

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Update	By	Effective Date	SCH	FWD	REV	
RAMAPO__345_345_PAR3500							FWD	REV	
Fri 06/24/2016	to	Fri 09/15/2017	EXT FORCE	by CONED	03/22/2017	SCH - PJ - NY	(Import)	(Export)	
1940	Continuous	2359					1650 MW	1250 MW	
Work scheduled by: ConEd							Impacts Total Transfer Capability	450 MW	100 MW
							TTC with All Lines In Service	2100 MW	1350 MW
HUDSONTP-W49TH_ST_345_Y56							FWD		
Thu 11/24/2016	to	Sat 09/30/2017	UPDATED	by PJM	05/18/2017	SCH - PJM_HTP	(Import)		
1500	Continuous	2359					0 MW		
Work scheduled by: ConEd							Impacts Total Transfer Capability	660 MW	
							TTC with All Lines In Service	660 MW	
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500							FWD	REV	
Tue 05/02/2017	to	Fri 09/15/2017				SCH - PJ - NY	(Import)	(Export)	
1710		2359					1450 MW	1250 MW	
Work scheduled by:							Impacts Total Transfer Capability	650 MW	100 MW
							TTC with All Lines In Service	2100 MW	1350 MW
S.RIPLEY-DUNKIRK__230_68							FWD	REV	
Tue 05/02/2017	to	Mon 10/23/2017	UPDATED	by NYISO	05/17/2017	SCH - PJ - NY	(Import)	(Export)	
1710	Continuous	0759					1950 MW	1350 MW	
Work scheduled by: NYISO							Impacts Total Transfer Capability	150 MW	0 MW
							TTC with All Lines In Service	2100 MW	1350 MW
SCH-HQ-NYISO_LIMIT_1400							FWD		
Thu 06/08/2017	to	Fri 12/15/2017	UPDATED	by HQ	05/25/2017	SCH - HQ - NY	(Import)		
0600	Continuous	1700					1400 MW		
Work scheduled by: HQ							Impacts Total Transfer Capability	100 MW	
							TTC with All Lines In Service	1500 MW	
SCH-NYISO-HQ_LIMIT_800								REV	
Thu 06/08/2017	to	Fri 12/15/2017	UPDATED	by HQ	05/25/2017	SCH - HQ - NY		(Export)	
0600	Continuous	1700						800 MW	
Work scheduled by: HQ							Impacts Total Transfer Capability		200 MW
							TTC with All Lines In Service		1000 MW
MARCY_SO_SERIES_COMP_I/S							FWD		
Tue 06/13/2017	to	Thu 06/15/2017				CENTRAL EAST - VC	(Import)		
0800	Daily	0600					2740 MW		
Work scheduled by: NYSEG							Impacts Total Transfer Capability	235 MW	
							TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BROWNFLS-TAYLORVL_115_4							
Wed 06/14/2017	to	Fri 06/16/2017	<u>UPDATED</u>	<u>by NGRID</u>	<u>06/20/2017</u>		
0600	Continuous	1900					
Work scheduled by: NGrid							
						70 MW	40 MW
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW
							40 MW
CEDARS_-ROSEMNTA_115_1/11							
Wed 06/14/2017	to	Wed 06/21/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>06/16/2017</u>		
0700	Continuous	1700					
Work scheduled by: HQ							
						95 MW	40 MW
						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
DENNISON-ROSEMNTA_115_1/11							
Wed 06/14/2017	to	Wed 06/21/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>06/16/2017</u>		
0700	Continuous	1700					
Work scheduled by: HQ							
						95 MW	40 MW
						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80							
Wed 06/14/2017	to	Wed 06/21/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>06/16/2017</u>		
0700	Continuous	1700					
Work scheduled by: HQ							
						80 MW	
						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
EDIC_-N.SCTLND_345_14							
Thu 06/15/2017	to	Fri 06/16/2017					
0630	Continuous	1630					
Work scheduled by: NGrid							
						2240 MW	
						Impacts Total Transfer Capability	735 MW
						TTC with All Lines In Service	2975 MW
N.SCTLND-ALPS_345_2							
Thu 06/15/2017	to	Fri 06/16/2017					
0630	Continuous	1630					
Work scheduled by: NGrid							
						750 MW	1350 MW
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
							1600 MW
N.SCTLND-ALPS_345_2							
Thu 06/15/2017	to	Fri 06/16/2017					
0630	Continuous	1630					
Work scheduled by: NGrid							
						100 MW	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-LEEDS _____345_93				FWD
Thu 06/15/2017	to	Fri 06/16/2017		(Import)
0630	Continuous	1630	CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW
SCH-NE-NYISO_LIMIT_400				FWD
Thu 06/15/2017	to	Fri 06/16/2017		(Import)
0630	Continuous	1630	SCH - NE - NY	600 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_800				REV
Thu 06/15/2017	to	Fri 06/16/2017		(Export)
0630	Continuous	1630	SCH - NE - NY	1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 1600 MW
SCH-IMO-NYISO_LIMIT_800				FWD
Fri 06/16/2017	to	Fri 06/16/2017		(Import)
0700	Daily(No Weekends)	1830	SCH - OH - NY	1100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 900 MW
				TTC with All Lines In Service 2000 MW
MARCY_SO_SERIES_COMP_I/S				FWD
Fri 06/16/2017	to	Sat 08/05/2017		(Import)
1700	Continuous	0459	CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 2975 MW
PLSNTVLY-WOOD_ST_345_F30				FWD
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED by CONED 06/17/2017	(Import)
0100	Continuous	0700	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1100 MW
				TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5				FWD
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED by CONED 06/17/2017	(Import)
0100	Continuous	0700	UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1300 MW
				TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018					FWD	REV
					(Import)	(Export)
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	
0500	Continuous	2100				
Work scheduled by: PJM					SCH - PJ - NY	1150 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2100 MW
						1350 MW
HOPATCON-RAMAPO___500_5018					FWD	REV
					(Import)	(Export)
Sat 06/17/2017	to	Sat 06/17/2017				
0500	Continuous	2100				
Work scheduled by: ConEd					SCH - PJ - NY	1150 MW
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2100 MW
						1350 MW
HOPATCON-RAMAPO___500_5018					FWD	
					(Import)	
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	
0500	Continuous	2100				
Work scheduled by: PJM					TOTAL EAST	6400 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018					FWD	
					(Import)	
Sat 06/17/2017	to	Sat 06/17/2017				
0500	Continuous	2100				
Work scheduled by: ConEd					TOTAL EAST	6400 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018					FWD	
					(Import)	
Sat 06/17/2017	to	Sat 06/17/2017				
0500	Continuous	2100				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018					FWD	
					(Import)	
Sat 06/17/2017	to	Sat 06/17/2017	<u>CANCELLED</u>	<u>by PJM</u>	<u>06/16/2017</u>	
0500	Continuous	2100				
Work scheduled by: PJM					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK___230_68					FWD	REV
					(Import)	(Export)
Sat 06/17/2017	to	Sat 06/17/2017				
0500		2100				
Work scheduled by:					SCH - PJ - NY	1200 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	2100 MW
						1350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
RAMAPO___345_345_PAR4500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	(Export)
0500 Continuous 2100		
Work scheduled by: ConEd		
	SCH - PJ - NY	1650 MW 1250 MW
	Impacts Total Transfer Capability	450 MW 100 MW
	TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___345_345_PAR4500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	(Export)
0500 Continuous 2100		
Work scheduled by: PJM		
	<u>CANCELLED by PJM 06/16/2017</u>	
	SCH - PJ - NY	1650 MW 1250 MW
	Impacts Total Transfer Capability	450 MW 100 MW
	TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___500_345_BK 1500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	(Export)
0500 Continuous 2100		
Work scheduled by: ConEd		
	SCH - PJ - NY	1900 MW 1000 MW
	Impacts Total Transfer Capability	200 MW 350 MW
	TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___500_345_BK 1500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	(Export)
0500 Continuous 2100		
Work scheduled by: PJM		
	<u>CANCELLED by PJM 06/16/2017</u>	
	SCH - PJ - NY	1900 MW 1000 MW
	Impacts Total Transfer Capability	200 MW 350 MW
	TTC with All Lines In Service	2100 MW 1350 MW
RAMAPO___500_345_BK 1500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	
0500 Continuous 2100		
Work scheduled by: ConEd		
	TOTAL EAST	6400 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	
0500 Continuous 2100		
Work scheduled by: PJM		
	<u>CANCELLED by PJM 06/16/2017</u>	
	TOTAL EAST	6400 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	6500 MW
RAMAPO___500_345_BK 1500		
Sat 06/17/2017 to Sat 06/17/2017	(Import)	
0500 Continuous 2100		
Work scheduled by: PJM		
	<u>CANCELLED by PJM 06/16/2017</u>	
	UPNY CONED	4000 MW
	Impacts Total Transfer Capability	1100 MW
	TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Sat 06/17/2017 to Sat 06/17/2017
 0500 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

S.RIPLEY-DUNKIRK_230_68 & RAMAPO___345_345_PAR4500

Sat 06/17/2017 to Sat 06/17/2017
 0500 2100
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1450 MW 1250 MW**
 Impacts Total Transfer Capability 650 MW 100 MW
 TTC with All Lines In Service 2100 MW 1350 MW

SCH-IMO-NYISO_LIMIT_1200

Sat 06/17/2017 to Sat 06/24/2017 **CANCELLED by NYPA 06/15/2017**
 0500 Continuous 2330
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2000 MW

STONYRDG-HILLSIDE_230_72

Sat 06/17/2017 to Sat 06/17/2017 **EXT FORCE by NYSEG 06/20/2017**
 1900 Continuous 1930
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/18/2017 to Sun 06/18/2017
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/18/2017 to Sun 06/18/2017
 0001 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
 0001 0200
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Description	FWD	REV
	(Import)	(Export)
CHAT_DC_GC1 & CHAT_DC_GC2		
Sun 06/18/2017 to Sun 06/18/2017		
0001 to 0200		
Work scheduled by:		
SCH - HQ - NY	1370 MW	0 MW
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC2		
Sun 06/18/2017 to Sun 06/18/2017		
0001 Continuous to 0200		
Work scheduled by: HQ		
MOSES SOUTH	2850 MW	
Impacts Total Transfer Capability	300 MW	
TTC with All Lines In Service	3150 MW	
CHAT_DC_GC2		
Sun 06/18/2017 to Sun 06/18/2017		
0001 Continuous to 0200		
Work scheduled by: HQ		
SCH - HQ - NY		500 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW
SCH-HQ-NYISO_LIMIT_700		
Sun 06/18/2017 to Sun 06/18/2017		
0001 Continuous to 0200		
Work scheduled by: HQ		
SCH - HQ - NY	700 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	1500 MW	
BROWNFLS-TAYLORVL_115_4		
Mon 06/19/2017 to Fri 06/23/2017		
0600 Continuous to 1900		
Work scheduled by: NGrid		
UPDATED by NGRID 06/20/2017		
ARR: 38		
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW
SCH-NPX_1385-NYISO_LIMIT_25		
Tue 06/20/2017 to Wed 06/21/2017		
0001 Continuous to 2359		
Work scheduled by: LI		
SCH - NPX_1385	25 MW	
Impacts Total Transfer Capability	175 MW	
TTC with All Lines In Service	200 MW	
SCH-NYISO-NPX_1385_LIMIT_25		
Tue 06/20/2017 to Wed 06/21/2017		
0001 Continuous to 2359		
Work scheduled by: LI		
SCH - NPX_1385		25 MW
Impacts Total Transfer Capability		175 MW
TTC with All Lines In Service		200 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 06/20/2017 to Wed 06/21/2017
0500 Continuous 1530

EXTENDED by NYPA 06/20/2017

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1300 MW	1150 MW
Impacts Total Transfer Capability	700 MW	450 MW
TTC with All Lines In Service	2000 MW	1600 MW

SCH-IMO-NYISO_LIMIT_950

Tue 06/20/2017 to Tue 06/20/2017
0700 Daily(No Weekends) 1830

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	1250 MW
Impacts Total Transfer Capability	750 MW
TTC with All Lines In Service	2000 MW

BROWNFLS-TAYLORVL_115_3

Tue 06/20/2017 to Fri 06/23/2017
0818 Continuous 1900

UPDATED by NGRID 06/20/2017

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	70 MW	40 MW
Impacts Total Transfer Capability	120 MW	0 MW
TTC with All Lines In Service	190 MW	40 MW

STONYRDG-HILLSIDE_230_72

Wed 06/21/2017 to Wed 06/21/2017
1500 Continuous 1600

EXT FORCE by NYSEG 06/20/2017

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 06/22/2017 to Thu 06/22/2017
0600 Continuous 2359

UPDATED by LI 06/20/2017

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

W49TH_ST_345KV_6

Sat 06/24/2017 to Sat 06/24/2017
0001 Continuous 0500

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	320 MW
Impacts Total Transfer Capability	340 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_8

Sat 06/24/2017 to Sat 06/24/2017
0001 Continuous 0500

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	315 MW
Impacts Total Transfer Capability	345 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
BROWNFLS-TAYLORVL_115_3				
Mon 06/26/2017	to	Fri 06/30/2017		
0600	Continuous	1900		
Work scheduled by: NGrid				
ARR: 38				
			SCH - HQ_CEDARS	70 MW 40 MW
			Impacts Total Transfer Capability	120 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW
SCH-NYISO-IMO_NIAGARA_CB_3122				
Tue 06/27/2017	to	Wed 06/28/2017		
0500	Continuous	1700		
Work scheduled by: NYPA				
			SCH - OH - NY	1200 MW 1400 MW
			Impacts Total Transfer Capability	800 MW 200 MW
			TTC with All Lines In Service	2000 MW 1600 MW
MARCY___765_345_AT2				
Wed 06/28/2017	to	Wed 06/28/2017		
0500	Continuous	1730		
Work scheduled by: NYPA				
			MOSES SOUTH	1700 MW
			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040				
Thu 06/29/2017	to	Thu 06/29/2017		
0001	Continuous	0600		
Work scheduled by: HQ				
			MOSES SOUTH	1550 MW
			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040				
Thu 06/29/2017	to	Thu 06/29/2017		
0001	Continuous	0600		
Work scheduled by: HQ				
			SCH - HQ - NY	0 MW 0 MW
			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC1				
Thu 06/29/2017	to	Thu 06/29/2017		
0001	Continuous	0600		
Work scheduled by: HQ				
			MOSES SOUTH	2850 MW
			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1				
Thu 06/29/2017	to	Thu 06/29/2017		
0001	Continuous	0600		
Work scheduled by: HQ				
			SCH - HQ - NY	500 MW
			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 06/29/2017 to Thu 06/29/2017
0001 0600

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Thu 06/29/2017 to Thu 06/29/2017
0001 0600

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Thu 06/29/2017 to Thu 06/29/2017
0001 Continuous 0600

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Thu 06/29/2017 to Thu 06/29/2017
0001 Continuous 0600

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_NIAGARA_CB_3302

Thu 06/29/2017 to Thu 06/29/2017
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1000 MW 1600 MW**
Impacts Total Transfer Capability 1000 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

BROWNFLS-TAYLORVL_115_3

Wed 07/05/2017 to Fri 07/07/2017 **UPDATED by NGRID 06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Wed 07/05/2017 to Fri 07/07/2017 **UPDATED by NGRID 06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW 40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 07/10/2017 to Mon 07/24/2017
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 07/10/2017 to Mon 07/24/2017
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/10/2017 to Fri 07/14/2017 **UPDATED** **by NGRID** **06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW** **40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/10/2017 to Fri 07/14/2017 **UPDATED** **by NGRID** **06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW** **40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/17/2017 to Fri 07/21/2017 **UPDATED** **by NGRID** **06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW** **40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_4

Mon 07/17/2017 to Fri 07/21/2017 **UPDATED** **by NGRID** **06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW** **40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

BROWNFLS-TAYLORVL_115_3

Mon 07/24/2017 to Fri 07/28/2017 **UPDATED** **by NGRID** **06/19/2017**
0600 Continuous 1900

Work scheduled by: NGrid

ARR: 38

FWD REV
(Import) (Export)
SCH - HQ_CEDARS **70 MW** **40 MW**
Impacts Total Transfer Capability 120 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 07/24/2017	to	Fri 07/28/2017	UPDATED by NGRID 06/19/2017		
0600	Continuous	1900		SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017		MOSES SOUTH	1550 MW
0500	Continuous	2000		Impacts Total Transfer Capability	1600 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017		SCH - HQ - NY	0 MW 0 MW
0500	Continuous	2000		Impacts Total Transfer Capability	1500 MW 1000 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017		CENTRAL EAST - VC	2265 MW
0500	Continuous	2000		Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017		MOSES SOUTH	500 MW
0500	Continuous	2000		Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3150 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017		SCH - HQ - NY	475 MW 1000 MW
0500	Continuous	2000		Impacts Total Transfer Capability	1025 MW 0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017		MOSES SOUTH	500 MW
0500		2000		Impacts Total Transfer Capability	2650 MW
Work scheduled by:				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 07/29/2017 to Sat 07/29/2017
0500 to 2000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL___345_RP2

Tue 08/01/2017 to Fri 08/11/2017
0700 Continuous 1700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SPRNBRK_-DUNWODIE_345_W75

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SPRNBRK__345KV_RNS3

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
0800 Continuous 1600

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

SPRNBRK__345KV_RNS5

Sat 09/16/2017 to Sat 09/16/2017
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Sat 09/16/2017 to Sun 09/17/2017
0001 Continuous 0100

CANCELLED by ConEd 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/16/2017 to Sun 09/17/2017
0001 Continuous 0100

CANCELLED by ConEd 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 09/16/2017 to Sun 09/17/2017
0001 Continuous 0100

CANCELLED by ConEd 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 09/16/2017 to Sun 09/17/2017
0001 Continuous 0100

CANCELLED by ConEd 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 09/16/2017 to Tue 09/26/2017
0001 Continuous 0300

CANCELLED by ConEd 06/20/2017

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 09/18/2017 to Fri 10/13/2017
0630 Continuous 1700

EXTENDED by NYPA 06/09/2017

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 09/18/2017 to Tue 09/19/2017
0700 Continuous 1530

EXTENDED by NYPA 06/09/2017

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

FWD

Mon 09/18/2017 to Sat 09/23/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES -ADIRNDCK_230_MA1

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK_345KV_RNS5

FWD

Tue 09/26/2017 to Tue 09/26/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO -LADENTWN_345_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA -ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER -COOPERS_345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

WETHSRFD-MEYER_230_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
SPRNBRK_-EGRDNCTR_345_Y49				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 775 MW
Work scheduled by: LI				Impacts Total Transfer Capability 725 MW
				TTC with All Lines In Service 1500 MW
MARCY_SO_SERIES_COMP_I/S				FWD
Fri 10/13/2017	to	Mon 11/06/2017		(Import)
1900	Continuous	0559		CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 2975 MW
CHATGUAY-MASSENA_765_7040				FWD
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import)
0700	Continuous	1530		MOSES SOUTH 1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040				FWD REV
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import) (Export)
0700	Continuous	1530		SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
MARCY_765_345_AT1				FWD
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import)
0700	Continuous	1530		MOSES SOUTH 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017
0700	Continuous	1530			
Work scheduled by: NYPA				ARR: 19	
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017
0700	Continuous	1530			
Work scheduled by: NYPA					
				CENTRAL EAST - VC	2265 MW
				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1				FWD	
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017
0700	Continuous	1530			
Work scheduled by: NYPA					
				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017
0700	Continuous	1530			
Work scheduled by: NYPA					
				SCH - HQ - NY	475 MW 1000 MW
				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD	
Sat 10/14/2017	to	Sat 10/28/2017			
0700		1530			
Work scheduled by:					
				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S				FWD	
Sat 10/14/2017	to	Sat 10/28/2017			
0700		1530			
Work scheduled by:					
				CENTRAL EAST - VC	2080 MW
				Impacts Total Transfer Capability	895 MW
				TTC with All Lines In Service	2975 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD	REV
Sat 10/14/2017	to	Sat 10/28/2017			
0700		1530			
Work scheduled by:					
				SCH - HQ - NY	850 MW 0 MW
				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD	
Mon 10/16/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
LEEDS__-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Mon 10/23/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>02/17/2017</u>	(Import) (Export)
0800	Continuous	0959				SCH - PJ - NY 1950 MW 1350 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 150 MW 0 MW
						TTC with All Lines In Service 2100 MW 1350 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 10/30/2017	to	Fri 11/03/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
FRASANX-COOPERS__345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0600	Continuous	1700				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0600	Continuous	1700				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 11/06/2017	to	Thu 11/09/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,June 20, 2017 to Thursday ,December 20, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/13/2017 to Fri 11/17/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

MARCY_SO_SERIES_COMP_I/S

Fri 11/17/2017 to Sat 02/01/2020
1700 Continuous 0000

Work scheduled by: NYISO

	FWD	
	(Import)	
CENTRAL EAST - VC	2740 MW	
Impacts Total Transfer Capability	235 MW	
TTC with All Lines In Service	2975 MW	

MOSES___-ADIRNDCK_230_MA1

Mon 11/20/2017 to Wed 11/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

MOSES___-ADIRNDCK_230_MA1

Mon 11/27/2017 to Fri 12/01/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

	FWD	
	(Import)	
MOSES SOUTH	1700 MW	
Impacts Total Transfer Capability	1450 MW	
TTC with All Lines In Service	3150 MW	

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Tuesday, June 20, 2017 to Thursday, December 20, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MARCY 765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

S.RIPLEY-DUNKIRK_230_68

Mon 03/19/2018 to Fri 04/20/2018
1000 Continuous 1559

Work scheduled by: PJM

SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

FWD REV
(Import) (Export)

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020
1600 Continuous 0000

Work scheduled by: NYISO

UPDATED by NYISO 05/17/2017

SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW

FWD REV
(Import) (Export)