

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR3500					FWD	REV
Fri 06/24/2016 to Fri 09/15/2017 EXT FORCE by CONED 03/22/2017					(Import)	(Export)
1940	Continuous	2359			1650 MW	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016 to Sat 09/30/2017 UPDATED by PJM 05/18/2017					(Import)	
1500	Continuous	2359			0 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500					FWD	REV
Tue 05/02/2017 to Fri 09/15/2017					(Import)	(Export)
1710		2359			1450 MW	1250 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 05/02/2017 to Mon 10/23/2017 UPDATED by NYISO 05/17/2017					(Import)	(Export)
1710	Continuous	0759			1950 MW	1350 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017					(Import)	
0600	Continuous	1700			1400 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	1500 MW
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017 to Fri 12/15/2017 UPDATED by HQ 05/25/2017						(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
CEDARS__-ROSEMNTA_115_1/11					FWD	REV
Wed 06/14/2017 to Wed 06/21/2017 UPDATED by HQ 06/16/2017					(Import)	(Export)
0700	Continuous	1700			95 MW	40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
DENNISON-ROSEMNTA_115_1/11							
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700					
Work scheduled by: HQ							
						SCH - HQ_CEDARS	95 MW
						Impacts Total Transfer Capability	95 MW
						TTC with All Lines In Service	190 MW
							40 MW
							0 MW
							40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80							
Wed 06/14/2017	to	Wed 06/21/2017	UPDATED	by HQ	06/16/2017		
0700	Continuous	1700					
Work scheduled by: HQ							
						SCH - HQ_CEDARS	80 MW
						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
MARCY_SO_SERIES_COMP_I/S							
Fri 06/16/2017	to	Tue 06/20/2017					
1700	Continuous	1828					
Work scheduled by: NYISO							
						CENTRAL EAST - VC	2740 MW
						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST_345_F30							
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED	by CONED	06/17/2017		
0100	Continuous	0700					
Work scheduled by: ConEd							
						UPNY CONED	4000 MW
						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
PLSNTVLY_345KV_RNS5							
Sat 06/17/2017	to	Sun 06/18/2017	UPDATED	by CONED	06/17/2017		
0100	Continuous	0700					
Work scheduled by: ConEd							
						UPNY CONED	3800 MW
						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO_500_5018							
Sat 06/17/2017	to	Sat 06/17/2017					
0500	Continuous	2100					
Work scheduled by: ConEd							
						SCH - PJ - NY	1150 MW
						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2100 MW
							1000 MW
							350 MW
							1350 MW
HOPATCON-RAMAPO_500_5018							
Sat 06/17/2017	to	Sat 06/17/2017					
0500	Continuous	2100					
Work scheduled by: ConEd							
						TOTAL EAST	6400 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD	
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	
0500	Continuous	2100		
Work scheduled by: ConEd				
			UPNY CONED	4000 MW
			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
<hr/>				
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK__230_68			FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	(Export)
0500		2100		
Work scheduled by:				
			SCH - PJ - NY	1200 MW 1300 MW
			Impacts Total Transfer Capability	900 MW 50 MW
			TTC with All Lines In Service	2100 MW 1350 MW
<hr/>				
RAMAPO___345_345_PAR4500			FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	(Export)
0500	Continuous	2100		
Work scheduled by: ConEd				
			SCH - PJ - NY	1650 MW 1250 MW
			Impacts Total Transfer Capability	450 MW 100 MW
			TTC with All Lines In Service	2100 MW 1350 MW
<hr/>				
RAMAPO___500_345_BK 1500			FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	(Export)
0500	Continuous	2100		
Work scheduled by: ConEd				
			SCH - PJ - NY	1900 MW 1000 MW
			Impacts Total Transfer Capability	200 MW 350 MW
			TTC with All Lines In Service	2100 MW 1350 MW
<hr/>				
RAMAPO___500_345_BK 1500			FWD	
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	
0500	Continuous	2100		
Work scheduled by: ConEd				
			TOTAL EAST	6400 MW
			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	6500 MW
<hr/>				
RAMAPO___500_345_BK 1500			FWD	
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	
0500	Continuous	2100		
Work scheduled by: ConEd				
			UPNY CONED	4000 MW
			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
<hr/>				
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR4500			FWD	REV
Sat 06/17/2017	to	Sat 06/17/2017	(Import)	(Export)
0500		2100		
Work scheduled by:				
			SCH - PJ - NY	1450 MW 1250 MW
			Impacts Total Transfer Capability	650 MW 100 MW
			TTC with All Lines In Service	2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Sat 06/17/2017 to Sat 06/17/2017
1900 Continuous 1930

Work scheduled by: NYSEG

EXT FORCE by NYSEG 06/21/2017

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 0200

Work scheduled by:

MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 0200

Work scheduled by:

SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200

Work scheduled by: HQ

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHAT_DC_GC2

Sun 06/18/2017 to Sun 06/18/2017
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_700

Sun 06/18/2017 to Sun 06/18/2017
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ - NY **700 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1500 MW

BROWNFLS-TAYLORVL_115_4

Mon 06/19/2017 to Fri 06/23/2017 **UPDATED by NGRID 06/20/2017**
 0600 Continuous 1900
 Work scheduled by: NGrid **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

SCH-NPX_1385-NYISO_LIMIT_25

Tue 06/20/2017 to Wed 06/21/2017
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 SCH - NPX_1385 **25 MW**
 Impacts Total Transfer Capability 175 MW
 TTC with All Lines In Service 200 MW

SCH-NYISO-NPX_1385_LIMIT_25

Tue 06/20/2017 to Wed 06/21/2017
 0001 Continuous 2359
 Work scheduled by: LI

REV
 (Export)
 SCH - NPX_1385 **25 MW**
 Impacts Total Transfer Capability 175 MW
 TTC with All Lines In Service 200 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 06/20/2017 to Wed 06/21/2017 **EXTENDED by NYPA 06/20/2017**
 0500 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1300 MW 1150 MW**
 Impacts Total Transfer Capability 700 MW 450 MW
 TTC with All Lines In Service 2000 MW 1600 MW

SCH-IMO-NYISO_LIMIT_950

Tue 06/20/2017 to Tue 06/20/2017
 0700 Daily(No Weekends) 1830
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - OH - NY **1250 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 2000 MW

BROWNFLS-TAYLORVL_115_3

Tue 06/20/2017 to Fri 06/23/2017 **UPDATED by NGRID 06/20/2017**
 0818 Continuous 1900
 Work scheduled by: NGrid **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **70 MW 40 MW**
 Impacts Total Transfer Capability 120 MW 0 MW
 TTC with All Lines In Service 190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC							
Thu 06/22/2017	to	Thu 06/22/2017	UPDATED	by LI	06/20/2017		
0600	Continuous	2359					
Work scheduled by: LI						SCH - NPX_CSC	0 MW
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
MARCY_SO_SERIES_COMP_I/S						FWD	
Thu 06/22/2017	to	Sat 08/05/2017	CANCELLED	by NYISO	06/22/2017	(Import)	
1349	Continuous	0459					
Work scheduled by: NYISO						CENTRAL EAST - VC	2740 MW
						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
STONYRDG-HILLSIDE_230_72						FWD	
Thu 06/22/2017	to	Thu 06/22/2017	EXT FORCE	by NYSEG	06/21/2017	(Import)	
1500	Continuous	1600					
Work scheduled by: NYSEG						DYSINGER EAST	2850 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
MARION_-FARRAGUT_345_C3403						FWD	REV
Sat 06/24/2017	to	Tue 06/27/2017				(Import)	(Export)
0000	Continuous	2359					
Work scheduled by: ConEd						SCH - PJ - NY	2100 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1350 MW
W49TH_ST_345KV_6						FWD	
Sat 06/24/2017	to	Sat 06/24/2017				(Import)	
0001	Continuous	0500					
Work scheduled by: ConEd						SCH - PJM_HTP	320 MW
						Impacts Total Transfer Capability	340 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8						FWD	
Sat 06/24/2017	to	Sat 06/24/2017				(Import)	
0001	Continuous	0500					
Work scheduled by: ConEd						SCH - PJM_HTP	315 MW
						Impacts Total Transfer Capability	345 MW
						TTC with All Lines In Service	660 MW
BROWNFLS-TAYLORVL_115_3						FWD	REV
Mon 06/26/2017	to	Fri 06/30/2017	UPDATED	by NYISO	06/21/2017	(Import)	(Export)
0600	Continuous	1900					
Work scheduled by: NGrid						SCH - HQ_CEDARS	70 MW
						Impacts Total Transfer Capability	120 MW
						TTC with All Lines In Service	190 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
BROWNFLS-TAYLORVL_115_4						
Mon 06/26/2017	to	Fri 06/30/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/21/2017</u>	
0600	Continuous	1900				
Work scheduled by: NGrid				ARR: 38		
					SCH - HQ_CEDARS	70 MW 40 MW
					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB						
Tue 06/27/2017	to	Wed 06/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/22/2017</u>	
0500	Continuous	1700				
Work scheduled by: NYPA						
					SCH - OH - NY	1700 MW 1400 MW
					Impacts Total Transfer Capability	300 MW 200 MW
					TTC with All Lines In Service	2000 MW 1600 MW
MARCY___765_345_AT2						
Wed 06/28/2017	to	Wed 06/28/2017				
0500	Continuous	1730				
Work scheduled by: NYPA				ARR: 19		
					MOSES SOUTH	1700 MW
					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_700						
Wed 06/28/2017	to	Thu 06/29/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/22/2017</u>	
0800	Continuous	1700				
Work scheduled by: IESO						
					SCH - OH - NY	1000 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	2000 MW
CHATGUAY-MASSENA__765_7040						
Thu 06/29/2017	to	Thu 06/29/2017				
0001	Continuous	0600				
Work scheduled by: HQ						
					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040						
Thu 06/29/2017	to	Thu 06/29/2017				
0001	Continuous	0600				
Work scheduled by: HQ						
					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC1						
Thu 06/29/2017	to	Thu 06/29/2017				
0001	Continuous	0600				
Work scheduled by: HQ						
					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1			REV
Thu 06/29/2017	to	Thu 06/29/2017	(Export)
0001	Continuous	0600	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD
Thu 06/29/2017	to	Thu 06/29/2017	(Import)
0001		0600	MOSES SOUTH 2550 MW
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD REV
Thu 06/29/2017	to	Thu 06/29/2017	(Import) (Export)
0001		0600	SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 130 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
CHAT_DC_GC2			FWD
Thu 06/29/2017	to	Thu 06/29/2017	(Import)
0001	Continuous	0600	MOSES SOUTH 2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC2			REV
Thu 06/29/2017	to	Thu 06/29/2017	(Export)
0001	Continuous	0600	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
SCH-IMO-NYISO_NIAGARA_CB_3302			FWD REV
Thu 06/29/2017	to	Thu 06/29/2017	(Import) (Export)
0500	Continuous	1700	SCH - OH - NY 1000 MW 1600 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1000 MW 0 MW
			TTC with All Lines In Service 2000 MW 1600 MW
EASTVIEW-SPRNBK__345_W65			FWD
Sat 07/01/2017	to	Sat 07/01/2017	(Import)
0001	Continuous	0030	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 750 MW
			TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82				FWD	
Sat 07/01/2017	to	Sat 07/01/2017		(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW	
			TTC with All Lines In Service	5100 MW	
EASTVIEW-SPRNBRK_345_W65				FWD	
Sun 07/02/2017	to	Sun 07/02/2017		(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW	
			TTC with All Lines In Service	5100 MW	
MILLWOOD-EASTVIEW_345_W82				FWD	
Sun 07/02/2017	to	Sun 07/02/2017		(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW	
			TTC with All Lines In Service	5100 MW	
BROWNFLS-TAYLORVL_115_3				FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED	(Import)	(Export)
0600	Continuous	1900	by NGRID 06/19/2017	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4				FWD	REV
Wed 07/05/2017	to	Fri 07/07/2017	UPDATED	(Import)	(Export)
0600	Continuous	1900	by NGRID 06/19/2017	SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid			ARR: 38	Impacts Total Transfer Capability	120 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
E13THSTA-FARRAGUT_345_45				FWD	
Sun 07/09/2017	to	Sun 07/09/2017		(Import)	
0001	Continuous	0215	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M54				FWD	
Sun 07/09/2017	to	Sun 07/09/2017		(Import)	
0001	Continuous	0215	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 07/10/2017	to	Mon 07/24/2017			(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
DOLSONAV-ROCKTVRN_345_DART44					FWD	
Mon 07/10/2017	to	Mon 07/24/2017			(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID 06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/10/2017	to	Fri 07/14/2017	<u>UPDATED</u>	<u>by NGRID 06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID 06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Mon 07/17/2017	to	Fri 07/21/2017	<u>UPDATED</u>	<u>by NGRID 06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW
BROWNFLS-TAYLORVL_115_3					FWD	REV
Mon 07/24/2017	to	Fri 07/28/2017	<u>UPDATED</u>	<u>by NGRID 06/19/2017</u>	(Import)	(Export)
0600	Continuous	1900			SCH - HQ_CEDARS	70 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	120 MW 0 MW
					TTC with All Lines In Service	190 MW 40 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_4					
Mon 07/24/2017	to	Fri 07/28/2017	UPDATED by NGRID 06/19/2017		
0600	Continuous	1900			
Work scheduled by: NGrid					
				SCH - HQ_CEDARS	70 MW
				Impacts Total Transfer Capability	120 MW
				TTC with All Lines In Service	190 MW
					40 MW
CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017			
0500	Continuous	2000			
Work scheduled by: NYPA					
				MOSES SOUTH	1550 MW
				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017			
0500	Continuous	2000			
Work scheduled by: NYPA					
				SCH - HQ - NY	0 MW
				Impacts Total Transfer Capability	1500 MW
				TTC with All Lines In Service	1500 MW
					1000 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017			
0500	Continuous	2000			
Work scheduled by: NYPA					
				CENTRAL EAST - VC	2265 MW
				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017			
0500	Continuous	2000			
Work scheduled by: NYPA					
				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY_765_MSU1					
Sat 07/29/2017	to	Sat 07/29/2017			
0500	Continuous	2000			
Work scheduled by: NYPA					
				SCH - HQ - NY	475 MW
				Impacts Total Transfer Capability	1025 MW
				TTC with All Lines In Service	1500 MW
					1000 MW
MASSENA -MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040					
Sat 07/29/2017	to	Sat 07/29/2017			
0500		2000			
Work scheduled by:					
				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 07/29/2017 to Sat 07/29/2017
0500 to 2000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL 345_RP2

Tue 08/01/2017 to Fri 08/11/2017
0700 Continuous 1700

Work scheduled by: RGE

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY -N.SCTLND 345_18

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY 765_345_AT2

Sat 08/05/2017 to Sat 08/05/2017
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY_SO_SERIES_COMP_I/S

Sat 08/05/2017 to Mon 10/02/2017
1600 Continuous 0659

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

MARCY 765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DUNWODIE 345KV_5

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD	
Sat 09/09/2017	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/20/2017</u>	(Import)
2200	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75					FWD	
Sat 09/09/2017	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/20/2017</u>	(Import)
2200	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3					FWD	
Sat 09/09/2017	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/20/2017</u>	(Import)
2200	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 09/11/2017	to	Sat 09/16/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
CANANDGA-STONYRDG_230_68					FWD	
Mon 09/11/2017	to	Mon 09/11/2017				(Import)
0800	Continuous	1600				DYSINGER EAST 2850 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 09/11/2017	to	Fri 09/29/2017				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
SPRNBRK__345KV_RNS5					FWD	
Sat 09/16/2017	to	Sat 09/16/2017				(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5					FWD	
Sat 09/16/2017	to	Sun 09/17/2017	CANCELLED	by ConEd	06/20/2017	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7					FWD	
Sat 09/16/2017	to	Sun 09/17/2017	CANCELLED	by ConEd	06/20/2017	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75					FWD	
Sat 09/16/2017	to	Sun 09/17/2017	CANCELLED	by ConEd	06/20/2017	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3					FWD	
Sat 09/16/2017	to	Sun 09/17/2017	CANCELLED	by ConEd	06/20/2017	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sat 09/16/2017	to	Tue 09/26/2017				(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/13/2017	EXTENDED	by NYPA	06/09/2017	(Import)
0630	Continuous	1700				CENTRAL EAST - VC 2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4					FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017				(Import) (Export)
0700	Continuous	1530				SCH - OH - NY 2000 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 200 MW
					TTC with All Lines In Service	2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 09/18/2017 to Sat 09/23/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA1

FWD

Mon 09/25/2017 to Sat 09/30/2017

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

SPRNBRK__345KV_RNS5

FWD

Tue 09/26/2017 to Tue 09/26/2017

(Import)

0230 Continuous 0300

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

RAMAPO__-LADENTWN_345_W72

FWD

Mon 10/02/2017 to Thu 10/12/2017

(Import)

0001 Continuous 0200

UPNY CONED **4400 MW**

Impacts Total Transfer Capability 700 MW

TTC with All Lines In Service 5100 MW

Work scheduled by: ConEd

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/02/2017 to Fri 10/06/2017

(Import)

0700 Continuous 1530

DYSINGER EAST **1700 MW**

Impacts Total Transfer Capability 1450 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

FRASER_-COOPERS_345_33

FWD

Mon 10/02/2017 to Fri 10/13/2017

(Import)

0700 Continuous 1900

CENTRAL EAST - VC **2395 MW**

Impacts Total Transfer Capability 580 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

WETHSRFD-MEYER_230_85/87

FWD

Mon 10/09/2017 to Fri 10/20/2017

(Import)

0700 Continuous 1400

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
EGRDNCTY_345_138_AT1				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
<hr/>				
EGRDNCTY_345_138_AT2				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
<hr/>				
SPRNBRK_-EGRDNCTR_345_Y49				FWD
Fri 10/13/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	2359		CONED - LIPA 775 MW
Work scheduled by: LI				Impacts Total Transfer Capability 725 MW
				TTC with All Lines In Service 1500 MW
<hr/>				
MARCY_SO_SERIES_COMP_I/S				FWD
Fri 10/13/2017	to	Mon 11/06/2017		(Import)
1900	Continuous	0559		CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO				Impacts Total Transfer Capability 235 MW
				TTC with All Lines In Service 2975 MW
<hr/>				
CHATGUAY-MASSENA_765_7040				FWD
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import)
0700	Continuous	1530		MOSES SOUTH 1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
CHATGUAY-MASSENA_765_7040				FWD REV
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import) (Export)
0700	Continuous	1530		SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<hr/>				
MARCY_765_345_AT1				FWD
Sat 10/14/2017	to	Sat 10/28/2017	UPDATED by NYISO 03/24/2017	(Import)
0700	Continuous	1530		MOSES SOUTH 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 3150 MW
<hr/>				

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD		
MARCY___765_345_AT2						(Import)		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>			
0700	Continuous	1530				MOSES SOUTH	1700 MW	
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY___765_MSU1						FWD		
						(Import)		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	CENTRAL EAST - VC	2265 MW	
0700	Continuous	1530				Impacts Total Transfer Capability	710 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW	
<hr/>								
MASSENA_-MARCY___765_MSU1						FWD		
						(Import)		
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	MOSES SOUTH	500 MW	
0700	Continuous	1530				Impacts Total Transfer Capability	2650 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY___765_MSU1						FWD	REV	
						(Import)	(Export)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	SCH - HQ - NY	475 MW	1000 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1025 MW	0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW	1000 MW
<hr/>								
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD		
						(Import)		
Sat 10/14/2017	to	Sat 10/28/2017				MOSES SOUTH	500 MW	
0700		1530				Impacts Total Transfer Capability	2650 MW	
Work scheduled by:						TTC with All Lines In Service	3150 MW	
<hr/>								
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S						FWD		
						(Import)		
Sat 10/14/2017	to	Sat 10/28/2017				CENTRAL EAST - VC	2080 MW	
0700		1530				Impacts Total Transfer Capability	895 MW	
Work scheduled by:						TTC with All Lines In Service	2975 MW	
<hr/>								
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2						FWD	REV	
						(Import)	(Export)	
Sat 10/14/2017	to	Sat 10/28/2017				SCH - HQ - NY	850 MW	0 MW
0700		1530				Impacts Total Transfer Capability	650 MW	1000 MW
Work scheduled by:						TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-MIDDLETP_345_CCRT34					FWD	
Mon 10/16/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/21/2017</u>	(Import)
0700	Continuous	1500				CENTRAL EAST - VC 2720 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 255 MW	
					TTC with All Lines In Service 2975 MW	
HURLYAVE-ROSETON_345_303					FWD	
Mon 10/16/2017	to	Fri 11/03/2017	<u>UPDATED</u>	<u>by CH</u>	<u>06/07/2017</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1000 MW	
					TTC with All Lines In Service 5100 MW	
LEEDS_-HURLYAVE_345_301					FWD	
Mon 10/16/2017	to	Fri 11/03/2017				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1000 MW	
					TTC with All Lines In Service 5100 MW	
S.RIPLEY-DUNKIRK_230_68					FWD	REV
Mon 10/23/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>02/17/2017</u>	(Import) (Export)
0800	Continuous	0959				SCH - PJ - NY 1950 MW 1350 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 150 MW 0 MW	
					TTC with All Lines In Service 2100 MW 1350 MW	
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 10/30/2017	to	Fri 11/03/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
FRASANX-COOPERS_345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0600	Continuous	1700				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW	
					TTC with All Lines In Service 2975 MW	
MARCY_-FRASANX_345_UCC2-41					FWD	
Mon 11/06/2017	to	Fri 11/17/2017				(Import)
0600	Continuous	1700				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW	
					TTC with All Lines In Service 2975 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	NYISO	MOSES SOUTH	Other
MOSES -ADIRNDCK_230_MA2			
Mon 11/06/2017 to Thu 11/09/2017	0700 Continuous 1530	2300 MW	FWD (Import)
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW	
		TTC with All Lines In Service 3150 MW	
LINDN_CG-LNDVFT_345_V-3022			
Mon 11/06/2017 to Thu 11/09/2017	0800 Continuous 1500	0 MW	FWD REV (Import) (Export)
Work scheduled by: PJM		Impacts Total Transfer Capability 315 MW	315 MW
		TTC with All Lines In Service 315 MW	315 MW
MOSES -ADIRNDCK_230_MA2			
Mon 11/13/2017 to Fri 11/17/2017	0700 Continuous 1530	2300 MW	FWD (Import)
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW	
		TTC with All Lines In Service 3150 MW	
MARCY_SO_SERIES_COMP_I/S			
Fri 11/17/2017 to Sat 02/01/2020	1700 Continuous 0000	2740 MW	FWD (Import)
Work scheduled by: NYISO		Impacts Total Transfer Capability 235 MW	
		TTC with All Lines In Service 2975 MW	
MOSES -ADIRNDCK_230_MA1			
Mon 11/20/2017 to Wed 11/22/2017	0700 Continuous 1530	2300 MW	FWD (Import)
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW	
		TTC with All Lines In Service 3150 MW	
MOSES -ADIRNDCK_230_MA1			
Mon 11/27/2017 to Fri 12/01/2017	0700 Continuous 1530	2300 MW	FWD (Import)
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW	
		TTC with All Lines In Service 3150 MW	
MARCY_765_345_AT2			
Mon 12/04/2017 to Fri 12/08/2017	0500 Continuous 1630	1700 MW	FWD (Import)
Work scheduled by: NYPA		Impacts Total Transfer Capability 1450 MW	
		TTC with All Lines In Service 3150 MW	

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,June 22, 2017 to Saturday ,December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 12/11/2017	to	Fri 12/15/2017		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 12/18/2017	to	Fri 12/22/2017	UPDATED by NYPA 10/23/2016	(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
MARCY___765_345_AT2				FWD	
Wed 12/27/2017	to	Thu 12/28/2017		(Import)	
0500	Continuous	1630	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
S.RIPLEY-DUNKIRK__230_68				FWD	REV
Mon 03/19/2018	to	Fri 04/20/2018		(Import)	(Export)
1000	Continuous	1559	SCH - PJ - NY	1950 MW	1350 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	350 MW	100 MW
			TTC with All Lines In Service	2300 MW	1450 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW	
			TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE_345_501				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW	
			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_1				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Thursday, June 22, 2017 to Saturday, December 22, 2018

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Fri 04/20/2018 to Sat 02/01/2020 UPDATED by NYISO 05/17/2017
1600 Continuous 0000

Work scheduled by: NYISO

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 350 MW 100 MW
TTC with All Lines In Service 2300 MW 1450 MW