

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/02/2017</u>	(Import) (Export)
1940	Continuous	0200				1650 MW 1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	450 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)
1500	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<hr/>						
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500					FWD	REV
Tue 05/02/2017	to	Sun 09/10/2017				(Import) (Export)
1710		0200				1450 MW 1250 MW
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability	650 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import) (Export)
1710	Continuous	0759				1950 MW 1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1400					FWD	
Fri 06/30/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)
0001	Continuous	2359				1700 MW
Work scheduled by: NYISO					SCH - OH - NY	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
SCH-HQ-NYISO_LIMIT_1450					FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				1450 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_800

Sun 08/06/2017 to Sun 08/06/2017
 0700 Daily(No Weekends) 1600
 Work scheduled by: NGrid

UPDATED by NYISO 08/03/2017

FWD
 (Import)
 SCH - OH - NY **1100 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 2000 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Mon 08/07/2017 to Wed 08/09/2017
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1300 MW 1150 MW**
 Impacts Total Transfer Capability 700 MW 450 MW
 TTC with All Lines In Service 2000 MW 1600 MW

LEEDS___345_LEEDS SVC

Mon 08/07/2017 to Tue 08/08/2017
 0800 Continuous 1630
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

SCH-NYISO-PJM_LIMIT_100

Mon 08/07/2017 to Fri 08/11/2017
 0800 Continuous 1500
 Work scheduled by: PJM

UPDATED by NYISO 08/04/2017

REV
 (Export)
 SCH - PJ - NY **400 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 1350 MW

DUNWODIE_345KV_6

Thu 08/10/2017 to Thu 08/10/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 08/10/2017 to Thu 08/10/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Thu 08/10/2017 to Thu 08/10/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6				FWD	
Thu 08/10/2017	to	Thu 08/10/2017		(Import)	
1700	Continuous	1730	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD	
Thu 08/10/2017	to	Thu 08/10/2017		(Import)	
1700	Continuous	1730	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
PLSNTVLE-DUNWODIE_345_W90				FWD	
Thu 08/10/2017	to	Thu 08/10/2017		(Import)	
1700	Continuous	1730	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Fri 08/11/2017	to	Mon 08/21/2017	CANCELLED by ConEd 08/10/2017	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2100 MW	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2100 MW	1350 MW
MARION_-FARRAGUT_345_C3403				FWD	REV
Fri 08/11/2017	to	Mon 08/21/2017	CANCELLED by ConEd 08/10/2017	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2100 MW	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2100 MW	1350 MW
MARCY_345KV_CSC				FWD	
Fri 08/11/2017	to	Fri 08/11/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	2975 MW	
DUNWODIE_345KV_3				FWD	
Sat 08/12/2017	to	Sat 08/12/2017		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Impact	TTC with All Lines In Service
DUNWODIE_345KV_4			
Sat 08/12/2017 0001 to Sat 08/12/2017 0030 Continuous	ConEd	SPR/DUN-SOUTH Impacts Total Transfer Capability 800 MW	3800 MW 4600 MW
PLSNTVLE-DUNWODIE_345_W89			
Sat 08/12/2017 0001 to Sat 08/12/2017 2130 Continuous	ConEd	UPNY CONED Impacts Total Transfer Capability 1100 MW	4000 MW 5100 MW
DUNWODIE_345KV_3			
Sat 08/12/2017 2100 to Sat 08/12/2017 2130 Continuous	ConEd	SPR/DUN-SOUTH Impacts Total Transfer Capability 800 MW	3800 MW 4600 MW
DUNWODIE_345KV_4			
Sat 08/12/2017 2100 to Sat 08/12/2017 2130 Continuous	ConEd	SPR/DUN-SOUTH Impacts Total Transfer Capability 800 MW	3800 MW 4600 MW
EASTVIEW-SPRNBK__345_W64			
Sun 08/13/2017 0001 to Sun 08/13/2017 1730 Continuous	ConEd	UPNY CONED Impacts Total Transfer Capability 750 MW	4350 MW 5100 MW
SPRNBK__345KV_RNS5			
Sun 08/13/2017 0001 to Sun 08/13/2017 1730 Continuous	ConEd	SPR/DUN-SOUTH Impacts Total Transfer Capability 1400 MW	3200 MW 4600 MW
HUDSONP_-FARRAGUT_345_B3402			
Tue 08/15/2017 2100 to Sat 08/26/2017 2359 Continuous	ConEd	SCH - PJ - NY Impacts Total Transfer Capability 0 MW	2100 MW (Import) 1350 MW (Export) 0 MW
TTC with All Lines In Service 2100 MW 1350 MW			

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Tue 08/15/2017 to Sat 08/26/2017
2100 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2100 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Tue 08/15/2017 to Sat 08/26/2017
2100 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1350 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2100 MW	1350 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 08/21/2017 to Sat 09/02/2017
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 08/21/2017 to Sat 09/02/2017
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2720 MW
Impacts Total Transfer Capability	255 MW
TTC with All Lines In Service	2975 MW

HOPATCON-RAMAPO___500_5018

Sun 08/27/2017 to Mon 09/11/2017 **UPDATED by CE 08/11/2017**
0100 Continuous 0200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1150 MW	1000 MW
Impacts Total Transfer Capability	950 MW	350 MW
TTC with All Lines In Service	2100 MW	1350 MW

HOPATCON-RAMAPO___500_5018

Sun 08/27/2017 to Mon 09/11/2017 **UPDATED by CE 08/11/2017**
0100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	6400 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	6500 MW

HOPATCON-RAMAPO___500_5018

Sun 08/27/2017 to Mon 09/11/2017 **UPDATED by CE 08/11/2017**
0100 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>HOPATCON-RAMAPO <u>500_5018</u> & S.RIPLEY-DUNKIRK <u>230_68</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 0100 0200</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY 1200 MW 1300 MW</p> <p>Impacts Total Transfer Capability 900 MW 50 MW</p> <p>TTC with All Lines In Service 2100 MW 1350 MW</p>
<p>RAMAPO <u>345_345_PAR4500</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 UPDATED by CE 08/11/2017 0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY 1650 MW 1250 MW</p> <p>Impacts Total Transfer Capability 450 MW 100 MW</p> <p>TTC with All Lines In Service 2100 MW 1350 MW</p>
<p>RAMAPO <u>500_345_BK 1500</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 UPDATED by CE 08/11/2017 0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY 1900 MW 1000 MW</p> <p>Impacts Total Transfer Capability 200 MW 350 MW</p> <p>TTC with All Lines In Service 2100 MW 1350 MW</p>
<p>RAMAPO <u>500_345_BK 1500</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 UPDATED by CE 08/11/2017 0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>TOTAL EAST 6400 MW</p> <p>Impacts Total Transfer Capability 100 MW</p> <p>TTC with All Lines In Service 6500 MW</p>
<p>RAMAPO <u>500_345_BK 1500</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 UPDATED by CE 08/11/2017 0100 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4000 MW</p> <p>Impacts Total Transfer Capability 1100 MW</p> <p>TTC with All Lines In Service 5100 MW</p>
<p>S.RIPLEY-DUNKIRK <u>230_68</u> & RAMAPO <u>345_345_PAR4500</u></p> <p>Sun 08/27/2017 to Mon 09/11/2017 0100 0200</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJ - NY 1450 MW 1250 MW</p> <p>Impacts Total Transfer Capability 650 MW 100 MW</p> <p>TTC with All Lines In Service 2100 MW 1350 MW</p>
<p>MARCY_SO_SERIES_COMP_I/S</p> <p>Thu 08/31/2017 to Mon 10/02/2017 UPDATED by NYISO 07/26/2017 1600 Continuous 0659</p> <p>Work scheduled by: NYISO</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2740 MW</p> <p>Impacts Total Transfer Capability 235 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD
Sat 09/02/2017	to	Sun 09/03/2017			(Import)
0001	Continuous	0100		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
MARCY____765_345_AT2					FWD
Tue 09/05/2017	to	Sun 09/10/2017			(Import)
0500	Continuous	1630		MOSES SOUTH	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1450 MW
					TTC with All Lines In Service 3150 MW
E13THSTA-FARRAGUT_345_46					FWD
Sat 09/09/2017	to	Sat 09/09/2017			(Import)
0001	Continuous	0145		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6					FWD
Sat 09/09/2017	to	Sat 09/09/2017	UPDATED	by CE	07/26/2017
0200	Continuous	0230			(Import)
Work scheduled by: ConEd					SCH - PJM_HTP 320 MW
					Impacts Total Transfer Capability 340 MW
					TTC with All Lines In Service 660 MW
W49TH_ST-E13THSTA_345_M55					FWD
Sat 09/09/2017	to	Sat 09/09/2017	UPDATED	by CE	07/26/2017
0200	Continuous	0359			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6					FWD
Sat 09/09/2017	to	Sat 09/09/2017	UPDATED	by CE	07/26/2017
0345	Continuous	0359			(Import)
Work scheduled by: ConEd					SCH - PJM_HTP 320 MW
					Impacts Total Transfer Capability 340 MW
					TTC with All Lines In Service 660 MW
DUNWODIE_345KV_5					FWD
Sat 09/09/2017	to	Sun 09/10/2017	UPDATED	by CE	06/20/2017
2200	Continuous	0200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SPRNBRK_-DUNWODIE_345_W75

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SPRNBRK__345KV_RNS3

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MA1

Mon 09/11/2017 to Sat 09/16/2017
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CANANDGA-STONYRDG_230_68

Mon 09/11/2017 to Mon 09/11/2017
0800 Continuous 1600

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

HURLYAVE-ROSETON_345_303

Mon 09/11/2017 to Fri 09/29/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

FWD
(Import)

STONYRDG-HILLSIDE_230_72

Wed 09/13/2017 to Wed 09/13/2017
0800 Continuous 1600

Work scheduled by: NYSEG

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Sat 09/16/2017	to	Sat 09/16/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0030				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sat 09/16/2017	to	Tue 09/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	(Import)
0630	Continuous	1700				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4					FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017				(Import) (Export)
0700	Continuous	1530				2000 MW 1400 MW
Work scheduled by: NYPA					SCH - OH - NY	0 MW 200 MW
					Impacts Total Transfer Capability	2000 MW 1600 MW
					TTC with All Lines In Service	2000 MW 1600 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 09/18/2017	to	Sat 09/23/2017				(Import)
0700	Continuous	1530				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	1050 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL_345_RP1					FWD	
Mon 09/18/2017	to	Fri 09/22/2017	<u>UPDATED</u>	<u>by PA</u>	<u>07/21/2017</u>	(Import)
0730	Continuous	1530				2300 MW
Work scheduled by: RGE					DYSINGER EAST	850 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
SCH-HQ_CEDARS-NYISO_LIMIT_140					FWD	
Mon 09/18/2017	to	Fri 09/29/2017				(Import)
0800	Continuous	1700				140 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	50 MW
					Impacts Total Transfer Capability	190 MW
					TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 09/18/2017	to	Fri 09/29/2017				(Export)
0800	Continuous	1700			SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ						Impacts Total Transfer Capability
						TTC with All Lines In Service
						40 MW
						40 MW
PLSNTVLY_345KV_RNS5						FWD
Tue 09/19/2017	to	Tue 09/19/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
0001	Continuous	0100			UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability
						TTC with All Lines In Service
						1300 MW
						5100 MW
PLSNTVLY-WOOD_ST_345_F30						FWD
Tue 09/19/2017	to	Wed 09/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
0001	Continuous	2359			UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability
						TTC with All Lines In Service
						1100 MW
						5100 MW
LINDEN_-GOETHALS_230_A2253						FWD
Tue 09/19/2017	to	Sat 09/30/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>07/28/2017</u>	(Import) (Export)
0200	Continuous	2300			SCH - PJ - NY	2100 MW 1350 MW
Work scheduled by: PJM						Impacts Total Transfer Capability
						TTC with All Lines In Service
						0 MW 0 MW
						2100 MW 1350 MW
PLSNTVLY_345KV_RNS5						FWD
Wed 09/20/2017	to	Wed 09/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
2330	Continuous	2359			UPNY CONED	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability
						TTC with All Lines In Service
						1300 MW
						5100 MW
MOSES_-ADIRNDCK_230_MA1						FWD
Mon 09/25/2017	to	Sat 09/30/2017				(Import)
0700	Continuous	1530			MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability
						TTC with All Lines In Service
						1050 MW
						3150 MW
FIVEMILE-STOLLERD_345_29						FWD
Mon 09/25/2017	to	Mon 10/16/2017				(Import) (Export)
0800	Continuous	1400			SCH - PJ - NY	2100 MW 1350 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability
						TTC with All Lines In Service
						0 MW 0 MW
						2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD
Tue 09/26/2017	to	Tue 09/26/2017	<u>UPDATED</u>	<u>by CE</u>	(Import)
0230	Continuous	0300			3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
PANNELL_-CLAY____345_2					FWD
Tue 09/26/2017	to	Wed 09/27/2017			(Import)
0730	Continuous	1500			1300 MW
Work scheduled by: RGE					WEST CENTRAL
					Impacts Total Transfer Capability 950 MW
					TTC with All Lines In Service 2250 MW
E13THSTA-FARRAGUT_345_46					FWD
Wed 09/27/2017	to	Wed 09/27/2017			(Import)
0001	Continuous	0100			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SCH-NYISO-NE_LIMIT_800					REV
Wed 09/27/2017	to	Wed 09/27/2017			(Export)
0600	Continuous	1600			1000 MW
Work scheduled by: ISONE					SCH - NE - NY
					Impacts Total Transfer Capability 600 MW
					TTC with All Lines In Service 1600 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4					FWD
Sun 10/01/2017	to	Tue 10/03/2017			(Import)
0001		0300			3200 MW
Work scheduled by:					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBK__345KV_RNS4					FWD
Mon 10/02/2017	to	Mon 10/02/2017			(Import)
0001	Continuous	1900			3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_5					FWD
Mon 10/02/2017	to	Tue 10/03/2017			(Import)
0001	Continuous	0300			315 MW
Work scheduled by: ConEd					SCH - PJM_HTP
					Impacts Total Transfer Capability 345 MW
					TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Mon 10/02/2017 to Mon 10/16/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK_-W49TH_ST_345_M52

Mon 10/02/2017 to Wed 11/01/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/02/2017 to Fri 10/06/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER_-COOPERS_345_33

Mon 10/02/2017 to Fri 10/13/2017
 0700 Continuous 1900
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

ROTTDAM-EASTOVER_230_38

Mon 10/02/2017 to Wed 10/04/2017
 0800 Continuous 1200
 Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1400 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1600 MW

ARR: 77

SPRNBRK_345KV_RNS4

Mon 10/02/2017 to Fri 10/06/2017
 1901 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Tue 10/03/2017 to Fri 10/06/2017
 0301 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
BECK -NIAGARA 345_PA302	(Import)	(Export)
Wed 10/04/2017 to Thu 10/05/2017 UPDATED by PA 08/11/2017		
0600 Continuous 1700		
Work scheduled by: NYPA		
	SCH - OH - NY	900 MW
	Impacts Total Transfer Capability	1100 MW
	TTC with All Lines In Service	2000 MW
	800 MW	1600 MW
<hr/>		
BERKSHIR-ALPS 345_393	(Import)	(Export)
Fri 10/06/2017 to Fri 10/06/2017		
0700 Daily(No Weekends) 0800		
Work scheduled by: NGrid		
		ARR: 78
	SCH - NE - NY	950 MW
	Impacts Total Transfer Capability	450 MW
	TTC with All Lines In Service	1400 MW
	600 MW	1600 MW
<hr/>		
BERKSHIR-ALPS 345_393	(Import)	(Export)
Fri 10/06/2017 to Fri 10/06/2017		
0700 Daily(No Weekends) 0800		
Work scheduled by: NGrid		
		ARR: 78
	SCH - NPX_1385	100 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	200 MW
	100 MW	200 MW
<hr/>		
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312	(Import)	(Export)
Fri 10/06/2017 to Fri 10/06/2017		
0700 0800		
Work scheduled by:		
		ARR: 78
	SCH - NE - NY	950 MW
	Impacts Total Transfer Capability	450 MW
	TTC with All Lines In Service	1400 MW
	600 MW	1600 MW
<hr/>		
BERKSHIR-NORTHFLD_345_312	(Import)	(Export)
Fri 10/06/2017 to Sat 10/28/2017		
0700 Continuous 1600		
Work scheduled by: ISONE		
	SCH - NE - NY	900 MW
	Impacts Total Transfer Capability	500 MW
	TTC with All Lines In Service	1400 MW
	400 MW	1600 MW
<hr/>		
BERKSHIR-NORTHFLD_345_312	(Import)	(Export)
Fri 10/06/2017 to Sat 10/28/2017		
0700 Continuous 1600		
Work scheduled by: ISONE		
	SCH - NPX_1385	100 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	200 MW
	100 MW	200 MW
<hr/>		
WETHSRFD-MEYER 230_85/87	(Import)	
Mon 10/09/2017 to Fri 10/20/2017		
0700 Continuous 1400		
Work scheduled by: NYSEG		
	DYSINGER EAST	2850 MW
	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Fri 10/13/2017 to Tue 10/31/2017
 1900 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1

Sat 10/14/2017 to Sat 10/28/2017 **UPDATED by NYISO 03/24/2017**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone/Outage	Start	End	Status	By	Effective Date	SCH	FWD	REV	
MASSENA_-MARCY_765_MSU1	Sat 10/14/2017	Sat 10/28/2017	UPDATED	by NYISO	03/24/2017	SCH - HQ - NY	FWD	REV	
	0700	Continuous					(Import)	(Export)	
Work scheduled by:	NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	Sat 10/14/2017	Sat 10/28/2017				MOSES SOUTH	FWD		
	0700	1530					(Import)		
Work scheduled by:							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S	Sat 10/14/2017	Sat 10/28/2017				CENTRAL EAST - VC	FWD		
	0700	1530					(Import)		
Work scheduled by:							Impacts Total Transfer Capability	895 MW	
							TTC with All Lines In Service	2975 MW	
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2	Sat 10/14/2017	Sat 10/28/2017				SCH - HQ - NY	FWD	REV	
	0700	1530					(Import)	(Export)	
Work scheduled by:							Impacts Total Transfer Capability	650 MW	1000 MW
							TTC with All Lines In Service	1500 MW	1000 MW
COOPERS_-MIDDLETP_345_CCRT34	Mon 10/16/2017	Sat 10/28/2017	UPDATED	by NYISO	06/21/2017	CENTRAL EAST - VC	FWD		
	0700	Continuous					(Import)		
Work scheduled by:	NYSEG						Impacts Total Transfer Capability	255 MW	
							TTC with All Lines In Service	2975 MW	
HURLYAVE-ROSETON_345_303	Mon 10/16/2017	Fri 11/03/2017	UPDATED	by CH	06/07/2017	UPNY CONED	FWD		
	0800	Continuous					(Import)		
Work scheduled by:	CHGE						Impacts Total Transfer Capability	1000 MW	
							TTC with All Lines In Service	5100 MW	
LEEDS_-HURLYAVE_345_301	Mon 10/16/2017	Fri 11/03/2017				UPNY CONED	FWD		
	0800	Continuous					(Import)		
Work scheduled by:	CHGE						Impacts Total Transfer Capability	1000 MW	
							TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4

Tue 10/17/2017 to Sat 10/28/2017
 0301 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

S.RIPLEY-DUNKIRK__230_68

Mon 10/23/2017 to Thu 10/26/2017 **UPDATED by NYISO 08/01/2017**
 0800 Continuous 1500
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1950 MW 1350 MW**
 Impacts Total Transfer Capability 150 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

S.RIPLEY-DUNKIRK__230_68

Thu 10/26/2017 to Sat 02/01/2020 **UPDATED by NYISO 05/17/2017**
 1501 Continuous 0000
 Work scheduled by: NYISO

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1950 MW 1350 MW**
 Impacts Total Transfer Capability 150 MW 0 MW
 TTC with All Lines In Service 2100 MW 1350 MW

W49TH_ST_345KV_5

Fri 10/27/2017 to Wed 11/01/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SPRNBK__345KV_RNS4

Sat 10/28/2017 to Wed 11/01/2017
 0301 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/30/2017 to Fri 11/03/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-EFISHKIL_345_F36

Wed 11/01/2017 to Sat 11/04/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Day	Time	Work by	Update	By	Date	SCH	FWD	REV
E13THSTA-FARRAGUT_345_46	Thu 11/02/2017	Thu 11/02/2017		0200	ConEd				SPR/DUN-SOUTH	3800 MW	
				0300					Impacts Total Transfer Capability	800 MW	
									TTC with All Lines In Service	4600 MW	
MARION_-FARRAGUT_345_C3403	Thu 11/02/2017	Fri 11/03/2017		0200	ConEd				SCH - PJ - NY	2300 MW	1450 MW
				0100					Impacts Total Transfer Capability	0 MW	0 MW
									TTC with All Lines In Service	2300 MW	1450 MW
BERKSHIR-ALPS_345_393	Thu 11/02/2017	Sat 11/04/2017		0700	NGrid	UPDATED	by NE	08/02/2017	SCH - NE - NY	1300 MW	1300 MW
				1700					Impacts Total Transfer Capability	100 MW	300 MW
									TTC with All Lines In Service	1400 MW	1600 MW
									ARR: 78		
BERKSHIR-ALPS_345_393	Thu 11/02/2017	Sat 11/04/2017		0700	NGrid	UPDATED	by NE	08/02/2017	SCH - NPX_1385	100 MW	100 MW
				1700					Impacts Total Transfer Capability	100 MW	100 MW
									TTC with All Lines In Service	200 MW	200 MW
									ARR: 78		
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312	Thu 11/02/2017	Sat 11/04/2017		0700		UPDATED	by NE	08/02/2017	SCH - NE - NY	1300 MW	1300 MW
				1700					Impacts Total Transfer Capability	100 MW	300 MW
									TTC with All Lines In Service	1400 MW	1600 MW
									ARR: 78		
BERKSHIR-NORTHFLD_345_312	Thu 11/02/2017	Sat 11/04/2017		0700	NGrid	UPDATED	by NE	08/02/2017	SCH - NE - NY	1400 MW	1450 MW
				1700					Impacts Total Transfer Capability	0 MW	150 MW
									TTC with All Lines In Service	1400 MW	1600 MW
BERKSHIR-NORTHFLD_345_312	Thu 11/02/2017	Sat 11/04/2017		0700	NGrid	UPDATED	by NE	08/02/2017	SCH - NPX_1385	100 MW	100 MW
				1700					Impacts Total Transfer Capability	100 MW	100 MW
									TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Mon 11/06/2017 to Wed 11/08/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 5100 MW

FRASANX-COOPERS_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Mon 11/06/2017 to Fri 11/17/2017
 0600 Continuous 1700
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/06/2017 to Thu 11/09/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

Mon 11/06/2017 to Thu 11/09/2017
 0800 Continuous 1500
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

W49TH_ST_345KV_5

Fri 11/10/2017 to Fri 11/10/2017
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
SCH - PJM_HTP 315 MW
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-W49TH_ST_345_M52

Fri 11/10/2017 to Mon 11/13/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4				FWD
Fri 11/10/2017	to	Mon 11/13/2017		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<hr/>				
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4				FWD
Sun 11/12/2017	to	Wed 11/15/2017		(Import)
0001		0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by:				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
<hr/>				
W49TH_ST_345KV_5				FWD
Mon 11/13/2017	to	Mon 11/13/2017		(Import)
0230	Continuous	0300	SCH - PJM_HTP	315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 345 MW
				TTC with All Lines In Service 660 MW
<hr/>				
MOSES__-ADIRNDCK_230_MA2				FWD
Mon 11/13/2017	to	Fri 11/17/2017		(Import)
0700	Continuous	1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
SPRNBK__345KV_RNS4				FWD
Wed 11/15/2017	to	Fri 11/17/2017		(Import)
0001	Continuous	0100	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<hr/>				
EGRDNCTY_345_138_AT1				FWD
Sun 11/19/2017	to	Sat 12/23/2017	UPDATED by LI 08/01/2017	(Import)
0001	Continuous	2359	CONED - LIPA	1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW
<hr/>				
EGRDNCTY_345_138_AT2				FWD
Sun 11/19/2017	to	Sat 12/23/2017	UPDATED by LI 08/01/2017	(Import)
0001	Continuous	2359	CONED - LIPA	1250 MW
Work scheduled by: LI				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD
Sun 11/19/2017	to	Sat 12/23/2017	<u>UPDATED</u>	<u>by LI</u>	(Import)
0001	Continuous	2359			775 MW
Work scheduled by: LI					CONED - LIPA
					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW
MOSES_-ADIRNDCK_230_MAI					FWD
Mon 11/20/2017	to	Wed 11/22/2017			(Import)
0700	Continuous	1530			2300 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MAI					FWD
Mon 11/27/2017	to	Fri 12/01/2017			(Import)
0700	Continuous	1530			2300 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
ROSETON_-EFISHKIL_345_RFK305					FWD
Mon 11/27/2017	to	Fri 12/01/2017			(Import)
0800	Continuous	1600			4100 MW
Work scheduled by: CHGE					UPNY CONED
					Impacts Total Transfer Capability 1000 MW
					TTC with All Lines In Service 5100 MW
ROTTDAM-EASTOVER_230_38					FWD
Mon 11/27/2017	to	Thu 11/30/2017			(Import) (Export)
0900	Continuous	1500			1400 MW 1400 MW
Work scheduled by: NGrid					SCH - NE - NY
					Impacts Total Transfer Capability 0 MW 200 MW
					TTC with All Lines In Service 1400 MW 1600 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD
Sun 12/03/2017	to	Tue 12/05/2017			(Import)
0001		0300			3800 MW
Work scheduled by:					UPNY CONED
					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5100 MW
LEEDS_-PLSNTVLY_345_92					FWD
Mon 12/04/2017	to	Mon 12/18/2017			(Import)
0001	Continuous	0300			3800 MW
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Mon 12/04/2017 to Mon 12/18/2017
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY_765_345_AT2

FWD

Mon 12/04/2017 to Fri 12/08/2017
 0500 Continuous 1630

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/11/2017 to Fri 12/15/2017
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 12/18/2017 to Fri 12/22/2017
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

FWD

Wed 12/27/2017 to Thu 12/28/2017
 0500 Continuous 1630

(Import)

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

LEEDS-PLSNTVLY_345_92

FWD

Wed 01/03/2018 to Sat 01/06/2018
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

FWD

Wed 01/03/2018 to Sat 01/06/2018
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 01/05/2018 to Mon 01/08/2018
 0001 0300

Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 01/08/2018 to Wed 01/10/2018
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
 0001 Continuous 2359

Work scheduled by: PJM

FWD REV
 (Import) (Export)
SCH - PJ - NY 2300 MW 1450 MW
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2300 MW 1450 MW

MARCY___-EDIC___345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
OSWEGO EXPORT 5250 MW
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
S.RIPLEY-DUNKIRK__230_68				
Mon 03/19/2018	to	Fri 04/20/2018		
1000	Continuous	1559	SCH - PJ - NY	1950 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	2300 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				
Mon 04/16/2018	to	Tue 05/01/2018		
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501				
Mon 04/16/2018	to	Tue 05/01/2018		
0001	Continuous	1800	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1				
Mon 04/16/2018	to	Tue 05/01/2018		
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				
Mon 04/16/2018	to	Tue 05/01/2018		
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
MARCY___765_345_AT1				
Mon 04/23/2018	to	Mon 04/23/2018		
0500	Continuous	1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311				
Mon 04/30/2018	to	Fri 05/18/2018		
0800	Continuous	1600	UPNY CONED	4400 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5100 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
 0001 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
CENTRAL EAST - VC 2740 MW
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1750 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
MOSES SOUTH 1700 MW
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/10/2018 to Fri 10/05/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
 0500 1730
 Work scheduled by:

FWD
 (Import)
CENTRAL EAST - VC 2690 MW
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,August 11, 2017 to Sunday ,February 10, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW