

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500					FWD	REV
Fri 06/24/2016	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/02/2017</u>	(Import) (Export)
1940	Continuous	0200				1650 MW 1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	
					Impacts Total Transfer Capability	450 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
HUDSONTP-W49TH_ST_345_Y56					FWD	
Thu 11/24/2016	to	Sat 09/30/2017	<u>UPDATED</u>	<u>by PJM</u>	<u>05/18/2017</u>	(Import)
1500	Continuous	2359				0 MW
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<hr/>						
S.RIPLEY-DUNKIRK__230_68 & RAMAPO___345_345_PAR3500					FWD	REV
Tue 05/02/2017	to	Sun 09/10/2017				(Import) (Export)
1710		0200				1450 MW 1250 MW
Work scheduled by:					SCH - PJ - NY	
					Impacts Total Transfer Capability	650 MW 100 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 05/02/2017	to	Mon 10/23/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/17/2017</u>	(Import) (Export)
1710	Continuous	0759				1950 MW 1350 MW
Work scheduled by: NYISO					SCH - PJ - NY	
					Impacts Total Transfer Capability	150 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
<hr/>						
SCH-NYISO-HQ_LIMIT_800						REV
Thu 06/08/2017	to	Fri 12/15/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>08/03/2017</u>	(Export)
0600	Continuous	1700				800 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1000 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1400					FWD	
Fri 06/30/2017	to	Tue 10/31/2017	<u>EXTENDED</u>	<u>by NYISO</u>	<u>07/28/2017</u>	(Import)
0001	Continuous	2359				1700 MW
Work scheduled by: NYISO					SCH - OH - NY	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
SCH-HQ-NYISO_LIMIT_1450					FWD	
Tue 08/01/2017	to	Fri 12/15/2017				(Import)
2100	Continuous	1600				1450 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022				FWD	REV
				(Import)	(Export)
Mon 08/07/2017	to	Wed 08/09/2017			
0500	Continuous	1700		1300 MW	1150 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	700 MW 450 MW
				TTC with All Lines In Service	2000 MW 1600 MW
LEEDS_345_LEEDS SVC				FWD	
				(Import)	
Mon 08/07/2017	to	Tue 08/08/2017			
0800	Continuous	1630		2950 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
SCH-NYISO-PJM_LIMIT_100					REV
					(Export)
Mon 08/07/2017	to	Fri 08/11/2017	UPDATED by NYISO 08/04/2017		
0800	Continuous	1500			400 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	950 MW
				TTC with All Lines In Service	1350 MW
DUNWODIE_345KV_6				FWD	
				(Import)	
Thu 08/10/2017	to	Thu 08/10/2017			
0001	Continuous	0030		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8				FWD	
				(Import)	
Thu 08/10/2017	to	Thu 08/10/2017			
0001	Continuous	0030		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90				FWD	
				(Import)	
Thu 08/10/2017	to	Thu 08/10/2017			
0001	Continuous	0030		4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	5100 MW
DUNWODIE_345KV_6				FWD	
				(Import)	
Thu 08/10/2017	to	Thu 08/10/2017			
1700	Continuous	1730		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8				FWD	
Thu 08/10/2017	to	Thu 08/10/2017		(Import)	
1700	Continuous	1730	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
PLSNTVLE-DUNWODIE_345_W90				FWD	
Thu 08/10/2017	to	Thu 08/10/2017		(Import)	
1700	Continuous	1730	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	
			TTC with All Lines In Service	5100 MW	
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Fri 08/11/2017	to	Mon 08/21/2017	CANCELLED by ConEd 08/10/2017	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2100 MW	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2100 MW	1350 MW
MARION_-FARRAGUT_345_C3403				FWD	REV
Fri 08/11/2017	to	Mon 08/21/2017	CANCELLED by ConEd 08/10/2017	(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2100 MW	1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2100 MW	1350 MW
MARCY_345KV_CSC				FWD	
Fri 08/11/2017	to	Fri 08/11/2017		(Import)	
0500	Continuous	1530	CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	2975 MW	
DUNWODIE_345KV_3				FWD	
Sat 08/12/2017	to	Sat 08/12/2017		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_4				FWD	
Sat 08/12/2017	to	Sat 08/12/2017		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89			FWD	
Sat 08/12/2017	to	Sat 08/12/2017	(Import)	
0001	Continuous	2130	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW
			TTC with All Lines In Service	5100 MW
DUNWODIE_345KV_3			FWD	
Sat 08/12/2017	to	Sat 08/12/2017	(Import)	
2100	Continuous	2130	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4			FWD	
Sat 08/12/2017	to	Sat 08/12/2017	(Import)	
2100	Continuous	2130	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W64			FWD	
Sun 08/13/2017	to	Sun 08/13/2017	(Import)	
0001	Continuous	1730	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW
			TTC with All Lines In Service	5100 MW
SPRNBK__345KV_RNS5			FWD	
Sun 08/13/2017	to	Sun 08/13/2017	(Import)	
0001	Continuous	1730	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
HUDSONP_-FARRAGUT_345_B3402			FWD	REV
Tue 08/15/2017	to	Sat 08/26/2017	(Import)	(Export)
2100	Continuous	2359	SCH - PJ - NY	2100 MW 1350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	2100 MW 1350 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403			FWD	REV
Tue 08/15/2017	to	Sat 08/26/2017	(Import)	(Export)
2100		2359	SCH - PJ - NY	2050 MW 1300 MW
Work scheduled by:			Impacts Total Transfer Capability	50 MW 50 MW
			TTC with All Lines In Service	2100 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Work Scheduled by	SCH - PJ - NY	FWD (Import)	REV (Export)
MARION__-FARRAGUT_345_C3403	Tue 08/15/2017	Sat 08/26/2017	2100	Continuous	2359	ConEd	2100 MW	1350 MW
							Impacts Total Transfer Capability	0 MW
							TTC with All Lines In Service	2100 MW
							TTC with All Lines In Service	1350 MW
COOPERS_-DOLSONAV_345_CCDA42	Mon 08/21/2017	Sat 09/02/2017	0500	Continuous	1730	NYPA	2720 MW	
							Impacts Total Transfer Capability	255 MW
							TTC with All Lines In Service	2975 MW
DOLSONAV-ROCKTVRN_345_DART44	Mon 08/21/2017	Sat 09/02/2017	0500	Continuous	1730	NYPA	2720 MW	
							Impacts Total Transfer Capability	255 MW
							TTC with All Lines In Service	2975 MW
HOPATCON-RAMAPO___500_5018	Sun 08/27/2017	Mon 09/11/2017	0100	Continuous	0200	ConEd	1150 MW	1000 MW
							Impacts Total Transfer Capability	950 MW
							TTC with All Lines In Service	2100 MW
							TTC with All Lines In Service	1350 MW
HOPATCON-RAMAPO___500_5018	Sun 08/27/2017	Mon 09/11/2017	0100	Continuous	0200	ConEd	6400 MW	
							Impacts Total Transfer Capability	100 MW
							TTC with All Lines In Service	6500 MW
HOPATCON-RAMAPO___500_5018	Sun 08/27/2017	Mon 09/11/2017	0100	Continuous	0200	ConEd	4000 MW	
							Impacts Total Transfer Capability	1100 MW
							TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO___500_5018 & S.RIPLEY-DUNKIRK_230_68	Sun 08/27/2017	Mon 09/11/2017	0100		0200		1200 MW	1300 MW
							Impacts Total Transfer Capability	900 MW
							TTC with All Lines In Service	2100 MW
							TTC with All Lines In Service	1350 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__345_345_PAR4500						FWD	REV
Sun 08/27/2017	to	Mon 09/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/11/2017</u>	(Import)	(Export)
0100	Continuous	0200				1650 MW	1250 MW
Work scheduled by: ConEd						SCH - PJ - NY	
						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2100 MW
						1350 MW	
RAMAPO__500_345_BK 1500						FWD	REV
Sun 08/27/2017	to	Mon 09/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/11/2017</u>	(Import)	(Export)
0100	Continuous	0200				1900 MW	1000 MW
Work scheduled by: ConEd						SCH - PJ - NY	
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2100 MW
						1350 MW	
RAMAPO__500_345_BK 1500						FWD	
Sun 08/27/2017	to	Mon 09/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/11/2017</u>	(Import)	
0100	Continuous	0200				6400 MW	
Work scheduled by: ConEd						TOTAL EAST	
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	6500 MW
RAMAPO__500_345_BK 1500						FWD	
Sun 08/27/2017	to	Mon 09/11/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/11/2017</u>	(Import)	
0100	Continuous	0200				4000 MW	
Work scheduled by: ConEd						UPNY CONED	
						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500						FWD	REV
Sun 08/27/2017	to	Mon 09/11/2017				(Import)	(Export)
0100		0200				1450 MW	1250 MW
Work scheduled by:						SCH - PJ - NY	
						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	2100 MW
						1350 MW	
MARCY_SO_SERIES_COMP_I/S						FWD	
Thu 08/31/2017	to	Mon 10/02/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/26/2017</u>	(Import)	
1600	Continuous	0659				2740 MW	
Work scheduled by: NYISO						CENTRAL EAST - VC	
						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
SPRNBRK_-TREMONT__345_X28						FWD	
Sat 09/02/2017	to	Sun 09/03/2017				(Import)	
0001	Continuous	0100				4200 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/05/2017 to Sun 09/10/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

E13THSTA-FARRAGUT_345_46

Sat 09/09/2017 to Sat 09/09/2017
0001 Continuous 0145

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0230

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 09/09/2017 to Sat 09/09/2017
0200 Continuous 0359

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Sat 09/09/2017 to Sat 09/09/2017
0345 Continuous 0359

Work scheduled by: ConEd

UPDATED by CE 07/26/2017

FWD
(Import)
SCH - PJM_HTP **320 MW**
Impacts Total Transfer Capability 340 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/09/2017 to Sun 09/10/2017
2200 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/20/2017

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75						FWD
Sat 09/09/2017	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/20/2017</u>	(Import)
2200	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
SPRNBK_345KV_RNS3						FWD
Sat 09/09/2017	to	Sun 09/10/2017	<u>UPDATED</u>	<u>by CE</u>	<u>06/20/2017</u>	(Import)
2200	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
MOSES_-ADIRNDCK_230_MA1						FWD
Mon 09/11/2017	to	Sat 09/16/2017				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
CANANDGA-STONYRDG_230_68						FWD
Mon 09/11/2017	to	Mon 09/11/2017				(Import)
0800	Continuous	1600				DYSINGER EAST 2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
HURLYAVE-ROSETON_345_303						FWD
Mon 09/11/2017	to	Fri 09/29/2017				(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 5100 MW
STONYRDG-HILLSIDE_230_72						FWD
Wed 09/13/2017	to	Wed 09/13/2017				(Import)
0800	Continuous	1600				DYSINGER EAST 2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
SPRNBK_345KV_RNS5						FWD
Sat 09/16/2017	to	Sat 09/16/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51					FWD	
Sat 09/16/2017	to	Tue 09/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0001	Continuous	0300				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
GILBOA_-N.SCTLND_345_GNS-1					FWD	
Mon 09/18/2017	to	Fri 10/13/2017	<u>EXTENDED</u>	<u>by NYPA</u>	<u>06/09/2017</u>	(Import)
0630	Continuous	1700				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4					FWD	REV
Mon 09/18/2017	to	Tue 09/19/2017				(Import) (Export)
0700	Continuous	1530				2000 MW 1400 MW
Work scheduled by: NYPA					SCH - OH - NY	0 MW 200 MW
					Impacts Total Transfer Capability	2000 MW 1600 MW
					TTC with All Lines In Service	2000 MW 1600 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Mon 09/18/2017	to	Sat 09/23/2017				(Import)
0700	Continuous	1530				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	1050 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
ROCHESTR-PANNELL_345_RP1					FWD	
Mon 09/18/2017	to	Fri 09/22/2017	<u>UPDATED</u>	<u>by PA</u>	<u>07/21/2017</u>	(Import)
0730	Continuous	1530				2300 MW
Work scheduled by: RGE					DYSINGER EAST	850 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
SCH-HQ_CEDARS-NYISO_LIMIT_140					FWD	
Mon 09/18/2017	to	Fri 09/29/2017				(Import)
0800	Continuous	1700				140 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	50 MW
					Impacts Total Transfer Capability	190 MW
					TTC with All Lines In Service	190 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0					REV	REV
Mon 09/18/2017	to	Fri 09/29/2017				(Export)
0800	Continuous	1700				0 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	40 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	40 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5					FWD	
Tue 09/19/2017	to	Tue 09/19/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
0001	Continuous	0100				3800 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service	5100 MW
PLSNTVLY-WOOD_ST_345_F30					FWD	
Tue 09/19/2017	to	Wed 09/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
0001	Continuous	2359				4000 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1100 MW
					TTC with All Lines In Service	5100 MW
LINDEN__-GOETHALS_230_A2253					FWD	REV
Tue 09/19/2017	to	Sun 10/01/2017	<u>EXTENDED</u>	<u>by PJM</u>	<u>07/28/2017</u>	(Import) (Export)
0200	Continuous	0100				2100 MW 1350 MW
Work scheduled by: ConEd					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
PLSNTVLY_345KV_RNS5					FWD	
Wed 09/20/2017	to	Wed 09/20/2017	<u>UPDATED</u>	<u>by CONED</u>	<u>08/10/2017</u>	(Import)
2330	Continuous	2359				3800 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service	5100 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 09/25/2017	to	Sat 09/30/2017				(Import)
0700	Continuous	1530				2100 MW
Work scheduled by: NYPA					MOSES SOUTH	Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service	3150 MW
FIVEMILE-STOLLERD_345_29					FWD	REV
Mon 09/25/2017	to	Mon 10/16/2017				(Import) (Export)
0800	Continuous	1400				2100 MW 1350 MW
Work scheduled by: NYSEG					SCH - PJ - NY	Impacts Total Transfer Capability 0 MW 0 MW
					TTC with All Lines In Service	2100 MW 1350 MW
SPRNBRK__345KV_RNS5					FWD	
Tue 09/26/2017	to	Tue 09/26/2017	<u>UPDATED</u>	<u>by CE</u>	<u>08/01/2017</u>	(Import)
0230	Continuous	0300				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2			FWD
Tue 09/26/2017	to	Wed 09/27/2017	(Import)
0730	Continuous	1500	WEST CENTRAL 1300 MW
Work scheduled by: RGE			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
E13THSTA-FARRAGUT_345_46			FWD
Wed 09/27/2017	to	Wed 09/27/2017	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
SCH-NYISO-NE_LIMIT_800			REV
Wed 09/27/2017	to	Wed 09/27/2017	(Export)
0600	Continuous	1600	SCH - NE - NY 1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 1600 MW
SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4			FWD
Sun 10/01/2017	to	Tue 10/03/2017	(Import)
0001		0300	SPR/DUN-SOUTH 3200 MW
Work scheduled by:			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
SPRNBRK_345KV_RNS4			FWD
Mon 10/02/2017	to	Mon 10/02/2017	(Import)
0001	Continuous	1900	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_5			FWD
Mon 10/02/2017	to	Tue 10/03/2017	(Import)
0001	Continuous	0300	SCH - PJM_HTP 315 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 345 MW
			TTC with All Lines In Service 660 MW
PLSNTVLY-EFISHKIL_345_F36			FWD
Mon 10/02/2017	to	Mon 10/16/2017	(Import)
0001	Continuous	0300	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1100 MW
			TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M52				FWD
Mon 10/02/2017	to	Wed 11/01/2017		(Import)
0001	Continuous	0300		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
NIAGARA_-ROCHESTR_345_NR2				FWD
Mon 10/02/2017	to	Fri 10/06/2017		(Import)
0700	Continuous	1530		DYSINGER EAST 1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1450 MW
				TTC with All Lines In Service 3150 MW
FRASER_-COOPERS_345_33				FWD
Mon 10/02/2017	to	Fri 10/13/2017		(Import)
0700	Continuous	1900		CENTRAL EAST - VC 2395 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 580 MW
				TTC with All Lines In Service 2975 MW
ROTTRDAM-EASTOVER_230_38				REV
Mon 10/02/2017	to	Wed 10/04/2017		(Export)
0800	Continuous	1200		SCH - NE - NY 1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 200 MW
ARR: 77				TTC with All Lines In Service 1600 MW
SPRNBK__345KV_RNS4				FWD
Mon 10/02/2017	to	Fri 10/06/2017		(Import)
1901	Continuous	0300		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_5				FWD
Tue 10/03/2017	to	Fri 10/06/2017		(Import)
0301	Continuous	2100		SCH - PJM_HTP 315 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 345 MW
				TTC with All Lines In Service 660 MW
BECK____-NIAGARA_345_PA302				FWD
Wed 10/04/2017	to	Thu 10/05/2017	UPDATED by PA 08/11/2017	REV
0600	Continuous	1700		(Import) (Export)
Work scheduled by: NYPA				SCH - OH - NY 900 MW 800 MW
				Impacts Total Transfer Capability 1100 MW 800 MW
				TTC with All Lines In Service 2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
BERKSHIR-ALPS _____ 345_393			FWD	REV
Fri 10/06/2017 to Fri 10/06/2017			(Import)	(Export)
0700 Daily(No Weekends) 0800		SCH - NE - NY	950 MW	1000 MW
Work scheduled by: NGrid	ARR: 78	Impacts Total Transfer Capability	450 MW	600 MW
		TTC with All Lines In Service	1400 MW	1600 MW
<hr/>				
BERKSHIR-ALPS _____ 345_393			FWD	REV
Fri 10/06/2017 to Fri 10/06/2017			(Import)	(Export)
0700 Daily(No Weekends) 0800		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid	ARR: 78	Impacts Total Transfer Capability	100 MW	100 MW
		TTC with All Lines In Service	200 MW	200 MW
<hr/>				
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD 345_312			FWD	REV
Fri 10/06/2017 to Fri 10/06/2017			(Import)	(Export)
0700 0800		SCH - NE - NY	950 MW	1000 MW
Work scheduled by:	ARR: 78	Impacts Total Transfer Capability	450 MW	600 MW
		TTC with All Lines In Service	1400 MW	1600 MW
<hr/>				
BERKSHIR-NORTHFLD 345_312			FWD	REV
Fri 10/06/2017 to Sat 10/28/2017			(Import)	(Export)
0700 Continuous 1600		SCH - NE - NY	900 MW	1200 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	500 MW	400 MW
		TTC with All Lines In Service	1400 MW	1600 MW
<hr/>				
BERKSHIR-NORTHFLD 345_312			FWD	REV
Fri 10/06/2017 to Sat 10/28/2017			(Import)	(Export)
0700 Continuous 1600		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	100 MW	100 MW
		TTC with All Lines In Service	200 MW	200 MW
<hr/>				
WETHSRFD-MEYER _____ 230_85/87			FWD	
Mon 10/09/2017 to Fri 10/20/2017			(Import)	
0700 Continuous 1400		DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG		Impacts Total Transfer Capability	300 MW	
		TTC with All Lines In Service	3150 MW	
<hr/>				
MARCY_SO_SERIES_COMP_I/S			FWD	
Fri 10/13/2017 to Tue 10/31/2017			(Import)	
1900 Continuous 2359		CENTRAL EAST - VC	2740 MW	
Work scheduled by: NYISO		Impacts Total Transfer Capability	235 MW	
		TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
CHATGUAY-MASSENA__765_7040						(Import)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>		
0700	Continuous	1530				MOSES SOUTH	1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
CHATGUAY-MASSENA__765_7040						FWD	REV
						(Import)	(Export)
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	SCH - HQ - NY	0 MW 0 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1500 MW 1000 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW 1000 MW
<hr/>							
MARCY__765_345_AT1						FWD	
						(Import)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	MOSES SOUTH	1750 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA					ARR: 19	TTC with All Lines In Service	3150 MW
<hr/>							
MARCY__765_345_AT2						FWD	
						(Import)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	MOSES SOUTH	1700 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1450 MW
Work scheduled by: NYPA					ARR: 19	TTC with All Lines In Service	3150 MW
<hr/>							
MASSENA_-MARCY__765_MSU1						FWD	
						(Import)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	CENTRAL EAST - VC	2265 MW
0700	Continuous	1530				Impacts Total Transfer Capability	710 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<hr/>							
MASSENA_-MARCY__765_MSU1						FWD	
						(Import)	
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	MOSES SOUTH	500 MW
0700	Continuous	1530				Impacts Total Transfer Capability	2650 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<hr/>							
MASSENA_-MARCY__765_MSU1						FWD	REV
						(Import)	(Export)
Sat 10/14/2017	to	Sat 10/28/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>03/24/2017</u>	SCH - HQ - NY	475 MW 1000 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1025 MW 0 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sat 10/14/2017 to Sat 10/28/2017
0700 1530

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

COOPERS_-MIDDLETP_345_CCRT34

Mon 10/16/2017 to Sat 10/28/2017
0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYISO 06/21/2017

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CH 06/07/2017

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

LEEDS_-HURLYAVE_345_301

Mon 10/16/2017 to Fri 11/03/2017
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS4

Tue 10/17/2017 to Sat 10/28/2017
0301 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
S.RIPLEY-DUNKIRK__230_68		
Mon 10/23/2017 to Thu 10/26/2017 UPDATED by NYISO 08/01/2017		(Import) (Export)
0800 Continuous 1500		1950 MW 1350 MW
Work scheduled by: PJM	SCH - PJ - NY	Impacts Total Transfer Capability 150 MW 0 MW
	TTC with All Lines In Service	2100 MW 1350 MW
<hr/>		
S.RIPLEY-DUNKIRK__230_68		
Thu 10/26/2017 to Sat 02/01/2020 UPDATED by NYISO 05/17/2017		(Import) (Export)
1501 Continuous 0000		1950 MW 1350 MW
Work scheduled by: NYISO	SCH - PJ - NY	Impacts Total Transfer Capability 150 MW 0 MW
	TTC with All Lines In Service	2100 MW 1350 MW
<hr/>		
W49TH_ST_345KV_5		FWD
Fri 10/27/2017 to Wed 11/01/2017		(Import)
0001 Continuous 0300	SCH - PJM_HTP	315 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	345 MW
	TTC with All Lines In Service	660 MW
<hr/>		
SPRNBRK__345KV_RNS4		FWD
Sat 10/28/2017 to Wed 11/01/2017		(Import)
0301 Continuous 0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	1400 MW
	TTC with All Lines In Service	4600 MW
<hr/>		
MOSES__-ADIRNDCK_230_MA2		FWD
Mon 10/30/2017 to Fri 11/03/2017		(Import)
0700 Continuous 1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
PLSNTVLY-EFISHKIL_345_F36		FWD
Wed 11/01/2017 to Sat 11/04/2017		(Import)
0001 Continuous 0300	UPNY CONED	4000 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	1100 MW
	TTC with All Lines In Service	5100 MW
<hr/>		
E13THSTA-FARRAGUT_345_46		FWD
Thu 11/02/2017 to Thu 11/02/2017		(Import)
0200 Continuous 0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARION__-FARRAGUT_345_C3403						FWD	REV
Thu 11/02/2017	to	Fri 11/03/2017				(Import)	(Export)
0200	Continuous	0100			SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2300 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	08/02/2017	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	08/02/2017	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017				(Import)	(Export)
0700		1700			SCH - NE - NY	1300 MW	1300 MW
Work scheduled by:						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	08/02/2017	(Import)	(Export)
0700	Continuous	1700			SCH - NE - NY	1400 MW	1450 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312						FWD	REV
Thu 11/02/2017	to	Sat 11/04/2017	UPDATED	by NE	08/02/2017	(Import)	(Export)
0700	Continuous	1700			SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
PLSNTVLY-EFISHKIL_345_F36						FWD	
Mon 11/06/2017	to	Wed 11/08/2017				(Import)	
0001	Continuous	0300			UPNY CONED	4000 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW
						TTC with All Lines In Service	5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>FRASANX-COOPERS__345_UCC2-41</p> <p>Mon 11/06/2017 to Fri 11/17/2017 0600 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MARCY__-FRASANX_345_UCC2-41</p> <p>Mon 11/06/2017 to Fri 11/17/2017 0600 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MOSES__-ADIRNDCK_230_MA2</p> <p>Mon 11/06/2017 to Thu 11/09/2017 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>LINDN_CG-LNDVFT__345_V-3022</p> <p>Mon 11/06/2017 to Thu 11/09/2017 0800 Continuous 1500</p> <p>Work scheduled by: PJM</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>
<p>W49TH_ST_345KV_5</p> <p>Fri 11/10/2017 to Fri 11/10/2017 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import)</p> <p>SCH - PJM_HTP 315 MW</p> <p>Impacts Total Transfer Capability 345 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>SPRNBRK_-W49TH_ST_345_M52</p> <p>Fri 11/10/2017 to Mon 11/13/2017 0001 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>SPRNBRK__345KV_RNS4</p> <p>Fri 11/10/2017 to Mon 11/13/2017 0001 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
 Sun 11/12/2017 to Wed 11/15/2017
 0001 0300
 Work scheduled by:

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5
 Mon 11/13/2017 to Mon 11/13/2017
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
SCH - PJM_HTP 315 MW
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

MOSES__-ADIRNDCK_230_MA2
 Mon 11/13/2017 to Fri 11/17/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS4
 Wed 11/15/2017 to Fri 11/17/2017
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1
 Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2
 Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 1250 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49
 Sun 11/19/2017 to Sat 12/23/2017 **UPDATED by LI 08/01/2017**
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
CONED - LIPA 775 MW
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI

Mon 11/20/2017 to Wed 11/22/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 11/27/2017 to Fri 12/01/2017
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 11/27/2017 to Fri 12/01/2017
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
UPNY CONED 4100 MW
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

ROTTDAM-EASTOVER_230_38

Mon 11/27/2017 to Thu 11/30/2017
 0900 Continuous 1500
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
SCH - NE - NY 1400 MW 1400 MW
 Impacts Total Transfer Capability 0 MW 200 MW
 TTC with All Lines In Service 1400 MW 1600 MW

ARR: 77

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017
 0001 0300
 Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

LEEDS___-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Mon 12/04/2017 to Mon 12/18/2017
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/11/2017 to Fri 12/15/2017
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/18/2017 to Fri 12/22/2017
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 10/23/2016

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Wed 12/27/2017 to Thu 12/28/2017
0500 Continuous 1630

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-PLSNTVLY_345_92

Wed 01/03/2018 to Sat 01/06/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RNS5

Wed 01/03/2018 to Sat 01/06/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 01/05/2018 to Mon 01/08/2018
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Mon 01/08/2018 to Wed 01/10/2018
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5100 MW

MARCY_765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 02/03/2018 to Sat 02/03/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 02/05/2018 to Fri 02/09/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

HUDSONP_-FARRAGUT_345_B3402

Sun 02/18/2018 to Sun 04/01/2018
 0001 Continuous 2359
 Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2300 MW	1450 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2300 MW	1450 MW

MARCY_-EDIC_345_UE1-7

Tue 02/20/2018 to Fri 02/23/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/19/2018 to Fri 04/20/2018
 1000 Continuous 1559
 Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1350 MW
Impacts Total Transfer Capability	350 MW	100 MW
TTC with All Lines In Service	2300 MW	1450 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018
 0001 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

MARCY___765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 04/30/2018 to Fri 05/18/2018
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
 0001 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 09/10/2018 to Fri 10/05/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 13, 2017 to Tuesday ,February 12, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LEEDS___-HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW