

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800

Thu 06/08/2017 to Fri 12/15/2017
0600 Continuous 1700

UPDATED by HQ 08/03/2017

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)
800 MW

S.RIPLEY-DUNKIRK_230_68

Sat 10/28/2017 to Mon 03/19/2018
1501 Continuous 0959

UPDATED by NYISO 10/31/2017

Work scheduled by: NYISO

SCH - PJ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 2300 MW

FWD REV
(Import) (Export)
1950 MW 1350 MW

SCH-NYISO-IMO_LIMIT_1400

Wed 11/01/2017 to Mon 04/30/2018
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

REV
(Export)
1700 MW

MARION_-FARRAGUT_345_C3403

Fri 11/17/2017 to Sat 12/23/2017
0801 Continuous 0100

EXTENDED by CE 11/28/2017

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2300 MW

FWD REV
(Import) (Export)
2300 MW 1450 MW

EGRDNCTY_345_138_AT1

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)
1250 MW

EGRDNCTY_345_138_AT2

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)
1250 MW

SPRNBRK_-EGRDNCTR_345_Y49

Sun 11/19/2017 to Sun 12/24/2017
0001 Continuous 0300

by CE 11/23/2017

Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)
775 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						FWD
Mon 11/20/2017	to	Wed 12/06/2017	EXTENDED	by HQ	12/07/2017	(Import)
1800	Continuous	0559				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Mon 11/20/2017	to	Wed 12/06/2017	EXTENDED	by HQ	12/07/2017	(Export)
1800	Continuous	0559				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1200						FWD
Mon 11/20/2017	to	Wed 12/06/2017	EXTENDED	by HQ	12/07/2017	(Import)
1800	Continuous	0559				SCH - HQ - NY 1200 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1500 MW
E13THSTA-FARRAGUT_345_45						FWD
Sun 11/26/2017	to	Tue 05/15/2018		by CE	12/06/2017	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
W49TH_ST-E13THSTA_345_M54						FWD
Sun 11/26/2017	to	Tue 05/15/2018		by CE	12/06/2017	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
ERIE E -S.RIPLEY_230_69 & WETHSRFD-MEYER_230_85/87						FWD
Mon 11/27/2017	to	Sat 12/02/2017				(Import)
0700		1600				DYSINGER EAST 2850 MW
Work scheduled by:						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
WETHSRFD-MEYER_230_85/87						FWD
Mon 11/27/2017	to	Sat 12/02/2017	EXTENDED	by NYSEG	11/30/2017	(Import)
0700	Continuous	1600				DYSINGER EAST 2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Mon 11/27/2017 to Sat 12/02/2017
 0700 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

CEDARS_-ROSEMNTB_115_2/22

Mon 11/27/2017 to Thu 12/07/2017 **UPDATED by HQ 11/22/2017**
 0700 Continuous 1600
 Work scheduled by: HQ **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **95 MW 100 MW**
 Impacts Total Transfer Capability 104 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

DENNISON-ROSEMNTB_115_2/22

Mon 11/27/2017 to Thu 12/07/2017 **UPDATED by HQ 11/22/2017**
 0700 Continuous 1600
 Work scheduled by: HQ **ARR: 38**

FWD REV
 (Import) (Export)
 SCH - HQ_CEDARS **95 MW 100 MW**
 Impacts Total Transfer Capability 104 MW 0 MW
 TTC with All Lines In Service 199 MW 100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_100

Mon 11/27/2017 to Thu 12/07/2017 **UPDATED by HQ 11/22/2017**
 0700 Continuous 1600
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ_CEDARS **100 MW**
 Impacts Total Transfer Capability 99 MW
 TTC with All Lines In Service 199 MW

ROSETON_-EFISHKIL_345_RFK305

Sat 12/02/2017 to Sat 12/02/2017
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 5100 MW

SCH-IMO-NYISO_LIMIT_500

Sat 12/02/2017 to Sat 12/02/2017
 0700 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 SCH - OH - NY **800 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 1750 MW

SCH-NYISO-PJM_LIMIT_100

Sat 12/02/2017 to Sat 12/02/2017 **UPDATED by NYISO 11/29/2017**
 0800 Continuous 1600
 Work scheduled by: PJM

REV
 (Export)
 SCH - PJ - NY **400 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 1450 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO_COMPLEX_AVR_O/S

Sat 12/02/2017 to Sat 12/02/2017
0900 Continuous 1000

CANCELLED by Gen 12/02/2017

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sun 12/03/2017 to Tue 12/05/2017
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 12/03/2017 to Sun 12/03/2017
0900 Continuous 1000

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

LEEDS___-PLSNTVLY_345_92

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY_SO_SERIES_COMP_I/S

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RNS5

Mon 12/04/2017 to Mon 12/18/2017
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by NYISO 09/12/2017

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5100 MW

MARCY___765_345_AT2

Mon 12/04/2017 to Fri 12/08/2017
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 11/13/2017

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR_138_601							
Mon 12/04/2017	to	Fri 02/02/2018	EXTENDED	by LI	12/07/2017		
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602							
Mon 12/04/2017	to	Fri 02/02/2018				SCH - NPX_1385	0 MW
0700		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603							
Mon 12/04/2017	to	Fri 02/02/2018				SCH - NPX_1385	0 MW
0700		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602							
Mon 12/04/2017	to	Fri 02/02/2018	EXTENDED	by LI	12/07/2017		
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603							
Mon 12/04/2017	to	Fri 02/02/2018				SCH - NPX_1385	0 MW
0700		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_603							
Mon 12/04/2017	to	Fri 02/02/2018	EXTENDED	by LI	12/07/2017		
0700	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Mon 12/04/2017	to	Fri 02/02/2018	EXTENDED	by LI	12/07/2017		
0700	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS _____ 345 LEEDS SVC					FWD	
Mon 12/04/2017	to	Thu 12/07/2017	EXTENDED	by NGRID	12/06/2017	(Import)
0800	Continuous	1500				CENTRAL EAST - VC 2950 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
LEEDS _____ 345 LEEDS SVC & MARCY_SO_SERIES_COMP_I/S					FWD	
Mon 12/04/2017	to	Thu 12/07/2017				(Import)
0800		1500				CENTRAL EAST - VC 2715 MW
Work scheduled by:					Impacts Total Transfer Capability	260 MW
					TTC with All Lines In Service	2975 MW
CHAT_DC_GC1					FWD	
Wed 12/06/2017	to	Wed 12/06/2017	UPDATED	by HQ	12/05/2017	(Import)
0600	Daily	2300				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Wed 12/06/2017	to	Wed 12/06/2017	UPDATED	by HQ	12/05/2017	(Export)
0600	Daily	2300				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Wed 12/06/2017	to	Wed 12/06/2017				(Import)
0600		2300				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Wed 12/06/2017	to	Wed 12/06/2017				(Import) (Export)
0600		2300				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Wed 12/06/2017	to	Wed 12/06/2017	UPDATED	by HQ	12/05/2017	(Import)
0600	Daily	2300				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						REV
Wed 12/06/2017	to	Wed 12/06/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Export)
0600	Daily	2300				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_700						FWD
Wed 12/06/2017	to	Wed 12/06/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)
0600	Daily	2300				700 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1500 MW
CHAT_DC_GC1						FWD
Thu 12/07/2017	to	Sun 12/10/2017	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/04/2017</u>	(Import)
0600	Continuous	1700				2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Thu 12/07/2017	to	Sun 12/10/2017	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/04/2017</u>	(Export)
0600	Continuous	1700				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
CHAT_DC_GC2						FWD
Thu 12/07/2017	to	Sun 12/10/2017	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/04/2017</u>	(Import)
0600	Continuous	1700				2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Thu 12/07/2017	to	Sun 12/10/2017	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/04/2017</u>	(Export)
0600	Continuous	1700				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_700						FWD
Thu 12/07/2017	to	Sun 12/10/2017	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/04/2017</u>	(Import)
0600	Continuous	1700				700 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Update	By	Effective Date	Zone	Direction	Value
CHAT_DC_GC1	Fri 12/08/2017	Fri 12/08/2017	UPDATED	by HQ	12/05/2017	MOSES SOUTH	FWD (Import)	2850 MW
	0500	Daily						300 MW
								3150 MW
Work scheduled by: HQ								
CHAT_DC_GC1	Fri 12/08/2017	Fri 12/08/2017	UPDATED	by HQ	12/05/2017	SCH - HQ - NY	REV (Export)	500 MW
	0500	Daily						500 MW
								1000 MW
Work scheduled by: HQ								
CHAT_DC_GC1 & CHAT_DC_GC2	Fri 12/08/2017	Fri 12/08/2017				MOSES SOUTH	FWD (Import)	2550 MW
	0500							600 MW
								3150 MW
Work scheduled by:								
CHAT_DC_GC1 & CHAT_DC_GC2	Fri 12/08/2017	Fri 12/08/2017				SCH - HQ - NY	FWD (Import) REV (Export)	1370 MW 0 MW
	0500							130 MW 1000 MW
								1500 MW 1000 MW
Work scheduled by:								
CHAT_DC_GC2	Fri 12/08/2017	Fri 12/08/2017	UPDATED	by HQ	12/05/2017	MOSES SOUTH	FWD (Import)	2850 MW
	0500	Daily						300 MW
								3150 MW
Work scheduled by: HQ								
CHAT_DC_GC2	Fri 12/08/2017	Fri 12/08/2017	UPDATED	by HQ	12/05/2017	SCH - HQ - NY	REV (Export)	500 MW
	0500	Daily						500 MW
								1000 MW
Work scheduled by: HQ								
SCH-HQ-NYISO_LIMIT_700	Fri 12/08/2017	Fri 12/08/2017	UPDATED	by HQ	12/05/2017	SCH - HQ - NY	FWD (Import)	700 MW
	0500	Daily						800 MW
								1500 MW
Work scheduled by: HQ								

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_900					FWD	
Fri 12/08/2017	to	Fri 12/08/2017			(Import)	
0515	Continuous	1730		SCH - OH - NY	1200 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	550 MW
					TTC with All Lines In Service	1750 MW
CHAT_DC_GC1					FWD	
Sat 12/09/2017	to	Sat 12/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)
0600	Daily	2000		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sat 12/09/2017	to	Sat 12/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Export)
0600	Daily	2000		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sat 12/09/2017	to	Sat 12/09/2017			(Import)	
0600		2000		MOSES SOUTH	2550 MW	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sat 12/09/2017	to	Sat 12/09/2017			(Import)	(Export)
0600		2000		SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC2					FWD	
Sat 12/09/2017	to	Sat 12/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)
0600	Daily	2000		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV
Sat 12/09/2017	to	Sat 12/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Export)
0600	Daily	2000		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_700						FWD	
Sat 12/09/2017	to	Sat 12/09/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)	
0600	Daily	2000					
Work scheduled by: HQ						SCH - HQ - NY	700 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	1500 MW
SCH-HQ-NYISO_LIMIT_800						FWD	
Sat 12/09/2017	to	Sun 12/10/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)	
2001	Daily	0559					
Work scheduled by: HQ						SCH - HQ - NY	800 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC1						FWD	
Sun 12/10/2017	to	Sun 12/10/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)	
0600	Daily	1800					
Work scheduled by: HQ						MOSES SOUTH	2850 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV	
Sun 12/10/2017	to	Sun 12/10/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Export)	
0600	Daily	1800					
Work scheduled by: HQ						SCH - HQ - NY	500 MW
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sun 12/10/2017	to	Sun 12/10/2017				(Import)	
0600		1800					
Work scheduled by:						MOSES SOUTH	2550 MW
						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sun 12/10/2017	to	Sun 12/10/2017				(Import)	(Export)
0600		1800					
Work scheduled by:						SCH - HQ - NY	1370 MW 0 MW
						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2						FWD	
Sun 12/10/2017	to	Sun 12/10/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/05/2017</u>	(Import)	
0600	Daily	1800					
Work scheduled by: HQ						MOSES SOUTH	2850 MW
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2						REV
Sun 12/10/2017	to	Sun 12/10/2017	UPDATED	by HQ	12/05/2017	(Export)
0600	Daily	1800				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_700						FWD
Sun 12/10/2017	to	Sun 12/10/2017	UPDATED	by HQ	12/05/2017	(Import)
0600	Daily	1800				700 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 1500 MW
SCH-IMO-NYISO_LIMIT_700						FWD
Mon 12/11/2017	to	Thu 12/14/2017		by NGRID	12/06/2017	(Import)
0630	Continuous	1430				1000 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 750 MW
						TTC with All Lines In Service 1750 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Mon 12/11/2017	to	Fri 12/15/2017	CANCELLED	by NYPA	12/04/2017	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
NIAGARA_-KINTIGH_345_NS1-38						FWD
Mon 12/11/2017	to	Wed 12/20/2017	UPDATED	by NYISO	10/20/2017	(Import)
0800	Continuous	1600				1700 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
N.SCTLND-LEEDS__345_93						FWD
Wed 12/13/2017	to	Fri 12/15/2017				(Import)
0800	Continuous	1500				2650 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 325 MW
						TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MA2						FWD
Mon 12/18/2017	to	Fri 12/22/2017	CANCELLED	by NYPA	12/07/2017	(Import)
0700	Continuous	1530				2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD	
Tue 12/19/2017	to	Tue 12/19/2017			(Import)	
0800	Daily	1600		UPNY CONED	4100 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import) (Export)
0200	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2100 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 450 MW
					TTC with All Lines In Service	2300 MW 1450 MW
HOPATCON-RAMAPO__500_5018					FWD	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)
0200	Continuous	1700				
Work scheduled by: PJM					UPNY CONED	5000 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5100 MW
HOPATCON-RAMAPO__500_5018 & S.RIPLEY-DUNKIRK__230_68					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017			(Import) (Export)	
0200		1700				
Work scheduled by:					SCH - PJ - NY	1200 MW 1300 MW
					Impacts Total Transfer Capability	1100 MW 150 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__345_345_PAR3500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import) (Export)
0200	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2200 MW 1450 MW
					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__345_345_PAR4500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import) (Export)
0200	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2200 MW 1450 MW
					Impacts Total Transfer Capability	100 MW 0 MW
					TTC with All Lines In Service	2300 MW 1450 MW
RAMAPO__500_345_BK 1500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import) (Export)
0200	Continuous	1700				
Work scheduled by: PJM					SCH - PJ - NY	2100 MW 1000 MW
					Impacts Total Transfer Capability	200 MW 450 MW
					TTC with All Lines In Service	2300 MW 1450 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500					FWD	
Tue 12/26/2017	to	Thu 12/28/2017	UPDATED	by CE	10/27/2017	(Import)
0200	Continuous	1700				UPNY CONED 5000 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	5100 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR3500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import) (Export)
0200		1700				SCH - PJ - NY 1450 MW 1250 MW
Work scheduled by:					Impacts Total Transfer Capability	850 MW 200 MW
					TTC with All Lines In Service	2300 MW 1450 MW
S.RIPLEY-DUNKIRK__230_68 & RAMAPO__345_345_PAR4500					FWD	REV
Tue 12/26/2017	to	Thu 12/28/2017				(Import) (Export)
0200		1700				SCH - PJ - NY 1450 MW 1250 MW
Work scheduled by:					Impacts Total Transfer Capability	850 MW 200 MW
					TTC with All Lines In Service	2300 MW 1450 MW
DUNWODIE-SHORE_RD_345_Y50					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				CONED - LIPA 800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 1					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	EXTENDED	by LI	09/22/2017	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD	
Tue 01/02/2018	to	Thu 01/04/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>09/22/2017</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 150 MW	TTC with All Lines In Service 1500 MW
MOSES -ADIRNDCK_230_MAI					FWD	
Tue 01/02/2018	to	Fri 01/05/2018				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW	TTC with All Lines In Service 3150 MW
LEEDS -PLSNTVLY_345_92					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD	
Fri 01/05/2018	to	Sun 01/07/2018				(Import)
0001		2359				UPNY CONED 3800 MW
Work scheduled by:					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 01/08/2018	to	Wed 01/10/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW	TTC with All Lines In Service 5100 MW
EASTVIEW-SPRNBK_345_W64					FWD	
Mon 01/08/2018	to	Fri 02/23/2018				(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 750 MW	TTC with All Lines In Service 5100 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Mon 01/08/2018 to Fri 02/23/2018
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 750 MW
 TTC with All Lines In Service 5100 MW

SPRNBRK_345KV_RNS5

Mon 01/08/2018 to Fri 02/23/2018
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MARCY_765_345_AT2

Mon 01/08/2018 to Sun 01/14/2018 **UPDATED by NYPA 11/20/2017**
 0500 Continuous 2100
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FRASER-COOPERS_345_33

Mon 01/08/2018 to Thu 01/11/2018
 0800 Continuous 1500
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2395 MW**
 Impacts Total Transfer Capability 580 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS_345_2

Mon 01/08/2018 to Fri 02/02/2018 **UPDATED by NG 10/17/2017**
 0800 Continuous 1400
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NE - NY **900 MW 1600 MW**
 Impacts Total Transfer Capability 500 MW 0 MW
 TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS_345_2

Mon 01/08/2018 to Fri 02/02/2018 **UPDATED by NG 10/17/2017**
 0800 Continuous 1400
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

N.SCTLND-ALPS_345_2 & NRTH1385-NOR HBR_138_601

Mon 01/08/2018 to Fri 02/02/2018
 0800 1400
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 200 MW 200 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR__138_602

Mon 01/08/2018 to Fri 02/02/2018
0800 1400

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

N.SCTLND-ALPS_____345_2 & NRTH1385-NOR HBR__138_603

Mon 01/08/2018 to Fri 02/02/2018
0800 1400

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 01/11/2018 to Fri 01/12/2018
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	5100 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/15/2018 to Fri 01/19/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY___765_345_AT2

Sat 01/20/2018 to Sat 01/20/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/22/2018 to Fri 01/26/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 01/29/2018 to Fri 02/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2				FWD	
Sat 02/03/2018	to	Sat 02/03/2018		(Import)	
0500	Continuous	1730	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
ARR: 19					
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 02/05/2018	to	Fri 02/09/2018		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 02/12/2018	to	Fri 02/16/2018		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
HUDSONP_-FARRAGUT_345_B3402				FWD	REV
Sun 02/18/2018	to	Sun 04/01/2018		(Import)	(Export)
0001	Continuous	2359	SCH - PJ - NY	2300 MW	1450 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	0 MW	0 MW
			TTC with All Lines In Service	2300 MW	1450 MW
MARCY___-EDIC___345_UE1-7				FWD	
Tue 02/20/2018	to	Fri 02/23/2018		(Import)	
0500	Continuous	1730	OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	
			TTC with All Lines In Service	5250 MW	
ARR: 19&16					
MOSES___-ADIRNDCK_230_MA1				FWD	
Tue 02/20/2018	to	Fri 02/23/2018		(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
DUNWODIE_345KV_7				FWD	
Sat 02/24/2018	to	Sat 02/24/2018	UPDATED	(Import)	
0001	Continuous	0030	by CE		
Work scheduled by: ConEd			09/22/2017	SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 02/24/2018 to Sat 02/24/2018
0001 Continuous 0030

UPDATED by CE 09/22/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_72

Sat 02/24/2018 to Sat 03/31/2018
0001 Continuous 0300

UPDATED by CE 09/22/2017

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
700 MW 1300 MW
SCH - NE - NY
Impacts Total Transfer Capability 700 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

LONG_MTN-PLSNTVLY_345_398

Mon 02/26/2018 to Wed 05/02/2018
0001 Continuous 0300

Work scheduled by: ConEd

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MOSES__-ADIRNDCK_230_MAI

Mon 02/26/2018 to Fri 03/02/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MAI

Mon 03/05/2018 to Fri 03/09/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2300 MW
MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__-N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0600 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
2090 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 03/12/2018 to Fri 03/16/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Mon 03/19/2018 to Fri 04/20/2018
 1000 Continuous 1559

Work scheduled by: PJM

FWD REV
 (Import) (Export)
SCH - PJ - NY 1950 MW 1350 MW
 Impacts Total Transfer Capability 350 MW 100 MW
 TTC with All Lines In Service 2300 MW 1450 MW

MARCY___345KV_CSC

Mon 03/26/2018 to Fri 04/13/2018
 0500 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2925 MW
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_7

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**
 0230 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**
 0230 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3800 MW
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/02/2018 to Fri 04/06/2018
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__-WILLIS__115_1-910									REV
Tue 04/03/2018	to	Tue 04/03/2018	UPDATED	by NYPA	11/20/2017				(Export)
0700	Continuous	1530				SCH - HQ_CEDARS			60 MW
Work scheduled by: NYPA					ARR: 38	Impacts Total Transfer Capability			40 MW
						TTC with All Lines In Service			100 MW
SHOR_NPX-SHOREHAM_138_CSC								FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	UPDATED	by LI	11/08/2017				(Import) (Export)
0600	Continuous	1800				SCH - NPX_CSC		0 MW	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW		330 MW
						TTC with All Lines In Service	330 MW		330 MW
LINDN_CG-LNDVFT__345_V-3022								FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018							(Import) (Export)
1400	Continuous	1800				SCH - PJM_VFT		0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW		315 MW
						TTC with All Lines In Service	315 MW		315 MW
MOSES__-ADIRNDCK_230_MA1								FWD	
Mon 04/09/2018	to	Fri 04/13/2018							(Import)
0700	Continuous	1730				MOSES SOUTH		2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW		
						TTC with All Lines In Service	3150 MW		
FRASER__-GILBOA__345_GF5-35								FWD	
Mon 04/09/2018	to	Fri 04/20/2018							(Import)
0700	Continuous	1730				CENTRAL EAST - VC		2650 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	325 MW		
						TTC with All Lines In Service	2975 MW		
NEPTUNE_-DUFFYAVE_345_NEPTUNE								FWD	
Mon 04/16/2018	to	Tue 05/01/2018							(Import)
0001	Continuous	1800				SCH - PJM_NEPTUNE		0 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	660 MW		
						TTC with All Lines In Service	660 MW		
NEWBRDGE-DUFFYAVE_345_501								FWD	
Mon 04/16/2018	to	Tue 05/01/2018							(Import)
0001	Continuous	1800				SCH - PJM_NEPTUNE		0 MW	
Work scheduled by: PJM						Impacts Total Transfer Capability	660 MW		
						TTC with All Lines In Service	660 MW		

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
MOSES__-ADIRNDCK_230_MA1				FWD	
Mon 04/16/2018	to	Fri 04/20/2018		(Import)	
0700	Continuous	1730	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
S.RIPLEY-DUNKIRK__230_68				FWD	REV
Fri 04/20/2018	to	Sat 02/01/2020	UPDATED	(Import)	(Export)
1600	Continuous	0000	by NYISO 10/31/2017	SCH - PJ - NY	1950 MW 1350 MW
Work scheduled by: NYISO			Impacts Total Transfer Capability	350 MW	100 MW
			TTC with All Lines In Service	2300 MW	1450 MW
MARCY__765_345_AT1				FWD	
Mon 04/23/2018	to	Mon 04/23/2018		(Import)	
0500	Continuous	1730	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 04/30/2018	to	Fri 05/04/2018		(Import)	
0700	Continuous	1530	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
HURLYAVE-ROSETON__345_303				FWD	
Mon 04/30/2018	to	Fri 05/25/2018	CANCELLED	(Import)	
0800	Continuous	1600	by CHGE 12/07/2017	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1000 MW	
			TTC with All Lines In Service	5100 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Wed 10/31/2018
 0001 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_KINTIGH_345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES_ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CLAY_EDIC_345_1-16

Mon 05/14/2018 to Fri 05/18/2018
 0700 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER_230_85/87

Tue 05/15/2018 to Fri 06/01/2018
 0700 Continuous 1500
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1600 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2000 MW 1600 MW

MARCY___765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 5100 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **2000 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 200 MW
TTC with All Lines In Service 2000 MW 1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK	-NIAGARA	345_PA302	FWD	REV
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1100 MW 800 MW
			TTC with All Lines In Service	2000 MW 1600 MW
MOSES	-ADIRNDCK	230_MA2	FWD	
Mon 10/01/2018	to	Wed 10/03/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
PANNELL	-CLAY	345_1	FWD	
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	
0700	Continuous	1700	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
MARCY	765_345_AT2		FWD	
Thu 10/04/2018	to	Fri 10/05/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
			ARR: 19	
MOSES	-ADIRNDCK	230_MA1	FWD	
Mon 10/08/2018	to	Fri 10/12/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA	765_7040		FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA	765_7040		FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	Continuous 1730	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import) (Export)	
0100	Continuous 1730	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	1730	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S		FWD	
Sat 10/13/2018	to Sat 10/27/2018	(Import)	
0100	1730	CENTRAL EAST - VC	2080 MW
Work scheduled by:		Impacts Total Transfer Capability	895 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA_230_MMS1 & MOSES -MASSENA_230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
 0100 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

LEEDS -HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
 0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	5100 MW

KINTIGH -ROCHESTR_345_SRL-39

Mon 10/29/2018 to Fri 11/02/2018
 0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 10/29/2018 to Fri 11/02/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES -ADIRNDCK_230_MAL

Mon 11/05/2018 to Fri 11/09/2018
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MARCY_345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY_765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
 0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,December 07, 2017 to Saturday ,June 08, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON__345_303

Mon 11/26/2018 to Fri 12/21/2018
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 5100 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
 0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Wed 12/26/2018 to Fri 12/28/2018
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW