

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ\_LIMIT\_800

Thu 06/08/2017 to Sun 12/10/2017  
 0600 Continuous 1800  
 Work scheduled by: HQ

by HQ 12/08/2017

SCH - HQ - NY  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1000 MW

REV  
 (Export)

800 MW

S.RIPLEY-DUNKIRK\_230\_68

Sat 10/28/2017 to Mon 12/11/2017  
 1501 Continuous 0859  
 Work scheduled by: NYISO

UPDATED by NYISO 12/08/2017

SCH - PJ - NY  
 Impacts Total Transfer Capability 650 MW 100 MW  
 TTC with All Lines In Service 2600 MW 1450 MW

FWD REV  
 (Import) (Export)

1950 MW 1350 MW

SCH-NYISO-IMO\_LIMIT\_1400

Wed 11/01/2017 to Mon 04/30/2018  
 0001 Continuous 2359  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 1900 MW

REV  
 (Export)

1700 MW

MARION\_-FARRAGUT\_345\_C3403

Fri 11/17/2017 to Sat 12/23/2017  
 0801 Continuous 0100  
 Work scheduled by: ConEd

EXTENDED by CE 11/28/2017

SCH - PJ - NY  
 Impacts Total Transfer Capability 300 MW 0 MW  
 TTC with All Lines In Service 2600 MW 1450 MW

FWD REV  
 (Import) (Export)

2300 MW 1450 MW

EGRDNCTY\_345\_138\_AT1

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300  
 Work scheduled by: LI

by CE 11/23/2017

CONED - LIPA  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

FWD  
 (Import)

1250 MW

EGRDNCTY\_345\_138\_AT2

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300  
 Work scheduled by: LI

by CE 11/23/2017

CONED - LIPA  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

FWD  
 (Import)

1250 MW

SPRNBRK\_-EGRDNCTR\_345\_Y49

Sun 11/19/2017 to Sun 12/24/2017  
 0001 Continuous 0300  
 Work scheduled by: LI

by CE 11/23/2017

CONED - LIPA  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

FWD  
 (Import)

775 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>E13THSTA-FARRAGUT_345_45</b>					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>by CE</u>	<u>12/06/2017</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>W49TH_ST-E13THSTA_345_M54</b>					FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>by CE</u>	<u>12/06/2017</u>	(Import)	
0001	Continuous	2359			SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>LEEDS__-PLSNTVLY_345_92</b>					FWD	
Mon 12/04/2017	to	Mon 12/18/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
<b>PLSNTVLY_345KV_RNS5</b>					FWD	
Mon 12/04/2017	to	Mon 12/18/2017	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)
0001	Continuous	0300			UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5100 MW
<b>NRTH1385-NOR HBR_138_601</b>					FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018	<u>EXTENDED</u>	<u>by LI</u>	<u>12/07/2017</u>	(Import) (Export)
0700	Continuous	2359			SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: LI					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_602</b>					FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018			(Import) (Export)	
0700		2359			SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR HBR_138_601 &amp; NRTH1385-NOR HBR_138_603</b>					FWD	REV
Mon 12/04/2017	to	Fri 02/02/2018			(Import) (Export)	
0700		2359			SCH - NPX_1385	<b>0 MW 0 MW</b>
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>NRTH1385-NOR HBR_138_602</b>							
Mon 12/04/2017	to	Fri 02/02/2018	<b>EXTENDED</b>	<b>by LI</b>	<b>12/07/2017</b>		
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR_138_602 &amp; NRTH1385-NOR HBR_138_603</b>							
Mon 12/04/2017	to	Fri 02/02/2018				SCH - NPX_1385	<b>0 MW</b>
0700		2359				Impacts Total Transfer Capability	200 MW
Work scheduled by:						TTC with All Lines In Service	200 MW
<b>NRTH1385-NOR HBR_138_603</b>							
Mon 12/04/2017	to	Fri 02/02/2018	<b>EXTENDED</b>	<b>by LI</b>	<b>12/07/2017</b>		
0700	Continuous	2359				SCH - NPX_1385	<b>100 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>							
Mon 12/04/2017	to	Fri 02/02/2018	<b>EXTENDED</b>	<b>by LI</b>	<b>12/07/2017</b>		
0700	Continuous	2359				SCH - NPX_1385	<b>0 MW</b>
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>							
Fri 12/08/2017	to	Mon 12/18/2017	<b>UPDATED</b>	<b>by NYISO</b>	<b>12/08/2017</b>		
0942	Continuous	0300				CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
<b>CHAT_DC_GC1</b>							
Sat 12/09/2017	to	Sat 12/09/2017	<b>UPDATED</b>	<b>by HQ</b>	<b>12/05/2017</b>		
0600	Daily	2000				MOSES SOUTH	<b>2850 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>							
Sat 12/09/2017	to	Sat 12/09/2017	<b>UPDATED</b>	<b>by HQ</b>	<b>12/05/2017</b>		
0600	Daily	2000				SCH - HQ - NY	<b>500 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 12/09/2017 to Sat 12/09/2017  
0600 to 2000

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **2550 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 12/09/2017 to Sat 12/09/2017  
0600 to 2000

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **1370 MW 0 MW**  
Impacts Total Transfer Capability 130 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

CHAT\_DC\_GC2

Sat 12/09/2017 to Sat 12/09/2017 **UPDATED by HQ 12/05/2017**  
0600 Daily 2000

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC2

Sat 12/09/2017 to Sat 12/09/2017 **UPDATED by HQ 12/05/2017**  
0600 Daily 2000

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO\_LIMIT\_700

Sat 12/09/2017 to Sat 12/09/2017 **UPDATED by HQ 12/05/2017**  
0600 Daily 2000

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **700 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO\_LIMIT\_800

Sat 12/09/2017 to Sun 12/10/2017 **UPDATED by HQ 12/05/2017**  
2001 Daily 0559

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO\_LIMIT\_700

Sun 12/10/2017 to Sun 12/10/2017 **UPDATED by HQ 12/05/2017**  
0600 Daily 1800

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **700 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO\_LIMIT\_700

FWD

Mon 12/11/2017 to Mon 12/11/2017  
0630 Continuous 1559

UPDATED by NGRID 12/11/2017

Work scheduled by: NGrid

SCH - OH - NY (Import) **1000 MW**  
Impacts Total Transfer Capability 750 MW  
TTC with All Lines In Service 1750 MW

NIAGARA\_KINTIGH\_345\_NS1-38

FWD

Mon 12/11/2017 to Wed 12/20/2017  
0800 Continuous 1600

CANCELLED by NYSEG 12/11/2017

Work scheduled by: NYSEG

DYSINGER EAST (Import) **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

SCH-NYISO-PJM\_LIMIT\_100

REV

Mon 12/11/2017 to Fri 12/15/2017  
0900 Continuous 1400

Work scheduled by: PJM

SCH - PJ - NY (Export) **400 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 1450 MW

SCH-IMO-NYISO\_LIMIT\_850

FWD

Mon 12/11/2017 to Thu 12/14/2017  
1600 Continuous 1430

UPDATED by NGRID 12/11/2017

Work scheduled by: NGrid

SCH - OH - NY (Import) **1150 MW**  
Impacts Total Transfer Capability 600 MW  
TTC with All Lines In Service 1750 MW

CHAT\_DC\_GC2

FWD

Tue 12/12/2017 to Tue 12/12/2017  
0900 Continuous 1700

Work scheduled by: HQ

MOSES SOUTH (Import) **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC2

REV

Tue 12/12/2017 to Tue 12/12/2017  
0900 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY (Export) **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO\_LIMIT\_1200

FWD

Tue 12/12/2017 to Tue 12/12/2017  
0900 Continuous 1700

Work scheduled by: HQ

SCH - HQ - NY (Import) **1200 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>N. SCTLND-LEEDS</b> ____ 345_93					FWD	
Wed 12/13/2017	to	Wed 12/13/2017			(Import)	
0800	Continuous	1211		CENTRAL EAST - VC	<b>2650 MW</b>	
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
<b>S. RIPLEY-DUNKIRK</b> _ 230_68					FWD	REV
Fri 12/15/2017	to	Mon 03/19/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>12/08/2017</u>	(Import) (Export)
1400	Continuous	0959		SCH - PJ - NY	<b>1950 MW</b>	<b>1350 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	650 MW 100 MW
					TTC with All Lines In Service	2600 MW 1450 MW
<b>W49TH_ST_345KV_5</b>					FWD	
Sat 12/16/2017	to	Mon 12/18/2017			(Import)	
0001	Continuous	0200		SCH - PJM_HTP	<b>420 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	240 MW
					TTC with All Lines In Service	660 MW
<b>W49TH_ST_345KV_7</b>					FWD	
Sat 12/16/2017	to	Mon 12/18/2017			(Import)	
0001	Continuous	0200		SCH - PJM_HTP	<b>420 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	240 MW
					TTC with All Lines In Service	660 MW
<b>CHAT_DC_GC1</b>					FWD	
Sun 12/17/2017	to	Sun 12/17/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/11/2017</u>	(Import)
0830	Continuous	1500		MOSES SOUTH	<b>2850 MW</b>	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>						REV
Sun 12/17/2017	to	Sun 12/17/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/11/2017</u>	(Export)
0830	Continuous	1500		SCH - HQ - NY	<b>500 MW</b>	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>					FWD	
Sun 12/17/2017	to	Sun 12/17/2017			(Import)	
0830		1500		MOSES SOUTH	<b>2550 MW</b>	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5100MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>						FWD	REV	
Sun 12/17/2017	to	Sun 12/17/2017				(Import)	(Export)	
0830		1500			SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>	
Work scheduled by:						Impacts Total Transfer Capability	130 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
<b>CHAT_DC_GC2</b>						FWD		
Sun 12/17/2017	to	Sun 12/17/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/11/2017</u>	(Import)		
0830	Continuous	1500			MOSES SOUTH	<b>2850 MW</b>		
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW	
						TTC with All Lines In Service	3150 MW	
<b>CHAT_DC_GC2</b>							REV	
Sun 12/17/2017	to	Sun 12/17/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/11/2017</u>		(Export)	
0830	Continuous	1500			SCH - HQ - NY		<b>500 MW</b>	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1000 MW	
<b>SCH-HQ-NYISO_LIMIT_700</b>						FWD		
Sun 12/17/2017	to	Sun 12/17/2017	<u>UPDATED</u>	<u>by HQ</u>	<u>12/11/2017</u>	(Import)		
0830	Continuous	1500			SCH - HQ - NY	<b>700 MW</b>		
Work scheduled by: HQ						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	1500 MW	
<b>HURLYAVE-ROSETON__345_303</b>						FWD		
Tue 12/19/2017	to	Tue 12/19/2017				(Import)		
0800	Daily	1600			UPNY CONED	<b>4100 MW</b>		
Work scheduled by: CHGE						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	5100 MW	
<b>HOPATCON-RAMAPO__500_5018</b>						FWD	REV	
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)	(Export)	
0200	Continuous	1700			SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>	
Work scheduled by: PJM						Impacts Total Transfer Capability	500 MW	450 MW
						TTC with All Lines In Service	2600 MW	1450 MW
<b>HOPATCON-RAMAPO__500_5018</b>						FWD		
Tue 12/26/2017	to	Thu 12/28/2017	<u>UPDATED</u>	<u>by CE</u>	<u>10/27/2017</u>	(Import)		
0200	Continuous	1700			UPNY CONED	<b>5000 MW</b>		
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	5100 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>HOPATCON-RAMAPO__500_5018 &amp; S.RIPLEY-DUNKIRK__230_68</b>							
Tue 12/26/2017	to	Thu 12/28/2017					
0200		1700			SCH - PJ - NY	<b>1200 MW</b>	<b>1300 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1400 MW 150 MW
						TTC with All Lines In Service	2600 MW 1450 MW
<b>RAMAPO__345_345_PAR3500</b>						FWD	REV
						(Import)	(Export)
Tue 12/26/2017	to	Thu 12/28/2017	<b>UPDATED</b>	<b>by CE</b>	<b>10/27/2017</b>		
0200	Continuous	1700			SCH - PJ - NY	<b>2200 MW</b>	<b>1450 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	400 MW 0 MW
						TTC with All Lines In Service	2600 MW 1450 MW
<b>RAMAPO__345_345_PAR4500</b>						FWD	REV
						(Import)	(Export)
Tue 12/26/2017	to	Thu 12/28/2017	<b>UPDATED</b>	<b>by CE</b>	<b>10/27/2017</b>		
0200	Continuous	1700			SCH - PJ - NY	<b>2200 MW</b>	<b>1450 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	400 MW 0 MW
						TTC with All Lines In Service	2600 MW 1450 MW
<b>RAMAPO__500_345_BK 1500</b>						FWD	REV
						(Import)	(Export)
Tue 12/26/2017	to	Thu 12/28/2017	<b>UPDATED</b>	<b>by CE</b>	<b>10/27/2017</b>		
0200	Continuous	1700			SCH - PJ - NY	<b>2100 MW</b>	<b>1000 MW</b>
Work scheduled by: PJM						Impacts Total Transfer Capability	500 MW 450 MW
						TTC with All Lines In Service	2600 MW 1450 MW
<b>RAMAPO__500_345_BK 1500</b>						FWD	
						(Import)	
Tue 12/26/2017	to	Thu 12/28/2017	<b>UPDATED</b>	<b>by CE</b>	<b>10/27/2017</b>		
0200	Continuous	1700			UPNY CONED	<b>5000 MW</b>	
Work scheduled by: PJM						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	5100 MW
<b>S.RIPLEY-DUNKIRK__230_68 &amp; RAMAPO__345_345_PAR3500</b>						FWD	REV
						(Import)	(Export)
Tue 12/26/2017	to	Thu 12/28/2017					
0200		1700			SCH - PJ - NY	<b>1450 MW</b>	<b>1250 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1150 MW 200 MW
						TTC with All Lines In Service	2600 MW 1450 MW
<b>S.RIPLEY-DUNKIRK__230_68 &amp; RAMAPO__345_345_PAR4500</b>						FWD	REV
						(Import)	(Export)
Tue 12/26/2017	to	Thu 12/28/2017					
0200		1700			SCH - PJ - NY	<b>1450 MW</b>	<b>1250 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1150 MW 200 MW
						TTC with All Lines In Service	2600 MW 1450 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**DUNWODIE-SHORE\_RD\_345\_Y50**

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

**EXTENDED by LI 09/22/2017**

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **800 MW**  
Impacts Total Transfer Capability 700 MW  
TTC with All Lines In Service 1500 MW

**DUNWODIE\_345KV\_4**

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

**EXTENDED by LI 09/22/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_6**

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

**EXTENDED by LI 09/22/2017**

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**SHORE\_RD\_345\_138\_BK 1**

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

**EXTENDED by LI 09/22/2017**

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Tue 01/02/2018 to Thu 01/04/2018  
0001 Continuous 2359

**EXTENDED by LI 09/22/2017**

Work scheduled by: ConEd

FWD  
(Import)  
CONED - LIPA **1350 MW**  
Impacts Total Transfer Capability 150 MW  
TTC with All Lines In Service 1500 MW

**MOSES -ADIRNDCK\_230\_MA1**

Tue 01/02/2018 to Fri 01/05/2018  
0700 Continuous 1730

**CANCELLED by NYPA 12/11/2017**

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

**LEEDS -PLSNTVLY\_345\_92**

Wed 01/03/2018 to Sat 01/06/2018  
0001 Continuous 0300

**UPDATED by NYISO 09/12/2017**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1300 MW  
TTC with All Lines In Service 5100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>PLSNTVLY_345KV_RNS5</b>					FWD		
Wed 01/03/2018	to	Sat 01/06/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)	
0001	Continuous	0300				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>					FWD		
Fri 01/05/2018	to	Sun 01/07/2018				(Import)	
0001		2359				UPNY CONED	<b>3800 MW</b>
Work scheduled by:						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>PLSNTVLY_345KV_RNS5</b>					FWD		
Mon 01/08/2018	to	Wed 01/10/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>09/12/2017</u>	(Import)	
0001	Continuous	0300				UPNY CONED	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5100 MW
<b>MARCY___765_345_AT2</b>					FWD		
Mon 01/08/2018	to	Sun 01/14/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/12/2017</u>	(Import)	
0500	Continuous	2100				MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
<b>FRASER__-COOPERS__345_33</b>					FWD		
Mon 01/08/2018	to	Thu 01/11/2018				(Import)	
0800	Continuous	1500				CENTRAL EAST - VC	<b>2395 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	580 MW
						TTC with All Lines In Service	2975 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV	
Mon 01/08/2018	to	Fri 02/02/2018	<u>UPDATED</u>	<u>by NG</u>	<u>10/17/2017</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NE - NY	<b>900 MW 1600 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW 0 MW
						TTC with All Lines In Service	1400 MW 1600 MW
<b>N.SCTLND-ALPS_____345_2</b>					FWD	REV	
Mon 01/08/2018	to	Fri 02/02/2018	<u>UPDATED</u>	<u>by NG</u>	<u>10/17/2017</u>	(Import)	(Export)
0800	Continuous	1400				SCH - NPX_1385	<b>100 MW 100 MW</b>
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV	
					(Import)	(Export)	
<b>N.SCTLND-ALPS_345_2 &amp; NRTH1385-NOR HBR_138_601</b>							
Mon 01/08/2018	to	Fri 02/02/2018			SCH - NPX_1385	<b>0 MW</b>	
0800		1400			Impacts Total Transfer Capability	200 MW	
Work scheduled by:					TTC with All Lines In Service	200 MW	
<b>N.SCTLND-ALPS_345_2 &amp; NRTH1385-NOR HBR_138_602</b>							
Mon 01/08/2018	to	Fri 02/02/2018			SCH - NPX_1385	<b>0 MW</b>	
0800		1400			Impacts Total Transfer Capability	200 MW	
Work scheduled by:					TTC with All Lines In Service	200 MW	
<b>N.SCTLND-ALPS_345_2 &amp; NRTH1385-NOR HBR_138_603</b>							
Mon 01/08/2018	to	Fri 02/02/2018			SCH - NPX_1385	<b>0 MW</b>	
0800		1400			Impacts Total Transfer Capability	200 MW	
Work scheduled by:					TTC with All Lines In Service	200 MW	
<b>PLSNTVLY-EFISHKIL_345_F37</b>							
Thu 01/11/2018	to	Fri 01/12/2018			UPNY CONED	<b>4000 MW</b>	
0001	Continuous	0200			Impacts Total Transfer Capability	1100 MW	
Work scheduled by: ConEd					TTC with All Lines In Service	5100 MW	
<b>EASTVIEW-SPRNBK_345_W64</b>							
Fri 01/12/2018	to	Fri 02/16/2018	<b>UPDATED</b>	<b>by CE</b>	<b>12/13/2017</b>		
0001	Continuous	0100			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW	
						TTC with All Lines In Service	5100 MW
<b>MILLWOOD-EASTVIEW_345_W99</b>							
Fri 01/12/2018	to	Fri 02/16/2018	<b>UPDATED</b>	<b>by CE</b>	<b>12/13/2017</b>		
0001	Continuous	0100			UPNY CONED	<b>4350 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW	
						TTC with All Lines In Service	5100 MW
<b>SPRNBK_345KV_RNS5</b>							
Fri 01/12/2018	to	Fri 02/16/2018	<b>UPDATED</b>	<b>by CE</b>	<b>12/13/2017</b>		
0001	Continuous	0100			SPR/DUN-SOUTH	<b>3200 MW</b>	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/15/2018 to Fri 01/19/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 01/20/2018 to Sat 01/20/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

(Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/22/2018 to Fri 01/26/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

FWD

Mon 01/29/2018 to Fri 02/02/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

FWD

Sat 02/03/2018 to Sat 02/03/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

(Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/05/2018 to Fri 02/09/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 02/12/2018 to Fri 02/16/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start Date	End Date	Time	Day	Update	By	Effective Date	Impact	FWD	REV	
HUDSONP_-FARRAGUT_345_B3402	Sun 02/18/2018	Sun 04/01/2018	0001	Continuous	2359	UPDATED	by PJM	12/13/2017	SCH - PJ - NY	(Import)	(Export)
									Impacts Total Transfer Capability	2300 MW	1450 MW
									TTC with All Lines In Service	2600 MW	1450 MW
MARCY_-EDIC_345_UE1-7	Tue 02/20/2018	Fri 02/23/2018	0500	Continuous	1730				OSWEGO EXPORT	(Import)	
									Impacts Total Transfer Capability	5250 MW	0 MW
									TTC with All Lines In Service	5250 MW	
MOSES_-ADIRNDCK_230_MA1	Tue 02/20/2018	Fri 02/23/2018	0700	Continuous	1730				MOSES SOUTH	(Import)	
									Impacts Total Transfer Capability	2300 MW	850 MW
									TTC with All Lines In Service	3150 MW	
DUNWODIE_345KV_7	Sat 02/24/2018	Sat 02/24/2018	0001	Continuous	0030	UPDATED	by CE	09/22/2017	SPR/DUN-SOUTH	(Import)	
									Impacts Total Transfer Capability	3800 MW	800 MW
									TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8	Sat 02/24/2018	Sat 02/24/2018	0001	Continuous	0030	UPDATED	by CE	09/22/2017	SPR/DUN-SOUTH	(Import)	
									Impacts Total Transfer Capability	3800 MW	800 MW
									TTC with All Lines In Service	4600 MW	
DUNWODIE-MOTTHAVN_345_72	Sat 02/24/2018	Sat 03/31/2018	0001	Continuous	0300	UPDATED	by CE	09/22/2017	SPR/DUN-SOUTH	(Import)	
									Impacts Total Transfer Capability	3800 MW	800 MW
									TTC with All Lines In Service	4600 MW	
EGRDNCTY_345_138_AT1	Sun 02/25/2018	Thu 03/01/2018	0001	Continuous	2359				CONED - LIPA	(Import)	
									Impacts Total Transfer Capability	1250 MW	250 MW
									TTC with All Lines In Service	1500 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EGRDNCTY\_345\_138\_AT2**

Sun 02/25/2018 to Thu 03/01/2018  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

**SPRNBRK\_-EGRDNCTR\_345\_Y49**

Sun 02/25/2018 to Thu 03/01/2018  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **775 MW**  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - NE - NY **700 MW 1300 MW**  
 Impacts Total Transfer Capability 700 MW 300 MW  
 TTC with All Lines In Service 1400 MW 1600 MW

**LONG\_MTN-PLSNTVLY\_345\_398**

Mon 02/26/2018 to Wed 05/02/2018  
 0001 Continuous 0300  
 Work scheduled by: ConEd

FWD REV  
 (Import) (Export)  
 SCH - NPX\_1385 **100 MW 100 MW**  
 Impacts Total Transfer Capability 100 MW 100 MW  
 TTC with All Lines In Service 200 MW 200 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 02/26/2018 to Fri 03/02/2018  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MOSES\_-ADIRNDCK\_230\_MAI**

Mon 03/05/2018 to Fri 03/09/2018  
 0700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**MARCY\_-N.SCTLND\_345\_18**

Tue 03/06/2018 to Wed 03/07/2018  
 0600 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

**ARR: 19**

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 03/12/2018 to Fri 03/16/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK\_230\_68

Mon 03/19/2018 to Fri 04/20/2018  
1000 Continuous 1559

Work scheduled by: PJM

FWD REV  
(Import) (Export)  
SCH - PJ - NY **1950 MW 1350 MW**  
Impacts Total Transfer Capability 650 MW 100 MW  
TTC with All Lines In Service 2600 MW 1450 MW

MARCY\_\_\_345KV\_CSC

Mon 03/26/2018 to Fri 04/13/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 03/26/2018 to Thu 03/29/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

DUNWODIE\_345KV\_7

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_8

Sat 03/31/2018 to Sat 03/31/2018 **UPDATED by CE 09/22/2017**  
0230 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 04/02/2018 to Fri 04/06/2018  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MALONE__-WILLIS__115_1-910</b>					REV	
Tue 04/03/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2017</u>	(Export)
0700	Continuous	1530				<b>60 MW</b>
Work scheduled by: NYPA				<b>ARR: 38</b>		40 MW
					TTC with All Lines In Service	100 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Wed 04/04/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by LI</u>	<u>11/08/2017</u>	(Import) (Export)
0600	Continuous	1800				<b>0 MW</b> <b>0 MW</b>
Work scheduled by: LI						330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>					FWD	REV
Sun 04/08/2018	to	Fri 04/13/2018				(Import) (Export)
1400	Continuous	1800				<b>0 MW</b> <b>0 MW</b>
Work scheduled by: PJM						315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<b>MOSES__-ADIRNDCK_230_MA1</b>					FWD	
Mon 04/09/2018	to	Fri 04/13/2018				(Import)
0700	Continuous	1730				<b>2300 MW</b>
Work scheduled by: NYPA						850 MW
					TTC with All Lines In Service	3150 MW
<b>FRASER__-GILBOA__345_GF5-35</b>					FWD	
Mon 04/09/2018	to	Fri 04/20/2018				(Import)
0700	Continuous	1730				<b>2650 MW</b>
Work scheduled by: NYPA						325 MW
					TTC with All Lines In Service	2975 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				<b>0 MW</b>
Work scheduled by: PJM						660 MW
					TTC with All Lines In Service	660 MW
<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD	
Mon 04/16/2018	to	Tue 05/01/2018				(Import)
0001	Continuous	1800				<b>0 MW</b>
Work scheduled by: PJM						660 MW
					TTC with All Lines In Service	660 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE_345_138_BK_1</b>				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>375 MW</b>	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
<b>NEWBRDGE_345_138_BK_2</b>				FWD	
Mon 04/16/2018	to	Tue 05/01/2018		(Import)	
0001	Continuous	1800	SCH - PJM_NEPTUNE	<b>375 MW</b>	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
<b>MOSES__-ADIRNDCK_230_MA1</b>				FWD	
Mon 04/16/2018	to	Fri 04/20/2018		(Import)	
0700	Continuous	1730	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>S.RIPLEY-DUNKIRK__230_68</b>				FWD	REV
Fri 04/20/2018	to	Sat 02/01/2020	<b>UPDATED</b>	(Import)	(Export)
1600	Continuous	0000	<b>by NYISO 12/08/2017</b>	SCH - PJ - NY	<b>1950 MW 1350 MW</b>
Work scheduled by: NYISO			Impacts Total Transfer Capability	650 MW	100 MW
			TTC with All Lines In Service	2600 MW	1450 MW
<b>MARCY__765_345_AT1</b>				FWD	
Mon 04/23/2018	to	Mon 04/23/2018		(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
<b>MOSES__-ADIRNDCK_230_MA2</b>				FWD	
Mon 04/30/2018	to	Fri 05/04/2018		(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2300 MW</b>	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
<b>MARCY_SO_SERIES_COMP_I/S</b>				FWD	
Tue 05/01/2018	to	Mon 05/21/2018		(Import)	
0001	Continuous	0559	CENTRAL EAST - VC	<b>2740 MW</b>	
Work scheduled by: NYISO			Impacts Total Transfer Capability	235 MW	
			TTC with All Lines In Service	2975 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE\_LIMIT\_800

Sun 05/06/2018 to Sun 05/06/2018  
 0600 Continuous 1900  
 Work scheduled by: ISONE

REV  
 (Export)  
**1000 MW**  
 SCH - NE - NY  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 1600 MW

NIAGARA\_KINTIGH\_345\_NS1-38

Mon 05/07/2018 to Fri 05/11/2018  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
**1700 MW**  
 DYSINGER EAST  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_ADIRNDCK\_230\_MA2

Mon 05/07/2018 to Fri 05/11/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**2100 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_ADIRNDCK\_230\_MA2

Mon 05/14/2018 to Fri 05/18/2018  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
**2100 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

CLAY\_EDIC\_345\_1-16

Mon 05/14/2018 to Fri 05/18/2018  
 0700 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
**4850 MW**  
 OSWEGO EXPORT  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

WETHSRFD-MEYER\_230\_85/87

Tue 05/15/2018 to Fri 06/01/2018  
 0700 Continuous 1500  
 Work scheduled by: NYSEG

FWD  
 (Import)  
**2850 MW**  
 DYSINGER EAST  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

MARCY\_765\_345\_AT2

Mon 05/21/2018 to Fri 05/25/2018  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
**1700 MW**  
 MOSES SOUTH  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASANX-COOPERS__345_UCC2-41</b>		FWD	
Mon 05/21/2018	to Fri 06/01/2018	(Import)	
0600	Continuous 1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	475 MW
		TTC with All Lines In Service	2975 MW
<b>MARCY__-FRASANX_345_UCC2-41</b>		FWD	
Mon 05/21/2018	to Fri 06/01/2018	(Import)	
0600	Continuous 1730	CENTRAL EAST - VC	<b>2500 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	475 MW
		TTC with All Lines In Service	2975 MW
			<b>ARR: 19</b>
<b>MOSES__-ADIRNDCK_230_MA1</b>		FWD	
Mon 05/28/2018	to Fri 06/01/2018	(Import)	
0700	Continuous 1730	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW
<b>STLAWRNC-MOSES__230_L33P</b>		FWD	REV
Mon 05/28/2018	to Fri 06/01/2018	(Import)	(Export)
0700	Continuous 2000	SCH - OH - NY	<b>2000 MW 1600 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	2000 MW 1600 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>		FWD	
Fri 06/01/2018	to Wed 10/31/2018	(Import)	
1800	Continuous 2359	CENTRAL EAST - VC	<b>2740 MW</b>
Work scheduled by: NYISO		Impacts Total Transfer Capability	235 MW
		TTC with All Lines In Service	2975 MW
<b>MARCY__765_345_AT1</b>		FWD	
Sat 08/04/2018	to Sun 08/05/2018	(Import)	
0500	Continuous 1730	MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
			<b>ARR: 19</b>
<b>MARCY__765_345_AT2</b>		FWD	
Tue 09/04/2018	to Sun 09/09/2018	(Import)	
0500	Continuous 1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
			<b>ARR: 19</b>

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>FRASER -GILBOA 345_GF5-35</b>			FWD	
Mon 09/10/2018	to	Fri 10/05/2018	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	<b>2650 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	325 MW
			TTC with All Lines In Service	2975 MW
<b>ROSETON -ROCKTVRN 345_311</b>			FWD	
Mon 09/10/2018	to	Fri 09/28/2018	(Import)	
0800	Continuous	1600	UPNY CONED	<b>4400 MW</b>
Work scheduled by: CHGE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	5100 MW
<b>MARCY 345KV_CSC</b>			FWD	
Tue 09/11/2018	to	Tue 09/11/2018	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	<b>2925 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
<b>MARCY 345KV_CSC &amp; MARCY_SO_SERIES_COMP_I/S</b>			FWD	
Tue 09/11/2018	to	Tue 09/11/2018	(Import)	
0500		1730	CENTRAL EAST - VC	<b>2690 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	2975 MW
<b>MARCY 765_345_AT2</b>			FWD	
Tue 09/11/2018	to	Tue 09/11/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
				<b>ARR: 19</b>
<b>NIAGARA 345_230_AT4</b>			FWD	REV
Fri 09/14/2018	to	Fri 09/14/2018	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	<b>2000 MW 1400 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 200 MW
			TTC with All Lines In Service	2000 MW 1600 MW
<b>NIAGARA -ROCHESTR 345_NR2</b>			FWD	
Mon 09/17/2018	to	Fri 09/21/2018	(Import)	
0500	Continuous	1700	DYSINGER EAST	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -ADIRNDCK_230_MA1</b>			FWD	
Mon 09/17/2018	to	Fri 09/21/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES -ADIRNDCK_230_MA1</b>			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>CLAY -EDIC_345_2-15</b>			FWD	
Mon 09/24/2018	to	Fri 09/28/2018	(Import)	
0700	Continuous	1700	OSWEGO EXPORT	<b>4850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
<b>BECK -NIAGARA_345_PA302</b>			FWD	REV
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	<b>900 MW 800 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1100 MW 800 MW
			TTC with All Lines In Service	2000 MW 1600 MW
<b>MOSES -ADIRNDCK_230_MA2</b>			FWD	
Mon 10/01/2018	to	Wed 10/03/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>PANNELL -CLAY_345_1</b>			FWD	
Mon 10/01/2018	to	Fri 10/05/2018	(Import)	
0700	Continuous	1700	WEST CENTRAL	<b>1300 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
<b>MARCY_765_345_AT2</b>			FWD	
Thu 10/04/2018	to	Fri 10/05/2018	(Import)	
0500	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -ADIRNDCK_230_MA1</b>			FWD	
Mon 10/08/2018	to	Fri 10/12/2018	(Import)	
0700	Continuous	1530	MOSES SOUTH	<b>2100 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA_765_7040</b>			FWD	REV
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	(Export)
0100	Continuous	1730	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MARCY_765_345_AT1</b>			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	<b>1750 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
				<b>ARR: 19</b>
<b>MARCY_765_345_AT2</b>			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	<b>1700 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
				<b>ARR: 19</b>
<b>MASSENA -MARCY_765_MSU1</b>			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA -MARCY_765_MSU1</b>			FWD	
Sat 10/13/2018	to	Sat 10/27/2018	(Import)	
0100	Continuous	1730	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event	Start	End	Time	Day	Zone	FWD	REV	
MASSENA -MARCY 765_MSU1	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	(Import)	(Export)	
Work scheduled by: NYPA						SCH - HQ - NY	475 MW	1000 MW
						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	(Import)		
Work scheduled by:						MOSES SOUTH	500 MW	
						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	(Import)		
Work scheduled by:						CENTRAL EAST - VC	2080 MW	
						Impacts Total Transfer Capability	895 MW	
						TTC with All Lines In Service	2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sat 10/13/2018	Sat 10/27/2018	0100	Continuous	1730	(Import)	(Export)	
Work scheduled by:						SCH - HQ - NY	850 MW	0 MW
						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
LEEDS -HURLYAVE 345_301	Mon 10/22/2018	Fri 11/16/2018	0800	Continuous	1600	(Import)		
Work scheduled by: CHGE						UPNY CONED	4100 MW	
						Impacts Total Transfer Capability	1000 MW	
						TTC with All Lines In Service	5100 MW	
KINTIGH -ROCHESTR 345_SR1-39	Mon 10/29/2018	Fri 11/02/2018	0500	Continuous	1700	(Import)		
Work scheduled by: NYPA						DYSINGER EAST	1700 MW	
						Impacts Total Transfer Capability	1450 MW	
						TTC with All Lines In Service	3150 MW	
MOSES -ADIRNDCK 230_MAL	Mon 10/29/2018	Fri 11/02/2018	0700	Continuous	1530	(Import)		
Work scheduled by: NYPA						MOSES SOUTH	2100 MW	
						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/05/2018 to Fri 11/09/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MARCY\_\_\_345KV\_CSC

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_765\_345\_AT2

Fri 11/16/2018 to Sat 11/17/2018  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 11/19/2018 to Wed 11/21/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/26/2018 to Fri 11/30/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON\_\_\_345\_303

Mon 11/26/2018 to Fri 12/21/2018  
0800 Continuous 1600

Work scheduled by: CHGE

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1000 MW  
TTC with All Lines In Service 5100 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/03/2018 to Fri 12/07/2018  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,December 14, 2017 to Saturday ,June 15, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5100MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

Mon 12/10/2018 to Fri 12/14/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MARCY\_\_\_765\_345\_AT2**

Mon 12/17/2018 to Fri 12/21/2018  
 0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MOSES\_\_\_-ADIRNDCK\_230\_MA1**

Wed 12/26/2018 to Fri 12/28/2018  
 0700 Continuous 1530

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW