

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA - FARRAGUT_345_45						FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)	
0001	Continuous	2359				3800 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW	
					Impacts Total Transfer Capability	4600 MW	
					TTC with All Lines In Service		
W49TH_ST - E13THSTA_345_M54						FWD	
Sun 11/26/2017	to	Tue 05/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/15/2018</u>	(Import)	
0001	Continuous	2359				3800 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW	
					Impacts Total Transfer Capability	4600 MW	
					TTC with All Lines In Service		
HUDSONP_ - FARRAGUT_345_B3402						FWD	REV
Mon 01/15/2018	to	Thu 03/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/14/2018</u>	(Import)	(Export)
0001	Continuous	2359				2600 MW	1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2750 MW	1300 MW
					TTC with All Lines In Service		
HUDSONP_ - FARRAGUT_345_B3402 & MARION_ - FARRAGUT_345_C3403						FWD	REV
Mon 01/15/2018	to	Thu 03/15/2018				(Import)	(Export)
0001		2359				2000 MW	1300 MW
Work scheduled by:					SCH - PJ - NY	750 MW	0 MW
					Impacts Total Transfer Capability	2750 MW	1300 MW
					TTC with All Lines In Service		
MARION_ - FARRAGUT_345_C3403						FWD	REV
Mon 01/15/2018	to	Thu 03/15/2018	<u>UPDATED</u>	<u>by CE</u>	<u>02/14/2018</u>	(Import)	(Export)
0001	Continuous	2359				2600 MW	1300 MW
Work scheduled by: ConEd					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2750 MW	1300 MW
					TTC with All Lines In Service		
S.RIPLEY - DUNKIRK_230_68						FWD	REV
Wed 02/07/2018	to	Mon 04/30/2018	<u>UPDATED</u>	<u>by NYISO</u>	<u>01/22/2018</u>	(Import)	(Export)
1629	Continuous	0959				2600 MW	1300 MW
Work scheduled by: NYISO					SCH - PJ - NY	150 MW	0 MW
					Impacts Total Transfer Capability	2750 MW	1300 MW
					TTC with All Lines In Service		
SCH-NYISO-NE_LIMIT_600							REV
Sun 02/25/2018	to	Mon 03/05/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>		(Export)
0001	Continuous	1400					800 MW
Work scheduled by: ConEd					SCH - NE - NY		800 MW
					Impacts Total Transfer Capability		1600 MW
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	SCH - NE - NY	700 MW
0001	Continuous	0300				Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW
LONG_MTN-PLSNTVLY_345_398						FWD	REV
						(Import)	(Export)
Mon 02/26/2018	to	Tue 05/01/2018	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/21/2018</u>	SCH - NPX_1385	100 MW
0001	Continuous	0300				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
DUNWODIE-MOTTHAVN_345_72						FWD	
						(Import)	
Thu 03/01/2018	to	Fri 04/06/2018	<u>EXTENDED</u>	<u>by CONED</u>	<u>03/05/2018</u>	SPR/DUN-SOUTH	3800 MW
0001	Continuous	0200				Impacts Total Transfer Capability	800 MW
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4						FWD	
						(Import)	
Mon 03/05/2018	to	Mon 03/05/2018				SPR/DUN-SOUTH	3800 MW
0001		0030				Impacts Total Transfer Capability	800 MW
Work scheduled by:						TTC with All Lines In Service	4600 MW
RAMAPO_-LADENTWN_345_W72						FWD	
						(Import)	
Mon 03/05/2018	to	Mon 03/05/2018				UPNY CONED	4400 MW
0700	Continuous	2359				Impacts Total Transfer Capability	1300 MW
Work scheduled by: ConEd						TTC with All Lines In Service	5700 MW
MOSES_-ADIRNDCK_230_MA2						FWD	
						(Import)	
Mon 03/05/2018	to	Fri 03/09/2018				MOSES SOUTH	2300 MW
0700	Continuous	1730				Impacts Total Transfer Capability	850 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1300						FWD	
						(Import)	
Mon 03/05/2018	to	Tue 03/13/2018				SCH - OH - NY	1600 MW
0730	Continuous	1730				Impacts Total Transfer Capability	150 MW
Work scheduled by: NGrid						TTC with All Lines In Service	1750 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500

Mon 03/05/2018 to Tue 05/01/2018
1400 Continuous 0300

UPDATED **by ISONE** **02/21/2018**

Work scheduled by: ConEd

SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

MARCY - N.SCTLND_345_18

Tue 03/06/2018 to Wed 03/07/2018
0500 Continuous 1730

UPDATED **by NYPA** **02/16/2018**

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

SCH-HQ_CEDARS-NYISO_LIMIT_160

Wed 03/07/2018 to Fri 03/23/2018
0001 Continuous 0500

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS
Impacts Total Transfer Capability 39 MW
TTC with All Lines In Service 199 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Wed 03/07/2018 to Wed 03/07/2018
1700 1730

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO -VOLNEY_345_12

Thu 03/08/2018 to Sat 03/10/2018
0700 Continuous 1600

EXTENDED **by NGRID** **03/09/2018**

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/09/2018 to Fri 03/09/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY
Impacts Total Transfer Capability 400 MW 450 MW
TTC with All Lines In Service 1750 MW 1900 MW

CHAT_DC_GC1

Sat 03/10/2018 to Sun 03/11/2018
2300 Continuous 0400

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1							REV
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	(Export)
2300	Continuous	0400				Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2							FWD
Sat 03/10/2018	to	Sun 03/11/2018				MOSES SOUTH	(Import)
2300		0400				Impacts Total Transfer Capability	2550 MW
Work scheduled by:						TTC with All Lines In Service	600 MW
CHAT_DC_GC1 & CHAT_DC_GC2							FWD
Sat 03/10/2018	to	Sun 03/11/2018				SCH - HQ - NY	(Import) (Export)
2300		0400				Impacts Total Transfer Capability	1370 MW 0 MW
Work scheduled by:						TTC with All Lines In Service	130 MW 1000 MW
CHAT_DC_GC2							FWD
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	MOSES SOUTH	(Import)
2300	Continuous	0400				Impacts Total Transfer Capability	2850 MW
Work scheduled by: HQ						TTC with All Lines In Service	300 MW
CHAT_DC_GC2							FWD
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	(Export)
2300	Continuous	0400				Impacts Total Transfer Capability	500 MW
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
SCH-HQ-NYISO_LIMIT_1200							FWD
Sat 03/10/2018	to	Sun 03/11/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	(Import)
2300	Continuous	0400				Impacts Total Transfer Capability	1200 MW
Work scheduled by: HQ						TTC with All Lines In Service	300 MW
CHAT_DC_GC1							FWD
Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	MOSES SOUTH	(Import)
2300	Continuous	0300				Impacts Total Transfer Capability	2850 MW
Work scheduled by: HQ						TTC with All Lines In Service	300 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	REV
2300	Continuous	0300				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/11/2018	to	Mon 03/12/2018				MOSES SOUTH	FWD
2300		0300				Impacts Total Transfer Capability	(Import)
Work scheduled by:						TTC with All Lines In Service	2550 MW
							600 MW
							3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 03/11/2018	to	Mon 03/12/2018				SCH - HQ - NY	FWD	REV
2300		0300				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by:						TTC with All Lines In Service	1370 MW	0 MW
							130 MW	1000 MW
							1500 MW	1000 MW

CHAT_DC_GC2

Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	MOSES SOUTH	FWD
2300	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	2850 MW
							300 MW
							3150 MW

CHAT_DC_GC2

Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	REV
2300	Continuous	0300				Impacts Total Transfer Capability	(Export)
Work scheduled by: HQ						TTC with All Lines In Service	500 MW
							500 MW
							1000 MW

SCH-HQ-NYISO_LIMIT_1200

Sun 03/11/2018	to	Mon 03/12/2018	<u>UPDATED</u>	<u>by HQ</u>	<u>03/09/2018</u>	SCH - HQ - NY	FWD
2300	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: HQ						TTC with All Lines In Service	1200 MW
							300 MW
							1500 MW

HUDSONTP-W49TH_ST_345_Y56

Mon 03/12/2018	to	Mon 03/12/2018				SCH - PJM_HTP	FWD
0600	Continuous	1600				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	0 MW
							660 MW
							660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

CANCELLED by NYPA 03/05/2018

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 03/12/2018 to Fri 03/16/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1300

Wed 03/14/2018 to Tue 03/27/2018
0600 Continuous 1630

UPDATED by NGRID 03/09/2018

Work scheduled by: NGrid

FWD
(Import)
SCH - OH - NY **1600 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1750 MW

LEEDS___345KV_R94301

Thu 03/15/2018 to Thu 03/15/2018
0800 Daily(No Weekends) 1430

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NINEMILE-CLAY___345_8

Fri 03/16/2018 to Fri 03/16/2018
2000 Continuous 2100

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

SCRIBA___-VOLNEY___345_21

Sat 03/17/2018 to Sat 03/17/2018
0600 Daily 1500

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

EASTVIEW-SPRNBK___345_W79

Mon 03/19/2018 to Mon 03/19/2018
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93						FWD
Mon 03/19/2018	to	Sun 03/25/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1350 MW
						TTC with All Lines In Service 5700 MW
RAMAPO__-BUCHAN_N_345_Y94						FWD
Mon 03/19/2018	to	Fri 03/30/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)
0001	Continuous	0100				UPNY CONED 4800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 5700 MW
W49TH_ST_345KV_6						FWD
Mon 03/19/2018	to	Tue 03/20/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/02/2018</u>	(Import)
0200	Continuous	0200				SCH - PJM_HTP 350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8						FWD
Mon 03/19/2018	to	Tue 03/20/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/02/2018</u>	(Import)
0200	Continuous	0200				SCH - PJM_HTP 350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW
NINEMILE-CLAY____345_8						FWD
Tue 03/20/2018	to	Tue 03/20/2018				(Import)
1730	Continuous	1830				OSWEGO EXPORT 5150 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 5250 MW
W49TH_ST_345KV_6						FWD
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/02/2018</u>	(Import)
0100	Continuous	0200				SCH - PJM_HTP 350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8						FWD
Wed 03/21/2018	to	Wed 03/21/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>01/02/2018</u>	(Import)
0100	Continuous	0200				SCH - PJM_HTP 350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HANAWAFL - COLTON__115_5			FWD	REV
Wed 03/21/2018	to	Wed 03/21/2018	(Import)	(Export)
0600	Continuous	1200	SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38			TTC with All Lines In Service	199 MW 100 MW
LAWRNCAY - HANAWAFL_115_5			FWD	REV
Wed 03/21/2018	to	Wed 03/21/2018	(Import)	(Export)
0600	Continuous	1200	SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38			TTC with All Lines In Service	199 MW 100 MW
DENNISON - LAWRNCAY_115_5			FWD	REV
Wed 03/21/2018	to	Sat 03/24/2018	(Import)	(Export)
0600	Continuous	1500	SCH - HQ_CEDARS	150 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	49 MW 0 MW
ARR: 38			TTC with All Lines In Service	199 MW 100 MW
VOLNEY__ - CLAY____345_6			FWD	
Thu 03/22/2018	to	Thu 03/22/2018	(Import)	
0730	Daily(No Weekends)	1700	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
CHATGUAY - MASSENA__765_7040			FWD	
Sat 03/24/2018	to	Wed 03/28/2018	(Import)	
0001	Continuous	1800	MOSES SOUTH	1550 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY - MASSENA__765_7040			FWD	REV
Sat 03/24/2018	to	Wed 03/28/2018	(Import)	(Export)
0001	Continuous	1800	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MARCY____345KV_CSC			FWD	
Mon 03/26/2018	to	Fri 04/13/2018	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 03/26/2018 to Thu 03/29/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/26/2018 to Fri 04/13/2018
0800 Continuous 1600
Work scheduled by: HQ

REV
(Export)
SCH - HQ_CEDARS **0 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 100 MW

MAINESBG-WATRCURE_345_30

Mon 03/26/2018 to Tue 03/27/2018
0900 Daily 1530
Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2000 MW 1300 MW**
Impacts Total Transfer Capability 750 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_601

Wed 03/28/2018 to Sat 03/31/2018
0600 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_602

Wed 03/28/2018 to Sat 03/31/2018
0600 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

LONG_MTN-PLSNTVLY_345_398 & NRTH1385-NOR HBR_138_603

Wed 03/28/2018 to Sat 03/31/2018
0600 2359
Work scheduled by:

FWD REV
(Import) (Export)
SCH - NPX_1385 **0 MW 0 MW**
Impacts Total Transfer Capability 200 MW 200 MW
TTC with All Lines In Service 200 MW 200 MW

NRTH1385-NOR HBR_138_601

Wed 03/28/2018 to Sat 03/31/2018
0600 Continuous 2359
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600		2359		0 MW	0 MW
Work scheduled by:				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600		2359		0 MW	0 MW
Work scheduled by:				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600	Continuous	2359		100 MW	100 MW
Work scheduled by: LI				SCH - NPX_1385	
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600		2359		0 MW	0 MW
Work scheduled by:				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600	Continuous	2359		100 MW	100 MW
Work scheduled by: LI				SCH - NPX_1385	
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Wed 03/28/2018	to	Sat 03/31/2018		(Import)	(Export)
0600	Continuous	2359		0 MW	0 MW
Work scheduled by: LI				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
EASTVIEW-SPRNBK__345_W79				FWD	
Fri 03/30/2018	to	Sat 03/31/2018		(Import)	
0001	Continuous	0200		4350 MW	
Work scheduled by: ConEd				UPNY CONED	
				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93					FWD		
Fri 03/30/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200					
Work scheduled by: ConEd					UPNY CONED	4350 MW	
					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
EASTVIEW-SPRNBK_345_W79					FWD		
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200					
Work scheduled by: ConEd					UPNY CONED	4350 MW	
					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
RAMAPO__-BUCHAN_N_345_Y94					FWD		
Mon 04/02/2018	to	Thu 04/12/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>02/01/2018</u>	(Import)	
0001	Continuous	0200					
Work scheduled by: ConEd					UPNY CONED	4800 MW	
					Impacts Total Transfer Capability	900 MW	
					TTC with All Lines In Service	5700 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD REV		
Mon 04/02/2018	to	Tue 04/03/2018	<u>UPDATED</u>	<u>by NE</u>	<u>02/15/2018</u>	(Import) (Export)	
0700	Continuous	1700					
Work scheduled by: ISONE					SCH - NPX_CSC	0 MW	0 MW
					Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW	330 MW
MOSES__-ADIRNDCK_230_MA1					FWD		
Mon 04/02/2018	to	Fri 04/06/2018				(Import)	
0700	Continuous	1730					
Work scheduled by: NYPA					MOSES SOUTH	2300 MW	
					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
VOLNEY__-MARCY__345_19					FWD		
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630					
Work scheduled by: NGrid					CENTRAL EAST - VC	2825 MW	
					Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	2975 MW	
VOLNEY__-MARCY__345_19					FWD		
Mon 04/02/2018	to	Mon 04/02/2018				(Import)	
0800	Daily(No Weekends)	1630					
Work scheduled by: NGrid					OSWEGO EXPORT	4900 MW	
					Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	5250 MW	

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MALONE__ -WILLIS__ 115_1-910

Tue 04/03/2018 to Tue 04/03/2018
0700 Continuous 1530

UPDATED **by NYPA** **11/20/2017**

Work scheduled by: NYPA

ARR: 38

SCH - HQ_CEDARS

Impacts Total Transfer Capability

TTC with All Lines In Service

REV
(Export)

60 MW

40 MW

100 MW

SHOR_NPX-SHOREHAM 138_CSC

Wed 04/04/2018 to Thu 04/12/2018
0600 Continuous 1700

UPDATED **by NE** **02/15/2018**

Work scheduled by: LI

SCH - NPX_CSC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

0 MW

0 MW

330 MW 330 MW

330 MW 330 MW

GILBOA__ -N.SCTLND 345_GNS-1

Thu 04/05/2018 to Thu 04/05/2018
0830 Daily(No Weekends) 1300

Work scheduled by: NGrid

CENTRAL EAST - VC

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

2520 MW

455 MW

2975 MW

DUNWODIE 345KV_7

Fri 04/06/2018 to Fri 04/06/2018
0130 Continuous 0200

EXTENDED **by CONED** **03/05/2018**

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

800 MW

4600 MW

DUNWODIE 345KV_8

Fri 04/06/2018 to Fri 04/06/2018
0130 Continuous 0200

EXTENDED **by CONED** **03/05/2018**

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD
(Import)

3800 MW

800 MW

4600 MW

LINDN_CG-LNDVFT__ 345_V-3022

Sun 04/08/2018 to Fri 04/13/2018
1400 Continuous 1800

Work scheduled by: PJM

SCH - PJM_VFT

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

0 MW

0 MW

315 MW 315 MW

315 MW 315 MW

BECK__ -NIAGARA 345_PA302

Mon 04/09/2018 to Fri 04/13/2018
0500 Continuous 1700

UPDATED **by NYPA** **01/22/2018**

Work scheduled by: NYPA

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

FWD REV
(Import) (Export)

1100 MW

950 MW

650 MW 950 MW

1750 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 04/09/2018 to Fri 04/13/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___-GILBOA___345_GF5-35

Mon 04/09/2018 to Fri 04/20/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 04/13/2018 to Fri 04/13/2018
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST___345_F38

Fri 04/13/2018 to Fri 04/13/2018
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 04/13/2018 to Fri 04/13/2018
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 04/13/2018 to Fri 04/13/2018
2230 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 04/16/2018 to Mon 04/16/2018
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

Mon 04/16/2018 to Wed 04/18/2018

0001 Continuous 2330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/16/2018 to Tue 05/01/2018

0001 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/16/2018 to Fri 04/20/2018

0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Mon 04/16/2018 to Fri 04/20/2018

0800 Continuous 1659

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Mon 04/16/2018 to Fri 05/25/2018
1700 Continuous 1800
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 04/16/2018 to Fri 05/25/2018
1700 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 04/18/2018 to Wed 04/18/2018
2230 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Fri 04/20/2018 to Fri 04/20/2018
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/20/2018 to Sun 04/22/2018
0001 Continuous 2329
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Sun 04/22/2018 to Sun 04/22/2018
2230 Continuous 2329
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 04/22/2018 to Sun 04/22/2018 **UPDATED by CONED 02/01/2018**
2330 Continuous 2359
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Sun 04/22/2018 to Sun 04/22/2018
2330 Continuous 2359
Work scheduled by: ConEd

UPDATED by CONED 02/01/2018

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MARCY__765_345_AT1

Mon 04/23/2018 to Mon 04/23/2018
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
1750 MW
MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

EDIC__ -N.SCTLND_345_14

Mon 04/23/2018 to Wed 04/25/2018
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
2240 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 04/24/2018 to Thu 04/26/2018
0001 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

LOWVILLE-BOONVILLE_115_5

Tue 04/24/2018 to Tue 04/24/2018
0800 Daily(No Weekends) 1430
Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
199 MW	100 MW
SCH - HQ_CEDARS	
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 199 MW	100 MW

BULYMO__ -BOONVILLE_115_6

Wed 04/25/2018 to Wed 04/25/2018
0800 Daily(No Weekends) 1430
Work scheduled by: NGrid

ARR: 38

FWD	REV
(Import)	(Export)
199 MW	100 MW
SCH - HQ_CEDARS	
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 199 MW	100 MW

OAKDALE - FRASER__345_32

Thu 04/26/2018 to Fri 04/27/2018
0700 Continuous 1700
Work scheduled by: NYSEG

UPDATED by NYSEG 03/09/2018

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 04/30/2018 to Fri 05/04/2018

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 04/30/2018 to Fri 05/25/2018

0700 Continuous 1730

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1300 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 2750 MW 1300 MW

MARCY_SO_SERIES_COMP_I/S

Tue 05/01/2018 to Mon 05/21/2018

0001 Continuous 0559

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK_230_68

Tue 05/01/2018 to Sat 06/02/2018

1000 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/22/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **1950 MW 1350 MW**
Impacts Total Transfer Capability 150 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 05/02/2018 to Wed 05/02/2018

0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

N.SCTLND-ALPS___345_2

Wed 05/02/2018 to Fri 05/04/2018

0800 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NE - NY **750 MW 1350 MW**
Impacts Total Transfer Capability 650 MW 250 MW
TTC with All Lines In Service 1400 MW 1600 MW

N.SCTLND-ALPS___345_2

Wed 05/02/2018 to Fri 05/04/2018

0800 Continuous 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Fri 05/04/2018 to Fri 05/04/2018
2230 Continuous 2330
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SCH-NYISO-NE_LIMIT_800

Sun 05/06/2018 to Sun 05/06/2018
0600 Continuous 1900
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 05/07/2018 to Fri 05/11/2018
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 05/07/2018 to Fri 05/11/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS__345_93

Mon 05/07/2018 to Fri 05/11/2018
0800 Continuous 1500
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SCH-NYISO-NE_LIMIT_800

Mon 05/07/2018 to Wed 05/23/2018
0800 Continuous 1900
Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **1000 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1600 MW

ERIE E_-S.RIPLEY_230_69 & WETHSRFD-MEYER__230_85/87

Sat 05/12/2018 to Fri 06/01/2018
0700 1500
Work scheduled by:

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WETHSRFD-MEYER____230_85/87

Sat 05/12/2018 to Fri 06/01/2018
0700 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 02/15/2018

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MOSES____-ADIRNDCK_230_MA2

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CLAY____-EDIC____345_1-16

Mon 05/14/2018 to Fri 05/18/2018
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

N.SCTLND-LEEDS____345_94

Mon 05/14/2018 to Mon 05/14/2018
0730 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FROST_BR-LONG_MTN_345_352

Thu 05/17/2018 to Tue 05/22/2018
0730 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **1150 MW 1600 MW**
Impacts Total Transfer Capability 250 MW 0 MW
TTC with All Lines In Service 1400 MW 1600 MW

MARCY____765_345_AT2

Mon 05/21/2018 to Fri 05/25/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 05/21/2018 to Fri 05/25/2018
0600 Continuous 1800

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANNX-COOPERS__345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 05/21/2018 to Fri 06/01/2018
0600 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

MOSES__-ADIRNDCK_230_MA1

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES__230_L33P

Mon 05/28/2018 to Fri 06/01/2018
0700 Continuous 2000
Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 2000 MW	1600 MW
Impacts Total Transfer Capability 0 MW	0 MW
TTC with All Lines In Service 2000 MW	1600 MW

MARCY_S0_SERIES_COMP_I/S

Fri 06/01/2018 to Wed 10/31/2018
1800 Continuous 2359
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK__230_68

Sat 06/02/2018 to Sat 02/01/2020 **UPDATED by NYISO 01/22/2018**
1600 Continuous 0000
Work scheduled by: NYISO

FWD	REV
(Import)	(Export)
SCH - PJ - NY 1950 MW	1350 MW
Impacts Total Transfer Capability 150 MW	0 MW
TTC with All Lines In Service 2100 MW	1350 MW

MARCY__765_345_AT1

Sat 08/04/2018 to Sun 08/05/2018
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Tue 09/04/2018 to Sun 09/09/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

CLRKSCRN-OAKDALE___345_36

Thu 09/06/2018 to Fri 09/07/2018
0700 Continuous 1530

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FRASER___-GILBOA___345_GF5-35

Mon 09/10/2018 to Fri 10/05/2018
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/10/2018 to Fri 09/28/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

MARCY___345KV_CSC

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_S0_SERIES_COMP_I/S

Tue 09/11/2018 to Tue 09/11/2018
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Tue 09/11/2018 to Tue 09/11/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 09/14/2018 to Fri 09/14/2018
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2000 MW	1400 MW
Impacts Total Transfer Capability	0 MW	200 MW
TTC with All Lines In Service	2000 MW	1600 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/17/2018 to Fri 09/21/2018
0500 Continuous 1700
Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/17/2018 to Fri 09/21/2018
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

CLAY__-EDIC__345_2-15

Mon 09/24/2018 to Fri 09/28/2018
0700 Continuous 1700
Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

BECK__-NIAGARA_345_PA302

Mon 10/01/2018 to Fri 10/05/2018
0500 Continuous 1700
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1100 MW	800 MW
TTC with All Lines In Service	2000 MW	1600 MW

MOSES__-ADIRNDCK_230_MA2

Mon 10/01/2018 to Wed 10/03/2018
0700 Continuous 1530
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY____345_1

Mon 10/01/2018 to Fri 10/05/2018
0700 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402

Tue 10/02/2018 to Tue 11/13/2018
0001 Continuous 2359
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1350 MW**
Impacts Total Transfer Capability 0 MW 0 MW
TTC with All Lines In Service 2100 MW 1350 MW

MARCY____765_345_AT2

Thu 10/04/2018 to Fri 10/05/2018
0500 Continuous 1730
Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 10/08/2018 to Fri 10/12/2018
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700
Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Mon 10/08/2018 to Fri 11/23/2018
0700 Continuous 1700
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA____765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/13/2018 to Sat 10/27/2018
0100 Continuous 1730
Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/13/2018 to Sat 10/27/2018
0100 1730
Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_ -MARCY___ 765_MSU1 & MARCY_S0_SERIES_COMP_I/S

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_ -MASSENA_ 230_MMS1 & MOSES_ -MASSENA_ 230_MMS2

Sat 10/13/2018 to Sat 10/27/2018
0100 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

LEEDS_ -HURLYAVE_345_301

Mon 10/22/2018 to Fri 11/16/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

KINTIGH_ -ROCHESTR_345_SR1-39

Mon 10/29/2018 to Fri 11/02/2018
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_ -ADIRNDCK_230_MA1

Mon 10/29/2018 to Fri 11/02/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_ -ADIRNDCK_230_MA1

Mon 11/05/2018 to Fri 11/09/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_ 345KV_CSC

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Fri 11/16/2018 to Sat 11/17/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 11/19/2018 to Wed 11/21/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HURLYAVE-ROSETON___345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,March 10, 2018 to Monday ,September09, 2019

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___ -ADIRNDCK_230_MA1

FWD
(Import)

Wed 12/26/2018 to Fri 12/28/2018
0700 Continuous 1530
Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW