

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Mon 01/15/2018	to	Mon 04/01/2019	EXT FORCE	by CONED	12/02/2018	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2600 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Mon 04/01/2019				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Mon 04/01/2019	EXT FORCE	by CONED	12/02/2018	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2600 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2600 MW
						1550 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Fri 12/31/2021	EXT FORCE	by IESO	08/21/2018	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1750 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1750 MW
						1900 MW
DUNWODIE_345KV_6						
Mon 10/22/2018	to	Sat 12/22/2018	UPDATED	by CE	10/04/2018	
0301	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8						
Mon 10/22/2018	to	Sat 12/22/2018	UPDATED	by CE	10/04/2018	
0301	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90						
Mon 10/22/2018	to	Sat 12/22/2018	UPDATED	by CE	10/04/2018	
0301	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
S.RIPLEY-DUNKIRK__230_68						(Import)	(Export)
Mon 10/22/2018	to	Fri 12/14/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>11/20/2018</u>	2600 MW	1300 MW
0800	Continuous	2000				Impacts Total Transfer Capability	0 MW
Work scheduled by: PJM						TTC with All Lines In Service	2600 MW
<hr/>						FWD	REV
SCH-IMO-NYISO_LIMIT_1400						(Import)	(Export)
Thu 11/01/2018	to	Mon 12/31/2018				1700 MW	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	50 MW
Work scheduled by: IESO						TTC with All Lines In Service	1750 MW
<hr/>						FWD	REV
SCH-NYISO-IMO_LIMIT_1600						(Import)	(Export)
Thu 11/01/2018	to	Mon 12/31/2018				1900 MW	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
<hr/>						FWD	REV
SCH-IMO-NYISO_LIMIT_1300						(Import)	(Export)
Thu 11/15/2018	to	Thu 12/20/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2018</u>	1600 MW	1600 MW
0500	Continuous	2359				Impacts Total Transfer Capability	150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW
<hr/>						FWD	REV
LONG_MTN-PLSNTVLY_345_398						(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	700 MW	1300 MW
0001	Continuous	0030				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW
<hr/>						FWD	REV
LONG_MTN-PLSNTVLY_345_398						(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	100 MW	100 MW
0001	Continuous	0030				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
<hr/>						FWD	REV
SCH-NYISO-NE_LIMIT_700						(Import)	(Export)
Mon 11/26/2018	to	Thu 12/06/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	900 MW	900 MW
0001	Continuous	0030				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 11/26/2018 to Fri 11/30/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 11/26/2018 to Fri 12/07/2018
0700 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HURLYAVE-ROSETON_345_303

Mon 11/26/2018 to Fri 12/21/2018
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

HOMR_NYW-PIERC_NY_345_48

Wed 11/28/2018 to Wed 12/05/2018
1305 Continuous 1600

Work scheduled by: PJM

EXT FORCE by PJM 11/30/2018

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1300 MW**
Impacts Total Transfer Capability 100 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

SCH-IMO-NYISO_LIMIT_300

Thu 11/29/2018 to Thu 11/29/2018
0800 Daily(No Weekends) 1100

Work scheduled by: NGrid

UPDATED by NYISO 11/27/2018

FWD
(Import)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 1750 MW

SCH-NYISO-HQ_LIMIT_800

Thu 11/29/2018 to Thu 12/06/2018
2001 Continuous 1800

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_1050

Fri 11/30/2018 to Fri 11/30/2018
0800 Daily(No Weekends) 1200

Work scheduled by: NGrid

UPDATED by NGRID 11/28/2018

FWD
(Import)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1750 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_700

Sat 12/01/2018 to Sun 12/02/2018
0500 Continuous 2300

Work scheduled by: NYISO

UPDATED by NYISO 11/29/2018

FWD
(Import)
SCH - OH - NY **1000 MW**
Impacts Total Transfer Capability 750 MW
TTC with All Lines In Service 1750 MW

CLRKSCRN-OAKDALE_345_36

Sat 12/01/2018 to Sat 12/01/2018
0700 Daily 1800

Work scheduled by: NYSEG

UPDATED by NYSEG 11/14/2018

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

DUNWODIE-MOTTHAVN_345_72

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sun 12/02/2018 to Thu 12/06/2018
0001 Continuous 0159

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 12/02/2018 to Sun 12/02/2018
0900 Continuous 0930

Work scheduled by: Gen

FWD
(Import)
CENTRAL EAST - VC **2870 MW**
Impacts Total Transfer Capability 105 MW
TTC with All Lines In Service 2975 MW

BECK -NIAGARA_345_PA302

Mon 12/03/2018 to Wed 12/05/2018
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1100 MW 950 MW**
Impacts Total Transfer Capability 650 MW 950 MW
TTC with All Lines In Service 1750 MW 1900 MW

MOSES -ADIRNDCK_230_MA2

Mon 12/03/2018 to Fri 12/07/2018
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		CONED - LIPA	800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1500 MW
DUNWODIE_345KV_4					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK 1					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		CONED - LIPA	1350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2					FWD	
Thu 12/06/2018	to	Wed 12/12/2018			(Import)	
0201	Continuous	0200		CONED - LIPA	1350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sat 12/08/2018	to	Sat 12/08/2018	UPDATED	by NYPA	11/16/2018	
0700	Continuous	2300				
Work scheduled by: HQ					MOSES SOUTH	1550 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sat 12/08/2018	to	Sat 12/08/2018	UPDATED	by NYPA	11/16/2018	
0700	Continuous	2300				
Work scheduled by: HQ					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
BROWNFLS-TAYLORVL_115_4					FWD	REV
Sat 12/08/2018	to	Sat 12/08/2018			(Import)	(Export)
0800	Continuous	1600		SCH - HQ_CEDARS	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	99 MW 0 MW
					TTC with All Lines In Service	199 MW 100 MW

ARR: 38

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
BROWNFLS-TAYLORVL_115_3					
Sun 12/09/2018	to	Sun 12/09/2018			
0700	Continuous	1700			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	100 MW
				Impacts Total Transfer Capability	99 MW
				TTC with All Lines In Service	199 MW
BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8					
Sun 12/09/2018	to	Sun 12/09/2018			
0700		1700			
Work scheduled by:			ARR: 38		
				SCH - HQ_CEDARS	120 MW
				Impacts Total Transfer Capability	79 MW
				TTC with All Lines In Service	199 MW
TAYLORVL-LOWVILLE_115_5					
Sun 12/09/2018	to	Sun 12/09/2018			
0700	Continuous	1700			
Work scheduled by: NGrid			ARR: 38		
				SCH - HQ_CEDARS	199 MW
				Impacts Total Transfer Capability	0 MW
				TTC with All Lines In Service	199 MW
MOSES__-ADIRNDCK_230_MA2					
Mon 12/10/2018	to	Fri 12/14/2018			
0700	Continuous	1530			
Work scheduled by: NYPA					
				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
WOOD_ST_-PLSNTVLE_345_Y87					
Mon 12/17/2018	to	Mon 01/28/2019	UPDATED	by CE	10/04/2018
0001	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	4000 MW
				Impacts Total Transfer Capability	1700 MW
				TTC with All Lines In Service	5700 MW
MARCY___345KV_CSC					
Mon 12/17/2018	to	Tue 12/18/2018			
0500	Continuous	1730			
Work scheduled by: NYPA					
				CENTRAL EAST - VC	2925 MW
				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW
MARCY___765_345_AT2					
Mon 12/17/2018	to	Fri 12/21/2018	UPDATED	by NYPA	11/09/2018
0500	Continuous	1730			
Work scheduled by: NYPA			ARR: 19		
				MOSES SOUTH	1700 MW
				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SCRIBA__ -VOLNEY__ 345_21			FWD
Mon 12/17/2018	to	Tue 12/18/2018	(Import)
0600	Continuous	1730	OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
SPRNBRK__ 345KV_RNS5			FWD
Tue 12/18/2018	to	Tue 12/18/2018	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
SPRNBRK_-W49TH_ST_345_M51			FWD
Tue 12/18/2018	to	Wed 12/19/2018	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
SPRNBRK__ 345KV_RNS5			FWD
Wed 12/19/2018	to	Wed 12/19/2018	(Import)
0130	Continuous	0200	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
FRASANNX-COOPERS__ 345_UCC2-41			FWD
Sat 12/22/2018	to	Wed 12/26/2018	(Import)
0700	Continuous	1730	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
			ARR: 19
<hr/>			
MARCY__ -FRASANNX_345_UCC2-41			FWD
Sat 12/22/2018	to	Wed 12/26/2018	(Import)
0700	Continuous	1730	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
			ARR: 19
<hr/>			
MOSES__ -ADIRNDCK_230_MAL			FWD
Wed 12/26/2018	to	Fri 12/28/2018	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
			CANCELLED by NYPA 11/29/2018
<hr/>			

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>EDIC ___-FRASER___ 345_EF24-40</p> <p>Thu 12/27/2018 to Mon 12/31/2018</p> <p style="padding-left: 40px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>BECK ___-NIAGARA___ 230_PA27</p> <p>Sat 12/29/2018 to Sat 12/29/2018 CANCELLED by NYPA 11/28/2018</p> <p style="padding-left: 40px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 1750 MW 1900 MW</p> <p>Impacts Total Transfer Capability 0 MW 0 MW</p> <p>TTC with All Lines In Service 1750 MW 1900 MW</p>
<p>SPRNBK ___345KV_RS3 & SPRNBK___345KV_RS4</p> <p>Tue 01/01/2019 to Wed 01/02/2019</p> <p style="padding-left: 40px;">0001 0200</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>EFISHKIL-WOOD_ST ___345_F39</p> <p>Wed 01/02/2019 to Wed 01/02/2019 UPDATED by CE 10/04/2018</p> <p style="padding-left: 40px;">0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4000 MW</p> <p>Impacts Total Transfer Capability 1700 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>MOSES ___-ADIRNDCK___ 230_MA2</p> <p>Wed 01/02/2019 to Fri 01/04/2019</p> <p style="padding-left: 40px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>HURLYAVE-ROSETON ___345_303</p> <p>Wed 01/02/2019 to Fri 01/11/2019 08/20/2018</p> <p style="padding-left: 40px;">0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 5700 MW</p>
<p>EFISHKIL-WOOD_ST ___345_F39</p> <p>Thu 01/03/2019 to Thu 01/03/2019 UPDATED by CE 10/04/2018</p> <p style="padding-left: 40px;">0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4000 MW</p> <p>Impacts Total Transfer Capability 1700 MW</p> <p>TTC with All Lines In Service 5700 MW</p>

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1100

Mon 01/07/2019 to Thu 01/10/2019
0700 Continuous 1600

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **1300 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1400 MW

MOSES -ADIRNDCK_230_MA1

Mon 01/07/2019 to Fri 01/11/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BECK -PACKARD_230_BP76

Wed 01/09/2019 to Wed 01/09/2019
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1700 MW 1500 MW**
Impacts Total Transfer Capability 50 MW 400 MW
TTC with All Lines In Service 1750 MW 1900 MW

BECK -PACKARD_230_BP76 & STLAWRNC-MOSES_230_L33P

Wed 01/09/2019 to Wed 01/09/2019
0800 1500

Work scheduled by:

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 1150 MW**
Impacts Total Transfer Capability 850 MW 750 MW
TTC with All Lines In Service 1750 MW 1900 MW

SPRNBK -TREMONT_345_X28

Mon 01/14/2019 to Mon 01/14/2019
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

MOSES -ADIRNDCK_230_MA2

Mon 01/14/2019 to Fri 01/18/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LEEDS -HURLYAVE_345_301

Mon 01/14/2019 to Fri 01/25/2019
0800 Continuous 1600

Work scheduled by: CHGE

08/20/2018

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Fri 01/18/2019 to Fri 01/18/2019
 2200 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES_-ADIRNDCK_230_MA2

Mon 01/21/2019 to Fri 01/25/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 01/28/2019 to Fri 02/01/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS_-HURLYAVE_345_301

Mon 01/28/2019 to Fri 02/08/2019 **11/13/2018**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Tue 01/29/2019 to Sun 02/03/2019
 0001 0300

Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY-EFISHKIL_345_F36

Sun 02/03/2019 to Wed 02/06/2019 **UPDATED by CONED 11/21/2018**
 0301 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4000 MW
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/04/2019 to Thu 02/07/2019
 0700 Continuous 1500

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 02/06/2019 to Wed 02/06/2019
 0330 0400

Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W79

Thu 02/07/2019 to Thu 02/07/2019
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 02/07/2019 to Fri 02/08/2019
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

ADIRNDCK-CHASLAKE_230_13

Thu 02/07/2019 to Thu 02/07/2019
 0800 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Fri 02/08/2019 to Fri 02/08/2019
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MOSES__-ADIRNDCK_230_MA1

Fri 02/08/2019 to Fri 02/08/2019
 0800 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Mon 02/11/2019 to Fri 02/15/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA2

Tue 02/19/2019 to Fri 02/22/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES__-ADIRNDCK_230_MA1

Mon 02/25/2019 to Fri 03/01/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
 0001 0200
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

LONG_MTN-PLSNTVLY_345_398

Fri 03/01/2019 to Sun 05/19/2019 **UPDATED by CONED 11/28/2018**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NE - NY 700 MW	1300 MW
Impacts Total Transfer Capability 700 MW	300 MW
TTC with All Lines In Service 1400 MW	1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-PLSNTVLY_345_398	FWD	REV
Fri 03/01/2019 to Sun 05/19/2019 0001 Continuous 2359 Work scheduled by: ConEd	UPDATED by CONED 11/28/2018 SCH - NPX_1385 Impacts Total Transfer Capability TTC with All Lines In Service	(Import) (Export) 100 MW 100 MW 100 MW 100 MW 200 MW 200 MW
EASTVIEW-SPRNBK_345_W64 Mon 03/04/2019 to Mon 03/04/2019 0001 Continuous 0030 Work scheduled by: ConEd	UPNY CONED Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 4350 MW 1350 MW 5700 MW
MILLWOOD-EASTVIEW_345_W99 Mon 03/04/2019 to Thu 03/07/2019 0001 Continuous 2359 Work scheduled by: ConEd	UPNY CONED Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 4350 MW 1350 MW 5700 MW
PLSNTVLY-EFISHKIL_345_F37 Mon 03/04/2019 to Wed 03/06/2019 0201 Continuous 0300 Work scheduled by: ConEd	UPDATED by CONED 11/28/2018 UPNY CONED Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 4000 MW 1700 MW 5700 MW
MOSES__-ADIRNDCK_230_MA1 Mon 03/04/2019 to Fri 03/08/2019 0700 Continuous 1500 Work scheduled by: NYPA	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 2300 MW 850 MW 3150 MW
EASTVIEW-SPRNBK_345_W64 Thu 03/07/2019 to Thu 03/07/2019 2330 Continuous 2359 Work scheduled by: ConEd	UPNY CONED Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 4350 MW 1350 MW 5700 MW
STLAWRNC-MOSES_230_L33P & STLAWRNC-MOSES_230_L34P Mon 03/11/2019 to Mon 03/11/2019 0700 1530 Work scheduled by:	MOSES SOUTH Impacts Total Transfer Capability TTC with All Lines In Service	FWD (Import) 2700 MW 450 MW 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES	230_L34P	FWD	REV
		(Import)	(Export)
Mon 03/11/2019	to Mon 03/11/2019		
0700	Continuous 1530	SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW 0 MW
		TTC with All Lines In Service	1750 MW 1900 MW
LEEDS	345_LEEDS SVC	FWD	
		(Import)	
Mon 03/11/2019	to Fri 03/22/2019		
0800	Continuous 1600	CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	25 MW
		TTC with All Lines In Service	2975 MW
MOSES	-ADIRNDCK_230_MA1	FWD	
		(Import)	
Tue 03/12/2019	to Fri 03/15/2019		
0700	Continuous 1500	MOSES SOUTH	2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
MARCY	765_345_AT1	FWD	
		(Import)	
Mon 03/18/2019	to Fri 03/22/2019		
0500	Continuous 1530	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
			ARR: 19
MARCY	345KV_CSC	FWD	
		(Import)	
Mon 04/01/2019	to Sun 04/07/2019		
0500	Continuous 1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	2975 MW
VOLNEY	-MARCY_345_19	FWD	
		(Import)	
Mon 04/01/2019	to Wed 04/10/2019		
0500	Continuous 1730	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	150 MW
		TTC with All Lines In Service	2975 MW
			ARR: 19
VOLNEY	-MARCY_345_19	FWD	
		(Import)	
Mon 04/01/2019	to Wed 04/10/2019		
0500	Continuous 1730	OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	5250 MW
			ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
PLSNTVLY-EFISHKIL_345_F37			FWD
Thu 04/04/2019	to	Mon 04/08/2019	(Import)
0001	Continuous	0200	4000 MW
Work scheduled by: ConEd			
		UPDATED by CONED 11/28/2018	Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
DUNWODIE-MOTTHAVN_345_71			FWD
Fri 04/05/2019	to	Thu 05/09/2019	(Import)
0001	Continuous	2359	3800 MW
Work scheduled by: ConEd			
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
NIAGARA -ROCHESTR_345_NR2			FWD
Fri 04/05/2019	to	Fri 04/05/2019	(Import)
0500	Continuous	1700	1700 MW
Work scheduled by: NYPA			
			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
LINDN_CG-LNDVFT___345_V-3022			FWD REV
Sun 04/07/2019	to	Fri 04/12/2019	(Import) (Export)
1400	Continuous	1800	0 MW 0 MW
Work scheduled by: PJM			
			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
<hr/>			
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4			FWD
Mon 04/08/2019	to	Sat 04/13/2019	(Import)
0001		0300	3800 MW
Work scheduled by:			
			Impacts Total Transfer Capability 1900 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
PLSNTVLE-DUNWODIE_345_W89			FWD
Mon 04/08/2019	to	Fri 05/10/2019	(Import)
0001	Continuous	2359	4000 MW
Work scheduled by: ConEd			
			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
MARCY___345KV_CSC			FWD
Thu 04/11/2019	to	Wed 04/17/2019	(Import)
0500	Continuous	1730	2925 MW
Work scheduled by: NYPA			
			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA -N.SCTLND 345 GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

EDIC -FRASER 345 EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY 765 345 AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS 345 UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANNX 345 UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230 MA1

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
 0600 Continuous 1800
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/06/2019 to Fri 05/10/2019 **UPDATED by NYSEG 11/08/2018**
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER__230_12

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_____345_1

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_____345_2

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**
 0700 Continuous 1459
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

UPDATED by NYPA 11/06/2018

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL___345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SRL-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Wed 09/25/2019 to Fri 11/01/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LEEDS___345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16		FWD	
Mon 09/30/2019	to	Fri 10/04/2019	(Import)
0700	Continuous	1530	
Work scheduled by: NYPA		OSWEGO EXPORT	4850 MW
		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
LEEDS -HURLYAVE 345_301		FWD	
Mon 09/30/2019	to	Sat 10/26/2019	(Import)
0800	Continuous	1600	
Work scheduled by: CHGE		UPNY CONED	4100 MW
		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	5700 MW
CLAY -EDIC 345_2-15		FWD	
Mon 10/07/2019	to	Thu 10/17/2019	(Import)
0700	Continuous	1530	
Work scheduled by: NYPA		OSWEGO EXPORT	4850 MW
		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
MARCY -N.SCTLND 345_18		FWD	
Wed 10/09/2019	to	Fri 10/11/2019	(Import)
0500	Continuous	1730	
Work scheduled by: NYPA		CENTRAL EAST - VC	2090 MW
		Impacts Total Transfer Capability	885 MW
		TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA 765_7040		FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)
0100	Continuous	1900	
Work scheduled by: NYPA		MOSES SOUTH	1550 MW
		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040		FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import) (Export)
0100	Continuous	1900	
Work scheduled by: NYPA		SCH - HQ - NY	0 MW 0 MW
		Impacts Total Transfer Capability	1500 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_AT1		FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)
0100	Continuous	1900	
Work scheduled by: NYPA		MOSES SOUTH	1750 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
NIAGARA_345_230_AT4			FWD	REV
Wed 10/23/2019	to	Wed 12/18/2019	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 350 MW
			TTC with All Lines In Service	1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

PANNELL_-CLAY_____345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY_____345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,December 03, 2018 to Wednesday,June 03, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
 0001 Continuous 2359
 Work scheduled by: ORU

11/05/2018

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

FRASANX-COOPERS___345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY___-FRASANX_345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW