

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402							
Mon 01/15/2018	to	Mon 04/01/2019	<u>EXT FORCE</u>	<u>by CONED</u>	<u>12/02/2018</u>		
0001	Continuous	2359				SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403							
Mon 01/15/2018	to	Mon 04/01/2019				SCH - PJ - NY	2000 MW 1300 MW
0001		2359				Impacts Total Transfer Capability	600 MW 250 MW
Work scheduled by:						TTC with All Lines In Service	2600 MW 1550 MW
MARION_-FARRAGUT_345_C3403							
Mon 01/15/2018	to	Mon 04/01/2019	<u>EXT FORCE</u>	<u>by CONED</u>	<u>12/02/2018</u>		
0001	Continuous	2359				SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
STLAWRNC-MOSES_230_L33P							
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>		
0456	Continuous	2359				SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW 100 MW
						TTC with All Lines In Service	1750 MW 2000 MW
DUNWODIE_345KV_6							
Mon 10/22/2018	to	Sat 12/22/2018	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>		
0301	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8							
Mon 10/22/2018	to	Sat 12/22/2018	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>		
0301	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90							
Mon 10/22/2018	to	Sat 12/22/2018	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>		
0301	Continuous	0200				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
S.RIPLEY-DUNKIRK__230_68							
Mon 10/22/2018	to	Fri 12/14/2018	<u>UPDATED</u>	<u>by PJM</u>	<u>11/20/2018</u>		
0800	Continuous	2000				SCH - PJ - NY	2600 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
							1550 MW
SCH-IMO-NYISO_LIMIT_1400							
						FWD	
						(Import)	
Thu 11/01/2018	to	Mon 12/31/2018				SCH - OH - NY	1700 MW
0001	Continuous	2359				Impacts Total Transfer Capability	50 MW
Work scheduled by: IESO						TTC with All Lines In Service	1750 MW
SCH-NYISO-IMO_LIMIT_1600							
							REV
							(Export)
Thu 11/01/2018	to	Mon 12/31/2018				SCH - OH - NY	1900 MW
0001	Continuous	2359				Impacts Total Transfer Capability	100 MW
Work scheduled by: IESO						TTC with All Lines In Service	2000 MW
SCH-IMO-NYISO_LIMIT_1300							
						FWD	
						(Import)	
Thu 11/15/2018	to	Thu 12/20/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/20/2018</u>	SCH - OH - NY	1600 MW
0500	Continuous	2359				Impacts Total Transfer Capability	150 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1750 MW
LONG_MTN-PLSNTVLY_345_398							
						FWD	REV
						(Import)	(Export)
Mon 11/26/2018	to	Tue 12/04/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	SCH - NE - NY	700 MW
0001	Continuous	0030				Impacts Total Transfer Capability	700 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1400 MW
							1800 MW
LONG_MTN-PLSNTVLY_345_398							
						FWD	REV
						(Import)	(Export)
Mon 11/26/2018	to	Tue 12/04/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	SCH - NPX_1385	100 MW
0001	Continuous	0030				Impacts Total Transfer Capability	100 MW
Work scheduled by: ConEd						TTC with All Lines In Service	200 MW
							200 MW
SCH-NYISO-NE_LIMIT_700							
							REV
							(Export)
Mon 11/26/2018	to	Tue 12/04/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>11/21/2018</u>	SCH - NE - NY	900 MW
0001	Continuous	0030				Impacts Total Transfer Capability	900 MW
Work scheduled by: ConEd						TTC with All Lines In Service	1800 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___ -ADIRNDCK_230_MA2	FWD	REV
Mon 11/26/2018 to Fri 11/30/2018	(Import)	
0700 Continuous 1530	MOSES SOUTH 2300 MW	
Work scheduled by: NYPA	Impacts Total Transfer Capability 850 MW	
	TTC with All Lines In Service 3150 MW	
<hr/>		
SHOR_NPX-SHOREHAM_138_CSC	FWD	REV
Mon 11/26/2018 to Fri 12/07/2018	(Import)	(Export)
0700 Continuous 1600	SCH - NPX_CSC 0 MW	0 MW
Work scheduled by: LI	Impacts Total Transfer Capability 330 MW	330 MW
	TTC with All Lines In Service 330 MW	330 MW
<hr/>		
HURLYAVE-ROSETON__345_303	FWD	REV
Mon 11/26/2018 to Fri 12/21/2018	(Import)	
0800 Continuous 1600	UPNY CONED 4100 MW	
Work scheduled by: CHGE	Impacts Total Transfer Capability 1600 MW	
	TTC with All Lines In Service 5700 MW	
<hr/>		
HOMR_NYW-PIERC_NY_345_48	FWD	REV
Wed 11/28/2018 to Wed 12/05/2018	(Import)	(Export)
1305 Continuous 1600	SCH - PJ - NY 2500 MW	1300 MW
Work scheduled by: PJM	Impacts Total Transfer Capability 100 MW	250 MW
	TTC with All Lines In Service 2600 MW	1550 MW
<hr/>		
SCH-NYISO-HQ_LIMIT_800	FWD	REV
Thu 11/29/2018 to Thu 12/06/2018	(Import)	(Export)
2001 Continuous 1800	SCH - HQ - NY 800 MW	
Work scheduled by: HQ	Impacts Total Transfer Capability 200 MW	
	TTC with All Lines In Service 1000 MW	
<hr/>		
SCH-IMO-NYISO_LIMIT_1050	FWD	REV
Fri 11/30/2018 to Fri 11/30/2018	(Import)	
0800 Daily(No Weekends) 1200	SCH - OH - NY 1350 MW	
Work scheduled by: NGrid	Impacts Total Transfer Capability 400 MW	
	TTC with All Lines In Service 1750 MW	
<hr/>		
SCH-IMO-NYISO_LIMIT_700	FWD	REV
Sat 12/01/2018 to Sun 12/02/2018	(Import)	
0500 Continuous 2300	SCH - OH - NY 1000 MW	
Work scheduled by: NYISO	Impacts Total Transfer Capability 750 MW	
	TTC with All Lines In Service 1750 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36				FWD	
Sat 12/01/2018	to	Sat 12/01/2018	UPDATED	by NYSEG	11/14/2018
0700	Daily	1800			
Work scheduled by: NYSEG				CENTRAL EAST - VC	2650 MW
				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
DUNWODIE-MOTTHAVN_345_72				FWD	
Sun 12/02/2018	to	Fri 12/07/2018	EXTENDED	by CONED	12/05/2018
0001	Continuous	0159			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_7				FWD	
Sun 12/02/2018	to	Fri 12/07/2018	EXTENDED	by CONED	12/05/2018
0001	Continuous	0159			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
OSWEGO_COMPLEX_AVR_O/S				FWD	
Sun 12/02/2018	to	Sun 12/02/2018			
0900	Continuous	0930			
Work scheduled by: Gen				CENTRAL EAST - VC	2870 MW
				Impacts Total Transfer Capability	105 MW
				TTC with All Lines In Service	2975 MW
BECK___-NIAGARA_345_PA302				FWD	REV
Mon 12/03/2018	to	Wed 12/05/2018			
0500	Continuous	1900			
Work scheduled by: NYPA				SCH - OH - NY	1100 MW 950 MW
				Impacts Total Transfer Capability	650 MW 1050 MW
				TTC with All Lines In Service	1750 MW 2000 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Mon 12/03/2018	to	Fri 12/07/2018			
0700	Continuous	1530			
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
DUNWODIE-SHORE_RD_345_Y50				FWD	
Fri 12/07/2018	to	Thu 12/13/2018	UPDATED	by CONED	12/05/2018
0201	Continuous	0200			
Work scheduled by: ConEd				CONED - LIPA	800 MW
				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4						FWD	
Fri 12/07/2018	to	Thu 12/13/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2018</u>	(Import)	
0201	Continuous	0200				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SHORE_RD_345_138_BK_1						FWD	
Fri 12/07/2018	to	Thu 12/13/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2018</u>	(Import)	
0201	Continuous	0200				1350 MW	
Work scheduled by: ConEd						CONED - LIPA	
						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK_2						FWD	
Fri 12/07/2018	to	Thu 12/13/2018	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2018</u>	(Import)	
0201	Continuous	0200				1350 MW	
Work scheduled by: ConEd						CONED - LIPA	
						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
CHATGUAY-MASSENA_765_7040						FWD	
Sat 12/08/2018	to	Sat 12/08/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/16/2018</u>	(Import)	
0700	Continuous	2300				1550 MW	
Work scheduled by: HQ						MOSES SOUTH	
						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Sat 12/08/2018	to	Sat 12/08/2018	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/16/2018</u>	(Import)	(Export)
0700	Continuous	2300				0 MW	0 MW
Work scheduled by: HQ						SCH - HQ - NY	
						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
BROWNFLS-TAYLORVL_115_4						FWD	REV
Sat 12/08/2018	to	Sat 12/08/2018				(Import)	(Export)
0800	Continuous	1600				100 MW	100 MW
Work scheduled by: NGrid						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	99 MW 0 MW
						TTC with All Lines In Service	199 MW 100 MW
ARR: 38							
CEDARS_-ROSEMNTB_115_2/22						FWD	REV
Sat 12/08/2018	to	Sat 12/08/2018				(Import)	(Export)
0800	Continuous	1600				95 MW	100 MW
Work scheduled by: HQ						SCH - HQ_CEDARS	
						Impacts Total Transfer Capability	104 MW 0 MW
						TTC with All Lines In Service	199 MW 100 MW
ARR: 38							

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DENNISON-ROSEMNTB_115_2/22

Sat 12/08/2018 to Sat 12/08/2018
0800 Continuous 1600

Work scheduled by: HQ

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	104 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Sat 12/08/2018 to Sat 12/08/2018
0800 Continuous 1600

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ_CEDARS		0 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		100 MW

CLRKSCRN-OAKDALE__345_36

Sun 12/09/2018 to Sun 12/09/2018
0700 Continuous 1600

Work scheduled by: NYSEG

	FWD
	(Import)
CENTRAL EAST - VC	2650 MW
Impacts Total Transfer Capability	325 MW
TTC with All Lines In Service	2975 MW

BROWNFLS-TAYLORVL_115_3

Sun 12/09/2018 to Sun 12/09/2018
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	100 MW	100 MW
Impacts Total Transfer Capability	99 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

BROWNFLS-TAYLORVL_115_3 & TAYLORVL-LOWVILLE_115_5 & CLIMAX__TAYLORVL_115_8

Sun 12/09/2018 to Sun 12/09/2018
0700 Continuous 1700

Work scheduled by:

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	120 MW	100 MW
Impacts Total Transfer Capability	79 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

TAYLORVL-LOWVILLE_115_5

Sun 12/09/2018 to Sun 12/09/2018
0700 Continuous 1700

Work scheduled by: NGrid

ARR: 38

	FWD	REV
	(Import)	(Export)
SCH - HQ_CEDARS	199 MW	100 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	199 MW	100 MW

SCH-IMO-NYISO_LIMIT_900

Mon 12/10/2018 to Mon 12/10/2018
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	1200 MW
Impacts Total Transfer Capability	550 MW
TTC with All Lines In Service	1750 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 12/10/2018 to Wed 12/12/2018
0700 Continuous 1555

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MOSES -ADIRNDCK_230_MA2

Mon 12/10/2018 to Fri 12/14/2018
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

HOMR_NYW-PIERC_NY_345_48

Tue 12/11/2018 to Tue 12/11/2018
1200 Continuous 1600

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1300 MW
Impacts Total Transfer Capability	100 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

WOOD_ST -PLSNTVLE_345_Y87

Mon 12/17/2018 to Mon 01/28/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 10/04/2018

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

MARCY 345KV_CSC

Mon 12/17/2018 to Tue 12/18/2018
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY 765_345_AT2

Mon 12/17/2018 to Fri 12/21/2018
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/09/2018

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

SCRIBA -VOLNEY 345_21

Mon 12/17/2018 to Tue 12/18/2018
0600 Continuous 1730

Work scheduled by: NGrid

UPDATED by NGRID 08/14/2018

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

Tue 12/18/2018 to Tue 12/18/2018
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Tue 12/18/2018 to Wed 12/19/2018
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Wed 12/19/2018 to Wed 12/19/2018
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FRASANNX-COOPERS__345_UCC2-41

Sat 12/22/2018 to Wed 12/26/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Sat 12/22/2018 to Wed 12/26/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

EDIC__-FRASER__345_EF24-40

Thu 12/27/2018 to Mon 12/31/2018
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4

Tue 01/01/2019 to Wed 01/02/2019
 0001 Continuous 0200
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39					FWD	
Wed 01/02/2019	to	Wed 01/02/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>	(Import)
0001	Continuous	0030				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Wed 01/02/2019	to	Fri 01/04/2019				(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
HURLYAVE-ROSETON__345_303					FWD	
Wed 01/02/2019	to	Fri 01/11/2019			<u>08/20/2018</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Thu 01/03/2019	to	Thu 01/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/04/2018</u>	(Import)
0230	Continuous	0300				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SCH-NE-NYISO_LIMIT_1100					FWD	
Mon 01/07/2019	to	Thu 01/10/2019				(Import)
0700	Continuous	1600				SCH - NE - NY 1300 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1400 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 01/07/2019	to	Fri 01/11/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
BECK__-PACKARD_230_BP76					FWD	REV
Wed 01/09/2019	to	Wed 01/09/2019				(Import) (Export)
0800	Daily(No Weekends)	1500				SCH - OH - NY 1700 MW 1500 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 50 MW 500 MW
						TTC with All Lines In Service 1750 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Line	Start	End	Time	Work Scheduled by	Zone	FWD	REV
BECK -PACKARD_230_BP76 & STLAWRNC-MOSES_230_L33P	Wed 01/09/2019	Wed 01/09/2019	0800 - 1500	Work scheduled by:	SCH - OH - NY	(Import)	(Export)
						900 MW	1150 MW
					Impacts Total Transfer Capability	850 MW	850 MW
					TTC with All Lines In Service	1750 MW	2000 MW
SPRNBRK -TREMONT_345_X28	Mon 01/14/2019	Mon 01/14/2019	0001 Continuous 0100	Work scheduled by: ConEd	SPR/DUN-SOUTH	(Import)	
						4200 MW	
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	4600 MW	
MOSES -ADIRNDCK_230_MA2	Mon 01/14/2019	Fri 01/18/2019	0700 Continuous 1500	Work scheduled by: NYPA	MOSES SOUTH	(Import)	
						2300 MW	
					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service	3150 MW	
LEEDS -HURLYAVE_345_301	Mon 01/14/2019	Fri 01/25/2019	0800 Continuous 1600	Work scheduled by: CHGE	UPNY CONED	(Import)	
						4100 MW	
					Impacts Total Transfer Capability	1600 MW	
					TTC with All Lines In Service	5700 MW	
SPRNBRK -TREMONT_345_X28	Fri 01/18/2019	Fri 01/18/2019	2200 Continuous 2300	Work scheduled by: ConEd	SPR/DUN-SOUTH	(Import)	
						4200 MW	
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_6	Mon 01/21/2019	Mon 01/28/2019	0001 Continuous 0200	Work scheduled by: ConEd	SPR/DUN-SOUTH	(Import)	
						3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8	Mon 01/21/2019	Mon 01/28/2019	0001 Continuous 0200	Work scheduled by: ConEd	SPR/DUN-SOUTH	(Import)	
						3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90

FWD

Mon 01/21/2019 to Mon 01/28/2019 **UPDATED by CE 10/04/2018**
 0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 01/21/2019 to Fri 01/25/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MA1

FWD

Mon 01/28/2019 to Fri 02/01/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LEEDS-HURLYAVE_345_301

FWD

Mon 01/28/2019 to Fri 02/08/2019 **11/13/2018**
 0800 Continuous 1600

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Tue 01/29/2019 to Sun 02/03/2019
 0001 0300

(Import)

Work scheduled by:

UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY-EFISHKIL_345_F36

FWD

Sun 02/03/2019 to Wed 02/06/2019 **UPDATED by CONED 11/21/2018**
 0301 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES-ADIRNDCK_230_MA2

FWD

Mon 02/04/2019 to Thu 02/07/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 02/06/2019 to Wed 02/06/2019
0330 0400

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

Work scheduled by:

EASTVIEW-SPRNBK__345_W79

FWD

Thu 02/07/2019 to Thu 02/07/2019
0001 Continuous 0030

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 02/07/2019 to Fri 02/08/2019
0001 Continuous 0300

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 02/07/2019 to Thu 02/07/2019
0800 Continuous 1530

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

EASTVIEW-SPRNBK__345_W79

FWD

Fri 02/08/2019 to Fri 02/08/2019
0230 Continuous 0300

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES__-ADIRNDCK_230_MA1

FWD

Fri 02/08/2019 to Fri 02/08/2019
0800 Continuous 1500

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOSES__-ADIRNDCK_230_MA2

FWD

Mon 02/11/2019 to Fri 02/15/2019
0700 Continuous 1500

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2				FWD
Tue 02/19/2019	to	Fri 02/22/2019		(Import)
0700	Continuous	1500		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1				FWD
Mon 02/25/2019	to	Fri 03/01/2019		(Import)
0700	Continuous	1500		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD
Fri 03/01/2019	to	Mon 03/04/2019		(Import)
0001		0200		UPNY CONED 3800 MW
Work scheduled by:				Impacts Total Transfer Capability 1900 MW
				TTC with All Lines In Service 5700 MW
LONG_MTN-PLSNTVLY_345_398				FWD
Fri 03/01/2019	to	Sun 05/19/2019	UPDATED by CONED 11/28/2018	(Import) (Export)
0001	Continuous	2359		SCH - NE - NY 700 MW 1300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 700 MW 500 MW
				TTC with All Lines In Service 1400 MW 1800 MW
LONG_MTN-PLSNTVLY_345_398				FWD
Fri 03/01/2019	to	Sun 05/19/2019	UPDATED by CONED 11/28/2018	(Import) (Export)
0001	Continuous	2359		SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 100 MW 100 MW
				TTC with All Lines In Service 200 MW 200 MW
EASTVIEW-SPRNBRK___345_W64				FWD
Mon 03/04/2019	to	Mon 03/04/2019		(Import)
0001	Continuous	0030		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
MILLWOOD-EASTVIEW_345_W99				FWD
Mon 03/04/2019	to	Thu 03/07/2019		(Import)
0001	Continuous	2359		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F37				FWD	
Mon 03/04/2019	to	Wed 03/06/2019	<u>UPDATED</u> <u>by CONED</u> <u>11/28/2018</u>	(Import)	
0201	Continuous	0300		UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1700 MW
				TTC with All Lines In Service	5700 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Mon 03/04/2019	to	Fri 03/08/2019		(Import)	
0700	Continuous	1500		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64				FWD	
Thu 03/07/2019	to	Thu 03/07/2019		(Import)	
2330	Continuous	2359		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW
				TTC with All Lines In Service	5700 MW
STLAWRNC-MOSES_230_L33P & STLAWRNC-MOSES_230_L34P				FWD	
Mon 03/11/2019	to	Mon 03/11/2019		(Import)	
0700		1530		MOSES SOUTH	2700 MW
Work scheduled by:				Impacts Total Transfer Capability	450 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_230_L34P				FWD	REV
Mon 03/11/2019	to	Mon 03/11/2019		(Import)	(Export)
0700	Continuous	1530		SCH - OH - NY	1750 MW 1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 100 MW
				TTC with All Lines In Service	1750 MW 2000 MW
LEEDS_345_LEEDS SVC				FWD	
Mon 03/11/2019	to	Fri 03/22/2019		(Import)	
0800	Continuous	1600		CENTRAL EAST - VC	2950 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	25 MW
				TTC with All Lines In Service	2975 MW
MOSES -ADIRNDCK_230_MAI				FWD	
Tue 03/12/2019	to	Fri 03/15/2019		(Import)	
0700	Continuous	1500		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 03/18/2019 to Fri 03/22/2019
0500 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 04/01/2019 to Sun 04/07/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY___345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2825 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY___345_19

Mon 04/01/2019 to Wed 04/10/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT 4900 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

PLSNTVLY-EFISHKIL_345_F37

Thu 04/04/2019 to Mon 04/08/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 11/28/2018

FWD
(Import)
UPNY CONED 4000 MW
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

DUNWODIE-MOTTHAVN_345_71

Fri 04/05/2019 to Thu 05/09/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 04/05/2019 to Fri 04/05/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Sun 04/07/2019 to Fri 04/12/2019
1400 Continuous 1800

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
0001 0300

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	1900 MW
TTC with All Lines In Service	5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
0001 Continuous 2359

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	1700 MW
TTC with All Lines In Service	5700 MW

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

GILBOA___-N.SCTLND_345_GNS-1

Fri 04/12/2019 to Fri 04/12/2019
1330 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2520 MW
Impacts Total Transfer Capability	455 MW
TTC with All Lines In Service	2975 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS__345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANX_345_UCC2-41

Mon 04/29/2019 to Fri 05/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/22/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA1

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 05/06/2019 to Fri 05/10/2019
0600 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYSEG 11/08/2018

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/01/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 05/13/2019 to Fri 05/17/2019
 0600 Continuous 1700

Work scheduled by: NYPA

(Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER_230_12

FWD

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PANNELL_-CLAY_345_1

FWD

Mon 05/20/2019 to Fri 05/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PANNELL_-CLAY_345_2

FWD

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530

Work scheduled by: NYPA

(Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MAI

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH 1750 MW
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
(Import)
CENTRAL EAST - VC 2090 MW
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
(Import)
CENTRAL EAST - VC 2925 MW
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH 2100 MW
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS 345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA -LEEDS 345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY -N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SPRNBK__345KV_RNS5

Wed 09/25/2019 to Wed 09/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Wed 09/25/2019 to Sat 11/02/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LEEDS__345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CLAY_-EDIC__345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_2-15		FWD	
Mon 10/07/2019	to Thu 10/17/2019	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
MARCY - N. SCTLND 345_18		FWD	
Wed 10/09/2019	to Fri 10/11/2019	(Import)	
0500	Continuous 1730	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	885 MW
		TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA 765_7040		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1550 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA 765_7040		FWD	REV
Sat 10/12/2019	to Sat 10/26/2019	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1500 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MARCY 765_345_AT1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	3150 MW
MARCY 765_345_AT2		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
		TTC with All Lines In Service	3150 MW
MASSENA - MARCY 765_MSU1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
NIAGARA 345_230_AT4			FWD	REV
Wed 10/23/2019	to	Wed 12/18/2019	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW 350 MW
			TTC with All Lines In Service	1900 MW 1750 MW
SPRNBK 345KV_RNS5			FWD	
Sat 11/02/2019	to	Sat 11/02/2019	(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
HURLYAVE-ROSETON 345_303			FWD	
Mon 11/04/2019	to	Fri 12/06/2019	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY_-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, December 05, 2018 to Friday, June 05, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW