

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
HUDSONP_-FARRAGUT_345_B3402		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd		
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 2359		
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by:		
MARION_-FARRAGUT_345_C3403		
Mon 01/15/2018 to Tue 12/31/2019		(Import) (Export)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CONED</u> <u>02/06/2019</u>		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: ConEd		
STLAWRNC-MOSES_230_L33P		
Mon 04/30/2018 to Fri 12/31/2021		(Import) (Export)
0456 Continuous 2359		
<u>EXT FORCE</u> by <u>IESO</u> <u>08/21/2018</u>		
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW
Work scheduled by: IESO		
S.RIPLEY-DUNKIRK_230_68		
Tue 01/15/2019 to Mon 04/08/2019		(Import) (Export)
1128 Continuous 0759		
<u>EXT FORCE</u> by <u>PJM</u> <u>02/11/2019</u>		
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW
Work scheduled by: PJM		
DUNWODIE_345KV_6		
Wed 01/23/2019 to Fri 03/01/2019		FWD (Import)
0001 Continuous 2359		
<u>EXTENDED</u> by <u>CE</u> <u>02/07/2019</u>		
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	
Work scheduled by: ConEd		
SCH-IMO-NYISO_LIMIT_1100		
Tue 02/05/2019 to Sat 02/09/2019		FWD (Import)
0500 Continuous 1659		
<u>UPDATED</u> by <u>IESO</u> <u>02/08/2019</u>		
SCH - OH - NY	1400 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	2250 MW	
Work scheduled by: IESO		

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

Tue 02/05/2019 to Sat 02/09/2019
 0500 Continuous 1659
 Work scheduled by: IESO

UPDATED by IESO 02/08/2019

SCH - OH - NY
 Impacts Total Transfer Capability 1500 MW
 TTC with All Lines In Service 2000 MW

REV
 (Export)

MILLWOOD-EASTVIEW_345_W85

Fri 02/08/2019 to Sat 02/09/2019
 0200 Continuous 0032
 Work scheduled by: ConEd

UPDATED by CE 02/09/2019

UPNY CONED
 Impacts Total Transfer Capability 4350 MW
 TTC with All Lines In Service 1350 MW
 5700 MW

FWD
 (Import)

SCH-IMO-NYISO_LIMIT_1900

Sat 02/09/2019 to Sun 02/10/2019
 1700 Continuous 2359
 Work scheduled by: IESO

UPDATED by IESO 02/09/2019

SCH - OH - NY
 Impacts Total Transfer Capability 2200 MW
 TTC with All Lines In Service 50 MW
 2250 MW

FWD
 (Import)

SCH-IMO-NYISO_LIMIT_1700

Mon 02/11/2019 to Fri 12/31/2021
 0001 Continuous 2359
 Work scheduled by: IESO

UPDATED by IESO 02/09/2019

SCH - OH - NY
 Impacts Total Transfer Capability 2000 MW
 TTC with All Lines In Service 250 MW
 2250 MW

FWD
 (Import)

MOSES__-ADIRNDCK_230_MAI

Mon 02/11/2019 to Fri 02/15/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

UPDATED by IESO 02/09/2019

MOSES SOUTH
 Impacts Total Transfer Capability 2300 MW
 TTC with All Lines In Service 850 MW
 3150 MW

FWD
 (Import)

GOETHALS_345KV_5

Wed 02/13/2019 to Sat 02/16/2019
 0400 Continuous 0130
 Work scheduled by: ConEd

CANCELLED by ConEd 02/12/2019

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD
 (Import)

W49TH_ST-E13THSTA_345_M55

Wed 02/13/2019 to Fri 02/22/2019
 0652 Continuous 2359
 Work scheduled by: ConEd

EXT FORCE by CE 02/14/2019

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 3800 MW
 TTC with All Lines In Service 800 MW
 4600 MW

FWD
 (Import)

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6						FWD	
Wed 02/13/2019	to	Fri 02/22/2019	<u>EXT FORCE</u>	<u>by CE</u>	<u>02/14/2019</u>	(Import)	
0652	Continuous	2359				375 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Thu 02/14/2019	to	Thu 02/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)	
0001	Continuous	0030				4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
SPRNBK__345KV_RNS5						FWD	
Thu 02/14/2019	to	Thu 02/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)	
0001	Continuous	0030				3200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK__345_W64						FWD	
Thu 02/14/2019	to	Thu 02/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)	
0001	Continuous	2230				4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
BECK____-NIAGARA__345_PA302						FWD	REV
Thu 02/14/2019	to	Thu 02/14/2019	<u>CANCELLED</u>	<u>by IESO</u>	<u>02/14/2019</u>	(Import)	(Export)
0500	Continuous	1700				1100 MW	950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1150 MW
						TTC with All Lines In Service	2250 MW
							2000 MW
MILLWOOD-EASTVIEW_345_W99						FWD	
Thu 02/14/2019	to	Thu 02/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)	
2200	Continuous	2230				4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1350 MW
						TTC with All Lines In Service	5700 MW
SPRNBK__345KV_RNS5						FWD	
Thu 02/14/2019	to	Thu 02/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/08/2019</u>	(Import)	
2200	Continuous	2230				3200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA -VOLNEY 345_20		FWD	
Sat 02/16/2019	to Sun 02/17/2019	(Import)	
0600	Continuous 1900	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW
MOSES -ADIRNDCK 230_MA2		FWD	
Tue 02/19/2019	to Fri 02/22/2019	(Import)	
0700	Continuous 1500	CANCELLED by NYPA 02/12/2019	
Work scheduled by: NYPA		MOSES SOUTH	2300 MW
		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER 230_12		FWD	
Wed 02/20/2019	to Wed 02/20/2019	(Import)	
0700	Daily(No Weekends) 1530	MOSES SOUTH	2300 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
MOSES -ADIRNDCK 230_MA2		FWD	
Wed 02/20/2019	to Wed 02/20/2019	(Import)	
0700	Continuous 1530	MOSES SOUTH	2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
FIVEMILE-STOLLERD 345_29		FWD	REV
Wed 02/20/2019	to Fri 02/22/2019	(Import)	(Export)
0730	Continuous 1900	SCH - PJ - NY	2600 MW 1300 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability	0 MW 250 MW
		TTC with All Lines In Service	2600 MW 1550 MW
CHAT_DC_GC2		FWD	
Thu 02/21/2019	to Thu 02/21/2019	(Import)	
0500	Continuous 1800	MOSES SOUTH	2850 MW
Work scheduled by: HQ		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
CHAT_DC_GC2			REV
Thu 02/21/2019	to Thu 02/21/2019		(Export)
0500	Continuous 1800	SCH - HQ - NY	500 MW
Work scheduled by: HQ		Impacts Total Transfer Capability	500 MW
		TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 02/21/2019 to Thu 02/21/2019
 0700 Daily(No Weekends) 1530
 Work scheduled by: NGrid

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MAI

Thu 02/21/2019 to Thu 02/21/2019 **UPDATED by NYISO 02/14/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES-ADIRNDCK_230_MAI

Mon 02/25/2019 to Fri 03/01/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCRIBA-VOLNEY_345_21

Wed 02/27/2019 to Thu 02/28/2019 **UPDATED by NGRID 12/11/2018**
 0730 Continuous 2000
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ATHENS-PLSNTVLY_345_91

Thu 02/28/2019 to Thu 02/28/2019
 0630 Continuous 2230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 02/28/2019 to Thu 02/28/2019
 0630 Continuous 2230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 03/01/2019 to Mon 03/04/2019
 0001 0200
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
LONG_MTN-PLSNTVLY_345_398							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/30/2019</u>		
0001	Continuous	2359					
Work scheduled by: ConEd							
						SCH - NE - NY	700 MW
						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
							1250 MW
							550 MW
							1800 MW
LONG_MTN-PLSNTVLY_345_398							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/30/2019</u>		
0001	Continuous	2359					
Work scheduled by: ConEd							
						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							100 MW
							100 MW
							200 MW
SCH-NYISO-NE_LIMIT_700							REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/30/2019</u>		(Export)
0001	Continuous	2359					
Work scheduled by: ConEd							
						SCH - NE - NY	900 MW
						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1800 MW
PLSNTVLY-EFISHKIL_345_F37						FWD	
Mon 03/04/2019	to	Wed 03/06/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>01/30/2019</u>	(Import)	
0201	Continuous	0300					
Work scheduled by: ConEd							
						UPNY CONED	4000 MW
						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
SCRIBA__VOLNEY__345_20						FWD	
Mon 03/04/2019	to	Tue 03/05/2019				(Import)	
0600	Continuous	1800					
Work scheduled by: NGrid							
						OSWEGO EXPORT	5250 MW
						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
MOSES__ADIRNDCK_230_MAI						FWD	
Mon 03/04/2019	to	Fri 03/08/2019				(Import)	
0700	Continuous	1500					
Work scheduled by: NYPA							
						MOSES SOUTH	2300 MW
						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
DUNWODIE_345KV_4						FWD	
Thu 03/07/2019	to	Thu 03/07/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)	
0001	Continuous	0030					
Work scheduled by: LI							
						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Thu 03/07/2019 to Thu 03/07/2019
0001 Continuous 0030

UPDATED by CONED 02/06/2019

Work scheduled by: LI

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 03/07/2019 to Fri 03/08/2019
0001 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: LI

FWD
(Import)
800 MW
CONED - LIPA
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Thu 03/07/2019 to Fri 03/08/2019
0001 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: LI

FWD
(Import)
1350 MW
CONED - LIPA
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 03/07/2019 to Fri 03/08/2019
0001 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: LI

FWD
(Import)
1350 MW
CONED - LIPA
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

EASTVIEW-SPRNBK__345_W64

Thu 03/07/2019 to Mon 03/11/2019
0001 Continuous 0200

UPDATED by CONED 02/08/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W99

Thu 03/07/2019 to Mon 03/11/2019
0001 Continuous 0200

UPDATED by CONED 02/08/2019

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_4

Fri 03/08/2019 to Fri 03/08/2019
2330 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: LI

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD	
Fri 03/08/2019	to	Fri 03/08/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
2330	Continuous	2359				3800 MW
Work scheduled by: LI					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
BECK_-NIAGARA_345_PA301					FWD	REV
Mon 03/11/2019	to	Fri 03/15/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/06/2019</u>	(Import) (Export)
0600	Continuous	1700				1100 MW 950 MW
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	1150 MW 1050 MW
					TTC with All Lines In Service	2250 MW 2000 MW
STLAWRNC-MOSES_230_L33P & STLAWRNC-MOSES_230_L34P					FWD	
Mon 03/11/2019	to	Mon 03/11/2019				(Import)
0700		1530				2700 MW
Work scheduled by:					MOSES SOUTH	
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES_230_L34P					FWD	REV
Mon 03/11/2019	to	Mon 03/11/2019				(Import) (Export)
0700	Continuous	1530				2250 MW 2000 MW
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	0 MW 0 MW
					TTC with All Lines In Service	2250 MW 2000 MW
LEEDS_345_LEEDS SVC					FWD	
Mon 03/11/2019	to	Fri 03/22/2019				(Import)
0800	Continuous	1600				2950 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA1					FWD	
Tue 03/12/2019	to	Fri 03/15/2019				(Import)
0700	Continuous	1500				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
MARCY_765_345_AT1					FWD	
Mon 03/18/2019	to	Fri 03/22/2019				(Import)
0500	Continuous	1530				1750 MW
Work scheduled by: NYPA					MOSES SOUTH	
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>SCH-NYISO-HQ_CEDARS_LIMIT_0</p> <p>Mon 03/18/2019 to Thu 04/04/2019</p> <p style="padding-left: 20px;">0700 Continuous 1700</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - HQ_CEDARS 0 MW</p> <p>Impacts Total Transfer Capability 100 MW</p> <p>TTC with All Lines In Service 100 MW</p>		
<hr/>			
<p>MARCY_345KV_CSC</p> <p>Mon 04/01/2019 to Sun 04/07/2019</p> <p style="padding-left: 20px;">0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2925 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 2975 MW</p>		
<hr/>			
<p>VOLNEY_-MARCY_345_19</p> <p>Mon 04/01/2019 to Wed 04/10/2019</p> <p style="padding-left: 20px;">0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>		
	ARR: 19		
<hr/>			
<p>VOLNEY_-MARCY_345_19</p> <p>Mon 04/01/2019 to Wed 04/10/2019</p> <p style="padding-left: 20px;">0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4900 MW</p> <p>Impacts Total Transfer Capability 350 MW</p> <p>TTC with All Lines In Service 5250 MW</p>		
	ARR: 19		
<hr/>			
<p>PLSNTVLY-EFISHKIL_345_F37</p> <p>Thu 04/04/2019 to Mon 04/08/2019</p> <p style="padding-left: 20px;">0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4000 MW</p> <p>Impacts Total Transfer Capability 1700 MW</p> <p>TTC with All Lines In Service 5700 MW</p>		
	UPDATED by ISONE 01/30/2019		
<hr/>			
<p>NIAGARA_-ROCHESTR_345_NR2</p> <p>Fri 04/05/2019 to Fri 04/05/2019</p> <p style="padding-left: 20px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>LINDN_CG-LNDVFT_345_V-3022</p> <p>Sun 04/07/2019 to Fri 04/12/2019</p> <p style="padding-left: 20px;">1400 Continuous 1800</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>		

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Mon 04/08/2019 to Sat 04/13/2019
 0001 0300

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 04/08/2019 to Fri 05/10/2019
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Tue 04/09/2019
 0600 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Tue 04/09/2019
 0600 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Tue 04/09/2019
 0600 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Tue 04/09/2019
 0600 Continuous 1800

Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK_230_68

Mon 04/08/2019 to Mon 04/15/2019
 0800 Continuous 2000

Work scheduled by: PJM

UPDATED by PJM 02/11/2019

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___-EDIC___345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCRIBA__-VOLNEY___345_20

Mon 04/15/2019 to Tue 04/16/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

GILBOA__-N.SCTLND_345_GNS-1

Thu 04/18/2019 to Thu 04/18/2019
1330 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 01/23/2019

FWD

(Import)

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

MARCY___765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

EDIC___-FRASER___345_EF24-40

Mon 04/22/2019 to Sun 04/28/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

SPRNBRK__345KV_RNS5

Mon 04/29/2019 to Mon 04/29/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51					FWD
Mon 04/29/2019	to	Sun 05/05/2019			(Import)
0001	Continuous	2200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
FRASANX-COOPERS_345_UCC2-41					FWD
Mon 04/29/2019	to	Fri 05/03/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>08/22/2018</u>	(Import)
0500	Continuous	1730		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MARCY_-FRASANX_345_UCC2-41					FWD
Mon 04/29/2019	to	Fri 05/03/2019	<u>UPDATED</u>	<u>by NYPA</u> <u>08/22/2018</u>	(Import)
0500	Continuous	1730		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MOSES_-ADIRNDCK_230_MA1					FWD
Mon 04/29/2019	to	Fri 05/03/2019			(Import)
0700	Continuous	1500		MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
EGRDNCTY_345_138_AT2					FWD
Wed 05/01/2019	to	Wed 05/15/2019			(Import)
0001	Continuous	2359		CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
HUDSONTP-W49TH_ST_345_Y56					FWD
Wed 05/01/2019	to	Tue 05/07/2019			(Import)
0600	Continuous	1800		SCH - PJM_HTP	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
SPRNBK_345KV_RNS5					FWD
Sun 05/05/2019	to	Sun 05/05/2019			(Import)
2130	Continuous	2200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
KINTIGH_-ROCHESTR_345_SR1-39			FWD
Mon 05/06/2019	to	Fri 05/10/2019	(Import)
0600	Continuous	1700	1400 MW
Work scheduled by: NYPA			
		UPDATED by NYSEG 11/08/2018	DYSINGER EAST
			Impacts Total Transfer Capability 1750 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
SHOR_NPX-SHOREHAM_138_CSC			FWD REV
Mon 05/06/2019	to	Fri 05/10/2019	(Import) (Export)
0700	Continuous	1800	0 MW 0 MW
Work scheduled by: LI			
			SCH - NPX_CSC
			Impacts Total Transfer Capability 330 MW 330 MW
			TTC with All Lines In Service 330 MW 330 MW
<hr/>			
ROSETON_-ROCKTVRN_345_311			FWD
Mon 05/06/2019	to	Sat 06/01/2019	(Import)
0800	Continuous	1600	4400 MW
Work scheduled by: CHGE			
			UPNY CONED
			Impacts Total Transfer Capability 1300 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
NIAGARA_-ROCHESTR_345_NR2			FWD
Mon 05/13/2019	to	Fri 05/17/2019	(Import)
0600	Continuous	1700	1400 MW
Work scheduled by: NYPA			
			DYSINGER EAST
			Impacts Total Transfer Capability 1750 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
ADIRNDCK-PORTER__230_12			FWD
Mon 05/20/2019	to	Fri 05/24/2019	(Import)
0700	Continuous	1530	2100 MW
Work scheduled by: NYPA			
			MOSES SOUTH
			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
PANNELL_-CLAY_____345_1			FWD
Mon 05/20/2019	to	Fri 05/24/2019	(Import)
0700	Continuous	1530	1300 MW
Work scheduled by: NYPA			
			WEST CENTRAL
			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<hr/>			
ROSETON_-EFISHKIL_345_RFK305			FWD
Thu 05/23/2019	to	Thu 05/23/2019	(Import)
0800	Daily	1600	4800 MW
Work scheduled by: CHGE			
			UPNY CONED
			Impacts Total Transfer Capability 900 MW
			TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCRIBA -VOLNEY 345_20

Tue 05/28/2019 to Tue 05/28/2019
 0600 Continuous 1800
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 06/03/2019 to Fri 06/07/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES -ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY 765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

MOSES -ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**
 0700 Continuous 1459
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL___345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SRL-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395			FWD	
Fri 09/27/2019	to	Fri 09/27/2019	(Import)	
1700	Continuous	1730	UPNY CONED	3800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1900 MW
			TTC with All Lines In Service	5700 MW
CLAY___-EDIC___345_1-16			FWD	
Mon 09/30/2019	to	Fri 10/04/2019	(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
LEEDS___-HURLYAVE_345_301			FWD	
Mon 09/30/2019	to	Sat 10/26/2019	(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	5700 MW
CLAY___-EDIC___345_2-15			FWD	
Mon 10/07/2019	to	Thu 10/17/2019	(Import)	
0700	Continuous	1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
MARCY___-N.SCTLND_345_18			FWD	
Wed 10/09/2019	to	Fri 10/11/2019	(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	885 MW
			TTC with All Lines In Service	2975 MW
CHATGUAY-MASSENA___765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA___765_7040			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MARCY___765_345_AT1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p>ARR: 19</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 1750 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MARCY___765_345_AT2</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p>ARR: 19</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2265 MW</p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>															
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>		<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">475 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">1025 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	475 MW	1000 MW	Impacts Total Transfer Capability	1025 MW	0 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV															
	(Import)	(Export)															
SCH - HQ - NY	475 MW	1000 MW															
Impacts Total Transfer Capability	1025 MW	0 MW															
TTC with All Lines In Service	1500 MW	1000 MW															
<p>MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>		<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>															
<p>MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>		<table border="0" style="width: 100%;"> <tr> <td style="width: 50%;"></td> <td style="width: 25%; text-align: right;">FWD</td> <td style="width: 25%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - HQ - NY</td> <td style="text-align: right;">850 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">650 MW</td> <td style="text-align: right;">1000 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1500 MW</td> <td style="text-align: right;">1000 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - HQ - NY	850 MW	0 MW	Impacts Total Transfer Capability	650 MW	1000 MW	TTC with All Lines In Service	1500 MW	1000 MW
	FWD	REV															
	(Import)	(Export)															
SCH - HQ - NY	850 MW	0 MW															
Impacts Total Transfer Capability	650 MW	1000 MW															
TTC with All Lines In Service	1500 MW	1000 MW															

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
0001	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
NIAGARA_345_230_AT4					FWD	REV
Wed 10/23/2019	to	Wed 12/18/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/19/2018</u>	(Import) (Export)
0500	Continuous	1700				1900 MW 1400 MW
Work scheduled by: NYPA					SCH - OH - NY	Impacts Total Transfer Capability 0 MW 350 MW
						TTC with All Lines In Service 1900 MW 1750 MW
HURLYAVE-ROSETON_345_303					FWD	
Mon 11/04/2019	to	Fri 12/06/2019				(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE					UPNY CONED	Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
PANNELL_-CLAY_345_2					FWD	
Wed 11/06/2019	to	Fri 11/22/2019				(Import)
0700	Continuous	1530				1300 MW
Work scheduled by: NYPA					WEST CENTRAL	Impacts Total Transfer Capability 950 MW
						TTC with All Lines In Service 2250 MW
MARCY_-N.SCTLND_345_18					FWD	
Thu 11/07/2019	to	Fri 11/08/2019				(Import)
0500	Continuous	1730				2090 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	Impacts Total Transfer Capability 885 MW
						TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

FWD

Thu 11/07/2019 to Fri 11/08/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC

2925 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019

(Import)

2330 Continuous 2359

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH

3800 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH

2300 MW

Work scheduled by: NYPA

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,February 14, 2019 to Saturday ,August 15, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Mon 04/27/2020 to Sun 05/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW