

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1300 MW
Impacts Total Transfer Capability	600 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	2250 MW	2000 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	2250 MW	2000 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/15/2019 to Mon 04/08/2019 EXT FORCE by PJM 02/11/2019

1128 Continuous 0759

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2600 MW	1300 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	2600 MW	1550 MW

DUNWODIE_345KV_6

Wed 01/23/2019 to Thu 04/18/2019 EXTENDED by CE 03/28/2019

0001 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

SCH-IMO-NYISO_LIMIT_1750

Tue 02/26/2019 to Fri 12/31/2021 UPDATED by IESO 03/14/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	(Export)
0001	Continuous	2359				700 MW	1250 MW
Work scheduled by: ConEd					SCH - NE - NY	700 MW	550 MW
					Impacts Total Transfer Capability	700 MW	550 MW
					TTC with All Lines In Service	1400 MW	1800 MW
LONG_MTN-CRICKVLY_345_398						FWD	REV
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	(Export)
0001	Continuous	2359				100 MW	100 MW
Work scheduled by: ConEd					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_400						FWD	
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>	(Import)	
0001	Continuous	2359				600 MW	
Work scheduled by: ConEd					SCH - NE - NY	600 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	1400 MW	
SCH-NYISO-IMO_LIMIT_1600							REV
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>		(Export)
0001	Continuous	2359					1900 MW
Work scheduled by: IESO					SCH - OH - NY		100 MW
					Impacts Total Transfer Capability		100 MW
					TTC with All Lines In Service		2000 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0							REV
Mon 03/18/2019	to	Mon 04/08/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>02/25/2019</u>		(Export)
0400	Continuous	2230				0 MW	
Work scheduled by: HQ					SCH - HQ_CEDARS		100 MW
					Impacts Total Transfer Capability		100 MW
					TTC with All Lines In Service		100 MW
SCH-NYISO-NE_LIMIT_600							REV
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/27/2019</u>		(Export)
0001	Continuous	2359				800 MW	
Work scheduled by: ConEd					SCH - NE - NY		1000 MW
					Impacts Total Transfer Capability		1000 MW
					TTC with All Lines In Service		1800 MW
MARCY_____345KV_CSC						FWD	
Mon 04/01/2019	to	Sun 04/07/2019				(Import)	
0500	Continuous	1730				2925 MW	
Work scheduled by: NYPA					CENTRAL EAST - VC		
					Impacts Total Transfer Capability	50 MW	
					TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY____345_19					FWD		
Mon 04/01/2019	to	Wed 04/10/2019			(Import)		
0500	Continuous	1730			CENTRAL EAST - VC	2825 MW	
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability	150 MW	
					TTC with All Lines In Service	2975 MW	
VOLNEY__-MARCY____345_19					FWD		
Mon 04/01/2019	to	Wed 04/10/2019			(Import)		
0500	Continuous	1730			OSWEGO EXPORT	4900 MW	
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	5250 MW	
SCH-IMO-NYISO_LIMIT_1000					FWD		
Mon 04/01/2019	to	Wed 04/10/2019	<u>UPDATED</u>	<u>by NYISO 03/11/2019</u>	(Import)		
0700	Continuous	0830			SCH - OH - NY	1300 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	950 MW	
					TTC with All Lines In Service	2250 MW	
PLSNTVLY-EFISHKIL_345_F37					FWD		
Thu 04/04/2019	to	Mon 04/08/2019	<u>UPDATED</u>	<u>by ISONE 03/27/2019</u>	(Import)		
0001	Continuous	0200			UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW	
					TTC with All Lines In Service	5700 MW	
NIAGARA_-ROCHESTR_345_NR2					FWD		
Sun 04/07/2019	to	Sun 04/07/2019			(Import)		
0500	Continuous	1700			DYSINGER EAST	1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
LINDN_CG-LNDVFT____345_V-3022					FWD	REV	
Sun 04/07/2019	to	Sat 04/13/2019	<u>EXTENDED</u>	<u>by PJM 04/11/2019</u>	(Import)	(Export)	
1400	Continuous	1800			SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service	315 MW	315 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD		
Mon 04/08/2019	to	Sat 04/13/2019			(Import)		
0001		0300			UPNY CONED	3800 MW	
Work scheduled by:					Impacts Total Transfer Capability	1900 MW	
					TTC with All Lines In Service	5700 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO_NY_NIAG_CB_3122_W/BB						FWD	REV
Mon 04/08/2019	to	Fri 04/12/2019				(Import)	(Export)
0500	Continuous	1700			SCH - OH - NY	2000 MW	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	2250 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/11/2019</u>	(Import)	
0600	Continuous	2359			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/11/2019</u>	(Import)	
0600	Continuous	2359			SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1						FWD	
Mon 04/08/2019	to	Fri 04/12/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/11/2019</u>	(Import)	
0600	Continuous	2359			SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2						FWD	
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>04/11/2019</u>	(Import)	
0600	Continuous	1800			SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW
S.RIPLEY-DUNKIRK_230_68						FWD	REV
Mon 04/08/2019	to	Mon 04/15/2019	<u>UPDATED</u>	<u>by PJM</u>	<u>02/11/2019</u>	(Import)	(Export)
0800	Continuous	2000			SCH - PJ - NY	2600 MW	1300 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	2600 MW
COOPERS_-MIDDLETP_345_CCRT34						FWD	
Wed 04/10/2019	to	Wed 04/10/2019				(Import)	
0700	Continuous	1600			CENTRAL EAST - VC	2720 MW	
Work scheduled by: ORU						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY____-EDIC____345 UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

SCH-IMO-NYISO_LIMIT_300

Sat 04/13/2019 to Sat 04/13/2019 UPDATED by NYISO 04/05/2019
0001 Continuous 2359
Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **600 MW**
Impacts Total Transfer Capability 1650 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_500

Sat 04/13/2019 to Sat 04/13/2019 UPDATED by NYISO 04/05/2019
0001 Continuous 2359
Work scheduled by: NYISO

REV
(Export)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 1200 MW
TTC with All Lines In Service 2000 MW

SCH-NYISO-PJM_LIMIT_200

Sat 04/13/2019 to Sat 04/13/2019 UPDATED by NYISO 04/05/2019
0001 Continuous 2359
Work scheduled by: NYISO

REV
(Export)
SCH - PJ - NY **500 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1550 MW

DUNWODIE-SHORE_RD_345_Y50

Sat 04/13/2019 to Mon 04/15/2019 UPDATED by CE 04/12/2019
0301 Continuous 1830
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Sat 04/13/2019 to Mon 04/15/2019 UPDATED by CE 04/12/2019
0301 Continuous 1830
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

FWD

Sat 04/13/2019 to Mon 04/15/2019 **UPDATED** **by CE** **04/12/2019**

(Import)

0301 Continuous 1830

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W90

FWD

Sat 04/13/2019 to Mon 04/15/2019 **UPDATED** **by CE** **04/12/2019**

(Import)

0301 Continuous 1830

UPNY CONED **4000 MW**

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

CHAT_DC_GC1

FWD

Sat 04/13/2019 to Sat 04/13/2019

(Import)

0700 Continuous 1700

MOSES SOUTH **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: HQ

CHAT_DC_GC1

REV

Sat 04/13/2019 to Sat 04/13/2019

(Export)

0700 Continuous 1700

SCH - HQ - NY **500 MW**

Impacts Total Transfer Capability 500 MW

TTC with All Lines In Service 1000 MW

Work scheduled by: HQ

SCH-HQ-NYISO_LIMIT_1150

FWD

Sat 04/13/2019 to Sat 04/13/2019

(Import)

0700 Continuous 1700

SCH - HQ - NY **1150 MW**

Impacts Total Transfer Capability 350 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: HQ

SPRNBRK_345KV_RNS5

FWD

Sun 04/14/2019 to Sun 04/14/2019 **FORCED** **by CE** **04/12/2019**

(Import)

0001 Continuous 0030

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBRK_-W49TH_ST_345_M51

FWD

Sun 04/14/2019 to Sat 04/20/2019 **FORCED** **by CE** **04/12/2019**

(Import)

0001 Continuous 2200

SPR/DUN-SOUTH **3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8				FWD
Sun 04/14/2019	to	Sun 04/14/2019		(Import)
0200	Continuous	0230	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	5250 MW
SPRNBK _____ 345KV_RNS5				FWD
Mon 04/15/2019	to	Mon 04/15/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>04/08/2019</u>	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBK _____ 345_W64				FWD
Mon 04/15/2019	to	Fri 04/19/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>04/08/2019</u>	(Import)
0001	Continuous	0159	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW
MILLWOOD-EASTVIEW _____ 345_W99				FWD
Mon 04/15/2019	to	Fri 04/19/2019	<u>CANCELLED</u> <u>by ConEd</u> <u>04/08/2019</u>	(Import)
0001	Continuous	0159	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW
			TTC with All Lines In Service	5700 MW
SCH-NYISO-HQ_LIMIT _____ 800				REV
Mon 04/15/2019	to	Fri 05/24/2019		(Export)
0400	Continuous	1700	SCH - HQ - NY	800 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1000 MW
SCRIBA _____ -VOLNEY _____ 345_20				FWD
Mon 04/15/2019	to	Tue 04/16/2019		(Import)
0600	Continuous	1800	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
PORTER _____ -ROTTDAM _____ 230_30				FWD
Mon 04/15/2019	to	Mon 04/15/2019		(Import)
0700	Daily(No Weekends)	1630	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	170 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

FWD

Thu 04/18/2019 to Thu 04/18/2019 **CANCELLED** **by ConEd** **04/11/2019**

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/18/2019 to Thu 04/18/2019 **CANCELLED** **by ConEd** **04/11/2019**

(Import)

0301 Continuous 0330

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 04/18/2019 to Thu 04/25/2019 **CANCELLED** **by ConEd** **04/11/2019**

(Import)

0301 Continuous 0300

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

SPRNBK__345KV_RNS5

FWD

Fri 04/19/2019 to Fri 04/19/2019 **CANCELLED** **by ConEd** **04/08/2019**

(Import)

0130 Continuous 0159

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Fri 04/19/2019 to Fri 04/19/2019

(Import)

0200 Continuous 2230

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

BUCHAN_N-EASTVIEW_345_W93

FWD

Fri 04/19/2019 to Mon 04/22/2019

(Import)

0200 Continuous 0300

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

SCH-IMO-NYISO_LIMIT_300

FWD

Sat 04/20/2019 to Sat 04/20/2019 **UPDATED** **by NYISO** **04/05/2019**

(Import)

0001 Continuous 2359

SCH - OH - NY

600 MW

Impacts Total Transfer Capability 1650 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: NYISO

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_500

Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	SCH - OH - NY	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	800 MW
							1200 MW
							2000 MW

SCH-NYISO-PJM_LIMIT_200

Sat 04/20/2019	to	Sat 04/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/05/2019</u>	SCH - PJ - NY	REV
0001	Continuous	2359				Impacts Total Transfer Capability	(Export)
Work scheduled by: NYISO						TTC with All Lines In Service	500 MW
							1050 MW
							1550 MW

SPRNBK__345KV_RNS5

Sat 04/20/2019	to	Sat 04/20/2019	<u>FORCED</u>	<u>by CE</u>	<u>04/12/2019</u>	SPR/DUN-SOUTH	FWD
2130	Continuous	2200				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	3200 MW
							1400 MW
							4600 MW

EASTVIEW-SPRNBK__345_W79

Mon 04/22/2019	to	Mon 04/22/2019				UPNY CONED	FWD
0230	Continuous	0300				Impacts Total Transfer Capability	(Import)
Work scheduled by: ConEd						TTC with All Lines In Service	4350 MW
							1350 MW
							5700 MW

SCH-NYISO-IMO_NIAGARA_CB_3002

Mon 04/22/2019	to	Mon 04/22/2019				SCH - OH - NY	FWD	REV
0500	Continuous	1700				Impacts Total Transfer Capability	(Import)	(Export)
Work scheduled by: NYPA						TTC with All Lines In Service	1550 MW	1400 MW
							700 MW	600 MW
							2250 MW	2000 MW

EDIC__-FRASER__345_EF24-40

Mon 04/22/2019	to	Fri 04/26/2019				CENTRAL EAST - VC	FWD
0500	Continuous	1730				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	2500 MW
							475 MW
							2975 MW

MARCY__765_345_AT2

Mon 04/22/2019	to	Fri 04/26/2019				MOSES SOUTH	FWD
0500	Continuous	1730				Impacts Total Transfer Capability	(Import)
Work scheduled by: NYPA						TTC with All Lines In Service	1700 MW
							1450 MW
							3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0001 Continuous 0030

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 04/25/2019 to Sun 04/28/2019

(Import)

0001 Continuous 0259

UPNY CONED

4000 MW

Impacts Total Transfer Capability 1700 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

DUNWODIE_345KV_7

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

CANCELLED by ConEd 04/11/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_8

FWD

Thu 04/25/2019 to Thu 04/25/2019

(Import)

0230 Continuous 0300

CANCELLED by ConEd 04/11/2019

SPR/DUN-SOUTH

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

FRASANNX-COOPERS__345_UCC2-41

FWD

Sat 04/27/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED by NYPA 08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

MARCY_-FRASANNX_345_UCC2-41

FWD

Sat 04/27/2019 to Fri 05/03/2019

(Import)

0500 Continuous 1730

UPDATED by NYPA 08/22/2018

CENTRAL EAST - VC

2500 MW

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F38

Sun 04/28/2019 to Sun 04/28/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 04/28/2019 to Sun 04/28/2019
0230 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SRI-39

Mon 04/29/2019 to Thu 05/02/2019 **UPDATED by NYSEG 11/08/2018**
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 04/29/2019 to Fri 05/03/2019 **CANCELLED by NYPA 04/12/2019**
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-HQ-NYISO_LIMIT_1400

Mon 04/29/2019 to Fri 05/03/2019
0700 Continuous 1730

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1400 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Wed 05/01/2019 to Wed 05/01/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 05/01/2019 to Wed 05/01/2019
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 05/01/2019 to Thu 05/02/2019
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800
Work scheduled by: PJM

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 05/02/2019 to Thu 05/02/2019
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Thu 05/02/2019 to Thu 05/02/2019
0230 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72

Fri 05/03/2019 to Fri 05/03/2019
0800 Continuous 1530

Work scheduled by: NYSEG

FWD

(Import)

DYSINGER EAST **2850 MW**

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**

Impacts Total Transfer Capability 1500 MW 1000 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2265 MW**

Impacts Total Transfer Capability 710 MW

TTC with All Lines In Service 2975 MW

MASSENA_-MARC_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

MASSENA_-MARC_765_MSU1

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY **475 MW 1000 MW**

Impacts Total Transfer Capability 1025 MW 0 MW

TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARC_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 05/04/2019 to Sat 05/04/2019
0530 Continuous 1930

Work scheduled by:

FWD

(Import)

MOSES SOUTH **500 MW**

Impacts Total Transfer Capability 2650 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.PERRY_-MEYER___230_87

Mon 05/06/2019 to Mon 05/06/2019
0600 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2019 to Fri 05/10/2019
0700 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

ROSETON_-ROCKTVRN_345_311

Mon 05/06/2019 to Sat 06/08/2019
0800 Continuous 1600

Work scheduled by: CHGE

EXTENDED by CHGE 03/26/2019

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS4

Tue 05/07/2019 to Tue 05/07/2019
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

Tue 05/07/2019 to Wed 05/08/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Tue 05/07/2019 to Wed 05/08/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT1

Wed 05/08/2019 to Fri 05/10/2019
0300 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49				FWD	
Wed 05/08/2019	to	Fri 05/10/2019		(Import)	
0300	Continuous	2200	CONED - LIPA	775 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	725 MW	
			TTC with All Lines In Service	1500 MW	
EASTVIEW-SPRNBK_345_W64				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
SPRNBK_345KV_RNS5				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
MILLWOOD-EASTVIEW_345_W99				FWD	
Sat 05/11/2019	to	Tue 05/14/2019		(Import)	
0001	Continuous	2230	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
CHATGUAY-MASSENA_765_7040				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0530	Continuous	1930	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1				FWD	
Sat 05/11/2019	to	Sat 05/11/2019		(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sat 05/11/2019 to Sat 05/11/2019
0530 1930

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 05/13/2019 to Fri 05/17/2019
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/09/2019

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK___345_W64

Tue 05/14/2019 to Tue 05/14/2019
2200 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK___345KV_RNS5

Tue 05/14/2019 to Tue 05/14/2019
2200 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA___765_7040

Sat 05/18/2019 to Sat 05/18/2019
0530 Continuous 1930

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW
			TTC with All Lines In Service	1500 MW
MASSENA_-MARCY____765_MSU1			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY____765_MSU1			FWD	REV
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	475 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW
			TTC with All Lines In Service	1500 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA__765_7040			FWD	
Sat 05/18/2019	to	Sat 05/18/2019	(Import)	
0530		1930	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_500			FWD	
Mon 05/20/2019	to	Thu 05/23/2019	(Import)	
0600	Continuous	2000	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200				REV
Mon 05/20/2019	to	Thu 05/23/2019		(Export)
0600	Continuous	2000	SCH - NE - NY	1400 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER___230_12

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PANNELL -CLAY___345_1

Mon 05/20/2019 to Fri 05/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

ROSETON -EFISHKIL_345_RFK305

Thu 05/23/2019 to Thu 05/23/2019
0800 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

SCRIBA -VOLNEY___345_20

Tue 05/28/2019 to Tue 05/28/2019
0600 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY___345_2

Mon 06/03/2019 to Fri 06/07/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NIAGARA -KINTIGH___345_NS1-38

Mon 06/03/2019 to Fri 06/07/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH_345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019
0800 Continuous 1430

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY	1900 MW 1400 MW
Impacts Total Transfer Capability	0 MW 350 MW
TTC with All Lines In Service	1900 MW 1750 MW

MOSES_-ADIRNDCK_230_MA1

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

UPDATED by NYPA 10/10/2018

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
						(Import)	(Export)
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	SCH - NPX_CSC	0 MW
0300	Continuous	1600				Impacts Total Transfer Capability	330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW
MARCY_765_345_AT1						FWD	
						(Import)	
Tue 09/03/2019	to	Tue 09/03/2019				MOSES SOUTH	1750 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
				ARR: 19			
MARCY_-N.SCTLND_345_18						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	2090 MW
0500	Continuous	1730				Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
				ARR: 19			
MARCY_345KV_CSC						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	2925 MW
0500	Continuous	1730				Impacts Total Transfer Capability	50 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	2100 MW
0700	Continuous	1500				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ADIRNDCK-PORTER_230_12						FWD	
						(Import)	
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ADIRNDCK-CHASLAKE_230_13						FWD	
						(Import)	
Thu 09/05/2019	to	Thu 09/05/2019				MOSES SOUTH	2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST 3100MW
CENTRAL EAST - VC 2975MW
TOTAL EAST 6500MW
UPNY CONED 5700MW
SPR/DUN-SOUTH 4600MW
DYSINGER EAST 3150MW
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

LEEDS_345KV_R395

Mon 09/09/2019 to Mon 09/09/2019

0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS_345_GL3

Mon 09/09/2019 to Fri 09/27/2019

0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC 2200 MW

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019

0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019

0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH 2100 MW

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019

0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

ROCHESTR-PANNELL_345_RP2

Mon 09/23/2019 to Mon 09/30/2019

0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST 2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST 3100MW
 CENTRAL EAST - VC 2975MW
 TOTAL EAST 6500MW
 UPNY CONED 5700MW
 SPR/DUN-SOUTH 4600MW
 DYSINGER EAST 3150MW
 MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST 1400 MW

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

LEEDS_345KV_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED 3800 MW

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

CLAY_-EDIC_345_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED 4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CLAY_-EDIC_345_2-15

FWD

Mon 10/07/2019 to Thu 10/17/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT 4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

MARCY_-N.SCTLND_345_18

FWD

Wed 10/09/2019 to Fri 10/11/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC 2090 MW

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19**CHATGUAY-MASSENA_765_7040**

FWD

Sat 10/12/2019 to Sat 10/26/2019

(Import)

0100 Continuous 1900

MOSES SOUTH 1550 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD (Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by:

	FWD (Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230 MMS1 & MOSES -MASSENA 230 MMS2					FWD	REV
Sat 10/12/2019 to Sat 10/26/2019					(Import)	(Export)
0100 1900					SCH - HQ - NY	850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
DUNWODIE 345KV_3					FWD	
Tue 10/22/2019 to Tue 10/22/2019					(Import)	
0001 Continuous 0030					SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE 345KV_5					FWD	
Tue 10/22/2019 to Tue 10/22/2019					(Import)	
0001 Continuous 0030					SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN 345_71					FWD	
Tue 10/22/2019 to Tue 11/26/2019					(Import)	
0001 Continuous 2359					SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
GILBOA -N.SCTLND 345_GNS-1					FWD	
Tue 10/22/2019 to Thu 10/24/2019					(Import)	
0700 Continuous 1530					CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
GILBOA -N.SCTLND 345_GNS-1					FWD	
Fri 10/25/2019 to Fri 10/25/2019					(Import)	
1330 Continuous 1530					CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
NIAGARA 345_230_AT4					FWD	REV
Mon 10/28/2019 to Fri 12/13/2019					(Import)	(Export)
0500 Continuous 1700					SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 350 MW
					TTC with All Lines In Service	1900 MW 1750 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT___345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HURLYAVE-ROSETON___345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

PANNELL_-CLAY___345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Friday ,April 12, 2019 to Sunday ,October 11, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020

0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

UPNY CONED

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4800 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/21/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2720 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/21/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2720 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2500 MW

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

0700 Continuous 1730

Work scheduled by: NYPA

UPDATED

by NYPA

03/01/2019

CENTRAL EAST - VC

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2500 MW

ARR: 19

LADENTWN-BUCHAN_S_345_Y88

Tue 09/15/2020 to Wed 10/14/2020

0001 Continuous 2359

Work scheduled by: ORU

CANCELLED

by ORU

04/10/2019

UPNY CONED

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

FWD

(Import)

4800 MW