

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
HUDSONP_-FARRAGUT_345_B3402			FWD	REV
Mon 01/15/2018 to Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import) (Export)
0001 Continuous 2359				
Work scheduled by: ConEd				
	SCH - PJ - NY		2600 MW	1300 MW
	Impacts Total Transfer Capability		0 MW	250 MW
	TTC with All Lines In Service		2600 MW	1550 MW
<hr/>				
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403			FWD	REV
Mon 01/15/2018 to Tue 12/31/2019				(Import) (Export)
0001 2359				
Work scheduled by:				
	SCH - PJ - NY		2000 MW	1300 MW
	Impacts Total Transfer Capability		600 MW	250 MW
	TTC with All Lines In Service		2600 MW	1550 MW
<hr/>				
MARION_-FARRAGUT_345_C3403			FWD	REV
Mon 01/15/2018 to Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import) (Export)
0001 Continuous 2359				
Work scheduled by: ConEd				
	SCH - PJ - NY		2600 MW	1300 MW
	Impacts Total Transfer Capability		0 MW	250 MW
	TTC with All Lines In Service		2600 MW	1550 MW
<hr/>				
STLAWRNC-MOSES_230_L33P			FWD	REV
Mon 04/30/2018 to Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	(Import) (Export)
0456 Continuous 2359				
Work scheduled by: IESO				
	SCH - OH - NY		2250 MW	2000 MW
	Impacts Total Transfer Capability		0 MW	0 MW
	TTC with All Lines In Service		2250 MW	2000 MW
<hr/>				
DUNWODIE_345KV_6			FWD	
Wed 01/23/2019 to Wed 04/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/17/2019</u>	(Import)
0001 Continuous 1425				
Work scheduled by: ConEd				
	SPR/DUN-SOUTH		3800 MW	
	Impacts Total Transfer Capability		800 MW	
	TTC with All Lines In Service		4600 MW	
<hr/>				
SCH-IMO-NYISO_LIMIT_1750			FWD	
Tue 02/26/2019 to Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>	(Import)
0001 Continuous 2359				
Work scheduled by: IESO				
	SCH - OH - NY		2050 MW	
	Impacts Total Transfer Capability		200 MW	
	TTC with All Lines In Service		2250 MW	
<hr/>				
LONG_MTN-CRICKVLY_345_398			FWD	REV
Fri 03/01/2019 to Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>	(Import) (Export)
0001 Continuous 2359				
Work scheduled by: ConEd				
	SCH - NE - NY		700 MW	1250 MW
	Impacts Total Transfer Capability		700 MW	550 MW
	TTC with All Lines In Service		1400 MW	1800 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
LONG_MTN-CRICKVLY_345_398		
Fri 03/01/2019 to Sun 05/19/2019		(Import) (Export)
0001 Continuous 2359		
UPDATED by ISONE 04/16/2019		
Work scheduled by: ConEd	SCH - NPX_1385	100 MW 100 MW
	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_400		
Fri 03/01/2019 to Sun 05/19/2019		(Import)
0001 Continuous 2359		
UPDATED by ISONE 04/16/2019		
Work scheduled by: ConEd	SCH - NE - NY	600 MW
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	1400 MW
SCH-NYISO-IMO_LIMIT_1600		
Sat 03/16/2019 to Fri 12/31/2021		(Export)
0001 Continuous 2359		
UPDATED by IESO 03/14/2019		
Work scheduled by: IESO	SCH - OH - NY	1900 MW
	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	2000 MW
SCH-NYISO-NE_LIMIT_600		
Mon 04/01/2019 to Sun 05/19/2019		(Export)
0001 Continuous 2359		
UPDATED by ISONE 04/16/2019		
Work scheduled by: ConEd	SCH - NE - NY	800 MW
	Impacts Total Transfer Capability	1000 MW
	TTC with All Lines In Service	1800 MW
LINDN_CG-LNDVFT__345_V-3022		
Sun 04/07/2019 to Sat 04/13/2019		(Import) (Export)
1400 Continuous 1800		
UPDATED by PJM 04/15/2019		
Work scheduled by: PJM	SCH - PJM_VFT	0 MW 0 MW
	Impacts Total Transfer Capability	315 MW 315 MW
	TTC with All Lines In Service	315 MW 315 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4		
Mon 04/08/2019 to Sat 04/13/2019		(Import)
0001 0300		
Work scheduled by:	UPNY CONED	3800 MW
	Impacts Total Transfer Capability	1900 MW
	TTC with All Lines In Service	5700 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB		
Mon 04/08/2019 to Fri 04/12/2019		(Import) (Export)
0500 Continuous 1700		
Work scheduled by: NYPA	SCH - OH - NY	2000 MW 1750 MW
	Impacts Total Transfer Capability	250 MW 250 MW
	TTC with All Lines In Service	2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 2359

UPDATED by PJM 04/14/2019

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 2359

UPDATED by PJM 04/14/2019

Work scheduled by: LI

FWD
(Import)
0 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 04/08/2019 to Fri 04/12/2019
0600 Continuous 2359

UPDATED by PJM 04/14/2019

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 04/08/2019 to Sat 04/13/2019
0600 Continuous 1800

UPDATED by PJM 04/14/2019

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/08/2019 to Mon 04/15/2019
0800 Continuous 2000

UPDATED by PJM 02/11/2019

Work scheduled by: PJM

FWD REV
(Import) (Export)
2600 MW 1300 MW
SCH - PJ - NY
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 2600 MW 1550 MW

MARCY__345KV_CSC

Thu 04/11/2019 to Wed 04/17/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
2925 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY_-EDIC__345_UE1-7

Thu 04/11/2019 to Sat 04/20/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Status	By	Effective Date	Impact	TTC
SCH-IMO-NYISO_LIMIT_300	Sat 04/13/2019	Sat 04/13/2019	UPDATED	NYISO	04/05/2019	SCH - OH - NY	FWD (Import) 600 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1650 MW
						TTC with All Lines In Service	2250 MW
Work scheduled by: NYISO							
SCH-NYISO-IMO_LIMIT_500	Sat 04/13/2019	Sat 04/13/2019	UPDATED	NYISO	04/05/2019	SCH - OH - NY	REV (Export) 800 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1200 MW
						TTC with All Lines In Service	2000 MW
Work scheduled by: NYISO							
SCH-NYISO-PJM_LIMIT_200	Sat 04/13/2019	Sat 04/13/2019	UPDATED	NYISO	04/05/2019	SCH - PJ - NY	REV (Export) 500 MW
0001	Continuous	2359				Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1550 MW
Work scheduled by: NYISO							
DUNWODIE-SHORE_RD_345_Y50	Sat 04/13/2019	Wed 04/17/2019	EXTENDED	CE	04/15/2019	CONED - LIPA	FWD (Import) 800 MW
0301	Continuous	0259				Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
Work scheduled by: ConEd							
DUNWODIE_345KV_4	Sat 04/13/2019	Wed 04/17/2019	EXTENDED	CE	04/15/2019	SPR/DUN-SOUTH	FWD (Import) 3800 MW
0301	Continuous	0259				Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
Work scheduled by: ConEd							
DUNWODIE_345KV_8	Sat 04/13/2019	Wed 04/17/2019	EXTENDED	CE	04/15/2019	SPR/DUN-SOUTH	FWD (Import) 3800 MW
0301	Continuous	0259				Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
Work scheduled by: ConEd							
PLSNTVLE-DUNWODIE_345_W90	Sat 04/13/2019	Wed 04/17/2019	EXTENDED	CE	04/15/2019	UPNY CONED	FWD (Import) 4000 MW
0301	Continuous	0259				Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
Work scheduled by: ConEd							

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700		MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sat 04/13/2019	to	Sat 04/13/2019			(Export)
0700	Continuous	1700		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Sat 04/13/2019	to	Sat 04/13/2019			(Import)
0700	Continuous	1700		SCH - HQ - NY	1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 1					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>
0808	Continuous	0259			(Import)
Work scheduled by: ConEd					CONED - LIPA 1350 MW
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2					FWD
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>
0809	Continuous	0259			(Import)
Work scheduled by: ConEd					CONED - LIPA 1350 MW
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
NINEMILE-CLAY 345_8					FWD
Sun 04/14/2019	to	Sun 04/14/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>04/14/2019</u>
0200	Continuous	0230			(Import)
Work scheduled by: NGrid					OSWEGO EXPORT 5150 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW
SPRNBRK 345KV_RNS5					FWD
Sun 04/14/2019	to	Sun 04/14/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>
1000	Continuous	1030			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH 3200 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-W49TH_ST_345_M51					FWD
Sun 04/14/2019	to	Sun 04/21/2019	UPDATED	by CE	(Import)
1000	Continuous	2200			3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SCH-NYISO-HQ_LIMIT_800					REV
Mon 04/15/2019	to	Fri 05/24/2019			(Export)
0400	Continuous	1700			800 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW
SCRIBA_-VOLNEY___345_20					FWD
Mon 04/15/2019	to	Tue 04/16/2019			(Import)
0600	Continuous	1800			5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
PORTER_-ROTTRDAM_230_30					FWD
Mon 04/15/2019	to	Mon 04/15/2019			(Import)
0700	Daily(No Weekends)	1630			2805 MW
Work scheduled by: NGrid					CENTRAL EAST - VC
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
SPRNBK__345KV_RNS5					FWD
Mon 04/15/2019	to	Sat 04/20/2019	CANCELLED	by ConEd	(Import)
1137	Continuous	2200			3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBK__345KV_RNS5					FWD
Mon 04/15/2019	to	Sat 04/20/2019	UPDATED	by CE	(Import)
1137	Continuous	2200			3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W79					FWD
Fri 04/19/2019	to	Fri 04/19/2019			(Import)
0200	Continuous	2230			4350 MW
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 1350 MW
					TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Work Scheduled by	Impact	Capacity (MW)	Notes
BUCHAN_N-EASTVIEW_345_W93	Fri 04/19/2019	Mon 04/22/2019	0200	Continuous	0300	ConEd	4350 MW	FWD (Import) UPNY CONED Impacts Total Transfer Capability 1350 MW TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_300	Sat 04/20/2019	Sat 04/20/2019	0001	Continuous	2359	NYISO	600 MW	FWD (Import) SCH - OH - NY Impacts Total Transfer Capability 1650 MW TTC with All Lines In Service 2250 MW
SCH-NYISO-IMO_LIMIT_500	Sat 04/20/2019	Sat 04/20/2019	0001	Continuous	2359	NYISO	800 MW	REV (Export) SCH - OH - NY Impacts Total Transfer Capability 1200 MW TTC with All Lines In Service 2000 MW
SCH-NYISO-PJM_LIMIT_200	Sat 04/20/2019	Sat 04/20/2019	0001	Continuous	2359	NYISO	500 MW	REV (Export) SCH - PJ - NY Impacts Total Transfer Capability 1050 MW TTC with All Lines In Service 1550 MW
SPRNBK__345KV_RNS5	Sun 04/21/2019	Sun 04/21/2019	2130	Continuous	2200	ConEd	3200 MW	FWD (Import) SPR/DUN-SOUTH Impacts Total Transfer Capability 1400 MW TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W79	Mon 04/22/2019	Mon 04/22/2019	0230	Continuous	0300	ConEd	4350 MW	FWD (Import) UPNY CONED Impacts Total Transfer Capability 1350 MW TTC with All Lines In Service 5700 MW
SCH-NYISO-IMO_NIAGARA_CB_3002	Mon 04/22/2019	Mon 04/22/2019	0500	Continuous	1700	NYPA	1550 MW	FWD (Import) REV (Export) SCH - OH - NY Impacts Total Transfer Capability 700 MW 600 MW TTC with All Lines In Service 2250 MW 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY 765_345_AT2

Mon 04/22/2019 to Fri 04/26/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 04/23/2019 to Wed 04/24/2019
0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CE 04/16/2019

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST_345_F38

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 04/25/2019 to Thu 04/25/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 04/25/2019 to Sun 04/28/2019
0001 Continuous 0259

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

NINEMILE-CLAY 345_8

Thu 04/25/2019 to Thu 04/25/2019
0700 Daily(No Weekends) 0730

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD	
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD	
Sat 04/27/2019	to	Fri 05/03/2019	UPDATED	by NYPA	08/22/2018	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
EFISHKIL-WOOD_ST__345_F38					FWD	
Sun 04/28/2019	to	Sun 04/28/2019				(Import)
0230	Continuous	0259				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Sun 04/28/2019	to	Sun 04/28/2019				(Import)
0230	Continuous	0259				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
KINTIGH_-ROCHESTR_345_SRL-39					FWD	
Mon 04/29/2019	to	Thu 05/02/2019	EXTENDED	by NYPA	04/17/2019	(Import)
0600	Continuous	1930				DYSINGER EAST 1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
MOSES__-ADIRNDCK_230_MA1					FWD	
Mon 04/29/2019	to	Fri 05/03/2019	CANCELLED	by NYPA	04/12/2019	(Import)
0700	Continuous	1500				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
SCH-HQ-NYISO_LIMIT_1400					FWD	
Mon 04/29/2019	to	Fri 05/03/2019				(Import)
0700	Continuous	1730				SCH - HQ - NY 1400 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Mon 04/29/2019 to Fri 05/24/2019
0700 Continuous 1700

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

DUNWODIE_345KV_3

Wed 05/01/2019 to Wed 05/01/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 05/01/2019 to Wed 05/01/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 05/01/2019 to Thu 05/02/2019
0001 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT2

Wed 05/01/2019 to Wed 05/15/2019
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH_ST_345_Y56

Wed 05/01/2019 to Tue 05/07/2019
0600 Continuous 1800

Work scheduled by: PJM

FWD

(Import)

SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3			FWD	
Thu 05/02/2019	to	Thu 05/02/2019	(Import)	
0230	Continuous	0300		
Work scheduled by: ConEd				
			SPR/DUN-SOUTH	3800 MW
			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4			FWD	
Thu 05/02/2019	to	Thu 05/02/2019	(Import)	
0230	Continuous	0300		
Work scheduled by: ConEd				
			SPR/DUN-SOUTH	3800 MW
			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
STONYRDG-HILLSIDE_230_72			FWD	
Fri 05/03/2019	to	Fri 05/03/2019	(Import)	
0800	Continuous	1530		
Work scheduled by: NYSEG				
			DYSINGER EAST	2850 MW
			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA				
			MOSES SOUTH	1550 MW
			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930		
Work scheduled by: NYPA				
			SCH - HQ - NY	0 MW 0 MW
			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY____765_MSU1			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA				
			CENTRAL EAST - VC	2265 MW
			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY____765_MSU1			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA				
			MOSES SOUTH	500 MW
			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Line	Start	End	Time	Day	Work by	Zone	FWD	REV	
MASSENA_-MARCY_765_MSU1	Sat 05/04/2019	Sat 05/04/2019	0530	Continuous	1930	NYPA	SCH - HQ - NY	475 MW	1000 MW
							Impacts Total Transfer Capability	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040	Sat 05/04/2019	Sat 05/04/2019	0530	Continuous	1930		MOSES SOUTH	500 MW	
							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
S.PERRY_-MEYER_230_87	Mon 05/06/2019	Mon 05/06/2019	0600	Continuous	1600	NYSEG	DYSINGER EAST	2850 MW	
							Impacts Total Transfer Capability	300 MW	
							TTC with All Lines In Service	3150 MW	
SHOR_NPX-SHOREHAM_138_CSC	Mon 05/06/2019	Fri 05/10/2019	0700	Continuous	1800	LI	SCH - NPX_CSC	0 MW	0 MW
							Impacts Total Transfer Capability	330 MW	330 MW
							TTC with All Lines In Service	330 MW	330 MW
ROSETON_-ROCKTVRN_345_311	Mon 05/06/2019	Sat 06/08/2019	0800	Continuous	1600	CHGE	UPNY CONED	4400 MW	
							Impacts Total Transfer Capability	1300 MW	
							TTC with All Lines In Service	5700 MW	
SPRNBRK_345KV_RNS4	Tue 05/07/2019	Tue 05/07/2019	0001	Continuous	2359	ConEd	SPR/DUN-SOUTH	3200 MW	
							Impacts Total Transfer Capability	1400 MW	
							TTC with All Lines In Service	4600 MW	
EASTVIEW-SPRNBRK_345_W65	Tue 05/07/2019	Wed 05/08/2019	0001	Continuous	0200	ConEd	UPNY CONED	4350 MW	
							Impacts Total Transfer Capability	1350 MW	
							TTC with All Lines In Service	5700 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday ,October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Tue 05/07/2019 to Wed 05/08/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EGRDNCTY_345_138_AT1

Wed 05/08/2019 to Fri 05/10/2019
 0300 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBRK_-EGRDNCTR_345_Y49

Wed 05/08/2019 to Fri 05/10/2019
 0300 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

LEEDS____345KV_R395

Wed 05/08/2019 to Wed 05/08/2019
 1130 Daily(No Weekends) 1500
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK__345_W64

Sat 05/11/2019 to Sat 05/11/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS5

Sat 05/11/2019 to Sat 05/11/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 05/11/2019 to Tue 05/14/2019
 0001 Continuous 2230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/11/2019 to Sat 05/11/2019
 0530 Continuous 1930

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/11/2019 to Sat 05/11/2019
 0530 1930

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sat 05/11/2019 to Sat 05/11/2019
 0700 2300

Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2		FWD	REV
		(Import)	(Export)
Sat 05/11/2019	to Sat 05/11/2019		
0700	2300	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	130 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2		FWD	
		(Import)	
Sat 05/11/2019	to Sat 05/11/2019		
0700	Continuous 2300	MOSES SOUTH	2850 MW
Work scheduled by: HQ		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
CHAT_DC_GC2			REV
			(Export)
Sat 05/11/2019	to Sat 05/11/2019		
0700	Continuous 2300	SCH - HQ - NY	500 MW
Work scheduled by: HQ		Impacts Total Transfer Capability	500 MW
		TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150		FWD	
		(Import)	
Sat 05/11/2019	to Sat 05/11/2019		
0700	Continuous 2300	SCH - HQ - NY	1150 MW
Work scheduled by: HQ		Impacts Total Transfer Capability	350 MW
		TTC with All Lines In Service	1500 MW
NIAGARA_-ROCHESTR_345_NR2		FWD	
		(Import)	
Mon 05/13/2019	to Fri 05/17/2019		
0500	Continuous 1700	UPDATED by NYPA 04/09/2019	
Work scheduled by: NYPA		DYSINGER EAST	1400 MW
		Impacts Total Transfer Capability	1750 MW
		TTC with All Lines In Service	3150 MW
EASTVIEW-SPRNBK_345_W64		FWD	
		(Import)	
Tue 05/14/2019	to Tue 05/14/2019		
2200	Continuous 2230	UPNY CONED	4350 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	1350 MW
		TTC with All Lines In Service	5700 MW
SPRNBK_345KV_RNS5		FWD	
		(Import)	
Tue 05/14/2019	to Tue 05/14/2019		
2200	Continuous 2230	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 05/18/2019 to Sat 05/18/2019
 0530 Continuous 1930
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 05/18/2019 to Sat 05/18/2019
 0530 1930
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_500

Mon 05/20/2019 to Thu 05/23/2019
 0600 Continuous 2000
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday ,October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCHEDULED WORK			IMPACTS	REMARKS
SCH-NYISO-NE_LIMIT_1200				
Mon 05/20/2019	to	Thu 05/23/2019		REV (Export)
0600	Continuous	2000	SCH - NE - NY	1400 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1600 MW
ADIRNDCK-PORTER_230_12				
Mon 05/20/2019	to	Fri 05/24/2019		FWD (Import)
0700	Continuous	1530	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
PANNELL_-CLAY_345_1				
Mon 05/20/2019	to	Fri 05/24/2019		FWD (Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
ROSETON_-EFISHKIL_345_RFK305				
Thu 05/23/2019	to	Thu 05/23/2019		FWD (Import)
0800	Daily	1600	UPNY CONED	4800 MW
Work scheduled by: CHGE			Impacts Total Transfer Capability	900 MW
			TTC with All Lines In Service	5700 MW
SCRIBA_-VOLNEY_345_20				
Tue 05/28/2019	to	Tue 05/28/2019		FWD (Import)
0600	Continuous	1800	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
PANNELL_-CLAY_345_2				
Mon 06/03/2019	to	Fri 06/07/2019		FWD (Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW
			TTC with All Lines In Service	2250 MW
NIAGARA_-KINTIGH_345_NS1-38				
Mon 06/03/2019	to	Fri 06/07/2019		FWD (Import)
0800	Continuous	1430	DYSINGER EAST	1400 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019
 0800 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 06/10/2019 to Fri 06/14/2019
 0800 Continuous 1430
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NIAGARA__345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1					FWD	
Mon 08/12/2019	to	Mon 08/12/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/10/2018</u>	(Import)
0700	Continuous	1459				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
SHOR_NPX-SHOREHAM_138_CSC					FWD	
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	(Import) (Export)
0300	Continuous	1600				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW	
					TTC with All Lines In Service 330 MW 330 MW	
MARCY___765_345_AT1					FWD	
Tue 09/03/2019	to	Tue 09/03/2019				(Import)
0500	Continuous	1730				MOSES SOUTH 1750 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 3150 MW	
MARCY___-N.SCTLND_345_18					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 885 MW	
					TTC with All Lines In Service 2975 MW	
MARCY___345KV_CSC					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 2975 MW	
MOSES___-ADIRNDCK_230_MA2					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
ADIRNDCK-PORTER___230_12					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0700	Continuous	1530				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA -LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS__345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

CLAY_-EDIC__345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

LEEDS_-HURLYAVE_345_301

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

CLAY_-EDIC__345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY_-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	3150 MW
				ARR: 19
MARCY__765_345_AT2			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW
			TTC with All Lines In Service	3150 MW
				ARR: 19
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1			FWD	
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1			FWD	REV
Sat 10/12/2019	to	Sat 10/26/2019	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
0001 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA -N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

GILBOA -N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 10/28/2019 to Fri 12/13/2019
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/10/2019

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

HURLYAVE-ROSETON__345_303

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

PANNELL_-CLAY__345_2

Wed 11/06/2019 to Fri 11/22/2019
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
WEST CENTRAL	1300 MW
Impacts Total Transfer Capability	950 MW
TTC with All Lines In Service	2250 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 17, 2019 to Friday, October 16, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
 0001 Continuous 2359
 Work scheduled by: ORU

11/05/2018

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

COOPERS -DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY -FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW