

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
<b>HUDSONP_-FARRAGUT_345_B3402</b>							
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	2359				SCH - PJ - NY	<b>2600 MW</b> <b>1300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
<b>HUDSONP_-FARRAGUT_345_B3402 &amp; MARION_-FARRAGUT_345_C3403</b>							
Mon 01/15/2018	to	Tue 12/31/2019				SCH - PJ - NY	<b>2000 MW</b> <b>1300 MW</b>
0001		2359				Impacts Total Transfer Capability	600 MW 250 MW
Work scheduled by:						TTC with All Lines In Service	2600 MW 1550 MW
<b>MARION_-FARRAGUT_345_C3403</b>							
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	2359				SCH - PJ - NY	<b>2600 MW</b> <b>1300 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	0 MW 250 MW
						TTC with All Lines In Service	2600 MW 1550 MW
<b>STLAWRNC-MOSES_230_L33P</b>							
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>		
0456	Continuous	2359				SCH - OH - NY	<b>2250 MW</b> <b>2000 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	0 MW 0 MW
						TTC with All Lines In Service	2250 MW 2000 MW
<b>DUNWODIE_345KV_6</b>							
Wed 01/23/2019	to	Wed 04/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/17/2019</u>		
0001	Continuous	1425				SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>							
Tue 02/26/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>03/14/2019</u>		
0001	Continuous	2359				SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2250 MW
<b>LONG_MTN-CRICKVLY_345_398</b>							
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/16/2019</u>		
0001	Continuous	2359				SCH - NE - NY	<b>700 MW</b> <b>1250 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	700 MW 550 MW
						TTC with All Lines In Service	1400 MW 1800 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>LONG_MTN-CRICKVLY_345_398</b>				
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>04/16/2019</u>
0001	Continuous	2359		
Work scheduled by: ConEd				
			SCH - NPX_1385	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
<b>SCH-NE-NYISO_LIMIT_400</b>				
Fri 03/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>04/16/2019</u>
0001	Continuous	2359		
Work scheduled by: ConEd				
			SCH - NE - NY	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1400 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>				
Sat 03/16/2019	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u> <u>03/14/2019</u>
0001	Continuous	2359		
Work scheduled by: IESO				
			SCH - OH - NY	REV (Export)
			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	2000 MW
<b>SCH-NYISO-NE_LIMIT_600</b>				
Mon 04/01/2019	to	Sun 05/19/2019	<u>UPDATED</u>	<u>by ISONE</u> <u>04/16/2019</u>
0001	Continuous	2359		
Work scheduled by: ConEd				
			SCH - NE - NY	REV (Export)
			Impacts Total Transfer Capability	1000 MW
			TTC with All Lines In Service	1800 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>				
Sun 04/07/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by PJM</u> <u>04/15/2019</u>
1400	Continuous	1800		
Work scheduled by: PJM				
			SCH - PJM_VFT	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	0 MW 0 MW
			TTC with All Lines In Service	315 MW 315 MW
<b>PLSNTVLY_345KV_RN5 &amp; PLSNTVLY_345KV_RN4</b>				
Mon 04/08/2019	to	Sat 04/13/2019		
0001		0300		
Work scheduled by:				
			UPNY CONED	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	3800 MW
			TTC with All Lines In Service	1900 MW 5700 MW
<b>NEWBRDGE_345_138_BK_2</b>				
Mon 04/08/2019	to	Sat 04/13/2019	<u>UPDATED</u>	<u>by PJM</u> <u>04/14/2019</u>
0600	Continuous	1800		
Work scheduled by: LI				
			SCH - PJM_NEPTUNE	FWD (Import) REV (Export)
			Impacts Total Transfer Capability	375 MW
			TTC with All Lines In Service	285 MW 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday, April 18, 2019 to Saturday, October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start	End	Status	By	Effective Date	Zone	FWD (Import)	REV (Export)	
<b>S.RIPLEY-DUNKIRK_230_68</b>	Mon 04/08/2019 0800	Mon 04/15/2019 2000	<b>UPDATED</b>	<b>by PJM</b>	<b>02/11/2019</b>	SCH - PJ - NY	2600 MW	1300 MW	
Work scheduled by: PJM							Impacts Total Transfer Capability	0 MW	250 MW
							TTC with All Lines In Service	2600 MW	1550 MW
<b>MARCY_-EDIC_345_UE1-7</b>	Thu 04/11/2019 0500	Wed 04/17/2019 1730	<b>UPDATED</b>	<b>by NYPA</b>	<b>04/18/2019</b>	OSWEGO EXPORT	5250 MW		
Work scheduled by: NYPA							Impacts Total Transfer Capability	0 MW	
							TTC with All Lines In Service	5250 MW	
<b>MARCY_345KV_CSC</b>	Thu 04/11/2019 0500	Wed 04/17/2019 1730				CENTRAL EAST - VC	2925 MW		
Work scheduled by: NYPA							Impacts Total Transfer Capability	50 MW	
							TTC with All Lines In Service	2975 MW	
<b>SCH-IMO-NYISO_LIMIT_300</b>	Sat 04/13/2019 0001	Sat 04/13/2019 2359	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	SCH - OH - NY	600 MW		
Work scheduled by: NYISO							Impacts Total Transfer Capability	1650 MW	
							TTC with All Lines In Service	2250 MW	
<b>SCH-NYISO-IMO_LIMIT_500</b>	Sat 04/13/2019 0001	Sat 04/13/2019 2359	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	SCH - OH - NY		800 MW	
Work scheduled by: NYISO							Impacts Total Transfer Capability		1200 MW
							TTC with All Lines In Service		2000 MW
<b>SCH-NYISO-PJM_LIMIT_200</b>	Sat 04/13/2019 0001	Sat 04/13/2019 2359	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	SCH - PJ - NY		500 MW	
Work scheduled by: NYISO							Impacts Total Transfer Capability		1050 MW
							TTC with All Lines In Service		1550 MW
<b>DUNWODIE-SHORE_RD_345_Y50</b>	Sat 04/13/2019 0301	Wed 04/17/2019 0259	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	CONED - LIPA	800 MW		
Work scheduled by: ConEd							Impacts Total Transfer Capability	700 MW	
							TTC with All Lines In Service	1500 MW	

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_4</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_8</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>PLSNTVLE-DUNWODIE_345_W90</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0301	Continuous	0259				UPNY CONED <b>4000 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1700 MW
					TTC with All Lines In Service	5700 MW
<b>CHAT_DC_GC1</b>					FWD	
Sat 04/13/2019	to	Sat 04/13/2019				(Import)
0700	Continuous	1700				MOSES SOUTH <b>2850 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1</b>					REV	
Sat 04/13/2019	to	Sat 04/13/2019				(Export)
0700	Continuous	1700				SCH - HQ - NY <b>500 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
<b>SCH-HQ-NYISO_LIMIT_1150</b>					FWD	
Sat 04/13/2019	to	Sat 04/13/2019				(Import)
0700	Continuous	1700				SCH - HQ - NY <b>1150 MW</b>
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
<b>SHORE_RD_345_138_BK_1</b>					FWD	
Sat 04/13/2019	to	Wed 04/17/2019	<b>EXTENDED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
0808	Continuous	0259				CONED - LIPA <b>1350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
SHORE_RD_345_138_BK 2					(Import)
Sat 04/13/2019	to	Wed 04/17/2019	<u>EXTENDED</u>	<u>by CE</u>	<u>04/15/2019</u>
0809	Continuous	0259			CONED - LIPA
Work scheduled by: ConEd					<b>1350 MW</b>
					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 1500 MW
<hr/>					FWD
NINEMILE-CLAY_345_8					(Import)
Sun 04/14/2019	to	Sun 04/14/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>04/14/2019</u>
0200	Continuous	0230			OSWEGO EXPORT
Work scheduled by: NGrid					<b>5150 MW</b>
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW
<hr/>					FWD
SPRNBK_345KV_RNS5					(Import)
Sun 04/14/2019	to	Sun 04/14/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>
1000	Continuous	1030			SPR/DUN-SOUTH
Work scheduled by: ConEd					<b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
SPRNBK_-W49TH_ST_345_M51					(Import)
Sun 04/14/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>
1000	Continuous	2200			SPR/DUN-SOUTH
Work scheduled by: ConEd					<b>3200 MW</b>
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					REV
SCH-NYISO-HQ_LIMIT_800					(Export)
Mon 04/15/2019	to	Fri 05/24/2019			SCH - HQ - NY
0400	Continuous	1700			
Work scheduled by: HQ					<b>800 MW</b>
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 1000 MW
<hr/>					FWD
SCRIBA_-VOLNEY_345_20					(Import)
Mon 04/15/2019	to	Tue 04/16/2019			OSWEGO EXPORT
0600	Continuous	1800			
Work scheduled by: NGrid					<b>5250 MW</b>
					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
<hr/>					FWD
PORTER_-ROTTDAM_230_30					(Import)
Mon 04/15/2019	to	Mon 04/15/2019			CENTRAL EAST - VC
0700	Daily(No Weekends)	1630			
Work scheduled by: NGrid					<b>2805 MW</b>
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS5</b>					FWD	
Mon 04/15/2019	to	Sat 04/20/2019	<b>CANCELLED</b>	<b>by ConEd</b>	<b>04/15/2019</b>	(Import)
1137	Continuous	2200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>SPRNBK__345KV_RNS5</b>					FWD	
Mon 04/15/2019	to	Sat 04/20/2019	<b>UPDATED</b>	<b>by CE</b>	<b>04/15/2019</b>	(Import)
1137	Continuous	2200				SPR/DUN-SOUTH <b>3200 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD	
Fri 04/19/2019	to	Fri 04/19/2019				(Import)
0200	Continuous	2230				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>					FWD	
Fri 04/19/2019	to	Mon 04/22/2019				(Import)
0200	Continuous	0300				UPNY CONED <b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-IMO-NYISO_LIMIT_300</b>					FWD	
Sat 04/20/2019	to	Sat 04/20/2019	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	(Import)
0001	Continuous	2359				SCH - OH - NY <b>600 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	1650 MW
					TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_500</b>					REV	
Sat 04/20/2019	to	Sat 04/20/2019	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	(Export)
0001	Continuous	2359				SCH - OH - NY <b>800 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	1200 MW
					TTC with All Lines In Service	2000 MW
<b>SCH-NYISO-PJM_LIMIT_200</b>					REV	
Sat 04/20/2019	to	Sat 04/20/2019	<b>UPDATED</b>	<b>by NYISO</b>	<b>04/05/2019</b>	(Export)
0001	Continuous	2359				SCH - PJ - NY <b>500 MW</b>
Work scheduled by: NYISO					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1550 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK__345KV_RNS5</b>					FWD	
Sun 04/21/2019	to	Sun 04/21/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/15/2019</u>	(Import)
2130	Continuous	2200				<b>3200 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	<b>1400 MW</b>
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
<b>EASTVIEW-SPRNBK__345_W79</b>					FWD	
Mon 04/22/2019	to	Mon 04/22/2019				(Import)
0230	Continuous	0300				<b>4350 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1350 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<b>SCH-NYISO-IMO_NIAGARA_CB_3002</b>					FWD	REV
Mon 04/22/2019	to	Mon 04/22/2019				(Import) (Export)
0500	Continuous	1700				<b>1550 MW 1400 MW</b>
Work scheduled by: NYPA					SCH - OH - NY	<b>700 MW 600 MW</b>
					Impacts Total Transfer Capability	2250 MW 2000 MW
					TTC with All Lines In Service	2250 MW 2000 MW
<b>EDIC__-FRASER__345_EF24-40</b>					FWD	
Mon 04/22/2019	to	Fri 04/26/2019				(Import)
0500	Continuous	1730				<b>2500 MW</b>
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>475 MW</b>
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__765_345_AT2</b>					FWD	
Mon 04/22/2019	to	Fri 04/26/2019				(Import)
0500	Continuous	1730				<b>1700 MW</b>
Work scheduled by: NYPA					MOSES SOUTH	<b>1450 MW</b>
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
<b>LADENTWN-BUCHAN_S_345_Y88</b>					FWD	
Tue 04/23/2019	to	Wed 04/24/2019	<u>UPDATED</u>	<u>by CE</u>	<u>04/16/2019</u>	(Import)
0001	Continuous	2359				<b>4800 MW</b>
Work scheduled by: ORU					UPNY CONED	<b>900 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<b>EFISHKIL-WOOD_ST__345_F38</b>					FWD	
Thu 04/25/2019	to	Thu 04/25/2019				(Import)
0001	Continuous	0030				<b>4000 MW</b>
Work scheduled by: ConEd					UPNY CONED	<b>1700 MW</b>
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**PLSNTVLE-DUNWODIE\_345\_W89**

Thu 04/25/2019 to Thu 04/25/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**WOOD\_ST\_-PLSNTVLE\_345\_Y86**

Thu 04/25/2019 to Sun 04/28/2019  
 0001 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**NINEMILE-CLAY\_\_\_\_345\_8**

Thu 04/25/2019 to Thu 04/25/2019  
 0700 Daily(No Weekends) 0730  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

-----  
**FRASANX-COOPERS\_\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MARCY\_\_-FRASANX\_345\_UCC2-41**

Sat 04/27/2019 to Fri 05/03/2019 **UPDATED by NYPA 08/22/2018**  
 0500 Continuous 1730  
 Work scheduled by: NYPA **ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

-----  
**EFISHKIL-WOOD\_ST\_\_345\_F38**

Sun 04/28/2019 to Sun 04/28/2019  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW

-----  
**PLSNTVLE-DUNWODIE\_345\_W89**

Sun 04/28/2019 to Sun 04/28/2019  
 0230 Continuous 0259  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4000 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 5700 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### KINTIGH\_-ROCHESTR\_345\_SR1-39

Mon 04/29/2019 to Thu 05/02/2019  
0600 Continuous 1930

Work scheduled by: NYPA

**EXTENDED by NYPA 04/17/2019**

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

### SCH-HQ-NYISO\_LIMIT\_1400

Mon 04/29/2019 to Fri 05/03/2019  
0700 Continuous 1730

Work scheduled by: HQ

FWD  
(Import)  
SCH - HQ - NY **1400 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 1500 MW

### CHAT\_DC\_GC1

Mon 04/29/2019 to Fri 05/24/2019  
0700 Continuous 1700

Work scheduled by: HQ

FWD  
(Import)  
MOSES SOUTH **2850 MW**  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC1

Mon 04/29/2019 to Fri 05/24/2019  
0700 Continuous 1700

Work scheduled by: HQ

REV  
(Export)  
SCH - HQ - NY **500 MW**  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### DUNWODIE\_345KV\_3

Wed 05/01/2019 to Wed 05/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_4

Wed 05/01/2019 to Wed 05/01/2019  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### PLSNTVLE-DUNWODIE\_345\_W89

Wed 05/01/2019 to Thu 05/02/2019  
0001 Continuous 0300

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 1700 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY\_345\_138\_AT2

Wed 05/01/2019 to Wed 05/15/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

HUDSONTP-W49TH\_ST\_345\_Y56

Wed 05/01/2019 to Tue 05/07/2019  
 0600 Continuous 1800  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Wed 05/01/2019 to Wed 05/01/2019  
 1000 1130  
 Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **2550 MW**  
 Impacts Total Transfer Capability 600 MW  
 TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Wed 05/01/2019 to Wed 05/01/2019  
 1000 1130  
 Work scheduled by:

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **1370 MW 0 MW**  
 Impacts Total Transfer Capability 130 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT\_DC\_GC2

Wed 05/01/2019 to Wed 05/01/2019 **UPDATED by HQ 04/18/2019**  
 1000 Continuous 1130  
 Work scheduled by: HQ

FWD  
 (Import)  
 MOSES SOUTH **2850 MW**  
 Impacts Total Transfer Capability 300 MW  
 TTC with All Lines In Service 3150 MW

CHAT\_DC\_GC2

Wed 05/01/2019 to Wed 05/01/2019 **UPDATED by HQ 04/18/2019**  
 1000 Continuous 1130  
 Work scheduled by: HQ

REV  
 (Export)  
 SCH - HQ - NY **500 MW**  
 Impacts Total Transfer Capability 500 MW  
 TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO\_LIMIT\_1150

Wed 05/01/2019 to Wed 05/01/2019 **UPDATED by HQ 04/18/2019**  
 1000 Continuous 1130  
 Work scheduled by: HQ

FWD  
 (Import)  
 SCH - HQ - NY **1150 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_3</b>			FWD	
Thu 05/02/2019	to	Thu 05/02/2019	(Import)	
0230	Continuous	0300		
Work scheduled by: ConEd			SPR/DUN-SOUTH	<b>3800 MW</b>
			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>DUNWODIE_345KV_4</b>			FWD	
Thu 05/02/2019	to	Thu 05/02/2019	(Import)	
0230	Continuous	0300		
Work scheduled by: ConEd			SPR/DUN-SOUTH	<b>3800 MW</b>
			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<b>STONYRDG-HILLSIDE_230_72</b>			FWD	
Fri 05/03/2019	to	Fri 05/03/2019	(Import)	
0800	Continuous	1530		
Work scheduled by: NYSEG			DYSINGER EAST	<b>2850 MW</b>
			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA			MOSES SOUTH	<b>1550 MW</b>
			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	(Export)
0530	Continuous	1930		
Work scheduled by: NYPA			SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA			CENTRAL EAST - VC	<b>2265 MW</b>
			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY____765_MSU1</b>			FWD	
Sat 05/04/2019	to	Sat 05/04/2019	(Import)	
0530	Continuous	1930		
Work scheduled by: NYPA			MOSES SOUTH	<b>500 MW</b>
			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Duration	Work by	Direction	Zone	Impact	TTC
MASSENA -MARCY 765 MSU1	Sat 05/04/2019	Sat 05/04/2019	0530	Continuous	1930	NYPA	SCH - HQ - NY	475 MW	1000 MW
							(Import)	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765 MSU1 & CHATGUAY-MASSENA 765 7040	Sat 05/04/2019	Sat 05/04/2019	0530	Continuous	1930		MOSES SOUTH	500 MW	
							(Import)	2650 MW	
							TTC with All Lines In Service	3150 MW	
S. PERRY -MEYER 230 87	Mon 05/06/2019	Mon 05/06/2019	0600	Continuous	1600	NYSEG	DYSINGER EAST	2850 MW	
							(Import)	300 MW	
							TTC with All Lines In Service	3150 MW	
SHOR NPX-SHOREHAM 138 CSC	Mon 05/06/2019	Fri 05/10/2019	0700	Continuous	1800	LI	SCH - NPX_CSC	0 MW	0 MW
							(Import)	330 MW	330 MW
							TTC with All Lines In Service	330 MW	330 MW
ROSETON -ROCKTVRN 345 311	Mon 05/06/2019	Sat 06/08/2019	0800	Continuous	1600	CHGE	UPNY CONED	4400 MW	
							(Import)	1300 MW	
							TTC with All Lines In Service	5700 MW	
SPRNBRK 345KV_RNS4	Tue 05/07/2019	Tue 05/07/2019	0001	Continuous	2359	ConEd	SPR/DUN-SOUTH	3200 MW	
							(Import)	1400 MW	
							TTC with All Lines In Service	4600 MW	
EASTVIEW-SPRNBRK 345 W65	Tue 05/07/2019	Wed 05/08/2019	0001	Continuous	0200	ConEd	UPNY CONED	4350 MW	
							(Import)	1350 MW	
							TTC with All Lines In Service	5700 MW	

# NYISO TRANSFER LIMITATIONS

Thursday, April 18, 2019 to Saturday, October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW\_345\_W82

Tue 05/07/2019 to Wed 05/08/2019  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

EGRDNCTY\_345\_138\_AT1

Wed 05/08/2019 to Fri 05/10/2019  
 0300 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 CONED - LIPA **1250 MW**  
 Impacts Total Transfer Capability 250 MW  
 TTC with All Lines In Service 1500 MW

SPRNBRK\_-EGRDNCTR\_345\_Y49

Wed 05/08/2019 to Fri 05/10/2019  
 0300 Continuous 2200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 CONED - LIPA **775 MW**  
 Impacts Total Transfer Capability 725 MW  
 TTC with All Lines In Service 1500 MW

LEEDS\_\_\_345KV\_R395

Wed 05/08/2019 to Wed 05/08/2019  
 1130 Daily(No Weekends) 1500  
 Work scheduled by: NGrid

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBRK\_\_345\_W64

Sat 05/11/2019 to Sat 05/11/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

SPRNBRK\_\_345KV\_RNS5

Sat 05/11/2019 to Sat 05/11/2019  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW\_345\_W99

Sat 05/11/2019 to Tue 05/14/2019  
 0001 Continuous 2230  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>1550 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW
			TTC with All Lines In Service	3150 MW
<b>CHATGUAY-MASSENA__765_7040</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>0 MW 0 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	CENTRAL EAST - VC	<b>2265 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530	Continuous	1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA_-MARCY___765_MSU1</b>			FWD	REV
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	(Export)
0530	Continuous	1930	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0530		1930	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>CHAT_DC_GC1 &amp; CHAT_DC_GC2</b>			FWD	
Sat 05/11/2019	to	Sat 05/11/2019	(Import)	
0700		2300	MOSES SOUTH	<b>2550 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT\_DC\_GC1 & CHAT\_DC\_GC2

Sat 05/11/2019 to Sat 05/11/2019  
0700 2300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>1370 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	130 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHAT\_DC\_GC2

Sat 05/11/2019 to Sat 05/11/2019  
0700 Continuous 2300

Work scheduled by: HQ

	FWD
	(Import)
MOSES SOUTH	<b>2850 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

CHAT\_DC\_GC2

Sat 05/11/2019 to Sat 05/11/2019  
0700 Continuous 2300

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ - NY		<b>500 MW</b>
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1000 MW

SCH-HQ-NYISO\_LIMIT\_1150

Sat 05/11/2019 to Sat 05/11/2019  
0700 Continuous 2300

Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ - NY	<b>1150 MW</b>
Impacts Total Transfer Capability	350 MW
TTC with All Lines In Service	1500 MW

NIAGARA\_-ROCHESTR\_345\_NR2

Mon 05/13/2019 to Fri 05/17/2019 **UPDATED by NYPA 04/09/2019**  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	<b>1400 MW</b>
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

EASTVIEW-SPRNBK\_345\_W64

Tue 05/14/2019 to Tue 05/14/2019  
2200 Continuous 2230

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	<b>4350 MW</b>
Impacts Total Transfer Capability	1350 MW
TTC with All Lines In Service	5700 MW

SPRNBK\_345KV\_RNS5

Tue 05/14/2019 to Tue 05/14/2019  
2200 Continuous 2230

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	<b>3200 MW</b>
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>CHATGUAY-MASSENA__765_7040</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>1550 MW</b></p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>CHATGUAY-MASSENA__765_7040</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - HQ - NY <b>0 MW 0 MW</b></p> <p>Impacts Total Transfer Capability 1500 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 Continuous 1930</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - HQ - NY <b>475 MW 1000 MW</b></p> <p>Impacts Total Transfer Capability 1025 MW 0 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA__765_7040</b></p> <p>Sat 05/18/2019 to Sat 05/18/2019 0530 1930</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>SCH-NE-NYISO_LIMIT_500</b></p> <p>Mon 05/20/2019 to Thu 05/23/2019 0600 Continuous 2000</p> <p>Work scheduled by: ISONE</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - NE - NY <b>700 MW</b></p> <p>Impacts Total Transfer Capability 700 MW</p> <p>TTC with All Lines In Service 1400 MW</p>



# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-NYISO-NE\_LIMIT\_1200**

Mon 05/20/2019 to Thu 05/23/2019  
0600 Continuous 2000

Work scheduled by: ISONE

REV  
(Export)  
**1400 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 1600 MW

**ADIRNDCK-PORTER\_230\_12**

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**PANNELL\_-CLAY\_345\_1**

Mon 05/20/2019 to Fri 05/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**ROSETON\_-EFISHKIL\_345\_RFK305**

Thu 05/23/2019 to Thu 05/23/2019  
0800 Daily 1600

Work scheduled by: CHGE

FWD  
(Import)  
**4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

**SCRIBA\_-VOLNEY\_345\_20**

Tue 05/28/2019 to Tue 05/28/2019  
0600 Continuous 1800

Work scheduled by: NGrid

FWD  
(Import)  
**5250 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 5250 MW

**PANNELL\_-CLAY\_345\_2**

Mon 06/03/2019 to Fri 06/07/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Mon 06/03/2019 to Fri 06/07/2019  
0800 Continuous 1430

Work scheduled by: NYSEG

FWD  
(Import)  
**1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday, April 18, 2019 to Saturday, October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER\_\_\_345\_FRASER SVC

Mon 06/03/2019 to Fri 06/07/2019  
 0800 Continuous 1700  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2935 MW**  
 Impacts Total Transfer Capability 40 MW  
 TTC with All Lines In Service 2975 MW

NIAGARA\_-KINTIGH\_\_345\_NS1-38

Mon 06/10/2019 to Fri 06/14/2019  
 0800 Continuous 1430  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 06/24/2019 to Fri 06/28/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE\_230\_13

Mon 07/08/2019 to Fri 07/12/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

MARCY\_\_\_765\_345\_AT2

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1450 MW  
 TTC with All Lines In Service 3150 MW

ARR: 19

NIAGARA\_\_345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
 0500 Continuous 1700  
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Impacts Total Transfer Capability	0 MW	350 MW
TTC with All Lines In Service	1900 MW	1750 MW

# NYISO TRANSFER LIMITATIONS

Thursday, April 18, 2019 to Saturday, October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Location	Start	End	Status	By	Effective Date	Impact	TTC
<b>MOSES -ADIRNDCK_230_MA1</b>							
Mon 08/12/2019	to	Mon 08/12/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/10/2018</u>	MOSES SOUTH	FWD (Import) 2100 MW
0700	Continuous	1459				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>							
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	SCH - NPX_CSC	FWD (Import) (Export) 0 MW 0 MW
0300	Continuous	1600				Impacts Total Transfer Capability	330 MW 330 MW
Work scheduled by: LI						TTC with All Lines In Service	330 MW 330 MW
<b>MARCY 765_345_AT1</b>							
Tue 09/03/2019	to	Tue 09/03/2019				MOSES SOUTH	FWD (Import) 1750 MW
0500	Continuous	1730				Impacts Total Transfer Capability	1400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
ARR: 19							
<b>MARCY -N.SCTLND_345_18</b>							
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	FWD (Import) 2090 MW
0500	Continuous	1730				Impacts Total Transfer Capability	885 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
ARR: 19							
<b>MARCY 345KV_CSC</b>							
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	CENTRAL EAST - VC	FWD (Import) 2925 MW
0500	Continuous	1730				Impacts Total Transfer Capability	50 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
<b>MOSES -ADIRNDCK_230_MA2</b>							
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	FWD (Import) 2100 MW
0700	Continuous	1500				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW
<b>ADIRNDCK-PORTER 230_12</b>							
Wed 09/04/2019	to	Wed 09/04/2019				MOSES SOUTH	FWD (Import) 2100 MW
0700	Continuous	1530				Impacts Total Transfer Capability	1050 MW
Work scheduled by: NYPA						TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**ADIRNDCK-CHASLAKE\_230\_13**

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**NIAGARA -ROCHESTR\_345\_NR2**

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
**DYSINGER EAST 1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**LEEDS 345KV\_R395**

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

Work scheduled by: NYPA

FWD  
(Import)  
**UPNY CONED 3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

**GILBOA -LEEDS 345\_GL3**

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
**CENTRAL EAST - VC 2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

**MARCY -N.SCTLND\_345\_18**

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

FWD  
(Import)  
**CENTRAL EAST - VC 2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MOSES -ADIRNDCK\_230\_MA2**

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
**MOSES SOUTH 2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

**STATEN ISLAND**  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL\_\_345\_RP2

Mon 09/23/2019 to Mon 09/30/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

KINTIGH\_-ROCHESTR\_345\_SR1-39

Mon 09/23/2019 to Fri 09/27/2019  
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

LEEDS\_\_345KV\_R395

Fri 09/27/2019 to Fri 09/27/2019  
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

CLAY\_-EDIC\_\_345\_1-16

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

LEEDS\_-HURLYAVE\_345\_301

Mon 09/30/2019 to Sat 10/26/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

CLAY\_-EDIC\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

MARCY\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Time	Duration	Work by	ARR	From Zone	To Zone	FWD (MW)	REV (MW)
CHATGUAY-MASSENA__765_7040	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900		MOSES SOUTH	CHATGUAY-MASSENA	1550	
								Impacts Total Transfer Capability	1600	
								TTC with All Lines In Service	3150	
Work scheduled by: NYPA										
CHATGUAY-MASSENA__765_7040	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900		SCH - HQ - NY	CHATGUAY-MASSENA	0	0
								Impacts Total Transfer Capability	1500	1000
								TTC with All Lines In Service	1500	1000
Work scheduled by: NYPA										
MARCY__765_345_AT1	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900	ARR: 19	MOSES SOUTH	MARCY	1750	
								Impacts Total Transfer Capability	1400	
								TTC with All Lines In Service	3150	
Work scheduled by: NYPA										
MARCY__765_345_AT2	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900	ARR: 19	MOSES SOUTH	MARCY	1700	
								Impacts Total Transfer Capability	1450	
								TTC with All Lines In Service	3150	
Work scheduled by: NYPA										
MASSENA_-MARCY__765_MSU1	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900		CENTRAL EAST - VC	MARCY	2265	
								Impacts Total Transfer Capability	710	
								TTC with All Lines In Service	2975	
Work scheduled by: NYPA										
MASSENA_-MARCY__765_MSU1	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900		MOSES SOUTH	MARCY	500	
								Impacts Total Transfer Capability	2650	
								TTC with All Lines In Service	3150	
Work scheduled by: NYPA										
MASSENA_-MARCY__765_MSU1	Sat 10/12/2019	Sat 10/26/2019	0100	Continuous	1900		SCH - HQ - NY	MARCY	475	1000
								Impacts Total Transfer Capability	1025	0
								TTC with All Lines In Service	1500	1000
Work scheduled by: NYPA										

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MASSENA -MARCY 765\_MSU1 & CHATGUAY-MASSENA 765\_7040**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

**MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2**

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

**DUNWODIE\_345KV\_3**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_5**

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE-MOTTHAVN\_345\_71**

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 2359

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**GILBOA -N.SCTLND\_345\_GNS-1**

Tue 10/22/2019 to Thu 10/24/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

**GILBOA -N.SCTLND\_345\_GNS-1**

Fri 10/25/2019 to Fri 10/25/2019  
1330 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2520 MW**  
Impacts Total Transfer Capability 455 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_\_345\_230\_AT4**

Mon 10/28/2019 to Fri 12/13/2019  
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 04/10/2019

SCH - OH - NY

FWD REV  
(Import) (Export)

Impacts Total Transfer Capability 0 MW 350 MW  
TTC with All Lines In Service 1900 MW 1750 MW

**LINDN\_CG-LNDVFT\_\_345\_V-3022**

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM\_VFT

FWD REV  
(Import) (Export)

Impacts Total Transfer Capability 315 MW 315 MW  
TTC with All Lines In Service 315 MW 315 MW

**HURLYAVE-ROSETON\_\_345\_303**

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED

FWD  
(Import)

Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

**PANNELL\_-CLAY\_\_345\_2**

Wed 11/06/2019 to Fri 11/22/2019  
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

FWD  
(Import)

Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**MARCY\_\_-N.SCTLND\_345\_18**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC

FWD  
(Import)

Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_\_345KV\_CSC**

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

FWD  
(Import)

Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH

FWD  
(Import)

Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
 2330 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
 2330 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,April 18, 2019 to Saturday ,October 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES\_\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS\_\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW