

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED by CONED 02/06/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Tue 12/31/2019  
 0001 2359  
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED by CONED 02/06/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

**STLAWRNC-MOSES\_230\_L33P**

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**  
 0456 Continuous 2359  
 Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

**SCH-IMO-NYISO\_LIMIT\_1550**

Fri 05/03/2019 to Fri 07/19/2019  
 1700 Continuous 1700  
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

**SCH-NYISO-IMO\_LIMIT\_1100**

Fri 05/03/2019 to Fri 07/19/2019  
 1700 Continuous 1700  
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

**SCH-IMO-NYISO\_LIMIT\_1400**

Sun 05/05/2019 to Fri 07/12/2019 **EXTENDED by IESO 06/14/2019**  
 0500 Continuous 1700  
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1700 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	REV
<b>SCH-NYISO-IMO_NIAGARA_CB_3102</b>						(Import)	(Export)
Mon 06/03/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>		
0500	Continuous	1700				SCH - OH - NY	<b>1700 MW</b>
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
<hr/>							
<b>SCH-NYISO-HQ_LIMIT_800</b>							REV
Wed 06/05/2019	to	Fri 06/28/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>05/23/2019</u>		(Export)
0001	Continuous	1900				SCH - HQ - NY	<b>800 MW</b>
Work scheduled by: HQ						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1000 MW
<hr/>							
<b>NIAGARA_-KINTIGH_345_NS1-38</b>						FWD	
Mon 06/10/2019	to	Sun 06/23/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>		(Import)
0800	Continuous	1900				DYSINGER EAST	<b>1400 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
<hr/>							
<b>SCH-IMO-NYISO_LIMIT_1200</b>						FWD	
Mon 06/10/2019	to	Wed 06/19/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>		(Import)
0900	Continuous	2359				SCH - OH - NY	<b>1500 MW</b>
Work scheduled by: NYSEG						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1900 MW
<hr/>							
<b>RAMAPO_-LADENTWN_345_W72</b>						FWD	
Wed 06/12/2019	to	Sun 06/16/2019	<u>FORCED</u>	<u>by CONED</u>	<u>06/14/2019</u>		(Import)
2124	Continuous	2359				UPNY CONED	<b>4400 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5700 MW
<hr/>							
<b>W49TH_ST_345KV_5</b>						FWD	
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>		(Import)
0001	Continuous	0600				SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW
<hr/>							
<b>W49TH_ST_345KV_7</b>						FWD	
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>		(Import)
0001	Continuous	0600				SCH - PJM_HTP	<b>350 MW</b>
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
<b>SCH-IMO-NYISO_LIMIT_600</b>					(Import)	
Sat 06/15/2019	to	Sat 06/15/2019	<b>CANCELLED</b>	<b>by IESO</b>	<b>06/15/2019</b>	
0900	Continuous	1000				
Work scheduled by: IESO					SCH - OH - NY	<b>900 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW
<b>SCH-NYISO-IMO_LIMIT_500</b>						REV
Sat 06/15/2019	to	Sat 06/15/2019	<b>CANCELLED</b>	<b>by IESO</b>	<b>06/15/2019</b>	(Export)
0900	Continuous	1000				
Work scheduled by: IESO					SCH - OH - NY	<b>800 MW</b>
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1700 MW
<b>NRTH1385-NOR_HBR_138_601</b>					FWD	REV
Tue 06/18/2019	to	Tue 06/18/2019	<b>CANCELLED</b>	<b>by ISONE</b>	<b>06/18/2019</b>	(Import) (Export)
0800	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_602</b>					FWD	REV
Tue 06/18/2019	to	Tue 06/18/2019	<b>CANCELLED</b>	<b>by ISONE</b>	<b>06/18/2019</b>	(Import) (Export)
0800	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NOR_HBR_138_603</b>					FWD	REV
Tue 06/18/2019	to	Tue 06/18/2019	<b>CANCELLED</b>	<b>by ISONE</b>	<b>06/18/2019</b>	(Import) (Export)
0800	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>100 MW 100 MW</b>
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>NRTH1385-NRTHPORT_138_NNC</b>					FWD	REV
Tue 06/18/2019	to	Tue 06/18/2019	<b>CANCELLED</b>	<b>by ISONE</b>	<b>06/18/2019</b>	(Import) (Export)
0800	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>0 MW 0 MW</b>
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<b>MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 06/19/2019	to	Thu 10/31/2019	<b>UPDATED</b>	<b>by NYISO</b>	<b>06/17/2019</b>	(Import)
0001	Continuous	2359				
Work scheduled by: NYISO					CENTRAL EAST - VC	<b>2740 MW</b>
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
<b>PIERCBRK-FIVEMILE_345_37</b>						
Thu 06/20/2019	to	Thu 06/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/18/2019</u>	
0600	Continuous	2230				
Work scheduled by: NGrid					SCH - PJ - NY	<b>2100 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
						1300 MW
<b>SCH-IMO-NYISO_LIMIT_500</b>						
Thu 06/20/2019	to	Thu 06/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/18/2019</u>	
0600	Continuous	2230				
Work scheduled by: NGrid					SCH - OH - NY	<b>800 MW</b>
					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1900 MW
<b>BECK__-NIAGARA_345_PA302</b>						
Thu 06/20/2019	to	Fri 06/21/2019	<u>CANCELLED</u>	<u>by NYISO</u>	<u>06/18/2019</u>	
0830	Daily	2000				
Work scheduled by: IESO					SCH - OH - NY	<b>900 MW</b>
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW
						1700 MW
<b>NRTH1385-NOR HBR__138_601</b>						
Thu 06/20/2019	to	Thu 06/20/2019				
0900	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_602</b>						
Thu 06/20/2019	to	Thu 06/20/2019				
0900		1300				
Work scheduled by:					SCH - NPX_1385	<b>0 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
						200 MW
<b>NRTH1385-NOR HBR__138_601 &amp; NRTH1385-NOR HBR__138_603</b>						
Thu 06/20/2019	to	Thu 06/20/2019				
0900		1300				
Work scheduled by:					SCH - NPX_1385	<b>0 MW</b>
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	200 MW
						200 MW
<b>NRTH1385-NOR HBR__138_602</b>						
Thu 06/20/2019	to	Thu 06/20/2019				
0900	Continuous	1300				
Work scheduled by: ISONE					SCH - NPX_1385	<b>100 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						200 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

Thu 06/20/2019 to Thu 06/20/2019  
 0900 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

-----  
**NRTH1385-NOR HBR\_\_138\_603**

Thu 06/20/2019 to Thu 06/20/2019  
 0900 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

-----  
**NRTH1385-NRTHPORT\_138\_NNC**

Thu 06/20/2019 to Thu 06/20/2019  
 0900 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

-----  
**SCH-IMO-NYISO\_LIMIT\_500**

Fri 06/21/2019 to Fri 06/21/2019 **UPDATED by NYISO 06/18/2019**  
 0430 Continuous 2300

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	<b>800 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1900 MW

-----  
**SCH-IMO-NYISO\_LIMIT\_500**

Sat 06/22/2019 to Sat 06/22/2019 **UPDATED by NYISO 06/18/2019**  
 0600 Continuous 2100

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	<b>800 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1900 MW

-----  
**SCH-IMO-NYISO\_LIMIT\_500**

Sun 06/23/2019 to Sun 06/23/2019 **UPDATED by NYISO 06/18/2019**  
 0600 Continuous 2130

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	<b>800 MW</b>
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1900 MW

-----  
**MOSES\_\_-ADIRNDCK\_230\_MA2**

Mon 06/24/2019 to Fri 06/28/2019  
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_345\_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019  
 0800 Continuous 1600  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2950 MW**  
 Impacts Total Transfer Capability 25 MW  
 TTC with All Lines In Service 2975 MW

LEEDS\_\_\_345\_LEEDS SVC & MARCY\_SO\_SERIES\_COMP\_I/S

Mon 06/24/2019 to Fri 06/28/2019  
 0800 Continuous 1600  
 Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2715 MW**  
 Impacts Total Transfer Capability 260 MW  
 TTC with All Lines In Service 2975 MW

SPRNBRK\_-W49TH\_ST\_345\_M52

Sun 06/30/2019 to Tue 07/02/2019  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

SPRNBRK\_\_345KV\_RNS4

Sun 06/30/2019 to Tue 07/02/2019  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

W49TH\_ST\_345KV\_5

Sun 06/30/2019 to Tue 07/02/2019  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SCH - PJM\_HTP **350 MW**  
 Impacts Total Transfer Capability 310 MW  
 TTC with All Lines In Service 660 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE\_230\_13

Mon 07/08/2019 to Fri 07/12/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

-----  
**CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 CENTRAL EAST - VC **2265 MW**  
 Impacts Total Transfer Capability 710 MW  
 TTC with All Lines In Service 2975 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 Continuous 1730

Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **475 MW 1000 MW**  
 Impacts Total Transfer Capability 1025 MW 0 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_765\_7040**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 MOSES SOUTH **500 MW**  
 Impacts Total Transfer Capability 2650 MW  
 TTC with All Lines In Service 3150 MW

-----  
**MASSENA\_-MARCY\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S**

Sat 08/03/2019 to Sun 08/04/2019  
 0500 1730

Work scheduled by:

FWD  
 (Import)  
 CENTRAL EAST - VC **2080 MW**  
 Impacts Total Transfer Capability 895 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230\_MMS1 & MOSES -MASSENA 230\_MMS2

Sat 08/03/2019 to Sun 08/04/2019  
0500 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NIAGARA 345\_230\_AT4

Mon 08/05/2019 to Tue 08/06/2019  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

MOSES -ADIRNDCK 230\_MA1

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**  
0700 Continuous 1459

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

WATRCURE-OAKDALE 345\_31

Wed 08/28/2019 to Wed 08/28/2019 **UPDATED by NYISO 06/10/2019**  
0800 Continuous 1000

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2150 MW	1350 MW

SHOR\_NPX-SHOREHAM 138\_CSC

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED by ISONE 02/15/2019**  
0300 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY 765\_345\_AT1

Tue 09/03/2019 to Tue 09/03/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY -N.SCTLND 345\_18

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S

Wed 09/04/2019 to Wed 09/04/2019  
0500 1730

Work scheduled by:

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_345KV\_CSC

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018  
0500 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_345KV\_CSC & MARCY\_SO\_SERIES\_COMP\_I/S

Wed 09/04/2019 to Wed 09/04/2019  
0500 1730

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2690 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1500

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER\_\_\_230\_12

Wed 09/04/2019 to Wed 09/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE\_230\_13

Thu 09/05/2019 to Thu 09/05/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

NIAGARA\_-ROCHESTR\_345\_NR2

Mon 09/09/2019 to Sat 09/21/2019  
0500 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019  
0700 Continuous 0730

(Import)

Work scheduled by: NYPA

UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

GILBOA\_-LEEDS\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019  
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2200 MW**  
Impacts Total Transfer Capability 775 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Wed 09/11/2019 to Fri 09/13/2019  
0500 1730

(Import)

Work scheduled by:

ARR: 19

CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

OAKDALE\_-FRASER\_\_\_345\_32

FWD

Mon 09/16/2019 to Fri 09/20/2019  
0700 Continuous 1800

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

GOETHALS\_345KV\_5

Fri 09/20/2019 to Tue 09/24/2019  
0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EASTVIEW-SPRNBK\_\_345\_W65**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**SPRNBK\_\_345KV\_RNS4**

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

**ROCHESTR-PANNELL\_\_345\_RP2**

Mon 09/23/2019 to Mon 09/30/2019  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

**KINTIGH\_-ROCHESTR\_345\_SRL-39**

Mon 09/23/2019 to Fri 09/27/2019  
 0600 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_\_345\_32**

Mon 09/23/2019 to Fri 09/27/2019  
 0700 Continuous 1800  
 Work scheduled by: NYSEG

FWD  
 (Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**LEEDS\_\_345KV\_R395**

Fri 09/27/2019 to Fri 09/27/2019  
 1700 Continuous 1730  
 Work scheduled by: NYPA

FWD  
 (Import)  
 UPNY CONED **3800 MW**  
 Impacts Total Transfer Capability 1900 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>5700MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**KINTIGH\_-ROCHESTR\_345\_SR1-39**

Fri 09/27/2019 to Wed 10/02/2019  
1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**  
Impacts Total Transfer Capability 1750 MW  
TTC with All Lines In Service 3150 MW

**EASTVIEW-SPRNBRK\_345\_W65**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1350 MW  
TTC with All Lines In Service 5700 MW

**SPRNBRK\_345KV\_RNS4**

Fri 09/27/2019 to Sun 09/29/2019  
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

**OAKDALE\_-FRASER\_345\_32**

Mon 09/30/2019 to Mon 09/30/2019  
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**  
Impacts Total Transfer Capability 325 MW  
TTC with All Lines In Service 2975 MW

**CLAY\_-EDIC\_345\_1-16**

Mon 09/30/2019 to Fri 10/04/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**HURLYAVE-ROSETON\_345\_303**

Mon 09/30/2019 to Sat 10/26/2019  
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK\_\_345KV\_RS3 & SPRNBK\_\_345KV\_RS4  
 Tue 10/01/2019 to Thu 10/10/2019  
 0001 2230  
 Work scheduled by:

FWD  
 (Import)  
 SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

CLAY\_\_-EDIC\_\_345\_2-15  
 Mon 10/07/2019 to Thu 10/17/2019  
 0700 Continuous 1530  
 Work scheduled by: NYPA

FWD  
 (Import)  
 OSWEGO EXPORT **4850 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 5250 MW

MARCY\_\_-N.SCTLND\_345\_18  
 Wed 10/09/2019 to Fri 10/11/2019  
 0500 Continuous 1730  
 Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **2090 MW**  
 Impacts Total Transfer Capability 885 MW  
 TTC with All Lines In Service 2975 MW

MARCY\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S  
 Wed 10/09/2019 to Fri 10/11/2019  
 0500 1730  
 Work scheduled by:

ARR: 19

FWD  
 (Import)  
 CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA\_\_765\_7040  
 Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **1550 MW**  
 Impacts Total Transfer Capability 1600 MW  
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA\_\_765\_7040  
 Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900  
 Work scheduled by: NYPA

FWD REV  
 (Import) (Export)  
 SCH - HQ - NY **0 MW 0 MW**  
 Impacts Total Transfer Capability 1500 MW 1000 MW  
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY\_\_765\_345\_AT1  
 Sat 10/12/2019 to Sat 10/26/2019  
 0100 Continuous 1900  
 Work scheduled by: NYPA

ARR: 19

FWD  
 (Import)  
 MOSES SOUTH **1750 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV  
(Import) (Export)  
SCH - HQ - NY **475 MW 1000 MW**  
Impacts Total Transfer Capability 1025 MW 0 MW  
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA\_-MARCY\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

MASSENA\_-MARCY\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

MOSES\_-MASSENA\_230\_MMS1 & MOSES\_-MASSENA\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD REV  
(Import) (Export)  
SCH - HQ - NY **850 MW 0 MW**  
Impacts Total Transfer Capability 650 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019  
 0001 Continuous 2359  
 Work scheduled by: LI

FWD  
 (Import)  
 SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 0030  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>GILBOA__-N.SCTLND_345_GNS-1</b>				FWD	
Tue 10/22/2019	to	Thu 10/24/2019		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
<b>NIAGARA__345_230_AT4</b>				FWD	REV
Wed 10/23/2019	to	Thu 10/24/2019		(Import)	(Export)
0500	Continuous	1900		SCH - OH - NY	<b>1900 MW 1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 300 MW
				TTC with All Lines In Service	1900 MW 1700 MW
<b>WATRCURE-OAKDALE__345_31</b>				FWD	REV
Fri 10/25/2019	to	Fri 10/25/2019	<b>UPDATED by NYISO 06/10/2019</b>	(Import)	(Export)
1300	Continuous	1500		SCH - PJ - NY	<b>2100 MW 1300 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability	50 MW 50 MW
				TTC with All Lines In Service	2150 MW 1350 MW
<b>GILBOA__-N.SCTLND_345_GNS-1</b>				FWD	
Fri 10/25/2019	to	Fri 10/25/2019		(Import)	
1330	Continuous	1530		CENTRAL EAST - VC	<b>2520 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
<b>NIAGARA__345_230_AT4</b>				FWD	REV
Mon 10/28/2019	to	Tue 12/17/2019	<b>UPDATED by NYPA 04/10/2019</b>	(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	<b>1900 MW 1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW 300 MW
				TTC with All Lines In Service	1900 MW 1700 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>				FWD	
Fri 11/01/2019	to	Thu 04/30/2020	<b>UPDATED by IESO 05/03/2019</b>	(Import)	
0001	Continuous	2359		SCH - OH - NY	<b>2050 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	2250 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>					REV
Fri 11/01/2019	to	Thu 04/30/2020	<b>UPDATED by IESO 05/03/2019</b>		(Export)
0001	Continuous	2359		SCH - OH - NY	<b>1900 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	2000 MW



# NYISO TRANSFER LIMITATIONS

Tuesday, June 18, 2019 to Thursday, December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/04/2019 to Fri 12/06/2019  
0800 Continuous 1600

Work scheduled by: CHGE

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE\_345KV\_3

Tue 11/26/2019 to Tue 11/26/2019  
 2330 Continuous 2359  
 Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD  
 (Import)

DUNWODIE\_345KV\_5

Tue 11/26/2019 to Tue 11/26/2019  
 2330 Continuous 2359  
 Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD  
 (Import)

MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/02/2019 to Fri 12/06/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

MOSES\_\_-ADIRNDCK\_230\_MA1

Mon 12/09/2019 to Fri 12/13/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

MOSES\_\_-ADIRNDCK\_230\_MA2

Mon 12/16/2019 to Mon 12/16/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

MOSES\_\_-ADIRNDCK\_230\_MA1

Tue 12/17/2019 to Fri 12/20/2019  
 0700 Continuous 1500  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

MOSES\_\_-ADIRNDCK\_230\_MA1

Thu 01/02/2020 to Fri 05/29/2020  
 0700 Continuous 1300  
 Work scheduled by: NYPA

MOSES SOUTH **2300 MW**  
 Impacts Total Transfer Capability 850 MW  
 TTC with All Lines In Service 3150 MW

FWD  
 (Import)

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**LADENTWN-BUCHAN\_S\_345\_Y88**

Wed 01/15/2020 to Thu 02/13/2020  
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD  
(Import)  
UPNY CONED **4800 MW**  
Impacts Total Transfer Capability 900 MW  
TTC with All Lines In Service 5700 MW

**DOLSONAV-ROCKTVRN\_345\_DART44**

Mon 04/27/2020 to Sun 05/10/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**SCH-IMO-NYISO\_LIMIT\_1600**

Fri 05/01/2020 to Sat 10/31/2020  
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD  
(Import)  
SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 0 MW  
TTC with All Lines In Service 1900 MW

**COOPERS\_-DOLSONAV\_345\_CCDA42**

Mon 05/11/2020 to Fri 05/29/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD  
(Import)  
CENTRAL EAST - VC **2720 MW**  
Impacts Total Transfer Capability 255 MW  
TTC with All Lines In Service 2975 MW

**MOSES\_-ADIRNDCK\_230\_MA2**

Mon 06/01/2020 to Sat 11/14/2020  
0700 Continuous 1300

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

**FRASANNX-COOPERS\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANNX\_345\_UCC2-41**

Mon 09/07/2020 to Fri 10/23/2020  
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

**ARR: 19**

FWD  
(Import)  
CENTRAL EAST - VC **2500 MW**  
Impacts Total Transfer Capability 475 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Tuesday ,June 18, 2019 to Thursday ,December 17, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO\_LIMIT\_1750

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD

(Import)

SCH - OH - NY **2050 MW**  
Impacts Total Transfer Capability 200 MW  
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO\_LIMIT\_1600

Sun 11/01/2020 to Fri 04/30/2021  
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV

(Export)

SCH - OH - NY **1900 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 2000 MW

MOSES\_\_-ADIRNDCK\_230\_MAL

Tue 12/01/2020 to Mon 05/31/2021  
0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**  
Impacts Total Transfer Capability 850 MW  
TTC with All Lines In Service 3150 MW