

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1950 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2150 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Tue 12/31/2019				
0001		2359				
Work scheduled by:					SCH - PJ - NY	1800 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	2150 MW
MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	1950 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2150 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
SCH-IMO-NYISO_LIMIT_1550						
Fri 05/03/2019	to	Fri 07/19/2019				
1700	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	1850 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1900 MW
SCH-NYISO-IMO_LIMIT_1100						
Fri 05/03/2019	to	Fri 07/19/2019				
1700	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	1400 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1700 MW
SCH-IMO-NYISO_LIMIT_1400						
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	
0500	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	1700 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SCH-NYISO-IMO_NIAGARA_CB_3102							
Mon 06/03/2019	to	Fri 06/14/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/30/2019</u>		
0500	Continuous	1700				SCH - OH - NY	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
SCH-NYISO-HQ_LIMIT_800							
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>		REV
0001	Continuous	1900				SCH - HQ - NY	800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1000 MW
NIAGARA_-KINTIGH_345_NS1-38							
Mon 06/10/2019	to	Sun 06/23/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>		FWD
0800	Continuous	1900				DYSINGER EAST	1400 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
SCH-IMO-NYISO_LIMIT_1200							
Mon 06/10/2019	to	Wed 06/19/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>		FWD
0900	Continuous	2359				SCH - OH - NY	1500 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	1900 MW
RAMAPO_-LADENTWN_345_W72							
Wed 06/12/2019	to	Sun 06/16/2019	<u>FORCED</u>	<u>by CONED</u>	<u>06/14/2019</u>		FWD
2124	Continuous	2359				UPNY CONED	4400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1300 MW
						TTC with All Lines In Service	5700 MW
W49TH_ST_345KV_5							
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>		FWD
0001	Continuous	0600				SCH - PJM_HTP	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7							
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>		FWD
0001	Continuous	0600				SCH - PJM_HTP	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	310 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD		REV	
SCH-IMO-NYISO_LIMIT_600					(Import)			
Sat 06/15/2019	to	Sat 06/15/2019	CANCELLED	by IESO	06/15/2019			
0900	Continuous	1000			SCH - OH - NY	900 MW		
Work scheduled by: IESO					Impacts Total Transfer Capability	1000 MW		
					TTC with All Lines In Service	1900 MW		
SCH-NYISO-IMO_LIMIT_500							REV	
Sat 06/15/2019	to	Sat 06/15/2019	CANCELLED	by IESO	06/15/2019			(Export)
0900	Continuous	1000			SCH - OH - NY	800 MW		
Work scheduled by: IESO					Impacts Total Transfer Capability	900 MW		
					TTC with All Lines In Service	1700 MW		
NRTH1385-NOR_HBR_138_601					FWD		REV	
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019			(Import) (Export)
0800	Continuous	1300			SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW	
					TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR_HBR_138_602					FWD		REV	
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019			(Import) (Export)
0800	Continuous	1300			SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW	
					TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NOR_HBR_138_603					FWD		REV	
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019			(Import) (Export)
0800	Continuous	1300			SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW	100 MW	
					TTC with All Lines In Service	200 MW	200 MW	
NRTH1385-NRTHPORT_138_NNC					FWD		REV	
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019			(Import) (Export)
0800	Continuous	1300			SCH - NPX_1385	0 MW	0 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW	200 MW	
					TTC with All Lines In Service	200 MW	200 MW	
PIERCBRK-FIVEMILE_345_37					FWD		REV	
Thu 06/20/2019	to	Thu 06/20/2019	UPDATED	by NYISO	06/19/2019			(Import) (Export)
0700	Continuous	2230			SCH - PJ - NY	2100 MW	1300 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	50 MW	50 MW	
					TTC with All Lines In Service	2150 MW	1350 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	
SCH-IMO-NYISO_LIMIT_500					(Import)	
Thu 06/20/2019	to	Thu 06/20/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/19/2019</u>	
0700	Continuous	2230				SCH - OH - NY 800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1900 MW
<hr/>						
BECK - NIAGARA 345 PA302					FWD	REV
					(Import)	(Export)
Thu 06/20/2019	to	Fri 06/21/2019	<u>CANCELLED</u>	<u>by NYISO</u>	<u>06/18/2019</u>	
0830	Daily	2000				SCH - OH - NY 900 MW 800 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	1000 MW 900 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_500					FWD	
					(Import)	
Fri 06/21/2019	to	Fri 06/21/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/19/2019</u>	
0700	Continuous	2300				SCH - OH - NY 800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1900 MW
<hr/>						
NRTH1385-NOR HBR 138_601					FWD	REV
					(Import)	(Export)
Fri 06/21/2019	to	Fri 06/21/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/19/2019</u>	
0800	Continuous	1300				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<hr/>						
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_602					FWD	REV
					(Import)	(Export)
Fri 06/21/2019	to	Fri 06/21/2019				
0800		1300				SCH - NPX_1385 0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<hr/>						
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_603					FWD	REV
					(Import)	(Export)
Fri 06/21/2019	to	Fri 06/21/2019				
0800		1300				SCH - NPX_1385 0 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
<hr/>						
NRTH1385-NOR HBR 138_602					FWD	REV
					(Import)	(Export)
Fri 06/21/2019	to	Fri 06/21/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/19/2019</u>	
0800	Continuous	1300				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Fri 06/21/2019 to Fri 06/21/2019
0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Fri 06/21/2019 to Fri 06/21/2019 **UPDATED by ISONE 06/19/2019**
0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Fri 06/21/2019 to Fri 06/21/2019 **UPDATED by ISONE 06/19/2019**
0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

MARCY_SO_SERIES_COMP_I/S

Fri 06/21/2019 to Thu 10/31/2019 **UPDATED by NYISO 06/17/2019**
1600 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2740 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	2975 MW

SCH-IMO-NYISO_LIMIT_500

Sat 06/22/2019 to Sat 06/22/2019 **UPDATED by NYISO 06/18/2019**
0700 Continuous 2100

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	800 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1900 MW

SCH-IMO-NYISO_LIMIT_500

Sun 06/23/2019 to Sun 06/23/2019 **UPDATED by NYISO 06/19/2019**
0700 Continuous 2130

Work scheduled by: NGrid

	FWD
	(Import)
SCH - OH - NY	800 MW
Impacts Total Transfer Capability	1100 MW
TTC with All Lines In Service	1900 MW

MOSES__-ADIRNDCK_230_MA2

Mon 06/24/2019 to Fri 06/28/2019
0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019
 0800 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

LEEDS___345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Mon 06/24/2019 to Fri 06/28/2019
 0800 Continuous 1600
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2715 MW**
 Impacts Total Transfer Capability 260 MW
 TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS4

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NIAGARA 345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	0 MW	300 MW
TTC with All Lines In Service	1900 MW	1700 MW

MOSES -ADIRNDCK 230_MAL

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**
0700 Continuous 1459

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

WATRCURE-OAKDALE 345_31

Wed 08/28/2019 to Wed 08/28/2019 **UPDATED by NYISO 06/10/2019**
0800 Continuous 1000

Work scheduled by: NYSEG

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2150 MW	1350 MW

SHOR_NPX-SHOREHAM 138_CSC

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED by ISONE 02/15/2019**
0300 Continuous 1600

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

MARCY 765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY -N.SCTLND 345_18

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED by NYPA 11/06/2018**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 09/04/2019 to Wed 09/04/2019
0500 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019 UPDATED by NYPA 11/06/2018
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Wed 09/04/2019 to Wed 09/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 09/11/2019 to Fri 09/13/2019
0500 1730

Work scheduled by:

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 09/16/2019 to Fri 09/20/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBK__345_W65

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

ROCHESTR-PANNELL__345_RP2

Mon 09/23/2019 to Mon 09/30/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 09/23/2019 to Fri 09/27/2019
 0700 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Fri 09/27/2019 to Wed 10/02/2019
1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBRK__345_W65

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBRK__345KV_RNS4

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

OAKDALE_-FRASER___345_32

Mon 09/30/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CLAY___-EDIC___345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
0001 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__-EDIC__345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY__-N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY__-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 10/09/2019 to Fri 10/11/2019
0500 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY__765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2265 MW
Impacts Total Transfer Capability	710 MW
TTC with All Lines In Service	2975 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

MASSENA_-MARCY__765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900

Work scheduled by:

	FWD
	(Import)
MOSES SOUTH	500 MW
Impacts Total Transfer Capability	2650 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___ 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 10/12/2019 to Sat 10/26/2019
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NEPTUNE_-DUFFYAVE_ 345_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_ 345_501

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_ 345_138_BK_1

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_ 345_138_BK_2

Thu 10/17/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

DUNWODIE_ 345KV_3

Tue 10/22/2019 to Tue 10/22/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 02/06/2019

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019
0001 Continuous 0030

UPDATED by CONED 02/06/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019
0001 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: ConEd

FWD
(Import)
3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY
1900 MW 1400 MW
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

WATRCURE-OAKDALE_345_31

Fri 10/25/2019 to Fri 10/25/2019
1300 Continuous 1500

UPDATED by NYISO 06/10/2019

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY
2100 MW 1300 MW
Impacts Total Transfer Capability 50 MW 50 MW
TTC with All Lines In Service 2150 MW 1350 MW

GILBOA_-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
1330 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC
2520 MW
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019
0500 Continuous 1700

UPDATED by NYPA 04/10/2019

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY
1900 MW 1400 MW
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

1900 MW

LINDN_CG-LNDVFT___345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
0800 Continuous 1500

Work scheduled by: PJM

SCH - PJM_VFT
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 315 MW

FWD REV
(Import) (Export)

0 MW 0 MW

LEEDS___-HURLYAVE_345_301

Mon 11/04/2019 to Fri 12/06/2019
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

4100 MW

MARCY___-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2090 MW

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
0500 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2925 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2300 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
2330 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Mon 06/01/2020 to Sat 11/14/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, June 19, 2019 to Friday, December 18, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/01/2019</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service	2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/01/2019</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service	2000 MW
MOSES__-ADIRNDCK_230_MAI					FWD	
Tue 12/01/2020	to	Mon 05/31/2021				(Import)
0700	Continuous	1300				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service	3150 MW