

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED by CONED 02/06/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1800 MW	1100 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 12/31/2019 **EXTENDED by CONED 02/06/2019**
 0001 Continuous 2359
 Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1950 MW	1200 MW
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 **EXT FORCE by IESO 08/21/2018**
 0456 Continuous 2359
 Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1700 MW
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

SCH-IMO-NYISO_LIMIT_1550

Fri 05/03/2019 to Fri 07/19/2019
 1700 Continuous 1700
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1850 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_1100

Fri 05/03/2019 to Fri 07/19/2019
 1700 Continuous 1700
 Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

SCH-IMO-NYISO_LIMIT_1400

Sun 05/05/2019 to Fri 07/12/2019 **EXTENDED by IESO 06/14/2019**
 0500 Continuous 1700
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	1700 MW
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_800						REV
Wed 06/05/2019	to	Fri 07/19/2019	EXTENDED	by HQ	06/19/2019	(Export)
0001	Continuous	1900				800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1000 MW
NIAGARA_KINTIGH_345_NS1-38						FWD
Mon 06/10/2019	to	Sun 06/23/2019	EXTENDED	by NYSEG	06/18/2019	(Import)
0800	Continuous	1900				1400 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1200						FWD
Mon 06/10/2019	to	Wed 06/19/2019	EXTENDED	by NYSEG	06/18/2019	(Import)
0900	Continuous	2359				1500 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 1900 MW
RAMAPO_LADENTWN_345_W72						FWD
Wed 06/12/2019	to	Sun 06/16/2019	FORCED	by CONED	06/14/2019	(Import)
2124	Continuous	2359				4400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1300 MW
						TTC with All Lines In Service 5700 MW
W49TH_ST_345KV_5						FWD
Sat 06/15/2019	to	Tue 06/25/2019	UPDATED	by CONED	06/13/2019	(Import)
0001	Continuous	0600				350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7						FWD
Sat 06/15/2019	to	Tue 06/25/2019	UPDATED	by CONED	06/13/2019	(Import)
0001	Continuous	0600				350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 310 MW
						TTC with All Lines In Service 660 MW
SCH-IMO-NYISO_LIMIT_600						FWD
Sat 06/15/2019	to	Sat 06/15/2019	CANCELLED	by IESO	06/15/2019	(Import)
0900	Continuous	1000				900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_500						REV
Sat 06/15/2019	to	Sat 06/15/2019	CANCELLED	by IESO	06/15/2019	(Export)
0900	Continuous	1000				800 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1700 MW
NRTH1385-NOR HBR_138_601						FWD REV
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019	(Import) (Export)
0800	Continuous	1300				100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
NRTH1385-NOR HBR_138_602						FWD REV
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019	(Import) (Export)
0800	Continuous	1300				100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
NRTH1385-NOR HBR_138_603						FWD REV
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019	(Import) (Export)
0800	Continuous	1300				100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC						FWD REV
Tue 06/18/2019	to	Tue 06/18/2019	CANCELLED	by ISONE	06/18/2019	(Import) (Export)
0800	Continuous	1300				0 MW 0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability 200 MW 200 MW
						TTC with All Lines In Service 200 MW 200 MW
PIERCBRK-FIVEMILE_345_37						FWD REV
Thu 06/20/2019	to	Thu 06/20/2019	UPDATED	by NYISO	06/19/2019	(Import) (Export)
0700	Continuous	2230				2100 MW 1300 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 50 MW 50 MW
						TTC with All Lines In Service 2150 MW 1350 MW
SCH-IMO-NYISO_LIMIT_500						FWD
Thu 06/20/2019	to	Thu 06/20/2019	UPDATED	by NYISO	06/19/2019	(Import)
0700	Continuous	2230				800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1100 MW
						TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>								
BECK -NIAGARA 345_PA302							FWD	REV
Thu 06/20/2019	to	Fri 06/21/2019	CANCELLED	by NYISO	06/18/2019		(Import)	(Export)
0830	Daily	2000				SCH - OH - NY	900 MW	800 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1000 MW	900 MW
						TTC with All Lines In Service	1900 MW	1700 MW
<hr/>								
SCH-IMO-NYISO_LIMIT_500							FWD	
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED	by NYISO	06/19/2019		(Import)	
0700	Continuous	2300				SCH - OH - NY	800 MW	
Work scheduled by: NGrid						Impacts Total Transfer Capability	1100 MW	
						TTC with All Lines In Service	1900 MW	
<hr/>								
NRTH1385-NOR HBR_138_601							FWD	REV
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED	by ISONE	06/19/2019		(Import)	(Export)
0800	Continuous	1300				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602							FWD	REV
Fri 06/21/2019	to	Fri 06/21/2019					(Import)	(Export)
0800		1300				SCH - NPX_1385	0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603							FWD	REV
Fri 06/21/2019	to	Fri 06/21/2019					(Import)	(Export)
0800		1300				SCH - NPX_1385	0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
NRTH1385-NOR HBR_138_602							FWD	REV
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED	by ISONE	06/19/2019		(Import)	(Export)
0800	Continuous	1300				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
<hr/>								
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603							FWD	REV
Fri 06/21/2019	to	Fri 06/21/2019					(Import)	(Export)
0800		1300				SCH - NPX_1385	0 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW	200 MW
						TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_603			
Fri 06/21/2019	to	Fri 06/21/2019	FWD
0800	Continuous	1300	(Import) (Export)
Work scheduled by: ISONE			REV
<u>UPDATED</u> by <u>ISONE</u> <u>06/19/2019</u>			SCH - NPX_1385
			100 MW 100 MW
			Impacts Total Transfer Capability 100 MW 100 MW
			TTC with All Lines In Service 200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC			
Fri 06/21/2019	to	Fri 06/21/2019	FWD
0800	Continuous	1300	(Import) (Export)
Work scheduled by: ISONE			REV
<u>UPDATED</u> by <u>ISONE</u> <u>06/19/2019</u>			SCH - NPX_1385
			0 MW 0 MW
			Impacts Total Transfer Capability 200 MW 200 MW
			TTC with All Lines In Service 200 MW 200 MW
MARCY_SO_SERIES_COMP_I/S			
Fri 06/21/2019	to	Thu 10/31/2019	FWD
1600	Continuous	2359	(Import)
Work scheduled by: NYISO			CENTRAL EAST - VC
<u>UPDATED</u> by <u>NYISO</u> <u>06/17/2019</u>			2740 MW
			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 2975 MW
SCH-IMO-NYISO_LIMIT_500			
Sat 06/22/2019	to	Sat 06/22/2019	FWD
0700	Continuous	2100	(Import)
Work scheduled by: NGrid			SCH - OH - NY
<u>UPDATED</u> by <u>NYISO</u> <u>06/18/2019</u>			800 MW
			Impacts Total Transfer Capability 1100 MW
			TTC with All Lines In Service 1900 MW
SCH-IMO-NYISO_LIMIT_500			
Sun 06/23/2019	to	Sun 06/23/2019	FWD
0700	Continuous	2130	(Import)
Work scheduled by: NGrid			SCH - OH - NY
<u>UPDATED</u> by <u>NYISO</u> <u>06/19/2019</u>			800 MW
			Impacts Total Transfer Capability 1100 MW
			TTC with All Lines In Service 1900 MW
MOSES__-ADIRNDCK_230_MA2			
Mon 06/24/2019	to	Fri 06/28/2019	FWD
0700	Continuous	1730	(Import)
Work scheduled by: NYPA			MOSES SOUTH
			2100 MW
			Impacts Total Transfer Capability 1050 MW
			TTC with All Lines In Service 3150 MW
LEEDS__345_LEEDS SVC			
Mon 06/24/2019	to	Fri 06/28/2019	FWD
0800	Continuous	1600	(Import)
Work scheduled by: NGrid			CENTRAL EAST - VC
			2950 MW
			Impacts Total Transfer Capability 25 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC & MARCY_SO_SERIES_COMP_I/S

Mon 06/24/2019 to Fri 06/28/2019
0800 1600

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2715 MW**
Impacts Total Transfer Capability 260 MW
TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 06/30/2019 to Tue 07/02/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS4

Sun 06/30/2019 to Tue 07/02/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sun 06/30/2019 to Tue 07/02/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **350 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 660 MW

MOSES___-ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/14/2019 to Sun 07/14/2019
0500 Continuous 2000

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 07/14/2019 to Sun 07/14/2019
 0500 Continuous 2000
 Work scheduled by: HQ

REV
 (Export)
500 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
1550 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
0 MW 0 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
2265 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
500 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
475 MW 1000 MW
 SCH - HQ - NY
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MASSENA -MARCY_765_MSU1 & CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by:

FWD
 (Import)
500 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY_ 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES_-MASSENA_ 230_MMS1 & MOSES_-MASSENA_ 230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA_ 345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

MOSES_-ADIRNDCK_ 230_MA1

Mon 08/12/2019 to Mon 08/12/2019
0700 Continuous 1459

Work scheduled by: NYPA

UPDATED by NYPA 10/10/2018

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE_ 345_31

Wed 08/28/2019 to Wed 08/28/2019
0800 Continuous 1000

Work scheduled by: NYSEG

UPDATED by NYISO 06/10/2019

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 50 MW 50 MW
TTC with All Lines In Service 2150 MW 1350 MW

SHOR_NPX-SHOREHAM_ 138_CSC

Tue 09/03/2019 to Wed 09/04/2019
0300 Continuous 1600

Work scheduled by: LI

UPDATED by ISONE 02/15/2019

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MARCY_ 765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** by NYPA 11/06/2018
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

FWD

Wed 09/04/2019 to Wed 09/04/2019
 0500 1730

(Import)

Work scheduled by:

ARR: 19

CENTRAL EAST - VC **1855 MW**
 Impacts Total Transfer Capability 1120 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

FWD

Wed 09/04/2019 to Wed 09/04/2019 **UPDATED** by NYPA 11/06/2018
 0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

FWD

Wed 09/04/2019 to Wed 09/04/2019
 0500 1730

(Import)

Work scheduled by:

CENTRAL EAST - VC **2690 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019
 0700 Continuous 1500

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

FWD

Wed 09/04/2019 to Wed 09/04/2019
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

FWD

Thu 09/05/2019 to Thu 09/05/2019
 0700 Continuous 1530

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
 0700 Continuous 0730
 Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

GILBOA_-LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2200 MW**
 Impacts Total Transfer Capability 775 MW
 TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY_-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 09/11/2019 to Fri 09/13/2019
 0500 1730
 Work scheduled by:

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **1855 MW**
 Impacts Total Transfer Capability 1120 MW
 TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE -FRASER 345_32

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)

CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

GOETHALS 345KV_5

Fri 09/20/2019 to Tue 09/24/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBRK 345_W65

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW 345_W82

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)

UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK 345KV_RNS4

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

ROCHESTR-PANNELL 345_RP2

Mon 09/23/2019 to Mon 09/30/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)

DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

KINTIGH -ROCHESTR 345_SRL-39

Mon 09/23/2019 to Fri 09/27/2019
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE -FRASER 345_32

Mon 09/23/2019 to Fri 09/27/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS 345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

KINTIGH -ROCHESTR 345_SRL-39

Fri 09/27/2019 to Wed 10/02/2019
1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK 345_W65

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW 345_W82

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RNS4

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

OAKDALE -FRASER 345_32

Mon 09/30/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345_303

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RS3 & SPRNBK 345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
0001 2230

Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

STOLLERD-HISHELDN 230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CLAY -EDIC 345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY -N.SCTLND 345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY -N.SCTLND 345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 10/09/2019 to Fri 10/11/2019
0500 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	SCH	FWD	REV
MASSENA -MARCY 765_MSU1			FWD	REV
Sat 10/12/2019 to Sat 10/26/2019			(Import)	(Export)
0100 Continuous 1900		SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW	0 MW
		TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sat 10/12/2019 to Sat 10/26/2019			(Import)	
0100 1900		MOSES SOUTH	500 MW	
Work scheduled by:		Impacts Total Transfer Capability	2650 MW	
		TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S			FWD	
Sat 10/12/2019 to Sat 10/26/2019			(Import)	
0100 1900		CENTRAL EAST - VC	2080 MW	
Work scheduled by:		Impacts Total Transfer Capability	895 MW	
		TTC with All Lines In Service	2975 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
Sat 10/12/2019 to Sat 10/26/2019			(Import)	(Export)
0100 1900		SCH - HQ - NY	850 MW	0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW	1000 MW
		TTC with All Lines In Service	1500 MW	1000 MW
NEPTUNE -DUFFYAVE 345_NEPTUNE			FWD	
Thu 10/17/2019 to Wed 10/23/2019			(Import)	
0001 Continuous 2359		SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	660 MW	
		TTC with All Lines In Service	660 MW	
NEWBRDGE-DUFFYAVE 345_501			FWD	
Thu 10/17/2019 to Wed 10/23/2019			(Import)	
0001 Continuous 2359		SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	660 MW	
		TTC with All Lines In Service	660 MW	
NEWBRDGE 345_138_BK_1			FWD	
Thu 10/17/2019 to Wed 10/23/2019			(Import)	
0001 Continuous 2359		SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI		Impacts Total Transfer Capability	285 MW	
		TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2					FWD	
Thu 10/17/2019	to	Wed 10/23/2019			(Import)	
0001	Continuous	2359		SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
DUNWODIE_345KV_3					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Tue 10/22/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE-MOTTHAVN_345_71					FWD	
Tue 10/22/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u> <u>02/06/2019</u>	(Import)	
0001	Continuous	2359		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Tue 10/22/2019	to	Thu 10/24/2019			(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2520 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
NIAGARA_345_230_AT4					FWD	REV
Wed 10/23/2019	to	Thu 10/24/2019			(Import)	(Export)
0500	Continuous	1900		SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
WATRCURE-OAKDALE_345_31					FWD	REV
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u> <u>06/10/2019</u>	(Import)	(Export)
1300	Continuous	1500		SCH - PJ - NY	2100 MW	1300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	50 MW 50 MW
					TTC with All Lines In Service	2150 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Thursday, June 20, 2019 to Saturday, December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
 1330 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED by NYPA 04/10/2019**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

LINDN_CG-LNDVFT__345_V-3022

Mon 11/04/2019 to Thu 11/07/2019
 0800 Continuous 1500
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
 SCH - PJM_VFT **0 MW 0 MW**
 Impacts Total Transfer Capability 315 MW 315 MW
 TTC with All Lines In Service 315 MW 315 MW

MARCY__-N.SCTLND_345_18

Thu 11/07/2019 to Fri 11/08/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2090 MW**
 Impacts Total Transfer Capability 885 MW
 TTC with All Lines In Service 2975 MW

MARCY__345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

FWD

Mon 11/11/2019 to Fri 12/13/2019
0800 Continuous 1600

UPDATED by CHGE 06/20/2019

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 11/12/2019 to Fri 11/15/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/18/2019 to Fri 11/22/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 11/25/2019 to Wed 11/27/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

FWD

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Tue 11/26/2019 to Tue 11/26/2019
2330 Continuous 2359

UPDATED by CONED 02/06/2019

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MOSES___-ADIRNDCK_230_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Thursday ,June 20, 2019 to Saturday ,December 19, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

FWD

Mon 05/11/2020 to Fri 05/29/2020 UPDATED by NYPA 03/21/2019
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Mon 06/01/2020 to Sat 11/14/2020
 0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

FWD

Mon 09/07/2020 to Fri 10/23/2020 UPDATED by NYPA 03/01/2019
 0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

(Import)

Work scheduled by: IESO

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

(Export)

Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

MOSES_-ADIRNDCK_230_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021
 0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW