

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402					(Import)	(Export)
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd				SCH - PJ - NY	1950 MW	1200 MW
				Impacts Total Transfer Capability	200 MW	150 MW
				TTC with All Lines In Service	2150 MW	1350 MW
<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Tue 12/31/2019				
0001		2359				
Work scheduled by:				SCH - PJ - NY	1800 MW	1100 MW
				Impacts Total Transfer Capability	350 MW	250 MW
				TTC with All Lines In Service	2150 MW	1350 MW
<hr/>					FWD	REV
MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd				SCH - PJ - NY	1950 MW	1200 MW
				Impacts Total Transfer Capability	200 MW	150 MW
				TTC with All Lines In Service	2150 MW	1350 MW
<hr/>					FWD	REV
STLAWRNC-MOSES_230_L33P					(Import)	(Export)
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO				SCH - OH - NY	1900 MW	1700 MW
				Impacts Total Transfer Capability	0 MW	0 MW
				TTC with All Lines In Service	1900 MW	1700 MW
<hr/>					FWD	
SCH-IMO-NYISO_LIMIT_1550					(Import)	
Fri 05/03/2019	to	Fri 07/19/2019				
1700	Continuous	1700				
Work scheduled by: IESO				SCH - OH - NY	1850 MW	
				Impacts Total Transfer Capability	50 MW	
				TTC with All Lines In Service	1900 MW	
<hr/>						REV
SCH-NYISO-IMO_LIMIT_1100						(Export)
Fri 05/03/2019	to	Fri 07/19/2019				
1700	Continuous	1700				
Work scheduled by: IESO				SCH - OH - NY		1400 MW
				Impacts Total Transfer Capability		300 MW
				TTC with All Lines In Service		1700 MW
<hr/>					FWD	
SCH-IMO-NYISO_LIMIT_1400					(Import)	
Sun 05/05/2019	to	Fri 07/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>06/14/2019</u>	
0500	Continuous	1700				
Work scheduled by: IESO				SCH - OH - NY	1700 MW	
				Impacts Total Transfer Capability	200 MW	
				TTC with All Lines In Service	1900 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>								
SCH-NYISO-HQ_LIMIT_800								REV
Wed 06/05/2019	to	Fri 07/19/2019	<u>EXTENDED</u>	<u>by HQ</u>	<u>06/19/2019</u>			(Export)
0001	Continuous	1900				SCH - HQ - NY		800 MW
Work scheduled by: HQ						Impacts Total Transfer Capability		200 MW
						TTC with All Lines In Service		1000 MW
<hr/>								
NIAGARA_KINTIGH_345_NS1-38								FWD
Mon 06/10/2019	to	Fri 06/21/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>			(Import)
0800	Continuous	1009				DYSINGER EAST		1400 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability		1750 MW
						TTC with All Lines In Service		3150 MW
<hr/>								
SCH-IMO-NYISO_LIMIT_1200								FWD
Mon 06/10/2019	to	Wed 06/19/2019	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>06/18/2019</u>			(Import)
0900	Continuous	2359				SCH - OH - NY		1500 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability		400 MW
						TTC with All Lines In Service		1900 MW
<hr/>								
W49TH_ST_345KV_5								FWD
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>			(Import)
0001	Continuous	0600				SCH - PJM_HTP		350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability		310 MW
						TTC with All Lines In Service		660 MW
<hr/>								
W49TH_ST_345KV_7								FWD
Sat 06/15/2019	to	Tue 06/25/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>06/13/2019</u>			(Import)
0001	Continuous	0600				SCH - PJM_HTP		350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability		310 MW
						TTC with All Lines In Service		660 MW
<hr/>								
NRTH1385-NOR_HBR_138_601								FWD
Tue 06/18/2019	to	Tue 06/18/2019	<u>CANCELLED</u>	<u>by ISONE</u>	<u>06/18/2019</u>			(Import) (Export)
0800	Continuous	1300				SCH - NPX_1385		100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability		100 MW 100 MW
						TTC with All Lines In Service		200 MW 200 MW
<hr/>								
NRTH1385-NOR_HBR_138_602								FWD
Tue 06/18/2019	to	Tue 06/18/2019	<u>CANCELLED</u>	<u>by ISONE</u>	<u>06/18/2019</u>			(Import) (Export)
0800	Continuous	1300				SCH - NPX_1385		100 MW 100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability		100 MW 100 MW
						TTC with All Lines In Service		200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
NRTH1385-NOR HBR__138_603	(Import)	(Export)
Tue 06/18/2019 to Tue 06/18/2019 <u>CANCELLED</u> by ISONE <u>06/18/2019</u>		
0800 Continuous 1300		
Work scheduled by: ISONE		
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW
<hr/>		
NRTH1385-NRTHPORT_138_NNC	(Import)	(Export)
Tue 06/18/2019 to Tue 06/18/2019 <u>CANCELLED</u> by ISONE <u>06/18/2019</u>		
0800 Continuous 1300		
Work scheduled by: ISONE		
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW
<hr/>		
PIERCBRK-FIVEMILE_345_37	(Import)	(Export)
Thu 06/20/2019 to Thu 06/20/2019 <u>UPDATED</u> by NYISO <u>06/19/2019</u>		
0700 Continuous 2230		
Work scheduled by: NGrid		
SCH - PJ - NY	2100 MW	1300 MW
Impacts Total Transfer Capability	50 MW	50 MW
TTC with All Lines In Service	2150 MW	1350 MW
<hr/>		
SCH-IMO-NYISO_LIMIT_500	(Import)	
Thu 06/20/2019 to Thu 06/20/2019 <u>UPDATED</u> by NYISO <u>06/19/2019</u>		
0700 Continuous 2230		
Work scheduled by: NGrid		
SCH - OH - NY	800 MW	
Impacts Total Transfer Capability	1100 MW	
TTC with All Lines In Service	1900 MW	
<hr/>		
BECK__-NIAGARA_345_PA302	(Import)	(Export)
Thu 06/20/2019 to Fri 06/21/2019 <u>CANCELLED</u> by NYISO <u>06/18/2019</u>		
0830 Daily 2000		
Work scheduled by: IESO		
SCH - OH - NY	900 MW	800 MW
Impacts Total Transfer Capability	1000 MW	900 MW
TTC with All Lines In Service	1900 MW	1700 MW
<hr/>		
SCH-IMO-NYISO_LIMIT_500	(Import)	
Fri 06/21/2019 to Fri 06/21/2019 <u>UPDATED</u> by NYISO <u>06/19/2019</u>		
0700 Continuous 1014		
Work scheduled by: NGrid		
SCH - OH - NY	800 MW	
Impacts Total Transfer Capability	1100 MW	
TTC with All Lines In Service	1900 MW	
<hr/>		
NRTH1385-NOR HBR__138_601	(Import)	(Export)
Fri 06/21/2019 to Fri 06/21/2019 <u>UPDATED</u> by ISONE <u>06/19/2019</u>		
0800 Continuous 1300		
Work scheduled by: ISONE		
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602					
Fri 06/21/2019	to	Fri 06/21/2019			
0800		1300	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603					
Fri 06/21/2019	to	Fri 06/21/2019			
0800		1300	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602					
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED by ISONE 06/19/2019		
0800	Continuous	1300	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603					
Fri 06/21/2019	to	Fri 06/21/2019			
0800		1300	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_603					
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED by ISONE 06/19/2019		
0800	Continuous	1300	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					
Fri 06/21/2019	to	Fri 06/21/2019	UPDATED by ISONE 06/19/2019		
0800	Continuous	1300	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
MOSES__-ADIRNDCK_230_MA2					
Mon 06/24/2019	to	Fri 06/28/2019			
0700	Continuous	1730	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345_LEEDS SVC

Mon 06/24/2019 to Fri 06/28/2019
 0800 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

MARCY_SO_SERIES_COMP_I/S

Fri 06/28/2019 to Thu 10/31/2019 **UPDATED by NYISO 06/21/2019**
 1600 Continuous 2359
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2740 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 2975 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS4

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Sun 06/30/2019 to Tue 07/02/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **350 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 660 MW

CHAT_DC_GC2

Sun 07/07/2019 to Sun 07/07/2019 **UPDATED by HQ 06/21/2019**
 0500 Continuous 2000
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/07/2019 to Sun 07/07/2019 **UPDATED by HQ 06/21/2019**
 0500 Continuous 2000
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

ADIRNDCK-CHASLAKE_230_13

Mon 07/08/2019 to Fri 07/12/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 1550 MW
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2265 MW
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 500 MW
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA -MARCY_765_MSU1

Sat 08/03/2019 to Sun 08/04/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA -MARCY 765_MSU1 & MARCY_SO_SERIES_COMP_I/S

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2080 MW**
Impacts Total Transfer Capability 895 MW
TTC with All Lines In Service 2975 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/03/2019 to Sun 08/04/2019
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NIAGARA 345_230_AT4

Mon 08/05/2019 to Tue 08/06/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 0 MW 300 MW
TTC with All Lines In Service 1900 MW 1700 MW

MOSES -ADIRNDCK 230_MAI

Mon 08/12/2019 to Mon 08/12/2019 **UPDATED by NYPA 10/10/2018**
0700 Continuous 1459

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

WATRCURE-OAKDALE 345_31

Wed 08/28/2019 to Wed 08/28/2019 **UPDATED by NYISO 06/10/2019**
0800 Continuous 1000

Work scheduled by: NYSEG

FWD REV
(Import) (Export)
SCH - PJ - NY **2100 MW 1300 MW**
Impacts Total Transfer Capability 50 MW 50 MW
TTC with All Lines In Service 2150 MW 1350 MW

SHOR_NPX-SHOREHAM 138_CSC

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED by ISONE 02/15/2019**
0300 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___-N.SCTLND_345_18

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 09/04/2019 to Wed 09/04/2019
0500 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC

Wed 09/04/2019 to Wed 09/04/2019
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 11/06/2018

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MARCY___345KV_CSC & MARCY_SO_SERIES_COMP_I/S

Wed 09/04/2019 to Wed 09/04/2019
0500 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2690 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1500

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ADIRNDCK-PORTER___230_12

Wed 09/04/2019 to Wed 09/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-CHASLAKE_230_13

Thu 09/05/2019 to Thu 09/05/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Mon 09/09/2019 to Sat 09/21/2019
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS___345KV_R395

Mon 09/09/2019 to Mon 09/09/2019
0700 Continuous 0730

Work scheduled by: NYPA

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

GILBOA -LEEDS___345_GL3

Mon 09/09/2019 to Fri 09/27/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2200 MW**
Impacts Total Transfer Capability 775 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 09/11/2019 to Fri 09/13/2019
0500 Continuous 1730

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sun 09/15/2019 to Sun 09/15/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
MOSES SOUTH 2100 MW
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

OAKDALE -FRASER_345_32

Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
CENTRAL EAST - VC 2650 MW
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Fri 09/20/2019 to Tue 09/24/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W65

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK_345KV_RNS4

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

ROCHESTR-PANNELL_345_RP2

Mon 09/23/2019 to Mon 09/30/2019
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39

Mon 09/23/2019 to Fri 09/27/2019
0600 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER___345_32

Mon 09/23/2019 to Fri 09/27/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS___345KV_R395

Fri 09/27/2019 to Fri 09/27/2019
1700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Fri 09/27/2019 to Wed 10/02/2019
1701 Continuous 1900

Work scheduled by: RGE

FWD

(Import)

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK__345_W65

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW_345_W82

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Fri 09/27/2019 to Sun 09/29/2019
2200 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE -FRASER 345_32

Mon 09/30/2019 to Mon 09/30/2019
0700 Continuous 1800

Work scheduled by: NYSEG

FWD
(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

CLAY -EDIC 345_1-16

Mon 09/30/2019 to Fri 10/04/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

HURLYAVE-ROSETON 345_303

Mon 09/30/2019 to Sat 10/26/2019
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SPRNBK 345KV_RS3 & SPRNBK 345KV_RS4

Tue 10/01/2019 to Thu 10/10/2019
0001 2230

Work scheduled by:

FWD
(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

STOLLERD-HISHELDN 230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CLAY -EDIC 345_2-15

Mon 10/07/2019 to Thu 10/17/2019
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY -N.SCTLND 345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18 & MARCY_SO_SERIES_COMP_I/S

Wed 10/09/2019 to Fri 10/11/2019
0500 1730

Work scheduled by:

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **1855 MW**
Impacts Total Transfer Capability 1120 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD

REV

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY___765_345_AT1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA_-MARCY___765_MSU1</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - HQ - NY 475 MW 1000 MW</p> <p>Impacts Total Transfer Capability 1025 MW 0 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p>MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>	<p>FWD (Import)</p> <p>MOSES SOUTH 500 MW</p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA_-MARCY___765_MSU1 & MARCY_SO_SERIES_COMP_I/S</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2080 MW</p> <p>Impacts Total Transfer Capability 895 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2</p> <p>Sat 10/12/2019 to Sat 10/26/2019 0100 1900</p> <p>Work scheduled by:</p>	<p>FWD REV (Import) (Export)</p> <p>SCH - HQ - NY 850 MW 0 MW</p> <p>Impacts Total Transfer Capability 650 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p>NEPTUNE_-DUFFYAVE_345_NEPTUNE</p> <p>Thu 10/17/2019 to Wed 10/23/2019 0001 Continuous 2359</p> <p>Work scheduled by: LI</p>	<p>FWD (Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p>NEWBRDGE-DUFFYAVE_345_501</p> <p>Thu 10/17/2019 to Wed 10/23/2019 0001 Continuous 2359</p> <p>Work scheduled by: LI</p>	<p>FWD (Import)</p> <p>SCH - PJM_NEPTUNE 0 MW</p> <p>Impacts Total Transfer Capability 660 MW</p> <p>TTC with All Lines In Service 660 MW</p>

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD
Thu 10/17/2019	to	Wed 10/23/2019		(Import)
0001	Continuous	2359		SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_2				FWD
Thu 10/17/2019	to	Wed 10/23/2019		(Import)
0001	Continuous	2359		SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
DUNWODIE_345KV_3				FWD
Tue 10/22/2019	to	Tue 10/22/2019	UPDATED by CONED 02/06/2019	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5				FWD
Tue 10/22/2019	to	Tue 10/22/2019	UPDATED by CONED 02/06/2019	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71				FWD
Tue 10/22/2019	to	Tue 11/26/2019	UPDATED by CONED 02/06/2019	(Import)
0001	Continuous	2359		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
GILBOA_-N.SCTLND_345_GNS-1				FWD
Tue 10/22/2019	to	Thu 10/24/2019		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2520 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 455 MW
				TTC with All Lines In Service 2975 MW
NIAGARA_345_230_AT4				FWD REV
Wed 10/23/2019	to	Thu 10/24/2019		(Import) (Export)
0500	Continuous	1900		SCH - OH - NY 1900 MW 1400 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW 300 MW
				TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
WATRCURE-OAKDALE__345_31					(Import)	(Export)
Fri 10/25/2019	to	Fri 10/25/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>	
1300	Continuous	1500				
Work scheduled by: NYSEG					SCH - PJ - NY	2100 MW 1300 MW
					Impacts Total Transfer Capability	50 MW 50 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<hr/>						
GILBOA__-N.SCTLND_345_GNS-1					FWD	
					(Import)	
Fri 10/25/2019	to	Fri 10/25/2019				
1330	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2520 MW
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
NIAGARA__345_230_AT4					FWD	REV
					(Import)	(Export)
Mon 10/28/2019	to	Tue 12/17/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/10/2019</u>	
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	1900 MW 1400 MW
					Impacts Total Transfer Capability	0 MW 300 MW
					TTC with All Lines In Service	1900 MW 1700 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1750					FWD	
					(Import)	
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
<hr/>						
SCH-NYISO-IMO_LIMIT_1600						REV
						(Export)
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
					(Import)	(Export)
Mon 11/04/2019	to	Thu 11/07/2019				
0800	Continuous	1500				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
<hr/>						
MARCY__-N.SCTLND_345_18					FWD	
					(Import)	
Thu 11/07/2019	to	Fri 11/08/2019				
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	2090 MW
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Thu 11/07/2019 to Fri 11/08/2019
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

LEEDS___-HURLYAVE_345_301

Mon 11/11/2019 to Fri 12/13/2019 **UPDATED by CHGE 06/20/2019**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

MOSES___-ADIRNDCK_230_MA2

Tue 11/12/2019 to Fri 11/15/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/18/2019 to Fri 11/22/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 11/25/2019 to Wed 11/27/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/26/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
 2330 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA1

Thu 01/02/2020 to Fri 05/29/2020
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 01/15/2020 to Thu 02/13/2020
0001 Continuous 2359

Work scheduled by: ORU

11/05/2018

FWD
(Import)
UPNY CONED **4800 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 5700 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600					FWD	
Fri 05/01/2020	to	Sat 10/31/2020	UPDATED	by IESO	05/03/2019	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	UPDATED	by NYPA	03/21/2019	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	255 MW
					TTC with All Lines In Service	2975 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 06/01/2020	to	Sat 11/14/2020				(Import)
0700	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
FRASANX-COOPERS_345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	03/01/2019	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY_-FRASANX_345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	03/01/2019	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	REV
0001	Continuous	2359				(Export)
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,June 22, 2019 to Monday ,December 21, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA