

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## HUDSONP\_-FARRAGUT\_345\_B3402

 Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403

Mon 01/15/2018 to Tue 12/31/2019

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1800 MW</b>	<b>1100 MW</b>
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2150 MW	1350 MW

## MARION\_-FARRAGUT\_345\_C3403

 Mon 01/15/2018 to Tue 12/31/2019 EXTENDED by CONED 02/06/2019

0001 Continuous 2359

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>1950 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	200 MW	150 MW
TTC with All Lines In Service	2150 MW	1350 MW

## STLAWRNC-MOSES\_230\_L33P

 Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018

0456 Continuous 2359

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	<b>1900 MW</b>	<b>1700 MW</b>
Impacts Total Transfer Capability	0 MW	0 MW
TTC with All Lines In Service	1900 MW	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1550

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1850 MW</b>
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1900 MW

## SCH-NYISO-IMO\_LIMIT\_1100

Fri 05/03/2019 to Fri 07/19/2019

1700 Continuous 1700

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	<b>1400 MW</b>
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

## SCH-IMO-NYISO\_LIMIT\_1400

 Sun 05/05/2019 to Fri 07/12/2019 EXTENDED by IESO 06/14/2019

0500 Continuous 1700

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	<b>1700 MW</b>
Impacts Total Transfer Capability	200 MW
TTC with All Lines In Service	1900 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-NYISO-HQ\_LIMIT\_800

REV

Wed 06/05/2019 to Fri 07/19/2019 EXTENDED by HQ 06/19/2019

(Export)

0001 Continuous 1900

Work scheduled by: HQ

SCH - HQ - NY

**800 MW**

Impacts Total Transfer Capability

200 MW

TTC with All Lines In Service

1000 MW

### NIAGARA\_KINTIGH\_345\_NS1-38

FWD

Mon 06/10/2019 to Fri 06/21/2019 EXTENDED by NYSEG 06/18/2019

(Import)

0800 Continuous 1009

Work scheduled by: NYSEG

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

### W49TH\_ST\_345KV\_5

FWD

Sat 06/15/2019 to Wed 06/26/2019 EXTENDED by CONED 06/24/2019

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

### W49TH\_ST\_345KV\_7

FWD

Sat 06/15/2019 to Wed 06/26/2019 EXTENDED by CONED 06/24/2019

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

SCH - PJM\_HTP

**350 MW**

Impacts Total Transfer Capability 310 MW

TTC with All Lines In Service 660 MW

### SCH-IMO-NYISO\_LIMIT\_500

FWD

Fri 06/21/2019 to Fri 06/21/2019 UPDATED by NYISO 06/19/2019

(Import)

0700 Continuous 1014

Work scheduled by: NGrid

SCH - OH - NY

**800 MW**

Impacts Total Transfer Capability 1100 MW

TTC with All Lines In Service 1900 MW

### NRTH1385-NOR HBR\_138\_601

FWD

REV

Fri 06/21/2019 to Fri 06/21/2019 UPDATED by ISONE 06/19/2019

(Import) (Export)

0800 Continuous 1300

Work scheduled by: ISONE

SCH - NPX\_1385

**100 MW 100 MW**

Impacts Total Transfer Capability 100 MW 100 MW

TTC with All Lines In Service 200 MW 200 MW

### NRTH1385-NOR HBR\_138\_601 & NRTH1385-NOR HBR\_138\_602

FWD

REV

Fri 06/21/2019 to Fri 06/21/2019

(Import) (Export)

0800 1300

Work scheduled by:

SCH - NPX\_1385

**0 MW 0 MW**

Impacts Total Transfer Capability 200 MW 200 MW

TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NRTH1385-NOR HBR\_\_138\_601 & NRTH1385-NOR HBR\_\_138\_603**

 Fri 06/21/2019 to Fri 06/21/2019  
 0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_602**

 Fri 06/21/2019 to Fri 06/21/2019 **UPDATED** **by ISONE** **06/19/2019**  
 0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_602 & NRTH1385-NOR HBR\_\_138\_603**

 Fri 06/21/2019 to Fri 06/21/2019  
 0800 1300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NOR HBR\_\_138\_603**

 Fri 06/21/2019 to Fri 06/21/2019 **UPDATED** **by ISONE** **06/19/2019**  
 0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>100 MW</b>	<b>100 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

**NRTH1385-NRTHPORT\_138\_NNC**

 Fri 06/21/2019 to Fri 06/21/2019 **UPDATED** **by ISONE** **06/19/2019**  
 0800 Continuous 1300

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

**MOSES\_\_-ADIRNDCK\_230\_MA2**

 Mon 06/24/2019 to Fri 06/28/2019  
 0700 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	<b>2100 MW</b>
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

**LEEDS\_\_345\_LEEDS SVC**

 Mon 06/24/2019 to Fri 06/28/2019  
 0800 Continuous 1600

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	<b>2950 MW</b>
Impacts Total Transfer Capability	25 MW
TTC with All Lines In Service	2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SCH-IMO-NYISO\_LIMIT\_1000

FWD

Wed 06/26/2019 to Fri 07/05/2019 UPDATED by NYISO 06/24/2019

(Import)

0001 Continuous 1430

SCH - OH - NY

**1300 MW**

Impacts Total Transfer Capability 600 MW

TTC with All Lines In Service 1900 MW

Work scheduled by: NYSEG

### LADENTWN-BUCHAN\_S\_345\_Y88

FWD

Thu 06/27/2019 to Fri 06/28/2019

(Import)

0001 Continuous 2359

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### BECK\_\_-NIAGARA\_345\_PA302

FWD

REV

Thu 06/27/2019 to Fri 06/28/2019

(Import) (Export)

0830 Daily 2000

SCH - OH - NY

**900 MW**

**800 MW**

Impacts Total Transfer Capability 1000 MW 900 MW

TTC with All Lines In Service 1900 MW 1700 MW

Work scheduled by: IESO

### MARCY\_SO\_SERIES\_COMP\_I/S

FWD

Fri 06/28/2019 to Thu 10/31/2019 UPDATED by NYISO 06/21/2019

(Import)

1600 Continuous 2359

CENTRAL EAST - VC

**2740 MW**

Impacts Total Transfer Capability 235 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYISO

### ATHENS\_\_-PLSNTVLY\_345\_91

FWD

Sat 06/29/2019 to Sun 06/30/2019

(Import)

0630 Continuous 2100

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NGrid

### SPRNBRK\_-W49TH\_ST\_345\_M52

FWD

Sun 06/30/2019 to Tue 07/02/2019 CANCELLED by ConEd 06/25/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### SPRNBRK\_345KV\_RNS4

FWD

Sun 06/30/2019 to Tue 07/02/2019 CANCELLED by ConEd 06/25/2019

(Import)

0001 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### W49TH\_ST\_345KV\_5

Sun 06/30/2019 to Tue 07/02/2019  
0001 Continuous 0200

**CANCELLED by ConEd 06/25/2019**

Work scheduled by: ConEd

FWD  
(Import)  
**350 MW**  
SCH - PJM\_HTP  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

### LEEDS -PLSNTVLY\_345\_92

Mon 07/01/2019 to Mon 07/01/2019  
0600 Continuous 2100

Work scheduled by: NGrid

FWD  
(Import)  
**3800 MW**  
UPNY CONED  
Impacts Total Transfer Capability 1900 MW  
TTC with All Lines In Service 5700 MW

### SCH-NPX\_1385-NYISO\_LIMIT\_100

Mon 07/01/2019 to Mon 07/01/2019  
0700 Continuous 1500

Work scheduled by: ISONE

FWD  
(Import)  
**100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

### SCH-NYISO-NPX\_1385\_LIMIT\_100

Mon 07/01/2019 to Mon 07/01/2019  
0700 Continuous 1500

Work scheduled by: ISONE

REV  
(Export)  
**100 MW**  
SCH - NPX\_1385  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 200 MW

### CHAT\_DC\_GC2

Sun 07/07/2019 to Sun 07/07/2019  
0500 Continuous 2000

**UPDATED by HQ 06/21/2019**

Work scheduled by: HQ

FWD  
(Import)  
**2850 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 300 MW  
TTC with All Lines In Service 3150 MW

### CHAT\_DC\_GC2

Sun 07/07/2019 to Sun 07/07/2019  
0500 Continuous 2000

**UPDATED by HQ 06/21/2019**

Work scheduled by: HQ

REV  
(Export)  
**500 MW**  
SCH - HQ - NY  
Impacts Total Transfer Capability 500 MW  
TTC with All Lines In Service 1000 MW

### MOSES -ADIRNDCK\_230\_MA2

Mon 07/08/2019 to Fri 07/12/2019  
0700 Continuous 1730

**UPDATED by NYPA 06/24/2019**

Work scheduled by: NYPA

FWD  
(Import)  
**2100 MW**  
MOSES SOUTH  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## ADIRNDCK-CHASLAKE\_230\_13

FWD

Mon 07/08/2019 to Wed 07/10/2019  
0800 Continuous 1530

UPDATED by NYPA 06/24/2019

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**  
Impacts Total Transfer Capability 1050 MW  
TTC with All Lines In Service 3150 MW

## SPRNBK\_-W49TH\_ST\_345\_M52

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## SPRNBK\_\_345KV\_RNS4

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 4600 MW

## W49TH\_ST\_345KV\_5

FWD

Sat 07/13/2019 to Mon 07/15/2019  
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM\_HTP **350 MW**  
Impacts Total Transfer Capability 310 MW  
TTC with All Lines In Service 660 MW

## CHATGUAY-MASSENA\_\_765\_7040

FWD

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

## CHATGUAY-MASSENA\_\_765\_7040

FWD

REV

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

(Import) (Export)

Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**  
Impacts Total Transfer Capability 1500 MW 1000 MW  
TTC with All Lines In Service 1500 MW 1000 MW

## MASSENA\_-MARCY\_\_\_\_765\_MSU1

FWD

Sat 08/03/2019 to Sun 08/04/2019  
0500 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY____765_MSU1				FWD		
Sat 08/03/2019	to	Sun 08/04/2019		(Import)		
0500	Continuous	1730		MOSES SOUTH	<b>500 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1				FWD	REV	
Sat 08/03/2019	to	Sun 08/04/2019		(Import)	(Export)	
0500	Continuous	1730		SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW	0 MW
				TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCY____765_MSU1 & CHATGUAY-MASSENA_765_7040				FWD		
Sat 08/03/2019	to	Sun 08/04/2019		(Import)		
0500		1730		MOSES SOUTH	<b>500 MW</b>	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW	
				TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY____765_MSU1 & MARCY_SO_SERIES_COMP_I/S				FWD		
Sat 08/03/2019	to	Sun 08/04/2019		(Import)		
0500		1730		CENTRAL EAST - VC	<b>2080 MW</b>	
Work scheduled by:				Impacts Total Transfer Capability	895 MW	
				TTC with All Lines In Service	2975 MW	
MOSES____-MASSENA_230_MMS1 & MOSES____-MASSENA_230_MMS2				FWD	REV	
Sat 08/03/2019	to	Sun 08/04/2019		(Import)	(Export)	
0500		1730		SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Work scheduled by:				Impacts Total Transfer Capability	650 MW	1000 MW
				TTC with All Lines In Service	1500 MW	1000 MW
NIAGARA_345_230_AT4				FWD	REV	
Mon 08/05/2019	to	Tue 08/06/2019		(Import)	(Export)	
0500	Continuous	1700		SCH - OH - NY	<b>1900 MW</b>	<b>1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability	0 MW	300 MW
				TTC with All Lines In Service	1900 MW	1700 MW
MOSES____-ADIRNDCK_230_MAI				FWD		
Mon 08/12/2019	to	Mon 08/12/2019		(Import)		
0700	Continuous	1459		MOSES SOUTH	<b>2100 MW</b>	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW	
				TTC with All Lines In Service	3150 MW	

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>WATRCURE-OAKDALE__345_31</b>					FWD	REV
Wed 08/28/2019	to	Wed 08/28/2019	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/10/2019</u>	(Import) (Export)
0800	Continuous	1000				
Work scheduled by: NYSEG					SCH - PJ - NY	<b>2100 MW</b> <b>1300 MW</b>
					Impacts Total Transfer Capability	50 MW 50 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>					FWD	REV
Tue 09/03/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>02/15/2019</u>	(Import) (Export)
0300	Continuous	1600				
Work scheduled by: LI					SCH - NPX_CSC	<b>0 MW</b> <b>0 MW</b>
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<b>MARCY__765_345_AT1</b>					FWD	
Tue 09/03/2019	to	Tue 09/03/2019				(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	<b>1750 MW</b>
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	3150 MW
<b>MARCY__-N.SCTLND_345_18</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2090 MW</b>
					Impacts Total Transfer Capability	885 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__-N.SCTLND_345_18 &amp; MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0500		1730				
Work scheduled by:					CENTRAL EAST - VC	<b>1855 MW</b>
					Impacts Total Transfer Capability	1120 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/06/2018</u>	(Import)
0500	Continuous	1730				
Work scheduled by: NYPA					CENTRAL EAST - VC	<b>2925 MW</b>
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
<b>MARCY__345KV_CSC &amp; MARCY_SO_SERIES_COMP_I/S</b>					FWD	
Wed 09/04/2019	to	Wed 09/04/2019				(Import)
0500		1730				
Work scheduled by:					CENTRAL EAST - VC	<b>2690 MW</b>
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	2975 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MOSES\_\_\_\_-ADIRNDCK\_230\_MA2

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-PORTER\_\_\_\_230\_12

FWD

Wed 09/04/2019 to Wed 09/04/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### ADIRNDCK-CHASLAKE\_230\_13

FWD

Thu 09/05/2019 to Thu 09/05/2019

(Import)

0700 Continuous 1530

MOSES SOUTH **2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### NIAGARA\_-ROCHESTR\_345\_NR2

FWD

Mon 09/09/2019 to Sat 09/21/2019

(Import)

0500 Continuous 1700

DYSINGER EAST **1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### LEEDS\_\_\_\_345KV\_R395

FWD

Mon 09/09/2019 to Mon 09/09/2019

(Import)

0700 Continuous 0730

UPNY CONED **3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### GILBOA\_-LEEDS\_\_\_\_345\_GL3

FWD

Mon 09/09/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1730

CENTRAL EAST - VC **2200 MW**

Impacts Total Transfer Capability 775 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

### MARCY\_\_\_\_-N.SCTLND\_345\_18

FWD

Wed 09/11/2019 to Fri 09/13/2019

(Import)

0500 Continuous 1730

CENTRAL EAST - VC **2090 MW**

Impacts Total Transfer Capability 885 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

ARR: 19

**CENTRAL EAST 3100MW**  
**CENTRAL EAST - VC 2975MW**  
**TOTAL EAST 6500MW**  
**UPNY CONED 5700MW**  
**SPR/DUN-SOUTH 4600MW**  
**DYSINGER EAST 3150MW**  
**MOSES SOUTH 3150MW**

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S**

FWD

Wed 09/11/2019 to Fri 09/13/2019  
 0500 1730

Work scheduled by:

**ARR: 19**

CENTRAL EAST - VC **1855 MW**  
 Impacts Total Transfer Capability 1120 MW  
 TTC with All Lines In Service 2975 MW

**E13THSTA-FARRAGUT\_345\_45**

FWD

Sun 09/15/2019 to Sun 09/15/2019  
 0001 Continuous 0030

Work scheduled by: ConEd

(Import)  
 SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

**MOSES\_\_\_-ADIRNDCK\_230\_MA2**

FWD

Mon 09/16/2019 to Fri 09/20/2019  
 0700 Continuous 1500

Work scheduled by: NYPA

(Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW

**OAKDALE\_-FRASER\_\_\_345\_32**

FWD

Mon 09/16/2019 to Fri 09/20/2019  
 0700 Continuous 1800

Work scheduled by: NYSEG

(Import)  
 CENTRAL EAST - VC **2650 MW**  
 Impacts Total Transfer Capability 325 MW  
 TTC with All Lines In Service 2975 MW

**GOETHALS\_345KV\_5**

Fri 09/20/2019 to Tue 09/24/2019  
 0001 Continuous 2359

Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**EASTVIEW-SPRNBRK\_\_\_345\_W65**

FWD

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200

Work scheduled by: ConEd

(Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

**MILLWOOD-EASTVIEW\_345\_W82**

FWD

Fri 09/20/2019 to Sun 09/22/2019  
 2000 Continuous 0200

Work scheduled by: ConEd

(Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1350 MW  
 TTC with All Lines In Service 5700 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### SPRNBK\_\_345KV\_RNS4

FWD

Fri 09/20/2019 to Sun 09/22/2019

(Import)

2000 Continuous 0200

SPR/DUN-SOUTH

**3200 MW**

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### ROCHESTR-PANNELL\_\_345\_RP2

FWD

Mon 09/23/2019 to Mon 09/30/2019

(Import)

0500 Continuous 1700

DYSINGER EAST

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0600 Continuous 1700

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### OAKDALE\_-FRASER\_\_345\_32

FWD

Mon 09/23/2019 to Fri 09/27/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

**2650 MW**

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### LEEDS\_\_345KV\_R395

FWD

Fri 09/27/2019 to Fri 09/27/2019

(Import)

1700 Continuous 1730

UPNY CONED

**3800 MW**

Impacts Total Transfer Capability 1900 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: NYPA

### KINTIGH\_-ROCHESTR\_345\_SR1-39

FWD

Fri 09/27/2019 to Wed 10/02/2019

(Import)

1701 Continuous 1900

DYSINGER EAST

**1400 MW**

Impacts Total Transfer Capability 1750 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: RGE

### EASTVIEW-SPRNBK\_\_345\_W65

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

**4350 MW**

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### MILLWOOD-EASTVIEW\_345\_W82

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 1350 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

### SPRNBK\_345KV\_RNS4

FWD

Fri 09/27/2019 to Sun 09/29/2019

(Import)

2200 Continuous 0200

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### OAKDALE -FRASER\_345\_32

FWD

Mon 09/30/2019 to Mon 09/30/2019

(Import)

0700 Continuous 1800

CENTRAL EAST - VC

2650 MW

Impacts Total Transfer Capability 325 MW

TTC with All Lines In Service 2975 MW

Work scheduled by: NYSEG

### CLAY -EDIC\_345\_1-16

FWD

Mon 09/30/2019 to Fri 10/04/2019

(Import)

0700 Continuous 1530

OSWEGO EXPORT

4850 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

### HURLYAVE-ROSETON\_345\_303

FWD

Mon 09/30/2019 to Sat 10/26/2019

(Import)

0800 Continuous 1600

UPNY CONED

4100 MW

Impacts Total Transfer Capability 1600 MW

TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

### SPRNBK\_345KV\_RS3 & SPRNBK\_345KV\_RS4

FWD

Tue 10/01/2019 to Thu 10/10/2019

(Import)

0001 2230

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by:

### STOLLERD-HISHELDN\_230\_67

FWD

Mon 10/07/2019 to Tue 10/08/2019

(Import)

0700 Continuous 1400

DYSINGER EAST

2850 MW

Impacts Total Transfer Capability 300 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYSEG

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### CLAY\_\_\_\_-EDIC\_\_\_\_345\_2-15

Mon 10/07/2019 to Thu 10/17/2019  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

### MARCY\_\_\_\_-N.SCTLND\_345\_18

Wed 10/09/2019 to Fri 10/11/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **2090 MW**  
Impacts Total Transfer Capability 885 MW  
TTC with All Lines In Service 2975 MW

### MARCY\_\_\_\_-N.SCTLND\_345\_18 & MARCY\_SO\_SERIES\_COMP\_I/S

Wed 10/09/2019 to Fri 10/11/2019  
0500 1730

Work scheduled by:

ARR: 19

FWD  
(Import)  
CENTRAL EAST - VC **1855 MW**  
Impacts Total Transfer Capability 1120 MW  
TTC with All Lines In Service 2975 MW

### E13THSTA-FARRAGUT\_345\_45

Sat 10/12/2019 to Sun 10/13/2019  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **1550 MW**  
Impacts Total Transfer Capability 1600 MW  
TTC with All Lines In Service 3150 MW

### CHATGUAY-MASSENA\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	<b>0 MW</b> <b>0 MW</b>
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

### MARCY\_\_\_\_765\_345\_AT1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1750 MW**  
Impacts Total Transfer Capability 1400 MW  
TTC with All Lines In Service 3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

## MARCY\_\_\_\_765\_345\_AT2

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD  
(Import)  
MOSES SOUTH **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

## MASSENA -MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2265 MW**  
Impacts Total Transfer Capability 710 MW  
TTC with All Lines In Service 2975 MW

## MASSENA -MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA -MARCY\_\_\_\_765\_MSU1

Sat 10/12/2019 to Sat 10/26/2019  
0100 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>475 MW</b>	<b>1000 MW</b>
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

## MASSENA -MARCY\_\_\_\_765\_MSU1 & CHATGUAY-MASSENA\_\_\_\_765\_7040

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2650 MW  
TTC with All Lines In Service 3150 MW

## MASSENA -MARCY\_\_\_\_765\_MSU1 & MARCY\_SO\_SERIES\_COMP\_I/S

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

FWD  
(Import)  
CENTRAL EAST - VC **2080 MW**  
Impacts Total Transfer Capability 895 MW  
TTC with All Lines In Service 2975 MW

## MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS1 & MOSES\_\_\_\_-MASSENA\_\_\_\_230\_MMS2

Sat 10/12/2019 to Sat 10/26/2019  
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	<b>850 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday, December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE-DUFFYAVE\_345\_501

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_1

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### NEWBRDGE\_345\_138\_BK\_2

Thu 10/17/2019 to Wed 10/23/2019  
0001 Continuous 2359  
Work scheduled by: LI

FWD  
(Import)  
SCH - PJM\_NEPTUNE **375 MW**  
Impacts Total Transfer Capability 285 MW  
TTC with All Lines In Service 660 MW

### DUNWODIE\_345KV\_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE\_345KV\_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 0030  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

### DUNWODIE-MOTTHAVN\_345\_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**  
0001 Continuous 2359  
Work scheduled by: ConEd

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

 Tue 10/22/2019 to Thu 10/24/2019  
 0700 Continuous 1530

Work scheduled by: NYPA

 FWD  
 (Import)  
 CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**NIAGARA\_\_345\_230\_AT4**

 Wed 10/23/2019 to Thu 10/24/2019  
 0500 Continuous 1900

Work scheduled by: NYPA

 FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1900 MW 1400 MW**  
 Impacts Total Transfer Capability 0 MW 300 MW  
 TTC with All Lines In Service 1900 MW 1700 MW

**WATRCURE-OAKDALE\_\_345\_31**

 Fri 10/25/2019 to Fri 10/25/2019 **UPDATED by NYISO 06/10/2019**  
 1300 Continuous 1500

Work scheduled by: NYSEG

 FWD REV  
 (Import) (Export)  
 SCH - PJ - NY **2100 MW 1300 MW**  
 Impacts Total Transfer Capability 50 MW 50 MW  
 TTC with All Lines In Service 2150 MW 1350 MW

**GILBOA\_\_-N.SCTLND\_345\_GNS-1**

 Fri 10/25/2019 to Fri 10/25/2019  
 1330 Continuous 1530

Work scheduled by: NYPA

 FWD  
 (Import)  
 CENTRAL EAST - VC **2520 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 2975 MW

**NIAGARA\_\_345\_230\_AT4**

 Mon 10/28/2019 to Tue 12/17/2019 **UPDATED by NYPA 04/10/2019**  
 0500 Continuous 1700

Work scheduled by: NYPA

 FWD REV  
 (Import) (Export)  
 SCH - OH - NY **1900 MW 1400 MW**  
 Impacts Total Transfer Capability 0 MW 300 MW  
 TTC with All Lines In Service 1900 MW 1700 MW

**SCH-IMO-NYISO\_LIMIT\_1750**

 Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
 0001 Continuous 2359

Work scheduled by: IESO

 FWD  
 (Import)  
 SCH - OH - NY **2050 MW**  
 Impacts Total Transfer Capability 200 MW  
 TTC with All Lines In Service 2250 MW

**SCH-NYISO-IMO\_LIMIT\_1600**

 Fri 11/01/2019 to Thu 04/30/2020 **UPDATED by IESO 05/03/2019**  
 0001 Continuous 2359

Work scheduled by: IESO

 REV  
 (Export)  
 SCH - OH - NY **1900 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 2000 MW



# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LINDN\_CG-LNDVFT\_\_\_345\_V-3022

Mon 11/04/2019 to Thu 11/07/2019  
0800 Continuous 1500

Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

### MARCY\_\_\_-N.SCTLND\_345\_18

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

### MARCY\_\_\_345KV\_CSC

Thu 11/07/2019 to Fri 11/08/2019  
0500 Continuous 1730

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2925 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2975 MW

### LEEDS\_\_\_-HURLYAVE\_345\_301

Mon 11/11/2019 to Fri 12/13/2019  
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 06/20/2019

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	1600 MW
TTC with All Lines In Service	5700 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Tue 11/12/2019 to Fri 11/15/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/18/2019 to Fri 11/22/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

### MOSES\_\_\_-ADIRNDCK\_230\_MA2

Mon 11/25/2019 to Wed 11/27/2019  
0700 Continuous 1500

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2300 MW
Impacts Total Transfer Capability	850 MW
TTC with All Lines In Service	3150 MW

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### DUNWODIE\_345KV\_3

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### DUNWODIE\_345KV\_5

FWD

Tue 11/26/2019 to Tue 11/26/2019 UPDATED by CONED 02/06/2019

(Import)

2330 Continuous 2359

SPR/DUN-SOUTH **3800 MW**

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/02/2019 to Fri 12/06/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Mon 12/09/2019 to Fri 12/13/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA2

FWD

Mon 12/16/2019 to Mon 12/16/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Tue 12/17/2019 to Fri 12/20/2019

(Import)

0700 Continuous 1500

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

### MOSES\_\_-ADIRNDCK\_230\_MA1

FWD

Thu 01/02/2020 to Fri 05/29/2020

(Import)

0700 Continuous 1300

MOSES SOUTH **2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

# NYISO TRANSFER LIMITATIONS

Wednesday, June 26, 2019 to Friday , December 25, 2020

## Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

### LADENTWN-BUCHAN\_S\_345\_Y88

Wed 01/15/2020 to Thu 02/13/2020

11/05/2018

FWD

(Import)

0001 Continuous 2359

Work scheduled by: ORU

UPNY CONED

**4800 MW**

Impacts Total Transfer Capability 900 MW

TTC with All Lines In Service 5700 MW

### DOLSONAV-ROCKTVRN\_345\_DART44

Mon 04/27/2020 to Sun 05/10/2020

UPDATED

by NYPA

03/21/2019

FWD

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

### SCH-IMO-NYISO\_LIMIT\_1600

Fri 05/01/2020 to Sat 10/31/2020

UPDATED

by IESO

05/03/2019

FWD

(Import)

0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW

### COOPERS\_-DOLSONAV\_345\_CCDA42

Mon 05/11/2020 to Fri 05/29/2020

UPDATED

by NYPA

03/21/2019

FWD

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

**2720 MW**

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 2975 MW

### MOSES\_-ADIRNDCK\_230\_MA2

Mon 06/01/2020 to Sat 11/14/2020

FWD

(Import)

0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH

**2100 MW**

Impacts Total Transfer Capability 1050 MW

TTC with All Lines In Service 3150 MW

### FRASANNX-COOPERS\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

UPDATED

by NYPA

03/01/2019

FWD

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

### MARCY\_-FRASANNX\_345\_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020

UPDATED

by NYPA

03/01/2019

FWD

(Import)

0700 Continuous 1730

Work scheduled by: NYPA

**ARR: 19**

CENTRAL EAST - VC

**2500 MW**

Impacts Total Transfer Capability 475 MW

TTC with All Lines In Service 2975 MW

**NYISO TRANSFER LIMITATIONS**

Wednesday, June 26, 2019 to Friday , December 25, 2020

CENTRAL EAST 3100MW  
CENTRAL EAST - VC 2975MW  
TOTAL EAST 6500MW  
UPNY CONED 5700MW  
SPR/DUN-SOUTH 4600MW  
DYSINGER EAST 3150MW  
MOSES SOUTH 3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SCH-IMO-NYISO\_LIMIT\_1750**

FWD

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Import)

0001 Continuous 2359

SCH - OH - NY

**2050 MW**

Impacts Total Transfer Capability 200 MW

TTC with All Lines In Service 2250 MW

Work scheduled by: IESO

**SCH-NYISO-IMO\_LIMIT\_1600**

REV

Sun 11/01/2020 to Fri 04/30/2021 UPDATED by IESO 05/03/2019

(Export)

0001 Continuous 2359

SCH - OH - NY

**1900 MW**

Impacts Total Transfer Capability 100 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: IESO

**MOSES\_\_\_-ADIRNDCK\_230\_MAL**

FWD

Tue 12/01/2020 to Mon 05/31/2021

(Import)

0700 Continuous 1300

MOSES SOUTH

**2300 MW**

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA