

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402							
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>		
0001	Continuous	2359				SCH - PJ - NY	2100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2150 MW
							1250 MW
							100 MW
							1350 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403							
Mon 01/15/2018	to	Tue 12/31/2019				SCH - PJ - NY	2050 MW
0001		2359				Impacts Total Transfer Capability	100 MW
Work scheduled by:						TTC with All Lines In Service	2150 MW
							1150 MW
							200 MW
							1350 MW
MARION_-FARRAGUT_345_C3403							
Mon 01/15/2018	to	Tue 12/31/2019	<u>EXTENDED</u>	<u>by CONED</u>	<u>02/06/2019</u>	SCH - PJ - NY	2100 MW
0001	Continuous	2359				Impacts Total Transfer Capability	50 MW
Work scheduled by: ConEd						TTC with All Lines In Service	2150 MW
							1250 MW
							100 MW
							1350 MW
STLAWRNC-MOSES_230_L33P							
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	SCH - OH - NY	1900 MW
0456	Continuous	2359				Impacts Total Transfer Capability	0 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
							1700 MW
							0 MW
							1700 MW
SCH-NYISO-HQ_LIMIT_800							REV
Wed 06/05/2019	to	Thu 09/12/2019	<u>UPDATED</u>	<u>by HQ</u>	<u>08/19/2019</u>	SCH - HQ - NY	800 MW
0001	Continuous	1700				Impacts Total Transfer Capability	200 MW
Work scheduled by: HQ						TTC with All Lines In Service	1000 MW
							(Export)
BECK_-NIAGARA_345_PA302							
Wed 07/31/2019	to	Wed 09/04/2019				SCH - OH - NY	900 MW
0800	Continuous	1800				Impacts Total Transfer Capability	1000 MW
Work scheduled by: IESO						TTC with All Lines In Service	1900 MW
							800 MW
							900 MW
							1700 MW
SCH-IMO-NYISO_LIMIT_400							FWD
Wed 08/14/2019	to	Wed 08/14/2019		<u>by NYISO</u>	<u>08/10/2019</u>	SCH - OH - NY	700 MW
0500	Continuous	0859				Impacts Total Transfer Capability	1200 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1900 MW
							(Import)

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Sat 08/31/2019 to Sat 08/31/2019
0001 Continuous 0230

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST__345_F39

Sun 09/01/2019 to Sun 09/01/2019
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sun 09/01/2019 to Sun 09/01/2019
0001 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

EFISHKIL-WOOD_ST__345_F39

Sun 09/01/2019 to Sun 09/01/2019
1800 Continuous 1830

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

W49TH_ST-E13THSTA_345_M54

Mon 09/02/2019 to Mon 09/02/2019 **UPDATED by CE 08/07/2019**
0300 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHOR_NPX-SHOREHAM_138_CSC

Tue 09/03/2019 to Wed 09/04/2019 **UPDATED by ISONE 02/15/2019**
0300 Continuous 1600

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

MARCY____765_345_AT1

Tue 09/03/2019 to Tue 09/03/2019
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18					FWD
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	(Import)
0500	Continuous	1730		<u>11/06/2018</u>	2090 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 885 MW
					TTC with All Lines In Service 2975 MW
MARCY___345KV_CSC					FWD
Wed 09/04/2019	to	Wed 09/04/2019	<u>UPDATED</u>	<u>by NYPA</u>	(Import)
0500	Continuous	1730		<u>11/06/2018</u>	2925 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA2					FWD
Wed 09/04/2019	to	Wed 09/04/2019			(Import)
0700	Continuous	1500			2100 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 3150 MW
ADIRNDCK-PORTER___230_12					FWD
Wed 09/04/2019	to	Wed 09/04/2019			(Import)
0700	Continuous	1530			2100 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 3150 MW
ADIRNDCK-CHASLAKE_230_13					FWD
Thu 09/05/2019	to	Thu 09/05/2019			(Import)
0700	Continuous	1530			2100 MW
Work scheduled by: NYPA					MOSES SOUTH
					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					FWD
Sat 09/07/2019	to	Sat 09/07/2019			(Import)
0001	Continuous	0200			2850 MW
Work scheduled by: HQ					MOSES SOUTH
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sat 09/07/2019	to	Sat 09/07/2019			(Export)
0001	Continuous	0200			500 MW
Work scheduled by: HQ					SCH - HQ - NY
					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2			FWD
Sat 09/07/2019	to	Sat 09/07/2019	(Import)
0001		0200	MOSES SOUTH 2550 MW
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
CHAT_DC_GC1 & CHAT_DC_GC2			FWD REV
Sat 09/07/2019	to	Sat 09/07/2019	(Import) (Export)
0001		0200	SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 130 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
CHAT_DC_GC2			FWD
Sat 09/07/2019	to	Sat 09/07/2019	(Import)
0001	Continuous	0200	MOSES SOUTH 2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
CHAT_DC_GC2			REV
Sat 09/07/2019	to	Sat 09/07/2019	(Export)
0001	Continuous	0200	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
<hr/>			
SCH-HQ-NYISO_LIMIT_1150			FWD
Sat 09/07/2019	to	Sat 09/07/2019	(Import)
0001	Continuous	0200	SCH - HQ - NY 1150 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 350 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
OSWEGO_COMPLEX_AVR_O/S			FWD
Sun 09/08/2019	to	Sun 09/08/2019	(Import)
0900	Continuous	0930	CENTRAL EAST - VC 2870 MW
Work scheduled by: Gen			Impacts Total Transfer Capability 105 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
SCH-NYISO-HQ_CEDARS_LIMIT_0			REV
Mon 09/09/2019	to	Thu 09/26/2019	(Export)
0400	Continuous	1900	SCH - HQ_CEDARS 0 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 40 MW
			TTC with All Lines In Service 40 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4
 Mon 09/16/2019 to Mon 09/16/2019
 0001 0300
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY-WOOD_ST_345_F30
 Mon 09/16/2019 to Wed 09/18/2019 **UPDATED by CE 08/07/2019**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK_230_MA2
 Mon 09/16/2019 to Fri 09/20/2019
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

OAKDALE -FRASER_345_32
 Mon 09/16/2019 to Fri 09/20/2019 **UPDATED by NYSEG 08/14/2019**
 0700 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5
 Fri 09/20/2019 to Tue 09/24/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PLSNTVLY-WOOD_ST_345_F30
 Fri 09/20/2019 to Fri 09/20/2019 **UPDATED by CENHU 08/16/2019**
 1500 Continuous 1600
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK_345_W65
 Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W82

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK_345KV_RNS4

Fri 09/20/2019 to Sun 09/22/2019
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT_345_X28

Fri 09/20/2019 to Fri 09/20/2019
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-TREMONT_345_X28

Mon 09/23/2019 to Mon 09/23/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

KINTIGH_-ROCHESTR_345_SRL-39

Mon 09/23/2019 to Fri 09/27/2019 **CANCELLED by NYPA 08/15/2019**
 0600 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER_345_32

Mon 09/23/2019 to Wed 09/25/2019 **UPDATED by NYSEG 08/14/2019**
 0700 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/25/2019 to Sat 09/28/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Wed 09/25/2019 to Sat 09/28/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 09/25/2019 to Sat 09/28/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

Thu 09/26/2019 to Thu 09/26/2019 **UPDATED by NYSEG 08/02/2019**
 0800 Continuous 1000
 Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1350 MW**
 Impacts Total Transfer Capability 0 MW 0 MW
 TTC with All Lines In Service 2150 MW 1350 MW

OAKDALE -FRASER_345_32

Thu 09/26/2019 to Fri 09/27/2019 **UPDATED by NYSEG 08/14/2019**
 1200 Continuous 1800
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

LEEDS_345KV_R395

Fri 09/27/2019 to Fri 09/27/2019 **UPDATED by NYPA 07/23/2019**
 1700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

KINTIGH_-ROCHESTR_345_SR1-39

Fri 09/27/2019 to Wed 10/02/2019
 1701 Continuous 1900
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

SPRNBK_-TREMONT_345_X28

Fri 09/27/2019 to Fri 09/27/2019
 2230 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1			FWD	
Sat 09/28/2019	to	Sat 09/28/2019	(Import)	
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1			REV	
Sat 09/28/2019	to	Sat 09/28/2019	(Export)	
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	
Sat 09/28/2019	to	Sat 09/28/2019	(Import)	
0001		0200	MOSES SOUTH	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	REV
Sat 09/28/2019	to	Sat 09/28/2019	(Import)	(Export)
0001		0200	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2			FWD	
Sat 09/28/2019	to	Sat 09/28/2019	(Import)	
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC2			REV	
Sat 09/28/2019	to	Sat 09/28/2019	(Export)	
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150			FWD	
Sat 09/28/2019	to	Sat 09/28/2019	(Import)	
0001	Continuous	0200	SCH - HQ - NY	1150 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	350 MW
			TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
LINDEN__-GOETHALS_230_A2253					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019	UPDATED	by PJM	08/06/2019	
0001	Continuous	1730				
Work scheduled by: PJM					SCH - PJ - NY	2100 MW 950 MW
					Impacts Total Transfer Capability	50 MW 400 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<hr/>						
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019				
0001		1730				
Work scheduled by:					SCH - PJ - NY	2050 MW 1150 MW
					Impacts Total Transfer Capability	100 MW 200 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<hr/>						
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019				
0001		1730				
Work scheduled by:					SCH - PJ - NY	2000 MW 1050 MW
					Impacts Total Transfer Capability	150 MW 300 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<hr/>						
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403					FWD	REV
					(Import)	(Export)
Mon 09/30/2019	to	Mon 09/30/2019				
0001		1730				
Work scheduled by:					SCH - PJ - NY	2050 MW 1150 MW
					Impacts Total Transfer Capability	100 MW 200 MW
					TTC with All Lines In Service	2150 MW 1350 MW
<hr/>						
EASTVIEW-SPRNBK__345_W78					FWD	
					(Import)	
Mon 09/30/2019	to	Tue 10/01/2019				
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
MILLWOOD-EASTVIEW_345_W85					FWD	
					(Import)	
Mon 09/30/2019	to	Tue 10/01/2019				
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1350 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
SPRNBK__345KV_RNS3					FWD	
					(Import)	
Mon 09/30/2019	to	Tue 10/01/2019				
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
BERKSHIR-ALPS _____ 345_393			FWD REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NE - NY	950 MW 1300 MW
Work scheduled by: ISONE	ARR: 78	Impacts Total Transfer Capability	450 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393			FWD REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE	ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD_345_312			FWD REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 1600		SCH - NE - NY	950 MW 1300 MW
Work scheduled by:	ARR: 78	Impacts Total Transfer Capability	450 MW 300 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-NORTHFLD_345_312			FWD REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NE - NY	900 MW 1500 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	500 MW 100 MW
		TTC with All Lines In Service	1400 MW 1600 MW
<hr/>			
BERKSHIR-NORTHFLD_345_312			FWD REV
Mon 09/30/2019 to Sat 10/05/2019			(Import) (Export)
0600 Continuous 1600		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	100 MW 100 MW
		TTC with All Lines In Service	200 MW 200 MW
<hr/>			
SCH-NYISO-NE_LIMIT_500			REV
Mon 09/30/2019 to Sat 10/05/2019			(Export)
0600 Continuous 1600		SCH - NE - NY	700 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	1600 MW
<hr/>			
OAKDALE -FRASER _____ 345_32			FWD
Mon 09/30/2019 to Mon 09/30/2019			(Import)
0700 Continuous 1800	UPDATED by NYSEG 08/14/2019	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG		Impacts Total Transfer Capability	325 MW
		TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16		FWD	
Mon 09/30/2019	to Fri 10/04/2019	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
HURLYAVE-ROSETON 345_303		FWD	
Mon 09/30/2019	to Wed 10/09/2019	(Import)	
0800	Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE		Impacts Total Transfer Capability	1600 MW
		TTC with All Lines In Service	5700 MW
DUNWODIE_345KV_4		FWD	
Tue 10/01/2019	to Fri 10/11/2019	(Import)	
0001	Continuous 0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4		FWD	
Tue 10/01/2019	to Thu 10/10/2019	(Import)	
0201	2230	SPR/DUN-SOUTH	3200 MW
Work scheduled by:		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
FROST_BR-LONG_MTN_345_352		FWD	REV
Wed 10/02/2019	to Thu 10/17/2019	(Import)	(Export)
0700	Continuous 1600	SCH - NE - NY	1150 MW 1600 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	250 MW 0 MW
		TTC with All Lines In Service	1400 MW 1600 MW
SCH-NE-NYISO_LIMIT_400		FWD	
Sat 10/05/2019	to Thu 10/17/2019	(Import)	
1601	Continuous 1600	SCH - NE - NY	600 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	1400 MW
CLAY -EDIC 345_2-15		FWD	
Mon 10/07/2019	to Fri 10/11/2019	(Import)	
0600	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STOLLERD-HISHELDN_230_67

Mon 10/07/2019 to Tue 10/08/2019
0700 Continuous 1400

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY -N.SCTLND_345_18

Wed 10/09/2019 to Fri 10/11/2019
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

LEEDS -PLSNTVLY_345_92

Thu 10/10/2019 to Mon 10/14/2019
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 08/07/2019

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/10/2019 to Mon 10/14/2019
0001 0300

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Sat 10/12/2019 to Sun 10/13/2019
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Sat 10/26/2019
0100 Continuous 1900

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - HQ - NY	0 MW 0 MW
Impacts Total Transfer Capability	1500 MW 1000 MW
TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1750 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1400 MW
ARR: 19		TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	1700 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1450 MW
ARR: 19		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1		FWD	REV
Sat 10/12/2019	to Sat 10/26/2019	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040		FWD	
Sat 10/12/2019	to Sat 10/26/2019	(Import)	
0100	1900	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2		FWD	REV
Sat 10/12/2019	to Sat 10/26/2019	(Import)	(Export)
0100	1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Update	By	Date	Outage	FWD	REV
PLSNTVLY-WOOD_ST__345_F30	Mon 10/14/2019	Thu 10/17/2019	UPDATED	by CE	08/07/2019	UPNY CONED	FWD (Import)	
0001	Continuous	0300					4000 MW	
Work scheduled by: ConEd							Impacts Total Transfer Capability	1700 MW
							TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC	Mon 10/14/2019	Fri 10/18/2019	UPDATED	by ISONE	08/09/2019	SCH - NPX_CSC	FWD (Import)	REV (Export)
0600	Continuous	1600					0 MW	0 MW
Work scheduled by: LI							Impacts Total Transfer Capability	330 MW
							TTC with All Lines In Service	330 MW
HURLYAVE-ROSETON__345_303	Mon 10/14/2019	Thu 10/31/2019				UPNY CONED	FWD (Import)	
0800	Continuous	1600					4100 MW	
Work scheduled by: CHGE							Impacts Total Transfer Capability	1600 MW
							TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE	Thu 10/17/2019	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD (Import)	
0001	Continuous	2359					0 MW	
Work scheduled by: LI							Impacts Total Transfer Capability	660 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501	Thu 10/17/2019	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD (Import)	
0001	Continuous	2359					0 MW	
Work scheduled by: LI							Impacts Total Transfer Capability	660 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1	Thu 10/17/2019	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD (Import)	
0001	Continuous	2359					375 MW	
Work scheduled by: LI							Impacts Total Transfer Capability	285 MW
							TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2	Thu 10/17/2019	Wed 10/23/2019				SCH - PJM_NEPTUNE	FWD (Import)	
0001	Continuous	2359					375 MW	
Work scheduled by: LI							Impacts Total Transfer Capability	285 MW
							TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 10/17/2019 to Thu 10/17/2019
 0900 1559

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Fri 10/18/2019 to Fri 10/18/2019
 0900 1559

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 10/22/2019 to Tue 10/22/2019 **UPDATED by CONED 02/06/2019**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 10/22/2019 to Tue 11/26/2019 **UPDATED by CONED 02/06/2019**
 0001 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 10/22/2019 to Thu 10/24/2019
 0700 Continuous 1530

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Thu 10/24/2019
 0500 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GILBOA__-N.SCTLND_345_GNS-1

Fri 10/25/2019 to Fri 10/25/2019
 1330 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Mon 10/28/2019 to Wed 11/13/2019 **UPDATED by NYPA 08/05/2019**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_345_230_AT4

Mon 10/28/2019 to Tue 12/17/2019 **UPDATED by NYPA 04/10/2019**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1900 MW 1400 MW**
 Impacts Total Transfer Capability 0 MW 300 MW
 TTC with All Lines In Service 1900 MW 1700 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1250 MW 1200 MW**
 Impacts Total Transfer Capability 1350 MW 350 MW
 TTC with All Lines In Service 2600 MW 1550 MW

HOPATCON-RAMAPO__500_5018

Fri 11/01/2019 to Tue 11/05/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5000 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 5700 MW

RAMAPO__345_345_PAR3500

Fri 11/01/2019 to Tue 11/05/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1250 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 2600 MW 1550 MW

RAMAPO__345_345_PAR4500

Fri 11/01/2019 to Tue 11/05/2019
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2150 MW 1250 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500				FWD	REV
Fri 11/01/2019 to Tue 11/05/2019				(Import) (Export)	
0001	Continuous	2200		SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO__500_345_BK 1500				FWD	
Fri 11/01/2019 to Tue 11/05/2019				(Import)	
0001	Continuous	2200		UPNY CONED	5000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
SCH-IMO-NYISO_LIMIT_1750				FWD	
Fri 11/01/2019 to Thu 04/30/2020				(Import)	
0001	Continuous	2359	UPDATED by IESO 05/03/2019	SCH - OH - NY	2050 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	2250 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Fri 11/01/2019 to Thu 04/30/2020				(Export)	
0001	Continuous	2359	UPDATED by IESO 05/03/2019	SCH - OH - NY	1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	2000 MW
NRTH1385-NOR HBR__138_601				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import) (Export)	
0001	Continuous	2359		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import) (Export)	
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603				FWD	REV
Mon 11/04/2019 to Fri 11/15/2019				(Import) (Export)	
0001		2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
NRTH1385-NOR HBR__138_602					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					
Mon 11/04/2019	to	Fri 11/15/2019			
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
LINDN_CG-LNDVFT__345_V-3022					
Mon 11/04/2019	to	Thu 11/07/2019			
0800	Continuous	1500	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
MARCY__-N.SCTLND_345_18					
Thu 11/07/2019	to	Fri 11/08/2019			
0500	Continuous	1730	CENTRAL EAST - VC	2090 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MARCY__345KV_CSC					
Thu 11/07/2019	to	Fri 11/08/2019			
0500	Continuous	1730	CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-HURLYAVE_345_301					FWD	
Mon 11/11/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by CHGE</u>	<u>06/20/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Tue 11/12/2019	to	Fri 11/15/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
WATRCURE-OAKDALE_345_31					FWD	REV
Tue 11/12/2019	to	Tue 11/12/2019	<u>UPDATED</u>	<u>by NYSEG</u>	<u>08/02/2019</u>	(Import) (Export)
1300	Continuous	1500				SCH - PJ - NY 2600 MW 1300 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 0 MW 250 MW
						TTC with All Lines In Service 2600 MW 1550 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 11/18/2019	to	Fri 11/22/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
MOSES__-ADIRNDCK_230_MA2					FWD	
Mon 11/25/2019	to	Wed 11/27/2019				(Import)
0700	Continuous	1500				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
DUNWODIE_345KV_3					FWD	
Tue 11/26/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
2330	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD	
Tue 11/26/2019	to	Tue 11/26/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>02/06/2019</u>	(Import)
2330	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2			FWD
Mon 12/02/2019	to	Fri 12/06/2019	(Import)
0700	Continuous	1500	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Mon 12/09/2019	to	Fri 12/13/2019	(Import)
0700	Continuous	1500	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD
Thu 12/12/2019	to	Fri 12/20/2019	(Import) (Export)
0800	Continuous	1500	SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 330 MW 330 MW
			TTC with All Lines In Service 330 MW 330 MW
MOSES___-ADIRNDCK_230_MA2			FWD
Mon 12/16/2019	to	Mon 12/16/2019	(Import)
0700	Continuous	1500	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Tue 12/17/2019	to	Fri 12/20/2019	(Import)
0700	Continuous	1500	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MA1			FWD
Thu 01/02/2020	to	Sun 03/01/2020	(Import)
0700	Continuous	1530	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
LADENTWN-BUCHAN_S_345_Y88			FWD
Wed 01/15/2020	to	Thu 02/13/2020	(Import)
0001	Continuous	2359	<u>11/05/2018</u> UPNY CONED 4800 MW
Work scheduled by: ORU			Impacts Total Transfer Capability 900 MW
			TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-PACKARD__230_62

Fri 02/28/2020 to Fri 02/28/2020
 0500 Continuous 1530
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Mon 03/02/2020 to Fri 03/06/2020 **UPDATED by NYPA 08/08/2019**
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Update	Authority	Effective Date	SCH	FWD	REV
MASSENA -MARCY 765_MSU1	Mon 03/02/2020	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019	SCH - HQ - NY	(Import)	(Export)
	0500	Continuous					475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Mon 03/02/2020	Fri 03/06/2020				MOSES SOUTH	(Import)	
	0500	Continuous					500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 03/02/2020	Fri 03/06/2020				SCH - HQ - NY	(Import)	(Export)
	0500	Continuous					850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MOSES -ADIRNDCK 230_MA1	Sat 03/07/2020	Fri 05/29/2020	UPDATED	by NYPA	08/08/2019	MOSES SOUTH	(Import)	
	0700	Continuous					2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW	
						TTC with All Lines In Service	3150 MW	
VOLNEY -MARCY 345_19	Tue 03/10/2020	Tue 03/10/2020				CENTRAL EAST - VC	(Import)	
	0700	Continuous					2825 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	150 MW	
						TTC with All Lines In Service	2975 MW	
VOLNEY -MARCY 345_19	Tue 03/10/2020	Tue 03/10/2020				OSWEGO EXPORT	(Import)	
	0700	Continuous					4900 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	350 MW	
						TTC with All Lines In Service	5250 MW	
FRASANX-COOPERS 345_UCC2-41	Wed 03/11/2020	Thu 03/12/2020				CENTRAL EAST - VC	(Import)	
	0700	Continuous					2500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW	
						TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Wed 03/11/2020 to Thu 03/12/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL_345_RP2

Sat 03/14/2020 to Mon 03/23/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY___345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH_345_NS1-38

Fri 03/27/2020 to Fri 03/27/2020
0600 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MARCY___-EDIC___345_UE1-7

Tue 03/31/2020 to Tue 03/31/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MARCY___-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

FRASER_-GILBOA___345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2

Mon 04/20/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 UPDATED by NYPA 03/21/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020 UPDATED by IESO 05/03/2019
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY____345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PANNELL_-CLAY____345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/11/2020 to Fri 05/29/2020 UPDATED by NYPA 03/21/2019
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROCHESTR_345_NR2					FWD
Mon 05/18/2020	to	Fri 05/22/2020			(Import)
0500	Continuous	1530			DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1750 MW
					TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD
Mon 06/01/2020	to	Fri 07/31/2020			(Import)
0700	Continuous	1730			MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_345_230_AT4					FWD REV
Mon 06/29/2020	to	Tue 06/30/2020			(Import) (Export)
0500	Continuous	1530			SCH - OH - NY 1900 MW 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW 300 MW
					TTC with All Lines In Service 1900 MW 1700 MW
CHATGUAY-MASSENA_765_7040					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 1550 MW
					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040					FWD REV
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import) (Export)
Work scheduled by: NYPA					SCH - HQ - NY 0 MW 0 MW
					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW
MARCY_765_345_AT1					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 1750 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 3150 MW
MASSENA_-MARCY_765_MSU1					FWD
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					CENTRAL EAST - VC 2265 MW
					Impacts Total Transfer Capability 710 MW
					TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019	(Import)
0500	Continuous	1730				MOSES SOUTH 500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	UPDATED	by NYPA	08/08/2019	(Import) (Export)
0500	Continuous	1730				SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040					FWD	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)
0500		1730				MOSES SOUTH 500 MW
Work scheduled by:					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020				(Import) (Export)
0500		1730				SCH - HQ - NY 850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES -ADIRNDCK 230_MA2					FWD	
Mon 08/03/2020	to	Sun 09/13/2020				(Import)
0700	Continuous	1730				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
FRASANX-COOPERS 345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	03/01/2019	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY -FRASANX 345_UCC2-41					FWD	
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED	by NYPA	03/01/2019	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,August 19, 2019 to Wednesday,February 17, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 10/12/2020 to Fri 11/13/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

MOSES___-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW