

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Mon 01/15/2018	to	Fri 05/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/08/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
						1250 MW
						100 MW
						1350 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Fri 05/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2150 MW
						1150 MW
						200 MW
						1350 MW
MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Fri 05/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>10/08/2019</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
						1250 MW
						100 MW
						1350 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
BECK_-NIAGARA_345_PA302						
Wed 07/31/2019	to	Tue 11/12/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>08/29/2019</u>	
0800	Continuous	1700				
Work scheduled by: IESO					SCH - OH - NY	900 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	1900 MW
						800 MW
						900 MW
						1700 MW
NIAGARA_-PACKARD_230_61						
Tue 09/03/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/19/2018</u>	
0500	Continuous	1700				
Work scheduled by: NYPA					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
PLSNTVLY_345KV_RNS5						
Sat 09/14/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	
0001	Continuous	0800				
Work scheduled by: ConEd					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Wed 10/02/2019 to Fri 10/18/2019
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 09/30/2019

FWD
 (Import)
 SCH - NE - NY **1150 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_400

Wed 10/02/2019 to Fri 10/18/2019
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 09/30/2019

FWD
 (Import)
 SCH - NE - NY **600 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1400 MW

DUNWODIE_345KV_4

Thu 10/03/2019 to Fri 10/18/2019
 0001 Continuous 2359
 Work scheduled by: ConEd

UPDATED by CE 10/18/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Fri 10/04/2019 to Wed 10/16/2019
 0201 2230
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SCH-NE-NYISO_LIMIT_300

Sat 10/05/2019 to Fri 10/18/2019
 1601 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 09/30/2019

FWD
 (Import)
 SCH - NE - NY **500 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1400 MW

SCH-HQ-NYISO_LIMIT_1100

Mon 10/07/2019 to Fri 11/22/2019
 0400 Continuous 2300
 Work scheduled by: HQ

EXTENDED by HQ 10/18/2019

FWD
 (Import)
 SCH - HQ - NY **1100 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1500 MW

CHATGUAY-MASSENA_765_7040

Sat 10/12/2019 to Tue 10/22/2019
 0100 Continuous 2000
 Work scheduled by: NYPA

UPDATED by NYPA 10/13/2019

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA__765_7040							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
MARCY__765_345_AT1							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY__765_345_AT2							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
MASSENA_-MARCY__765_MSU1							
Sat 10/12/2019	to	Tue 10/22/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/13/2019</u>		
0100	Continuous	2000				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040				FWD	
Sat 10/12/2019	to	Tue 10/22/2019		(Import)	
0100		2000	MOSES SOUTH	500 MW	
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	REV
Sat 10/12/2019	to	Tue 10/22/2019		(Import)	(Export)
0100		2000	SCH - HQ - NY	850 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	
Sat 10/12/2019	to	Tue 10/22/2019		(Import)	
0100		2000	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD	
Sat 10/12/2019	to	Tue 10/22/2019		(Import)	
0100		2000	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	
Sat 10/12/2019	to	Tue 10/22/2019		(Import)	
0100		2000	SCH - HQ_CEDARS	90 MW	
Work scheduled by:				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	190 MW
CHAT_DC_GC2				FWD	
Sun 10/13/2019	to	Fri 11/22/2019	EXTENDED by HQ 10/18/2019	(Import)	
2301	Continuous	2300		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2				FWD	REV
Sun 10/13/2019	to	Fri 11/22/2019	EXTENDED by HQ 10/18/2019	(Export)	
2301	Continuous	2300		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by ISONE</u>	<u>08/09/2019</u>		
0600	Continuous	1600				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
FIVEMILE-STOLLERD_345_29						FWD	
Mon 10/14/2019	to	Fri 10/18/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/08/2019</u>	(Import)	
0700	Continuous	1400				SCH - PJ - NY	2100 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2150 MW
MOTTHAVN-RAINEY_345_Q12						FWD	
Mon 10/14/2019	to	Wed 10/16/2019				(Import)	
2359	Continuous	2359				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
PLSNTVLY-WOOD_ST_345_F30						FWD	
Tue 10/15/2019	to	Thu 10/17/2019	<u>UPDATED</u>	<u>by CE</u>	<u>10/10/2019</u>	(Import)	
0301	Continuous	0300				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1700 MW
						TTC with All Lines In Service	5700 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD	
Thu 10/17/2019	to	Wed 10/23/2019				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD	
Thu 10/17/2019	to	Wed 10/23/2019				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	660 MW
						TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1						FWD	
Thu 10/17/2019	to	Wed 10/23/2019				(Import)	
0001	Continuous	2359				SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD
Thu 10/17/2019	to	Wed 10/23/2019		(Import)
0001	Continuous	2359	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
DUNWODIE_345KV_7				FWD
Sat 10/19/2019	to	Sat 10/19/2019	CANCELLED by ConEd 10/18/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8				FWD
Sat 10/19/2019	to	Sat 10/19/2019	CANCELLED by ConEd 10/18/2019	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_72				FWD
Sat 10/19/2019	to	Sun 10/20/2019	CANCELLED by ConEd 10/18/2019	(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
KINTIGH_-ROCHESTR_345_SRL-39				FWD
Sat 10/19/2019	to	Tue 10/22/2019	CANCELLED by RGE 10/17/2019	(Import)
0700	Continuous	1900	DYSINGER EAST	1400 MW
Work scheduled by: RGE				Impacts Total Transfer Capability 1750 MW
				TTC with All Lines In Service 3150 MW
PLSNTVLY-WOOD_ST_345_F30				FWD
Sat 10/19/2019	to	Tue 10/22/2019	FORCED by CE 10/20/2019	(Import)
1922	Continuous	2359	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
PLSNTVLY_345KV_RNS5				FWD
Sat 10/19/2019	to	Tue 10/22/2019	FORCED by CE 10/20/2019	(Import)
1922	Continuous	2359	UPNY CONED	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1900 MW
				TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD	
Sun 10/20/2019	to	Sun 10/20/2019	CANCELLED	by ConEd	10/18/2019	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	
DUNWODIE_345KV_8					FWD	
Sun 10/20/2019	to	Sun 10/20/2019	CANCELLED	by ConEd	10/18/2019	(Import)
0230	Continuous	0300				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	
SHORE_RD_345_138_BK_2					FWD	
Mon 10/21/2019	to	Mon 10/21/2019		by LI	10/16/2019	(Import)
0001	Continuous	2359				1350 MW
Work scheduled by: LI					CONED - LIPA	150 MW
					Impacts Total Transfer Capability	1500 MW
					TTC with All Lines In Service	
CRICKVLY-PLSNTVLY_345_F84						
Tue 10/22/2019	to	Tue 10/22/2019	CANCELLED	by ConEd	10/20/2019	
0001	Continuous	2000				
Work scheduled by: ConEd					SCH - NE - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
CEDARS__-ROSEMNTB_115_2/22					FWD	REV
Tue 10/22/2019	to	Tue 10/22/2019				(Import) (Export)
0700	Daily(No Weekends)	1700				95 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	
DENNISON-ROSEMNTB_115_2/22					FWD	REV
Tue 10/22/2019	to	Tue 10/22/2019				(Import) (Export)
0700	Daily(No Weekends)	1700				95 MW 40 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	0 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Tue 10/22/2019	to	Thu 10/24/2019	UPDATED	by NYPA	10/10/2019	(Import)
0700	Continuous	1730				2520 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	455 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WATRCURE_345_230_BK 1

Tue 10/22/2019 to Tue 10/22/2019
0800 Continuous 1530

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Wed 10/23/2019 to Wed 10/23/2019
0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	500 MW	1250 MW
Impacts Total Transfer Capability	900 MW	350 MW
TTC with All Lines In Service	1400 MW	1600 MW

LONG_MTN-CRICKVLY_345_398

Wed 10/23/2019 to Wed 10/23/2019
0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SHORE_RD_345_138_BK 1

Wed 10/23/2019 to Wed 10/23/2019
0001 Continuous 2359

Work scheduled by: LI

by LI 10/16/2019

	FWD
	(Import)
CONED - LIPA	1350 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1500 MW

SCH-IMO-NYISO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019
0500 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 10/15/2019

	FWD
	(Import)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1200 MW
TTC with All Lines In Service	1900 MW

SCH-NYISO-IMO_LIMIT_400

Wed 10/23/2019 to Fri 11/08/2019
0500 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 10/15/2019

	REV
	(Export)
SCH - OH - NY	700 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	1700 MW

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019
0500 Continuous 1700

Work scheduled by: NYPA

UPDATED by NYPA 09/10/2019

	REV
	(Export)
SCH - OH - NY	1400 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Wed 10/23/2019 to Thu 10/31/2019
0800 Continuous 1600

UPDATED by CH 10/21/2019

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: CHGE

CRICKVLY-PLSNTVLY_345_F83

Thu 10/24/2019 to Thu 10/24/2019
0001 Continuous 2000

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: ConEd

EGRDNCTY_345_138_AT1

FWD

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by CE 10/21/2019

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: LI

EGRDNCTY_345_138_AT2

FWD

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by CE 10/21/2019

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SPRNBK_-EGRDNCTR_345_Y49

FWD

Thu 10/24/2019 to Sun 11/03/2019
0001 Continuous 0300

UPDATED by CE 10/21/2019

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

Work scheduled by: LI

GILBOA_-N.SCTLND_345_GNS-1

FWD

Fri 10/25/2019 to Fri 10/25/2019
1630 Continuous 1730

CANCELLED by NYPA 10/21/2019

CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

Work scheduled by: NYPA

NIAGARA_-ROCHESTR_345_NR2

FWD

Mon 10/28/2019 to Wed 11/13/2019
0500 Continuous 1700

CANCELLED by NYPA 10/16/2019

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
DENNISON-ROSEMNTA_115_1/11					
Mon 10/28/2019	to	Thu 10/31/2019			
0700	Continuous	2015	SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
CEDARS_-ROSEMNTA_115_1/11					
Tue 10/29/2019	to	Tue 10/29/2019	<u>UPDATED</u> <u>by NGRID</u> <u>10/21/2019</u>		
0700	Daily(No Weekends)	1700	SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	95 MW 0 MW
				TTC with All Lines In Service	190 MW 40 MW
HOPATCON-RAMAPO___500_5018					
Fri 11/01/2019	to	Tue 11/05/2019			
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW
HOPATCON-RAMAPO___500_5018					
Fri 11/01/2019	to	Tue 11/05/2019			
0001	Continuous	2200	UPNY CONED	5000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	5700 MW
RAMAPO___345_345_PAR3500					
Fri 11/01/2019	to	Tue 11/05/2019			
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___345_345_PAR4500					
Fri 11/01/2019	to	Tue 11/05/2019			
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	450 MW 300 MW
				TTC with All Lines In Service	2600 MW 1550 MW
RAMAPO___500_345_BK 1500					
Fri 11/01/2019	to	Tue 11/05/2019			
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1350 MW 350 MW
				TTC with All Lines In Service	2600 MW 1550 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500					FWD
Fri 11/01/2019	to	Tue 11/05/2019			(Import)
0001	Continuous	2200		UPNY CONED	5000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Import)
Work scheduled by: IESO					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 2250 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Fri 11/01/2019	to	Thu 04/30/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Export)
Work scheduled by: IESO					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
VOLNEY__-MARCY__345_19					FWD
Fri 11/01/2019	to	Fri 11/01/2019			(Import)
0730	Daily(No Weekends)	1630		CENTRAL EAST - VC	2825 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 150 MW
					TTC with All Lines In Service 2975 MW
VOLNEY__-MARCY__345_19					FWD
Fri 11/01/2019	to	Fri 11/01/2019			(Import)
0730	Daily(No Weekends)	1630		OSWEGO EXPORT	4900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 5250 MW
CHAT_DC_GC1					FWD
Sat 11/02/2019	to	Sat 11/02/2019			(Import)
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 3150 MW
CHAT_DC_GC1					REV
Sat 11/02/2019	to	Sat 11/02/2019			(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2		FWD	
		(Import)	
Sat 11/02/2019	to Sat 11/02/2019	MOSES SOUTH	2550 MW
0001	0200	Impacts Total Transfer Capability	600 MW
Work scheduled by:		TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2		FWD	REV
		(Import)	(Export)
Sat 11/02/2019	to Sat 11/02/2019	SCH - HQ - NY	1370 MW 0 MW
0001	0200	Impacts Total Transfer Capability	130 MW 1000 MW
Work scheduled by:		TTC with All Lines In Service	1500 MW 1000 MW
SCH-HQ-NYISO_LIMIT_1150		FWD	
		(Import)	
Sat 11/02/2019	to Sat 11/02/2019	SCH - HQ - NY	1150 MW
0001	Continuous 0200	Impacts Total Transfer Capability	350 MW
Work scheduled by: HQ		TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1		FWD	
		(Import)	
Mon 11/04/2019	to Mon 11/04/2019	CONED - LIPA	1350 MW
0001	Continuous 2359	Impacts Total Transfer Capability	150 MW
Work scheduled by: LI		TTC with All Lines In Service	1500 MW
NRTH1385-NOR HBR_138_601		FWD	REV
		(Import)	(Export)
Mon 11/04/2019	to Fri 11/15/2019	SCH - NPX_1385	100 MW 100 MW
0001	Continuous 2359	Impacts Total Transfer Capability	100 MW 100 MW
Work scheduled by: LI		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602		FWD	REV
		(Import)	(Export)
Mon 11/04/2019	to Fri 11/15/2019	SCH - NPX_1385	0 MW 0 MW
0001	2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:		TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603		FWD	REV
		(Import)	(Export)
Mon 11/04/2019	to Fri 11/15/2019	SCH - NPX_1385	0 MW 0 MW
0001	2359	Impacts Total Transfer Capability	200 MW 200 MW
Work scheduled by:		TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
NRTH1385-NOR HBR__138_602					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					
Mon 11/04/2019	to	Fri 11/15/2019			
0001		2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by:				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR__138_603					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: LI				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC					
Mon 11/04/2019	to	Fri 11/15/2019			
0001	Continuous	2359	SCH - NPX_1385	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
LINDN_CG-LNDVFT__345_V-3022					
Mon 11/04/2019	to	Thu 11/07/2019			
0800	Continuous	1500	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW
MARCY__-N.SCTLND_345_18					
Wed 11/06/2019	to	Wed 11/13/2019	UPDATED	by NYPA	09/11/2019
0500	Continuous	1730			
Work scheduled by: NYPA				ARR: 19	
				CENTRAL EAST - VC	2090 MW
				Impacts Total Transfer Capability	885 MW
				TTC with All Lines In Service	2975 MW
MARCY__345KV_CSC					
Wed 11/06/2019	to	Fri 11/22/2019	UPDATED	by NYPA	09/11/2019
0500	Continuous	1730			
Work scheduled by: NYPA					
				CENTRAL EAST - VC	2925 MW
				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Wed 11/06/2019 to Fri 11/22/2019
0500 Continuous 1730

UPDATED by NYPA 09/11/2019

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

HURLYAVE-ROSETON__345_303

Wed 11/06/2019 to Fri 12/06/2019
0800 Continuous 1600

UPDATED by CH 10/21/2019

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

N. SCTLND-LEEDS___345_94

Wed 11/06/2019 to Thu 11/07/2019
0830 Continuous 1430

Work scheduled by: NGrid

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

PLSNTVLE-DUNWODIE_345_W89

Fri 11/08/2019 to Sat 11/09/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

PLSNTVLY_345KV_RNS5

Mon 11/11/2019 to Mon 11/11/2019
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

PLSNTVLY-WOOD_ST__345_F30

Mon 11/11/2019 to Tue 11/12/2019
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

E13THSTA-FARRAGUT_345_45

Tue 11/12/2019 to Tue 11/12/2019
0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Tue 11/12/2019 to Tue 11/12/2019
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

WATRCURE-OAKDALE_345_31

Tue 11/12/2019 to Tue 11/12/2019 **UPDATED by NYSEG 09/13/2019**
 1300 Continuous 1500
 Work scheduled by: NYSEG

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2600 MW 1300 MW**
 Impacts Total Transfer Capability 0 MW 250 MW
 TTC with All Lines In Service 2600 MW 1550 MW

PLSNTVLY-WOOD_ST_345_F31

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED by NYISO 09/18/2019**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLY_345KV_RNS4

Thu 11/14/2019 to Thu 11/14/2019 **UPDATED by NYISO 09/18/2019**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 5700 MW

E13THSTA-FARRAGUT_345_45

Thu 11/14/2019 to Thu 11/14/2019
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54

Thu 11/14/2019 to Thu 11/14/2019
 0201 Continuous 0500
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/17/2019 to Mon 11/18/2019 **UPDATED by CONED 09/09/2019**
 0301 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79					FWD	
Sun 11/17/2019	to	Mon 11/18/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>09/09/2019</u>	(Import)
0301	Continuous	0300				4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	
					TTC with All Lines In Service 5700 MW	
SCH-NE-NYISO_LIMIT_500					FWD	
Sun 11/17/2019	to	Sun 11/17/2019				(Import)
1100	Continuous	1600				700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1400 MW	
SCH-NYISO-NE_LIMIT_1200					REV	
Sun 11/17/2019	to	Sun 11/17/2019				(Export)
1100	Continuous	1600				1400 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 1800 MW	
SPRNBK__345KV_RNS5					FWD	
Mon 11/18/2019	to	Mon 11/18/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>09/09/2019</u>	(Import)
0301	Continuous	0330				3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
EASTVIEW-SPRNBK__345_W64					FWD	
Mon 11/18/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>09/09/2019</u>	(Import)
0301	Continuous	0200				4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	
					TTC with All Lines In Service 5700 MW	
MILLWOOD-EASTVIEW_345_W99					FWD	
Mon 11/18/2019	to	Tue 11/19/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>09/09/2019</u>	(Import)
0301	Continuous	0200				4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1350 MW	
					TTC with All Lines In Service 5700 MW	
BERKSHIR-ALPS_____345_393					FWD	
Mon 11/18/2019	to	Wed 11/27/2019				(Import) (Export)
0600	Continuous	1700				1150 MW 1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 250 MW 500 MW	
					TTC with All Lines In Service 1400 MW 1800 MW	

ARR: 78

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			ARR: 78	Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<hr/>					
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD _____ 345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600		1700		SCH - NE - NY	1150 MW 1300 MW
Work scheduled by:			ARR: 78	Impacts Total Transfer Capability	250 MW 500 MW
				TTC with All Lines In Service	1400 MW 1800 MW
<hr/>					
BERKSHIR-NORTHFLD _____ 345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NE - NY	1400 MW 1500 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	0 MW 300 MW
				TTC with All Lines In Service	1400 MW 1800 MW
<hr/>					
BERKSHIR-NORTHFLD _____ 345_312				FWD	REV
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	(Export)
0600	Continuous	1700		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
<hr/>					
SCH-NE-NYISO_LIMIT_800				FWD	
Mon 11/18/2019	to	Wed 11/27/2019		(Import)	
0600	Continuous	1700		SCH - NE - NY	1000 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	1400 MW
<hr/>					
SCH-NYISO-NE_LIMIT_500					REV
Mon 11/18/2019	to	Wed 11/27/2019			(Export)
0600	Continuous	1700		SCH - NE - NY	700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	1800 MW
<hr/>					
SPRNBK _____ 345KV_RNS5				FWD	
Tue 11/19/2019	to	Tue 11/19/2019	UPDATED	(Import)	
0130	Continuous	0200	by CONED 09/09/2019	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64				FWD	
Sat 11/23/2019	to	Sat 11/23/2019		(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
MILLWOOD-EASTVIEW_345_W99				FWD	
Sat 11/23/2019	to	Sat 11/23/2019		(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1350 MW	
			TTC with All Lines In Service	5700 MW	
SPRNBK__345KV_RNS5				FWD	
Sat 11/23/2019	to	Sat 11/23/2019		(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
RAMAPO__-LADENTWN_345_W72				FWD	
Mon 11/25/2019	to	Mon 11/25/2019		(Import)	
0001	Continuous	2200	UPNY CONED	4400 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1300 MW	
			TTC with All Lines In Service	5700 MW	
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 11/25/2019	to	Wed 11/27/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 12/02/2019	to	Mon 12/02/2019	UPDATED	(Import)	(Export)
0700	Continuous	2300	by ISONE 10/04/2019	0 MW	0 MW
Work scheduled by: LI			SCH - NPX_CSC	330 MW	330 MW
			Impacts Total Transfer Capability	330 MW	330 MW
			TTC with All Lines In Service	330 MW	330 MW
MOSES__-ADIRNDCK_230_MA2				FWD	
Mon 12/02/2019	to	Fri 12/06/2019		(Import)	
0700	Continuous	1500	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
N. SCTLND-ALPS 345_2					
Mon 12/02/2019	to	Mon 12/02/2019			
0730	Daily(No Weekends)	1630	SCH - NE - NY	900 MW	1700 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	500 MW 100 MW
				TTC with All Lines In Service	1400 MW 1800 MW
N. SCTLND-ALPS 345_2					
Mon 12/02/2019	to	Mon 12/02/2019			
0730	Daily(No Weekends)	1630	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
FRASER 345_FRASER SVC					
Mon 12/02/2019	to	Fri 12/13/2019			
0800	Continuous	1500	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	40 MW
				TTC with All Lines In Service	2975 MW
LEEDS 345KV_R94301					
Tue 12/03/2019	to	Fri 12/13/2019	UPDATED by NGRID 10/04/2019		
0800	Continuous	1500	UPNY CONED	3800 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	1900 MW
				TTC with All Lines In Service	5700 MW
MOSES -ADIRNDCK_230_MAI					
Mon 12/09/2019	to	Fri 12/13/2019			
0700	Continuous	1500	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
ROSETON -ROCKTVRN_345_311					
Mon 12/09/2019	to	Thu 12/12/2019			
0800	Continuous	1600	UPNY CONED	4400 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	1300 MW
				TTC with All Lines In Service	5700 MW
SHOR_NPX-SHOREHAM_138_CSC					
Thu 12/12/2019	to	Fri 12/20/2019			
0700	Continuous	1500	SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2				FWD
Mon 12/16/2019	to	Mon 12/16/2019		(Import)
0700	Continuous	1500		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
MOSES___-ADIRNDCK_230_MAI				FWD
Tue 12/17/2019	to	Fri 12/20/2019		(Import)
0700	Continuous	1500		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
SCH-NE-NYISO_LIMIT_500				FWD
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019	(Import)
0600	Continuous	1600		SCH - NE - NY 700 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_1200				REV
Fri 12/20/2019	to	Fri 12/20/2019	UPDATED by ISONE 10/11/2019	(Export)
0600	Continuous	1600		SCH - NE - NY 1400 MW
Work scheduled by: ISONE				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 1800 MW
MOSES___-ADIRNDCK_230_MA2				FWD
Thu 01/02/2020	to	Sun 03/01/2020		(Import)
0700	Continuous	1530		MOSES SOUTH 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
LADENTWN-BUCHAN_S_345_Y88				FWD
Wed 01/15/2020	to	Thu 02/13/2020	11/05/2018	(Import)
0001	Continuous	2359		UPNY CONED 4800 MW
Work scheduled by: ORU				Impacts Total Transfer Capability 900 MW
				TTC with All Lines In Service 5700 MW
MOTTHAVN-RAINEY___345_Q11				FWD
Sun 02/23/2020	to	Sun 03/01/2020		(Import)
0001	Continuous	0200		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NIAGARA_-PACKARD__230_62							
Fri 02/28/2020	to	Fri 02/28/2020					
0500	Continuous	1530			SCH - OH - NY	1100 MW	950 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1150 MW 1050 MW
						TTC with All Lines In Service	2250 MW 2000 MW
CHATGUAY-MASSENA__765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MARCY__765_345_AT1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
							ARR: 19
MARCY__765_345_AT2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500	Continuous	1730			MOSES SOUTH	1700 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
							ARR: 19
MASSENA_-MARCY__765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730			MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Update	By	Effective Date	Schedule	FWD	REV
MASSENA -MARCY 765_MSU1	Mon 03/02/2020	Fri 03/06/2020	UPDATED	NYPA	08/08/2019	SCH - HQ - NY	(Import)	(Export)
0500 Continuous 1730						Impacts Total Transfer Capability	475 MW	1000 MW
Work scheduled by: NYPA						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1	Mon 03/02/2020	Fri 03/06/2020	UPDATED	NYPA	08/08/2019	SCH - HQ_CEDARS	(Import)	
0500 Continuous 1730						Impacts Total Transfer Capability	90 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	109 MW	
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Mon 03/02/2020	Fri 03/06/2020				MOSES SOUTH	(Import)	
0500 1730						Impacts Total Transfer Capability	500 MW	
Work scheduled by:						TTC with All Lines In Service	2650 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 03/02/2020	Fri 03/06/2020				SCH - HQ - NY	(Import)	(Export)
0500 1730						Impacts Total Transfer Capability	850 MW	0 MW
Work scheduled by:						TTC with All Lines In Service	650 MW	1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 03/02/2020	Fri 03/06/2020				SCH - HQ_CEDARS	(Import)	
0500 1730						Impacts Total Transfer Capability	90 MW	
Work scheduled by:						TTC with All Lines In Service	109 MW	
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	Mon 03/02/2020	Fri 03/06/2020				SCH - HQ_CEDARS	(Import)	
0500 1730						Impacts Total Transfer Capability	90 MW	
Work scheduled by:						TTC with All Lines In Service	109 MW	
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 03/02/2020	Fri 03/06/2020				SCH - HQ_CEDARS	(Import)	
0500 1730						Impacts Total Transfer Capability	90 MW	
Work scheduled by:						TTC with All Lines In Service	109 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78				FWD
Fri 03/06/2020	to	Sat 03/07/2020		(Import)
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
MILLWOOD-EASTVIEW_345_W85				FWD
Fri 03/06/2020	to	Sat 03/07/2020		(Import)
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
SPRNBK__345KV_RNS3				FWD
Fri 03/06/2020	to	Sat 03/07/2020		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
MOSES__-ADIRNDCK_230_MA1				FWD
Sat 03/07/2020	to	Fri 05/29/2020		(Import)
0700	Continuous	1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
VOLNEY__-MARCY__345_19				FWD
Tue 03/10/2020	to	Tue 03/10/2020	UPDATED by NYPA 09/24/2019	(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2825 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 2975 MW
VOLNEY__-MARCY__345_19				FWD
Tue 03/10/2020	to	Tue 03/10/2020	UPDATED by NYPA 09/24/2019	(Import)
0700	Continuous	1530		OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 350 MW
				TTC with All Lines In Service 5250 MW
FRASANX-COOPERS__345_UCC2-41				FWD
Wed 03/11/2020	to	Thu 03/12/2020		(Import)
0700	Continuous	1530		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41				FWD	
Wed 03/11/2020	to	Thu 03/12/2020		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	
ROCHESTR-PANNELL_345_RP2				FWD	
Sat 03/14/2020	to	Mon 03/23/2020		(Import)	
0500	Continuous	1700	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
MARCY___345KV_CSC				FWD	
Mon 03/16/2020	to	Fri 03/27/2020		(Import)	
0500	Continuous	1730	CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW	
			TTC with All Lines In Service	2975 MW	
ROSETON_-EFISHKIL_345_RFK305				FWD	
Mon 03/16/2020	to	Fri 04/03/2020		(Import)	
0700	Continuous	1530	UPNY CONED	4800 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	5700 MW	
NIAGARA_-KINTIGH_345_NS1-38				FWD	
Fri 03/27/2020	to	Fri 03/27/2020		(Import)	
0600	Continuous	1530	DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
BECK___-PACKARD_230_BP76				FWD	REV
Fri 03/27/2020	to	Fri 03/27/2020		(Import)	(Export)
0800	Daily(No Weekends)	1600	SCH - OH - NY	1700 MW	1500 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	550 MW	500 MW
			TTC with All Lines In Service	2250 MW	2000 MW
MARCY___-EDIC___345_UE1-7				FWD	
Tue 03/31/2020	to	Tue 03/31/2020	UPDATED	(Import)	
0700	Continuous	1530	by NYPA	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			09/24/2019	Impacts Total Transfer Capability	0 MW
			ARR: 19&16	TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SPRNBRK_-W49TH_ST_345_M51			FWD
Mon 04/06/2020	to	Wed 04/08/2020	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
SPRNBRK_345KV_RNS5			FWD
Mon 04/06/2020	to	Wed 04/08/2020	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
MARCY_-N.SCTLND_345_18			FWD
Tue 04/07/2020	to	Wed 04/08/2020	(Import)
0700	Continuous	1530	CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 885 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
LINDN_CG-LNDVFT_345_V-3022			FWD REV
Sun 04/12/2020	to	Fri 04/17/2020	(Import) (Export)
1400	Continuous	1800	SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
<hr/>			
PLSNTVLY-EFISHKIL_345_F36			FWD
Mon 04/13/2020	to	Tue 04/14/2020	(Import)
0001	Continuous	0200	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1700 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
FRASER_-GILBOA_345_GF5-35			FWD
Mon 04/13/2020	to	Wed 04/22/2020	(Import)
0700	Continuous	1730	CENTRAL EAST - VC 2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
NIAGARA_-ROCHESTR_345_NR2			FWD
Mon 04/20/2020	to	Fri 05/01/2020	(Import)
0500	Continuous	1700	DYSINGER EAST 1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS__-HURLYAVE_345_301

Mon 04/27/2020 to Fri 05/29/2020
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_____345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD	
Mon 05/04/2020	to	Mon 05/18/2020		(Import)	
0800	Continuous	1700	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
PANNELL -CLAY_345_1				FWD	
Mon 05/11/2020	to	Fri 05/15/2020		(Import)	
0700	Continuous	1530	WEST CENTRAL	1300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	950 MW	
			TTC with All Lines In Service	2250 MW	
COOPERS -DOLSONAV_345_CCDA42				FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u> <u>by NYPA</u> <u>03/21/2019</u>	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2720 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA -ROCHESTR_345_NR2				FWD	
Mon 05/18/2020	to	Fri 05/22/2020		(Import)	
0500	Continuous	1530	DYSINGER EAST	1400 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1750 MW	
			TTC with All Lines In Service	3150 MW	
MOSES -ADIRNDCK_230_MA2				FWD	
Mon 06/01/2020	to	Fri 07/31/2020		(Import)	
0700	Continuous	1730	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	3150 MW	
NIAGARA_345_230_AT4				REV	
Mon 06/29/2020	to	Tue 06/30/2020		(Export)	
0500	Continuous	1530	SCH - OH - NY	1400 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	1700 MW	
SCH-IMO-NYISO_NIAG_CB_3008_W/BB				FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020		(Import)	(Export)
0500	Continuous	1530	SCH - OH - NY	1900 MW	1450 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	250 MW
			TTC with All Lines In Service	1900 MW	1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
CHATGUAY-MASSENA__765_7040					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD (Import)					
MOSES SOUTH 1550 MW					
Impacts Total Transfer Capability 1600 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
CHATGUAY-MASSENA__765_7040					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD REV (Import) (Export)					
SCH - HQ - NY 0 MW 0 MW					
Impacts Total Transfer Capability 1500 MW 1000 MW					
TTC with All Lines In Service 1500 MW 1000 MW					
<hr/>					
MARCY__765_345_AT1					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD (Import)					
MOSES SOUTH 1750 MW					
Impacts Total Transfer Capability 1400 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
MASSENA_-MARCY__765_MSU1					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD (Import)					
CENTRAL EAST - VC 2265 MW					
Impacts Total Transfer Capability 710 MW					
TTC with All Lines In Service 2975 MW					
<hr/>					
MASSENA_-MARCY__765_MSU1					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD (Import)					
MOSES SOUTH 500 MW					
Impacts Total Transfer Capability 2650 MW					
TTC with All Lines In Service 3150 MW					
<hr/>					
MASSENA_-MARCY__765_MSU1					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD REV (Import) (Export)					
SCH - HQ - NY 475 MW 1000 MW					
Impacts Total Transfer Capability 1025 MW 0 MW					
TTC with All Lines In Service 1500 MW 1000 MW					
<hr/>					
MASSENA_-MARCY__765_MSU1					
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>
0500	Continuous	1730			
Work scheduled by: NYPA					
FWD (Import)					
SCH - HQ_CEDARS 90 MW					
Impacts Total Transfer Capability 100 MW					
TTC with All Lines In Service 190 MW					

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sat 08/01/2020 to Sun 08/02/2020
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 190 MW

MOSES -ADIRNDCK 230_MA2

Mon 08/03/2020 to Sun 09/13/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANX-COOPERS 345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/01/2019**
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 09/07/2020 to Fri 10/23/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/01/2019

ARR: 19

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MOSES___-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CLAY___-EDIC___345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 10/09/2019

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15					FWD
Mon 09/28/2020	to	Fri 10/02/2020			(Import)
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
DUNWODIE_345KV_3					FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5					FWD
Thu 10/01/2020	to	Thu 10/01/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>
0001	Continuous	0030		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71					FWD
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>09/05/2019</u>
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
HURLYAVE-ROSETON_345_303					FWD
Mon 10/26/2020	to	Fri 12/04/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359		SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service 2250 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359		SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3				FWD	
Thu 11/05/2020	to	Thu 11/05/2020	<u>UPDATED</u> <u>by CONED</u> <u>09/05/2019</u>	(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5				FWD	
Thu 11/05/2020	to	Thu 11/05/2020	<u>UPDATED</u> <u>by CONED</u> <u>09/05/2019</u>	(Import)	
0230	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
CHATGUAY-MASSENA_765_7040				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		MOSES SOUTH	1550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1600 MW
				TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040				FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020		(Import) (Export)	
0100	Continuous	1900		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY___765_345_AT1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MARCY___765_345_AT2				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		MOSES SOUTH	1700 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MASSENA_-MARCY___765_MSU1				FWD	
Sun 11/15/2020	to	Mon 11/30/2020		(Import)	
0100	Continuous	1900		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 21, 2019 to Wednesday, April 21, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-
MASSENA_230_MMS2

FWD
(Import)

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

Work scheduled by:

PLSNTVLE-DUNWODIE_345_W89

FWD
(Import)

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

PLSNTVLE-DUNWODIE_345_W89

FWD
(Import)

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

Work scheduled by: ConEd

MOSES___-ADIRNDCK_230_MA1

FWD
(Import)

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

MOTTHAVN-RAINEY___345_Q11

FWD
(Import)

Mon 03/01/2021 to Tue 04/06/2021
0001 Continuous 0700

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

CLAY___-EDIC___345_2-15

FWD
(Import)

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA