

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019
 0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019
 0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018
 0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019
 0500 Continuous 1700

Work scheduled by: NYPA

	REV
	(Export)
SCH - OH - NY	1750 MW
Impacts Total Transfer Capability	150 MW
TTC with All Lines In Service	1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500						REV
Fri 11/01/2019	to	Thu 04/30/2020				(Export)
0001	Continuous	2359			SCH - NE - NY	1700 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 1700 MW
HURLYAVE-ROSETON_345_303						FWD
Wed 11/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by CH</u>	<u>10/21/2019</u>	(Import)
0800	Continuous	1600			UPNY CONED	4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Tue 11/12/2019	to	Tue 12/17/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/27/2019</u>	(Import)
0501	Continuous	1700			SCH - OH - NY	1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Tue 11/12/2019	to	Tue 12/17/2019	<u>EXTENDED</u>	<u>by IESO</u>	<u>11/27/2019</u>	(Export)
0501	Continuous	1700			SCH - OH - NY	1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1900 MW
OSWEGO_COMPLEX_AVR_O/S						FWD
Mon 11/18/2019	to	Mon 12/23/2019	<u>EXT FORCE</u>	<u>by GEN</u>	<u>12/04/2019</u>	(Import)
0221	Continuous	1200			CENTRAL EAST - VC	2870 MW
Work scheduled by: Gen						Impacts Total Transfer Capability 105 MW
						TTC with All Lines In Service 2975 MW
MOSES -ADIRNDCK_230_MA2						FWD
Mon 12/02/2019	to	Fri 12/06/2019				(Import)
0700	Continuous	1730			MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
W49TH_ST_345KV_6						FWD
Tue 12/03/2019	to	Tue 12/03/2019	<u>UPDATED</u>	<u>by CE</u>	<u>12/03/2019</u>	(Import)
0001	Continuous	0030			SCH - PJM_HTP	330 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 330 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 12/03/2019 to Tue 12/03/2019
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CE 12/03/2019

FWD
 (Import)
 SCH - PJM_HTP **330 MW**
 Impacts Total Transfer Capability 330 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_7

Tue 12/03/2019 to Tue 12/03/2019
 0001 Continuous 0300
 Work scheduled by: ConEd

RETURNED by CONED 12/03/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 12/03/2019 to Tue 12/31/2019
 0048 Continuous 2359
 Work scheduled by: ConEd

FORCED by CONED 12/03/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 12/03/2019 to Tue 12/31/2019
 0048 Continuous 2359
 Work scheduled by: ConEd

FORCED by CONED 12/03/2019

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Tue 12/03/2019 to Tue 12/31/2019
 0107 Continuous 2359
 Work scheduled by: ConEd

FORCED by CONED 12/03/2019

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SCH-NE-NYISO_LIMIT_500

Tue 12/03/2019 to Fri 12/20/2019
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 10/11/2019

FWD
 (Import)
 SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1200

Tue 12/03/2019 to Fri 12/20/2019
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 10/11/2019

REV
 (Export)
 SCH - NE - NY **1400 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
LEEDS___345KV_R94301						(Import)
Tue 12/03/2019	to	Fri 12/13/2019	<u>CANCELLED</u>	<u>by NGrid</u>	<u>12/03/2019</u>	
0800	Continuous	1500				3800 MW
Work scheduled by: NGrid					UPNY CONED	1900 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
ALCOA_R8105_TIE_B						FWD
						(Import)
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>11/25/2019</u>	
0730	Continuous	1700				50 MW
Work scheduled by: NGrid					MOSES SOUTH	3150 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
W49TH_ST_345KV_6						FWD
						(Import)
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u>	<u>12/03/2019</u>	
2230	Continuous	2300				330 MW
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<hr/>						
W49TH_ST_345KV_8						FWD
						(Import)
Wed 12/04/2019	to	Wed 12/04/2019	<u>UPDATED</u>	<u>by CE</u>	<u>12/03/2019</u>	
2230	Continuous	2300				330 MW
Work scheduled by: ConEd					SCH - PJM_HTP	330 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<hr/>						
EFISHKIL-WOOD_ST__345_F39						FWD
						(Import)
Thu 12/05/2019	to	Thu 12/05/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>12/03/2019</u>	
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd					UPNY CONED	1700 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
WOOD_ST_-PLSNTVLE_345_Y87						FWD
						(Import)
Thu 12/05/2019	to	Sat 12/07/2019	<u>CANCELLED</u>	<u>by ConEd</u>	<u>12/03/2019</u>	
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd					UPNY CONED	1700 MW
					Impacts Total Transfer Capability	5700 MW
					TTC with All Lines In Service	5700 MW
<hr/>						
N.SCTLND-ALPS_____345_2						FWD
						(Import)
Fri 12/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/04/2019</u>	
0730	Continuous	1630				900 MW
Work scheduled by: NGrid					SCH - NE - NY	500 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
<hr/>		
N. SCTLND-ALPS _____ 345_2		
Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019		(Import) (Export)
0730 Continuous 1630		
Work scheduled by: NGrid	SCH - NPX_1385	100 MW 100 MW
	Impacts Total Transfer Capability	100 MW 100 MW
	TTC with All Lines In Service	200 MW 200 MW
<hr/>		
SCH-NE-NYISO_LIMIT_300	FWD	
Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019		(Import)
0730 Continuous 1630		
Work scheduled by: NGrid	SCH - NE - NY	500 MW
	Impacts Total Transfer Capability	900 MW
	TTC with All Lines In Service	1400 MW
<hr/>		
SCH-NYISO-NE_LIMIT_400		REV
Fri 12/06/2019 to Fri 12/06/2019 UPDATED by NGRID 12/04/2019		(Export)
0730 Continuous 1630		
Work scheduled by: NGrid	SCH - NE - NY	600 MW
	Impacts Total Transfer Capability	1100 MW
	TTC with All Lines In Service	1700 MW
<hr/>		
NIAGARA -PACKARD_230_62	FWD	REV
Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019		(Import) (Export)
0800 Daily(No Weekends) 1530		
Work scheduled by: NGrid	SCH - OH - NY	900 MW 1850 MW
	Impacts Total Transfer Capability	1150 MW 50 MW
	TTC with All Lines In Service	2050 MW 1900 MW
<hr/>		
SCH-IMO-NYISO_LIMIT_300	FWD	
Fri 12/06/2019 to Fri 12/06/2019 UPDATED by IESO 11/27/2019		(Import)
0800 Daily(No Weekends) 1530		
Work scheduled by: NGrid	SCH - OH - NY	600 MW
	Impacts Total Transfer Capability	1450 MW
	TTC with All Lines In Service	2050 MW
<hr/>		
EFISHKIL-WOOD_ST_345_F39	FWD	
Fri 12/06/2019 to Sat 12/07/2019 CANCELLED by ConEd 12/03/2019		(Import)
2330 Continuous 0030		
Work scheduled by: ConEd	UPNY CONED	4000 MW
	Impacts Total Transfer Capability	1700 MW
	TTC with All Lines In Service	5700 MW
<hr/>		
SCH-HQ-NYISO_LIMIT_1150	FWD	
Sat 12/07/2019 to Sat 12/07/2019 CANCELLED by HQ 12/07/2019		(Import)
0001 Continuous 0200		
Work scheduled by: HQ	SCH - HQ - NY	1150 MW
	Impacts Total Transfer Capability	350 MW
	TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Mon 12/09/2019 to Thu 12/12/2019
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 12/04/2019

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Mon 12/09/2019 to Sat 12/14/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 12/04/2019

FWD
 (Import)
 SCH - PJM_HTP **315 MW**
 Impacts Total Transfer Capability 345 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_950

Mon 12/09/2019 to Wed 12/11/2019
 0500 Continuous 0459
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - OH - NY **1250 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 2050 MW

MOSES__-ADIRNDCK_230_MA1

Mon 12/09/2019 to Fri 12/13/2019
 0700 Continuous 1530
 Work scheduled by: NYPA

UPDATED by NYPA 12/03/2019

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

ROSETON_-ROCKTVRN_345_311

Mon 12/09/2019 to Thu 12/12/2019
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1300 MW
 TTC with All Lines In Service 5700 MW

INDPDNCE-SCRIBA__345_25

Tue 12/10/2019 to Tue 12/10/2019
 0830 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

SHOR_NPX-SHOREHAM_138_CSC

Thu 12/12/2019 to Fri 12/20/2019
 0700 Continuous 1500
 Work scheduled by: ISONE

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work ID	Start Date	End Date	Time	Work Type	Work Scheduled by	Transfer Capability	TTC with All Lines In Service	Other Info
SCH-IMO-NYISO_LIMIT_950	Thu 12/12/2019	Fri 12/13/2019	2001 - 1900	Continuous	NYPA	1250 MW	2050 MW	FWD (Import)
Work scheduled by: NYPA						Impacts Total Transfer Capability	800 MW	
Work scheduled by: NYPA						TTC with All Lines In Service	2050 MW	
PIERCBRK-FIVEMILE_345_37	Fri 12/13/2019	Fri 12/13/2019	0800 - 1530	Daily(No Weekends)	NGRID	2400 MW	2900 MW	FWD (Import)
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW	
Work scheduled by: NGrid						TTC with All Lines In Service	2900 MW	
UPDATED by NGRID 12/05/2019								
W49TH_ST-E13THSTA_345_M54	Sun 12/15/2019	Wed 12/18/2019	0001 - 0200	Continuous	ConEd	3800 MW	4600 MW	FWD (Import)
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
Work scheduled by: ConEd						TTC with All Lines In Service	4600 MW	
WATRCURE-OAKDALE_345_31	Sun 12/15/2019	Sat 12/21/2019	0800 - 1700	Continuous	NYSEG	2750 MW	2900 MW	FWD (Import)
Work scheduled by: NYSEG						Impacts Total Transfer Capability	150 MW	
Work scheduled by: NYSEG						TTC with All Lines In Service	2900 MW	
NRTH1385-NOR_HBR_138_601	Mon 12/16/2019	Mon 12/23/2019	0001 - 2359	Continuous	LI	100 MW	200 MW	FWD REV (Import) (Export)
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW
CANCELLED by LI 12/04/2019								
NRTH1385-NOR_HBR_138_602	Mon 12/16/2019	Mon 12/23/2019	0001 - 2359	Continuous	LI	100 MW	200 MW	FWD REV (Import) (Export)
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW
CANCELLED by LI 12/04/2019								
NRTH1385-NOR_HBR_138_603	Mon 12/16/2019	Mon 12/23/2019	0001 - 2359	Continuous	LI	100 MW	200 MW	FWD REV (Import) (Export)
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW	100 MW
Work scheduled by: LI						TTC with All Lines In Service	200 MW	200 MW
CANCELLED by LI 12/04/2019								

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

CANCELLED by LI 12/04/2019

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NYISO-NE_LIMIT_800

Mon 12/16/2019 to Mon 12/23/2019
0001 Continuous 2359

Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		1000 MW
Impacts Total Transfer Capability		700 MW
TTC with All Lines In Service		1700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

EDIC__-FRASER__345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019
0700 Continuous 1730

Work scheduled by: NYPA

	FWD	
	(Import)	
CENTRAL EAST - VC	2500 MW	
Impacts Total Transfer Capability	475 MW	
TTC with All Lines In Service	2975 MW	

S.RIPLEY-DUNKIRK__230_68

Mon 12/16/2019 to Fri 12/20/2019
0900 Continuous 1500

Work scheduled by: PJM

UPDATED by PJM 11/13/2019

SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

MOSES__-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019
0700 Continuous 1500

Work scheduled by: NYPA

	FWD	
	(Import)	
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

PIERCBRK-FIVEMILE_345_37

Tue 12/17/2019 to Thu 12/19/2019
0730 Continuous 1630

Work scheduled by: NGrid

	FWD	
	(Import)	
SCH - PJ - NY	2400 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	2900 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65				FWD
Wed 12/18/2019	to	Wed 12/18/2019	<u>CANCELLED</u> by ConEd <u>12/08/2019</u>	(Import)
0201	Continuous	0230		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
SPRNBK__345KV_RNS4				FWD
Wed 12/18/2019	to	Wed 12/18/2019	<u>CANCELLED</u> by ConEd <u>12/08/2019</u>	(Import)
0201	Continuous	0230		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W82				FWD
Wed 12/18/2019	to	Wed 12/18/2019	<u>CANCELLED</u> by ConEd <u>12/08/2019</u>	(Import)
0201	Continuous	1800		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
EASTVIEW-SPRNBK__345_W65				FWD
Wed 12/18/2019	to	Wed 12/18/2019	<u>CANCELLED</u> by ConEd <u>12/08/2019</u>	(Import)
1730	Continuous	1800		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1350 MW
				TTC with All Lines In Service 5700 MW
SPRNBK__345KV_RNS4				FWD
Wed 12/18/2019	to	Wed 12/18/2019	<u>CANCELLED</u> by ConEd <u>12/08/2019</u>	(Import)
1730	Continuous	1800		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
EFISHKIL-WOOD_ST__345_F38				FWD
Fri 12/20/2019	to	Sat 12/21/2019	<u>CANCELLED</u> by ConEd <u>12/04/2019</u>	(Import)
0001	Continuous	0030		UPNY CONED 4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Fri 12/20/2019	to	Sat 12/21/2019	<u>CANCELLED</u> by ConEd <u>12/04/2019</u>	(Import)
0001	Continuous	0030		UPNY CONED 4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1700 MW
				TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Fri 12/20/2019 to Sat 12/21/2019 **CANCELLED** by **ConEd** 12/04/2019
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

LINDEN_-GOETHALS_230_A2253

Fri 12/27/2019 to Sun 12/29/2019 **EXTENDED** by **CONED** 11/22/2019
 0001 Continuous 0300

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

FWD REV

Fri 12/27/2019 to Sun 12/29/2019
 0001 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY **2550 MW 1600 MW**
 Impacts Total Transfer Capability 350 MW 250 MW
 TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV

Fri 12/27/2019 to Sun 12/29/2019
 0001 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY **2550 MW 1600 MW**
 Impacts Total Transfer Capability 350 MW 250 MW
 TTC with All Lines In Service 2900 MW 1850 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

FWD REV

Fri 12/27/2019 to Sun 12/29/2019
 0001 0300

(Import) (Export)

Work scheduled by:

SCH - PJ - NY **2550 MW 1600 MW**
 Impacts Total Transfer Capability 350 MW 250 MW
 TTC with All Lines In Service 2900 MW 1850 MW

S.RIPLEY-DUNKIRK_230_68

Mon 01/06/2020 to Fri 01/10/2020
 0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASER_345_FRASER SVC

FWD

Mon 01/06/2020 to Mon 01/20/2020 **UPDATED** by **NYSEG** 11/27/2019
 0800 Continuous 1500

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>									
BECK	-NIAGARA	345_PA301							
Mon 01/13/2020	to	Fri 01/17/2020						FWD	REV
0500	Continuous	1530						(Import)	(Export)
Work scheduled by: NYPA					SCH - OH - NY			1100 MW	950 MW
					Impacts Total Transfer Capability			950 MW	950 MW
					TTC with All Lines In Service			2050 MW	1900 MW
<hr/>									
SPRNBRK	-TREMONT	345_X28						FWD	
Mon 02/17/2020	to	Mon 02/17/2020	UPDATED	by CONED	12/05/2019			(Import)	
0001	Continuous	1800							
Work scheduled by: ConEd					SPR/DUN-SOUTH			4200 MW	
					Impacts Total Transfer Capability			400 MW	
					TTC with All Lines In Service			4600 MW	
<hr/>									
MOTTHAVN-RAINEY	345_Q11							FWD	
Sun 02/23/2020	to	Sun 03/01/2020						(Import)	
0001	Continuous	0200							
Work scheduled by: ConEd					SPR/DUN-SOUTH			3800 MW	
					Impacts Total Transfer Capability			800 MW	
					TTC with All Lines In Service			4600 MW	
<hr/>									
NIAGARA	-PACKARD	230_62						FWD	REV
Fri 02/28/2020	to	Fri 02/28/2020						(Import)	(Export)
0500	Continuous	1530							
Work scheduled by: NYPA					SCH - OH - NY			900 MW	1850 MW
					Impacts Total Transfer Capability			1150 MW	50 MW
					TTC with All Lines In Service			2050 MW	1900 MW
<hr/>									
CHATGUAY-MASSENA	765_7040							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019			(Import)	
0500	Continuous	1730							
Work scheduled by: NYPA					MOSES SOUTH			1550 MW	
					Impacts Total Transfer Capability			1600 MW	
					TTC with All Lines In Service			3150 MW	
<hr/>									
CHATGUAY-MASSENA	765_7040							FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019			(Import)	(Export)
0500	Continuous	1730							
Work scheduled by: NYPA					SCH - HQ - NY			0 MW	0 MW
					Impacts Total Transfer Capability			1500 MW	1000 MW
					TTC with All Lines In Service			1500 MW	1000 MW
<hr/>									
MARCY	765_345_AT1							FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019			(Import)	
0500	Continuous	1730							
Work scheduled by: NYPA					MOSES SOUTH			1750 MW	
					Impacts Total Transfer Capability			1400 MW	
					TTC with All Lines In Service			3150 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2					FWD
Mon 03/02/2020	to	Fri 03/06/2020			(Import)
0500	Continuous	1730			MOSES SOUTH 1700 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability 1450 MW
					TTC with All Lines In Service 3150 MW
MASSENA_-MARCY___765_MSU1					FWD
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					CENTRAL EAST - VC 2265 MW
					Impacts Total Transfer Capability 710 MW
					TTC with All Lines In Service 2975 MW
MASSENA_-MARCY___765_MSU1					FWD
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					MOSES SOUTH 500 MW
					Impacts Total Transfer Capability 2650 MW
					TTC with All Lines In Service 3150 MW
MASSENA_-MARCY___765_MSU1					FWD
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import) (Export)
Work scheduled by: NYPA					SCH - HQ - NY 475 MW 1000 MW
					Impacts Total Transfer Capability 1025 MW 0 MW
					TTC with All Lines In Service 1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1					FWD
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED	by NYPA	08/08/2019
0500	Continuous	1730			(Import)
Work scheduled by: NYPA					SCH - HQ_CEDARS 90 MW
					Impacts Total Transfer Capability 109 MW
					TTC with All Lines In Service 199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD
Mon 03/02/2020	to	Fri 03/06/2020			(Import)
0500		1730			MOSES SOUTH 500 MW
Work scheduled by:					Impacts Total Transfer Capability 2650 MW
					TTC with All Lines In Service 3150 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD
Mon 03/02/2020	to	Fri 03/06/2020			(Import) (Export)
0500		1730			SCH - HQ - NY 850 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability 650 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 03/02/2020 to Fri 03/06/2020
 0500 1730

Work scheduled by:

FWD
 (Import)
 SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 109 MW
 TTC with All Lines In Service 199 MW

SHOR_NPX-SHOREHAM 138_CSC

Mon 03/02/2020 to Tue 03/03/2020
 0600 Continuous 1300

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

ROSETON -EFISHKIL 345_RFK305

Mon 03/02/2020 to Fri 03/20/2020
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 UPNY CONED **4800 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK 345_W78

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

MILLWOOD-EASTVIEW 345_W85

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES__-ADIRNDCK_230_MAI

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY__345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL__345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY__345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

EASTVIEW-SPRNBK__345_W64

Sat 03/21/2020 to Sat 03/21/2020 **UPDATED by CONED 12/05/2019**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD		
Sat 03/21/2020	to	Sat 03/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0001	Continuous	0030				3200 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW	
					Impacts Total Transfer Capability	4600 MW	
					TTC with All Lines In Service	4600 MW	
MILLWOOD-EASTVIEW_345_W99					FWD		
Sat 03/21/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0001	Continuous	0200				4350 MW	
Work scheduled by: ConEd					UPNY CONED	1350 MW	
					Impacts Total Transfer Capability	5700 MW	
					TTC with All Lines In Service	5700 MW	
EASTVIEW-SPRNBK__345_W64					FWD		
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0130	Continuous	0200				4350 MW	
Work scheduled by: ConEd					UPNY CONED	1350 MW	
					Impacts Total Transfer Capability	5700 MW	
					TTC with All Lines In Service	5700 MW	
SPRNBK__345KV_RNS5					FWD		
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0130	Continuous	0200				3200 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH	1400 MW	
					Impacts Total Transfer Capability	4600 MW	
					TTC with All Lines In Service	4600 MW	
NIAGARA_-KINTIGH__345_NS1-38					FWD		
Fri 03/27/2020	to	Fri 03/27/2020				(Import)	
0600	Continuous	1530				1700 MW	
Work scheduled by: NYPA					DYSINGER EAST	1450 MW	
					Impacts Total Transfer Capability	3150 MW	
					TTC with All Lines In Service	3150 MW	
BECK____-PACKARD__230_BP76					FWD	REV	
Fri 03/27/2020	to	Fri 03/27/2020				(Import)	(Export)
0800	Daily(No Weekends)	1600				1650 MW	1400 MW
Work scheduled by: NGrid					SCH - OH - NY	400 MW	500 MW
					Impacts Total Transfer Capability	2050 MW	1900 MW
					TTC with All Lines In Service	2050 MW	1900 MW
MARCY____-EDIC____345_UE1-7					FWD		
Tue 03/31/2020	to	Tue 03/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>	(Import)	
0700	Continuous	1530				5250 MW	
Work scheduled by: NYPA					OSWEGO EXPORT	0 MW	
					Impacts Total Transfer Capability	5250 MW	
					TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-LADENTWN_345_W72					FWD
Wed 04/01/2020	to	Thu 04/02/2020			(Import)
0001	Continuous	1830			UPNY CONED 4400 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1300 MW
					TTC with All Lines In Service 5700 MW
FRASANX-COOPERS__345_UCC2-41					FWD
Wed 04/01/2020	to	Thu 04/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/12/2019</u>
0700	Continuous	1530			CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MARCY__-FRASANX_345_UCC2-41					FWD
Wed 04/01/2020	to	Thu 04/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/12/2019</u>
0700	Continuous	1530			CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
LINDN_CG-LNDVFT__345_V-3022					FWD REV
Sun 04/05/2020	to	Sat 04/11/2020			(Import) (Export)
1400	Continuous	1400			SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
SPRNBK_-W49TH_ST_345_M51					FWD
Mon 04/06/2020	to	Wed 04/08/2020	<u>CANCELLED</u>	<u>by ConEd</u>	<u>12/05/2019</u>
0001	Continuous	0200			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBK__345KV_RNS5					FWD
Mon 04/06/2020	to	Wed 04/08/2020	<u>CANCELLED</u>	<u>by ConEd</u>	<u>12/05/2019</u>
0001	Continuous	0200			SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
MARCY__-N.SCTLND_345_18					FWD
Tue 04/07/2020	to	Wed 04/08/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/24/2019</u>
0700	Continuous	1530			CENTRAL EAST - VC 2090 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 885 MW
					TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
 0600 Daily 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASER_-GILBOA_345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/20/2020 to Fri 04/24/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020 **UPDATED by NYPA 03/21/2019**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Mon 04/27/2020 to Fri 05/29/2020 **UPDATED by CHGE 10/09/2019**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345_2

Mon 05/04/2020 to Fri 05/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 05/04/2020 to Mon 05/18/2020
0800 Continuous 1700

Work scheduled by: PJM

SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

PANNELL -CLAY 345_1

Mon 05/11/2020 to Fri 05/15/2020
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/21/2019</u>	(Import)
0700	Continuous	1730				CENTRAL EAST - VC 2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 255 MW
						TTC with All Lines In Service 2975 MW
KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Mon 05/18/2020	to	Fri 05/22/2020				(Import)
0500	Continuous	1530				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 06/01/2020	to	Fri 07/31/2020				(Import)
0700	Continuous	1730				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
NIAGARA_345_230_AT4					REV	
Mon 06/29/2020	to	Tue 06/30/2020				(Export)
0500	Continuous	1530				SCH - OH - NY 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1700 MW
SCH-IMO-NYISO_NIAG_CB_3008_W/BB					FWD	REV
Mon 07/27/2020	to	Fri 08/07/2020				(Import) (Export)
0500	Continuous	1530				SCH - OH - NY 1900 MW 1450 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 0 MW 250 MW
						TTC with All Lines In Service 1900 MW 1700 MW
CHATGUAY-MASSENA_765_7040					FWD	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)
0500	Continuous	1730				MOSES SOUTH 1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040					FWD	REV
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import) (Export)
0500	Continuous	1730				SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1500 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	1750 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCYS___765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW	
						TTC with All Lines In Service	2975 MW	
MASSENA_-MARCYS___765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA_-MARCYS___765_MSU1						FWD	REV	
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)	
0500	Continuous	1730				SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA_-MARCYS___765_MSU1						FWD		
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)		
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	190 MW	
MASSENA_-MARCYS___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD		
Sat 08/01/2020	to	Sun 08/02/2020				(Import)		
0500		1730				MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2						FWD	REV	
Sat 08/01/2020	to	Sun 08/02/2020				(Import)	(Export)	
0500		1730				SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD
Sat 08/01/2020	to	Sun 08/02/2020		(Import)
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 190 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD
Sat 08/01/2020	to	Sun 08/02/2020		(Import)
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 190 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD
Sat 08/01/2020	to	Sun 08/02/2020		(Import)
0500		1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 190 MW
MOSES -ADIRNDCK 230_MA2				FWD
Mon 08/03/2020	to	Sun 09/13/2020		(Import)
0700	Continuous	1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
FRASANNX-COOPERS 345_UCC2-41				FWD
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED by NYPA 03/01/2019	(Import)
0700	Continuous	1730		CENTRAL EAST - VC
Work scheduled by: NYPA				2500 MW
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY -FRASANNX 345_UCC2-41				FWD
Mon 09/07/2020	to	Fri 10/23/2020	UPDATED by NYPA 03/01/2019	(Import)
0700	Continuous	1730		CENTRAL EAST - VC
Work scheduled by: NYPA				2500 MW
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY 765_345_AT1				FWD
Mon 09/14/2020	to	Mon 09/14/2020		(Import)
0500	Continuous	1730	MOSES SOUTH	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY_-EDIC__345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Fri 09/25/2020 to Fri 10/30/2020
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

CLAY-EDIC_345_2-15

Mon 09/28/2020 to Fri 10/02/2020
0700 Continuous 1530

Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FWD
(Import)

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
0800 Continuous 1600

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 5700 MW

FWD
(Import)

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020
0230 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 1900 MW

REV
(Export)

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

SCH - HQ - NY
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
(Import) (Export)

MARCY_765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MARCY_765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

MOSES SOUTH
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

MASSENA -MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

CENTRAL EAST - VC
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MASSENA -MARCY_765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Time	Day	Work	SCH	FWD	REV	
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100	Continuous	1900	NYPA	SCH - HQ - NY	475 MW	1000 MW
							Impacts Total Transfer Capability	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100	Continuous	1900	NYPA	SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sun 11/15/2020	Mon 11/30/2020	0100		1900		MOSES SOUTH	500 MW	
							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sun 11/15/2020	Mon 11/30/2020	0100		1900		SCH - HQ - NY	850 MW	0 MW
							Impacts Total Transfer Capability	650 MW	1000 MW
							TTC with All Lines In Service	1500 MW	1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sun 11/15/2020	Mon 11/30/2020	0100		1900		SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100		1900		SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sun 11/15/2020	Mon 11/30/2020	0100		1900		SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 1700 MW
 TTC with All Lines In Service 5700 MW

MOSES -ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021
 0001 Continuous 0700
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CLAY -EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
 0800 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,December 08, 2019 to Tuesday ,June 08, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)