

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019
 0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020
 0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Fri 05/01/2020 EXTENDED by CONED 10/08/2019
 0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Fri 12/31/2021 EXT FORCE by IESO 08/21/2018
 0456 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_345_230_AT4

Wed 10/23/2019 to Tue 12/17/2019 UPDATED by NYPA 09/10/2019
 0500 Continuous 1700

Work scheduled by: NYPA

		REV
		(Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		150 MW
TTC with All Lines In Service		1900 MW

SCH-IMO-NYISO_LIMIT_1750

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	2050 MW

SCH-NYISO-IMO_LIMIT_1600

Fri 11/01/2019 to Thu 04/30/2020 UPDATED by IESO 05/03/2019
 0001 Continuous 2359

Work scheduled by: IESO

	REV
	(Export)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_1500

Fri 11/01/2019 to Thu 04/30/2020
 0001 Continuous 2359
 Work scheduled by: NYISO

REV
 (Export)
1700 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1700 MW

HURLYAVE-ROSETON_345_303

Wed 11/06/2019 to Fri 12/06/2019 **UPDATED** **by CH** **10/21/2019**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
4100 MW
 UPNY CONED
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

SCH-IMO-NYISO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019 **EXTENDED** **by IESO** **11/27/2019**
 0501 Continuous 1700
 Work scheduled by: IESO

FWD
 (Import)
1700 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1400

Tue 11/12/2019 to Tue 12/17/2019 **EXTENDED** **by IESO** **11/27/2019**
 0501 Continuous 1700
 Work scheduled by: IESO

REV
 (Export)
1700 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

OSWEGO_COMPLEX_AVR_O/S

Mon 11/18/2019 to Mon 12/23/2019 **EXT FORCE** **by GEN** **12/04/2019**
 0221 Continuous 1200
 Work scheduled by: Gen

FWD
 (Import)
2870 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 105 MW
 TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK_230_MA2

Mon 12/02/2019 to Fri 12/06/2019
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
2300 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_6

Tue 12/03/2019 to Tue 12/31/2019 **FORCED** **by CONED** **12/03/2019**
 0048 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
3800 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Tue 12/03/2019	to	Tue 12/31/2019	FORCED	by CONED	12/03/2019	(Import)
0048	Continuous	2359				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W90					FWD	
Tue 12/03/2019	to	Tue 12/31/2019	FORCED	by CONED	12/03/2019	(Import)
0107	Continuous	2359				4000 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability 1700 MW
						TTC with All Lines In Service 5700 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Tue 12/03/2019	to	Fri 12/20/2019	UPDATED	by ISONE	10/11/2019	(Import)
0700	Continuous	1600				700 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_1200					REV	
Tue 12/03/2019	to	Fri 12/20/2019	UPDATED	by ISONE	10/11/2019	(Export)
0700	Continuous	1600				1400 MW
Work scheduled by: ISONE					SCH - NE - NY	Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1700 MW
N.SCTLND-ALPS_____345_2					FWD	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)
0730	Continuous	1630				900 MW
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1400 MW
N.SCTLND-ALPS_____345_2					FWD	REV
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import) (Export)
0730	Continuous	1630				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
SCH-NE-NYISO_LIMIT_300					FWD	
Fri 12/06/2019	to	Fri 12/06/2019	UPDATED	by NGRID	12/04/2019	(Import)
0730	Continuous	1630				500 MW
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					REV
SCH-NYISO-NE_LIMIT_400					(Export)
Fri 12/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/04/2019</u>
0730	Continuous	1630			
Work scheduled by: NGrid					
					SCH - NE - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					600 MW
					1100 MW
					1700 MW
NIAGARA -PACKARD_230_62					FWD REV
					(Import) (Export)
Fri 12/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>11/27/2019</u>
0800	Daily(No Weekends)	1530			
Work scheduled by: NGrid					
					SCH - OH - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					900 MW
					1150 MW
					1850 MW
					50 MW
					2050 MW
					1900 MW
SCH-IMO-NYISO_LIMIT_300					FWD
					(Import)
Fri 12/06/2019	to	Fri 12/06/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>11/27/2019</u>
0800	Daily(No Weekends)	1530			
Work scheduled by: NGrid					
					SCH - OH - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					600 MW
					1450 MW
					2050 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
					(Import)
Sat 12/07/2019	to	Sat 12/07/2019	<u>CANCELLED</u>	<u>by HQ</u>	<u>12/07/2019</u>
0001	Continuous	0200			
Work scheduled by: HQ					
					SCH - HQ - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1150 MW
					350 MW
					1500 MW
W49TH_ST_345KV_5					FWD
					(Import)
Mon 12/09/2019	to	Thu 12/12/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2019</u>
0001	Continuous	0300			
Work scheduled by: ConEd					
					SCH - PJM_HTP
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					315 MW
					345 MW
					660 MW
W49TH_ST_345KV_7					FWD
					(Import)
Mon 12/09/2019	to	Sat 12/14/2019	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2019</u>
0001	Continuous	0200			
Work scheduled by: ConEd					
					SCH - PJM_HTP
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					315 MW
					345 MW
					660 MW
SCH-IMO-NYISO_LIMIT_950					FWD
					(Import)
Mon 12/09/2019	to	Wed 12/11/2019			
0500	Continuous	0459			
Work scheduled by: NYPA					
					SCH - OH - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1250 MW
					800 MW
					2050 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MAI					FWD	
Mon 12/09/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NYPA</u>	<u>12/03/2019</u>	(Import)
0700	Continuous	1530				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Mon 12/09/2019	to	Thu 12/12/2019				(Import)
0800	Continuous	1600				UPNY CONED 4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1300 MW
					TTC with All Lines In Service	5700 MW
INDPDNCE-SCRIBA___345_25					FWD	
Tue 12/10/2019	to	Tue 12/10/2019				(Import)
0830	Continuous	1600				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Thu 12/12/2019	to	Fri 12/20/2019				(Import) (Export)
0700	Continuous	1500				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
SCH-IMO-NYISO_LIMIT_950					FWD	
Thu 12/12/2019	to	Fri 12/13/2019				(Import)
2001	Continuous	1900				SCH - OH - NY 1250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	2050 MW
PIERCBRK-FIVEMILE_345_37					FWD	
Fri 12/13/2019	to	Fri 12/13/2019	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/05/2019</u>	(Import)
0800	Daily(No Weekends)	1530				SCH - PJ - NY 2400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	2900 MW
SCH-IMO-NYISO_LIMIT_300					FWD	
Sat 12/14/2019	to	Sun 12/15/2019	<u>UPDATED</u>	<u>by IESO</u>	<u>12/10/2019</u>	(Import)
0500	Continuous	1900				SCH - OH - NY 600 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sun 12/15/2019 to Wed 12/18/2019
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

WATRCURE-OAKDALE_345_31

Sun 12/15/2019 to Sat 12/21/2019
 0800 Continuous 1700
 Work scheduled by: NYSEG

FWD
 (Import)
 SCH - PJ - NY **2750 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2900 MW

SCH-NYISO-NE_LIMIT_800

Mon 12/16/2019 to Mon 12/23/2019
 0001 Continuous 2359
 Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1700 MW

MOSES__-ADIRNDCK_230_MA2

Mon 12/16/2019 to Mon 12/16/2019 **CANCELLED by NYPA 12/10/2019**
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

EDIC__-FRASER_345_EF24-40

Mon 12/16/2019 to Tue 12/17/2019
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK_230_68

Mon 12/16/2019 to Fri 12/20/2019 **UPDATED by PJM 11/13/2019**
 0900 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA1

Tue 12/17/2019 to Fri 12/20/2019 **CANCELLED by NYPA 12/10/2019**
 0700 Continuous 1500
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 12/17/2019 to Thu 12/19/2019
 0730 Continuous 1630
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - PJ - NY **2400 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 2900 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019 **CANCELLED by ConEd 12/08/2019**
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019 **CANCELLED by ConEd 12/08/2019**
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W82

Wed 12/18/2019 to Wed 12/18/2019 **CANCELLED by ConEd 12/08/2019**
 0201 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

EASTVIEW-SPRNBK__345_W65

Wed 12/18/2019 to Wed 12/18/2019 **CANCELLED by ConEd 12/08/2019**
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBK__345KV_RNS4

Wed 12/18/2019 to Wed 12/18/2019 **CANCELLED by ConEd 12/08/2019**
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

LINDEN__GOETHALS_230_A2253

Sat 12/28/2019 to Sun 12/29/2019 **EXTENDED by CONED 11/22/2019**
 0001 Continuous 0300
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 12/28/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 12/28/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 12/28/2019 to Sun 12/29/2019
0001 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1600 MW
Impacts Total Transfer Capability	350 MW	250 MW
TTC with All Lines In Service	2900 MW	1850 MW

S.RIPLEY-DUNKIRK__230_68

Mon 01/06/2020 to Fri 01/10/2020
0800 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

FRASER__345_FRASER SVC

Mon 01/06/2020 to Mon 01/20/2020
0800 Continuous 1500

Work scheduled by: NYSEG

UPDATED by NYSEG 11/27/2019

	FWD	
	(Import)	
CENTRAL EAST - VC	2935 MW	
Impacts Total Transfer Capability	40 MW	
TTC with All Lines In Service	2975 MW	

OSWEGO__-VOLNEY__345_12

Wed 01/08/2020 to Wed 01/08/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

	FWD	
	(Import)	
OSWEGO EXPORT	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

BECK__-NIAGARA__345_PA301

Mon 01/13/2020 to Fri 01/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	950 MW	950 MW
TTC with All Lines In Service	2050 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352				FWD	
Mon 01/13/2020	to	Sat 01/18/2020		(Import)	
0730	Continuous	1600	SCH - NE - NY	1300 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW	
			TTC with All Lines In Service	1400 MW	
RAMAPO_-BUCHAN_N_345_Y94				FWD	
Mon 02/03/2020	to	Tue 02/04/2020	CANCELLED by ConEd 12/10/2019	(Import)	
0001	Continuous	0230	UPNY CONED	4800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	5700 MW	
SPRNBK_-TREMONT_345_X28				FWD	
Mon 02/17/2020	to	Mon 02/17/2020	UPDATED by CONED 12/05/2019	(Import)	
0001	Continuous	1800	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
MOTTHAVN-RAINEY_345_Q11				FWD	
Sun 02/23/2020	to	Sun 03/01/2020		(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
NIAGARA_-PACKARD_230_62				FWD	REV
Fri 02/28/2020	to	Fri 02/28/2020		(Import)	(Export)
0500	Continuous	1530	SCH - OH - NY	900 MW	1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1150 MW	50 MW
			TTC with All Lines In Service	2050 MW	1900 MW
CHATGUAY-MASSENA_765_7040				FWD	
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED by NYPA 08/08/2019	(Import)	
0500	Continuous	1730	MOSES SOUTH	1550 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA_765_7040				FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	UPDATED by NYPA 08/08/2019	(Import)	(Export)
0500	Continuous	1730	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500	Continuous	1730				MOSES SOUTH	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1450 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY___765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1						FWD	REV
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	(Export)
0500	Continuous	1730				SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW 0 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1						FWD	
Mon 03/02/2020	to	Fri 03/06/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>	(Import)	
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW
						TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040						FWD	
Mon 03/02/2020	to	Fri 03/06/2020				(Import)	
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	REV
Mon 03/02/2020 to Fri 03/06/2020 0500 1730	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW
Work scheduled by:		
MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Mon 03/02/2020 to Fri 03/06/2020 0500 1730	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	
Work scheduled by:		
STLAWRNC-MOSES___ 230_L33P & MASSENA_-MARCY___ 765_MSU1	FWD	
Mon 03/02/2020 to Fri 03/06/2020 0500 1730	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	
Work scheduled by:		
STLAWRNC-MOSES___ 230_L33P & MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Mon 03/02/2020 to Fri 03/06/2020 0500 1730	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	
Work scheduled by:		
SHOR_NPX-SHOREHAM_138_CSC	FWD	REV
Mon 03/02/2020 to Tue 03/03/2020 0600 Continuous 1300	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW
Work scheduled by: LI		
ROSETON_-EFISHKIL_345_RFK305	FWD	
Mon 03/02/2020 to Fri 03/20/2020 0700 Continuous 1730	(Import)	
UPNY CONED	4800 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: NYPA		
EASTVIEW-SPRNBRK___ 345_W78	FWD	
Fri 03/06/2020 to Sat 03/07/2020 0001 Continuous 0200	(Import)	
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	1350 MW	
TTC with All Lines In Service	5700 MW	
Work scheduled by: ConEd		

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1350 MW
 TTC with All Lines In Service 5700 MW

SPRNBRK_345KV_RNS3

Fri 03/06/2020 to Sat 03/07/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES-ADIRNDCK_230_MA1

Sat 03/07/2020 to Fri 05/29/2020
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

VOLNEY-MARCY_345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY-MARCY_345_19

Tue 03/10/2020 to Tue 03/10/2020 **UPDATED by NYPA 09/24/2019**
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

ROCHESTR-PANNELL_345_RP2

Sat 03/14/2020 to Mon 03/23/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY_345KV_CSC

Mon 03/16/2020 to Fri 03/27/2020
 0500 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBRK__345_W64					FWD		
Sat 03/21/2020	to	Sat 03/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0001	Continuous	0030				UPNY CONED 4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
SPRNBRK__345KV_RNS5					FWD		
Sat 03/21/2020	to	Sat 03/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0001	Continuous	0030				SPR/DUN-SOUTH 3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
MILLWOOD-EASTVIEW_345_W99					FWD		
Sat 03/21/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0001	Continuous	0200				UPNY CONED 4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
EASTVIEW-SPRNBRK__345_W64					FWD		
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0130	Continuous	0200				UPNY CONED 4350 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1350 MW	
					TTC with All Lines In Service	5700 MW	
SPRNBRK__345KV_RNS5					FWD		
Sun 03/22/2020	to	Sun 03/22/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/05/2019</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH 3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
NIAGARA_-KINTIGH__345_NS1-38					FWD		
Fri 03/27/2020	to	Fri 03/27/2020				(Import)	
0600	Continuous	1530				DYSINGER EAST 1700 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1450 MW	
					TTC with All Lines In Service	3150 MW	
BECK____-PACKARD__230_BP76					FWD	REV	
Fri 03/27/2020	to	Fri 03/27/2020				(Import)	(Export)
0800	Daily(No Weekends)	1600				SCH - OH - NY 1650 MW	1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW	500 MW
					TTC with All Lines In Service	2050 MW	1900 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7			FWD
Tue 03/31/2020 to Tue 03/31/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		09/24/2019	OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA		ARR: 19&16	Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
RAMAPO -LADENTWN 345 W72			FWD
Wed 04/01/2020 to Thu 04/02/2020			(Import)
0001 Continuous 1830			UPNY CONED 4400 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1300 MW
			TTC with All Lines In Service 5700 MW
<hr/>			
FRASANX-COOPERS 345 UCC2-41			FWD
Wed 04/01/2020 to Thu 04/02/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		11/12/2019	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MARCY -FRASANX 345 UCC2-41			FWD
Wed 04/01/2020 to Thu 04/02/2020	UPDATED	by NYPA	(Import)
0700 Continuous 1530		11/12/2019	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA		ARR: 19	Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
LINDN_CG-LNDVFT 345 V-3022			FWD REV
Sun 04/05/2020 to Sat 04/11/2020			(Import) (Export)
1400 Continuous 1400			SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 315 MW 315 MW
			TTC with All Lines In Service 315 MW 315 MW
<hr/>			
SPRNBRK -W49TH_ST 345 M51			FWD
Mon 04/06/2020 to Wed 04/08/2020	CANCELLED	by ConEd	(Import)
0001 Continuous 0200		12/05/2019	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
SPRNBRK 345KV_RNS5			FWD
Mon 04/06/2020 to Wed 04/08/2020	CANCELLED	by ConEd	(Import)
0001 Continuous 0200		12/05/2019	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-N.SCTLND_345_18

Tue 04/07/2020 to Wed 04/08/2020
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 09/24/2019

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2090 MW**
Impacts Total Transfer Capability 885 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY-EFISHKIL_345_F36

Mon 04/13/2020 to Tue 04/14/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 1700 MW
TTC with All Lines In Service 5700 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/13/2020 to Tue 04/14/2020
0600 Daily 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER_-GILBOA_345_GF5-35

Mon 04/13/2020 to Wed 04/22/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-ROCHESTR_345_NR2

Wed 04/15/2020 to Fri 05/01/2020
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/20/2020 to Fri 04/24/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 04/27/2020 to Sun 05/10/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/21/2019

FWD

(Import)

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD	
Mon 04/27/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 1600 MW	TTC with All Lines In Service 5700 MW
SCH-IMO-NYISO_LIMIT_1600					FWD	
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW	TTC with All Lines In Service 1900 MW
PANNELL_-CLAY____345_2					FWD	
Mon 05/04/2020	to	Fri 05/08/2020				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW	TTC with All Lines In Service 2250 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 05/04/2020	to	Mon 05/18/2020				(Import)
0800	Continuous	1700				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW	TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 05/04/2020	to	Mon 05/18/2020				(Import)
0800	Continuous	1700				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW	TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_1					FWD	
Mon 05/04/2020	to	Mon 05/18/2020				(Import)
0800	Continuous	1700				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 285 MW	TTC with All Lines In Service 660 MW
NEWBRDGE_345_138_BK_2					FWD	
Mon 05/04/2020	to	Mon 05/18/2020				(Import)
0800	Continuous	1700				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 285 MW	TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>PANNELL_-CLAY_____345_1</p> <p>Mon 05/11/2020 to Fri 05/15/2020</p> <p style="padding-left: 20px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>WEST CENTRAL 1300 MW</p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>		
<hr/>			
<p>COOPERS_-DOLSONAV_345_CCDA42</p> <p>Mon 05/11/2020 to Fri 05/29/2020</p> <p style="padding-left: 20px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2720 MW</p> <p>Impacts Total Transfer Capability 255 MW</p> <p>TTC with All Lines In Service 2975 MW</p>		
<hr/>			
<p>KINTIGH_-ROCHESTR_345_SRI-39</p> <p>Mon 05/18/2020 to Fri 05/22/2020</p> <p style="padding-left: 20px;">0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>DYSINGER EAST 1400 MW</p> <p>Impacts Total Transfer Capability 1750 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>MOSES_-ADIRNDCK_230_MA2</p> <p>Mon 06/01/2020 to Fri 07/31/2020</p> <p style="padding-left: 20px;">0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 2100 MW</p> <p>Impacts Total Transfer Capability 1050 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		
<hr/>			
<p>NIAGARA_345_230_AT4</p> <p>Mon 06/29/2020 to Tue 06/30/2020</p> <p style="padding-left: 20px;">0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">REV</p> <p style="text-align: right;">(Export)</p> <p>SCH - OH - NY 1400 MW</p> <p>Impacts Total Transfer Capability 300 MW</p> <p>TTC with All Lines In Service 1700 MW</p>		
<hr/>			
<p>SCH-IMO-NYISO_NIAG_CB_3008_W/BB</p> <p>Mon 07/27/2020 to Fri 08/07/2020</p> <p style="padding-left: 20px;">0500 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 1900 MW 1450 MW</p> <p>Impacts Total Transfer Capability 0 MW 250 MW</p> <p>TTC with All Lines In Service 1900 MW 1700 MW</p>		
<hr/>			
<p>CHATGUAY-MASSENA_765_7040</p> <p>Sat 08/01/2020 to Sun 08/02/2020</p> <p style="padding-left: 20px;">0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 1550 MW</p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>		

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CHATGUAY-MASSENA__765_7040							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				SCH - HQ - NY	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
MARCY__765_345_AT1							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				MOSES SOUTH	1750 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	710 MW
						TTC with All Lines In Service	2975 MW
MASSENA_-MARCY__765_MSU1							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				MOSES SOUTH	500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW
MASSENA_-MARCY__765_MSU1							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				SCH - HQ - NY	475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW
						TTC with All Lines In Service	1500 MW
							1000 MW
MASSENA_-MARCY__765_MSU1							
Sat 08/01/2020	to	Sun 08/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/08/2019</u>		
0500	Continuous	1730				SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	190 MW
MASSENA_-MARCY__765_MSU1 & CHATGUAY-MASSENA__765_7040							
Sat 08/01/2020	to	Sun 08/02/2020					
0500		1730				MOSES SOUTH	500 MW
Work scheduled by:						Impacts Total Transfer Capability	2650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	REV
Sat 08/01/2020 to Sun 08/02/2020	(Import)	(Export)
0500 1730	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:	Impacts Total Transfer Capability	650 MW 1000 MW
	TTC with All Lines In Service	1500 MW 1000 MW
<hr/>		
MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MASSENA_-MARCY___ 765_MSU1	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
STLAWRNC-MOSES___ 230_L33P & MOSES ___-MASSENA___ 230_MMS1 & MOSES ___-MASSENA___ 230_MMS2	FWD	
Sat 08/01/2020 to Sun 08/02/2020	(Import)	
0500 1730	SCH - HQ_CEDARS	90 MW
Work scheduled by:	Impacts Total Transfer Capability	100 MW
	TTC with All Lines In Service	190 MW
<hr/>		
MOSES ___-ADIRNDCK___ 230_MA2	FWD	
Mon 08/03/2020 to Sun 09/13/2020	(Import)	
0700 Continuous 1730	MOSES SOUTH	2100 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	1050 MW
	TTC with All Lines In Service	3150 MW
<hr/>		
FRASANNX-COOPERS___ 345_UCC2-41	FWD	
Mon 09/07/2020 to Fri 10/23/2020	(Import)	
0700 Continuous 1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	475 MW
	TTC with All Lines In Service	2975 MW
		ARR: 19
<hr/>		
MARCY ___-FRASANNX___ 345_UCC2-41	FWD	
Mon 09/07/2020 to Fri 10/23/2020	(Import)	
0700 Continuous 1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability	475 MW
	TTC with All Lines In Service	2975 MW
		ARR: 19

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CLAY___-EDIC___345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1300 MW
TTC with All Lines In Service 5700 MW

DUNWODIE_345KV_3

Fri 09/25/2020 to Fri 09/25/2020 **UPDATED by CONED 09/05/2019**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Fri 09/25/2020 to Fri 09/25/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

DUNWODIE-MOTTHAVN_345_71

Fri 09/25/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

FWD
 (Import)

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LEEDS -HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
 0800 Continuous 1600
 Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 5700 MW

FWD
 (Import)

DUNWODIE_345KV_3

Fri 10/30/2020 to Fri 10/30/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

DUNWODIE_345KV_5

Fri 10/30/2020 to Fri 10/30/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 09/05/2019

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO					SCH - OH - NY	0 MW
					Impacts Total Transfer Capability	2050 MW
					TTC with All Lines In Service	2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV	
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO					SCH - OH - NY	0 MW
					Impacts Total Transfer Capability	1900 MW
					TTC with All Lines In Service	1900 MW
CHATGUAY-MASSENA__765_7040					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1550 MW
Work scheduled by: NYPA					MOSES SOUTH	1600 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020				(Import) (Export)
0100	Continuous	1900				0 MW 0 MW
Work scheduled by: NYPA					SCH - HQ - NY	1500 MW 1000 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MARCY___765_345_AT1					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1750 MW
Work scheduled by: NYPA					MOSES SOUTH	1400 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
MARCY___765_345_AT2					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				1700 MW
Work scheduled by: NYPA					MOSES SOUTH	1450 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
MASSENA_-MARCY___765_MSU1					FWD	
Sun 11/15/2020	to	Mon 11/30/2020				(Import)
0100	Continuous	1900				2265 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	710 MW
					Impacts Total Transfer Capability	2975 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Description	Start	End	Time	Day	Impact	TTC	FWD	REV
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100	Continuous	1900	MOSES SOUTH	500 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100	Continuous	1900	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1025 MW	0 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100	Continuous	1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Sun 11/15/2020	Mon 11/30/2020	0100		1900	MOSES SOUTH	500 MW	
Work scheduled by:						Impacts Total Transfer Capability	2650 MW	
						TTC with All Lines In Service	3150 MW	
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sun 11/15/2020	Mon 11/30/2020	0100		1900	SCH - HQ - NY	850 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	650 MW	1000 MW
						TTC with All Lines In Service	1500 MW	1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Sun 11/15/2020	Mon 11/30/2020	0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	Sun 11/15/2020	Mon 11/30/2020	0100		1900	SCH - HQ_CEDARS	90 MW	
Work scheduled by:						Impacts Total Transfer Capability	109 MW	
						TTC with All Lines In Service	199 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___- MASSENA_230_MMS2</p> <p>Sun 11/15/2020 to Mon 11/30/2020 0100 1900</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW Impacts Total Transfer Capability 109 MW TTC with All Lines In Service 199 MW</p>
<p>PLSNTVLE-DUNWODIE_345_W89</p> <p>Mon 11/16/2020 to Mon 11/16/2020 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4000 MW Impacts Total Transfer Capability 1700 MW TTC with All Lines In Service 5700 MW</p>
<p>PLSNTVLE-DUNWODIE_345_W89</p> <p>Thu 11/26/2020 to Thu 11/26/2020 0230 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4000 MW Impacts Total Transfer Capability 1700 MW TTC with All Lines In Service 5700 MW</p>
<p>MOSES___-ADIRNDCK_230_MA1</p> <p>Tue 12/01/2020 to Mon 05/31/2021 0700 Continuous 1300</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>SAND_BAR-PLATSBURG_115_PV20</p> <p>Mon 12/07/2020 to Fri 12/11/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">SCH - NE - NY</p> <p>Impacts Total Transfer Capability TTC with All Lines In Service</p>
<p>SAND_BAR-PLATSBURG_115_PV20</p> <p>Mon 12/14/2020 to Fri 12/18/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">SCH - NE - NY</p> <p>Impacts Total Transfer Capability TTC with All Lines In Service</p>
<p>MOTTHAVN-RAINEY___345_Q11</p> <p>Mon 03/01/2021 to Tue 04/06/2021 0001 Continuous 0700</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>

NYISO TRANSFER LIMITATIONS

Tuesday ,December 10, 2019 to Thursday ,June 10, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	5700MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 03/29/2021 to Fri 04/16/2021
0800 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

PANNELL -CLAY 345_2

Mon 05/03/2021 to Fri 05/28/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOSES -ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW