

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
<hr/>					FWD	REV
STLAWRNC-MOSES_230_L33P					(Import)	(Export)
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
HURLYAVE-ROSETON_345_303					(Import)	REV
Mon 04/27/2020	to	Thu 05/21/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>10/09/2019</u>	
0800	Continuous	1545				
Work scheduled by: CHGE					UPNY CONED	4100 MW
					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
<hr/>					FWD	REV
SCH-IMO-NYISO_LIMIT_1600					(Import)	REV
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<hr/>					FWD	REV
MOSES_-ADIRNDCK_230_MA2					(Import)	REV
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
E13THSTA-FARRAGUT_345_45					(Import)
Sun 05/10/2020	to	Fri 05/29/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/20/2020</u>
0001	Continuous	2359			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
W49TH_ST-E13THSTA_345_M54					(Import)
Mon 05/11/2020	to	Fri 05/29/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/20/2020</u>
0842	Continuous	2359			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
EGRDNCTY_345_138_AT1					(Import)
Mon 05/18/2020	to	Sat 05/23/2020			
0001	Continuous	0200			
Work scheduled by: LI					CONED - LIPA 1250 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
<hr/>					FWD
EGRDNCTY_345_138_AT2					(Import)
Mon 05/18/2020	to	Sat 05/23/2020			
0001	Continuous	0200			
Work scheduled by: LI					CONED - LIPA 1250 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
<hr/>					FWD
SPRNBK_-EGRDNCTR_345_Y49					(Import)
Mon 05/18/2020	to	Sat 05/23/2020			
0001	Continuous	0200			
Work scheduled by: LI					CONED - LIPA 775 MW
					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW
<hr/>					FWD
SCH-NE-NYISO_LIMIT_500					(Import)
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>
0700	Daily	2259			
Work scheduled by: ISONE					SCH - NE - NY 700 MW
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1400 MW
<hr/>					FWD
SCH-NYISO-NE_LIMIT_700					REV
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>
0700	Daily	2259			
Work scheduled by: ISONE					SCH - NE - NY 900 MW
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
BERKSHIR-ALPS	345_393				(Import)	(Export)
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE	05/14/2020	
0700	Continuous	1700				
Work scheduled by: ISONE					ARR: 78	
					SCH - NE - NY	950 MW
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
						1600 MW
<hr/>					FWD	REV
BERKSHIR-ALPS	345_393				(Import)	(Export)
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE	05/14/2020	
0700	Continuous	1700				
Work scheduled by: ISONE					ARR: 78	
					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
						200 MW
<hr/>					FWD	
FRASER -COOPERS	345_33				(Import)	
Mon 05/18/2020	to	Wed 05/20/2020	UPDATED	by NYSEG	05/13/2020	
0730	Continuous	1500				
Work scheduled by: NYSEG						
					CENTRAL EAST - VC	2395 MW
					Impacts Total Transfer Capability	580 MW
					TTC with All Lines In Service	2975 MW
<hr/>					FWD	REV
HOPATCON-RAMAPO	500_5018				(Import)	(Export)
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	
1531	Continuous	2359				
Work scheduled by: ConEd						
					SCH - PJ - NY	1150 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	2150 MW
						1350 MW
<hr/>					FWD	REV
HOPATCON-RAMAPO	500_5018				(Import)	
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	
1531	Continuous	2359				
Work scheduled by: ConEd						
					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
<hr/>					FWD	REV
RAMAPO	500_345_BK 1500				(Import)	(Export)
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	
1531	Continuous	2359				
Work scheduled by: ConEd						
					SCH - PJ - NY	1150 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	2150 MW
						1350 MW
<hr/>					FWD	REV
RAMAPO	500_345_BK 1500				(Import)	
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020	
1531	Continuous	2359				
Work scheduled by: ConEd						
					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR3500					FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	<u>FORCED</u>	<u>by CONED</u>	<u>05/18/2020</u>	(Import) (Export)
1606	Continuous	2359				1800 MW 1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	1800 MW 1250 MW
					Impacts Total Transfer Capability	350 MW 100 MW
					TTC with All Lines In Service	2150 MW 1350 MW
RAMAPO___345_345_PAR4500					FWD	REV
Mon 05/18/2020	to	Fri 05/22/2020	<u>FORCED</u>	<u>by CONED</u>	<u>05/18/2020</u>	(Import) (Export)
1606	Continuous	2359				1800 MW 1250 MW
Work scheduled by: ConEd					SCH - PJ - NY	1800 MW 1250 MW
					Impacts Total Transfer Capability	350 MW 100 MW
					TTC with All Lines In Service	2150 MW 1350 MW
SCH-NYISO-NE_LIMIT_500						REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Export)
2300	Daily	0659				700 MW
Work scheduled by: ISONE					SCH - NE - NY	700 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1600 MW
MARCY___345KV_CSC					FWD	
Sat 05/23/2020	to	Sat 05/23/2020				(Import)
0600	Continuous	1830				2925 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	2925 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
SPRNBK_-TREMONT__345_X28					FWD	
Sun 05/24/2020	to	Sun 05/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/11/2020</u>	(Import)
0001	Continuous	1800				4200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 05/24/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import) (Export)
1400	Continuous	1400				0 MW 0 MW
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
MILLWOOD_345KV_18					FWD	
Thu 05/28/2020	to	Thu 05/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/09/2020</u>	(Import)
0400	Continuous	0430				4350 MW
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395

Thu 05/28/2020 to Thu 06/11/2020
0700 Continuous 1800

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

INDPDNCE-SCRIBA___345_25

Thu 05/28/2020 to Thu 05/28/2020
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SCH-NE-NYISO_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020 **UPDATED by ISONE 05/14/2020**
0700 Daily 1700

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_700

Sat 05/30/2020 to Sat 05/30/2020 **UPDATED by ISONE 05/14/2020**
0700 Daily 1700

Work scheduled by: ISONE

REV
(Export)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS___345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
1500 1700

Work scheduled by: **ARR: 78**

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020 **UPDATED by ISONE 05/14/2020**
1500 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **900 MW 1500 MW**
Impacts Total Transfer Capability 500 MW 100 MW
TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020 **UPDATED by ISONE 05/14/2020**
1500 Continuous 1700

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
SCH-NYISO-IMO_NIAGARA_CB_3002							
Mon 06/01/2020	to	Tue 06/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/20/2020</u>		
0500	Continuous	1700				SCH - OH - NY	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	1900 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 06/01/2020	to	Tue 06/02/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2020</u>		
0501	Continuous	2330				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
STONYRDG-HILLSIDE_230_72							
Mon 06/01/2020	to	Mon 06/01/2020					
0800	Continuous	1530				DYSINGER EAST	2850 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
S.RIPLEY-DUNKIRK__230_68							
Mon 06/01/2020	to	Sat 06/06/2020					
1700	Continuous	1700				SCH - PJ - NY	2000 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2150 MW
SCH-IMO_NY_NIAG_CB_3122_W/BB							
Wed 06/03/2020	to	Thu 06/04/2020					
0500	Continuous	1700				SCH - OH - NY	1700 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1900 MW
ROCHESTR-PANNELL__345_RP1							
Wed 06/03/2020	to	Fri 06/05/2020					
0800	Continuous	1500				DYSINGER EAST	2300 MW
Work scheduled by: RGE						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
SCH-NYISO-IMO_NIAGARA_CB_3108							
Fri 06/05/2020	to	Fri 06/05/2020					
0500	Continuous	1530				SCH - OH - NY	1500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Transfer Capability	Impacts	TTC
OSWEGO_COMPLEX_AVR_O/S				
Sun 06/07/2020 0900 to Sun 06/07/2020 0930 Continuous	Gen	2870 MW	105 MW	2975 MW
FROST_BR-LONG_MTN_345_352				
Mon 06/08/2020 0700 to Fri 06/26/2020 1600 Continuous	ISONE	1150 MW	250 MW	1400 MW
SCH-NE-NYISO_LIMIT_300				
Mon 06/08/2020 0700 to Fri 06/26/2020 1600 Continuous	ISONE	500 MW	900 MW	1400 MW
ROCHESTR-PANNELL_345_RP2				
Mon 06/08/2020 0800 to Wed 06/10/2020 1500 Continuous	RGE	2300 MW	850 MW	3150 MW
HOPATCON-RAMAPO_500_5018				
Fri 06/12/2020 0001 to Fri 06/12/2020 2200 Continuous	ConEd	1150 MW	1000 MW	1000 MW
HOPATCON-RAMAPO_500_5018				
Fri 06/12/2020 0001 to Fri 06/12/2020 2200 Continuous	ConEd	6025 MW	195 MW	6220 MW
RAMAPO_345_345_PAR3500				
Fri 06/12/2020 0001 to Fri 06/12/2020 2200 Continuous	ConEd	1800 MW	350 MW	2150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
RAMAPO__345_345_PAR4500						
Fri 06/12/2020	to	Fri 06/12/2020	UPDATED	by CONED	04/17/2020	
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - PJ - NY	1800 MW
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	2150 MW
						1350 MW
RAMAPO__500_345_BK 1500						
Fri 06/12/2020	to	Fri 06/12/2020	UPDATED	by CONED	04/17/2020	
0001	Continuous	2200				
Work scheduled by: ConEd					SCH - PJ - NY	1150 MW
					Impacts Total Transfer Capability	1000 MW
					TTC with All Lines In Service	2150 MW
						1350 MW
RAMAPO__500_345_BK 1500						
Fri 06/12/2020	to	Fri 06/12/2020	UPDATED	by CONED	04/17/2020	
0001	Continuous	2200				
Work scheduled by: ConEd					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
W49TH_ST-E13THSTA_345_M55						
Sat 06/13/2020	to	Sun 06/14/2020				
0001	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_6						
Sat 06/13/2020	to	Sun 06/14/2020				
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
BUCHAN_N-EASTVIEW_345_W93						
Sun 06/14/2020	to	Sun 06/14/2020	UPDATED	by CONED	04/28/2020	
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
RAMAPO__-BUCHAN_N_345_Y94						
Sun 06/14/2020	to	Sun 06/14/2020	UPDATED	by CONED	04/28/2020	
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	5765 MW
					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1			FWD	
Sun 06/14/2020	to	Sun 06/14/2020	(Import)	
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1			REV	
Sun 06/14/2020	to	Sun 06/14/2020	(Export)	
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	
Sun 06/14/2020	to	Sun 06/14/2020	(Import)	
0001		0200	MOSES SOUTH	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	600 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2			FWD	REV
Sun 06/14/2020	to	Sun 06/14/2020	(Import)	(Export)
0001		0200	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	130 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2			FWD	
Sun 06/14/2020	to	Sun 06/14/2020	(Import)	
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	3150 MW
CHAT_DC_GC2			REV	
Sun 06/14/2020	to	Sun 06/14/2020	(Export)	
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150			FWD	
Sun 06/14/2020	to	Sun 06/14/2020	(Import)	
0001	Continuous	0200	SCH - HQ - NY	1150 MW
Work scheduled by: HQ			Impacts Total Transfer Capability	350 MW
			TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Sun 06/14/2020 to Sun 06/14/2020
 1030 Continuous 1100
 Work scheduled by: ConEd

UPDATED by CONED 04/28/2020

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 06/14/2020 to Sun 06/14/2020
 1030 Continuous 1100
 Work scheduled by: ConEd

UPDATED by CONED 04/28/2020

FWD
 (Import)
 UPNY CONED **5765 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 6220 MW

ROSETON_-EFISHKIL_345_RFK305

Mon 06/15/2020 to Mon 06/15/2020
 0700 Daily 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **5990 MW**
 Impacts Total Transfer Capability 230 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 06/27/2020 to Mon 06/29/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 06/27/2020 to Mon 06/29/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

Sun 06/28/2020 to Sun 06/28/2020
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/28/2020 to Sun 06/28/2020
 0001 Continuous 0200
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **500 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001		0200	MOSES SOUTH 2550 MW
Work scheduled by:			Impacts Total Transfer Capability 600 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
CHAT_DC_GC1 & CHAT_DC_GC2			FWD REV
Sun 06/28/2020	to	Sun 06/28/2020	(Import) (Export)
0001		0200	SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 130 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
CHAT_DC_GC2			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001	Continuous	0200	MOSES SOUTH 2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
CHAT_DC_GC2			REV
Sun 06/28/2020	to	Sun 06/28/2020	(Export)
0001	Continuous	0200	SCH - HQ - NY 500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
<hr/>			
SCH-HQ-NYISO_LIMIT_1150			FWD
Sun 06/28/2020	to	Sun 06/28/2020	(Import)
0001	Continuous	0200	SCH - HQ - NY 1150 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 350 MW
			TTC with All Lines In Service 1500 MW
<hr/>			
NIAGARA_345_230_AT4			REV
Mon 06/29/2020	to	Tue 06/30/2020	(Export)
0500	Continuous	1530	SCH - OH - NY 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 1700 MW
<hr/>			
PORTER_-ROTTDAM_230_31			FWD
Tue 07/07/2020	to	Tue 07/07/2020	(Import)
0830	Daily(No Weekends)	1130	CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 170 MW
			TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1450 MW
Impacts Total Transfer Capability	0 MW	250 MW
TTC with All Lines In Service	1900 MW	1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

MEYER__-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

MARCY__765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020 **UPDATED by NYPA 03/31/2020**
0500 Continuous 1730

Work scheduled by: NYPA

ARR: 19

	FWD
	(Import)
MOSES SOUTH	1750 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1400 MW
Impacts Total Transfer Capability	1750 MW
TTC with All Lines In Service	3150 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020 **UPDATED by PJM 04/20/2020**
0200 Continuous 2300

Work scheduled by: PJM

	FWD
	(Import)
UPNY CONED	6025 MW
Impacts Total Transfer Capability	195 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA -ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBRK_345_W65

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W65

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4					FWD
Sat 09/19/2020	to	Sat 09/19/2020			(Import)
0330	Continuous	0400		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
MILLWOOD_345KV_18					FWD
Sun 09/20/2020	to	Sun 09/20/2020			(Import)
0001	Continuous	0030		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
BUCHAN_S-MILLWOOD_345_W98					FWD
Sun 09/20/2020	to	Fri 09/25/2020			(Import)
0001	Continuous	0200		UPNY CONED	6135 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 85 MW
					TTC with All Lines In Service 6220 MW
CLAY__-EDIC__345_1-16					FWD
Mon 09/21/2020	to	Fri 09/25/2020			(Import)
0700	Continuous	1530		OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
FRASANNX-COOPERS__345_UCC2-41					FWD
Mon 09/21/2020	to	Sun 09/27/2020	UPDATED	by NYPA	04/15/2020
0700	Continuous	1730			CENTRAL EAST - VC
Work scheduled by: NYPA					ARR: 19
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
MARCY__-FRASANNX_345_UCC2-41					FWD
Mon 09/21/2020	to	Sun 09/27/2020	UPDATED	by NYPA	04/15/2020
0700	Continuous	1730			CENTRAL EAST - VC
Work scheduled by: NYPA					ARR: 19
					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
ROSETON_-ROCKTVRN_345_311					FWD
Mon 09/21/2020	to	Fri 10/23/2020	UPDATED	by CHGE	10/09/2019
0800	Continuous	1600			UPNY CONED
Work scheduled by: CHGE					ARR: 19
					Impacts Total Transfer Capability 1820 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 09/28/2020 to Fri 10/02/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY 345_Q11

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED by CONED 12/17/2019**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HUDSONTP-W49TH_ST_345_Y56

Fri 10/02/2020 to Thu 10/08/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 10/02/2020 to Thu 10/08/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **365 MW**
 Impacts Total Transfer Capability 295 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

PANNELL -CLAY 345_1

Mon 10/05/2020 to Fri 10/09/2020 **UPDATED by NYPA 05/07/2020**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SAND_BAR-PLATSBRG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1					FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/10/2020</u>	(Import)
0500	Continuous	1700				2300 MW
Work scheduled by: NYPA					DYSINGER EAST	
					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
<hr/>						
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>	(Import) (Export)
0700	Continuous	1500				0 MW 0 MW
Work scheduled by: LI					SCH - NPX_CSC	
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
<hr/>						
PANNELL_-CLAY____345_2					FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)
0700	Continuous	1530				1300 MW
Work scheduled by: NYPA					WEST CENTRAL	
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
<hr/>						
BERKSHIR-ALPS____345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				950 MW 1300 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<hr/>						
BERKSHIR-ALPS____345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
<hr/>						
BERKSHIR-ALPS____345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020				(Import) (Export)
0730		1330				950 MW 1300 MW
Work scheduled by:					SCH - NE - NY	
					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
<hr/>						
BERKSHIR-NORTHFLD_345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				900 MW 1500 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	500 MW 100 MW
					TTC with All Lines In Service	1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
BERKSHIR-NORTHFLD_345_312					(Import)	(Export)
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE	04/01/2020	
0730	Continuous	1330				
Work scheduled by: NGrid					SCH - NPX_1385	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<hr/>					FWD	REV
LEEDS_345_LEEDS SVC					(Import)	(Export)
Mon 10/26/2020	to	Fri 10/30/2020				
0800	Continuous	1600				
Work scheduled by: NGrid					CENTRAL EAST - VC	2950 MW
					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
<hr/>					FWD	REV
LEEDS_-HURLYAVE_345_301					(Import)	(Export)
Mon 10/26/2020	to	Fri 12/04/2020				
0800	Continuous	1600				
Work scheduled by: CHGE					UPNY CONED	4100 MW
					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
<hr/>					FWD	REV
SCH-IMO-NYISO_LIMIT_1750					(Import)	(Export)
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
<hr/>					FWD	REV
SCH-NYISO-IMO_LIMIT_1600					(Import)	(Export)
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
<hr/>					FWD	REV
SPRNBK_-W49TH_ST_345_M51					(Import)	(Export)
Thu 11/12/2020	to	Mon 11/16/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<hr/>					FWD	REV
SPRNBK_345KV_RNS5					(Import)	(Export)
Thu 11/12/2020	to	Mon 11/16/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2265 MW**
 Impacts Total Transfer Capability 710 MW
 TTC with All Lines In Service 2975 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY__765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **475 MW 1000 MW**
 Impacts Total Transfer Capability 1025 MW 0 MW
 TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
PLSNTVLE-DUNWODIE 345_W89			FWD	
Mon 11/16/2020	to	Mon 11/16/2020	(Import)	
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021 **UPDATED by CONED 01/30/2020**
 0001 Continuous 2359
 Work scheduled by: ORU

FWD
 (Import)
 UPNY CONED **5930 MW**
 Impacts Total Transfer Capability 290 MW
 TTC with All Lines In Service 6220 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA1

Tue 12/01/2020 to Mon 05/31/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LONG_MTN-CRICKVLY_345_398			FWD	REV
			(Import)	(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW
			TTC with All Lines In Service	1400 MW
LONG_MTN-CRICKVLY_345_398			FWD	REV
			(Import)	(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_400			FWD	
			(Import)	
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1000				REV
				(Export)
Tue 12/08/2020	to	Thu 12/10/2020		
0700	Continuous	1600	SCH - NE - NY	1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1700 MW
MARCY__-EDIC____345_UE1-7			FWD	
			(Import)	
Mon 12/14/2020	to	Mon 12/14/2020		
0700	Continuous	1730	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
SAND_BAR-PLATSBRG_115_PV20				
Mon 12/14/2020	to	Fri 12/18/2020		
0700	Continuous	1530	SCH - NE - NY	
Work scheduled by: NYPA			Impacts Total Transfer Capability	
			TTC with All Lines In Service	
FRASANNX-COOPERS__345_UCC2-41			FWD	
			(Import)	
Tue 12/15/2020	to	Wed 12/16/2020		
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

ARR: 19&16

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO___500_5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

RAMAPO___345_345_PAR3500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___345_345_PAR4500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2150 MW 1250 MW**
Impacts Total Transfer Capability 750 MW 600 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1250 MW 1200 MW**
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

RAMAPO___500_345_BK 1500

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 02/15/2021 to Tue 02/16/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 02/15/2021 to Tue 02/16/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
 2100 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021 **UPDATED by CE 04/01/2020**
 2100 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5905 MW**
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD
SPRNBK__345KV_RNS5					(Import)
Mon 03/01/2021	to	Mon 03/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>
0001	Continuous	0030			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3200 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
MILLWOOD-EASTVIEW_345_W99					(Import)
Mon 03/01/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>
0001	Continuous	0200			
Work scheduled by: ConEd					UPNY CONED 5985 MW
					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 6220 MW
<hr/>					FWD
DUNWODIE-MOTTHAVN_345_71					(Import)
Mon 03/01/2021	to	Mon 04/05/2021			
0001	Continuous	0300			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
MOTTHAVN-RAINEY__345_Q11					(Import)
Mon 03/01/2021	to	Tue 04/06/2021			
0001	Continuous	0700			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
EASTVIEW-SPRNBK__345_W64					(Import)
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>
0130	Continuous	0200			
Work scheduled by: ConEd					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
<hr/>					FWD
SPRNBK__345KV_RNS5					(Import)
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>
0130	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3200 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
<hr/>					FWD
CLAY____-EDIC____345_2-15					(Import)
Mon 03/29/2021	to	Fri 04/16/2021			
0800	Continuous	1730			
Work scheduled by: NYPA					OSWEGO EXPORT 4850 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3				FWD
Mon 04/05/2021	to	Mon 04/05/2021		(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_5				FWD
Mon 04/05/2021	to	Mon 04/05/2021		(Import)
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SPRNBK_-TREMONT_345_X28				FWD
Mon 04/19/2021	to	Tue 04/20/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1600				FWD
Sat 05/01/2021	to	Sun 10/31/2021	UPDATED by IESO 05/03/2019	(Import)
0001	Continuous	2359	SCH - OH - NY	1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW
PANNELL_-CLAY_345_2				FWD
Mon 05/03/2021	to	Fri 05/28/2021		(Import)
0700	Continuous	1730	WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Tue 06/01/2021	to	Sun 11/14/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
SPRNBK_-W49TH_ST_345_M51				FWD
Fri 10/01/2021	to	Sun 10/17/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 24, 2020 to Tuesday ,November 23, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

FWD

Fri 10/01/2021 to Sun 10/17/2021

(Import)

0001 Continuous 0300

SPR/DUN-SOUTH

3200 MW

Work scheduled by: ConEd

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

FWD

Mon 11/01/2021 to Fri 12/31/2021

(Import)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

2050 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

REV

Mon 11/01/2021 to Fri 12/31/2021

(Export)

0001 Continuous 2359

UPDATED by IESO 05/03/2019

SCH - OH - NY

1900 MW

Work scheduled by: IESO

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 1900 MW