

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
HUDSONP_-FARRAGUT_345_B3402						
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Thu 10/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2150 MW
MARION_-FARRAGUT_345_C3403						
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2100 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2150 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1600						
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW
MOSES_-ADIRNDCK_230_MA2						
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
E13THSTA-FARRAGUT_345_45						
Sun 05/10/2020	to	Fri 05/29/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/20/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54					FWD	
Mon 05/11/2020	to	Fri 05/29/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/20/2020</u>	(Import)
0842	Continuous	2359				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
EGRDNCTY_345_138_AT1					FWD	
Mon 05/18/2020	to	Sat 05/23/2020				(Import)
0001	Continuous	0200				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Mon 05/18/2020	to	Sat 05/23/2020				(Import)
0001	Continuous	0200				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBRK_-EGRDNCTR_345_Y49					FWD	
Mon 05/18/2020	to	Sat 05/23/2020				(Import)
0001	Continuous	0200				CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
SCH-NE-NYISO_LIMIT_500					FWD	
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)
0700	Daily	2259				SCH - NE - NY 700 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700						REV
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Export)
0700	Daily	2259				SCH - NE - NY 900 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	700 MW
					TTC with All Lines In Service	1600 MW
BERKSHIR-ALPS_____345_393					FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import) (Export)
0700	Continuous	1700				SCH - NE - NY 950 MW 1300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	450 MW 300 MW
					TTC with All Lines In Service	1400 MW 1600 MW
					ARR: 78	

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-ALPS	345_393						
Mon 05/18/2020	to	Sat 05/30/2020	UPDATED	by ISONE	05/14/2020		
0700	Continuous	1700				SCH - NPX_1385	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							200 MW
HOPATCON-RAMAPO	500_5018						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1531	Continuous	2359				SCH - PJ - NY	1150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	2150 MW
							1350 MW
HOPATCON-RAMAPO	500_5018						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1531	Continuous	2359				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO	500_345_BK 1500						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1531	Continuous	2359				SCH - PJ - NY	1150 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1000 MW
						TTC with All Lines In Service	2150 MW
							1350 MW
RAMAPO	500_345_BK 1500						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1531	Continuous	2359				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
RAMAPO	345_345_PAR3500						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1606	Continuous	2359				SCH - PJ - NY	1800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	2150 MW
							1350 MW
RAMAPO	345_345_PAR4500						
Mon 05/18/2020	to	Fri 05/22/2020	FORCED	by CONED	05/18/2020		
1606	Continuous	2359				SCH - PJ - NY	1800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	2150 MW
							1350 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_500						REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Export)
2300	Daily	0659				700 MW
Work scheduled by: ISONE						900 MW
						TTC with All Lines In Service 1600 MW
MARCY_345KV_CSC						FWD
Sat 05/23/2020	to	Sat 05/23/2020				(Import)
0600	Continuous	1830				2975 MW
Work scheduled by: NYPA						50 MW
						TTC with All Lines In Service 2975 MW
SPRNBK_-TREMONT_345_X28						FWD
Sun 05/24/2020	to	Sun 05/24/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/11/2020</u>	(Import)
0001	Continuous	1800				4200 MW
Work scheduled by: ConEd						400 MW
						TTC with All Lines In Service 4600 MW
LINDN_CG-LNDVFT_345_V-3022						FWD
Sun 05/24/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import) (Export)
1400	Continuous	1400				0 MW 0 MW
Work scheduled by: PJM						315 MW 315 MW
						TTC with All Lines In Service 315 MW 315 MW
MILLWOOD_345KV_18						FWD
Thu 05/28/2020	to	Thu 05/28/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/09/2020</u>	(Import)
0400	Continuous	0430				4350 MW
Work scheduled by: ConEd						1870 MW
						TTC with All Lines In Service 6220 MW
LEEDS_345KV_R395						FWD
Thu 05/28/2020	to	Thu 06/11/2020	<u>CANCELLED</u>	<u>by NGrid</u>	<u>05/27/2020</u>	(Import)
0700	Continuous	1800				3800 MW
Work scheduled by: NGrid						2420 MW
						TTC with All Lines In Service 6220 MW
INDPDNCE-SCRIBA_345_25						FWD
Thu 05/28/2020	to	Thu 05/28/2020				(Import)
0800	Daily(No Weekends)	1630				5250 MW
Work scheduled by: NGrid						0 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Status	By	Effective Date	Zone	Impact	TTC	FWD	REV
SCH-NE-NYISO_LIMIT_500										
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	SCH - NE - NY	(Import)	700 MW	FWD	
0700	Daily	1700				Impacts Total Transfer Capability		700 MW		
Work scheduled by: ISONE						TTC with All Lines In Service		1400 MW		
SCH-NYISO-NE_LIMIT_700										
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	SCH - NE - NY	(Export)	900 MW	FWD	REV
0700	Daily	1700				Impacts Total Transfer Capability		700 MW		
Work scheduled by: ISONE						TTC with All Lines In Service		1600 MW		
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312										
Sat 05/30/2020	to	Sat 05/30/2020				SCH - NE - NY	(Import)	950 MW	FWD	REV
1500		1700				Impacts Total Transfer Capability		450 MW		1300 MW
Work scheduled by: ARR: 78						TTC with All Lines In Service		1400 MW		1600 MW
BERKSHIR-NORTHFLD_345_312										
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	SCH - NE - NY	(Import)	900 MW	FWD	REV
1500	Continuous	1700				Impacts Total Transfer Capability		500 MW		1500 MW
Work scheduled by: ISONE						TTC with All Lines In Service		1400 MW		1600 MW
BERKSHIR-NORTHFLD_345_312										
Sat 05/30/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	SCH - NPX_1385	(Import)	100 MW	FWD	REV
1500	Continuous	1700				Impacts Total Transfer Capability		100 MW		100 MW
Work scheduled by: ISONE						TTC with All Lines In Service		200 MW		200 MW
SCH-NYISO-IMO_NIAGARA_CB_3002										
Mon 06/01/2020	to	Tue 06/02/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/20/2020</u>	SCH - OH - NY	(Import)	1300 MW	FWD	REV
0500	Continuous	1700				Impacts Total Transfer Capability		600 MW		1150 MW
Work scheduled by: NYPA						TTC with All Lines In Service		1900 MW		1700 MW
SHOR_NPX-SHOREHAM_138_CSC										
Mon 06/01/2020	to	Tue 06/02/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>03/04/2020</u>	SCH - NPX_CSC	(Import)	0 MW	FWD	REV
0501	Continuous	2330				Impacts Total Transfer Capability		330 MW		330 MW
Work scheduled by: LI						TTC with All Lines In Service		330 MW		330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STONYRDG-HILLSIDE_230_72				FWD	
Mon 06/01/2020	to	Mon 06/01/2020		(Import)	
0800	Continuous	1530	DYSINGER EAST	2850 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	300 MW	
			TTC with All Lines In Service	3150 MW	
S.RIPLEY-DUNKIRK_230_68				FWD	
Mon 06/01/2020	to	Sat 06/06/2020		(Import)	
1700	Continuous	1700	SCH - PJ - NY	2000 MW	
Work scheduled by: PJM			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	2150 MW	
SCH-IMO_NY_NIAG_CB_3122_W/BB				FWD	REV
Wed 06/03/2020	to	Thu 06/04/2020		(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1700 MW	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	200 MW	300 MW
			TTC with All Lines In Service	1900 MW	1700 MW
ROCHESTR-PANNELL_345_RP1				FWD	
Wed 06/03/2020	to	Fri 06/05/2020		(Import)	
0800	Continuous	1500	DYSINGER EAST	2300 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
SCH-NYISO-IMO_NIAGARA_CB_3108					REV
Fri 06/05/2020	to	Fri 06/05/2020	UPDATED by NYPA 05/26/2020		(Export)
0500	Continuous	1700	SCH - OH - NY		1500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		200 MW
			TTC with All Lines In Service		1700 MW
OSWEGO_COMPLEX_AVR_O/S				FWD	
Sun 06/07/2020	to	Sun 06/07/2020		(Import)	
0900	Continuous	0930	CENTRAL EAST - VC	2870 MW	
Work scheduled by: Gen			Impacts Total Transfer Capability	105 MW	
			TTC with All Lines In Service	2975 MW	
FROST_BR-LONG_MTN_345_352				FWD	
Mon 06/08/2020	to	Fri 06/26/2020		(Import)	
0700	Continuous	1600	SCH - NE - NY	1150 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_300

Mon 06/08/2020 to Fri 06/26/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **500 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1400 MW

ROCHESTR-PANNELL_345_RP2

Mon 06/08/2020 to Wed 06/10/2020
 0800 Continuous 1500
 Work scheduled by: RGE

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1150 MW 1000 MW**
 Impacts Total Transfer Capability 1000 MW 350 MW
 TTC with All Lines In Service 2150 MW 1350 MW

HOPATCON-RAMAPO_500_5018

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **6025 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 6220 MW

RAMAPO_345_345_PAR3500

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1800 MW 1250 MW**
 Impacts Total Transfer Capability 350 MW 100 MW
 TTC with All Lines In Service 2150 MW 1350 MW

RAMAPO_345_345_PAR4500

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1800 MW 1250 MW**
 Impacts Total Transfer Capability 350 MW 100 MW
 TTC with All Lines In Service 2150 MW 1350 MW

RAMAPO_500_345_BK_1500

Fri 06/12/2020 to Fri 06/12/2020 **UPDATED by CONED 04/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1150 MW 1000 MW**
 Impacts Total Transfer Capability 1000 MW 350 MW
 TTC with All Lines In Service 2150 MW 1350 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500				FWD
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u> <u>by CONED</u> <u>04/17/2020</u>	(Import)
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 195 MW
				TTC with All Lines In Service 6220 MW
W49TH_ST-E13THSTA_345_M55				FWD
Sat 06/13/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6				FWD
Sat 06/13/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u> <u>by CONED</u> <u>05/27/2020</u>	(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
RAMAPO__-BUCHAN_N_345_Y94				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u> <u>by CONED</u> <u>05/27/2020</u>	(Import)
0001	Continuous	0030	UPNY CONED	5765 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 455 MW
				TTC with All Lines In Service 6220 MW
CHAT_DC_GC1				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				REV
Sun 06/14/2020	to	Sun 06/14/2020		(Export)
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/14/2020 to Sun 06/14/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 06/14/2020 to Sun 06/14/2020 **UPDATED by CONED 05/27/2020**
1030 Continuous 1100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 06/14/2020 to Sun 06/14/2020 **UPDATED by CONED 05/27/2020**
1030 Continuous 1100

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5765 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_-EFISHKIL_345_RFK305

Mon 06/15/2020 to Mon 06/15/2020
0700 Daily 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **5990 MW**
Impacts Total Transfer Capability 230 MW
TTC with All Lines In Service 6220 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 06/27/2020 to Mon 06/29/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 06/27/2020 to Mon 06/29/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CHAT_DC_GC1

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV

(Export)

SCH - OH - NY **1400 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1700 MW

PORTER_-ROTTRDAM_230_31

Tue 07/07/2020 to Tue 07/07/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

REV

(Export)

SCH - OH - NY **1900 MW 1450 MW**
Impacts Total Transfer Capability 0 MW 250 MW
TTC with All Lines In Service 1900 MW 1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/31/2020

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

NIAGARA-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

FWD
(Import)
UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

MOSES-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
 0330 Continuous 0400
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
 0330 Continuous 0400
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
 0330 Continuous 0400
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

Sun 09/20/2020 to Fri 09/25/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **6135 MW**
Impacts Total Transfer Capability 85 MW
TTC with All Lines In Service 6220 MW

CLAY-EDIC_345_1-16

Mon 09/21/2020 to Fri 09/25/2020
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASANX-COOPERS_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730

Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY-FRASANX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020 **UPDATED by NYPA 04/15/2020**
0700 Continuous 1730

Work scheduled by: NYPA **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020 **UPDATED by CHGE 10/09/2019**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W78

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5985 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Mon 09/28/2020 to Sat 10/31/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

CLAY-EDIC_345_2-15

Mon 09/28/2020 to Fri 10/02/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY_345_Q11

Thu 10/01/2020 to Thu 11/05/2020 **UPDATED by CONED 12/17/2019**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56					FWD	
Fri 10/02/2020	to	Thu 10/08/2020			(Import)	
0001	Continuous	0300		SCH - PJM_HTP	0 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					FWD	
Fri 10/02/2020	to	Thu 10/08/2020			(Import)	
0001	Continuous	0300		SCH - PJM_HTP	365 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	295 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Fri 10/02/2020	to	Thu 10/08/2020			(Import)	
0001	Continuous	0300		SCH - PJM_HTP	450 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	210 MW
					TTC with All Lines In Service	660 MW
PANNELL -CLAY 345_1					FWD	
Mon 10/05/2020	to	Fri 10/09/2020	UPDATED	by NYPA	05/07/2020	(Import)
0700	Continuous	1530		WEST CENTRAL	1300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
SAND_BAR-PLATSBURG_115_PV20						
Sat 10/17/2020	to	Sat 11/14/2020				
0600	Continuous	1800		SCH - NE - NY		
Work scheduled by: ISONE					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
ROCHESTR-PANNELL 345_RP1					FWD	
Mon 10/19/2020	to	Fri 10/23/2020	UPDATED	by NYPA	03/10/2020	(Import)
0500	Continuous	1700		DYSINGER EAST	2300 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/19/2020	to	Fri 10/23/2020	UPDATED	by LI	03/02/2020	(Import) (Export)
0700	Continuous	1500		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL -CLAY 345_2					FWD	
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>	(Import)
0700	Continuous	1530				WEST CENTRAL
Work scheduled by: NYPA						1300 MW
						Impacts Total Transfer Capability 950 MW
						TTC with All Lines In Service 2250 MW
BERKSHIR-ALPS 345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				SCH - NE - NY
Work scheduled by: NGrid					ARR: 78	950 MW 1300 MW
						Impacts Total Transfer Capability 450 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-ALPS 345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				SCH - NPX_1385
Work scheduled by: NGrid					ARR: 78	100 MW 100 MW
						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020				(Import) (Export)
0730		1330				SCH - NE - NY
Work scheduled by:					ARR: 78	950 MW 1300 MW
						Impacts Total Transfer Capability 450 MW 300 MW
						TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				SCH - NE - NY
Work scheduled by: NGrid						900 MW 1500 MW
						Impacts Total Transfer Capability 500 MW 100 MW
						TTC with All Lines In Service 1400 MW 1600 MW
BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>04/01/2020</u>	(Import) (Export)
0730	Continuous	1330				SCH - NPX_1385
Work scheduled by: NGrid						100 MW 100 MW
						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
LEEDS 345_LEEDS SVC					FWD	
Mon 10/26/2020	to	Fri 10/30/2020				(Import)
0800	Continuous	1600				CENTRAL EAST - VC
Work scheduled by: NGrid						2950 MW
						Impacts Total Transfer Capability 25 MW
						TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-HURLYAVE_345_301					FWD
Mon 10/26/2020	to	Fri 12/04/2020			(Import)
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW
					TTC with All Lines In Service 6220 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359		SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359		SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW
SPRNBRK_-W49TH_ST_345_M51					FWD
Thu 11/12/2020	to	Mon 11/16/2020			(Import)
0001	Continuous	0300		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBRK__345KV_RNS5					FWD
Thu 11/12/2020	to	Mon 11/16/2020			(Import)
0001	Continuous	0300		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
CHATGUAY-MASSENA__765_7040					FWD
Sun 11/15/2020	to	Mon 11/30/2020			(Import)
0100	Continuous	1900		MOSES SOUTH	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1600 MW
					TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA__765_7040					FWD
Sun 11/15/2020	to	Mon 11/30/2020			(Import) (Export)
0100	Continuous	1900		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1500 MW 1000 MW
					TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY___765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

	FWD	
	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

	FWD	
	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

	FWD	
	(Import)	
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	109 MW	
TTC with All Lines In Service	199 MW	

PLSNTVLE-DUNWODIE_345_W89

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

	FWD	
	(Import)	
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	2220 MW	
TTC with All Lines In Service	6220 MW	

PLSNTVLE-DUNWODIE_345_W89

Thu 11/26/2020 to Thu 11/26/2020
0230 Continuous 0300

Work scheduled by: ConEd

	FWD	
	(Import)	
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	2220 MW	
TTC with All Lines In Service	6220 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 11/30/2020 to Thu 01/14/2021
0001 Continuous 2359

Work scheduled by: ORU

UPDATED by CONED 01/30/2020

	FWD	
	(Import)	
UPNY CONED	5930 MW	
Impacts Total Transfer Capability	290 MW	
TTC with All Lines In Service	6220 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

Work scheduled by: PJM

UPDATED by LI 04/29/2020

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020
0600 Continuous 1600

Work scheduled by: PJM

UPDATED by LI 04/29/2020

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MAL

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **600 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **1200 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1700 MW

MARCY -EDIC 345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FRASANNX-COOPERS 345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY -FRASANNX 345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO 500_5018

Mon 02/01/2021 to Wed 02/03/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - PJ - NY **1250 MW 1200 MW**
 Impacts Total Transfer Capability 1650 MW 650 MW
 TTC with All Lines In Service 2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
RAMAPO__345_345_PAR3500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__345_345_PAR4500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	750 MW 600 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__500_345_BK 1500			FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	(Export)
0001	Continuous	2200	SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1650 MW 650 MW
			TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__500_345_BK 1500			FWD	
Mon 02/01/2021	to	Wed 02/03/2021	(Import)	
0001	Continuous	2200	UPNY CONED	6025 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	195 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW
			TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5			FWD	
Mon 02/15/2021	to	Tue 02/16/2021	(Import)	
0001	Continuous	0200	UPNY CONED	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	2420 MW
			TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST__345_F39

Thu 02/18/2021 to Sat 02/20/2021
2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021
2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/23/2020

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 03/01/2021 to Mon 04/05/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOTTHAVN-RAINEY_345_Q11

Mon 03/01/2021 to Tue 04/06/2021
 0001 Continuous 0700
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SPRNBK_345KV_RNS5

Mon 03/22/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

CLAY-EDIC_345_2-15

Mon 03/29/2021 to Fri 04/16/2021
 0800 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT_345_X28

Mon 04/19/2021 to Tue 04/20/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

PANNELL_-CLAY_345_2

Mon 05/03/2021 to Fri 05/28/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SPRNBK_-W49TH_ST_345_M51

Fri 10/01/2021 to Sun 10/17/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Fri 10/01/2021 to Sun 10/17/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

NYISO TRANSFER LIMITATIONS

Wednesday, May 27, 2020 to Friday, November 26, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021
 0001 Continuous 2359
 Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

REV
 (Export)
1900 MW
 0 MW
 1900 MW