

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020				
0001		2359				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
MARION_-FARRAGUT_345_C3403					(Import)	(Export)
Mon 01/15/2018	to	Thu 10/01/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/03/2020</u>	
0001	Continuous	2359				
Work scheduled by: ConEd					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
<hr/>					FWD	REV
STLAWRNC-MOSES_230_L33P					(Import)	(Export)
Mon 04/30/2018	to	Fri 12/31/2021	<u>EXT FORCE</u>	<u>by IESO</u>	<u>08/21/2018</u>	
0456	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>					FWD	REV
SCH-IMO-NYISO_LIMIT_1600					(Import)	REV
Fri 05/01/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
<hr/>					FWD	REV
MOSES_-ADIRNDCK_230_MA2					(Import)	REV
Mon 05/04/2020	to	Sun 09/13/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/20/2020</u>	
0700	Continuous	1730				
Work scheduled by: NYPA					MOSES SOUTH	2100 MW
					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
<hr/>					FWD	REV
E13THSTA-FARRAGUT_345_45					(Import)	REV
Sun 05/10/2020	to	Sat 05/30/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/28/2020</u>	
0001	Continuous	2300				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54						FWD	
Mon 05/11/2020	to	Sat 05/30/2020	<u>EXTENDED</u>	<u>by CONED</u>	<u>05/28/2020</u>	(Import)	
0842	Continuous	2300				3800 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SCH-NE-NYISO_LIMIT_500						FWD	
Mon 05/18/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>	(Import)	
0700	Daily	2259				700 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)	(Export)
0700	Continuous	1700				950 MW	1300 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	1400 MW
						ARR: 78	1600 MW
BERKSHIR-ALPS_____345_393						FWD	REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>05/14/2020</u>	(Import)	(Export)
0700	Continuous	1700				100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
						ARR: 78	200 MW
SCH-NYISO-NE_LIMIT_700							REV
Mon 05/18/2020	to	Sat 05/30/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>		(Export)
0700	Daily	2259				900 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1600 MW
SCH-NYISO-NE_LIMIT_500							REV
Mon 05/18/2020	to	Sun 05/31/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/30/2020</u>		(Export)
2300	Daily	0659				700 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	900 MW
						TTC with All Lines In Service	1600 MW
LINDN_CG-LNDVFT___345_V-3022						FWD	REV
Sun 05/24/2020	to	Fri 05/29/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>02/28/2020</u>	(Import)	(Export)
1400	Continuous	1630				0 MW	0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	315 MW
						TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Thu 05/28/2020 to Thu 05/28/2020
 0400 Continuous 0430
 Work scheduled by: ConEd

UPDATED by CONED 04/09/2020

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

LEEDS_345KV_R395

Thu 05/28/2020 to Thu 06/11/2020
 0700 Continuous 1800
 Work scheduled by: NGrid

CANCELLED by NGrid 05/27/2020

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

INDPDNCE-SCRIBA_345_25

Thu 05/28/2020 to Thu 05/28/2020
 0800 Daily(No Weekends) 1630
 Work scheduled by: NGrid

CANCELLED by NGrid 05/28/2020

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

SCH-NE-NYISO_LIMIT_500

Sat 05/30/2020 to Sat 05/30/2020
 0700 Daily 1700
 Work scheduled by: ISONE

UPDATED by NYISO 05/30/2020

FWD
 (Import)
 SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
 1500 1700
 Work scheduled by: **ARR: 78**

UPDATED by ISONE 05/14/2020

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
 1500 Continuous 1700
 Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

FWD REV
 (Import) (Export)
 SCH - NE - NY **900 MW 1500 MW**
 Impacts Total Transfer Capability 500 MW 100 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-NORTHFLD_345_312

Sat 05/30/2020 to Sat 05/30/2020
 1500 Continuous 1700
 Work scheduled by: ISONE

UPDATED by ISONE 05/14/2020

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

	FWD	REV
SCH-NYISO-IMO_NIAGARA_CB_3002		
Mon 06/01/2020 to Tue 06/02/2020	(Import)	(Export)
0500 Continuous 1700	1300 MW	1150 MW
Work scheduled by: NYPA		
	Impacts Total Transfer Capability	650 MW
	TTC with All Lines In Service	1950 MW
	1950 MW	1700 MW
SHOR_NPX-SHOREHAM_138_CSC		
Mon 06/01/2020 to Tue 06/02/2020	(Import)	(Export)
0501 Continuous 2330	0 MW	0 MW
Work scheduled by: LI		
	Impacts Total Transfer Capability	330 MW
	TTC with All Lines In Service	330 MW
	330 MW	330 MW
STONYRDG-HILLSIDE_230_72		
Mon 06/01/2020 to Mon 06/01/2020	(Import)	
0800 Continuous 1530	2850 MW	
Work scheduled by: NYSEG		
	Impacts Total Transfer Capability	300 MW
	TTC with All Lines In Service	3150 MW
	3150 MW	
S.RIPLEY-DUNKIRK__230_68		
Mon 06/01/2020 to Fri 06/05/2020		
1600 Continuous 1500		
Work scheduled by: PJM		
	Impacts Total Transfer Capability	
	TTC with All Lines In Service	
	TTC with All Lines In Service	
SCH-IMO_NY_NIAG_CB_3122_W/BB		
Wed 06/03/2020 to Thu 06/04/2020	(Import)	(Export)
0500 Continuous 1700	1700 MW	1400 MW
Work scheduled by: NYPA		
	Impacts Total Transfer Capability	250 MW
	TTC with All Lines In Service	1950 MW
	1950 MW	1700 MW
ROCHESTR-PANNELL__345_RP1		
Wed 06/03/2020 to Fri 06/05/2020	(Import)	
0800 Continuous 1500	2300 MW	
Work scheduled by: RGE		
	Impacts Total Transfer Capability	850 MW
	TTC with All Lines In Service	3150 MW
	3150 MW	
DUNWODIE_345KV_3		
Fri 06/05/2020 to Sat 06/06/2020	(Import)	
0001 Continuous 0200	3800 MW	
Work scheduled by: ConEd		
	Impacts Total Transfer Capability	800 MW
	TTC with All Lines In Service	4600 MW
	4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4					FWD
Fri 06/05/2020	to	Sat 06/06/2020			(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
PLSNTVLE-DUNWODIE_345_W89					FWD
Fri 06/05/2020	to	Sat 06/06/2020			(Import)
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	2220 MW	
			TTC with All Lines In Service	6220 MW	
SCH-NYISO-IMO_NIAGARA_CB_3108					REV
Fri 06/05/2020	to	Fri 06/05/2020	<u>UPDATED</u> <u>by NYPA</u> <u>05/26/2020</u>		
0500	Continuous	1700	SCH - OH - NY	1500 MW	(Export)
Work scheduled by: NYPA			Impacts Total Transfer Capability	200 MW	
			TTC with All Lines In Service	1700 MW	
OSWEGO_COMPLEX_AVR_O/S					FWD
Sun 06/07/2020	to	Sun 06/07/2020			(Import)
0900	Continuous	0930	CENTRAL EAST - VC	2870 MW	
Work scheduled by: Gen			Impacts Total Transfer Capability	105 MW	
			TTC with All Lines In Service	2975 MW	
W49TH_ST_345KV_5					FWD
Mon 06/08/2020	to	Mon 06/08/2020			(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	
RAMAPO__-LADENTWN_345_W72					FWD
Mon 06/08/2020	to	Tue 06/09/2020			(Import)
0001	Continuous	0200	UPNY CONED	4400 MW	
Work scheduled by: ORU			Impacts Total Transfer Capability	1820 MW	
			TTC with All Lines In Service	6220 MW	
SPRNBK_-W49TH_ST_345_M52					FWD
Mon 06/08/2020	to	Wed 06/10/2020			(Import)
0001	Continuous	2200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4				FWD	
Mon 06/08/2020	to	Wed 06/10/2020		(Import)	
0001	Continuous	2200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
FROST_BR-LONG_MTN_345_352				FWD	
Mon 06/08/2020	to	Fri 06/26/2020		(Import)	
0700	Continuous	1600	SCH - NE - NY	1150 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	250 MW	
			TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_300				FWD	
Mon 06/08/2020	to	Fri 06/26/2020		(Import)	
0700	Continuous	1600	SCH - NE - NY	500 MW	
Work scheduled by: ISONE			Impacts Total Transfer Capability	900 MW	
			TTC with All Lines In Service	1400 MW	
ROCHESTR-PANNELL__345_RP2				FWD	
Mon 06/08/2020	to	Wed 06/10/2020		(Import)	
0800	Continuous	1500	DYSINGER EAST	2300 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
PLSNTVLY-EFISHKIL_345_F36					
Wed 06/10/2020	to	Thu 06/11/2020			
0001	Continuous	0200	UPNY CONED		
Work scheduled by: ConEd			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
W49TH_ST_345KV_5				FWD	
Wed 06/10/2020	to	Wed 06/10/2020		(Import)	
2130	Continuous	2200	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	
HOPATCON-RAMAPO__500_5018				FWD	REV
Fri 06/12/2020	to	Fri 06/12/2020	UPDATED	(Import)	(Export)
0001	Continuous	2200	by CONED 04/17/2020	SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	1100 MW	250 MW
			TTC with All Lines In Service	2200 MW	1250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
HOPATCON-RAMAPO___500_5018						(Import)	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
RAMAPO___345_345_PAR3500						FWD	
						(Import)	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				SCH - PJ - NY	1750 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2200 MW
<hr/>							
RAMAPO___345_345_PAR4500						FWD	
						(Import)	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				SCH - PJ - NY	1750 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	450 MW
						TTC with All Lines In Service	2200 MW
<hr/>							
RAMAPO___500_345_BK 1500						FWD	REV
						(Import)	(Export)
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				SCH - PJ - NY	1100 MW 1000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1100 MW 250 MW
						TTC with All Lines In Service	2200 MW 1250 MW
<hr/>							
RAMAPO___500_345_BK 1500						FWD	
						(Import)	
Fri 06/12/2020	to	Fri 06/12/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>04/17/2020</u>		
0001	Continuous	2200				UPNY CONED	6025 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
<hr/>							
W49TH_ST-E13THSTA_345_M55						FWD	
						(Import)	
Sat 06/13/2020	to	Sun 06/14/2020					
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
<hr/>							
W49TH_ST_345KV_6						FWD	
						(Import)	
Sat 06/13/2020	to	Sun 06/14/2020					
0001	Continuous	0200				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u> <u>by CONED</u> <u>05/27/2020</u>	(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
RAMAPO_-BUCHAN_N_345_Y94				FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u> <u>by CONED</u> <u>05/27/2020</u>	(Import)
0001	Continuous	0030	UPNY CONED	5765 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 455 MW
				TTC with All Lines In Service 6220 MW
CHAT_DC_GC1				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				REV
Sun 06/14/2020	to	Sun 06/14/2020		(Export)
0001	Continuous	0200	SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001		0200	MOSES SOUTH	2550 MW
Work scheduled by:				Impacts Total Transfer Capability 600 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2				FWD REV
Sun 06/14/2020	to	Sun 06/14/2020		(Import) (Export)
0001		0200	SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability 130 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
CHAT_DC_GC2				FWD
Sun 06/14/2020	to	Sun 06/14/2020		(Import)
0001	Continuous	0200	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2					REV
Sun 06/14/2020	to	Sun 06/14/2020			(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1000 MW
SCH-HQ-NYISO_LIMIT_1150					FWD
Sun 06/14/2020	to	Sun 06/14/2020			(Import)
0001	Continuous	0200		SCH - HQ - NY	1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1500 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/27/2020</u>
1030	Continuous	1100		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					6220 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD
Sun 06/14/2020	to	Sun 06/14/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>05/27/2020</u>
1030	Continuous	1100		UPNY CONED	5765 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					6220 MW
ROSETON_-EFISHKIL_345_RFK305					FWD
Mon 06/15/2020	to	Mon 06/15/2020			(Import)
0700	Daily	1600		UPNY CONED	5990 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability
					TTC with All Lines In Service
					6220 MW
PLSNTVLY_345KV_RNS4					FWD
Wed 06/17/2020	to	Wed 06/17/2020			(Import)
0001	Continuous	0030		UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					6220 MW
PLSNTVLY-WOOD_ST__345_F31					FWD
Wed 06/17/2020	to	Thu 06/18/2020			(Import)
0001	Continuous	2200		UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Thu 06/18/2020 to Thu 06/18/2020
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS3

Tue 06/23/2020 to Tue 06/23/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 06/23/2020 to Tue 06/23/2020
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Tue 06/23/2020 to Tue 06/23/2020
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Tue 06/23/2020 to Tue 06/23/2020
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Tue 06/23/2020 to Tue 06/23/2020
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 06/27/2020 to Mon 06/29/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Work by	Location	Direction	Impact	TTC
SPRNBK__345KV_RNS5	Sat 06/27/2020	Mon 06/29/2020	0001 Continuous 0300	ConEd	SPR/DUN-SOUTH	FWD (Import)	3200 MW	4600 MW
							Impacts Total Transfer Capability	1400 MW
							TTC with All Lines In Service	4600 MW
CHAT_DC_GC1	Sun 06/28/2020	Sun 06/28/2020	0001 Continuous 0200	HQ	MOSES SOUTH	FWD (Import)	2850 MW	3150 MW
							Impacts Total Transfer Capability	300 MW
							TTC with All Lines In Service	3150 MW
CHAT_DC_GC1	Sun 06/28/2020	Sun 06/28/2020	0001 Continuous 0200	HQ	SCH - HQ - NY	REV (Export)	500 MW	1000 MW
							Impacts Total Transfer Capability	500 MW
							TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2	Sun 06/28/2020	Sun 06/28/2020	0001 0200		MOSES SOUTH	FWD (Import)	2550 MW	3150 MW
							Impacts Total Transfer Capability	600 MW
							TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2	Sun 06/28/2020	Sun 06/28/2020	0001 0200		SCH - HQ - NY	FWD (Import) REV (Export)	1370 MW 0 MW	1000 MW 1000 MW
							Impacts Total Transfer Capability	130 MW 1000 MW
							TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2	Sun 06/28/2020	Sun 06/28/2020	0001 Continuous 0200	HQ	MOSES SOUTH	FWD (Import)	2850 MW	3150 MW
							Impacts Total Transfer Capability	300 MW
							TTC with All Lines In Service	3150 MW
CHAT_DC_GC2	Sun 06/28/2020	Sun 06/28/2020	0001 Continuous 0200	HQ	SCH - HQ - NY	REV (Export)	500 MW	1000 MW
							Impacts Total Transfer Capability	500 MW
							TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 06/28/2020 to Sun 06/28/2020
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY 1150 MW
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_345_230_AT4

Mon 06/29/2020 to Tue 06/30/2020
0500 Continuous 1530

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1400 MW
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

PORTER_-ROTTRDAM_230_31

Tue 07/07/2020 to Tue 07/07/2020
0830 Daily(No Weekends) 1130

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2805 MW
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_NIAG_CB_3008_W/BB

Mon 07/27/2020 to Fri 08/07/2020
0500 Continuous 1530

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY 1450 MW
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1700 MW

SAND_BAR-PLATSBURG_115_PV20

Sun 08/09/2020 to Sun 08/16/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020
0800 Daily 1600

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MEYER_-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
0730 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT1

Mon 09/14/2020 to Mon 09/14/2020
0500 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 03/31/2020

ARR: 19

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/14/2020 to Thu 09/17/2020
0500 Continuous 1530

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

BRANCHBG-HOPATCON_500_5060

Tue 09/15/2020 to Wed 09/16/2020
0200 Continuous 2300

Work scheduled by: PJM

UPDATED by PJM 04/20/2020

UPNY CONED **6025 MW**
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

MOSES_-ADIRNDCK_230_MA2

Tue 09/15/2020 to Sat 11/14/2020
0700 Continuous 1530

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
0500 Continuous 2330

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

EASTVIEW-SPRNBRK_345_W65

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS4			FWD
Sat 09/19/2020	to	Sat 09/19/2020	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
EASTVIEW-SPRNBK__345_W65			FWD
Sat 09/19/2020	to	Sat 09/19/2020	(Import)
0330	Continuous	0400	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
MILLWOOD-EASTVIEW_345_W82			FWD
Sat 09/19/2020	to	Sat 09/19/2020	(Import)
0330	Continuous	0400	UPNY CONED 5985 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 6220 MW
SPRNBK__345KV_RNS4			FWD
Sat 09/19/2020	to	Sat 09/19/2020	(Import)
0330	Continuous	0400	SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD_345KV_18			FWD
Sun 09/20/2020	to	Sun 09/20/2020	(Import)
0001	Continuous	0030	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
BUCHAN_S-MILLWOOD_345_W98			FWD
Sun 09/20/2020	to	Fri 09/25/2020	(Import)
0001	Continuous	0200	UPNY CONED 6135 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 85 MW
			TTC with All Lines In Service 6220 MW
CLAY____-EDIC____345_1-16			FWD
Mon 09/21/2020	to	Fri 09/25/2020	(Import)
0700	Continuous	1530	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

UPDATED by NYPA 04/15/2020

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Mon 09/21/2020 to Sun 09/27/2020
0700 Continuous 1730

UPDATED by NYPA 04/15/2020

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ROSETON_-ROCKTVRN_345_311

Mon 09/21/2020 to Fri 10/23/2020
0800 Continuous 1600

UPDATED by CHGE 10/09/2019

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 1820 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 09/25/2020 to Fri 09/25/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK__345_W78

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W85

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBK__345KV_RNS3

Sat 09/26/2020 to Sun 09/27/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3			FWD
Mon 09/28/2020	to	Sat 10/31/2020	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4			FWD
Mon 09/28/2020	to	Sat 10/31/2020	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89			FWD
Mon 09/28/2020	to	Sat 10/31/2020	(Import)
0001	Continuous	0100	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 2220 MW
			TTC with All Lines In Service 6220 MW
CLAY -EDIC 345_2-15			FWD
Mon 09/28/2020	to	Fri 10/02/2020	(Import)
0700	Continuous	1530	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW
MOTTHAVN-RAINEY 345_Q11			FWD
Thu 10/01/2020	to	Thu 11/05/2020	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
HUDSONTP-W49TH_ST_345_Y56			FWD
Fri 10/02/2020	to	Thu 10/08/2020	(Import)
0001	Continuous	0300	SCH - PJM_HTP 0 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 660 MW
			TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7			FWD
Fri 10/02/2020	to	Thu 10/08/2020	(Import)
0001	Continuous	0300	SCH - PJM_HTP 365 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 295 MW
			TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

PANNELL -CLAY 345_1

Mon 10/05/2020 to Fri 10/09/2020 **UPDATED by NYPA 05/07/2020**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
0600 Continuous 1800

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROCHESTR-PANNELL 345_RP1

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/10/2020**
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by LI 03/02/2020**
0700 Continuous 1500

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

PANNELL -CLAY 345_2

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 05/07/2020**
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

BERKSHIR-ALPS 345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 04/01/2020**
0730 Continuous 1330

Work scheduled by: NGrid

ARR: 78

FWD REV
(Import) (Export)
SCH - NE - NY **950 MW 1300 MW**
Impacts Total Transfer Capability 450 MW 300 MW
TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE <u>04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
					ARR: 78	200 MW
<hr/>						
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020			(Import)	(Export)
0730		1330			950 MW	1300 MW
Work scheduled by:					SCH - NE - NY	
					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	1400 MW
					ARR: 78	1600 MW
<hr/>						
BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE <u>04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			900 MW	1500 MW
Work scheduled by: NGrid					SCH - NE - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
<hr/>						
BERKSHIR-NORTHFLD 345_312					FWD	REV
Mon 10/19/2020	to	Tue 11/10/2020	UPDATED	by ISONE <u>04/01/2020</u>	(Import)	(Export)
0730	Continuous	1330			100 MW	100 MW
Work scheduled by: NGrid					SCH - NPX_1385	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
<hr/>						
LEEDS _____ 345_LEEDS SVC					FWD	
Mon 10/26/2020	to	Fri 10/30/2020			(Import)	
0800	Continuous	1600			2950 MW	
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	25 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
LEEDS _____ -HURLYAVE 345_301					FWD	
Mon 10/26/2020	to	Fri 12/04/2020			(Import)	
0800	Continuous	1600			4100 MW	
Work scheduled by: CHGE					UPNY CONED	
					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
<hr/>						
SCH-IMO-NYISO_LIMIT 1750					FWD	
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO <u>05/03/2019</u>	(Import)	
0001	Continuous	2359			2050 MW	
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
 0001 Continuous 2359
 Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 1900 MW

REV
 (Export)

SPRNBRK_-W49TH_ST_345_M51

Thu 11/12/2020 to Mon 11/16/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

SPRNBRK__345KV_RNS5

Thu 11/12/2020 to Mon 11/16/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

FWD
 (Import)

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

SCH - HQ - NY
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

FWD REV
 (Import) (Export)

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

FWD
 (Import)

ARR: 19

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

MOSES SOUTH
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

FWD
 (Import)

ARR: 19

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	710 MW
		TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	Continuous 1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	Continuous 1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	REV
Sun 11/15/2020	to Mon 11/30/2020	(Import)	(Export)
0100	1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
Sun 11/15/2020	to Mon 11/30/2020	(Import)	
0100	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Mon 11/16/2020	to	Mon 11/16/2020		(Import)
0001	Continuous	0030	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 2220 MW
				TTC with All Lines In Service 6220 MW
PLSNTVLE-DUNWODIE_345_W89				FWD
Thu 11/26/2020	to	Thu 11/26/2020		(Import)
0230	Continuous	0300	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 2220 MW
				TTC with All Lines In Service 6220 MW
LADENTWN-BUCHAN_S_345_Y88				FWD
Mon 11/30/2020	to	Thu 01/14/2021	CANCELLED by ConEd 05/28/2020	(Import)
0001	Continuous	2359	UPNY CONED	5930 MW
Work scheduled by: ORU				Impacts Total Transfer Capability 290 MW
				TTC with All Lines In Service 6220 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				FWD
Mon 11/30/2020	to	Sun 12/20/2020	UPDATED by LI 04/29/2020	(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501				FWD
Mon 11/30/2020	to	Sun 12/20/2020	UPDATED by LI 04/29/2020	(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

Tue 12/01/2020 to Mon 05/31/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NE - NY **700 MW 1300 MW**
Impacts Total Transfer Capability 700 MW 400 MW
TTC with All Lines In Service 1400 MW 1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
0700 Continuous 1600

Work scheduled by: ISONE

FWD

(Export)

SCH - NE - NY **1200 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>MARCY -EDIC 345 UE1-7</p> <p>Mon 12/14/2020 to Mon 12/14/2020 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 5250 MW</p> <p>Impacts Total Transfer Capability 0 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
ARR: 19&16	
<p>SAND_BAR-PLATSBRG 115 PV20</p> <p>Mon 12/14/2020 to Fri 12/18/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p>SCH - NE - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>
<p>FRASANX-COOPERS 345 UCC2-41</p> <p>Tue 12/15/2020 to Wed 12/16/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
ARR: 19	
<p>MARCY -FRASANX 345 UCC2-41</p> <p>Tue 12/15/2020 to Wed 12/16/2020 0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
ARR: 19	
<p>HOPATCON-RAMAPO 500_5018</p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJ - NY 1250 MW 1200 MW</p> <p>Impacts Total Transfer Capability 1650 MW 650 MW</p> <p>TTC with All Lines In Service 2900 MW 1850 MW</p>
<p>HOPATCON-RAMAPO 500_5018</p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 6025 MW</p> <p>Impacts Total Transfer Capability 195 MW</p> <p>TTC with All Lines In Service 6220 MW</p>
<p>RAMAPO 345_345_PAR3500</p> <p>Mon 02/01/2021 to Wed 02/03/2021 0001 Continuous 2200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD REV (Import) (Export)</p> <p>SCH - PJ - NY 2150 MW 1250 MW</p> <p>Impacts Total Transfer Capability 750 MW 600 MW</p> <p>TTC with All Lines In Service 2900 MW 1850 MW</p>

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500					FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021			(Import)	(Export)
0001	Continuous	2200		SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW 600 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	REV
Mon 02/01/2021	to	Wed 02/03/2021			(Import)	(Export)
0001	Continuous	2200		SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					FWD	
Mon 02/01/2021	to	Wed 02/03/2021			(Import)	
0001	Continuous	2200		UPNY CONED	6025 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Mon 02/15/2021	to	Tue 02/16/2021			(Import)	
0001	Continuous	0200		UPNY CONED	4000 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5					FWD	
Mon 02/15/2021	to	Tue 02/16/2021			(Import)	
0001	Continuous	0200		UPNY CONED	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED	by CE	04/01/2020	(Import)
2100	Continuous	0200				4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED	by CE	04/01/2020	(Import)
2100	Continuous	0200				5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
DUNWODIE_345KV_3			FWD
Mon 03/01/2021	to	Mon 03/01/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3800 MW
		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
DUNWODIE_345KV_5			FWD
Mon 03/01/2021	to	Mon 03/01/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3800 MW
		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
EASTVIEW-SPRNBK__345_W64			FWD
Mon 03/01/2021	to	Mon 03/01/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
		UPDATED by CONED 01/23/2020	
		UPNY CONED	4350 MW
		Impacts Total Transfer Capability	1870 MW
		TTC with All Lines In Service	6220 MW
<hr/>			
SPRNBK__345KV_RNS5			FWD
Mon 03/01/2021	to	Mon 03/01/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
		UPDATED by CONED 01/23/2020	
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
MILLWOOD-EASTVIEW_345_W99			FWD
Mon 03/01/2021	to	Mon 03/22/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
		UPDATED by CONED 01/23/2020	
		UPNY CONED	5985 MW
		Impacts Total Transfer Capability	235 MW
		TTC with All Lines In Service	6220 MW
<hr/>			
DUNWODIE-MOTTHAVN_345_71			FWD
Mon 03/01/2021	to	Mon 04/05/2021	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3800 MW
		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
MOTTHAVN-RAINEY__345_Q11			FWD
Mon 03/01/2021	to	Tue 04/06/2021	(Import)
0001	Continuous	0700	
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3800 MW
		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW	
					TTC with All Lines In Service 6220 MW	
SPRNBK__345KV_RNS5					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
CLAY__-EDIC__345_2-15					FWD	
Mon 03/29/2021	to	Fri 04/16/2021				(Import)
0800	Continuous	1730				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
DUNWODIE_345KV_3					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_5					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
SPRNBK_-TREMONT__345_X28					FWD	
Mon 04/19/2021	to	Tue 04/20/2021				(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 1950 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,May 30, 2020 to Monday ,November 29, 2021

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2				FWD
Mon 05/03/2021	to	Fri 05/28/2021		(Import)
0700	Continuous	1730	WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Tue 06/01/2021	to	Sun 11/14/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
SPRNBRK_-W49TH_ST_345_M51				FWD
Fri 10/01/2021	to	Sun 10/17/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
SPRNBRK_345KV_RNS5				FWD
Fri 10/01/2021	to	Sun 10/17/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
SCH-IMO-NYISO_LIMIT_1750				FWD
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED by IESO 05/03/2019	(Import)
0001	Continuous	2359	SCH - OH - NY	2050 MW
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 2050 MW
SCH-NYISO-IMO_LIMIT_1600				REV
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED by IESO 05/03/2019	(Export)
0001	Continuous	2359	SCH - OH - NY	1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW