

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday ,February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R4S3_BYPASS & SPRNBRK__345KV_R5S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

Work scheduled by:

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Thu 10/01/2020
0001 Continuous 2359

Work scheduled by: ConEd

EXTENDED by CONED 05/03/2020

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2050 MW	1150 MW
Impacts Total Transfer Capability	150 MW	100 MW
TTC with All Lines In Service	2200 MW	1250 MW

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Fri 12/31/2021
0456 Continuous 2359

Work scheduled by: IESO

EXT FORCE by IESO 08/21/2018

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 05/03/2019

	FWD
	(Import)
SCH - OH - NY	1900 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Wed 09/02/2020
1247 Continuous 2359

Work scheduled by: LI

EXT FORCE by ISONE 07/20/2020

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4 FWD
 (Import)
 Fri 07/31/2020 to Fri 07/31/2020
 0001 Continuous 0030 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 Work scheduled by: ConEd TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6 FWD
 (Import)
 Fri 07/31/2020 to Fri 07/31/2020
 0001 Continuous 0030 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 Work scheduled by: ConEd TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50 FWD
 (Import)
 Fri 07/31/2020 to Tue 08/04/2020
 0001 Continuous 0259 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 Work scheduled by: ConEd TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_1 FWD
 (Import)
 Fri 07/31/2020 to Tue 08/04/2020
 0001 Continuous 0259 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 Work scheduled by: ConEd TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK_2 FWD
 (Import)
 Fri 07/31/2020 to Tue 08/04/2020
 0001 Continuous 0259 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 Work scheduled by: ConEd TTC with All Lines In Service 1500 MW

MOSES -ADIRNDCK_230_MA2 FWD
 (Import)
 Fri 07/31/2020 to Sat 09/12/2020 **UPDATED by NYPA 07/27/2020**
 0500 Continuous 2359 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 Work scheduled by: NYPA TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_6 FWD
 (Import)
 Sat 08/01/2020 to Sat 08/01/2020 **UPDATED by CONED 07/31/2020**
 0001 Continuous 0030 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 Work scheduled by: ConEd TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Sat 08/01/2020 to Sat 08/01/2020
0001 Continuous 0030

UPDATED by CONED 07/31/2020

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

PLSNTVLE-DUNWODIE_345_W90

Sat 08/01/2020 to Sat 08/01/2020
0001 Continuous 1800

UPDATED by CONED 07/31/2020

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

WOOD_ST_-PLSNTVLE_345_Y87

Sat 08/01/2020 to Sat 08/01/2020
0001 Continuous 1800

UPDATED by CONED 07/31/2020

Work scheduled by: ConEd

UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

DUNWODIE_345KV_6

Sat 08/01/2020 to Sat 08/01/2020
1730 Continuous 1800

UPDATED by CONED 07/31/2020

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_8

Sat 08/01/2020 to Sat 08/01/2020
1730 Continuous 1800

UPDATED by CONED 07/31/2020

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_4

Tue 08/04/2020 to Tue 08/04/2020
0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_6

Tue 08/04/2020 to Tue 08/04/2020
0230 Continuous 0259

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
LADENTWN-BUCHAN_S_345_Y88						(Import)	
Tue 08/04/2020	to	Thu 08/06/2020	<u>FORCED</u>	<u>by CONED</u>	<u>08/05/2020</u>		
1411	Continuous	2359				UPNY CONED	5930 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	290 MW
						TTC with All Lines In Service	6220 MW
<hr/>						FWD	
RAMAPO_-LADENTWN_345_W72						(Import)	
Tue 08/04/2020	to	Thu 08/06/2020	<u>FORCED</u>	<u>by CONED</u>	<u>08/05/2020</u>		
1515	Continuous	2359				UPNY CONED	4400 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1820 MW
						TTC with All Lines In Service	6220 MW
<hr/>						FWD	
EASTVIEW-SPRNBK_345_W64						(Import)	
Tue 08/04/2020	to	Sun 08/09/2020	<u>FORCED</u>	<u>by CONED</u>	<u>08/05/2020</u>		
1754	Continuous	2359				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
<hr/>						FWD	REV
NRTH1385-NOR HBR_138_601						(Import)	(Export)
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>		
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<hr/>						FWD	REV
NRTH1385-NOR HBR_138_602						(Import)	(Export)
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>		
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<hr/>						FWD	REV
NRTH1385-NOR HBR_138_603						(Import)	(Export)
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>		
0800	Continuous	1500				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<hr/>						FWD	REV
NRTH1385-NRTHPORT_138_NNC						(Import)	(Export)
Wed 08/05/2020	to	Fri 08/07/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>08/04/2020</u>		
0800	Continuous	1500				SCH - NPX_1385	0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

INDPDNCE-SCRIBA_345_25				FWD		
Thu 08/06/2020	to	Thu 08/06/2020	UPDATED	by NGRID	07/29/2020	(Import)
0600	Daily(No Weekends)	1630				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability		0 MW
				TTC with All Lines In Service		5250 MW
CRICKVLY-PLSNTVLY_345_F83				FWD		
Sat 08/08/2020	to	Sat 08/08/2020				(Import)
0001	Continuous	2200				SCH - NE - NY 350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability		1050 MW
				TTC with All Lines In Service		1400 MW
CRICKVLY-PLSNTVLY_345_F83				FWD	REV	
Sat 08/08/2020	to	Sat 08/08/2020				(Import) (Export)
0001	Continuous	2200				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability		100 MW 100 MW
				TTC with All Lines In Service		200 MW 200 MW
BECK_-NIAGARA_345_PA302				FWD	REV	
Sat 08/08/2020	to	Sun 08/09/2020	CANCELLED	by IESO	08/04/2020	(Import) (Export)
0500	Continuous	1700				SCH - OH - NY 900 MW 800 MW
Work scheduled by: IESO				Impacts Total Transfer Capability		1050 MW 900 MW
				TTC with All Lines In Service		1950 MW 1700 MW
SAND_BAR-PLATSBRG_115_PV20						
Sun 08/09/2020	to	Sun 08/16/2020	UPDATED	by ISONE	07/28/2020	
0800	Continuous	1900				SCH - NE - NY
Work scheduled by: ISONE				Impacts Total Transfer Capability		
				TTC with All Lines In Service		
NIAGARA_345KV_3002				FWD	REV	
Wed 08/12/2020	to	Wed 08/12/2020	UPDATED	by NYPA	08/05/2020	(Import) (Export)
0500	Continuous	0530				SCH - OH - NY 1300 MW 1150 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability		650 MW 550 MW
				TTC with All Lines In Service		1950 MW 1700 MW
NIAGARA_345KV_3002				FWD	REV	
Thu 08/13/2020	to	Thu 08/13/2020	UPDATED	by NYPA	08/05/2020	(Import) (Export)
1830	Continuous	1900				SCH - OH - NY 1300 MW 1150 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability		650 MW 550 MW
				TTC with All Lines In Service		1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Mon 08/17/2020 to Fri 08/21/2020
 0900 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SAND_BAR-PLATSBRG_115_PV20

Sat 08/22/2020 to Sat 08/29/2020 **UPDATED by ISONE 07/28/2020**
 0800 Continuous 1900
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA__345KV_3102

Wed 08/26/2020 to Wed 08/26/2020
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1700 MW	1400 MW
Impacts Total Transfer Capability	250 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

STOLLERD-HISHELDN_230_67

Wed 08/26/2020 to Wed 08/26/2020
 0900 Continuous 1000
 Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

OSWEGO_COMPLEX_AVR_O/S

Sun 09/06/2020 to Sun 09/06/2020
 0900 Continuous 0930
 Work scheduled by: Gen

	FWD
	(Import)
CENTRAL EAST - VC	2870 MW
Impacts Total Transfer Capability	105 MW
TTC with All Lines In Service	2975 MW

MARCY__-N.SCTLND_345_18

Wed 09/09/2020 to Wed 09/09/2020
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2090 MW
Impacts Total Transfer Capability	885 MW
TTC with All Lines In Service	2975 MW

ARR: 19

MEYER__-CANANDGA_230_60

Thu 09/10/2020 to Thu 09/10/2020
 0730 Continuous 1630
 Work scheduled by: NYSEG

	FWD
	(Import)
DYSINGER EAST	2850 MW
Impacts Total Transfer Capability	300 MW
TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-DUNWODIE_345_W75

Sat 09/12/2020 to Sat 09/12/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 09/12/2020 to Sat 09/12/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Sat 09/12/2020 to Sat 09/12/2020
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Sat 09/12/2020 to Sat 09/12/2020
 0001 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-DUNWODIE_345_W75

Sat 09/12/2020 to Sat 09/12/2020
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS3

Sat 09/12/2020 to Sat 09/12/2020
 2030 Continuous 2100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MOSES_-ADIRNDCK_230_MA2

Sun 09/13/2020 to Sat 11/14/2020 **UPDATED by NYPA 07/24/2020**
 0001 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Mon 09/14/2020	to	Thu 09/17/2020			(Import)	
0500	Continuous	1530		DYSINGER EAST	1400 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
NIAGARA_-KINTIGH_345_NS1-38					FWD	
Mon 09/14/2020	to	Thu 09/17/2020			(Import)	
0500	Continuous	1530		DYSINGER EAST	1400 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Mon 09/14/2020	to	Wed 09/16/2020			(Import)	(Export)
0800	Continuous	2000		SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	315 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Tue 09/15/2020	to	Tue 09/15/2020	UPDATED	by CE	07/27/2020	
0001	Continuous	2230			(Import)	
Work scheduled by: ConEd					UPNY CONED	5905 MW
					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST_345_F39					FWD	
Tue 09/15/2020	to	Wed 09/16/2020	UPDATED	by CE	07/27/2020	
0001	Continuous	2200			(Import)	
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
BRANCHBG-HOPATCON_500_5060					FWD	
Tue 09/15/2020	to	Wed 09/16/2020	UPDATED	by PJM	04/20/2020	
0200	Continuous	2300			(Import)	
Work scheduled by: PJM					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
ADIRNDCK-CHASLAKE_230_13					FWD	
Tue 09/15/2020	to	Tue 09/15/2020			(Import)	
0700	Continuous	1530		MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DOLSONAV-ROCKTVRN_345_DART44

Wed 09/16/2020 to Wed 09/30/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
CENTRAL EAST - VC 2720 MW
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/16/2020 to Wed 09/16/2020 **UPDATED by CE 07/27/2020**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 5905 MW
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

S.RIPLEY-DUNKIRK_230_68

Thu 09/17/2020 to Fri 09/18/2020
 0900 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_-ROCHESTR_345_NR2

Fri 09/18/2020 to Sat 11/14/2020
 0500 Continuous 2330
 Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 1400 MW
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_345KV_3108

Fri 09/18/2020 to Sat 11/14/2020
 0500 Continuous 2330
 Work scheduled by: NYPA

REV
 (Export)
SCH - OH - NY 1500 MW
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

EASTVIEW-SPRNBRK_345_W65

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 5985 MW
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK__345_W65

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

MILLWOOD-EASTVIEW_345_W82

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

SPRNBRK__345KV_RNS4

Sat 09/19/2020 to Sat 09/19/2020
0330 Continuous 0400

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NIAGARA__345KV_3002

Sat 09/19/2020 to Sat 09/19/2020
0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1300 MW 1150 MW**
Impacts Total Transfer Capability 650 MW 550 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA__345KV_3022

Sat 09/19/2020 to Sat 09/19/2020
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MILLWOOD_345KV_18

Sun 09/20/2020 to Sun 09/20/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98					FWD	
Sun 09/20/2020	to	Fri 09/25/2020			(Import)	
0001	Continuous	0200		UPNY CONED	6135 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	85 MW
					TTC with All Lines In Service	6220 MW
NIAGARA_345KV_3102					FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020			(Import)	(Export)
0500	Continuous	2100		SCH - OH - NY	1700 MW	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	250 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345_230_AT4					FWD	REV
Sun 09/20/2020	to	Sun 09/20/2020			(Import)	(Export)
0500	Continuous	2100		SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW
CLAY_-EDIC_345_1-16					FWD	
Mon 09/21/2020	to	Fri 09/25/2020			(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
FRASANNX-COOPERS_345_UCC2-41					FWD	
Mon 09/21/2020	to	Wed 09/30/2020	EXTENDED	by NYPA	07/21/2020	(Import)
0700	Continuous	1730			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
MARCY_-FRASANNX_345_UCC2-41					FWD	
Mon 09/21/2020	to	Wed 09/30/2020	EXTENDED	by NYPA	07/21/2020	(Import)
0700	Continuous	1730			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
ROSETON_-ROCKTVRN_345_311					FWD	
Mon 09/21/2020	to	Fri 10/23/2020	UPDATED	by CHGE	10/09/2019	(Import)
0800	Continuous	1600			UPNY CONED	4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	1820 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Tue 09/22/2020 to Tue 09/22/2020 **UPDATED** by **CE** **06/24/2020**
 0200 Continuous 0230 STATEN ISLAND
 Work scheduled by: PJM Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Tue 09/22/2020 to Wed 09/23/2020 **UPDATED** by **CE** **06/24/2020**
 0200 Continuous 2359 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2050 MW 1150 MW**
 Work scheduled by: PJM Impacts Total Transfer Capability 150 MW 100 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Work scheduled by: Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Work scheduled by: Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Tue 09/22/2020 to Wed 09/23/2020
 0200 2359 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1000 MW**
 Work scheduled by: Impacts Total Transfer Capability 200 MW 250 MW
 TTC with All Lines In Service 2200 MW 1250 MW

ADIRNDCK-CHASLAKE_230_13

Wed 09/23/2020 to Wed 09/23/2020
 0700 Continuous 1530 FWD
 (Import)
 Work scheduled by: NYPA MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SCRIBA__-VOLNEY__345_21

Wed 09/23/2020 to Thu 09/24/2020 **UPDATED** by **NGRID** **08/01/2020**
 0800 Continuous 1630 FWD
 (Import)
 Work scheduled by: NGrid OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
LINDEN__-GOETHALS_230_A2253						
Thu 09/24/2020	to	Sat 09/26/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>07/06/2020</u>	
0001	Continuous	0300				
Work scheduled by: PJM					SCH - PJ - NY	2050 MW
					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	2200 MW
						1250 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402						
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
						1250 MW
LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403						
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
						1250 MW
LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403						
Thu 09/24/2020	to	Sat 09/26/2020				
0001		0300				
Work scheduled by:					SCH - PJ - NY	2000 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2200 MW
						1250 MW
W49TH_ST_345KV_5						
Fri 09/25/2020	to	Sat 09/26/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						
Fri 09/25/2020	to	Sat 09/26/2020				
0001	Continuous	0300				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
MILLWOOD_345KV_18						
Fri 09/25/2020	to	Fri 09/25/2020				
0130	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	4350 MW
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78						FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)	
0001	Continuous	0200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W85						FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)	
0001	Continuous	0200				UPNY CONED	5985 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS3						FWD	
Sat 09/26/2020	to	Sun 09/27/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>06/16/2020</u>	(Import)	
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
GOETHALS_345KV_5							
Sat 09/26/2020	to	Sat 09/26/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>07/06/2020</u>		
0230	Continuous	0300				STATEN ISLAND	
Work scheduled by: PJM						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
CRICKVLY-PLSNTVLY_345_F83						FWD	
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	
0001	Continuous	2200				SCH - NE - NY	350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F83						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0001	Continuous	2200				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_601 & CRICKVLY-PLSNTVLY_345_F83						FWD	REV
Mon 09/28/2020	to	Sun 10/04/2020				(Import)	(Export)
0500		2200				SCH - NPX_1385	0 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	200 MW 200 MW
						TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
 0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603 & CRICKVLY-PLSNTVLY_345_F83

Mon 09/28/2020 to Sun 10/04/2020
 0500 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601

Mon 09/28/2020 to Sat 10/17/2020 **UPDATED by LIPA 07/10/2020**
 0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 09/28/2020 to Sat 10/17/2020
 0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 09/28/2020 to Sat 10/17/2020
 0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 09/28/2020 to Sat 10/17/2020 **UPDATED by LIPA 07/10/2020**
 0500 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 09/28/2020 to Sat 10/17/2020
 0500 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
NRTH1385-NOR HBR__138_603							
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>		
0500	Continuous	2359				SCH - NPX_1385	100 MW
Work scheduled by: LI						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC							
Mon 09/28/2020	to	Sat 10/17/2020	<u>UPDATED</u>	<u>by LIPA</u>	<u>07/10/2020</u>		
0500	Continuous	2359				SCH - NPX_1385	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	200 MW
CLAY__-EDIC__345_2-15							
Mon 09/28/2020	to	Fri 10/02/2020				OSWEGO EXPORT	4850 MW
0700	Continuous	1530				Impacts Total Transfer Capability	400 MW
Work scheduled by: NYPA						TTC with All Lines In Service	5250 MW
MOTTHAVN-RAINEY__345_Q11							
Thu 10/01/2020	to	Thu 11/05/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>12/17/2019</u>		
0001	Continuous	0200				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
EDIC__-FRASER__345_EF24-40							
Thu 10/01/2020	to	Fri 10/02/2020				CENTRAL EAST - VC	2500 MW
0700	Continuous	1730				Impacts Total Transfer Capability	475 MW
Work scheduled by: NYPA						TTC with All Lines In Service	2975 MW
HUDSONTP-W49TH_ST_345_Y56							
Fri 10/02/2020	to	Thu 10/08/2020				SCH - PJM_HTP	0 MW
0001	Continuous	0300				Impacts Total Transfer Capability	660 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7							
Fri 10/02/2020	to	Thu 10/08/2020				SCH - PJM_HTP	300 MW
0001	Continuous	0300				Impacts Total Transfer Capability	360 MW
Work scheduled by: ConEd						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 10/02/2020 to Thu 10/08/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

PANNELL_-CLAY_345_1

Mon 10/05/2020 to Fri 10/09/2020 UPDATED by NYPA 05/07/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

DUNWODIE-MOTTHAVN_345_71

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Wed 10/07/2020 to Thu 10/08/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 10/07/2020 to Thu 11/12/2020 UPDATED by CONED 07/22/2020
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Sat 10/17/2020 to Sat 11/14/2020
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ROCHESTER-PANNELL_345_RP1

Mon 10/19/2020 to Fri 10/23/2020 **UPDATED by NYPA 03/10/2020**
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - NE - NY **800 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS_345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
 0630 1630
 Work scheduled by: **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630					
Work scheduled by: NGrid						SCH - NE - NY	900 MW
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
							1500 MW
							100 MW
							1600 MW
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630					
Work scheduled by: NGrid						SCH - NPX_1385	100 MW
						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
							100 MW
							200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by LI</u>	<u>03/02/2020</u>		
0700	Continuous	1500					
Work scheduled by: LI						SCH - NPX_CSC	0 MW
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
							0 MW
							330 MW
							330 MW
PANNELL -CLAY_345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530					
Work scheduled by: NYPA						WEST CENTRAL	1300 MW
						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
COOPERS -DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020					
0700	Continuous	1730					
Work scheduled by: NYPA						CENTRAL EAST - VC	2720 MW
						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
SPRNBRK -TREMONT_345_X28							
Mon 10/26/2020	to	Mon 10/26/2020					
0001	Continuous	0030					
Work scheduled by: ConEd						SPR/DUN-SOUTH	4200 MW
						Impacts Total Transfer Capability	400 MW
						TTC with All Lines In Service	4600 MW
LEEDS_345_LEEDS SVC							
Mon 10/26/2020	to	Fri 10/30/2020					
0800	Continuous	1600					
Work scheduled by: NGrid						CENTRAL EAST - VC	2950 MW
						Impacts Total Transfer Capability	25 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS -HURLYAVE_345_301				FWD
Mon 10/26/2020	to	Fri 12/04/2020		(Import)
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 2120 MW
				TTC with All Lines In Service 6220 MW
DUNWODIE_345KV_6				FWD
Sun 11/01/2020	to	Sun 11/01/2020	CANCELLED by ConEd 08/04/2020	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SCH-NE-NYISO_LIMIT_800				FWD
Sun 11/01/2020	to	Tue 11/10/2020	UPDATED by ISONE 06/05/2020	(Import)
0001	Continuous	1630	SCH - NE - NY	1000 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_700				REV
Sun 11/01/2020	to	Tue 11/10/2020	UPDATED by ISONE 06/05/2020	(Export)
0001	Continuous	1630	SCH - NE - NY	900 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 1700 MW
DUNWODIE-SHORE_RD_345_Y50				FWD
Sun 11/01/2020	to	Wed 11/11/2020	CANCELLED by ConEd 08/04/2020	(Import)
0001	Continuous	0200	CONED - LIPA	800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK_1				FWD
Sun 11/01/2020	to	Wed 11/11/2020	CANCELLED by ConEd 08/04/2020	(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK_2				FWD
Sun 11/01/2020	to	Wed 11/11/2020	CANCELLED by ConEd 08/04/2020	(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1750

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
2050 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Sun 11/01/2020 to Fri 04/30/2021
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

REV
(Export)
1900 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

NIAGARA_345KV_3002

Thu 11/05/2020 to Thu 11/05/2020
0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1550 MW 1400 MW
Impacts Total Transfer Capability 500 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

NIAGARA_345KV_3022

Thu 11/05/2020 to Thu 11/05/2020
0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
1550 MW 1400 MW
Impacts Total Transfer Capability 500 MW 500 MW
TTC with All Lines In Service 2050 MW 1900 MW

SPRNBK_-TREMONT_345_X28

Fri 11/06/2020 to Sat 11/07/2020
0001 Continuous 0059

Work scheduled by: ConEd

FWD
(Import)
4200 MW
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NIAGARA_345KV_3102

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

FWD REV
(Import) (Export)
2000 MW 1700 MW
Impacts Total Transfer Capability 50 MW 200 MW
TTC with All Lines In Service 2050 MW 1900 MW

NIAGARA_345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
0500 Continuous 2100

Work scheduled by: NYPA

REV
(Export)
1750 MW
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28

Mon 11/09/2020 to Mon 11/09/2020
0030 Continuous 0059

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Tue 11/10/2020 to Thu 11/12/2020 **UPDATED by CONED 07/22/2020**
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Tue 11/10/2020 to Thu 11/12/2020 **UPDATED by CONED 07/22/2020**
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Wed 11/11/2020 to Wed 11/11/2020 **CANCELLED by ConEd 08/04/2020**
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY___765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Sun 11/15/2020 to Mon 11/30/2020
0100 1900

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

PLSNTVLY-WOOD_ST 345_F30

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 11/16/2020 to Mon 11/16/2020
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Mon 11/16/2020 to Tue 11/17/2020
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST 345_F30

Tue 11/17/2020 to Tue 11/17/2020
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Tue 11/17/2020 to Tue 11/17/2020
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 11/20/2020 to Wed 11/25/2020
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Sun 12/20/2020 **UPDATED by LI 04/29/2020**
 0600 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAL

Tue 12/01/2020 to Sat 02/27/2021 **UPDATED by NYPA 07/27/2020**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6				FWD	
Tue 12/01/2020	to	Tue 12/01/2020		(Import)	
2230	Continuous	2300	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8				FWD	
Tue 12/01/2020	to	Tue 12/01/2020		(Import)	
2230	Continuous	2300	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	
KINTIGH_-ROCHESTR_345_SRI-39				FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>
0800	Continuous	1900	DYSINGER EAST	1700 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
NIAGARA_-KINTIGH__345_NS1-38				FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>
0800	Continuous	1900	DYSINGER EAST	1700 MW	
Work scheduled by: RGE			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
BECK___-PACKARD__230_BP76				FWD	REV
Fri 12/04/2020	to	Fri 12/04/2020		(Import)	(Export)
0730	Daily(No Weekends)	1530	SCH - OH - NY	1650 MW	1400 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	400 MW	500 MW
			TTC with All Lines In Service	2050 MW	1900 MW
SAND_BAR-PLATSBRG_115_PV20					
Mon 12/07/2020	to	Fri 12/11/2020			
0700	Continuous	1530	SCH - NE - NY		
Work scheduled by: NYPA			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
W49TH_ST_345KV_6				FWD	
Tue 12/08/2020	to	Tue 12/08/2020		(Import)	
0301	Continuous	0330	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46			FWD	
Tue 12/08/2020	to	Fri 12/11/2020	(Import)	
0301	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
W49TH_ST-E13THSTA_345_M55			FWD	
Tue 12/08/2020	to	Fri 12/11/2020	(Import)	
0301	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
LONG_MTN-CRICKVLY_345_398			FWD	REV
Tue 12/08/2020	to	Thu 12/10/2020	(Import)	(Export)
0700	Continuous	1600	SCH - NE - NY	700 MW 1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	700 MW 400 MW
			TTC with All Lines In Service	1400 MW 1700 MW
LONG_MTN-CRICKVLY_345_398			FWD	REV
Tue 12/08/2020	to	Thu 12/10/2020	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_400			FWD	
Tue 12/08/2020	to	Thu 12/10/2020	(Import)	
0700	Continuous	1600	SCH - NE - NY	600 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1000				REV
Tue 12/08/2020	to	Thu 12/10/2020		(Export)
0700	Continuous	1600	SCH - NE - NY	1200 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	1700 MW
W49TH_ST_345KV_6			FWD	
Fri 12/11/2020	to	Fri 12/11/2020	(Import)	
0230	Continuous	0300	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW
			TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY - EDIC 345 UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SAND BAR-PLATSBRG 115 PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LADENTWN-BUCHAN S 345 Y88

Tue 12/15/2020 to Sat 01/30/2021
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 5930 MW
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

FRASANX-COOPERS 345 UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY - FRASANX 345 UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO 500 5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY 1250 MW 1200 MW
Impacts Total Transfer Capability 1650 MW 650 MW
TTC with All Lines In Service 2900 MW 1850 MW

HOPATCON-RAMAPO 500 5018

Mon 02/01/2021 to Wed 02/03/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 6025 MW
Impacts Total Transfer Capability 195 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
RAMAPO___345_345_PAR3500					
Mon 02/01/2021	to	Wed 02/03/2021			
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW 600 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___345_345_PAR4500					
Mon 02/01/2021	to	Wed 02/03/2021			
0001	Continuous	2200	SCH - PJ - NY	2150 MW	1250 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	750 MW 600 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					
Mon 02/01/2021	to	Wed 02/03/2021			
0001	Continuous	2200	SCH - PJ - NY	1250 MW	1200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	1650 MW 650 MW
				TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO___500_345_BK 1500					
Mon 02/01/2021	to	Wed 02/03/2021			
0001	Continuous	2200	UPNY CONED	6025 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30					
Mon 02/15/2021	to	Tue 02/16/2021			
0001	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5					
Mon 02/15/2021	to	Tue 02/16/2021			
0001	Continuous	0200	UPNY CONED	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
EFISHKIL-WOOD_ST__345_F39					
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED	by CE	04/01/2020
2100	Continuous	0200	UPNY CONED	4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021
2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA_765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71					FWD
Mon 03/01/2021	to	Mon 04/05/2021			(Import)
0001	Continuous	0300		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY_345_Q11					FWD
Mon 03/01/2021	to	Tue 04/06/2021			(Import)
0001	Continuous	0700		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
MOSES_-ADIRNDCK_230_MA1					FWD
Tue 03/02/2021	to	Mon 05/31/2021			(Import)
0700	Continuous	1300		MOSES SOUTH	2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
NIAGARA_-ROBNSNRD_230_64					REV
Fri 03/12/2021	to	Fri 03/12/2021			(Export)
0500	Continuous	1700		SCH - OH - NY	1900 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 1900 MW
MARCY_345KV_CSC					FWD
Sat 03/13/2021	to	Sat 03/13/2021	UPDATED	by NYPA	07/29/2020
0700	Continuous	1730			(Import)
Work scheduled by: NYPA					CENTRAL EAST - VC
					2925 MW
					Impacts Total Transfer Capability 50 MW
					TTC with All Lines In Service 2975 MW
EASTVIEW-SPRNBK_345_W64					FWD
Mon 03/22/2021	to	Mon 03/22/2021	UPDATED	by CONED	01/23/2020
0130	Continuous	0200			(Import)
Work scheduled by: ConEd					UPNY CONED
					4350 MW
					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
SPRNBK_345KV_RNS5					FWD
Mon 03/22/2021	to	Mon 03/22/2021	UPDATED	by CONED	01/23/2020
0130	Continuous	0200			(Import)
Work scheduled by: ConEd					SPR/DUN-SOUTH
					3200 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15				FWD	
Mon 03/29/2021	to	Fri 04/16/2021		(Import)	
0800	Continuous	1730	OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	5250 MW	
ROCHESTR-PANNELL 345_RP2				FWD	
Wed 03/31/2021	to	Mon 04/12/2021		(Import)	
0500	Continuous	1700	DYSINGER EAST	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	
DUNWODIE_345KV_3				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_5				FWD	
Mon 04/05/2021	to	Mon 04/05/2021		(Import)	
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
SPRNBK_-TREMONT_345_X28				FWD	
Mon 04/19/2021	to	Tue 04/20/2021		(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
NIAGARA_345KV_3002				FWD	REV
Mon 04/26/2021	to	Mon 04/26/2021		(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1550 MW	1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW	500 MW
			TTC with All Lines In Service	2050 MW	1900 MW
SCH-IMO-NYISO_LIMIT_1600				FWD	
Sat 05/01/2021	to	Sun 10/31/2021	UPDATED	(Import)	
0001	Continuous	2359	by IESO	1900 MW	
Work scheduled by: IESO			05/03/2019	SCH - OH - NY	
				Impacts Total Transfer Capability	50 MW
				TTC with All Lines In Service	1950 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday, February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2		FWD	
Mon 05/03/2021	to Fri 05/28/2021	(Import)	
0700	Continuous 1730	WEST CENTRAL	1300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	950 MW
		TTC with All Lines In Service	2250 MW
NIAGARA_345KV_3022			
Tue 05/04/2021	to Wed 05/05/2021	SCH - OH - NY	
0500	Continuous 1700	Impacts Total Transfer Capability	
Work scheduled by: NYPA		TTC with All Lines In Service	
NIAGARA_345KV_3202			
Tue 05/04/2021	to Wed 05/05/2021	SCH - OH - NY	
0500	Continuous 1700	Impacts Total Transfer Capability	
Work scheduled by: NYPA		TTC with All Lines In Service	
NIAGARA_345KV_3102		FWD	REV
Thu 05/06/2021	to Fri 05/07/2021	(Import)	(Export)
0500	Continuous 1700	SCH - OH - NY	1700 MW 1400 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	250 MW 300 MW
		TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345KV_3302		FWD	REV
Mon 05/10/2021	to Wed 05/12/2021	(Import)	(Export)
0500	Continuous 1700	SCH - OH - NY	1000 MW 1600 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	950 MW 100 MW
		TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345KV_3108			REV
Thu 05/13/2021	to Fri 05/14/2021		(Export)
0500	Continuous 1700	SCH - OH - NY	1500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	1700 MW
MOSES_-ADIRNDCK_230_MA2		FWD	
Tue 06/01/2021	to Sun 11/14/2021	(Import)	
0700	Continuous 1300	MOSES SOUTH	2100 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1050 MW
		TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 05, 2020 to Friday , February 04, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359

Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359

Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 1900 MW

MOSES_-ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022
 0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW