

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS & SPRNBRK__345KV_R4S3_BYPASS

FWD
(Import)

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

SPR/DUN-SOUTH **4350 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 4600 MW

Work scheduled by:

DUNWODIE_345KV_9_BYPASS & DUNWODIE_345KV_10_BYPASS & SPRNBRK__345KV_R5S3_BYPASS & SPRNBRK__345KV_R4S3_BYPASS

Sun 02/01/2015 to Sat 02/01/2025
0000 0000

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by:

HUDSONP_-FARRAGUT_345_B3402

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021
0001 2359

SCH - PJ - NY **2000 MW 1000 MW**
Impacts Total Transfer Capability 200 MW 250 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by:

MARION_-FARRAGUT_345_C3403

FWD REV
(Import) (Export)

Mon 01/15/2018 to Sun 02/28/2021 **EXT FORCE by CONED 08/28/2020**
0001 Continuous 2359

SCH - PJ - NY **2050 MW 1150 MW**
Impacts Total Transfer Capability 150 MW 100 MW
TTC with All Lines In Service 2200 MW 1250 MW

Work scheduled by: ConEd

STLAWRNC-MOSES__230_L33P

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**
0456 Continuous 1600

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: IESO

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600

Fri 05/01/2020 to Sat 10/31/2020
0001 Continuous 2359

UPDATED by IESO 05/03/2019

Work scheduled by: IESO

FWD
(Import)
1900 MW
SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SHOR_NPX-SHOREHAM_138_CSC

Wed 07/08/2020 to Mon 10/19/2020
1247 Continuous 0659

EXT FORCE by LIPA 09/18/2020

Work scheduled by: LI

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 08/16/2020 to Thu 10/15/2020
1149 Continuous 0300

EXT FORCE by CONED 10/09/2020

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

BECK_-NIAGARA_230_PA27

Mon 08/31/2020 to Mon 11/30/2020
0700 Continuous 0700

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1450

Mon 08/31/2020 to Mon 11/30/2020
0700 Continuous 0700

Work scheduled by: IESO

FWD
(Import)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1950 MW

HOMRC_NY-MAINS_NY_345_47

Tue 09/01/2020 to Fri 10/09/2020
0700 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Thu 12/31/2020
1807 Continuous 2359

Work scheduled by: LI

FWD
(Import)
375 MW
SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2						FWD
Wed 09/09/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/04/2020</u>	(Import)
0700	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1350						FWD
Fri 09/18/2020	to	Sat 10/31/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2359				SCH - OH - NY 1650 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 1950 MW
NIAGARA -ROCHESTR_345_NR2						FWD
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Import)
0500	Continuous	2330				DYSINGER EAST 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1750 MW
						TTC with All Lines In Service 3150 MW
NIAGARA_345KV_3108						REV
Fri 09/18/2020	to	Sat 11/14/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/16/2020</u>	(Export)
0500	Continuous	2330				SCH - OH - NY 1500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
CHAT_DC_GC1						FWD
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Import)
2000	Continuous	2300				MOSES SOUTH 2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1						REV
Sat 09/26/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
2000	Continuous	2300				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-NYISO-HQ_LIMIT_500						REV
Sun 09/27/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by HQ</u>	<u>09/30/2020</u>	(Export)
0500	Continuous	2300				SCH - HQ - NY 500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Tue 09/29/2020 to Thu 10/15/2020 **EXT FORCE** by CONED 10/09/2020
 0201 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RNS4

Thu 10/01/2020 to Thu 10/15/2020 **EXT FORCE** by CONED 10/09/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Sat 10/24/2020 **UPDATED** by LI 10/11/2020
 0404 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

SCH-HQ-NYISO_LIMIT_1150

Fri 10/02/2020 to Fri 10/09/2020 **UPDATED** by NYPA 10/09/2020
 0915 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 SCH - HQ - NY **1150 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 1500 MW

PANNELL_-CLAY_345_1

Mon 10/05/2020 to Fri 10/09/2020 **UPDATED** by NYPA 05/07/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

LEEDS_345KV_R395

Thu 10/08/2020 to Thu 10/08/2020 **CANCELLED** by NGrid 10/08/2020
 0700 Daily(No Weekends) 1630
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Sat 10/24/2020 **UPDATED** by LI 10/11/2020
 1815 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1					FWD	
Sat 10/10/2020	to	Sat 10/24/2020	<u>UPDATED</u>	<u>by LI</u>	<u>10/11/2020</u>	(Import)
1856	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW	TTC with All Lines In Service 1500 MW
HOMR_NYW-PIERC_NY_345_48						
Mon 10/12/2020	to	Fri 10/30/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>10/09/2020</u>	SCH - PJ - NY
0800	Continuous	1600				Impacts Total Transfer Capability
Work scheduled by: PJM					TTC with All Lines In Service	
HURLYAVE-ROSETON__345_303					FWD	
Tue 10/13/2020	to	Fri 10/16/2020	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/10/2020</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2120 MW	TTC with All Lines In Service 6220 MW
ALCOA_PA_115KV_R8105					FWD	
Wed 10/14/2020	to	Wed 10/14/2020	<u>UPDATED</u>	<u>by NGRID</u>	<u>10/12/2020</u>	(Import)
0700	Daily(No Weekends)	1400				MOSES SOUTH 3100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 50 MW	TTC with All Lines In Service 3150 MW
DUNWODIE_345KV_3					FWD	
Thu 10/15/2020	to	Sat 11/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_4					FWD	
Thu 10/15/2020	to	Sat 11/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0100				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 4600 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Thu 10/15/2020	to	Sat 11/21/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/09/2020</u>	(Import)
0001	Continuous	0100				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW	TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS3

FWD

Thu 10/15/2020 to Thu 10/15/2020 UPDATED by CONED 10/09/2020
 0301 Continuous 0330

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

FWD

Fri 10/16/2020 to Sat 10/17/2020 UPDATED by CONED 10/09/2020
 0001 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

FWD

Fri 10/16/2020 to Sat 10/17/2020 UPDATED by CONED 10/09/2020
 0001 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Fri 10/16/2020 to Fri 10/16/2020
 0331 Continuous 0400

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

FWD

Fri 10/16/2020 to Fri 10/16/2020
 0331 Continuous 0600

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

FWD

Fri 10/16/2020 to Fri 10/16/2020
 0331 Continuous 0600

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

FWD

Fri 10/16/2020 to Fri 10/16/2020
 0530 Continuous 0600

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Mon 10/19/2020 to Mon 10/19/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 10/19/2020 to Fri 11/13/2020 **UPDATED by ISONE 10/08/2020**
 0600 Continuous 1800
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_600

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 SCH - NE - NY **800 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_800

Mon 10/19/2020 to Sat 10/31/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 2359
 Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1000 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 1600 MW

BERKSHIR-ALPS 345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

BERKSHIR-ALPS 345_393

Mon 10/19/2020 to Tue 11/10/2020 **UPDATED by ISONE 06/05/2020**
 0630 Continuous 1630
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312

Mon 10/19/2020 to Tue 11/10/2020
 0630 1630
 Work scheduled by: **ARR: 78**

FWD REV
 (Import) (Export)
 SCH - NE - NY **950 MW 1300 MW**
 Impacts Total Transfer Capability 450 MW 300 MW
 TTC with All Lines In Service 1400 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NE - NY	900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312							
Mon 10/19/2020	to	Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		
0630	Continuous	1630				SCH - NPX_1385	100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
SHOR_NPX-SHOREHAM_138_CSC							
Mon 10/19/2020	to	Fri 10/23/2020	<u>CANCELLED</u>	<u>by LI</u>	<u>10/09/2020</u>		
0700	Continuous	1500				SCH - NPX_CSC	0 MW
Work scheduled by: LI						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PANNELL -CLAY_345_2							
Mon 10/19/2020	to	Fri 10/23/2020	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/07/2020</u>		
0700	Continuous	1530				WEST CENTRAL	1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
COOPERS_-DOLSONAV_345_CCDA42							
Mon 10/19/2020	to	Fri 11/06/2020					
0700	Continuous	1730				CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	255 MW
						TTC with All Lines In Service	2975 MW
BRANCHBG-HOPATCON_500_5060							
Tue 10/20/2020	to	Tue 10/20/2020	<u>UPDATED</u>	<u>by PJM</u>	<u>10/07/2020</u>		
0200	Continuous	1500				UPNY CONED	6025 MW
Work scheduled by: PJM						Impacts Total Transfer Capability	195 MW
						TTC with All Lines In Service	6220 MW
MILLWOOD_345KV_18							
Fri 10/23/2020	to	Fri 10/23/2020					
2130	Continuous	2200				UPNY CONED	4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1870 MW
						TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/24/2020 to Fri 10/30/2020
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Mon 10/26/2020 to Mon 10/26/2020 **UPDATED by CONED 10/10/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

LEEDS_345_LEEDS SVC

Mon 10/26/2020 to Fri 10/30/2020
 0800 Continuous 1600
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2950 MW**
 Impacts Total Transfer Capability 25 MW
 TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 10/26/2020 to Fri 12/04/2020
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

SCRIBA_-VOLNEY_345_21

Wed 10/28/2020 to Wed 10/28/2020
 0800 Daily(No Weekends) 1630
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5						
	Fri 10/30/2020 to Sat 10/31/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/11/2020</u>		FWD
	0301 Continuous 0300				SCH - PJM_HTP	(Import)
	Work scheduled by: ConEd					300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<hr/>						
W49TH_ST_345KV_7						FWD
	Fri 10/30/2020 to Sat 10/31/2020	<u>UPDATED</u>	<u>by CONED</u>	<u>10/11/2020</u>		(Import)
	0301 Continuous 0300				SCH - PJM_HTP	300 MW
	Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<hr/>						
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4						FWD
	Sat 10/31/2020 to Sat 10/31/2020					(Import)
	0001 0030				SPR/DUN-SOUTH	3200 MW
	Work scheduled by:				Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
SCH-NE-NYISO_LIMIT_800						FWD
	Sun 11/01/2020 to Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		(Import)
	0001 Continuous 1630				SCH - NE - NY	1000 MW
	Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	1400 MW
<hr/>						
SCH-NYISO-NE_LIMIT_700						REV
	Sun 11/01/2020 to Tue 11/10/2020	<u>UPDATED</u>	<u>by ISONE</u>	<u>06/05/2020</u>		(Export)
	0001 Continuous 1630				SCH - NE - NY	900 MW
	Work scheduled by: NGrid				Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1750						FWD
	Sun 11/01/2020 to Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>		(Import)
	0001 Continuous 2359				SCH - OH - NY	2050 MW
	Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	2050 MW
<hr/>						
SCH-NYISO-IMO_LIMIT_1600						REV
	Sun 11/01/2020 to Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>		(Export)
	0001 Continuous 2359				SCH - OH - NY	1900 MW
	Work scheduled by: IESO				Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
 Sun 11/01/2020 to Sun 11/01/2020
 0130 0200
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1
 Sun 11/01/2020 to Fri 11/13/2020
 0800 Continuous 2159
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2
 Sun 11/01/2020 to Fri 11/13/2020
 0800 Continuous 2159
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49
 Sun 11/01/2020 to Fri 11/13/2020
 0800 Continuous 2159
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

S.RIPLEY-DUNKIRK__230_68
 Mon 11/02/2020 to Fri 11/20/2020
 0700 Continuous 1800
 Work scheduled by: NGrid

UPDATED by PJM 09/28/2020

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SPRNBK_-TREMONT__345_X28
 Fri 11/06/2020 to Sat 11/07/2020
 0001 Continuous 0059
 Work scheduled by: ConEd

UPDATED by CONED 10/10/2020

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

NIAGARA__345KV_3102
 Fri 11/06/2020 to Fri 11/06/2020
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **2000 MW 1700 MW**
 Impacts Total Transfer Capability 50 MW 200 MW
 TTC with All Lines In Service 2050 MW 1900 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 11/06/2020 to Fri 11/06/2020
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY **REV**
 (Export) **1750 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1900 MW

SPRNBRK_-TREMONT__345_X28

Mon 11/09/2020 to Mon 11/09/2020 **UPDATED by CONED 10/10/2020**
 0030 Continuous 0059
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

ROSETON_-ROCKTVRN_345_311

Mon 11/09/2020 to Fri 11/20/2020
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 1820 MW
 TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY__765_345_AT1

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

MARCY__765_345_AT2

Sun 11/15/2020 to Mon 11/30/2020
 0100 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	710 MW
			TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100	Continuous	1900	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100	Continuous	1900	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	MOSES SOUTH	500 MW
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	REV
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	(Export)
0100		1900	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD	
Sun 11/15/2020	to	Mon 11/30/2020	(Import)	
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD
Sun 11/15/2020	to	Mon 11/30/2020		(Import)
0100		1900	SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability 109 MW
				TTC with All Lines In Service 199 MW
DUNWODIE_345KV_5				FWD
Mon 11/16/2020	to	Mon 11/16/2020	UPDATED by CONED 10/09/2020	(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE-MOTTHAVN_345_71				FWD
Mon 11/16/2020	to	Wed 11/18/2020	UPDATED by CONED 10/09/2020	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_5				FWD
Tue 11/17/2020	to	Tue 11/17/2020		(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7				FWD
Tue 11/17/2020	to	Tue 11/17/2020		(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_5				FWD
Thu 11/19/2020	to	Thu 11/19/2020		(Import)
1830	Continuous	1900	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Thu 11/19/2020 to Thu 11/19/2020
 1830 Continuous 1900
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Fri 11/20/2020 to Wed 11/25/2020 UPDATED by CE 08/06/2020
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SPRNBK_-TREMONT_345_X28

Sat 11/21/2020 to Sun 11/22/2020 UPDATED by CE 10/09/2020
 0101 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 11/22/2020 to Sun 11/22/2020 UPDATED by CONED 10/09/2020
 0301 Continuous 0330
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBK_345_W79

Sun 11/22/2020 to Mon 11/23/2020 UPDATED by CONED 10/09/2020
 0301 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 11/23/2020 to Mon 11/23/2020 UPDATED by CONED 10/09/2020
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Sat 11/28/2020 to Thu 12/03/2020
0201 Continuous 0159

Work scheduled by: ConEd

UPDATED by CONED 10/09/2020

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DOLSONAV-ROCKTVRN_345_DART44

Mon 11/30/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 08/27/2020

CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/30/2020 to Fri 12/11/2020
0800 Continuous 1600

Work scheduled by: PJM

by LI 09/14/2020

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NEWBRDGE-DUFFYAVE_345_501

Mon 11/30/2020 to Fri 12/11/2020
0800 Continuous 1600

Work scheduled by: PJM

by LI 09/14/2020

SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

MARCY___345KV_CSC

Tue 12/01/2020 to Fri 12/11/2020
0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MOSES___-ADIRNDCK_230_MA1

Tue 12/01/2020 to Sat 02/27/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 07/27/2020

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

LAFAYTTE-CLRKSCRN_345_4-46

Tue 12/01/2020 to Tue 12/01/2020
0730 Daily(No Weekends) 1230

Work scheduled by: NGrid

UPDATED by NGRID 10/05/2020

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)
2230	Continuous	2300				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Tue 12/01/2020	to	Tue 12/01/2020	<u>UPDATED</u>	<u>by CE</u>	<u>08/06/2020</u>	(Import)
2230	Continuous	2300				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
MOTTHAVN-RAINEY__345_Q11					FWD	
Thu 12/03/2020	to	Tue 12/08/2020				(Import)
0201	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
KINTIGH_-ROCHESTR_345_SR1-39					FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)
0800	Continuous	1900				DYSINGER EAST 1700 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
NIAGARA_-KINTIGH__345_NS1-38					FWD	
Thu 12/03/2020	to	Tue 12/15/2020	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/24/2020</u>	(Import)
0800	Continuous	1900				DYSINGER EAST 1700 MW
Work scheduled by: RGE					Impacts Total Transfer Capability	1450 MW
					TTC with All Lines In Service	3150 MW
BECK____-PACKARD__230_BP76					FWD	REV
Fri 12/04/2020	to	Fri 12/04/2020				(Import) (Export)
0730	Daily(No Weekends)	1530				SCH - OH - NY 1650 MW 1400 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	400 MW 500 MW
					TTC with All Lines In Service	2050 MW 1900 MW
OSWEGO_COMPLEX_AVR_O/S					FWD	
Sun 12/06/2020	to	Sun 12/06/2020				(Import)
0900	Continuous	0930				CENTRAL EAST - VC 2870 MW
Work scheduled by: Gen					Impacts Total Transfer Capability	105 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Mon 12/07/2020 to Fri 12/11/2020
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NE - NY	700 MW	1300 MW
Impacts Total Transfer Capability	700 MW	400 MW
TTC with All Lines In Service	1400 MW	1700 MW

LONG_MTN-CRICKVLY_345_398

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-NE-NYISO_LIMIT_400

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

SCH-NYISO-NE_LIMIT_1000

Tue 12/08/2020 to Thu 12/10/2020
 0700 Continuous 1600
 Work scheduled by: ISONE

		REV
		(Export)
SCH - NE - NY		1200 MW
Impacts Total Transfer Capability		500 MW
TTC with All Lines In Service		1700 MW

BUCHAN_N-EASTVIEW_345_W93

Sat 12/12/2020 to Tue 12/15/2020 **UPDATED by CE 09/17/2020**
 0001 Continuous 0259
 Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

EASTVIEW-SPRNBK_345_W79

Sat 12/12/2020 to Tue 12/15/2020 **UPDATED by CE 09/17/2020**
 0001 Continuous 0259
 Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	1870 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__-EDIC____345_UE1-7

Mon 12/14/2020 to Mon 12/14/2020
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT 5250 MW
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 12/14/2020 to Fri 12/18/2020
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LADENTWN-BUCHAN_S_345_Y88

Tue 12/15/2020 to Sat 01/30/2021
0300 Continuous 0300

Work scheduled by: ConEd

UPDATED by CE 10/05/2020

FWD
(Import)
UPNY CONED 5930 MW
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

FRASANX-COOPERS__345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 12/15/2020 to Wed 12/16/2020
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC 2500 MW
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

STONYRDG-HILLSIDE_230_72

Wed 12/16/2020 to Mon 12/21/2020
0800 Continuous 0300

Work scheduled by: NYSEG

FWD
(Import)
DYSINGER EAST 2850 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

N.SCTLND-LEEDS____345_93

Thu 12/17/2020 to Fri 12/18/2020
0800 Continuous 1500

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 2650 MW
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD	
Tue 12/22/2020	to	Fri 12/25/2020	<u>by CE</u>	<u>10/09/2020</u>	(Import)	
0301	Continuous	0300			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
SPRNBK_-TREMONT__345_X28					FWD	
Sun 12/27/2020	to	Sun 12/27/2020	<u>by CE</u>	<u>10/09/2020</u>	(Import)	
2130	Continuous	2200			SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW
HOPATCON-RAMAPO__500_5018					FWD	
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import)
0001	Continuous	0200			UPNY CONED	6025 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
RAMAPO__345_345_PAR3500					FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200			SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW 600 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__345_345_PAR4500					FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200			SCH - PJ - NY	2150 MW 1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	750 MW 600 MW
					TTC with All Lines In Service	2900 MW 1850 MW
RAMAPO__500_345_BK 1500					FWD	REV
Mon 02/01/2021	to	Sat 02/06/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/25/2020</u>	(Import) (Export)
0001	Continuous	0200			SCH - PJ - NY	1250 MW 1200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1650 MW 650 MW
					TTC with All Lines In Service	2900 MW 1850 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500				FWD	
Mon 02/01/2021	to	Sat 02/06/2021	UPDATED	by CONED	09/25/2020
0001	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	6025 MW
				Impacts Total Transfer Capability	195 MW
				TTC with All Lines In Service	6220 MW
PORTER_-ROTTDAM_230_31				FWD	
Mon 02/01/2021	to	Sat 02/27/2021			
0600	Continuous	1830			
Work scheduled by: NGrid					
				CENTRAL EAST - VC	2805 MW
				Impacts Total Transfer Capability	170 MW
				TTC with All Lines In Service	2975 MW
PLSNTVLY-WOOD_ST_345_F30				FWD	
Sun 02/14/2021	to	Tue 02/16/2021	UPDATED	by CONED	09/28/2020
2000	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	4000 MW
				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5				FWD	
Sun 02/14/2021	to	Tue 02/16/2021	UPDATED	by CONED	09/28/2020
2000	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	3800 MW
				Impacts Total Transfer Capability	2420 MW
				TTC with All Lines In Service	6220 MW
BERKSHIR-ALPS____345_393				FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			
0730	Continuous	1600			
Work scheduled by: NGrid					
				SCH - NE - NY	1150 MW 1700 MW
				Impacts Total Transfer Capability	250 MW 0 MW
				TTC with All Lines In Service	1400 MW 1700 MW
					ARR: 78
BERKSHIR-ALPS____345_393				FWD	REV
Wed 02/17/2021	to	Fri 02/19/2021			
0730	Continuous	1600			
Work scheduled by: NGrid					
				SCH - NPX_1385	100 MW 100 MW
				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
					ARR: 78
EFISHKIL-WOOD_ST_345_F39				FWD	
Thu 02/18/2021	to	Sat 02/20/2021	UPDATED	by CE	04/01/2020
2100	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	4000 MW
				Impacts Total Transfer Capability	2220 MW
				TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Thu 02/18/2021 to Sat 02/20/2021
2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 04/01/2020

FWD
(Import)
UPNY CONED **5905 MW**
Impacts Total Transfer Capability 315 MW
TTC with All Lines In Service 6220 MW

CHATGUAY-MASSENA_765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2265 MW**
Impacts Total Transfer Capability 710 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **475 MW 1000 MW**
Impacts Total Transfer Capability 1025 MW 0 MW
TTC with All Lines In Service 1500 MW 1000 MW

MASSENA_-MARCY_765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA___765_7040

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1

Sun 02/28/2021 to Mon 03/01/2021
0500 1730

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

DUNWODIE_345KV_3

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Mon 03/01/2021 to Mon 03/01/2021
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK___345_W64

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SPRNBK___345KV_RNS5

Mon 03/01/2021 to Mon 03/01/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Mon 03/01/2021 to Mon 03/22/2021 **UPDATED by CONED 01/23/2020**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **5985 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71				FWD
Mon 03/01/2021	to	Mon 04/05/2021		(Import)
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
MOTTHAVN-RAINEY_345_Q11				FWD
Mon 03/01/2021	to	Tue 04/06/2021		(Import)
0001	Continuous	0700	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
EDIC_-N.SCTLND_345_14				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 735 MW
				TTC with All Lines In Service 2975 MW
PORTER_-ROTRDAM_230_31				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0600	Continuous	1830	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
MOSES_-ADIRNDCK_230_MA1				FWD
Tue 03/02/2021	to	Mon 05/31/2021		(Import)
0700	Continuous	1300	MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_-ROBNSNRD_230_64				REV
Fri 03/12/2021	to	Fri 03/12/2021		(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 1900 MW
MARCY_345KV_CSC				FWD
Sat 03/13/2021	to	Sat 03/13/2021	UPDATED by NYPA 07/29/2020	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
SPRNBK__345KV_RNS5					FWD	
Mon 03/22/2021	to	Mon 03/22/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/23/2020</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_5					FWD	
Fri 03/26/2021	to	Wed 05/05/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/06/2020</u>	(Import)
0001	Continuous	0300				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
CLAY__-EDIC__345_2-15					FWD	
Mon 03/29/2021	to	Fri 04/16/2021			<u>09/12/2020</u>	(Import)
0800	Continuous	1730				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
ROCHESTR-PANNELL__345_RP2					FWD	
Wed 03/31/2021	to	Mon 04/12/2021				(Import)
0500	Continuous	1700				DYSINGER EAST 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	850 MW
					TTC with All Lines In Service	3150 MW
LINDN_CG-LNDVFT__345_V-3022					FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021				(Import) (Export)
1400	Continuous	1400				SCH - PJM_VFT 0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW
DUNWODIE_345KV_3					FWD	
Mon 04/05/2021	to	Mon 04/05/2021				(Import)
0230	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 04/05/2021 to Mon 04/05/2021
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F31

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS4

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_345KV_RNS4

Sat 05/01/2021 to Sat 05/01/2021 **UPDATED by CONED 10/06/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M52

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 05/01/2021 to Tue 05/04/2021 **UPDATED by CONED 10/06/2020**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15		FWD	
Mon 05/03/2021	to Fri 05/07/2021	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW
PANNELL -CLAY 345_2		FWD	
Mon 05/03/2021	to Sun 05/30/2021	(Import)	
0700	Continuous 1730	WEST CENTRAL	1300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	950 MW
		TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON 345_303		FWD	
Mon 05/03/2021	to Fri 05/21/2021	(Import)	
0800	Continuous 1600	UPNY CONED	4100 MW
Work scheduled by: CHGE		Impacts Total Transfer Capability	2120 MW
		TTC with All Lines In Service	6220 MW
SPRNBRK 345KV_RNS4		FWD	
Tue 05/04/2021	to Tue 05/04/2021	(Import)	
0230	Continuous 0300	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
NIAGARA 345KV_3102		FWD	REV
Thu 05/06/2021	to Fri 05/07/2021	(Import) (Export)	
0500	Continuous 1700	SCH - OH - NY	1700 MW 1400 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	250 MW 300 MW
		TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA 345KV_3302		FWD	REV
Mon 05/10/2021	to Wed 05/12/2021	(Import) (Export)	
0500	Continuous 1700	SCH - OH - NY	1000 MW 1600 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	950 MW 100 MW
		TTC with All Lines In Service	1950 MW 1700 MW
CLAY -EDIC 345_1-16		FWD	
Mon 05/10/2021	to Fri 05/14/2021	(Import)	
0700	Continuous 1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	400 MW
		TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345KV_3108

Thu 05/13/2021 to Fri 05/14/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

SCH - OH - NY REV
 (Export) **1500 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

VOLNEY__-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

ARR: 19

FRASER__-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

PORTER__-ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
 0600 Continuous 0559
 Work scheduled by: NGrid

FWD (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

MARCY__-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MA2 & MARCY___345KV_3102 & MARCY___345KV_3202 & MARCY___345KV_3302

Sat 06/05/2021 to Sat 06/05/2021
0700 1730

Work scheduled by:

FWD
(Import)
MOSES SOUTH **1800 MW**
Impacts Total Transfer Capability 1350 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER___-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
 0600 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2240 MW**
 Impacts Total Transfer Capability 735 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 2120 MW
 TTC with All Lines In Service 6220 MW

PANNELL -CLAY_345_1

Mon 09/20/2021 to Fri 09/24/2021
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PANNELL -CLAY_345_2

Mon 09/27/2021 to Fri 10/01/2021
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
 0100 Continuous 0130
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
 0100 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
 0100 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 12, 2020 to Wednesday, April 13, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 2050 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1900 MW

MOSES___-ADIRNDCK_230_MAI

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW