

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 EXT FORCE by CONED 08/28/2020
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 EXT FORCE by IESO 10/01/2020
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 EXT FORCE by LI 01/12/2021
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Fri 02/19/2021 EXT FORCE by LI 12/16/2020
 0404 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Fri 02/19/2021 EXT FORCE by LI 12/16/2020
 1815 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1						FWD
Sat 10/10/2020	to	Fri 02/19/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>12/16/2020</u>	(Import)
1856	Continuous	2359				1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD REV
Sun 11/08/2020	to	Sat 01/16/2021	<u>EXT FORCE</u>	<u>by ISONE</u>	<u>12/23/2020</u>	(Import) (Export)
1341	Continuous	2359				0 MW 0 MW
Work scheduled by: LI						Impacts Total Transfer Capability 330 MW 330 MW
						TTC with All Lines In Service 330 MW 330 MW
PLSNTVLE-DUNWODIE_345_W89						FWD
Mon 11/30/2020	to	Wed 02/10/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/15/2021</u>	(Import)
1840	Continuous	2359				4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 2220 MW
						TTC with All Lines In Service 6220 MW
SHORE_RD_345_138_BK 2						FWD
Sat 12/19/2020	to	Fri 03/05/2021	<u>EXTENDED</u>	<u>by LIPA</u>	<u>12/23/2020</u>	(Import)
1452	Continuous	2359				1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Thu 12/31/2020	to	Wed 01/27/2021	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/04/2021</u>	(Import)
1100	Continuous	2359				0 MW
Work scheduled by: PJM						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501					FWD	
Thu 12/31/2020	to	Wed 01/27/2021	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/04/2021</u>	(Import)
1102	Continuous	2359				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 660 MW TTC with All Lines In Service 660 MW	
NEWBRDGE_345_138_BK_2					FWD	
Thu 12/31/2020	to	Wed 01/27/2021	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/04/2021</u>	(Import)
1102	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 285 MW TTC with All Lines In Service 660 MW	
MOSES__-ADIRNDCK_230_MAL					FWD	
Mon 01/04/2021	to	Sat 02/27/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>11/30/2020</u>	(Import)
0700	Continuous	1730				MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW	
SCH-NYISO-IMO_LIMIT_1100					REV	
Tue 01/12/2021	to	Fri 01/22/2021	<u>EXTENDED</u>	<u>by IESO</u>	<u>01/13/2021</u>	(Export)
1100	Continuous	1700				SCH - OH - NY 1400 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 600 MW TTC with All Lines In Service 2000 MW	
SCH-IMO-NYISO_LIMIT_1150					FWD	
Wed 01/13/2021	to	Fri 01/22/2021	<u>EXTENDED</u>	<u>by IESO</u>	<u>01/13/2021</u>	(Import)
0001	Continuous	1700				SCH - OH - NY 1450 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 2300 MW	
BECK__-NIAGARA_230_PA27					FWD	
Thu 01/14/2021	to	Thu 01/14/2021	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/14/2021</u>	(Import)
0800	Continuous	1600				SCH - OH - NY 2100 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW TTC with All Lines In Service 2300 MW	
SCH-IMO-NYISO_LIMIT_700					FWD	
Thu 01/14/2021	to	Thu 01/14/2021	<u>CANCELLED</u>	<u>by IESO</u>	<u>01/14/2021</u>	(Import)
0800	Continuous	1600				SCH - OH - NY 1000 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 1300 MW TTC with All Lines In Service 2300 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
SCH-NYISO-IMO_LIMIT_900						REV
Thu 01/14/2021	to	Thu 01/14/2021	CANCELLED by IESO	01/14/2021		(Export)
0800	Continuous	1600			SCH - OH - NY	1200 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Mon 01/18/2021	to	Wed 01/20/2021				(Export)
0600	Continuous	0700			SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
<hr/>						
SCH-NYISO-HQ_CEDARS_LIMIT_0						REV
Thu 01/21/2021	to	Thu 01/21/2021				(Export)
0900	Continuous	1700			SCH - HQ_CEDARS	0 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
<hr/>						
SPRNBRK_-W49TH_ST_345_M52						FWD
Sat 01/23/2021	to	Sun 01/24/2021				(Import)
0001	Continuous	0059			SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
W49TH_ST_345KV_5						FWD
Sat 01/23/2021	to	Sun 01/24/2021				(Import)
0001	Continuous	0059			SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1550						FWD
Sat 01/23/2021	to	Sat 01/23/2021				(Import)
0700	Continuous	1600			SCH - OH - NY	1850 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	450 MW
					TTC with All Lines In Service	2300 MW
<hr/>						
PLSNTVLY_345KV_RNS5						FWD
Sat 01/23/2021	to	Sat 01/23/2021				(Import)
0800	Daily	0830			UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-PLSNTVLY_345_92					FWD	
Sat 01/23/2021	to	Sat 01/23/2021			(Import)	
0800	Daily	1400		UPNY CONED	3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5					FWD	
Sat 01/23/2021	to	Sat 01/23/2021			(Import)	
1330	Daily	1400		UPNY CONED	3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
MOTTHAVN-RAINEY___345_Q12					FWD	
Mon 01/25/2021	to	Sat 02/13/2021	UPDATED	by CONED 12/22/2020	(Import)	
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
W49TH_ST_345KV_5					FWD	
Mon 02/08/2021	to	Tue 02/09/2021	UPDATED	by CONED 01/11/2021	(Import)	
0001	Continuous	0200		SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7					FWD	
Mon 02/08/2021	to	Tue 02/09/2021	UPDATED	by CONED 01/11/2021	(Import)	
0001	Continuous	0200		SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
RAMAPO___345_345_PAR3500					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	UPDATED	by CONED 12/09/2020	(Import)	(Export)
0001	Continuous	0200		SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO___345_345_PAR4500					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	UPDATED	by CONED 12/09/2020	(Import)	(Export)
0001	Continuous	0200		SCH - PJ - NY	2350 MW	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	450 MW 700 MW
					TTC with All Lines In Service	2800 MW 1950 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK 1500					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import) (Export)
0001	Continuous	0200				
Work scheduled by: ConEd					SCH - PJ - NY	1450 MW 1200 MW
					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
RAMAPO__500_345_BK 1500					FWD	
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import)
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
HOPATCON-RAMAPO__500_5018					FWD	REV
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import) (Export)
0001	Continuous	1900				
Work scheduled by: ConEd					SCH - PJ - NY	1450 MW 1200 MW
					Impacts Total Transfer Capability	1350 MW 750 MW
					TTC with All Lines In Service	2800 MW 1950 MW
HOPATCON-RAMAPO__500_5018					FWD	
Mon 02/08/2021	to	Mon 02/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/09/2020</u>	(Import)
0001	Continuous	1900				
Work scheduled by: ConEd					UPNY CONED	6025 MW
					Impacts Total Transfer Capability	195 MW
					TTC with All Lines In Service	6220 MW
PORTER__-ROTTRDAM_230_31					FWD	
Mon 02/08/2021	to	Sat 02/27/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>01/15/2021</u>	(Import)
0600	Continuous	1730				
Work scheduled by: NGrid					CENTRAL EAST - VC	2805 MW
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
WATRCURE-OAKDALE__345_31						
Mon 02/15/2021	to	Thu 02/18/2021				
0800	Daily	1500				
Work scheduled by: NYSEG					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
E13THSTA-FARRAGUT_345_46					FWD	
Tue 02/16/2021	to	Wed 02/17/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>12/21/2020</u>	(Import)
0001	Continuous	2100				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 02/16/2021 to Sun 03/28/2021 **UPDATED** **by CE** **01/19/2021**
 0301 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

BERKSHIR-ALPS 345_393

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)
1100 MW 1700 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 300 MW 0 MW
 TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-ALPS 345_393

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by: NGrid

ARR: 78

FWD REV
 (Import) (Export)
100 MW 100 MW
 SCH - NPX_1385
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

BERKSHIR-ALPS 345_393 & BERKSHIR-NORTHFLD_345_312

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by:

ARR: 78

FWD REV
 (Import) (Export)
1100 MW 1700 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 300 MW 0 MW
 TTC with All Lines In Service 1400 MW 1700 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by: NGrid

FWD
 (Import)
1300 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1400 MW

BERKSHIR-NORTHFLD_345_312

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
100 MW 100 MW
 SCH - NPX_1385
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

SCH-NE-NYISO_LIMIT_800

Wed 02/17/2021 to Fri 02/19/2021 **UPDATED** **by ISONE** **12/29/2020**
 0600 Continuous 1700

Work scheduled by: NGrid

FWD
 (Import)
1000 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700					REV	
Wed 02/17/2021	to	Fri 02/19/2021	UPDATED	by ISONE	12/29/2020	(Export)
0600	Continuous	1700				900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1700 MW
<hr/>						
SAND_BAR-PLATSBRG_115_PV20						
Mon 02/22/2021	to	Fri 02/26/2021				
0600	Daily	1800				
Work scheduled by: ISONE					SCH - NE - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<hr/>						
NIAGARA_-ROBNSNRD_230_64						REV
Mon 02/22/2021	to	Wed 02/24/2021				(Export)
0700	Continuous	1800				1900 MW
Work scheduled by: NYSEG					SCH - OH - NY	
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
<hr/>						
BRANCHBG-HOPATCON_500_5060						FWD
Wed 02/24/2021	to	Wed 02/24/2021	CANCELLED	by PJM	01/19/2021	(Import)
0200	Continuous	2200				6025 MW
Work scheduled by: PJM					UPNY CONED	195 MW
					Impacts Total Transfer Capability	6220 MW
					TTC with All Lines In Service	
<hr/>						
LADENTWN-BUCHAN_S_345_Y88						FWD
Sun 02/28/2021	to	Tue 03/30/2021	UPDATED	by CE	11/10/2020	(Import)
0001	Continuous	0200				5930 MW
Work scheduled by: ConEd					UPNY CONED	290 MW
					Impacts Total Transfer Capability	6220 MW
					TTC with All Lines In Service	
<hr/>						
CHATGUAY-MASSENA_765_7040						FWD
Sun 02/28/2021	to	Mon 03/01/2021				(Import)
0500	Continuous	1730				1550 MW
Work scheduled by: NYPA					MOSES SOUTH	1600 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	
<hr/>						
CHATGUAY-MASSENA_765_7040						FWD
Sun 02/28/2021	to	Mon 03/01/2021				REV
0500	Continuous	1730				(Import) (Export)
Work scheduled by: NYPA					SCH - HQ - NY	0 MW 0 MW
					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1				FWD	
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730		CENTRAL EAST - VC	2265 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA -MARCY 765_MSU1				FWD	
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730		MOSES SOUTH	500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1				FWD	REV
Sun 02/28/2021	to	Mon 03/01/2021		(Import) (Export)	
0500	Continuous	1730		SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1				FWD	
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500	Continuous	1730		SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040				FWD	
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500		1730		MOSES SOUTH	500 MW
Work scheduled by:				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD	
Sun 02/28/2021	to	Mon 03/01/2021		(Import)	
0500		1730		SCH - HQ_CEDARS	90 MW
Work scheduled by:				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
BERKSHIR-ALPS 345_393				FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021	UPDATED	(Import) (Export)	
0700	Continuous	1600	by NGRID 12/14/2020	SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	300 MW 0 MW
				TTC with All Lines In Service	1400 MW 1700 MW
				ARR: 78	

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393					FWD	REV
Mon 03/01/2021	to	Sat 03/20/2021	UPDATED	by NGRID 12/14/2020		(Import) (Export)
0700	Continuous	1600			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
SCH-NYISO-NE_LIMIT_900						REV
Mon 03/01/2021	to	Sat 03/20/2021	UPDATED	by NGRID 12/14/2020		(Export)
0700	Continuous	1600			SCH - NE - NY	1100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 1700 MW
MOSES -ADIRNDCK_230_MA1						FWD
Tue 03/02/2021	to	Mon 05/31/2021				(Import)
0700	Continuous	1300			MOSES SOUTH	2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
EDIC -N.SCTLND_345_14						FWD
Tue 03/02/2021	to	Mon 05/31/2021	UPDATED	by NGRID 01/19/2021		(Import)
0700	Continuous	1730			CENTRAL EAST - VC	2240 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 735 MW
						TTC with All Lines In Service 2975 MW
PORTER -ROTRDAM_230_31						FWD
Tue 03/02/2021	to	Mon 05/31/2021	UPDATED	by NGRID 01/19/2021		(Import)
0700	Continuous	1730			CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW
						TTC with All Lines In Service 2975 MW
DUNWODIE_345KV_7						FWD
Wed 03/03/2021	to	Wed 03/03/2021				(Import)
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8						FWD
Wed 03/03/2021	to	Wed 03/03/2021				(Import)
0001	Continuous	0030			SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 03/03/2021 to Wed 03/03/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CE 01/19/2021

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

DUNWODIE-MOTTHAVN_345_72

Wed 03/03/2021 to Wed 03/03/2021
0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_7

Wed 03/03/2021 to Wed 03/03/2021
1730 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_8

Wed 03/03/2021 to Wed 03/03/2021
1730 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

SPRNBK_-TREMONT_345_X28

Mon 03/08/2021 to Tue 03/09/2021
0001 Continuous 0300

Work scheduled by: ConEd

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

BUCHAN_N-EASTVIEW_345_W93

Tue 03/09/2021 to Tue 03/09/2021
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

EASTVIEW-SPRNBK_345_W79

Tue 03/09/2021 to Wed 03/10/2021
0001 Continuous 0300

Work scheduled by: ConEd

UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ELBRIDGE-LAFAYTTE_345_17-LE

Tue 03/09/2021 to Tue 03/09/2021
0800 Daily(No Weekends) 1630

Work scheduled by: NGrid

ARR: 75

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 03/10/2021 to Wed 03/10/2021
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 03/10/2021 to Wed 03/10/2021
0301 Continuous 0330

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 03/10/2021 to Wed 03/10/2021
1730 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 03/10/2021 to Fri 03/12/2021
2000 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/15/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Wed 03/10/2021 to Fri 03/12/2021
2000 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/15/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NIAGARA_-ROBNSNRD_230_64

Fri 03/12/2021 to Fri 03/12/2021
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Sat 03/13/2021 to Sat 03/13/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYPA 07/29/2020

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NINEMILE-CLAY____345_8

Mon 03/22/2021 to Mon 03/22/2021
0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MILLWOOD_345KV_18

Mon 03/22/2021 to Tue 03/30/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 03/23/2021 to Fri 03/26/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 01/19/2021

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_6

Tue 03/23/2021 to Fri 03/26/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 01/19/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 03/23/2021 to Fri 03/26/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 01/19/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NINEMILE-CLAY____345_8

Wed 03/24/2021 to Wed 03/24/2021
1300 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8					FWD
Sat 03/27/2021	to	Sat 04/03/2021	UPDATED	by NGRID	01/19/2021
1300	Continuous	1700			
Work scheduled by: NGrid					OSWEGO EXPORT 5150 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW
CLAY _____ -EDIC _____ 345_2-15					FWD
Mon 03/29/2021	to	Fri 04/16/2021			09/12/2020
0800	Continuous	1730			
Work scheduled by: NYPA					OSWEGO EXPORT 4850 MW
					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 5250 MW
NINEMILE-CLAY _____ 345_8					FWD
Mon 03/29/2021	to	Fri 04/02/2021	CANCELLED	by NGrid	01/19/2021
1300	Daily(No Weekends)	1700			
Work scheduled by: NGrid					OSWEGO EXPORT 5150 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW
W49TH_ST_345KV_6					FWD
Tue 03/30/2021	to	Tue 03/30/2021	UPDATED	by CE	01/19/2021
0230	Continuous	0300			
Work scheduled by: ConEd					SCH - PJM_HTP 300 MW
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
W49TH_ST-E13THSTA_345_M55					FWD
Tue 03/30/2021	to	Wed 03/31/2021			
0301	Continuous	2200			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_6					FWD
Tue 03/30/2021	to	Wed 03/31/2021			
0301	Continuous	2200			
Work scheduled by: ConEd					SCH - PJM_HTP 300 MW
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
BRANCHBG-HOPATCON_500_5060					FWD
Wed 03/31/2021	to	Wed 03/31/2021	UPDATED	by PJM	11/30/2020
0200	Continuous	1500			
Work scheduled by: PJM					UPNY CONED 6025 MW
					Impacts Total Transfer Capability 195 MW
					TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP2				FWD	
Wed 03/31/2021	to	Mon 04/12/2021		(Import)	
0500	Continuous	1700		DYSINGER EAST	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
SPRNBRK__345KV_RNS3				FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	(Import)	
0001	Continuous	0030	<u>by CONED</u>	<u>12/16/2020</u>	
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
EASTVIEW-SPRNBRK__345_W78				FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	(Import)	
0001	Continuous	1830	<u>by CONED</u>	<u>12/16/2020</u>	
Work scheduled by: ConEd				UPNY CONED	4350 MW
				Impacts Total Transfer Capability	1870 MW
				TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W85				FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	(Import)	
0001	Continuous	1830	<u>by CONED</u>	<u>12/16/2020</u>	
Work scheduled by: ConEd				UPNY CONED	5985 MW
				Impacts Total Transfer Capability	235 MW
				TTC with All Lines In Service	6220 MW
SPRNBRK__345KV_RNS3				FWD	
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	(Import)	
1800	Continuous	1830	<u>by CONED</u>	<u>12/16/2020</u>	
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
LINDN_CG-LNDVFT__345_V-3022				FWD	REV
Sun 04/04/2021	to	Sat 04/10/2021		(Import)	(Export)
1400	Continuous	1400		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
NINEMILE-CLAY__345_8				FWD	
Sun 04/04/2021	to	Sun 04/04/2021		(Import)	
1800	Daily	2000		OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY_____345_8

Sun 04/04/2021 to Mon 04/05/2021
 2001 Continuous 0300
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5150 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 5250 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 04/05/2021 to Thu 04/08/2021 **EXTENDED** **by CE** **01/06/2021**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

EASTVIEW-SPRNBRK__345_W79

Mon 04/05/2021 to Thu 04/08/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 04/05/2021 to Thu 04/08/2021 **EXTENDED** **by CE** **01/06/2021**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **5765 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 6220 MW

SPRNBRK_-TREMONT__345_X28

Thu 04/08/2021 to Wed 04/14/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

GOETHALS_345KV_5

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** **by CONED** **12/29/2020**
 0200 Continuous 0200
 Work scheduled by: PJM

FWD
 (Import)
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** **by CONED** **12/29/2020**
 0200 Continuous 0200
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 04/10/2021 to Mon 05/10/2021
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 04/10/2021 to Mon 05/10/2021
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

NIAGARA_-STA_255__345_NH2

Fri 04/16/2021 to Fri 04/16/2021
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2350 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2350 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 04/27/2021 to Wed 04/28/2021
0001 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Tue 04/27/2021 to Wed 04/28/2021
 0001 Continuous 0159
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

MILLWOOD_345KV_18

Fri 04/30/2021 to Sat 05/01/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY-WOOD_ST_345_F30

Fri 04/30/2021 to Tue 05/11/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Fri 04/30/2021 to Tue 05/11/2021
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1950 MW

CLAY -EDIC 345_2-15

Mon 05/03/2021 to Fri 05/07/2021
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 05/03/2021 to Sun 05/30/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Time	Duration	Work Scheduled by	Transfer Capability	Impact	TTC
HURLYAVE-ROSETON__345_303	Mon 05/03/2021	Fri 05/21/2021	0800	Continuous	1600	CHGE	FWD (Import)	4100 MW
UPNY CONED							2120 MW	6220 MW
SHOR_NPX-SHOREHAM_138_CSC	Mon 05/03/2021	Fri 05/07/2021	0900	Continuous	1500	LI	FWD (Import) REV (Export)	0 MW
SCH - NPX_CSC							330 MW	330 MW
CLAY__-EDIC__345_1-16	Mon 05/10/2021	Fri 05/14/2021	0700	Continuous	1530	NYPA	FWD (Import)	4850 MW
OSWEGO EXPORT							400 MW	5250 MW
DUNWODIE_345KV_5	Wed 05/12/2021	Thu 05/13/2021	0001	Continuous	0200	ConEd	FWD (Import)	3800 MW
SPR/DUN-SOUTH							800 MW	4600 MW
DUNWODIE_345KV_7	Wed 05/12/2021	Thu 05/13/2021	0001	Continuous	0200	ConEd	FWD (Import)	3800 MW
SPR/DUN-SOUTH							800 MW	4600 MW
SPRNBRK_-DUNWODIE_345_W75	Wed 05/12/2021	Thu 05/13/2021	0001	Continuous	0200	ConEd	FWD (Import)	3800 MW
SPR/DUN-SOUTH							800 MW	4600 MW
SPRNBRK__345KV_RNS3	Wed 05/12/2021	Thu 05/13/2021	0001	Continuous	0200	ConEd	FWD (Import)	3800 MW
SPR/DUN-SOUTH							800 MW	4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Mon 05/24/2021 to Fri 05/28/2021
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2350 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 3150 MW

VOLNEY_-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY__345_19

Tue 06/01/2021 to Wed 06/02/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

FRASER_-GILBOA__345_GF5-35

Tue 06/01/2021 to Mon 06/07/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY_-EDIC__345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PORTER_-ROTTDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021
 0700 Continuous 0659
 Work scheduled by: NGrid

UPDATED by NGRID 01/19/2021

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC			FWD	
Sat 06/05/2021	to	Sat 06/05/2021	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW
			TTC with All Lines In Service	2975 MW
FRASANNX-COOPERS__345_UCC2-41			FWD	
Fri 06/25/2021	to	Tue 08/10/2021	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
MARCY___-FRASANNX_345_UCC2-41			FWD	
Fri 06/25/2021	to	Tue 08/10/2021	(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
NIAGARA__345_230_AT4			FWD	REV
Mon 07/12/2021	to	Fri 07/23/2021	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW 300 MW
			TTC with All Lines In Service	1950 MW 1700 MW
SAND_BAR-PLATSBURG_115_PV20				
Tue 08/03/2021	to	Tue 08/03/2021	SCH - NE - NY	
0700	Continuous	1830	Impacts Total Transfer Capability	
Work scheduled by: NYPA			TTC with All Lines In Service	
FRASANNX-COOPERS__345_UCC2-41			FWD	
Tue 09/07/2021	to	Wed 09/15/2021	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW
MARCY___-FRASANNX_345_UCC2-41			FWD	
Tue 09/07/2021	to	Wed 09/15/2021	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW
			TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2350 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/13/2021 to Fri 09/17/2021
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PORTER_-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2240 MW**
Impacts Total Transfer Capability 735 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY__345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15

Mon 09/20/2021 to Sat 10/16/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL -CLAY 345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021 **UPDATED by CONED 01/15/2021**
0100 Continuous 0130

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**
0100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS -HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6					FWD	
Tue 10/26/2021	to	Tue 10/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/15/2021</u>	(Import)
0230	Continuous	0300				300 MW
Work scheduled by: ConEd					SCH - PJM_HTP	360 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
MOTTHAVN-RAINEY__345_Q11					FWD	
Wed 10/27/2021	to	Wed 12/01/2021				(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	4600 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: IESO					SCH - OH - NY	250 MW
					Impacts Total Transfer Capability	2300 MW
					TTC with All Lines In Service	2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV	
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO					SCH - OH - NY	100 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	2000 MW
W49TH_ST_345KV_6					FWD	
Mon 11/15/2021	to	Sat 01/15/2022				(Import)
0001	Continuous	0300				300 MW
Work scheduled by: ConEd					SCH - PJM_HTP	360 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Mon 11/15/2021	to	Sat 01/15/2022				(Import)
0001	Continuous	0300				300 MW
Work scheduled by: ConEd					SCH - PJM_HTP	360 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
CHATGUAY-MASSENA__765_7040					FWD	
Mon 11/15/2021	to	Tue 11/30/2021				(Import)
0100	Continuous	1859				1550 MW
Work scheduled by: NYPA					MOSES SOUTH	1600 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

				FWD	REV
				(Import)	(Export)
CHATGUAY-MASSENA_765_7040					
Mon 11/15/2021	to	Tue 11/30/2021			
0100	Continuous	1859	SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1500 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MARCY_765_345_AT1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859	MOSES SOUTH	1750 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MARCY_765_345_AT2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859	MOSES SOUTH	1700 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1450 MW
				TTC with All Lines In Service	3150 MW
					ARR: 19
MASSENA_-MARCY_765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859	CENTRAL EAST - VC	2265 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	710 MW
				TTC with All Lines In Service	2975 MW
MASSENA_-MARCY_765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859	MOSES SOUTH	500 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA_-MARCY_765_MSU1				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	(Export)
0100	Continuous	1859	SCH - HQ - NY	475 MW	1000 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY_765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100	Continuous	1859	SCH - HQ_CEDARS	90 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **850 MW 0 MW**
Impacts Total Transfer Capability 650 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2

Mon 11/15/2021 to Tue 11/30/2021
0100 1859

Work scheduled by:

FWD
(Import)
SCH - HQ_CEDARS **90 MW**
Impacts Total Transfer Capability 109 MW
TTC with All Lines In Service 199 MW

FRASER 345_FRASER SVC

Wed 12/01/2021 to Mon 02/28/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MOSES -ADIRNDCK 230_MA1

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,January 19, 2021 to Thursday ,July 21, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY ___ 345_Q12				FWD	
Thu 12/02/2021	to	Wed 12/22/2021		(Import)	
0201	Continuous	0200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
N. SCTLND-ALPS ___ 345_2				FWD	
Mon 05/02/2022	to	Mon 05/09/2022		(Import)	
0600	Daily	1800	SCH - NE - NY	750 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	650 MW	
			TTC with All Lines In Service	1400 MW	
N. SCTLND-ALPS ___ 345_2				FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022		(Import)	(Export)
0600	Daily	1800	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
HOMRC_NY-MAINS_NY ___ 345_47					
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020
0800	Continuous	1600			
Work scheduled by: PJM			SCH - PJ - NY		
			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
HOMR_NYW-PIERC_NY ___ 345_48					
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020
0800	Continuous	1600			
Work scheduled by: PJM			SCH - PJ - NY		
			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
MOSES ___ -ADIRNDCK_230_MA2				FWD	
Wed 06/01/2022	to	Mon 11/14/2022		(Import)	
0700	Continuous	1300	MOSES SOUTH	2100 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW	
			TTC with All Lines In Service	3150 MW	