

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 06/30/2021  
 0001 2359  
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	<b>2550 MW</b>	<b>1900 MW</b>
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE by CONED 08/28/2020**  
 0001 Continuous 2359  
 Work scheduled by: ConEd

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**STLAWRNC-MOSES\_230\_L33P**

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE by IESO 10/01/2020**  
 0456 Continuous 1600  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**NEWBRDGE\_345\_138\_BK\_1**

Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE by LI 01/12/2021**  
 1807 Continuous 2359  
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	<b>375 MW</b>
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

**SPRNBK\_-EGRDNCTR\_345\_Y49**

Thu 10/01/2020 to Fri 02/19/2021 **EXT FORCE by LI 12/16/2020**  
 0404 Continuous 2359  
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	<b>775 MW</b>
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

**EGRDNCTY\_345\_138\_AT2**

Sat 10/10/2020 to Fri 02/19/2021 **EXT FORCE by LI 12/16/2020**  
 1815 Continuous 2359  
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	<b>1250 MW</b>
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>EGRDNCTY_345_138_AT1</b>						FWD
Sat 10/10/2020	to	Fri 02/19/2021	<u>EXT FORCE</u>	<u>by LI</u>	<u>12/16/2020</u>	(Import)
1856	Continuous	2359				<b>1250 MW</b>
Work scheduled by: LI						CONED - LIPA
						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>						FWD
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				<b>2050 MW</b>
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						REV
Sun 11/01/2020	to	Fri 04/30/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				<b>1900 MW</b>
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
<b>SHOR_NPX-SHOREHAM_138_CSC</b>						FWD REV
Sun 11/08/2020	to	Sat 01/16/2021	<u>EXT FORCE</u>	<u>by ISONE</u>	<u>12/23/2020</u>	(Import) (Export)
1341	Continuous	2359				<b>0 MW 0 MW</b>
Work scheduled by: LI						SCH - NPX_CSC
						Impacts Total Transfer Capability 330 MW 330 MW
						TTC with All Lines In Service 330 MW 330 MW
<b>PLSNTVLE-DUNWODIE_345_W89</b>						FWD
Mon 11/30/2020	to	Wed 02/10/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/15/2021</u>	(Import)
1840	Continuous	2359				<b>4000 MW</b>
Work scheduled by: ConEd						UPNY CONED
						Impacts Total Transfer Capability 2220 MW
						TTC with All Lines In Service 6220 MW
<b>SHORE_RD_345_138_BK_2</b>						FWD
Sat 12/19/2020	to	Fri 03/05/2021	<u>EXTENDED</u>	<u>by LIPA</u>	<u>12/23/2020</u>	(Import)
1452	Continuous	2359				<b>1350 MW</b>
Work scheduled by: LI						CONED - LIPA
						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
<b>NEPTUNE_-DUFFYAVE_345_NEPTUNE</b>						FWD
Thu 12/31/2020	to	Wed 01/27/2021	<u>EXT FORCE</u>	<u>by PJM</u>	<u>01/04/2021</u>	(Import)
1100	Continuous	2359				<b>0 MW</b>
Work scheduled by: PJM						SCH - PJM_NEPTUNE
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NEWBRDGE-DUFFYAVE_345_501</b>					FWD	
Thu 12/31/2020	to	Wed 01/27/2021	<b><u>EXT FORCE</u></b>	<b><u>by PJM</u></b>	<b><u>01/04/2021</u></b>	(Import)
1102	Continuous	2359				0 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	660 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>NEWBRDGE_345_138_BK_2</b>					FWD	
Thu 12/31/2020	to	Wed 01/27/2021	<b><u>EXT FORCE</u></b>	<b><u>by PJM</u></b>	<b><u>01/04/2021</u></b>	(Import)
1102	Continuous	2359				375 MW
Work scheduled by: PJM					SCH - PJM_NEPTUNE	285 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
<b>MOSES__-ADIRNDCK_230_MAL</b>					FWD	
Mon 01/04/2021	to	Sat 02/27/2021	<b><u>UPDATED</u></b>	<b><u>by NYPA</u></b>	<b><u>11/30/2020</u></b>	(Import)
0700	Continuous	1730				2300 MW
Work scheduled by: NYPA					MOSES SOUTH	850 MW
					Impacts Total Transfer Capability	3150 MW
					TTC with All Lines In Service	3150 MW
<b>SCH-NYISO-IMO_LIMIT_1100</b>					REV	
Tue 01/12/2021	to	Fri 01/22/2021	<b><u>EXTENDED</u></b>	<b><u>by IESO</u></b>	<b><u>01/13/2021</u></b>	(Export)
1100	Continuous	1700				1400 MW
Work scheduled by: IESO					SCH - OH - NY	600 MW
					Impacts Total Transfer Capability	2000 MW
					TTC with All Lines In Service	2000 MW
<b>SCH-IMO-NYISO_LIMIT_1150</b>					FWD	
Wed 01/13/2021	to	Fri 01/22/2021	<b><u>EXTENDED</u></b>	<b><u>by IESO</u></b>	<b><u>01/13/2021</u></b>	(Import)
0001	Continuous	1700				1450 MW
Work scheduled by: IESO					SCH - OH - NY	850 MW
					Impacts Total Transfer Capability	2300 MW
					TTC with All Lines In Service	2300 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>					REV	
Mon 01/18/2021	to	Wed 01/20/2021				(Export)
0600	Continuous	0700				0 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW
<b>SCH-NYISO-HQ_CEDARS_LIMIT_0</b>					REV	
Thu 01/21/2021	to	Mon 01/25/2021	<b><u>EXTENDED</u></b>	<b><u>by HQ</u></b>	<b><u>01/21/2021</u></b>	(Export)
0900	Continuous	1700				0 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	100 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	100 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>SPRNBK_-W49TH_ST_345_M52</b>				FWD
Sat 01/23/2021	to	Sun 01/24/2021		(Import)
0001	Continuous	0059	SPR/DUN-SOUTH	<b>3200 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_5</b>				FWD
Sat 01/23/2021	to	Sun 01/24/2021		(Import)
0001	Continuous	0059	SCH - PJM_HTP	<b>300 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
<b>SCH-IMO-NYISO_LIMIT_1550</b>				FWD
Sat 01/23/2021	to	Sat 01/23/2021		(Import)
0700	Continuous	1600	SCH - OH - NY	<b>1850 MW</b>
Work scheduled by: IESO				Impacts Total Transfer Capability 450 MW
				TTC with All Lines In Service 2300 MW
<b>PLSNTVLY_345KV_RNS5</b>				FWD
Sat 01/23/2021	to	Sat 01/23/2021		(Import)
0800	Daily	0830	UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW
<b>LEEDS___-PLSNTVLY_345_92</b>				FWD
Sat 01/23/2021	to	Sat 01/23/2021		(Import)
0800	Daily	1400	UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW
<b>PLSNTVLY_345KV_RNS5</b>				FWD
Sat 01/23/2021	to	Sat 01/23/2021		(Import)
1330	Daily	1400	UPNY CONED	<b>3800 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW
<b>MOTTHAVN-RAINEY___345_Q12</b>				FWD
Mon 01/25/2021	to	Sat 02/13/2021	<b>UPDATED by CONED 12/22/2020</b>	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**W49TH\_ST\_345KV\_5**

Mon 02/08/2021 to Tue 02/09/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 01/11/2021**

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Mon 02/08/2021 to Tue 02/09/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 01/11/2021**

FWD  
 (Import)  
 SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

**RAMAPO\_\_345\_345\_PAR3500**

Mon 02/08/2021 to Mon 02/15/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 12/09/2020**

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2350 MW 1250 MW</b>
Impacts Total Transfer Capability	450 MW 700 MW
TTC with All Lines In Service	2800 MW 1950 MW

**RAMAPO\_\_345\_345\_PAR4500**

Mon 02/08/2021 to Mon 02/15/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 12/09/2020**

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>2350 MW 1250 MW</b>
Impacts Total Transfer Capability	450 MW 700 MW
TTC with All Lines In Service	2800 MW 1950 MW

**RAMAPO\_\_500\_345\_BK 1500**

Mon 02/08/2021 to Mon 02/15/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 12/09/2020**

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>1450 MW 1200 MW</b>
Impacts Total Transfer Capability	1350 MW 750 MW
TTC with All Lines In Service	2800 MW 1950 MW

**RAMAPO\_\_500\_345\_BK 1500**

Mon 02/08/2021 to Mon 02/15/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

**UPDATED by CONED 12/09/2020**

FWD  
 (Import)  
 UPNY CONED **6025 MW**  
 Impacts Total Transfer Capability 195 MW  
 TTC with All Lines In Service 6220 MW

**HOPATCON-RAMAPO\_\_500\_5018**

Mon 02/08/2021 to Mon 02/15/2021  
 0001 Continuous 1900  
 Work scheduled by: ConEd

**UPDATED by CONED 12/09/2020**

FWD	REV
(Import)	(Export)
SCH - PJ - NY	<b>1450 MW 1200 MW</b>
Impacts Total Transfer Capability	1350 MW 750 MW
TTC with All Lines In Service	2800 MW 1950 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>HOPATCON-RAMAPO</b> ___ 500_5018					FWD
Mon 02/08/2021	to	Mon 02/15/2021	<b>UPDATED</b>	<b>by CONED</b>	(Import)
0001	Continuous	1900		<u>12/09/2020</u>	<b>6025 MW</b>
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 195 MW
					TTC with All Lines In Service 6220 MW
<b>PORTER</b> ___-ROTTRDAM_230_31					FWD
Mon 02/08/2021	to	Sat 02/27/2021	<b>UPDATED</b>	<b>by NGRID</b>	(Import)
0600	Continuous	1730		<u>01/15/2021</u>	<b>2805 MW</b>
Work scheduled by: NGrid					CENTRAL EAST - VC
					Impacts Total Transfer Capability 170 MW
					TTC with All Lines In Service 2975 MW
<b>WATRCURE-OAKDALE</b> ___ 345_31					
Mon 02/15/2021	to	Thu 02/18/2021			
0800	Daily	1500			
Work scheduled by: NYSEG					SCH - PJ - NY
					Impacts Total Transfer Capability
					TTC with All Lines In Service
<b>E13THSTA-FARRAGUT</b> ___ 345_46					FWD
Tue 02/16/2021	to	Wed 02/17/2021	<b>UPDATED</b>	<b>by CONED</b>	(Import)
0001	Continuous	2100		<u>12/21/2020</u>	<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>W49TH_ST_345KV_8</b>					FWD
Tue 02/16/2021	to	Sun 03/28/2021	<b>UPDATED</b>	<b>by CE</b>	(Import)
0301	Continuous	0200		<u>01/19/2021</u>	<b>300 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP
					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
<b>BERKSHIR-ALPS</b> ___ 345_393					FWD
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	<b>by ISONE</b>	(Import) (Export)
0600	Continuous	1700		<u>12/29/2020</u>	<b>1100 MW 1700 MW</b>
Work scheduled by: NGrid					SCH - NE - NY
					Impacts Total Transfer Capability 300 MW 0 MW
					TTC with All Lines In Service 1400 MW 1700 MW
<b>BERKSHIR-ALPS</b> ___ 345_393					FWD
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	<b>by ISONE</b>	(Import) (Export)
0600	Continuous	1700		<u>12/29/2020</u>	<b>100 MW 100 MW</b>
Work scheduled by: NGrid					SCH - NPX_1385
					Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service 200 MW 200 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
<b>BERKSHIR-ALPS</b>	<u>345_393</u> & <b>BERKSHIR-NORTHFLD</b>	<u>345_312</u>		
Wed 02/17/2021	to	Fri 02/19/2021		FWD
0600		1700		(Import) (Export)
Work scheduled by:			<b>ARR: 78</b>	SCH - NE - NY <b>1100 MW 1700 MW</b>
				Impacts Total Transfer Capability 300 MW 0 MW
				TTC with All Lines In Service 1400 MW 1700 MW
<hr/>				
<b>BERKSHIR-NORTHFLD</b>	<u>345_312</u>			FWD
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	(Import)
0600	Continuous	1700	<b>by ISONE 12/29/2020</b>	SCH - NE - NY <b>1300 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 1400 MW
<hr/>				
<b>BERKSHIR-NORTHFLD</b>	<u>345_312</u>			FWD
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	(Import) (Export)
0600	Continuous	1700	<b>by ISONE 12/29/2020</b>	SCH - NPX_1385 <b>100 MW 100 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW 100 MW
				TTC with All Lines In Service 200 MW 200 MW
<hr/>				
<b>SCH-NE-NYISO</b>	<u>LIMIT_800</u>			FWD
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	(Import)
0600	Continuous	1700	<b>by ISONE 12/29/2020</b>	SCH - NE - NY <b>1000 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 1400 MW
<hr/>				
<b>SCH-NYISO-NE</b>	<u>LIMIT_700</u>			REV
Wed 02/17/2021	to	Fri 02/19/2021	<b>UPDATED</b>	(Export)
0600	Continuous	1700	<b>by ISONE 12/29/2020</b>	SCH - NE - NY <b>900 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 1700 MW
<hr/>				
<b>SAND_BAR-PLATSBRG</b>	<u>115_PV20</u>			
Mon 02/22/2021	to	Fri 02/26/2021		
0600	Daily	1800		SCH - NE - NY
Work scheduled by: ISONE				Impacts Total Transfer Capability
				TTC with All Lines In Service
<hr/>				
<b>NIAGARA_-ROBNSNRD</b>	<u>230_64</u>			REV
Mon 02/22/2021	to	Wed 02/24/2021		(Export)
0700	Continuous	1800		SCH - OH - NY <b>1900 MW</b>
Work scheduled by: NYSEG				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 2000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
<b>BRANCHBG-HOPATCON_500_5060</b>				FWD
Wed 02/24/2021	to	Wed 02/24/2021	<b>CANCELLED</b> by <b>PJM</b>	(Import)
0200	Continuous	2200	<u>01/19/2021</u>	<b>6025 MW</b>
Work scheduled by: PJM				UPNY CONED
				Impacts Total Transfer Capability 195 MW
				TTC with All Lines In Service 6220 MW
<hr/>				
<b>LADENTWN-BUCHAN_S_345_Y88</b>				FWD
Sun 02/28/2021	to	Tue 03/30/2021	<b>UPDATED</b> by <b>CE</b>	(Import)
0001	Continuous	0200	<u>11/10/2020</u>	<b>5930 MW</b>
Work scheduled by: ConEd				UPNY CONED
				Impacts Total Transfer Capability 290 MW
				TTC with All Lines In Service 6220 MW
<hr/>				
<b>CHATGUAY-MASSENA_765_7040</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		(Import)
0500	Continuous	1730		<b>1550 MW</b>
Work scheduled by: NYPA				MOSES SOUTH
				Impacts Total Transfer Capability 1600 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
<b>CHATGUAY-MASSENA_765_7040</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		REV
0500	Continuous	1730		(Import) (Export)
Work scheduled by: NYPA				SCH - HQ - NY
				<b>0 MW 0 MW</b>
				Impacts Total Transfer Capability 1500 MW 1000 MW
				TTC with All Lines In Service 1500 MW 1000 MW
<hr/>				
<b>MASSENA_-MARCY___765_MSU1</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		(Import)
0500	Continuous	1730		<b>2265 MW</b>
Work scheduled by: NYPA				CENTRAL EAST - VC
				Impacts Total Transfer Capability 710 MW
				TTC with All Lines In Service 2975 MW
<hr/>				
<b>MASSENA_-MARCY___765_MSU1</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		(Import)
0500	Continuous	1730		<b>500 MW</b>
Work scheduled by: NYPA				MOSES SOUTH
				Impacts Total Transfer Capability 2650 MW
				TTC with All Lines In Service 3150 MW
<hr/>				
<b>MASSENA_-MARCY___765_MSU1</b>				FWD
Sun 02/28/2021	to	Mon 03/01/2021		REV
0500	Continuous	1730		(Import) (Export)
Work scheduled by: NYPA				SCH - HQ - NY
				<b>475 MW 1000 MW</b>
				Impacts Total Transfer Capability 1025 MW 0 MW
				TTC with All Lines In Service 1500 MW 1000 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Sun 02/28/2021 to Mon 03/01/2021</p> <p>0500 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>SCH - HQ_CEDARS <b>90 MW</b></p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1 &amp; CHATGUAY-MASSENA_765_7040</b></p> <p>Sun 02/28/2021 to Mon 03/01/2021</p> <p>0500 1730</p> <p>Work scheduled by:</p>	<p>FWD</p> <p>(Import)</p> <p>MOSES SOUTH <b>500 MW</b></p> <p>Impacts Total Transfer Capability 2650 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>STLAWRNC-MOSES___230_L33P &amp; MASSENA_-MARCY___765_MSU1</b></p> <p>Sun 02/28/2021 to Mon 03/01/2021</p> <p>0500 1730</p> <p>Work scheduled by:</p>	<p>FWD</p> <p>(Import)</p> <p>SCH - HQ_CEDARS <b>90 MW</b></p> <p>Impacts Total Transfer Capability 109 MW</p> <p>TTC with All Lines In Service 199 MW</p>
<p><b>BERKSHIR-ALPS___345_393</b></p> <p>Mon 03/01/2021 to Sat 03/20/2021</p> <p>0700 Continuous 1600</p> <p>Work scheduled by: NGrid</p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - NE - NY <b>1100 MW 1700 MW</b></p> <p>Impacts Total Transfer Capability 300 MW 0 MW</p> <p>TTC with All Lines In Service 1400 MW 1700 MW</p> <p><b>ARR: 78</b></p>
<p><b>BERKSHIR-ALPS___345_393</b></p> <p>Mon 03/01/2021 to Sat 03/20/2021</p> <p>0700 Continuous 1600</p> <p>Work scheduled by: NGrid</p>	<p>FWD REV</p> <p>(Import) (Export)</p> <p>SCH - NPX_1385 <b>100 MW 100 MW</b></p> <p>Impacts Total Transfer Capability 100 MW 100 MW</p> <p>TTC with All Lines In Service 200 MW 200 MW</p> <p><b>ARR: 78</b></p>
<p><b>SCH-NYISO-NE_LIMIT_900</b></p> <p>Mon 03/01/2021 to Sat 03/20/2021</p> <p>0700 Continuous 1600</p> <p>Work scheduled by: NGrid</p>	<p>REV</p> <p>(Export)</p> <p>SCH - NE - NY <b>1100 MW</b></p> <p>Impacts Total Transfer Capability 600 MW</p> <p>TTC with All Lines In Service 1700 MW</p>
<p><b>MOSES___-ADIRNDCK_230_MAI</b></p> <p>Tue 03/02/2021 to Mon 05/31/2021</p> <p>0700 Continuous 1300</p> <p>Work scheduled by: NYPA</p>	<p>FWD</p> <p>(Import)</p> <p>MOSES SOUTH <b>2300 MW</b></p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**EDIC -N.SCTLND\_345\_14**

Tue 03/02/2021 to Mon 05/31/2021  
0700 Continuous 1730

**UPDATED by NGRID 01/19/2021**

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2240 MW**  
Impacts Total Transfer Capability 735 MW  
TTC with All Lines In Service 2975 MW

**PORTER -ROTTDAM\_230\_31**

Tue 03/02/2021 to Mon 05/31/2021  
0700 Continuous 1730

**UPDATED by NGRID 01/19/2021**

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**  
Impacts Total Transfer Capability 170 MW  
TTC with All Lines In Service 2975 MW

**DUNWODIE\_345KV\_7**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_8**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**W49TH\_ST\_345KV\_6**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 0030

**UPDATED by CE 01/19/2021**

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**DUNWODIE-MOTTHAVN\_345\_72**

Wed 03/03/2021 to Wed 03/03/2021  
0001 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

**DUNWODIE\_345KV\_7**

Wed 03/03/2021 to Wed 03/03/2021  
1730 Continuous 1800

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_8</b>			FWD
Wed 03/03/2021	to	Wed 03/03/2021	(Import)
1730	Continuous	1800	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>3800 MW</b>
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<b>SPRNBRK_-TREMONT__345_X28</b>			FWD
Mon 03/08/2021	to	Tue 03/09/2021	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH <b>4200 MW</b>
			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 4600 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD
Tue 03/09/2021	to	Tue 03/09/2021	(Import)
0001	Continuous	0030	
Work scheduled by: ConEd			
			UPNY CONED <b>4350 MW</b>
			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
<b>EASTVIEW-SPRNBRK__345_W79</b>			FWD
Tue 03/09/2021	to	Wed 03/10/2021	(Import)
0001	Continuous	0300	
Work scheduled by: ConEd			
			UPNY CONED <b>4350 MW</b>
			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
<b>ELBRIDGE-LAFAYTTE_345_17-LE</b>			FWD
Tue 03/09/2021	to	Tue 03/09/2021	(Import)
0800	Daily(No Weekends)	1630	
Work scheduled by: NGrid			
			OSWEGO EXPORT <b>5250 MW</b>
			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW
<b>BUCHAN_N-EASTVIEW_345_W93</b>			FWD
Wed 03/10/2021	to	Wed 03/10/2021	(Import)
0230	Continuous	0300	
Work scheduled by: ConEd			
			UPNY CONED <b>4350 MW</b>
			Impacts Total Transfer Capability 1870 MW
			TTC with All Lines In Service 6220 MW
<b>NIAGARA_-ROBNSNRD_230_64</b>			REV
Fri 03/12/2021	to	Fri 03/12/2021	(Export)
0500	Continuous	1700	
Work scheduled by: NYPA			
			SCH - OH - NY <b>1900 MW</b>
			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 2000 MW

ARR: 75

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

Seasonal Limits

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**MARCY\_\_\_\_\_345KV\_CSC**

Sat 03/13/2021 to Sat 03/13/2021  
0700 Continuous 1730

**UPDATED by NYPA 07/29/2020**

Work scheduled by: NYPA

FWD  
(Import)  
CENTRAL EAST - VC **2925 MW**  
Impacts Total Transfer Capability 50 MW  
TTC with All Lines In Service 2975 MW

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Mon 03/22/2021 to Mon 03/22/2021  
0001 Daily(No Weekends) 0400

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

**MILLWOOD\_345KV\_18**

Mon 03/22/2021 to Tue 03/30/2021  
0001 Continuous 1800

**CANCELLED by ConEd 01/20/2021**

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Tue 03/23/2021 to Fri 03/26/2021  
0001 Continuous 0200

**UPDATED by CE 01/19/2021**

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **0 MW**  
Impacts Total Transfer Capability 660 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_6**

Tue 03/23/2021 to Fri 03/26/2021  
0001 Continuous 0200

**UPDATED by CE 01/19/2021**

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**W49TH\_ST\_345KV\_7**

Tue 03/23/2021 to Fri 03/26/2021  
0001 Continuous 0200

**UPDATED by CE 01/19/2021**

Work scheduled by: ConEd

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Wed 03/24/2021 to Wed 03/24/2021  
1300 Daily(No Weekends) 1700

Work scheduled by: NGrid

FWD  
(Import)  
OSWEGO EXPORT **5150 MW**  
Impacts Total Transfer Capability 100 MW  
TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>NINEMILE-CLAY</b> _____ <b>345_8</b>			FWD
Sat 03/27/2021 to Sat 04/03/2021	<b>UPDATED</b>	<b>by NGRID</b>	(Import)
1300 Continuous 1700		<b>01/19/2021</b>	<b>OSWEGO EXPORT</b> <b>5150 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
<b>CLAY</b> _____ <b>-EDIC</b> _____ <b>345_2-15</b>			FWD
Mon 03/29/2021 to Fri 04/16/2021		<b>09/12/2020</b>	(Import)
0800 Continuous 1730			<b>OSWEGO EXPORT</b> <b>4850 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
<b>NINEMILE-CLAY</b> _____ <b>345_8</b>			FWD
Mon 03/29/2021 to Fri 04/02/2021	<b>CANCELLED</b>	<b>by NGrid</b>	(Import)
1300 Daily(No Weekends) 1700		<b>01/19/2021</b>	<b>OSWEGO EXPORT</b> <b>5150 MW</b>
Work scheduled by: NGrid			Impacts Total Transfer Capability 100 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
<b>W49TH_ST_345KV_6</b>			FWD
Tue 03/30/2021 to Tue 03/30/2021	<b>UPDATED</b>	<b>by CE</b>	(Import)
0230 Continuous 0300		<b>01/19/2021</b>	<b>SCH - PJM_HTP</b> <b>300 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
<b>W49TH_ST-E13THSTA_345_M55</b>			FWD
Tue 03/30/2021 to Wed 03/31/2021			(Import)
0301 Continuous 2200			<b>SPR/DUN-SOUTH</b> <b>3800 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
<b>W49TH_ST_345KV_6</b>			FWD
Tue 03/30/2021 to Wed 03/31/2021			(Import)
0301 Continuous 2200			<b>SCH - PJM_HTP</b> <b>300 MW</b>
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
<b>BRANCHBG-HOPATCON_500_5060</b>			FWD
Wed 03/31/2021 to Wed 03/31/2021	<b>UPDATED</b>	<b>by PJM</b>	(Import)
0200 Continuous 1500		<b>11/30/2020</b>	<b>UPNY CONED</b> <b>6025 MW</b>
Work scheduled by: PJM			Impacts Total Transfer Capability 195 MW
			TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>ROCHESTR-PANNELL__345_RP2</b>					FWD
Wed 03/31/2021	to	Mon 04/12/2021			(Import)
0500	Continuous	1700		DYSINGER EAST	<b>2300 MW</b>
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
<b>SPRNBRK__345KV_RNS3</b>					FWD
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u> <u>12/16/2020</u>	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>EASTVIEW-SPRNBRK__345_W78</b>					FWD
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u> <u>12/16/2020</u>	(Import)
0001	Continuous	1830		UPNY CONED	<b>4350 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 1870 MW
					TTC with All Lines In Service 6220 MW
<b>MILLWOOD-EASTVIEW_345_W85</b>					FWD
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u> <u>12/16/2020</u>	(Import)
0001	Continuous	1830		UPNY CONED	<b>5985 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 6220 MW
<b>SPRNBRK__345KV_RNS3</b>					FWD
Thu 04/01/2021	to	Thu 04/01/2021	<u>UPDATED</u>	<u>by CONED</u> <u>12/16/2020</u>	(Import)
1800	Continuous	1830		SPR/DUN-SOUTH	<b>3800 MW</b>
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
<b>LINDN_CG-LNDVFT__345_V-3022</b>					FWD      REV
Sun 04/04/2021	to	Sat 04/10/2021			(Import) (Export)
1400	Continuous	1400		SCH - PJM_VFT	<b>0 MW      0 MW</b>
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW      315 MW
					TTC with All Lines In Service 315 MW      315 MW
<b>NINEMILE-CLAY__345_8</b>					FWD
Sun 04/04/2021	to	Sun 04/04/2021			(Import)
1800	Daily	2000		OSWEGO EXPORT	<b>5150 MW</b>
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 5250 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NINEMILE-CLAY\_\_\_\_\_345\_8**

Sun 04/04/2021 to Mon 04/05/2021  
 2001 Continuous 0300  
 Work scheduled by: NGrid

FWD  
 (Import)  
 OSWEGO EXPORT **5150 MW**  
 Impacts Total Transfer Capability 100 MW  
 TTC with All Lines In Service 5250 MW

**BUCHAN\_N-EASTVIEW\_345\_W93**

Mon 04/05/2021 to Thu 04/08/2021 **EXTENDED** **by CE** **01/06/2021**  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**EASTVIEW-SPRNBRK\_\_345\_W79**

Mon 04/05/2021 to Thu 04/08/2021  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **4350 MW**  
 Impacts Total Transfer Capability 1870 MW  
 TTC with All Lines In Service 6220 MW

**RAMAPO\_\_-BUCHAN\_N\_345\_Y94**

Mon 04/05/2021 to Thu 04/08/2021 **EXTENDED** **by CE** **01/06/2021**  
 0001 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 UPNY CONED **5765 MW**  
 Impacts Total Transfer Capability 455 MW  
 TTC with All Lines In Service 6220 MW

**SPRNBRK\_-TREMONT\_\_345\_X28**

Thu 04/08/2021 to Wed 04/14/2021  
 0201 Continuous 0200  
 Work scheduled by: ConEd

FWD  
 (Import)  
 SPR/DUN-SOUTH **4200 MW**  
 Impacts Total Transfer Capability 400 MW  
 TTC with All Lines In Service 4600 MW

**GOETHALS\_345KV\_5**

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** **by CONED** **12/29/2020**  
 0200 Continuous 0200  
 Work scheduled by: PJM

FWD  
 (Import)  
 STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**LINDEN\_\_-GOETHALS\_230\_A2253**

Sat 04/10/2021 to Mon 05/10/2021 **UPDATED** **by CONED** **12/29/2020**  
 0200 Continuous 0200  
 Work scheduled by: PJM

FWD  
 (Import)  
 SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402

Sat 04/10/2021 to Mon 05/10/2021  
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & HUDSONP\_-FARRAGUT\_345\_B3402 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

LINDEN\_\_-GOETHALS\_230\_A2253 & MARION\_\_-FARRAGUT\_345\_C3403

Sat 04/10/2021 to Mon 05/10/2021  
0200 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

NIAGARA\_-STA\_255\_\_345\_NH2

Fri 04/16/2021 to Fri 04/16/2021  
0500 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2350 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	3150 MW

PLSNTVLE-DUNWODIE\_345\_W90

Tue 04/20/2021 to Tue 04/20/2021 **UPDATED by CONED 01/20/2021**  
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

PLSNTVLE-DUNWODIE\_345\_W90

Fri 04/23/2021 to Fri 04/23/2021 **UPDATED by CONED 01/20/2021**  
0130 Continuous 0159

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	2220 MW
TTC with All Lines In Service	6220 MW

KINTIGH\_-STA\_255\_\_345\_SH1-39

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2350 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	3150 MW



# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**NIAGARA\_-KINTIGH\_\_345\_NS1-38**

Mon 04/26/2021 to Fri 04/30/2021  
0700 Continuous 1700

Work scheduled by: NYPA

FWD  
(Import)  
DYSINGER EAST **1700 MW**  
Impacts Total Transfer Capability 1450 MW  
TTC with All Lines In Service 3150 MW

**FRASER\_-COOPERS\_\_345\_33**

Mon 04/26/2021 to Fri 04/30/2021  
0830 Continuous 1500

Work scheduled by: NYSEG

FWD  
(Import)  
CENTRAL EAST - VC **2395 MW**  
Impacts Total Transfer Capability 580 MW  
TTC with All Lines In Service 2975 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F31**

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**PLSNTVLY\_345KV\_RNS4**

Tue 04/27/2021 to Wed 04/28/2021  
0001 Continuous 0159

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

**MILLWOOD\_345KV\_18**

Fri 04/30/2021 to Sat 05/01/2021  
0001 Continuous 0200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4350 MW**  
Impacts Total Transfer Capability 1870 MW  
TTC with All Lines In Service 6220 MW

**PLSNTVLY-WOOD\_ST\_\_345\_F30**

Fri 04/30/2021 to Tue 05/11/2021  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **4000 MW**  
Impacts Total Transfer Capability 2220 MW  
TTC with All Lines In Service 6220 MW

**PLSNTVLY\_345KV\_RNS5**

Fri 04/30/2021 to Tue 05/11/2021  
0001 Continuous 2200

Work scheduled by: ConEd

FWD  
(Import)  
UPNY CONED **3800 MW**  
Impacts Total Transfer Capability 2420 MW  
TTC with All Lines In Service 6220 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1600	FWD		
Sat 05/01/2021 to Sun 10/31/2021	(Import)	<b>UPDATED</b>	<b>by IESO</b>
0001 Continuous 2359	<b>1900 MW</b>	<b>05/03/2019</b>	
Work scheduled by: IESO	Impacts Total Transfer Capability 50 MW	SCH - OH - NY	TTC with All Lines In Service 1950 MW
<b>CLAY -EDIC 345_2-15</b>	FWD		
Mon 05/03/2021 to Fri 05/07/2021	(Import)		
0700 Continuous 1530	<b>4850 MW</b>	OSWEGO EXPORT	Impacts Total Transfer Capability 400 MW
Work scheduled by: NYPA	TTC with All Lines In Service 5250 MW		
<b>PANNELL -CLAY 345_2</b>	FWD		
Mon 05/03/2021 to Sun 05/30/2021	(Import)		
0700 Continuous 1730	<b>1300 MW</b>	WEST CENTRAL	Impacts Total Transfer Capability 950 MW
Work scheduled by: NYPA	TTC with All Lines In Service 2250 MW		
<b>HURLYAVE-ROSETON 345_303</b>	FWD		
Mon 05/03/2021 to Fri 05/21/2021	(Import)		
0800 Continuous 1600	<b>4100 MW</b>	UPNY CONED	Impacts Total Transfer Capability 2120 MW
Work scheduled by: CHGE	TTC with All Lines In Service 6220 MW		
<b>SHOR_NPX-SHOREHAM_138_CSC</b>	FWD	REV	
Mon 05/03/2021 to Fri 05/07/2021	(Import) (Export)		
0900 Continuous 1500	<b>0 MW</b>	<b>0 MW</b>	
Work scheduled by: LI	Impacts Total Transfer Capability 330 MW	SCH - NPX_CSC	TTC with All Lines In Service 330 MW
<b>CLAY -EDIC 345_1-16</b>	FWD		
Mon 05/10/2021 to Fri 05/14/2021	(Import)		
0700 Continuous 1530	<b>4850 MW</b>	OSWEGO EXPORT	Impacts Total Transfer Capability 400 MW
Work scheduled by: NYPA	TTC with All Lines In Service 5250 MW		
<b>DUNWODIE_345KV_5</b>	FWD		
Wed 05/12/2021 to Thu 05/13/2021	(Import)		
0001 Continuous 0200	<b>3800 MW</b>	SPR/DUN-SOUTH	Impacts Total Transfer Capability 800 MW
Work scheduled by: ConEd	TTC with All Lines In Service 4600 MW		

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>DUNWODIE_345KV_7</b>		FWD
Wed 05/12/2021	to Thu 05/13/2021	(Import)
0001	Continuous 0200	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 4600 MW
<b>SPRNBRK_-DUNWODIE_345_W75</b>		FWD
Wed 05/12/2021	to Thu 05/13/2021	(Import)
0001	Continuous 0200	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 4600 MW
<b>SPRNBRK__345KV_RNS3</b>		FWD
Wed 05/12/2021	to Thu 05/13/2021	(Import)
0001	Continuous 0200	SPR/DUN-SOUTH <b>3800 MW</b>
Work scheduled by: ConEd		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 4600 MW
<b>NIAGARA_-STA_255__345_NH2</b>		FWD
Mon 05/24/2021	to Fri 05/28/2021	(Import)
0500	Continuous 1700	DYSINGER EAST <b>2350 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 3150 MW
<b>VOLNEY_-MARCY__345_19</b>		FWD
Tue 06/01/2021	to Wed 06/02/2021	(Import)
0700	Continuous 1730	CENTRAL EAST - VC <b>2825 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 150 MW
		TTC with All Lines In Service 2975 MW
<b>VOLNEY_-MARCY__345_19</b>		FWD
Tue 06/01/2021	to Wed 06/02/2021	(Import)
0700	Continuous 1730	OSWEGO EXPORT <b>4900 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 350 MW
		TTC with All Lines In Service 5250 MW
<b>FRASER_-GILBOA__345_GF5-35</b>		FWD
Tue 06/01/2021	to Mon 06/07/2021	(Import)
0700	Continuous 1730	CENTRAL EAST - VC <b>2650 MW</b>
Work scheduled by: NYPA		Impacts Total Transfer Capability 325 MW
		TTC with All Lines In Service 2975 MW

ARR: 19

ARR: 19

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MOSES -ADIRNDCK_230_MA2</b>				FWD
Tue 06/01/2021	to	Sun 11/14/2021		(Import)
0700	Continuous	1300		<b>MOSES SOUTH 2100 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW
<b>MARCY -EDIC 345_UE1-7</b>				FWD
Thu 06/03/2021	to	Fri 06/04/2021		(Import)
0700	Continuous	1730		<b>OSWEGO EXPORT 5250 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
<b>ARR: 19&amp;16</b>				TTC with All Lines In Service 5250 MW
<b>PORTER -ROTTRDAM_230_30</b>				FWD
Thu 06/03/2021	to	Wed 09/15/2021	<b>UPDATED by NGRID 01/19/2021</b>	(Import)
0700	Continuous	0659		<b>CENTRAL EAST - VC 2805 MW</b>
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
<b>MARCY 345KV_CSC</b>				FWD
Sat 06/05/2021	to	Sat 06/05/2021		(Import)
0700	Continuous	1730		<b>CENTRAL EAST - VC 2925 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 2975 MW
<b>FRASANX-COOPERS 345_UCC2-41</b>				FWD
Fri 06/25/2021	to	Tue 08/10/2021		(Import)
0700	Continuous	1530		<b>CENTRAL EAST - VC 2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
<b>ARR: 19</b>				TTC with All Lines In Service 2975 MW
<b>MARCY -FRASANX 345_UCC2-41</b>				FWD
Fri 06/25/2021	to	Tue 08/10/2021		(Import)
0700	Continuous	1530		<b>CENTRAL EAST - VC 2500 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
<b>ARR: 19</b>				TTC with All Lines In Service 2975 MW
<b>NIAGARA 345_230_AT4</b>				FWD
Mon 07/12/2021	to	Fri 07/23/2021		(Import) (Export)
0500	Continuous	1700		<b>SCH - OH - NY 1900 MW 1400 MW</b>
Work scheduled by: NYPA				Impacts Total Transfer Capability 50 MW 300 MW
				TTC with All Lines In Service 1950 MW 1700 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**SAND\_BAR-PLATSBURG\_115\_PV20**

Tue 08/03/2021 to Tue 08/03/2021  
 0700 Continuous 1830  
 Work scheduled by: NYPA

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

**FRASANX-COOPERS\_345\_UCC2-41**

Tue 09/07/2021 to Wed 09/15/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**MARCY\_-FRASANX\_345\_UCC2-41**

Tue 09/07/2021 to Wed 09/15/2021  
 0700 Continuous 1730  
 Work scheduled by: NYPA

**ARR: 19**

FWD  
 (Import)  
 CENTRAL EAST - VC **2500 MW**  
 Impacts Total Transfer Capability 475 MW  
 TTC with All Lines In Service 2975 MW

**KINTIGH\_-STA\_255\_345\_SH1-39**

Mon 09/13/2021 to Fri 09/17/2021  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **2350 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 3150 MW

**NIAGARA\_-KINTIGH\_345\_NS1-38**

Mon 09/13/2021 to Fri 09/17/2021  
 0500 Continuous 1700  
 Work scheduled by: NYPA

FWD  
 (Import)  
 DYSINGER EAST **1400 MW**  
 Impacts Total Transfer Capability 1750 MW  
 TTC with All Lines In Service 3150 MW

**PORTER\_-ROTTRDAM\_230\_30**

Wed 09/15/2021 to Tue 11/30/2021  
 0700 Continuous 1730  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2805 MW**  
 Impacts Total Transfer Capability 170 MW  
 TTC with All Lines In Service 2975 MW

**EDIC\_-N.SCTLND\_345\_14**

Thu 09/16/2021 to Sun 11/14/2021  
 0700 Continuous 1730  
 Work scheduled by: NGrid

FWD  
 (Import)  
 CENTRAL EAST - VC **2240 MW**  
 Impacts Total Transfer Capability 735 MW  
 TTC with All Lines In Service 2975 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

**HURLYAVE-ROSETON\_\_345\_303**

Thu 09/16/2021 to Sun 10/17/2021  
0800 Continuous 1600

Work scheduled by: CHGE

**UPDATED by CHGE 09/22/2020**

FWD  
(Import)  
UPNY CONED **4100 MW**  
Impacts Total Transfer Capability 2120 MW  
TTC with All Lines In Service 6220 MW

**HOMRC\_NY-MAINS\_NY\_345\_47**

Sat 09/18/2021 to Fri 11/05/2021  
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

**PANNELL\_-CLAY\_\_\_\_345\_1**

Mon 09/20/2021 to Fri 09/24/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**CLAY\_-EDIC\_\_\_\_345\_2-15**

Mon 09/20/2021 to Sat 10/16/2021  
0700 Continuous 1730

Work scheduled by: NYPA

FWD  
(Import)  
OSWEGO EXPORT **4850 MW**  
Impacts Total Transfer Capability 400 MW  
TTC with All Lines In Service 5250 MW

**PANNELL\_-CLAY\_\_\_\_345\_2**

Mon 09/27/2021 to Fri 10/01/2021  
0700 Continuous 1530

Work scheduled by: NYPA

FWD  
(Import)  
WEST CENTRAL **1300 MW**  
Impacts Total Transfer Capability 950 MW  
TTC with All Lines In Service 2250 MW

**W49TH\_ST\_345KV\_6**

Tue 09/28/2021 to Tue 09/28/2021  
0100 Continuous 0130

Work scheduled by: ConEd

**UPDATED by CONED 01/15/2021**

FWD  
(Import)  
SCH - PJM\_HTP **300 MW**  
Impacts Total Transfer Capability 360 MW  
TTC with All Lines In Service 660 MW

**E13THSTA-FARRAGUT\_345\_46**

Tue 09/28/2021 to Tue 10/26/2021  
0100 Continuous 0300

Work scheduled by: ConEd

**UPDATED by CONED 01/15/2021**

FWD  
(Import)  
SPR/DUN-SOUTH **3800 MW**  
Impacts Total Transfer Capability 800 MW  
TTC with All Lines In Service 4600 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>W49TH_ST-E13THSTA_345_M55</b>					FWD	
Tue 09/28/2021	to	Tue 10/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/15/2021</u>	(Import)
0100	Continuous	0300				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>LEEDS__-HURLYAVE_345_301</b>					FWD	
Mon 10/18/2021	to	Fri 11/19/2021				(Import)
0800	Continuous	1600				<b>4100 MW</b>
Work scheduled by: CHGE					UPNY CONED	
					Impacts Total Transfer Capability	2120 MW
					TTC with All Lines In Service	6220 MW
<b>GOETHALS_345KV_5</b>						
Thu 10/21/2021	to	Sat 11/20/2021				
0001	Continuous	0200				
Work scheduled by: ConEd					STATEN ISLAND	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
<b>W49TH_ST_345KV_6</b>					FWD	
Tue 10/26/2021	to	Tue 10/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>01/15/2021</u>	(Import)
0230	Continuous	0300				<b>300 MW</b>
Work scheduled by: ConEd					SCH - PJM_HTP	
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
<b>MOTTHAVN-RAINEY__345_Q11</b>					FWD	
Wed 10/27/2021	to	Wed 12/01/2021				(Import)
0001	Continuous	0200				<b>3800 MW</b>
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
<b>SCH-IMO-NYISO_LIMIT_1750</b>					FWD	
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				<b>2050 MW</b>
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2300 MW
<b>SCH-NYISO-IMO_LIMIT_1600</b>						
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	REV
0001	Continuous	2359				(Export)
Work scheduled by: IESO					SCH - OH - NY	<b>1900 MW</b>
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

<b>CENTRAL EAST</b>	<b>3100MW</b>
<b>CENTRAL EAST - VC</b>	<b>2975MW</b>
<b>TOTAL EAST</b>	<b>6500MW</b>
<b>UPNY CONED</b>	<b>6220MW</b>
<b>SPR/DUN-SOUTH</b>	<b>4600MW</b>
<b>DYSINGER EAST</b>	<b>3150MW</b>
<b>MOSES SOUTH</b>	<b>3150MW</b>

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p><b>W49TH_ST_345KV_6</b></p> <p>Mon 11/15/2021 to Sat 01/15/2022</p> <p>0001 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - PJM_HTP <b>300 MW</b></p> <p>Impacts Total Transfer Capability 360 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p><b>W49TH_ST_345KV_8</b></p> <p>Mon 11/15/2021 to Sat 01/15/2022</p> <p>0001 Continuous 0300</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>SCH - PJM_HTP <b>300 MW</b></p> <p>Impacts Total Transfer Capability 360 MW</p> <p>TTC with All Lines In Service 660 MW</p>
<p><b>CHATGUAY-MASSENA__765_7040</b></p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p>0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>1550 MW</b></p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>CHATGUAY-MASSENA__765_7040</b></p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p>0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ - NY <b>0 MW 0 MW</b></p> <p>Impacts Total Transfer Capability 1500 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p><b>MARCY___765_345_AT1</b></p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p>0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>1750 MW</b></p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MARCY___765_345_AT2</b></p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p>0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH <b>1700 MW</b></p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p><b>MASSENA_-MARCY___765_MSU1</b></p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p>0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC <b>2265 MW</b></p> <p>Impacts Total Transfer Capability 710 MW</p> <p>TTC with All Lines In Service 2975 MW</p>



# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100	Continuous	1859	MOSES SOUTH	<b>500 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100	Continuous	1859	SCH - HQ - NY	<b>475 MW 1000 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	1025 MW 0 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MASSENA -MARCY 765_MSU1</b>			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100	Continuous	1859	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by: NYPA			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>MASSENA -MARCY 765_MSU1 &amp; CHATGUAY-MASSENA 765_7040</b>			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	MOSES SOUTH	<b>500 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	2650 MW
			TTC with All Lines In Service	3150 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	(Export)
0100		1859	SCH - HQ - NY	<b>850 MW 0 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	650 MW 1000 MW
			TTC with All Lines In Service	1500 MW 1000 MW
<b>MOSES -MASSENA 230_MMS1 &amp; MOSES -MASSENA 230_MMS2</b>			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW
<b>STLAWRNC-MOSES 230_L33P &amp; MASSENA -MARCY 765_MSU1</b>			FWD	
Mon 11/15/2021	to	Tue 11/30/2021	(Import)	
0100		1859	SCH - HQ_CEDARS	<b>90 MW</b>
Work scheduled by:			Impacts Total Transfer Capability	109 MW
			TTC with All Lines In Service	199 MW

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>STLAWRNC-MOSES___230_L33P &amp; MOSES___-MASSENA_230_MMS1 &amp; MOSES___-                  MASSENA_230_MMS2</p> <p>Mon 11/15/2021 to Tue 11/30/2021                  0100 1859</p> <p>Work scheduled by:</p>	<p>FWD                  (Import)                  SCH - HQ_CEDARS <b>90 MW</b>                  Impacts Total Transfer Capability 109 MW                  TTC with All Lines In Service 199 MW</p>
<p>FRASER___345_FRASER SVC</p> <p>Wed 12/01/2021 to Mon 02/28/2022                  0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD                  (Import)                  CENTRAL EAST - VC <b>2935 MW</b>                  Impacts Total Transfer Capability 40 MW                  TTC with All Lines In Service 2975 MW</p>
<p>MOSES___-ADIRNDCK_230_MAI</p> <p>Wed 12/01/2021 to Tue 05/31/2022                  0700 Continuous 1300</p> <p>Work scheduled by: NYPA</p>	<p>FWD                  (Import)                  MOSES SOUTH <b>2300 MW</b>                  Impacts Total Transfer Capability 850 MW                  TTC with All Lines In Service 3150 MW</p>
<p>MOTTHAVN-RAINEY___345_Q12</p> <p>Thu 12/02/2021 to Wed 12/22/2021                  0201 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p>FWD                  (Import)                  SPR/DUN-SOUTH <b>3800 MW</b>                  Impacts Total Transfer Capability 800 MW                  TTC with All Lines In Service 4600 MW</p>
<p>N.SCTLND-ALPS___345_2</p> <p>Mon 05/02/2022 to Mon 05/09/2022                  0600 Daily 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD                  (Import)                  SCH - NE - NY <b>750 MW</b>                  Impacts Total Transfer Capability 650 MW                  TTC with All Lines In Service 1400 MW</p>
<p>N.SCTLND-ALPS___345_2</p> <p>Mon 05/02/2022 to Mon 05/09/2022                  0600 Daily 1800</p> <p>Work scheduled by: NGrid</p>	<p>FWD REV                  (Import) (Export)                  SCH - NPX_1385 <b>100 MW 100 MW</b>                  Impacts Total Transfer Capability 100 MW 100 MW                  TTC with All Lines In Service 200 MW 200 MW</p>
<p>HOMRC_NY-MAINS_NY_345_47</p> <p>Fri 05/20/2022 to Fri 05/27/2022 <b>UPDATED by PJM 11/19/2020</b>                  0800 Continuous 1600</p> <p>Work scheduled by: PJM</p>	<p>SCH - PJ - NY                  Impacts Total Transfer Capability                  TTC with All Lines In Service</p>

# NYISO TRANSFER LIMITATIONS

Thursday ,January 21, 2021 to Saturday ,July 23, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	6220MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

-----

HOMR\_NYW-PIERC\_NY\_345\_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020  
 0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

-----

MOSES\_\_-ADIRNDCK\_230\_MA2

Wed 06/01/2022 to Mon 11/14/2022  
 0700 Continuous 1300

Work scheduled by: NYPA

FWD  
 (Import)  
 MOSES SOUTH **2100 MW**  
 Impacts Total Transfer Capability 1050 MW  
 TTC with All Lines In Service 3150 MW