

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021

0001 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE** **by IESO** **10/01/2020**

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE** **by LI** **01/12/2021**

1807 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 **EXT FORCE** **by LI** **02/23/2021**

0404 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 **EXT FORCE** **by LI** **02/23/2021**

1815 Continuous 2359

Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1						FWD
Sat 10/10/2020	to	Mon 04/19/2021	EXT FORCE	by LI	02/23/2021	(Import)
1856	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SAND_BAR-PLATSBRG_115_PV20						
Tue 02/23/2021	to	Mon 05/17/2021	UPDATED	by NYISO	03/16/2021	
1801	Continuous	0559				SCH - NE - NY
Work scheduled by: ISONE						Impacts Total Transfer Capability
						TTC with All Lines In Service
W49TH_ST_345KV_8						FWD
Tue 03/02/2021	to	Sun 05/02/2021	EXTENDED	by CONED	04/10/2021	(Import)
0201	Continuous	0200				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
PORTER__-ROTTRDAM_230_31						FWD
Tue 03/02/2021	to	Mon 05/31/2021	UPDATED	by NGRID	03/10/2021	(Import)
0600	Continuous	1730				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW
						TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MAL						FWD
Tue 03/02/2021	to	Mon 05/10/2021	UPDATED	by NYPA	02/11/2021	(Import)
0700	Continuous	1159				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88

Tue 03/09/2021 to Fri 04/09/2021
0001 Continuous 0200

EXTENDED by CE 04/02/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED 5930 MW
Impacts Total Transfer Capability 290 MW
TTC with All Lines In Service 6220 MW

W49TH_ST_345KV_6

Sun 03/21/2021 to Sun 05/02/2021
0001 Continuous 0200

EXTENDED by CONED 04/10/2021

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EDIC__-N.SCTLND_345_14 & PORTER__-ROTTDAM_230_31

Mon 03/22/2021 to Mon 05/31/2021
0600 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC 1500 MW
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC__-N.SCTLND_345_14

Mon 03/22/2021 to Mon 05/31/2021
0600 Continuous 1830

UPDATED by NGRID 03/10/2021

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC 1670 MW
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

S.RIPLEY-DUNKIRK__230_68

Mon 03/29/2021 to Fri 04/09/2021
1129 Continuous 1700

UPDATED by NYISO 03/30/2021

Work scheduled by: NGrid

FWD
(Import)
SCH - PJ - NY 1670 MW
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL__345_RP2

Wed 03/31/2021 to Sat 04/10/2021
0500 Continuous 2016

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT 0 MW 0 MW
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NINEMILE-CLAY _____ 345_8				FWD
Tue 04/06/2021	to	Sun 04/11/2021	UPDATED by NGRID 04/03/2021	(Import)
1600	Daily	0500	OSWEGO EXPORT	5150 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 100 MW
				TTC with All Lines In Service 5250 MW
MOTTHAVN-RAINEY _____ 345_Q11				FWD
Thu 04/08/2021	to	Mon 04/12/2021	EXT FORCE by CONED 04/11/2021	(Import)
2309	Continuous	2359	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
CHAT_DC_GC1				FWD
Sat 04/10/2021	to	Sat 04/10/2021		(Import)
0600	Continuous	1600	MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 300 MW
				TTC with All Lines In Service 3150 MW
CHAT_DC_GC1				REV
Sat 04/10/2021	to	Sat 04/10/2021		(Export)
0600	Continuous	1600	SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 1000 MW
S.RIPLEY-DUNKIRK _____ 230_68				
Mon 04/12/2021	to	Fri 04/23/2021	UPDATED by NGRID 04/12/2021	
0630	Continuous	1700	SCH - PJ - NY	
Work scheduled by: NGrid				Impacts Total Transfer Capability
				TTC with All Lines In Service
LEEDS _____ 345KV_R94301				FWD
Mon 04/12/2021	to	Mon 04/12/2021	UPDATED by NGRID 02/01/2021	(Import)
0800	Continuous	0830	UPNY CONED	3800 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 2420 MW
				TTC with All Lines In Service 6220 MW
LEEDS _____ -HURLYAVE_345_301				FWD
Mon 04/12/2021	to	Fri 04/16/2021	UPDATED by NGRID 02/01/2021	(Import)
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 2120 MW
				TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS_345KV_R94301					FWD	
Fri 04/16/2021	to	Fri 04/16/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>02/01/2021</u>	(Import)
1530	Continuous	1600				UPNY CONED 3800 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 2420 MW	
					TTC with All Lines In Service 6220 MW	
DUNWODIE_345KV_6					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				UPNY CONED 5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 315 MW	
					TTC with All Lines In Service 6220 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Tue 04/20/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0159				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW	
					TTC with All Lines In Service 6220 MW	
MAINESBG-WATRCURE_345_30					FWD	
Tue 04/20/2021	to	Wed 04/21/2021				(Import)
0800	Continuous	1530				SCH - PJ - NY 2300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 500 MW	
					TTC with All Lines In Service 2800 MW	
DUNWODIE_345KV_6					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0130	Continuous	0159				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Fri 04/23/2021 to Fri 04/23/2021
 0130 Continuous 0159
 Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

SPR/DUN-SOUTH
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD
 (Import)

WOOD_ST_-PLSNTVLE_345_Y87

Fri 04/23/2021 to Fri 04/23/2021
 0130 Continuous 0159
 Work scheduled by: ConEd

UPDATED by CONED 02/19/2021

UPNY CONED
 Impacts Total Transfer Capability 315 MW
 TTC with All Lines In Service 6220 MW

FWD
 (Import)

PLSNTVLY-WOOD_ST_345_F30

Fri 04/23/2021 to Fri 04/23/2021
 0201 Continuous 0230
 Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

UPNY CONED
 Impacts Total Transfer Capability 2220 MW
 TTC with All Lines In Service 6220 MW

FWD
 (Import)

PLSNTVLY_345KV_RNS5

Fri 04/23/2021 to Fri 04/23/2021
 0201 Continuous 0230
 Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

UPNY CONED
 Impacts Total Transfer Capability 2420 MW
 TTC with All Lines In Service 6220 MW

FWD
 (Import)

MILLWOOD-EASTVIEW_345_W82

Fri 04/23/2021 to Fri 04/23/2021
 0201 Continuous 1800
 Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

UPNY CONED
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 6220 MW

FWD
 (Import)

MILLWOOD_345KV_18

Fri 04/23/2021 to Sat 04/24/2021
 0201 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

UPNY CONED
 Impacts Total Transfer Capability 1870 MW
 TTC with All Lines In Service 6220 MW

FWD
 (Import)

CHAT_DC_GC1

Sat 04/24/2021 to Sun 04/25/2021
 2000 Continuous 0500
 Work scheduled by: HQ

MOSES SOUTH
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

FWD
 (Import)

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					REV
Sat 04/24/2021	to	Sun 04/25/2021			(Export)
2000	Continuous	0500		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1000 MW
PLSNTVLY-WOOD_ST__345_F30					FWD
Mon 04/26/2021	to	Tue 04/27/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>
0001	Continuous	0200		UPNY CONED	4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					2220 MW
					6220 MW
PLSNTVLY_345KV_RNS5					FWD
Mon 04/26/2021	to	Tue 04/27/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>
0001	Continuous	0200		UPNY CONED	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service
					2420 MW
					6220 MW
KINTIGH_-STA_255__345_SH1-39					FWD
Mon 04/26/2021	to	Fri 04/30/2021			(Import)
0700	Continuous	1700		DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1450 MW
					3150 MW
NIAGARA_-KINTIGH__345_NS1-38					FWD
Mon 04/26/2021	to	Fri 04/30/2021			(Import)
0700	Continuous	1700		DYSINGER EAST	1700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability
					TTC with All Lines In Service
					1450 MW
					3150 MW
HOMRC_NY-MAINS_NY_345_47					
Mon 04/26/2021	to	Sat 05/29/2021	<u>EXTENDED</u>	<u>by NYSEG</u>	<u>03/10/2021</u>
0800	Continuous	1900		SCH - PJ - NY	
Work scheduled by: NYSEG					Impacts Total Transfer Capability
					TTC with All Lines In Service
FRASER_-COOPERS__345_33					FWD
Mon 04/26/2021	to	Fri 04/30/2021			(Import)
0830	Continuous	1500		CENTRAL EAST - VC	2395 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability
					TTC with All Lines In Service
					580 MW
					2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ALCOA_PA_115KV_R8105

Tue 04/27/2021 to Thu 04/29/2021
0630 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY_345_Q11

Wed 04/28/2021 to Sat 05/08/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 04/30/2021 to Sun 05/09/2021 **UPDATED by CONED 04/07/2021**
0700 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 1870 MW
TTC with All Lines In Service 6220 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

W49TH_ST_345KV_5

Sun 05/02/2021 to Sun 05/02/2021 **UPDATED by CONED 04/13/2021**
0201 Continuous 0231

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sun 05/02/2021 to Sun 05/02/2021 **UPDATED by CONED 04/13/2021**
0201 Continuous 0231

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NRTH1385-NOR_HBR_138_601

Mon 05/03/2021 to Mon 05/24/2021
0600 Continuous 2359

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_602

Mon 05/03/2021 to Mon 05/24/2021
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_601 & NRTH1385-NOR HBR_138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR_138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY -EDIC 345_2-15

Mon 05/03/2021 to Fri 05/07/2021
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
 0700 Continuous 1400
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL -CLAY_345_2

Mon 05/03/2021 to Sun 05/30/2021
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_345_303

Mon 05/03/2021 to Fri 05/21/2021
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/03/2021 to Sat 05/08/2021 **EXTENDED by ISONE 03/15/2021**
 0900 Continuous 1600
 Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW

ROTTRDAM-EASTOVER_230_38

Tue 05/04/2021 to Tue 05/04/2021
 0830 Daily(No Weekends) 1130
 Work scheduled by: NGrid

REV
 (Export)
 SCH - NE - NY **1400 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1600 MW

ARR: 77

RAMAPO -BUCHAN_N_345_Y94

Fri 05/07/2021 to Sun 05/09/2021 **UPDATED by CONED 04/07/2021**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Sat 05/08/2021 to Sun 05/09/2021 **UPDATED by CONED 04/07/2021**
 0700 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5					FWD	
Sun 05/09/2021	to	Sun 05/09/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/13/2021</u>	(Import)
0130	Continuous	0200				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW	
					TTC with All Lines In Service 660 MW	
W49TH_ST_345KV_7					FWD	
Sun 05/09/2021	to	Sun 05/09/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/13/2021</u>	(Import)
0130	Continuous	0200				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW	
					TTC with All Lines In Service 660 MW	
W49TH_ST_345KV_7					FWD	
Mon 05/10/2021	to	Mon 05/10/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW	
					TTC with All Lines In Service 660 MW	
W49TH_ST_345KV_8					FWD	
Mon 05/10/2021	to	Mon 05/10/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP 450 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 210 MW	
					TTC with All Lines In Service 660 MW	
HUDSONTP-W49TH_ST_345_Y56					FWD	
Mon 05/10/2021	to	Thu 05/13/2021				(Import)
0001	Continuous	2300				SCH - PJM_HTP 0 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 660 MW	
					TTC with All Lines In Service 660 MW	
SPRNBK_-TREMONT_345_X28					FWD	
Mon 05/10/2021	to	Wed 05/26/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>03/18/2021</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
CLAY_-EDIC_345_1-16					FWD	
Mon 05/10/2021	to	Fri 05/14/2021				(Import)
0700	Continuous	1530				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Mon 05/10/2021 to Tue 06/01/2021
1200 Continuous 0659

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

ALCOA_PA_115KV_R8105

Tue 05/11/2021 to Thu 06/03/2021
0630 Continuous 1630

Work scheduled by: NGrid

FWD

(Import)

MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

DENNISON-ROSEMNTB_115_2/22

Wed 05/12/2021 to Wed 05/12/2021
0630 Daily(No Weekends) 1830

Work scheduled by: NGrid

FWD

REV

(Import) (Export)

SCH - HQ_CEDARS **95 MW 40 MW**
Impacts Total Transfer Capability 95 MW 0 MW
TTC with All Lines In Service 190 MW 40 MW

W49TH_ST_345KV_7

Thu 05/13/2021 to Thu 05/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Thu 05/13/2021 to Thu 05/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

FWD

(Import)

SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD

REV

(Import) (Export)

SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday ,October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
 0001 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
 0001 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
 0001 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/14/2021 to Sat 05/15/2021
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Fri 05/14/2021 to Sat 05/15/2021
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
 0301 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/15/2021**
 0201 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SPRNBRK_-DUNWODIE_345_W75						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS3						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200					
Work scheduled by: ConEd						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
NIAGARA_-STA_255__345_NH2						FWD	
Mon 05/17/2021	to	Fri 05/21/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/23/2021</u>	(Import)	
0500	Continuous	1700					
Work scheduled by: NYPA						DYSINGER EAST	1400 MW
						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
SAND_BAR-PLATSBRG_115_PV20							
Mon 05/17/2021	to	Fri 07/02/2021					
0600	Continuous	1800					
Work scheduled by: ISONE						SCH - NE - NY	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
GOETHALS_345KV_5							
Wed 05/19/2021	to	Mon 05/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>04/05/2021</u>		
0100	Continuous	0200					
Work scheduled by: ConEd						STATEN ISLAND	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
LINDEN_-GOETHALS_230_A2253						FWD	REV
Wed 05/19/2021	to	Mon 05/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>04/05/2021</u>	(Import)	(Export)
0100	Continuous	0200					
Work scheduled by: ConEd						SCH - PJ - NY	2050 MW 1150 MW
						Impacts Total Transfer Capability	150 MW 100 MW
						TTC with All Lines In Service	2200 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday ,October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 05/19/2021 to Mon 05/24/2021
0100 to 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Wed 05/19/2021 to Mon 05/24/2021
0100 to 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 05/19/2021 to Mon 05/24/2021
0100 to 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1000 MW
Impacts Total Transfer Capability	200 MW	250 MW
TTC with All Lines In Service	2200 MW	1250 MW

BUCHAN_S-MILLWOOD_345_W97

Thu 05/20/2021 to Sat 05/22/2021
0001 Continuous to 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7680 MW
Impacts Total Transfer Capability	135 MW
TTC with All Lines In Service	7815 MW

W49TH_ST_345KV_6

Thu 05/20/2021 to Sat 05/22/2021 **UPDATED by CONED 03/30/2021**
0001 Continuous to 0200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST-E13THSTA_345_M55

Thu 05/20/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**
0001 Continuous to 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_46

Sat 05/22/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**
0001 Continuous to 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F31

FWD

Mon 05/24/2021 to Tue 05/25/2021
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

FWD

Mon 05/24/2021 to Tue 05/25/2021
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

FWD

Mon 05/24/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Wed 05/26/2021 to Thu 05/27/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **6680 MW**
Impacts Total Transfer Capability 1135 MW
TTC with All Lines In Service 7815 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY -EDIC_345_UE1-7

Thu 06/03/2021 to Fri 06/04/2021
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM_230_30

Thu 06/03/2021 to Wed 09/15/2021 **UPDATED by NGRID 01/19/2021**
0700 Continuous 0659

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

Sat 06/05/2021 to Sat 06/05/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

ATHENS -PLSNTVLY_345_91

Tue 06/08/2021 to Wed 06/16/2021
0600 Continuous 2000

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

GILBOA -N.SCTLND_345_GNS-1

Wed 06/09/2021 to Wed 06/09/2021
0800 Daily 1200

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

BECK -NIAGARA_345_PA301

Wed 06/16/2021 to Thu 06/17/2021
0500 Continuous 2330

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1050 MW 900 MW
TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday , October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>LEEDS___-PLSNTVLY_345_92</p> <p>Thu 06/17/2021 to Thu 06/24/2021</p> <p style="padding-left: 40px;">0600 Continuous 2000</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 3800 MW</p> <p>Impacts Total Transfer Capability 4015 MW</p> <p>TTC with All Lines In Service 7815 MW</p>
<p>BECK___-NIAGARA_345_PA301</p> <p>Fri 06/25/2021 to Fri 06/25/2021</p> <p style="padding-left: 40px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 900 MW 800 MW</p> <p>Impacts Total Transfer Capability 1050 MW 900 MW</p> <p>TTC with All Lines In Service 1950 MW 1700 MW</p>
<p>FRASANX-COOPERS_345_UCC2-41</p> <p>Fri 06/25/2021 to Tue 08/10/2021</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>MARCY___-FRASANX_345_UCC2-41</p> <p>Fri 06/25/2021 to Tue 08/10/2021</p> <p style="padding-left: 40px;">0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>BECK___-NIAGARA_345_PA302</p> <p>Mon 07/12/2021 to Fri 07/16/2021</p> <p style="padding-left: 40px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 900 MW 800 MW</p> <p>Impacts Total Transfer Capability 1050 MW 900 MW</p> <p>TTC with All Lines In Service 1950 MW 1700 MW</p>
<p>NIAGARA_345_230_AT4</p> <p>Mon 07/19/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021</p> <p style="padding-left: 40px;">0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - OH - NY 1900 MW 1400 MW</p> <p>Impacts Total Transfer Capability 50 MW 300 MW</p> <p>TTC with All Lines In Service 1950 MW 1700 MW</p>
<p>NIAGARA_-STA_255_345_NH2</p> <p>Mon 07/26/2021 to Fri 07/30/2021 UPDATED by NYPA 02/19/2021</p> <p style="padding-left: 40px;">0500 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>DYSINGER EAST 1400 MW</p> <p>Impacts Total Transfer Capability 1750 MW</p> <p>TTC with All Lines In Service 3150 MW</p>

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 08/03/2021 to Tue 08/03/2021
0700 Continuous 1830

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255_345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021
0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PORTER -ROTTDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
0700 Continuous 1730

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND_345_14 & PORTER -ROTTDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON_345_303

Thu 09/16/2021 to Sun 10/17/2021
0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL -CLAY_345_1

Mon 09/20/2021 to Fri 09/24/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15	FWD
Mon 09/20/2021 to Sat 10/16/2021	(Import)
0700 Continuous 1730	OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 400 MW
	TTC with All Lines In Service 5250 MW
<hr/>	
KINTIGH -STA_255_345_SH1-39	FWD
Mon 09/27/2021 to Wed 09/29/2021 UPDATED by NYPA 03/04/2021	(Import)
0500 Continuous 0459	DYSINGER EAST 1400 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 1750 MW
	TTC with All Lines In Service 3150 MW
<hr/>	
NIAGARA -KINTIGH 345_NS1-38	FWD
Mon 09/27/2021 to Wed 09/29/2021 UPDATED by NYPA 03/04/2021	(Import)
0500 Continuous 0459	DYSINGER EAST 1400 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 1750 MW
	TTC with All Lines In Service 3150 MW
<hr/>	
PANNELL -CLAY 345_2	FWD
Mon 09/27/2021 to Fri 10/01/2021	(Import)
0700 Continuous 1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA	Impacts Total Transfer Capability 950 MW
	TTC with All Lines In Service 2250 MW
<hr/>	
W49TH_ST_345KV_6	FWD
Tue 09/28/2021 to Tue 09/28/2021 UPDATED by CONED 01/15/2021	(Import)
0100 Continuous 0130	SCH - PJM_HTP 300 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 360 MW
	TTC with All Lines In Service 660 MW
<hr/>	
E13THSTA-FARRAGUT_345_46	FWD
Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021	(Import)
0100 Continuous 0300	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW
<hr/>	
W49TH_ST-E13THSTA_345_M55	FWD
Tue 09/28/2021 to Tue 10/26/2021 UPDATED by CONED 01/15/2021	(Import)
0100 Continuous 0300	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd	Impacts Total Transfer Capability 800 MW
	TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

LEEDS_-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Thu 10/21/2021 to Sat 11/20/2021 **UPDATED by CONED 03/05/2021**
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Tue 10/26/2021 to Tue 10/26/2021 **UPDATED by CONED 01/15/2021**
0230 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>LINDN_CG-LNDVFT___345_V-3022</p> <p>Tue 11/02/2021 to Fri 11/05/2021</p> <p style="padding-left: 40px;">0800 Continuous 1500</p> <p>Work scheduled by: PJM</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - PJM_VFT 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 315 MW 315 MW</p> <p>TTC with All Lines In Service 315 MW 315 MW</p>
<p>PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY___765_MSU1</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 1730</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 1500 MW</p> <p>Impacts Total Transfer Capability 1475 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>CHATGUAY-MASSENA___765_7040</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 1550 MW</p> <p>Impacts Total Transfer Capability 1600 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>CHATGUAY-MASSENA___765_7040</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD REV</p> <p style="text-align: right;">(Import) (Export)</p> <p>SCH - HQ - NY 0 MW 0 MW</p> <p>Impacts Total Transfer Capability 1500 MW 1000 MW</p> <p>TTC with All Lines In Service 1500 MW 1000 MW</p>
<p>MARCY___765_345_AT1</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 1750 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MARCY___765_345_AT2</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>MOSES SOUTH 1700 MW</p> <p>Impacts Total Transfer Capability 1450 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>MASSENA_-MARCY___765_MSU1</p> <p>Mon 11/15/2021 to Tue 11/30/2021</p> <p style="padding-left: 40px;">0100 Continuous 1859</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 1670 MW</p> <p>Impacts Total Transfer Capability 1305 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

ARR: 19

ARR: 19

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Day	Time	Duration	Impact	TTC	FWD	REV
MASSENA -MARCY 765_MSU1	Mon 11/15/2021	Tue 11/30/2021	to	0100	Continuous	1859		(Import)	
							MOSES SOUTH	500 MW	
							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
Work scheduled by: NYPA									
MASSENA -MARCY 765_MSU1	Mon 11/15/2021	Tue 11/30/2021	to	0100	Continuous	1859		(Import)	(Export)
							SCH - HQ - NY	475 MW	1000 MW
							Impacts Total Transfer Capability	1025 MW	0 MW
							TTC with All Lines In Service	1500 MW	1000 MW
Work scheduled by: NYPA									
MASSENA -MARCY 765_MSU1	Mon 11/15/2021	Tue 11/30/2021	to	0100	Continuous	1859		(Import)	
							SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
Work scheduled by: NYPA									
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040	Mon 11/15/2021	Tue 11/30/2021	to	0100		1859		(Import)	
							MOSES SOUTH	500 MW	
							Impacts Total Transfer Capability	2650 MW	
							TTC with All Lines In Service	3150 MW	
Work scheduled by:									
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 11/15/2021	Tue 11/30/2021	to	0100		1859		(Import)	(Export)
							SCH - HQ - NY	850 MW	0 MW
							Impacts Total Transfer Capability	650 MW	1000 MW
							TTC with All Lines In Service	1500 MW	1000 MW
Work scheduled by:									
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2	Mon 11/15/2021	Tue 11/30/2021	to	0100		1859		(Import)	
							SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
Work scheduled by:									
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1	Mon 11/15/2021	Tue 11/30/2021	to	0100		1859		(Import)	
							SCH - HQ_CEDARS	90 MW	
							Impacts Total Transfer Capability	109 MW	
							TTC with All Lines In Service	199 MW	
Work scheduled by:									

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>STLAWRNC-MOSES ___ 230_L33P & MOSES ___ -MASSENA ___ 230_MMS1 & MOSES ___ - MASSENA ___ 230_MMS2</p> <p>Mon 11/15/2021 to Tue 11/30/2021 0100 1859</p> <p>Work scheduled by:</p>	<p>FWD (Import) SCH - HQ_CEDARS 90 MW Impacts Total Transfer Capability 109 MW TTC with All Lines In Service 199 MW</p>
<p>FRASER ___ 345_FRASER SVC</p> <p>Wed 12/01/2021 to Mon 02/28/2022 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import) CENTRAL EAST - VC 2935 MW Impacts Total Transfer Capability 40 MW TTC with All Lines In Service 2975 MW</p>
<p>MOSES ___ -ADIRNDCK ___ 230_MAI</p> <p>Wed 12/01/2021 to Tue 05/31/2022 0700 Continuous 1300</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import) MOSES SOUTH 2300 MW Impacts Total Transfer Capability 850 MW TTC with All Lines In Service 3150 MW</p>
<p>NIAGARA ___ -STA ___ 255 ___ 345_NH2</p> <p>Thu 12/02/2021 to Thu 01/13/2022 0500 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p>FWD (Import) DYSINGER EAST 1700 MW Impacts Total Transfer Capability 1450 MW TTC with All Lines In Service 3150 MW</p>
<p>MOTTHAVN-RAINEY ___ 345_Q12</p> <p>Sun 12/05/2021 to Sat 12/25/2021 UPDATED by CONED 03/25/2021 0001 Continuous 0159</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import) SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>LEEDS ___ -PLSNTVLY ___ 345_92</p> <p>Thu 02/17/2022 to Mon 02/21/2022 UPDATED by NGRID 03/31/2021 0600 Continuous 1900</p> <p>Work scheduled by: NGrid</p>	<p>FWD (Import) UPNY CONED 3800 MW Impacts Total Transfer Capability 2420 MW TTC with All Lines In Service 6220 MW</p>
<p>GOETHALS ___ 345KV_5</p> <p>Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p>FWD (Import) STATEN ISLAND Impacts Total Transfer Capability TTC with All Lines In Service</p>

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

N. SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD
 (Import)
 SCH - NE - NY **750 MW**
 Impacts Total Transfer Capability 650 MW
 TTC with All Lines In Service 1400 MW

N. SCTLND-ALPS_____345_2

Mon 05/02/2022 to Mon 05/09/2022

0600 Daily 1800

Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MOSES__-ADIRNDCK_230_MA2

Wed 06/01/2022 to Mon 11/14/2022

0700 Continuous 1300

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 **UPDATED by CONED 09/17/2020**

0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, April 14, 2021 to Friday, October 14, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS5

Wed 09/21/2022 to Wed 09/21/2022
 2130 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW