

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	250 MW	50 MW
TTC with All Lines In Service	2800 MW	1950 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Wed 06/30/2021 **EXT FORCE** **by CONED** **08/28/2020**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Mon 10/31/2022 **EXT FORCE** **by IESO** **10/01/2020**
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022 **EXT FORCE** **by LI** **01/12/2021**
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

SPRNBK_-EGRDNCTR_345_Y49

Thu 10/01/2020 to Mon 04/19/2021 **EXT FORCE** **by LI** **02/23/2021**
 0404 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	775 MW
Impacts Total Transfer Capability	725 MW
TTC with All Lines In Service	1500 MW

EGRDNCTY_345_138_AT2

Sat 10/10/2020 to Mon 04/19/2021 **EXT FORCE** **by LI** **02/23/2021**
 1815 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
CONED - LIPA	1250 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1						FWD
Sat 10/10/2020	to	Mon 04/19/2021	EXT FORCE	by LI	02/23/2021	(Import)
1856	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SCH-IMO-NYISO_LIMIT_1750						FWD
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Import)
0001	Continuous	2359				SCH - OH - NY 2050 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Sun 11/01/2020	to	Fri 04/30/2021	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
SAND_BAR-PLATSBRG_115_PV20						
Tue 02/23/2021	to	Mon 05/17/2021	UPDATED	by NYISO	03/16/2021	
1801	Continuous	0559				SCH - NE - NY
Work scheduled by: ISONE						Impacts Total Transfer Capability
						TTC with All Lines In Service
W49TH_ST_345KV_8						FWD
Tue 03/02/2021	to	Sun 05/02/2021	EXTENDED	by CONED	04/10/2021	(Import)
0201	Continuous	0200				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
PORTER__-ROTTRDAM_230_31						FWD
Tue 03/02/2021	to	Mon 05/31/2021	UPDATED	by NGRID	03/10/2021	(Import)
0600	Continuous	1730				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW
						TTC with All Lines In Service 2975 MW
MOSES__-ADIRNDCK_230_MAL						FWD
Tue 03/02/2021	to	Mon 05/10/2021	UPDATED	by NYPA	02/11/2021	(Import)
0700	Continuous	1159				MOSES SOUTH 2300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Sun 03/21/2021 to Sun 05/02/2021 **EXTENDED** by **CONED** **04/10/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

EDIC -N.SCTLND_345_14 & PORTER -ROTTDAM_230_31

Mon 03/22/2021 to Mon 05/31/2021
0600 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC -N.SCTLND_345_14

Mon 03/22/2021 to Mon 05/31/2021 **UPDATED** by **NGRID** **03/10/2021**
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

ROCHESTR-PANNELL_345_RP2

Wed 03/31/2021 to Sat 04/10/2021
0500 Continuous 2016

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/04/2021 to Sat 04/10/2021
1400 Continuous 1400

Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NINEMILE-CLAY_345_8

Tue 04/06/2021 to Sun 04/11/2021 **UPDATED** by **NGRID** **04/03/2021**
1600 Daily 0500

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5150 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 5250 MW

MOTTHAVN-RAINEY_345_Q11

Thu 04/08/2021 to Mon 04/12/2021 **EXT FORCE** by **CONED** **04/11/2021**
2309 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sat 04/10/2021 to Sat 04/10/2021
0600 Continuous 1600

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

S.RIPLEY-DUNKIRK__230_68

Mon 04/12/2021 to Fri 04/23/2021 **UPDATED by NGRID 04/12/2021**
0630 Continuous 1700

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

LEEDS____345KV_R94301

Mon 04/12/2021 to Mon 04/12/2021 **UPDATED by NGRID 02/01/2021**
0800 Continuous 0830

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

LEEDS__-HURLYAVE_345_301

Mon 04/12/2021 to Wed 04/14/2021 **UPDATED by NGRID 02/01/2021**
0800 Continuous 1825

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 2120 MW
TTC with All Lines In Service 6220 MW

SPRNBK_-W49TH_ST_345_M51

Wed 04/14/2021 to Mon 04/19/2021
1124 Continuous 2359

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

LEEDS____345KV_R94301

Fri 04/16/2021 to Fri 04/16/2021 **UPDATED by NGRID 02/01/2021**
1530 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Tue 04/20/2021	to	Tue 04/20/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0230				UPNY CONED 5905 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 315 MW	
					TTC with All Lines In Service 6220 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Tue 04/20/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0201	Continuous	0159				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 2220 MW	
					TTC with All Lines In Service 6220 MW	
MAINESBG-WATRCURE_345_30					FWD	
Tue 04/20/2021	to	Wed 04/21/2021				(Import)
0800	Continuous	1530				SCH - PJ - NY 2300 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 500 MW	
					TTC with All Lines In Service 2800 MW	
DUNWODIE_345KV_6					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0130	Continuous	0159				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0130	Continuous	0159				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>02/19/2021</u>	(Import)
0130	Continuous	0159				5905 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	315 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY-WOOD_ST__345_F30					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0201	Continuous	0230				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	2220 MW
					TTC with All Lines In Service	6220 MW
PLSNTVLY_345KV_RNS5					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0201	Continuous	0230				3800 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	2420 MW
					TTC with All Lines In Service	6220 MW
MILLWOOD-EASTVIEW_345_W82					FWD	
Fri 04/23/2021	to	Fri 04/23/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0201	Continuous	1800				5985 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	235 MW
					TTC with All Lines In Service	6220 MW
MILLWOOD_345KV_18					FWD	
Fri 04/23/2021	to	Sat 04/24/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>04/02/2021</u>	(Import)
0201	Continuous	2200				4350 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	1870 MW
					TTC with All Lines In Service	6220 MW
CHAT_DC_GC1					FWD	
Sat 04/24/2021	to	Sun 04/25/2021				(Import)
2000	Continuous	0500				2850 MW
Work scheduled by: HQ					MOSES SOUTH	
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sat 04/24/2021	to	Sun 04/25/2021				(Export)
2000	Continuous	0500				500 MW
Work scheduled by: HQ					SCH - HQ - NY	
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30

Mon 04/26/2021 to Tue 04/27/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 2220 MW
TTC with All Lines In Service 6220 MW

PLSNTVLY_345KV_RNS5

Mon 04/26/2021 to Tue 04/27/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 04/02/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

KINTIGH_-STA_255__345_SH1-39

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 04/26/2021 to Fri 04/30/2021
0700 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

HOMRC_NY-MAINS_NY_345_47

Mon 04/26/2021 to Sat 05/29/2021
0800 Continuous 1900

Work scheduled by: NYSEG

EXTENDED by NYSEG 03/10/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FRASER_-COOPERS__345_33

Mon 04/26/2021 to Fri 04/30/2021
0830 Continuous 1500

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2395 MW**
Impacts Total Transfer Capability 580 MW
TTC with All Lines In Service 2975 MW

ALCOA_PA_115KV_R8105

Tue 04/27/2021 to Thu 04/29/2021
0630 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **3100 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11				FWD
Wed 04/28/2021	to	Sat 05/08/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Fri 04/30/2021	to	Sun 05/09/2021	<u>UPDATED</u> <u>by CONED</u> <u>04/07/2021</u>	(Import)
0700	Continuous	2359	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1870 MW
				TTC with All Lines In Service 6220 MW
SCH-IMO-NYISO_LIMIT_1600				FWD
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u> <u>by IESO</u> <u>05/03/2019</u>	(Import)
0001	Continuous	2359	SCH - OH - NY	1900 MW
Work scheduled by: IESO				Impacts Total Transfer Capability 50 MW
				TTC with All Lines In Service 1950 MW
W49TH_ST_345KV_5				FWD
Sun 05/02/2021	to	Sun 05/02/2021	<u>UPDATED</u> <u>by CONED</u> <u>04/13/2021</u>	(Import)
0201	Continuous	0231	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7				FWD
Sun 05/02/2021	to	Sun 05/02/2021	<u>UPDATED</u> <u>by CONED</u> <u>04/13/2021</u>	(Import)
0201	Continuous	0231	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
NRTH1385-NOR HBR__138_601				FWD
Mon 05/03/2021	to	Mon 05/24/2021		(Import) (Export)
0600	Continuous	2359	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: LI				Impacts Total Transfer Capability 100 MW 100 MW
				TTC with All Lines In Service 200 MW 200 MW
NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_602				FWD
Mon 05/03/2021	to	Mon 05/24/2021		(Import) (Export)
0600		2359	SCH - NPX_1385	0 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability 200 MW 200 MW
				TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_601 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 2359

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NRTHPORT_138_NNC

Mon 05/03/2021 to Mon 05/24/2021
 0600 Continuous 2359

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

CLAY__-EDIC__345_2-15

Mon 05/03/2021 to Fri 05/07/2021
 0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
OSWEGO EXPORT	4850 MW
Impacts Total Transfer Capability	400 MW
TTC with All Lines In Service	5250 MW

FIVEMILE-STOLLERD_345_29

Mon 05/03/2021 to Fri 05/14/2021
 0700 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>PANNELL_-CLAY_345_2</p> <p>Mon 05/03/2021 to Sun 05/30/2021 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>WEST CENTRAL 1300 MW</p> <p>Impacts Total Transfer Capability 950 MW</p> <p>TTC with All Lines In Service 2250 MW</p>															
<p>HURLYAVE-ROSETON_345_303</p> <p>Mon 05/03/2021 to Fri 05/21/2021 0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 3715 MW</p> <p>TTC with All Lines In Service 7815 MW</p>															
<p>SHOR_NPX-SHOREHAM_138_CSC</p> <p>Mon 05/03/2021 to Sat 05/08/2021 <u>EXTENDED</u> <u>by ISONE</u> <u>03/15/2021</u> 0900 Continuous 1600</p> <p>Work scheduled by: LI</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">FWD</td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Import)</td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - NPX_CSC</td> <td style="text-align: right;">0 MW</td> <td style="text-align: right;">0 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">330 MW</td> <td style="text-align: right;">330 MW</td> </tr> </table>		FWD	REV		(Import)	(Export)	SCH - NPX_CSC	0 MW	0 MW	Impacts Total Transfer Capability	330 MW	330 MW	TTC with All Lines In Service	330 MW	330 MW
	FWD	REV														
	(Import)	(Export)														
SCH - NPX_CSC	0 MW	0 MW														
Impacts Total Transfer Capability	330 MW	330 MW														
TTC with All Lines In Service	330 MW	330 MW														
<p>ROTTRDAM-EASTOVER_230_38</p> <p>Tue 05/04/2021 to Tue 05/04/2021 0830 Daily(No Weekends) 1130</p> <p>Work scheduled by: NGrid</p>	<table style="width: 100%; border-collapse: collapse;"> <tr> <td style="width: 60%;"></td> <td style="width: 20%; text-align: right;">REV</td> </tr> <tr> <td></td> <td style="text-align: right;">(Export)</td> </tr> <tr> <td>SCH - NE - NY</td> <td style="text-align: right;">1400 MW</td> </tr> <tr> <td>Impacts Total Transfer Capability</td> <td style="text-align: right;">200 MW</td> </tr> <tr> <td>TTC with All Lines In Service</td> <td style="text-align: right;">1600 MW</td> </tr> </table> <p style="text-align: center; margin-top: 10px;">ARR: 77</p>		REV		(Export)	SCH - NE - NY	1400 MW	Impacts Total Transfer Capability	200 MW	TTC with All Lines In Service	1600 MW					
	REV															
	(Export)															
SCH - NE - NY	1400 MW															
Impacts Total Transfer Capability	200 MW															
TTC with All Lines In Service	1600 MW															
<p>RAMAPO_-BUCHAN_N_345_Y94</p> <p>Fri 05/07/2021 to Sun 05/09/2021 <u>UPDATED</u> <u>by CONED</u> <u>04/07/2021</u> 0001 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 7580 MW</p> <p>Impacts Total Transfer Capability 235 MW</p> <p>TTC with All Lines In Service 7815 MW</p>															
<p>EASTVIEW-SPRNBRK_345_W79</p> <p>Sat 05/08/2021 to Sun 05/09/2021 <u>UPDATED</u> <u>by CONED</u> <u>04/07/2021</u> 0700 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 3465 MW</p> <p>TTC with All Lines In Service 7815 MW</p>															
<p>W49TH_ST_345KV_5</p> <p>Sun 05/09/2021 to Sun 05/09/2021 <u>UPDATED</u> <u>by CONED</u> <u>04/13/2021</u> 0130 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - PJM_HTP 300 MW</p> <p>Impacts Total Transfer Capability 360 MW</p> <p>TTC with All Lines In Service 660 MW</p>															

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7				FWD
Sun 05/09/2021	to	Sun 05/09/2021	<u>UPDATED</u> <u>by CONED</u> <u>04/13/2021</u>	(Import)
0130	Continuous	0200	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7				FWD
Mon 05/10/2021	to	Mon 05/10/2021		(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_8				FWD
Mon 05/10/2021	to	Mon 05/10/2021		(Import)
0001	Continuous	0030	SCH - PJM_HTP	450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 210 MW
				TTC with All Lines In Service 660 MW
HUDSONTP-W49TH_ST_345_Y56				FWD
Mon 05/10/2021	to	Thu 05/13/2021		(Import)
0001	Continuous	2300	SCH - PJM_HTP	0 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
SPRNBK_-TREMONT_345_X28				FWD
Mon 05/10/2021	to	Wed 05/26/2021	<u>UPDATED</u> <u>by CONED</u> <u>03/18/2021</u>	(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 4600 MW
CLAY_-EDIC_345_1-16				FWD
Mon 05/10/2021	to	Fri 05/14/2021		(Import)
0700	Continuous	1530	OSWEGO EXPORT	4850 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 5250 MW
MOSES_-ADIRNDCK_230_MA2				FWD
Mon 05/10/2021	to	Tue 06/01/2021		(Import)
1200	Continuous	0659	MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1050 MW
				TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Work Scheduled by	Impact	TTC	FWD	REV
ALCOA_PA_115KV_R8105	Tue 05/11/2021	Thu 06/03/2021	0630 - 1630	NGrid	MOSES SOUTH	3100 MW	(Import)	
					Impacts Total Transfer Capability	50 MW		
					TTC with All Lines In Service	3150 MW		
DENNISON-ROSEMNTB_115_2/22	Wed 05/12/2021	Wed 05/12/2021	0630 - 1830	NGrid	SCH - HQ_CEDARS	95 MW	(Import)	40 MW
					Impacts Total Transfer Capability	95 MW		0 MW
					TTC with All Lines In Service	190 MW		40 MW
W49TH_ST_345KV_7	Thu 05/13/2021	Thu 05/13/2021	2230 - 2300	ConEd	SCH - PJM_HTP	300 MW	(Import)	
					Impacts Total Transfer Capability	360 MW		
					TTC with All Lines In Service	660 MW		
W49TH_ST_345KV_8	Thu 05/13/2021	Thu 05/13/2021	2230 - 2300	ConEd	SCH - PJM_HTP	450 MW	(Import)	
					Impacts Total Transfer Capability	210 MW		
					TTC with All Lines In Service	660 MW		
CRICKVLY-PLSNTVLY_345_F83	Fri 05/14/2021	Fri 05/14/2021	0001 - 2200	ConEd	SCH - NE - NY	350 MW	(Import)	
					Impacts Total Transfer Capability	1050 MW		
					TTC with All Lines In Service	1400 MW		
CRICKVLY-PLSNTVLY_345_F83	Fri 05/14/2021	Fri 05/14/2021	0001 - 2200	ConEd	SCH - NPX_1385	100 MW	(Import)	100 MW
					Impacts Total Transfer Capability	100 MW		100 MW
					TTC with All Lines In Service	200 MW		200 MW
NRTH1385-NOR HBR_138_601 & CRICKVLY-PLSNTVLY_345_F83	Fri 05/14/2021	Fri 05/14/2021	0001 - 2200		SCH - NPX_1385	0 MW	(Import)	0 MW
					Impacts Total Transfer Capability	200 MW		200 MW
					TTC with All Lines In Service	200 MW		200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
 0001 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

NRTH1385-NOR HBR__138_603 & CRICKVLY-PLSNTVLY_345_F83

Fri 05/14/2021 to Fri 05/14/2021
 0001 2200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

BUCHAN_N-EASTVIEW_345_W93

Fri 05/14/2021 to Sat 05/15/2021
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

RAMAPO__-BUCHAN_N_345_Y94

Fri 05/14/2021 to Sat 05/15/2021
 0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Sat 05/15/2021 to Sat 05/15/2021
 0301 2230

Work scheduled by:

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_5

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/15/2021**
 0201 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_7

Mon 05/17/2021 to Tue 05/18/2021 **UPDATED by CE 03/15/2021**
 0201 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday, April 15, 2021 to Saturday, October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-DUNWODIE_345_W75						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SPRNBK_345KV_RNS3						FWD	
Mon 05/17/2021	to	Tue 05/18/2021	<u>UPDATED</u>	<u>by CE</u>	<u>03/15/2021</u>	(Import)	
0201	Continuous	0200				3800 MW	
Work scheduled by: ConEd						SPR/DUN-SOUTH	
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
NIAGARA_-STA_255_345_NH2						FWD	
Mon 05/17/2021	to	Fri 05/21/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>03/23/2021</u>	(Import)	
0500	Continuous	1700				1400 MW	
Work scheduled by: NYPA						DYSINGER EAST	
						Impacts Total Transfer Capability	1750 MW
						TTC with All Lines In Service	3150 MW
SAND_BAR-PLATSBRG_115_PV20							
Mon 05/17/2021	to	Fri 07/02/2021					
0600	Continuous	1800					
Work scheduled by: ISONE						SCH - NE - NY	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
GOETHALS_345KV_5							
Wed 05/19/2021	to	Mon 05/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>04/05/2021</u>		
0100	Continuous	0200					
Work scheduled by: ConEd						STATEN ISLAND	
						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
LINDEN_-GOETHALS_230_A2253						FWD	REV
Wed 05/19/2021	to	Mon 05/24/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>04/05/2021</u>	(Import)	(Export)
0100	Continuous	0200				2050 MW	1150 MW
Work scheduled by: ConEd						SCH - PJ - NY	
						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	2200 MW
LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402						FWD	REV
Wed 05/19/2021	to	Mon 05/24/2021				(Import)	(Export)
0100		0200				2000 MW	1000 MW
Work scheduled by:						SCH - PJ - NY	
						Impacts Total Transfer Capability	200 MW
						TTC with All Lines In Service	2200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403	FWD	REV	
	(Import)	(Export)	
Wed 05/19/2021 to Mon 05/24/2021	2000 MW	1000 MW	
0100 to 0200	Impacts Total Transfer Capability	200 MW	250 MW
	TTC with All Lines In Service	2200 MW	1250 MW

Work scheduled by:

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403	FWD	REV	
	(Import)	(Export)	
Wed 05/19/2021 to Mon 05/24/2021	2000 MW	1000 MW	
0100 to 0200	Impacts Total Transfer Capability	200 MW	250 MW
	TTC with All Lines In Service	2200 MW	1250 MW

Work scheduled by:

BUCHAN_S-MILLWOOD_345_W97	FWD		
	(Import)		
Thu 05/20/2021 to Sat 05/22/2021	7680 MW		
0001 Continuous 0200	Impacts Total Transfer Capability	135 MW	
	TTC with All Lines In Service	7815 MW	

Work scheduled by: ConEd

W49TH_ST_345KV_6	FWD		
	(Import)		
Thu 05/20/2021 to Sat 05/22/2021	300 MW		
0001 Continuous 0200	Impacts Total Transfer Capability	360 MW	
	TTC with All Lines In Service	660 MW	

Work scheduled by: ConEd

W49TH_ST-E13THSTA_345_M55	FWD		
	(Import)		
Thu 05/20/2021 to Mon 05/24/2021	3800 MW		
0001 Continuous 0200	Impacts Total Transfer Capability	800 MW	
	TTC with All Lines In Service	4600 MW	

Work scheduled by: ConEd

E13THSTA-FARRAGUT_345_46	FWD		
	(Import)		
Sat 05/22/2021 to Mon 05/24/2021	3800 MW		
0001 Continuous 0200	Impacts Total Transfer Capability	800 MW	
	TTC with All Lines In Service	4600 MW	

Work scheduled by: ConEd

PLSNTVLY-WOOD_ST_345_F31	FWD		
	(Import)		
Mon 05/24/2021 to Tue 05/25/2021	4000 MW		
0001 Continuous 0159	Impacts Total Transfer Capability	3815 MW	
	TTC with All Lines In Service	7815 MW	

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

FWD

Mon 05/24/2021 to Tue 05/25/2021
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_6

FWD

Mon 05/24/2021 to Mon 05/24/2021 **UPDATED by CONED 03/30/2021**
0130 Continuous 0200

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROSETON_-EFISHKIL_345_RFK305

FWD

Wed 05/26/2021 to Thu 05/27/2021
0001 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **6680 MW**
Impacts Total Transfer Capability 1135 MW
TTC with All Lines In Service 7815 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

FWD

Tue 06/01/2021 to Wed 06/02/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

ARR: 19

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

FWD

Tue 06/01/2021 to Mon 06/07/2021
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

FWD

Tue 06/01/2021 to Sun 11/14/2021
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday, April 15, 2021 to Saturday, October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7				FWD	
Thu 06/03/2021	to	Fri 06/04/2021		(Import)	
0700	Continuous	1730	OSWEGO EXPORT		5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		0 MW
			TTC with All Lines In Service		5250 MW
PORTER -ROTTDAM 230_30				FWD	
Thu 06/03/2021	to	Wed 09/15/2021	UPDATED	(Import)	
0700	Continuous	0659	by NGRID 01/19/2021	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability		170 MW
			TTC with All Lines In Service		2975 MW
MARCY 345KV_CSC				FWD	
Sat 06/05/2021	to	Sat 06/05/2021		(Import)	
0700	Continuous	1730	CENTRAL EAST - VC		2925 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		50 MW
			TTC with All Lines In Service		2975 MW
ATHENS -PLSNTVLY 345_91				FWD	
Tue 06/08/2021	to	Wed 06/16/2021		(Import)	
0600	Continuous	2000	UPNY CONED		3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability		4015 MW
			TTC with All Lines In Service		7815 MW
GILBOA -N.SCTLND 345_GNS-1				FWD	
Wed 06/09/2021	to	Wed 06/09/2021		(Import)	
0800	Daily	1200	CENTRAL EAST - VC		2520 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability		455 MW
			TTC with All Lines In Service		2975 MW
BECK -NIAGARA 345_PA301				FWD	REV
Wed 06/16/2021	to	Thu 06/17/2021		(Import)	(Export)
0500	Continuous	2330	SCH - OH - NY		900 MW 800 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability		1050 MW 900 MW
			TTC with All Lines In Service		1950 MW 1700 MW
LEEDS -PLSNTVLY 345_92				FWD	
Thu 06/17/2021	to	Thu 06/24/2021		(Import)	
0600	Continuous	2000	UPNY CONED		3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability		4015 MW
			TTC with All Lines In Service		7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 345_PA301					FWD	REV
Fri 06/25/2021	to	Fri 06/25/2021				
0500	Continuous	1700				
Work scheduled by: NYPA			SCH - OH - NY	900 MW	800 MW	
			Impacts Total Transfer Capability	1050 MW	900 MW	
			TTC with All Lines In Service	1950 MW	1700 MW	
FRASANX-COOPERS 345_UCC2-41					FWD	
Fri 06/25/2021	to	Tue 08/10/2021				
0700	Continuous	1530				
Work scheduled by: NYPA			CENTRAL EAST - VC	2500 MW		
			Impacts Total Transfer Capability	475 MW		
			TTC with All Lines In Service	2975 MW		
MARCY -FRASANX 345_UCC2-41					FWD	
Fri 06/25/2021	to	Tue 08/10/2021				
0700	Continuous	1530				
Work scheduled by: NYPA			CENTRAL EAST - VC	2500 MW		
			Impacts Total Transfer Capability	475 MW		
			TTC with All Lines In Service	2975 MW		
BECK -NIAGARA 345_PA302					FWD	REV
Mon 07/12/2021	to	Fri 07/16/2021				
0500	Continuous	1700				
Work scheduled by: NYPA			SCH - OH - NY	900 MW	800 MW	
			Impacts Total Transfer Capability	1050 MW	900 MW	
			TTC with All Lines In Service	1950 MW	1700 MW	
NIAGARA 345_230_AT4					FWD	REV
Mon 07/19/2021	to	Fri 07/30/2021	UPDATED	by NYPA	02/19/2021	
0500	Continuous	1700				
Work scheduled by: NYPA			SCH - OH - NY	1900 MW	1400 MW	
			Impacts Total Transfer Capability	50 MW	300 MW	
			TTC with All Lines In Service	1950 MW	1700 MW	
NIAGARA -STA 255 345_NH2					FWD	
Mon 07/26/2021	to	Fri 07/30/2021	UPDATED	by NYPA	02/19/2021	
0500	Continuous	1900				
Work scheduled by: NYPA			DYSINGER EAST	1400 MW		
			Impacts Total Transfer Capability	1750 MW		
			TTC with All Lines In Service	3150 MW		
SAND_BAR-PLATSBRG 115_PV20						
Tue 08/03/2021	to	Tue 08/03/2021				
0700	Continuous	1830				
Work scheduled by: NYPA			SCH - NE - NY			
			Impacts Total Transfer Capability			
			TTC with All Lines In Service			

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANNX_345_UCC2-41

Tue 09/07/2021 to Wed 09/15/2021 **UPDATED by NYISO 02/03/2021**
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021
 0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021
 0700 Continuous 1730

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
 0700 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021
 0800 Continuous 1600

Work scheduled by: CHGE

UPDATED by CHGE 09/22/2020

FWD

(Import)

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021
 0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL_-CLAY_____345_1

Mon 09/20/2021 to Fri 09/24/2021
 0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

CLAY_____-EDIC_____345_2-15

Mon 09/20/2021 to Sat 10/16/2021
 0700 Continuous 1730

Work scheduled by: NYPA

FWD

(Import)

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

Work scheduled by: NYPA

UPDATED by NYPA 03/04/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

PANNELL_-CLAY____345_2

Mon 09/27/2021 to Fri 10/01/2021
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

W49TH_ST_345KV_6

Tue 09/28/2021 to Tue 09/28/2021
0100 Continuous 0130

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Tue 09/28/2021 to Tue 10/26/2021
0100 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 01/15/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

KINTIGH_-STA_255__345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38				FWD	
Wed 09/29/2021	to	Wed 12/01/2021		(Import)	
0500	Continuous	1900	DYSINGER EAST	1400 MW	
Work scheduled by: NYPA				Impacts Total Transfer Capability	1750 MW
				TTC with All Lines In Service	3150 MW
LEEDS_-HURLYAVE_345_301				FWD	
Mon 10/18/2021	to	Fri 11/19/2021		(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE				Impacts Total Transfer Capability	3715 MW
				TTC with All Lines In Service	7815 MW
GOETHALS_345KV_5					
Thu 10/21/2021	to	Sat 11/20/2021	UPDATED	by CONED	03/05/2021
0001	Continuous	0200	STATEN ISLAND		
Work scheduled by: ConEd				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
W49TH_ST_345KV_6				FWD	
Tue 10/26/2021	to	Tue 10/26/2021	UPDATED	by CONED	01/15/2021
0230	Continuous	0300	SCH - PJM_HTP		
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1750				FWD	
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359	SCH - OH - NY		
Work scheduled by: IESO				Impacts Total Transfer Capability	250 MW
				TTC with All Lines In Service	2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359	SCH - OH - NY		
Work scheduled by: IESO				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	2000 MW
LINDN_CG-LNDVFT__345_V-3022				FWD	REV
Tue 11/02/2021	to	Fri 11/05/2021		(Import)	(Export)
0800	Continuous	1500	SCH - PJM_VFT		
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW
				TTC with All Lines In Service	315 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1730

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD

(Import) (Export)

SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY____765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

FWD

(Import)

MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1		FWD	REV
		(Import)	(Export)
Mon 11/15/2021	to Tue 11/30/2021		
0100	Continuous 1859	SCH - HQ - NY	475 MW 1000 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1		FWD	
		(Import)	
Mon 11/15/2021	to Tue 11/30/2021		
0100	Continuous 1859	SCH - HQ_CEDARS	90 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040		FWD	
		(Import)	
Mon 11/15/2021	to Tue 11/30/2021		
0100	1859	MOSES SOUTH	500 MW
Work scheduled by:		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	REV
		(Import)	(Export)
Mon 11/15/2021	to Tue 11/30/2021		
0100	1859	SCH - HQ - NY	850 MW 0 MW
Work scheduled by:		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
		(Import)	
Mon 11/15/2021	to Tue 11/30/2021		
0100	1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1		FWD	
		(Import)	
Mon 11/15/2021	to Tue 11/30/2021		
0100	1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2		FWD	
		(Import)	
Mon 11/15/2021	to Tue 11/30/2021		
0100	1859	SCH - HQ_CEDARS	90 MW
Work scheduled by:		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Wed 12/01/2021 to Mon 02/28/2022
0700 Continuous 1730

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MOSES___-ADIRNDCK_230_MAI

FWD

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2

FWD

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MOTTHAVN-RAINEY___345_Q12

FWD

Sun 12/05/2021 to Sat 12/25/2021 **UPDATED by CONED 03/25/2021**
0001 Continuous 0159

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

LEEDS___-PLSNTVLY_345_92

FWD

Thu 02/17/2022 to Mon 02/21/2022 **UPDATED by NGRID 03/31/2021**
0600 Continuous 1900

(Import)

Work scheduled by: NGrid

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 2420 MW
TTC with All Lines In Service 6220 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN___-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS _____ 345_2					FWD	
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	
0600	Daily	1800		SCH - NE - NY	750 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1400 MW
N. SCTLND-ALPS _____ 345_2					FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022			(Import)	(Export)
0600	Daily	1800		SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	200 MW
HOMRC_NY-MAINS_NY _____ 345_47						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
HOMR_NYW-PIERC_NY _____ 345_48						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
MOSES _____ -ADIRNDCK_230_MA2					FWD	
Wed 06/01/2022	to	Mon 11/14/2022			(Import)	
0700	Continuous	1300		MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SPRNBRK _____ 345KV_RNS5					FWD	
Mon 09/19/2022	to	Mon 09/19/2022	UPDATED	by CONED	09/17/2020	
0001	Continuous	0030				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK _____ -W49TH_ST_345_M51					FWD	
Mon 09/19/2022	to	Wed 09/21/2022	UPDATED	by CONED	09/17/2020	
0001	Continuous	2200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,April 15, 2021 to Saturday ,October 15, 2022

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
 2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW