

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 2250 MW	
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD REV	
Mon 01/15/2018	to	Tue 11/30/2021				(Import) (Export)
0001		2359				2000 MW 1150 MW
Work scheduled by:					Impacts Total Transfer Capability 250 MW 100 MW	
					TTC with All Lines In Service 2250 MW 1250 MW	
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 2250 MW	
STLAWRNC-MOSES_230_L33P					FWD	
Mon 04/30/2018	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>07/08/2021</u>	(Import)
0456	Continuous	1600				2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 2250 MW	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Tue 02/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>01/12/2021</u>	(Import)
1807	Continuous	2359				375 MW
Work scheduled by: LI					Impacts Total Transfer Capability 285 MW	
					TTC with All Lines In Service 660 MW	
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 1950 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_140					FWD	
Tue 06/15/2021	to	Thu 07/22/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/15/2021</u>	(Import)
0200	Continuous	2300				140 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 50 MW	
					TTC with All Lines In Service 190 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 07/06/2021 to Thu 07/15/2021 **UPDATED** by NYPA 07/09/2021
 1300 Continuous 1400
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTDAM_230_30

Thu 07/08/2021 to Wed 09/15/2021 **UPDATED** by NYISO 07/04/2021
 0600 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

MOSES_-ADIRNDCK_230_MA2

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** by NYISO 07/04/2021
 0600 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1400

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** by NYISO 07/06/2021
 0600 Continuous 1300
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Thu 07/08/2021 to Sun 11/14/2021 **UPDATED** by NYISO 07/06/2021
 0600 Continuous 1300
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1700 MW

SPRNBK_-W49TH_ST_345_M51

Sat 07/17/2021 to Mon 07/19/2021
 0127 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

LAFAYTTE-CLRKSCRN_345_4-46

Sat 07/17/2021 to Sat 07/17/2021 **CANCELLED** by NGrid 07/17/2021
 0600 Daily 1400
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91				FWD	
Sat 07/17/2021	to	Sat 07/17/2021		(Import)	
0700	Daily(No Weekends)	1500	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
DUNWODIE-SHORE_RD_345_Y50				FWD	
Sat 07/17/2021	to	Sun 08/01/2021		(Import)	
1053	Continuous	2359	CONED - LIPA	800 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	700 MW	
			TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 1				FWD	
Sat 07/17/2021	to	Sun 08/01/2021		(Import)	
1053	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
SHORE_RD_345_138_BK 2				FWD	
Sat 07/17/2021	to	Sun 08/01/2021		(Import)	
1053	Continuous	2359	CONED - LIPA	1350 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	150 MW	
			TTC with All Lines In Service	1500 MW	
OAKDALE_-FRASER__345_32				FWD	
Sat 07/17/2021	to	Mon 07/19/2021		(Import)	
1126	Continuous	2359	CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYSEG			Impacts Total Transfer Capability	325 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA_345_230_AT4				FWD	REV
Mon 07/19/2021	to	Fri 07/30/2021	UPDATED	(Import)	(Export)
0500	Continuous	1700	by NYPA		
Work scheduled by: NYPA			06/30/2021	SCH - OH - NY	1900 MW 1400 MW
				Impacts Total Transfer Capability	50 MW 300 MW
				TTC with All Lines In Service	1950 MW 1700 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 07/19/2021	to	Mon 07/19/2021		(Import)	(Export)
0600	Continuous	2300	SCH - NPX_CSC	0 MW 0 MW	
Work scheduled by: ISONE				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CEDARS__-ROSEMNTB_115_2/22							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
DENNISON-ROSEMNTB_115_2/22							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	95 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80							
Fri 07/23/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/08/2021</u>		
0700	Continuous	1900				SCH - HQ_CEDARS	80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
FRASANNX-COOPERS_345_UCC2-41							
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>		
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY__-FRASANNX_345_UCC2-41							
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>		
0700	Continuous	1530				CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
CHAT_DC_GC1							
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		
0000	Continuous	0200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		
0000	Continuous	0200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 0200

Work scheduled by:

FWD
(Import)
MOSES SOUTH **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021
0000 0200

Work scheduled by:

FWD REV
(Import) (Export)
SCH - HQ - NY **1370 MW 0 MW**
Impacts Total Transfer Capability 130 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED by HQ 07/06/2021**
0000 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED by HQ 07/06/2021**
0000 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 07/25/2021 to Sun 07/25/2021 **UPDATED by HQ 07/06/2021**
0000 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

NIAGARA_-STA_255_345_NH2

Mon 07/26/2021 to Fri 07/30/2021 **UPDATED by NYPA 02/19/2021**
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 08/01/2021 to Sun 08/01/2021 **UPDATED by HQ 07/06/2021**
0000 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD
Sun 08/01/2021	to	Sun 08/01/2021				(Import)
0000		0200				2550 MW
Work scheduled by:						Impacts Total Transfer Capability 600 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD REV
Sun 08/01/2021	to	Sun 08/01/2021				(Import) (Export)
0000		0200				1370 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability 130 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW
CHAT_DC_GC2						FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 3150 MW
CHAT_DC_GC2						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200				500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1000 MW
SCH-HQ-NYISO_LIMIT_1150						FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				1150 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 1500 MW
BECK -NIAGARA_345_PA302						FWD REV
Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import) (Export)
0400	Continuous	0030				900 MW 800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW 900 MW
						TTC with All Lines In Service 1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)

CEDARS__-ROSEMNTB_115_2/22				
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	95 MW 40 MW
			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

DENNISON-ROSEMNTB_115_2/22				
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	95 MW 40 MW
			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80				
Mon 08/02/2021	to	Tue 08/03/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	80 MW
			Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW

CEDARS__-ROSEMNTA_115_1/11				
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	95 MW 40 MW
			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

DENNISON-ROSEMNTA_115_1/11				
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	95 MW 40 MW
			Impacts Total Transfer Capability	95 MW 0 MW
			TTC with All Lines In Service	190 MW 40 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80				
Wed 08/04/2021	to	Thu 08/05/2021		
0500	Continuous	1900		
Work scheduled by: HQ				
			SCH - HQ_CEDARS	80 MW
			Impacts Total Transfer Capability	110 MW
			TTC with All Lines In Service	190 MW

KINTIGH_-STA_255_345_SH1-39				
Mon 08/09/2021	to	Sun 08/15/2021		
0500	Continuous	1900		
Work scheduled by: NYPA				
			DYSINGER EAST	1400 MW
			Impacts Total Transfer Capability	1750 MW
			TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

FITZPTRK-EDIC____345_FE-1

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 5250 MW

FITZPTRK-EDIC____345_FE-1 & PORTER_-ROTTDAM_230_30

Fri 08/27/2021 to Thu 09/02/2021
0600 Continuous 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-STA_255__345_NH2

Wed 09/01/2021 to Tue 09/21/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
0001		0030	SPR/DUN-SOUTH	3200 MW
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
W49TH_ST-E13THSTA_345_M54				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
0001	Continuous	0500	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4				FWD
Mon 09/06/2021	to	Mon 09/06/2021		(Import)
2201		2230	SPR/DUN-SOUTH	3200 MW
Work scheduled by:				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
ROSETON_-ROCKTVRN_345_311				FWD
Tue 09/07/2021	to	Fri 09/10/2021	<u>07/15/2021</u>	(Import)
0700	Continuous	1600	UPNY CONED	4400 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 3415 MW
				TTC with All Lines In Service 7815 MW
FRASANNX-COOPERS__345_UCC2-41				FWD
Tue 09/07/2021	to	Wed 09/15/2021	<u>UPDATED</u> <u>by NYISO</u> <u>02/03/2021</u>	(Import)
0700	Continuous	1730		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				ARR: 19
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
MARCY__-FRASANNX_345_UCC2-41				FWD
Tue 09/07/2021	to	Wed 09/15/2021	<u>UPDATED</u> <u>by NYISO</u> <u>02/03/2021</u>	(Import)
0700	Continuous	1730		CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA				ARR: 19
				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
DUNWODIE_345KV_6				FWD
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u> <u>by CONED</u> <u>06/17/2021</u>	(Import)
0001	Continuous	0030		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>	(Import)
0001	Continuous	0030				UPNY CONED 7260 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 555 MW	
					TTC with All Lines In Service 7815 MW	
PLSNTVLE-DUNWODIE_345_W90					FWD	
Wed 09/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	
					TTC with All Lines In Service 7815 MW	
E13THSTA-FARRAGUT_345_45					FWD	
Thu 09/09/2021	to	Thu 09/09/2021				(Import)
0001	Continuous	0500				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_6					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE_345KV_8					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 09/11/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 7260 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 555 MW	
					TTC with All Lines In Service 7815 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_345_2				FWD		
Mon 09/13/2021	to	Fri 09/17/2021	UPDATED	by NYPA	05/12/2021	(Import)
0700	Continuous	1530				WEST CENTRAL
Work scheduled by: NYPA				Impacts Total Transfer Capability	950 MW	
				TTC with All Lines In Service	2250 MW	
W49TH_ST_345KV_6				FWD		
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW	
				TTC with All Lines In Service	660 MW	
E13THSTA-FARRAGUT_345_46				FWD		
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
W49TH_ST-E13THSTA_345_M55				FWD		
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
PORTER_-ROTTDAM_230_30				FWD		
Wed 09/15/2021	to	Tue 11/30/2021	UPDATED	by NGRID	05/11/2021	(Import)
1830	Continuous	1730				CENTRAL EAST - VC
Work scheduled by: NGrid				Impacts Total Transfer Capability	170 MW	
				TTC with All Lines In Service	2975 MW	
DUNWODIE_345KV_6				FWD		
Wed 09/15/2021	to	Wed 09/15/2021	UPDATED	by CONED	07/14/2021	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD		
Wed 09/15/2021	to	Wed 09/15/2021	UPDATED	by CONED	07/14/2021	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW	
				TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

EDIC___-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED by NGRID 05/11/2021**
 0700 Continuous 1730
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER___-ROTTRDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
 0700 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD	
Thu 09/16/2021	to	Sun 10/17/2021	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/22/2020</u>	(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW	
					TTC with All Lines In Service 7815 MW	
DUNWODIE_345KV_3					FWD	
Sat 09/18/2021	to	Sat 09/18/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
PLSNTVLE-DUNWODIE_345_W89					FWD	
Sat 09/18/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	
					TTC with All Lines In Service 7815 MW	
HOMRC_NY-MAINS_NY_345_47						
Sat 09/18/2021	to	Fri 11/05/2021				
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
PANNELL_-CLAY____345_1					FWD	
Mon 09/20/2021	to	Fri 09/24/2021				(Import)
0700	Continuous	1530				1300 MW
Work scheduled by: NYPA					WEST CENTRAL	
					Impacts Total Transfer Capability 950 MW	
					TTC with All Lines In Service 2250 MW	
CLAY____-EDIC____345_2-15					FWD	
Mon 09/20/2021	to	Sat 10/16/2021				(Import)
0700	Continuous	1730				4850 MW
Work scheduled by: NYPA					OSWEGO EXPORT	
					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
EFISHKIL-WOOD_ST__345_F38					FWD	
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	1000				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability 3815 MW	
					TTC with All Lines In Service 7815 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Sat 09/25/2021 to Tue 09/28/2021
0001 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

DUNWODIE_345KV_3

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021 **UPDATED by CONED 06/08/2021**
 0130 Continuous 0200

(Import)

Work scheduled by: ConEd

UPNY CONED **7210 MW**
 Impacts Total Transfer Capability 605 MW
 TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900

(Import)

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021
 2230 Continuous 2300

(Import)

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021
 0001 Continuous 0030

(Import)

Work scheduled by: ConEd

UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Thu 10/14/2021 to Sat 11/20/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Thu 10/14/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0001		0200	
Work scheduled by:			
			SPR/DUN-SOUTH 3200 MW
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W85			FWD
Sat 10/16/2021	to	Sat 10/16/2021	(Import)
0030	Continuous	0100	
Work scheduled by: ConEd			
			UPNY CONED 7550 MW
			Impacts Total Transfer Capability 265 MW
			TTC with All Lines In Service 7815 MW
DUNWODIE-MOTTHAVN_345_71			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_3			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
LEEDS__-HURLYAVE_345_301			FWD
Mon 10/18/2021	to	Fri 11/19/2021	(Import)
0800	Continuous	1600	
Work scheduled by: CHGE			
			UPNY CONED 4100 MW
			Impacts Total Transfer Capability 3715 MW
			TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 4350 MW
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
RAMAPO__-BUCHAN_N_345_Y94			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 7580 MW
			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97					FWD
Mon 11/01/2021	to	Fri 12/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Import)
Work scheduled by: IESO					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Export)
Work scheduled by: IESO					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
LINDN_CG-LNDVFT___345_V-3022					FWD REV
Tue 11/02/2021	to	Fri 11/05/2021			(Import) (Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
MILLWOOD_345KV_18					FWD
Wed 11/03/2021	to	Wed 11/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W98					FWD
Wed 11/03/2021	to	Tue 11/09/2021			(Import)
0201	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
LADENTWN-BUCHAN_S_345_Y88					FWD
Wed 11/03/2021	to	Tue 11/09/2021			(Import)
0201	Continuous	0200		UPNY CONED	7560 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021 **UPDATED** **by CONED** **06/30/2021**

0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021

0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** **by NYISO** **06/03/2021**

0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** **by NYISO** **06/03/2021**

0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - HQ - NY **0 MW 0 MW**
Impacts Total Transfer Capability 1500 MW 1000 MW
TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** **by NYISO** **06/03/2021**

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** **by NYISO** **06/03/2021**

0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** **by NYISO** **06/03/2021**

0100 Continuous 1859

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100	Continuous	1859	500 MW
Work scheduled by: NYPA			
		MOSES SOUTH	500 MW
		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import) (Export)
0100	Continuous	1859	475 MW 1000 MW
Work scheduled by: NYPA			
		SCH - HQ - NY	475 MW 1000 MW
		Impacts Total Transfer Capability	1025 MW 0 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100	Continuous	1859	90 MW
Work scheduled by: NYPA			
		SCH - HQ_CEDARS	90 MW
		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100		1859	500 MW
Work scheduled by:			
		MOSES SOUTH	500 MW
		Impacts Total Transfer Capability	2650 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD REV
Mon 11/15/2021	to	Tue 11/30/2021	(Import) (Export)
0100		1859	850 MW 0 MW
Work scheduled by:			
		SCH - HQ - NY	850 MW 0 MW
		Impacts Total Transfer Capability	650 MW 1000 MW
		TTC with All Lines In Service	1500 MW 1000 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100		1859	90 MW
Work scheduled by:			
		SCH - HQ_CEDARS	90 MW
		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<hr/>			
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021	to	Tue 11/30/2021	(Import)
0100		1859	90 MW
Work scheduled by:			
		SCH - HQ_CEDARS	90 MW
		Impacts Total Transfer Capability	109 MW
		TTC with All Lines In Service	199 MW
<hr/>			

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>STLAWRNC-MOSES__230_L33P & MOSES__-MASSENA__230_MMS1 & MOSES__- MASSENA__230_MMS2</p> <p>Mon 11/15/2021 to Tue 11/30/2021 0100 1859</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 90 MW Impacts Total Transfer Capability 109 MW TTC with All Lines In Service 199 MW</p>
<p>MILLWOOD-EASTVIEW_345_W85</p> <p>Fri 11/19/2021 to Fri 11/19/2021 UPDATED by CE 06/28/2021 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 7550 MW Impacts Total Transfer Capability 265 MW TTC with All Lines In Service 7815 MW</p>
<p>EASTVIEW-SPRNBK__345_W78</p> <p>Fri 11/19/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 4350 MW Impacts Total Transfer Capability 3465 MW TTC with All Lines In Service 7815 MW</p>
<p>DUNWODIE-MOTTHAVN_345_72</p> <p>Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>DUNWODIE_345KV_8</p> <p>Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4</p> <p>Wed 11/24/2021 to Sun 11/28/2021 0001 0200</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>MILLWOOD-EASTVIEW_345_W85</p> <p>Wed 11/24/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021 0130 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPNY CONED 7550 MW Impacts Total Transfer Capability 265 MW TTC with All Lines In Service 7815 MW</p>

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS4				FWD	
Sun 11/28/2021	to	Sun 11/28/2021	UPDATED by CONED 06/20/2021	(Import)	
0300	Continuous	0330	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M52				FWD	
Sun 11/28/2021	to	Wed 12/01/2021	UPDATED by CONED 06/20/2021	(Import)	
0300	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
NIAGARA_-PACKARD__230_61				FWD	REV
Tue 11/30/2021	to	Mon 12/06/2021		(Import)	(Export)
0615	Continuous	1900	SCH - OH - NY	1200 MW	1850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1100 MW 150 MW
				TTC with All Lines In Service	2300 MW 2000 MW
SPRNBRK__345KV_RNS4				FWD	
Wed 12/01/2021	to	Wed 12/01/2021	UPDATED by CONED 06/20/2021	(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
FITZPTRK-EDIC____345_FE-1				FWD	
Wed 12/01/2021	to	Thu 12/09/2021	CANCELLED by NGrid 07/14/2021	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2825 MW	
Work scheduled by: NGrid				Impacts Total Transfer Capability	150 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC _____ 345_FE-1			FWD
Wed 12/01/2021	to	Thu 12/09/2021	(Import)
0700	Continuous	1730	OSWEGO EXPORT 4800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 450 MW
			TTC with All Lines In Service 5250 MW
MOSES ____- ADIRNDCK_230_MAI			FWD
Wed 12/01/2021	to	Tue 05/31/2022	(Import)
0700	Continuous	1300	MOSES SOUTH 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
NIAGARA _ - STA_255 __ 345_NH2			FWD
Thu 12/02/2021	to	Thu 01/13/2022	(Import)
0500	Continuous	1900	DYSINGER EAST 1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
BUCHAN_S-MILLWOOD_345_W98			FWD
Tue 12/07/2021	to	Fri 12/10/2021	(Import)
0201	Continuous	0200	UPNY CONED 7680 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 135 MW
			TTC with All Lines In Service 7815 MW
LADENTWN-BUCHAN_S_345_Y88			FWD
Tue 12/07/2021	to	Fri 12/10/2021	(Import)
0201	Continuous	0200	UPNY CONED 7560 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 255 MW
			TTC with All Lines In Service 7815 MW
MILLWOOD_345KV_18			FWD
Tue 12/07/2021	to	Fri 12/10/2021	(Import)
0201	Continuous	0200	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBRK __ 345_W64			FWD
Sun 12/12/2021	to	Tue 12/14/2021	(Import)
2000	Continuous	0200	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Sun 12/12/2021 to Tue 12/14/2021
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

Sun 12/12/2021 to Tue 12/14/2021
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 12/22/2021 to Thu 12/23/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK_345_W79

Wed 12/22/2021 to Thu 12/23/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

FRASER_345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED by NYPA 05/25/2021**
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

NIAGARA -PACKARD_230_61

Mon 01/17/2022 to Fri 01/21/2022
 0615 Continuous 1900
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - OH - NY **1200 MW 1850 MW**
 Impacts Total Transfer Capability 1100 MW 150 MW
 TTC with All Lines In Service 2300 MW 2000 MW

FRASANX-COOPERS_345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41

Mon 02/07/2022 to Sat 02/12/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

ATHENS___-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS___-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MARCY___-EDIC_____345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Sat 02/26/2022 to Mon 02/28/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

PORTER_-ROTTDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 Continuous 2200

Work scheduled by:

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30		FWD
Mon 03/21/2022	to Wed 03/23/2022	(Import)
0001	Continuous 2200	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 3815 MW
		TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4		FWD
Sat 03/26/2022	to Mon 03/28/2022	(Import)
0001	2200	UPNY CONED 3800 MW
Work scheduled by:		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
ATHENS__-PLSNTVLY_345_91		FWD
Sat 03/26/2022	to Sun 05/01/2022	(Import)
0001	Continuous 2200	UPNY CONED 3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS4		FWD
Sat 03/26/2022	to Sun 05/01/2022	(Import)
0001	Continuous 2200	UPNY CONED 3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
PLSNTVLY-WOOD_ST__345_F31		FWD
Tue 03/29/2022	to Wed 03/30/2022	(Import)
0001	Continuous 2200	UPNY CONED 4000 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 3815 MW
		TTC with All Lines In Service 7815 MW
SPRNBK_-TREMONT__345_X28		FWD
Tue 04/05/2022	to Wed 04/06/2022	(Import)
0001	Continuous 0300	SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 400 MW
		TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93		FWD
Wed 04/06/2022	to Wed 04/06/2022	(Import)
0001	Continuous 0030	UPNY CONED 4350 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 3465 MW
		TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBRK__345_W79			FWD
Wed 04/06/2022	to	Thu 04/07/2022	(Import)
0001	Continuous	0300	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93			FWD
Thu 04/07/2022	to	Thu 04/07/2022	(Import)
0230	Continuous	0300	UPNY CONED 4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
PANNELL_-CLAY____345_1			FWD
Mon 04/11/2022	to	Fri 04/15/2022	(Import)
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
PORTER_-ROTTDAM_230_30			FWD
Wed 04/13/2022	to	Tue 12/31/2030	(Import)
0600	Continuous	2359	CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 170 MW
			TTC with All Lines In Service 2975 MW
PANNELL_-CLAY____345_2			FWD
Mon 04/18/2022	to	Fri 04/22/2022	(Import)
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
EDIC_-FRASER_345_EF24-40			FWD
Thu 04/21/2022	to	Tue 06/14/2022	(Import)
0700	Continuous	1530	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4			FWD
Sat 04/23/2022	to	Tue 04/26/2022	(Import)
0001		2200	UPNY CONED 3800 MW
Work scheduled by:			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31			FWD	
Wed 04/27/2022	to	Fri 04/29/2022	(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93			FWD	
Mon 05/02/2022	to	Mon 05/02/2022	(Import)	
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBRK__345_W79			FWD	
Mon 05/02/2022	to	Thu 05/05/2022	(Import)	
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
N.SCTLND-ALPS____345_2			FWD	
Mon 05/02/2022	to	Mon 05/09/2022	(Import)	
0600	Daily	1800	SCH - NE - NY	750 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	650 MW
			TTC with All Lines In Service	1400 MW
N.SCTLND-ALPS____345_2			FWD	REV
Mon 05/02/2022	to	Mon 05/09/2022	(Import)	(Export)
0600	Daily	1800	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SPRNBRK_-TREMONT__345_X28			FWD	
Tue 05/03/2022	to	Mon 05/09/2022	(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	4600 MW
BUCHAN_N-EASTVIEW_345_W93			FWD	
Thu 05/05/2022	to	Thu 05/05/2022	(Import)	
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,July 18, 2021 to Tuesday ,January 17, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
 0800 Continuous 1600
 Work scheduled by: PJM
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
 0800 Continuous 1600
 Work scheduled by: PJM
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SPRNBRK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020
 0001 Continuous 0030
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
 0001 Continuous 2200
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
 2130 Continuous 2200
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW