

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 01/15/2018	to	Tue 11/30/2021				(Import) (Export)
0001		2359				SCH - PJ - NY 2000 MW 1150 MW
Work scheduled by:					Impacts Total Transfer Capability	250 MW 100 MW
					TTC with All Lines In Service	2250 MW 1250 MW
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>07/08/2021</u>	
0456	Continuous	1600				SCH - OH - NY
Work scheduled by: IESO					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Tue 02/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>01/12/2021</u>	(Import)
1807	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
SCH-HQ_CEDARS-NYISO_LIMIT_140					FWD	
Tue 06/15/2021	to	Fri 07/23/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>07/19/2021</u>	(Import)
0200	Continuous	0001				SCH - HQ_CEDARS 140 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30					FWD	
Thu 07/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>	(Import)
0600	Continuous	1830				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 170 MW	
					TTC with All Lines In Service 2975 MW	
MOSES__-ADIRNDCK_230_MA2					FWD	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>	(Import)
0600	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
SCH-IMO-NYISO_LIMIT_1400					FWD	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY 1700 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 1950 MW	
SCH-NYISO-IMO_LIMIT_1200					REV	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY 1500 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 1700 MW	
SPRNBK_-W49TH_ST_345_M51					FWD	
Sat 07/17/2021	to	Tue 07/20/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>07/19/2021</u>	(Import)
0127	Continuous	0700				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
LAFAYTTE-CLRKSCRN_345_4-46					FWD	
Sat 07/17/2021	to	Sat 07/17/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>07/17/2021</u>	(Import)
0600	Daily	1400				CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 325 MW	
					TTC with All Lines In Service 2975 MW	
ATHENS__-PLSNTVLY_345_91					FWD	
Sat 07/17/2021	to	Sat 07/17/2021				(Import)
0700	Daily(No Weekends)	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW	
					TTC with All Lines In Service 7815 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50						FWD	
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
1053	Continuous	2359				CONED - LIPA	800 MW
Work scheduled by: LI						Impacts Total Transfer Capability	700 MW
						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 1						FWD	
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
1053	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
SHORE_RD_345_138_BK 2						FWD	
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
1053	Continuous	2359				CONED - LIPA	1350 MW
Work scheduled by: LI						Impacts Total Transfer Capability	150 MW
						TTC with All Lines In Service	1500 MW
OAKDALE -FRASER 345_32						FWD	
Sat 07/17/2021	to	Sun 07/18/2021	<u>UPDATED</u>	<u>by NYSEG</u>	<u>07/19/2021</u>	(Import)	
1126	Continuous	2344				CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability	325 MW
						TTC with All Lines In Service	2975 MW
NIAGARA 345_230_AT4						FWD	REV
Mon 07/19/2021	to	Fri 07/30/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/30/2021</u>	(Import)	(Export)
0500	Continuous	1700				SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	50 MW 300 MW
						TTC with All Lines In Service	1950 MW 1700 MW
SHOR_NPX-SHOREHAM_138_CSC						FWD	REV
Mon 07/19/2021	to	Mon 07/19/2021				(Import)	(Export)
0600	Continuous	2300				SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	330 MW 330 MW
						TTC with All Lines In Service	330 MW 330 MW
BECK -PACKARD_230_BP76						FWD	REV
Tue 07/20/2021	to	Wed 07/21/2021	<u>FORCED</u>	<u>by IESO</u>	<u>07/22/2021</u>	(Import)	(Export)
2026	Continuous	1830				SCH - OH - NY	1500 MW 1150 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	450 MW 550 MW
						TTC with All Lines In Service	1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4						FWD	
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
0913	Continuous	2359					
Work scheduled by: LI						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6						FWD	
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)	
0913	Continuous	2359					
Work scheduled by: LI						SPR/DUN-SOUTH	3800 MW
						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
CEDARS__-ROSEMNTB_115_2/22						FWD	REV
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	(Export)
0700	Continuous	1900					
Work scheduled by: HQ						SCH - HQ_CEDARS	95 MW 40 MW
						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
DENNISON-ROSEMNTB_115_2/22						FWD	REV
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	(Export)
0700	Continuous	1900					
Work scheduled by: HQ						SCH - HQ_CEDARS	95 MW 40 MW
						Impacts Total Transfer Capability	95 MW 0 MW
						TTC with All Lines In Service	190 MW 40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD	
Fri 07/23/2021	to	Fri 07/23/2021	<u>CANCELLED</u>	<u>by HQ</u>	<u>07/20/2021</u>	(Import)	
0700	Continuous	1900					
Work scheduled by: HQ						SCH - HQ_CEDARS	80 MW
						Impacts Total Transfer Capability	110 MW
						TTC with All Lines In Service	190 MW
FRASANX-COOPERS__345_UCC2-41						FWD	
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						CENTRAL EAST - VC	2500 MW
						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY__-FRASANX_345_UCC2-41						FWD	
Fri 07/23/2021	to	Thu 08/26/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import)	
0700	Continuous	1530					
Work scheduled by: NYPA						CENTRAL EAST - VC	2500 MW
						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD		
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				2850 MW	
Work scheduled by: HQ					MOSES SOUTH		
					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1					REV		
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200				500 MW	
Work scheduled by: HQ					SCH - HQ - NY		
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD		
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	
0000		0200				2550 MW	
Work scheduled by:					MOSES SOUTH		
					Impacts Total Transfer Capability	600 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	(Export)
0000		0200				1370 MW	0 MW
Work scheduled by:					SCH - HQ - NY		
					Impacts Total Transfer Capability	130 MW	1000 MW
					TTC with All Lines In Service	1500 MW	1000 MW
CHAT_DC_GC2					FWD		
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				2850 MW	
Work scheduled by: HQ					MOSES SOUTH		
					Impacts Total Transfer Capability	300 MW	
					TTC with All Lines In Service	3150 MW	
CHAT_DC_GC2					REV		
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)	
0000	Continuous	0200				500 MW	
Work scheduled by: HQ					SCH - HQ - NY		
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1000 MW	
SCH-HQ-NYISO_LIMIT_1150					FWD		
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200				1150 MW	
Work scheduled by: HQ					SCH - HQ - NY		
					Impacts Total Transfer Capability	350 MW	
					TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OSWEGO__ -VOLNEY__ 345_12					FWD	
Sat 07/31/2021	to	Sat 07/31/2021			(Import)	
0630	Daily	1500		OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
CHAT_DC_GC1					FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 08/01/2021	to	Sun 08/01/2021			(Import)	
0000		0200		MOSES SOUTH	2550 MW	
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sun 08/01/2021	to	Sun 08/01/2021			(Import)	(Export)
0000		0200		SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC2					FWD	
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200		MOSES SOUTH	2850 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2						REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Export)
0000	Continuous	0200		SCH - HQ - NY	500 MW	
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD		
SCH-HQ-NYISO_LIMIT_1150						(Import)		
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	SCH - HQ - NY	1150 MW	
0000	Continuous	0200				Impacts Total Transfer Capability	350 MW	
Work scheduled by: HQ						TTC with All Lines In Service	1500 MW	
BECK__-NIAGARA_345_PA302						FWD	REV	
Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>	(Import) (Export)		
0400	Continuous	0030				SCH - OH - NY	900 MW	800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW	900 MW
						TTC with All Lines In Service	1950 MW	1700 MW
CEDARS__-ROSEMNTB_115_2/22						FWD	REV	
Mon 08/02/2021	to	Tue 08/03/2021				(Import) (Export)		
0500	Continuous	1900				SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
DENNISON-ROSEMNTB_115_2/22						FWD	REV	
Mon 08/02/2021	to	Tue 08/03/2021				(Import) (Export)		
0500	Continuous	1900				SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD		
Mon 08/02/2021	to	Tue 08/03/2021				(Import)		
0500	Continuous	1900				SCH - HQ_CEDARS	80 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	110 MW	
						TTC with All Lines In Service	190 MW	
CEDARS__-ROSEMNTA_115_1/11						FWD	REV	
Wed 08/04/2021	to	Thu 08/05/2021				(Import) (Export)		
0500	Continuous	1900				SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW
DENNISON-ROSEMNTA_115_1/11						FWD	REV	
Wed 08/04/2021	to	Thu 08/05/2021				(Import) (Export)		
0500	Continuous	1900				SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	95 MW	0 MW
						TTC with All Lines In Service	190 MW	40 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 08/04/2021 to Thu 08/05/2021
0500 Continuous 1900

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

KINTIGH_-STA_255_345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255_345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/16/2021 to Sun 08/22/2021
0700 Continuous 2300

Work scheduled by: HQ

FWD
(Import)
SCH - HQ_CEDARS **80 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 190 MW

NIAGARA_-STA_255_345_NH2

Mon 08/23/2021 to Fri 08/27/2021
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 02/19/2021

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>FITZPTRK-EDIC _____ 345_FE-1</p> <p>Fri 08/27/2021 to Thu 09/02/2021</p> <p style="padding-left: 40px;">0600 Continuous 1830</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>FITZPTRK-EDIC _____ 345_FE-1</p> <p>Fri 08/27/2021 to Thu 09/02/2021</p> <p style="padding-left: 40px;">0600 Continuous 1830</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4800 MW</p> <p>Impacts Total Transfer Capability 450 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>FITZPTRK-EDIC _____ 345_FE-1 & PORTER -ROTTRDAM_230_30</p> <p>Fri 08/27/2021 to Thu 09/02/2021</p> <p style="padding-left: 40px;">0600 1830</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2655 MW</p> <p>Impacts Total Transfer Capability 320 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>SCH-HQ_CEDARS-NYISO_LIMIT_80</p> <p>Mon 08/30/2021 to Sun 09/05/2021</p> <p style="padding-left: 40px;">0700 Continuous 2300</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - HQ_CEDARS 80 MW</p> <p>Impacts Total Transfer Capability 110 MW</p> <p>TTC with All Lines In Service 190 MW</p>
<p>N.SCTLND-LEEDS _____ 345_93</p> <p>Mon 08/30/2021 to Mon 08/30/2021</p> <p style="padding-left: 40px;">0800 Daily(No Weekends) 1500</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2650 MW</p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>NIAGARA -STA_255 _____ 345_NH2</p> <p>Wed 09/01/2021 to Tue 09/21/2021</p> <p style="padding-left: 40px;">0500 Continuous 1900</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 1400 MW</p> <p>Impacts Total Transfer Capability 1750 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>LAFAYTTE-CLRKSCRN _____ 345_4-46</p> <p>Wed 09/01/2021 to Wed 09/01/2021</p> <p style="padding-left: 40px;">0630 Daily 1400</p> <p>Work scheduled by: NGrid</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2650 MW</p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
 Mon 09/06/2021 to Mon 09/06/2021
 0001 0030

Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M54
 Mon 09/06/2021 to Mon 09/06/2021
 0001 Continuous 0500

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4
 Mon 09/06/2021 to Mon 09/06/2021
 2201 2230

Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

ROSETON_-ROCKTVRN_345_311
 Tue 09/07/2021 to Fri 09/10/2021
 0700 Continuous 1600

Work scheduled by: CHGE

07/15/2021

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 3415 MW
 TTC with All Lines In Service 7815 MW

FRASANX-COOPERS__345_UCC2-41
 Tue 09/07/2021 to Wed 09/15/2021
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_-FRASANX_345_UCC2-41
 Tue 09/07/2021 to Wed 09/15/2021
 0700 Continuous 1730

Work scheduled by: NYPA

UPDATED by NYISO 02/03/2021

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6
 Wed 09/08/2021 to Wed 09/08/2021
 0001 Continuous 0030

Work scheduled by: ConEd

UPDATED by CONED 06/17/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8					FWD	
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Wed 09/08/2021	to	Wed 09/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/17/2021</u>	(Import)
0001	Continuous	0030				UPNY CONED 7260 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	555 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W90					FWD	
Wed 09/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
E13THSTA-FARRAGUT_345_45					FWD	
Thu 09/09/2021	to	Thu 09/09/2021				(Import)
0001	Continuous	0500				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Sat 09/11/2021	to	Sat 09/11/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD	
Sat 09/11/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 7260 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	555 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
PANNELL_-CLAY_345_2					FWD	
Mon 09/13/2021	to	Fri 09/17/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/12/2021</u>	(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 950 MW
						TTC with All Lines In Service 2250 MW
<hr/>						
W49TH_ST_345KV_6						FWD
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	0030				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
<hr/>						
E13THSTA-FARRAGUT_345_46						FWD
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
W49TH_ST-E13THSTA_345_M55						FWD
Wed 09/15/2021	to	Wed 10/13/2021				(Import)
0001	Continuous	2300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
PORTER_-ROTRDAM_230_30						FWD
Wed 09/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/11/2021</u>	(Import)
1830	Continuous	1730				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 170 MW
						TTC with All Lines In Service 2975 MW
<hr/>						
DUNWODIE_345KV_6						FWD
Wed 09/15/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
<hr/>						
DUNWODIE_345KV_8						FWD
Wed 09/15/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>07/14/2021</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	CONED - LIPA	800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 1500 MW
DUNWODIE_345KV_4				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_6				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
SHORE_RD_345_138_BK 1				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2				FWD
Thu 09/16/2021	to	Sat 09/18/2021		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
EDIC____-N.SCTLND_345_14				FWD
Thu 09/16/2021	to	Sun 11/14/2021	UPDATED	(Import)
0700	Continuous	1730	by NGRID	05/11/2021
Work scheduled by: NGrid				CENTRAL EAST - VC 1670 MW
				Impacts Total Transfer Capability 1305 MW
				TTC with All Lines In Service 2975 MW
EDIC____-N.SCTLND_345_14 & PORTER____-ROTTRDAM_230_30				FWD
Thu 09/16/2021	to	Sun 11/14/2021		(Import)
0700		1730	CENTRAL EAST - VC	1500 MW
Work scheduled by:				Impacts Total Transfer Capability 1475 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303					FWD	
Thu 09/16/2021	to	Sun 10/17/2021	<u>UPDATED</u>	<u>by CHGE</u>	<u>09/22/2020</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW	
					TTC with All Lines In Service 7815 MW	
DUNWODIE_345KV_3					FWD	
Sat 09/18/2021	to	Sat 09/18/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
PLSNTVLE-DUNWODIE_345_W89					FWD	
Sat 09/18/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	
					TTC with All Lines In Service 7815 MW	
HOMRC_NY-MAINS_NY_345_47						
Sat 09/18/2021	to	Fri 11/05/2021				SCH - PJ - NY
0800	Continuous	1600				Impacts Total Transfer Capability
Work scheduled by: PJM					TTC with All Lines In Service	
PANNELL_-CLAY____345_1					FWD	
Mon 09/20/2021	to	Fri 09/24/2021				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW	
					TTC with All Lines In Service 2250 MW	
CLAY____-EDIC____345_2-15					FWD	
Mon 09/20/2021	to	Sat 10/16/2021				(Import)
0700	Continuous	1730				OSWEGO EXPORT 4850 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 5250 MW	
EFISHKIL-WOOD_ST__345_F38					FWD	
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	1000				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	
					TTC with All Lines In Service 7815 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

Sat 09/25/2021 to Tue 09/28/2021
0001 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_3

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Wed 09/29/2021 to Wed 09/29/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Wed 09/29/2021 to Wed 09/29/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 06/08/2021

FWD
 (Import)
 UPNY CONED **7210 MW**
 Impacts Total Transfer Capability 605 MW
 TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

Wed 09/29/2021 to Wed 12/01/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

Wed 10/13/2021 to Wed 10/13/2021
 2230 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Thu 10/14/2021 to Sat 11/20/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Thu 10/14/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SPRNBRK_345KV_RS3 & SPRNBRK_345KV_RS4

Sat 10/16/2021 to Mon 10/18/2021
 0001 0200

Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
 0030 Continuous 0100

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021
 0101 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

LEEDS_-HURLYAVE_345_301

Mon 10/18/2021 to Fri 11/19/2021
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 10/20/2021 to Thu 10/21/2021
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94					FWD
Wed 10/20/2021	to	Thu 10/21/2021			(Import)
0001	Continuous	0200		UPNY CONED	7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W97					FWD
Mon 11/01/2021	to	Fri 12/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359		SCH - OH - NY	2050 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019
0001	Continuous	2359		SCH - OH - NY	1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
LINDN_CG-LNDVFT__345_V-3022					FWD REV
Tue 11/02/2021	to	Fri 11/05/2021			(Import) (Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
MILLWOOD_345KV_18					FWD
Wed 11/03/2021	to	Wed 11/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W98					FWD
Wed 11/03/2021	to	Tue 11/09/2021			(Import)
0201	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWN-BUCHAN_S_345_Y88				FWD	
Wed 11/03/2021	to	Tue 11/09/2021		(Import)	
0201	Continuous	0200	UPNY CONED	7560 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	255 MW	
			TTC with All Lines In Service	7815 MW	
<hr/>					
GOETHALS_345KV_5					
Fri 11/12/2021	to	Tue 11/16/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/30/2021</u>
0001	Continuous	0300	STATEN ISLAND		
Work scheduled by: ConEd			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
<hr/>					
PORTER_-ROTTRDAM_230_30 & MASSENA_-MARCY___765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100		1730	CENTRAL EAST - VC	1500 MW	
Work scheduled by:			Impacts Total Transfer Capability	1475 MW	
			TTC with All Lines In Service	2975 MW	
<hr/>					
CHATGUAY-MASSENA__765_7040				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859	MOSES SOUTH		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
<hr/>					
CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859	SCH - HQ - NY		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
<hr/>					
MARCY___765_345_AT1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859	MOSES SOUTH		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
			ARR: 19		
<hr/>					
MARCY___765_345_AT2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859	MOSES SOUTH		
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
			ARR: 19		

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021 to Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import)
0100 Continuous 1859			CENTRAL EAST - VC 1670 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1305 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021 to Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import)
0100 Continuous 1859			MOSES SOUTH 500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD REV
Mon 11/15/2021 to Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import) (Export)
0100 Continuous 1859			SCH - HQ - NY 475 MW 1000 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1025 MW 0 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
MASSENA -MARCY 765_MSU1			FWD
Mon 11/15/2021 to Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import)
0100 Continuous 1859			SCH - HQ_CEDARS 90 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 109 MW
			TTC with All Lines In Service 199 MW
<hr/>			
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040			FWD
Mon 11/15/2021 to Tue 11/30/2021			(Import)
0100 1859			MOSES SOUTH 500 MW
Work scheduled by:			Impacts Total Transfer Capability 2650 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD REV
Mon 11/15/2021 to Tue 11/30/2021			(Import) (Export)
0100 1859			SCH - HQ - NY 850 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability 650 MW 1000 MW
			TTC with All Lines In Service 1500 MW 1000 MW
<hr/>			
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2			FWD
Mon 11/15/2021 to Tue 11/30/2021			(Import)
0100 1859			SCH - HQ_CEDARS 90 MW
Work scheduled by:			Impacts Total Transfer Capability 109 MW
			TTC with All Lines In Service 199 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES_230_L33P & MASSENA_-MARCY_765_MSU1					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	90 MW
Work scheduled by:					Impacts Total Transfer Capability
					TTC with All Lines In Service
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2					FWD
Mon 11/15/2021	to	Tue 11/30/2021			(Import)
0100		1859		SCH - HQ_CEDARS	90 MW
Work scheduled by:					Impacts Total Transfer Capability
					TTC with All Lines In Service
MILLWOOD-EASTVIEW_345_W85					FWD
Fri 11/19/2021	to	Fri 11/19/2021	UPDATED	by CE	06/28/2021
0001	Continuous	0030			
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability
					TTC with All Lines In Service
EASTVIEW-SPRNBK_345_W78					FWD
Fri 11/19/2021	to	Wed 11/24/2021	UPDATED	by CE	06/28/2021
0001	Continuous	0200			
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability
					TTC with All Lines In Service
DUNWODIE-MOTTHAVN_345_72					FWD
Sat 11/20/2021	to	Wed 11/24/2021	UPDATED	by CONED	06/07/2021
0001	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability
					TTC with All Lines In Service
DUNWODIE_345KV_8					FWD
Sat 11/20/2021	to	Wed 11/24/2021	UPDATED	by CONED	06/07/2021
0001	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability
					TTC with All Lines In Service
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4					FWD
Wed 11/24/2021	to	Sun 11/28/2021			(Import)
0001		0200			
Work scheduled by:					SPR/DUN-SOUTH
					Impacts Total Transfer Capability
					TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85						FWD	
Wed 11/24/2021	to	Wed 11/24/2021	<u>UPDATED</u>	<u>by CE</u>	<u>06/28/2021</u>	(Import)	
0130	Continuous	0200				UPNY CONED	7550 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	265 MW
						TTC with All Lines In Service	7815 MW
DUNWODIE-MOTTHAVN_345_71						FWD	
Wed 11/24/2021	to	Sun 11/28/2021				(Import)	
0201	Continuous	0100				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3						FWD	
Wed 11/24/2021	to	Sun 11/28/2021				(Import)	
0201	Continuous	0100				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
SPRNBRK_345KV_RNS4						FWD	
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0330				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M52						FWD	
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0300	Continuous	0200				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW
NIAGARA_-PACKARD_230_61						FWD	REV
Tue 11/30/2021	to	Mon 12/06/2021				(Import)	(Export)
0615	Continuous	1900				SCH - OH - NY	1200 MW 1850 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	1100 MW 150 MW
						TTC with All Lines In Service	2300 MW 2000 MW
SPRNBRK_345KV_RNS4						FWD	
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)	
0130	Continuous	0200				SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	1400 MW
						TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

NIAGARA -STA_255_345_NH2

Thu 12/02/2021 to Thu 01/13/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

Sun 12/12/2021 to Tue 12/14/2021 **UPDATED by CE 07/21/2021**
2000 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 12/12/2021 to Tue 12/14/2021 **UPDATED by CE 07/21/2021**
2000 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event ID	Start Date	End Date	Time	Duration	Work Scheduled by	Updated By	Updated Date	Impact Zone	FWD (Import)	REV (Export)	
SPRNBK_345KV_RNS5	Sun 12/12/2021	Tue 12/14/2021	2000	0200	Continuous	ConEd	07/21/2021	SPR/DUN-SOUTH	3200 MW		
									Impacts Total Transfer Capability	1400 MW	
									TTC with All Lines In Service	4600 MW	
BUCHAN_N-EASTVIEW_345_W93	Wed 12/22/2021	Thu 12/23/2021	0001	0200	Continuous	ConEd		UPNY CONED	4350 MW		
									Impacts Total Transfer Capability	3465 MW	
									TTC with All Lines In Service	7815 MW	
EASTVIEW-SPRNBK_345_W79	Wed 12/22/2021	Thu 12/23/2021	0001	0200	Continuous	ConEd		UPNY CONED	4350 MW		
									Impacts Total Transfer Capability	3465 MW	
									TTC with All Lines In Service	7815 MW	
FRASER_345_FRASER SVC	Tue 01/04/2022	Mon 02/28/2022	0700	1730	Continuous	NYPA	05/25/2021	CENTRAL EAST - VC	2935 MW		
									Impacts Total Transfer Capability	40 MW	
									TTC with All Lines In Service	2975 MW	
NIAGARA_-PACKARD_230_61	Mon 01/17/2022	Fri 01/21/2022	0615	1900	Continuous	NGrid		SCH - OH - NY	1200 MW	1850 MW	
									Impacts Total Transfer Capability	1100 MW	150 MW
									TTC with All Lines In Service	2300 MW	2000 MW
FRASANNX-COOPERS_345_UCC2-41	Mon 02/07/2022	Sat 02/12/2022	0700	1530	Continuous	NYPA		CENTRAL EAST - VC	2500 MW		
									Impacts Total Transfer Capability	475 MW	
									TTC with All Lines In Service	2975 MW	
									ARR: 19		
MARCY_-FRASANNX_345_UCC2-41	Mon 02/07/2022	Sat 02/12/2022	0700	1530	Continuous	NYPA		CENTRAL EAST - VC	2500 MW		
									Impacts Total Transfer Capability	475 MW	
									TTC with All Lines In Service	2975 MW	
									ARR: 19		

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/07/2021

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-STA_255__345_NH2

Sat 02/26/2022 to Mon 02/28/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
CENTRAL EAST - VC 2805 MW
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

FRASANNX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY__-FRASANNX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
CENTRAL EAST - VC 2500 MW
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
 0100 Continuous 2200
 Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4000 MW
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Tue 03/29/2022 to Wed 03/30/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT_345_X28

Tue 04/05/2022 to Wed 04/06/2022
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W79

Wed 04/06/2022 to Thu 04/07/2022
 0001 Continuous 0300

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_1

Mon 04/11/2022 to Fri 04/15/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

PORTER_-ROTTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

EDIC_-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
 0001 2200
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 04/27/2022 to Fri 04/29/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work Scheduled	Work Scheduled by	Impact	TTC with All Lines In Service	Notes
NIAGARA__345_230_AT4				
Fri 04/29/2022 0500 to Fri 04/29/2022 1700 Continuous	NYPA	SCH - OH - NY	2000 MW	REV (Export) 1750 MW
BUCHAN_N-EASTVIEW_345_W93				
Mon 05/02/2022 0001 to Mon 05/02/2022 0030 Continuous	ConEd	UPNY CONED	7815 MW	FWD (Import) 4350 MW
EASTVIEW-SPRNBRK__345_W79				
Mon 05/02/2022 0001 to Thu 05/05/2022 0200 Continuous	ConEd	UPNY CONED	7815 MW	FWD (Import) 4350 MW
ROCHESTR-PANNELL__345_RP2				
Mon 05/02/2022 0500 to Fri 05/06/2022 1700 Continuous	NYPA	DYSINGER EAST	3150 MW	FWD (Import) 2300 MW
N. SCTLND-ALPS____345_2				
Mon 05/02/2022 0600 to Mon 05/09/2022 1800 Daily	NGrid	SCH - NE - NY	1400 MW	FWD (Import) 750 MW
N. SCTLND-ALPS____345_2				
Mon 05/02/2022 0600 to Mon 05/09/2022 1800 Daily	NGrid	SCH - NPX_1385	200 MW	FWD (Import) (Export) 100 MW 100 MW
SPRNBRK_-TREMONT__345_X28				
Tue 05/03/2022 0001 to Mon 05/09/2022 0300 Continuous	ConEd	SPR/DUN-SOUTH	4600 MW	FWD (Import) 4200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 UPDATED by PJM 11/19/2020
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL_-CLAY_345_1

Mon 09/12/2022 to Fri 09/16/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SPRNBRK_345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 UPDATED by CONED 09/17/2020
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,July 22, 2021 to Saturday ,January 21, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SPRNBRK__345KV_RNS5

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW