

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: ConEd					SCH - PJ - NY	200 MW
					Impacts Total Transfer Capability	2250 MW
					TTC with All Lines In Service	
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 01/15/2018	to	Tue 11/30/2021				(Import) (Export)
0001		2359				2000 MW 1150 MW
Work scheduled by:					SCH - PJ - NY	250 MW 100 MW
					Impacts Total Transfer Capability	2250 MW 1250 MW
					TTC with All Lines In Service	
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				2050 MW
Work scheduled by: ConEd					SCH - PJ - NY	200 MW
					Impacts Total Transfer Capability	2250 MW
					TTC with All Lines In Service	
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>07/08/2021</u>	
0456	Continuous	1600				
Work scheduled by: IESO					SCH - OH - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Tue 02/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>01/12/2021</u>	(Import)
1807	Continuous	2359				375 MW
Work scheduled by: LI					SCH - PJM_NEPTUNE	285 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO					SCH - OH - NY	50 MW
					Impacts Total Transfer Capability	1950 MW
					TTC with All Lines In Service	
SCH-HQ_CEDARS-NYISO_LIMIT_140					FWD	
Tue 06/15/2021	to	Fri 07/23/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>07/19/2021</u>	(Import)
0200	Continuous	0001				140 MW
Work scheduled by: HQ					SCH - HQ_CEDARS	50 MW
					Impacts Total Transfer Capability	190 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30					FWD	
Thu 07/08/2021	to	Wed 09/15/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>	(Import)
0600	Continuous	1830				CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 170 MW	
					TTC with All Lines In Service 2975 MW	
MOSES__-ADIRNDCK_230_MA2					FWD	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/04/2021</u>	(Import)
0600	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1050 MW	
					TTC with All Lines In Service 3150 MW	
SCH-IMO-NYISO_LIMIT_1400					FWD	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY 1700 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 1950 MW	
SCH-NYISO-IMO_LIMIT_1200					REV	
Thu 07/08/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>07/06/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY 1500 MW
Work scheduled by: IESO					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 1700 MW	
SPRNBK_-W49TH_ST_345_M51					FWD	
Sat 07/17/2021	to	Tue 07/20/2021	<u>EXTENDED</u>	<u>by CE</u>	<u>07/19/2021</u>	(Import)
0127	Continuous	0700				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW	
					TTC with All Lines In Service 4600 MW	
DUNWODIE-SHORE_RD_345_Y50					FWD	
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)
1053	Continuous	2359				CONED - LIPA 800 MW
Work scheduled by: LI					Impacts Total Transfer Capability 700 MW	
					TTC with All Lines In Service 1500 MW	
SHORE_RD_345_138_BK_1					FWD	
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	(Import)
1053	Continuous	2359				CONED - LIPA 1350 MW
Work scheduled by: LI					Impacts Total Transfer Capability 150 MW	
					TTC with All Lines In Service 1500 MW	

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
SHORE_RD_345_138_BK 2						(Import)
Sat 07/17/2021	to	Mon 08/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	CONED - LIPA 1350 MW
1053	Continuous	2359				Impacts Total Transfer Capability 150 MW
Work scheduled by: LI						TTC with All Lines In Service 1500 MW
<hr/>						FWD
OAKDALE -FRASER 345_32						(Import)
Sat 07/17/2021	to	Sun 07/18/2021	<u>UPDATED</u>	<u>by NYSEG</u>	<u>07/19/2021</u>	CENTRAL EAST - VC 2650 MW
1126	Continuous	2344				Impacts Total Transfer Capability 325 MW
Work scheduled by: NYSEG						TTC with All Lines In Service 2975 MW
<hr/>						FWD REV
NIAGARA 345_230_AT4						(Import) (Export)
Mon 07/19/2021	to	Fri 07/30/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>06/30/2021</u>	SCH - OH - NY 1900 MW 1400 MW
0500	Continuous	1700				Impacts Total Transfer Capability 50 MW 300 MW
Work scheduled by: NYPA						TTC with All Lines In Service 1950 MW 1700 MW
<hr/>						FWD REV
SHOR_NPX-SHOREHAM_138_CSC						(Import) (Export)
Mon 07/19/2021	to	Mon 07/19/2021				SCH - NPX_CSC 0 MW 0 MW
0600	Continuous	2300				Impacts Total Transfer Capability 330 MW 330 MW
Work scheduled by: ISONE						TTC with All Lines In Service 330 MW 330 MW
<hr/>						FWD REV
BECK -PACKARD 230_BP76						(Import) (Export)
Tue 07/20/2021	to	Wed 07/21/2021	<u>FORCED</u>	<u>by IESO</u>	<u>07/22/2021</u>	SCH - OH - NY 1500 MW 1150 MW
2026	Continuous	1830				Impacts Total Transfer Capability 450 MW 550 MW
Work scheduled by: IESO						TTC with All Lines In Service 1950 MW 1700 MW
<hr/>						FWD
DUNWODIE_345KV_4						(Import)
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	SPR/DUN-SOUTH 3800 MW
0913	Continuous	2359				Impacts Total Transfer Capability 800 MW
Work scheduled by: LI						TTC with All Lines In Service 4600 MW
<hr/>						FWD
DUNWODIE_345KV_6						(Import)
Wed 07/21/2021	to	Fri 07/23/2021	<u>UPDATED</u>	<u>by CE</u>	<u>07/21/2021</u>	SPR/DUN-SOUTH 3800 MW
0913	Continuous	2359				Impacts Total Transfer Capability 800 MW
Work scheduled by: LI						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
CEDARS__-ROSEMNTB_115_2/22						
Fri 07/23/2021	to	Fri 07/23/2021	CANCELLED	by HQ	07/20/2021	
0700	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW
						40 MW
DENNISON-ROSEMNTB_115_2/22						
Fri 07/23/2021	to	Fri 07/23/2021	CANCELLED	by HQ	07/20/2021	
0700	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	95 MW
					Impacts Total Transfer Capability	95 MW
					TTC with All Lines In Service	190 MW
						40 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						
Fri 07/23/2021	to	Fri 07/23/2021	CANCELLED	by HQ	07/20/2021	
0700	Continuous	1900				
Work scheduled by: HQ					SCH - HQ_CEDARS	80 MW
					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	190 MW
FRASANX-COOPERS_345_UCC2-41						
Fri 07/23/2021	to	Thu 08/26/2021	UPDATED	by NYPA	07/16/2021	
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
						ARR: 19
MARCY__-FRASANX_345_UCC2-41						
Fri 07/23/2021	to	Thu 08/26/2021	UPDATED	by NYPA	07/16/2021	
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	2500 MW
					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
						ARR: 19
MILLWOOD-EASTVIEW_345_W99						
Sat 07/24/2021	to	Sat 07/24/2021				
0001	Continuous	0030				
Work scheduled by: ConEd					UPNY CONED	7550 MW
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
SPRNBRK_345KV_RNS5						
Sat 07/24/2021	to	Sat 07/24/2021				
0001	Continuous	0030				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3200 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64						FWD	
Sat 07/24/2021	to	Sun 07/25/2021				(Import)	
0001	Continuous	1000			UPNY CONED	4350 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	3465 MW
						TTC with All Lines In Service	7815 MW
CHAT_DC_GC1						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200			MOSES SOUTH	2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200			SCH - HQ - NY	500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	
0000		0200			MOSES SOUTH	2550 MW	
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sun 07/25/2021	to	Sun 07/25/2021				(Import)	(Export)
0000		0200			SCH - HQ - NY	1370 MW	0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2						FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)	
0000	Continuous	0200			MOSES SOUTH	2850 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200			SCH - HQ - NY	500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150					FWD	
Sun 07/25/2021	to	Sun 07/25/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>	(Import)
0000	Continuous	0200				SCH - HQ - NY 1150 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	1500 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0001	Continuous	2359				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0001	Continuous	2359				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0001	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0930	Continuous	1000				UPNY CONED 7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
SPRNBRK__345KV_RNS5					FWD	
Sun 07/25/2021	to	Sun 07/25/2021				(Import)
0930	Continuous	1000				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
OSWEGO_-VOLNEY__345_12					FWD	
Sat 07/31/2021	to	Sat 07/31/2021				(Import)
0630	Daily	1500				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1							FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Import)
0000	Continuous	0200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2							FWD
Sun 08/01/2021	to	Sun 08/01/2021					(Import)
0000		0200				MOSES SOUTH	2550 MW
Work scheduled by:						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2							FWD
Sun 08/01/2021	to	Sun 08/01/2021					(Import) (Export)
0000		0200				SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:						Impacts Total Transfer Capability	130 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2							FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Import)
0000	Continuous	0200				MOSES SOUTH	2850 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC2							REV
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Export)
0000	Continuous	0200				SCH - HQ - NY	500 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150							FWD
Sun 08/01/2021	to	Sun 08/01/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>07/06/2021</u>		(Import)
0000	Continuous	0200				SCH - HQ - NY	1150 MW
Work scheduled by: HQ						Impacts Total Transfer Capability	350 MW
						TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK	-NIAGARA	345_PA302				FWD	REV
						(Import)	(Export)
Mon 08/02/2021	to	Sat 08/07/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>07/16/2021</u>		
0400	Continuous	0030				SCH - OH - NY	900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	1950 MW
							1700 MW
						FWD	REV
						(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	95 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
							40 MW
						FWD	REV
						(Import)	(Export)
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	95 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
							40 MW
						FWD	
						(Import)	
Mon 08/02/2021	to	Tue 08/03/2021				SCH - HQ_CEDARS	80 MW
0500	Continuous	1900				Impacts Total Transfer Capability	110 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
						FWD	REV
						(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021				SCH - HQ_CEDARS	95 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
							40 MW
						FWD	REV
						(Import)	(Export)
Wed 08/04/2021	to	Thu 08/05/2021				SCH - HQ_CEDARS	95 MW
0500	Continuous	1900				Impacts Total Transfer Capability	95 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW
							40 MW
						FWD	
						(Import)	
Wed 08/04/2021	to	Thu 08/05/2021				SCH - HQ_CEDARS	80 MW
0500	Continuous	1900				Impacts Total Transfer Capability	110 MW
Work scheduled by: HQ						TTC with All Lines In Service	190 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

Mon 08/09/2021 to Sun 08/15/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/09/2021 to Sun 08/15/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

KINTIGH_-STA_255__345_SH1-39

Mon 08/16/2021 to Sun 08/22/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH__345_NS1-38

Mon 08/16/2021 to Sun 08/22/2021
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Mon 08/16/2021 to Sun 08/22/2021
 0700 Continuous 2300
 Work scheduled by: HQ

FWD
 (Import)
 SCH - HQ_CEDARS **80 MW**
 Impacts Total Transfer Capability 110 MW
 TTC with All Lines In Service 190 MW

NIAGARA_-STA_255__345_NH2

Mon 08/23/2021 to Fri 08/27/2021 **UPDATED by NYPA 02/19/2021**
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1400 MW**
 Impacts Total Transfer Capability 1750 MW
 TTC with All Lines In Service 3150 MW

FITZPTRK-EDIC____345_FE-1

Fri 08/27/2021 to Thu 09/02/2021
 0600 Continuous 1830
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC 345_FE-1		FWD
Fri 08/27/2021 to Thu 09/02/2021		(Import)
0600	Continuous 1830	OSWEGO EXPORT 4800 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability 450 MW
		TTC with All Lines In Service 5250 MW
FITZPTRK-EDIC 345_FE-1 & PORTER -ROTTDAM 230_30		FWD
Fri 08/27/2021 to Thu 09/02/2021		(Import)
0600	1830	CENTRAL EAST - VC 2655 MW
Work scheduled by:		Impacts Total Transfer Capability 320 MW
		TTC with All Lines In Service 2975 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80		FWD
Mon 08/30/2021 to Sun 09/05/2021		(Import)
0700	Continuous 2300	SCH - HQ_CEDARS 80 MW
Work scheduled by: HQ		Impacts Total Transfer Capability 110 MW
		TTC with All Lines In Service 190 MW
N.SCTLND-LEEDS 345_93		FWD
Mon 08/30/2021 to Mon 08/30/2021		(Import)
0800	Daily(No Weekends) 1500	CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability 325 MW
		TTC with All Lines In Service 2975 MW
NIAGARA -STA_255_345_NH2		FWD
Wed 09/01/2021 to Tue 09/21/2021		(Import)
0500	Continuous 1900	DYSINGER EAST 1400 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 1750 MW
		TTC with All Lines In Service 3150 MW
LAFAYTTE-CLRKSCRN_345_4-46		FWD
Wed 09/01/2021 to Wed 09/01/2021		(Import)
0630	Daily 1400	CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid		Impacts Total Transfer Capability 325 MW
		TTC with All Lines In Service 2975 MW
SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4		FWD
Mon 09/06/2021 to Mon 09/06/2021		(Import)
0001	0030	SPR/DUN-SOUTH 3200 MW
Work scheduled by:		Impacts Total Transfer Capability 1400 MW
		TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>W49TH_ST-E13THSTA_345_M54</p> <p>Mon 09/06/2021 to Mon 09/06/2021</p> <p>0001 Continuous 0500</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4</p> <p>Mon 09/06/2021 to Mon 09/06/2021</p> <p>2201 2230</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>ROSETON_-ROCKTVRN_345_311</p> <p>Tue 09/07/2021 to Fri 09/10/2021</p> <p>0700 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p style="text-align: center;"><u>07/15/2021</u></p> <p>UPNY CONED 4400 MW</p> <p>Impacts Total Transfer Capability 3415 MW</p> <p>TTC with All Lines In Service 7815 MW</p>		
<hr/>			
<p>FRASANX-COOPERS_345_UCC2-41</p> <p>Tue 09/07/2021 to Wed 09/15/2021</p> <p>0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPDATED by NYISO 02/03/2021</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p> <p style="text-align: center;">ARR: 19</p>		
<hr/>			
<p>MARCY_-FRASANX_345_UCC2-41</p> <p>Tue 09/07/2021 to Wed 09/15/2021</p> <p>0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPDATED by NYISO 02/03/2021</p> <p>CENTRAL EAST - VC 2500 MW</p> <p>Impacts Total Transfer Capability 475 MW</p> <p>TTC with All Lines In Service 2975 MW</p> <p style="text-align: center;">ARR: 19</p>		
<hr/>			
<p>DUNWODIE_345KV_6</p> <p>Wed 09/08/2021 to Wed 09/08/2021</p> <p>0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPDATED by CONED 06/17/2021</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>DUNWODIE_345KV_8</p> <p>Wed 09/08/2021 to Wed 09/08/2021</p> <p>0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>UPDATED by CONED 06/17/2021</p> <p>SPR/DUN-SOUTH 3800 MW</p> <p>Impacts Total Transfer Capability 800 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Wed 09/08/2021 to Wed 09/08/2021
0001 Continuous 0030

UPDATED by CONED 06/17/2021

Work scheduled by: ConEd

FWD
(Import)
7260 MW
UPNY CONED
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

Wed 09/08/2021 to Wed 09/15/2021
0001 Continuous 2200

UPDATED by CONED 07/14/2021

Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

Thu 09/09/2021 to Thu 09/09/2021
0001 Continuous 0500

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

UPDATED by CONED 07/14/2021

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 09/11/2021 to Sat 09/11/2021
0001 Continuous 1800

UPDATED by CONED 07/14/2021

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/11/2021 to Wed 09/15/2021
0001 Continuous 2200

UPDATED by CONED 07/14/2021

Work scheduled by: ConEd

FWD
(Import)
7260 MW
UPNY CONED
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_345_2

Mon 09/13/2021 to Fri 09/17/2021
0700 Continuous 1530

UPDATED by NYPA 05/12/2021

Work scheduled by: NYPA

FWD
(Import)
1300 MW
WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 09/15/2021 to Wed 10/13/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

E13THSTA-FARRAGUT_345_46

Wed 09/15/2021 to Wed 10/13/2021
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST-E13THSTA_345_M55

Wed 09/15/2021 to Wed 10/13/2021
 0001 Continuous 2300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PORTER__-ROTTRDAM_230_30

Wed 09/15/2021 to Tue 11/30/2021 **UPDATED by NGRID 05/11/2021**
 1830 Continuous 1730
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Wed 09/15/2021 to Wed 09/15/2021 **UPDATED by CONED 07/14/2021**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 09/15/2021 to Wed 09/15/2021 **UPDATED by CONED 07/14/2021**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **800 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 09/16/2021 to Sat 09/18/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

EDIC___-N.SCTLND_345_14

Thu 09/16/2021 to Sun 11/14/2021 **UPDATED by NGRID 05/11/2021**
 0700 Continuous 1730
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER___-ROTTDAM_230_30

Thu 09/16/2021 to Sun 11/14/2021
 0700 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

HURLYAVE-ROSETON__345_303

Thu 09/16/2021 to Sun 10/17/2021 **UPDATED by CHGE 09/22/2020**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3					FWD	
Sat 09/18/2021	to	Sat 09/18/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Sat 09/18/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	0030				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
HOMRC_NY-MAINS_NY_345_47					FWD	
Sat 09/18/2021	to	Fri 11/05/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>07/23/2021</u>	(Import)
0800	Continuous	1600				4000 MW
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
PANNELL_-CLAY_345_1					FWD	
Mon 09/20/2021	to	Fri 09/24/2021				(Import)
0700	Continuous	1530				1300 MW
Work scheduled by: NYPA					WEST CENTRAL	
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
CLAY_-EDIC_345_2-15					FWD	
Mon 09/20/2021	to	Sat 10/16/2021				(Import)
0700	Continuous	1730				4850 MW
Work scheduled by: NYPA					OSWEGO EXPORT	
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
EFISHKIL-WOOD_ST_345_F38					FWD	
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	1000				4000 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Sat 09/25/2021	to	Tue 09/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2021</u>	(Import)
0001	Continuous	1000				7210 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

KINTIGH_-STA_255__345_SH1-39

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

(Import)

NIAGARA_-KINTIGH__345_NS1-38

FWD

Mon 09/27/2021 to Wed 09/29/2021
0500 Continuous 0459

UPDATED by NYPA 03/04/2021

Work scheduled by: NYPA

DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

(Import)

FIVEMILE-STOLLERD_345_29

Mon 09/27/2021 to Fri 10/08/2021
0800 Continuous 1400

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DUNWODIE_345KV_3

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

(Import)

DUNWODIE_345KV_4

FWD

Tue 09/28/2021 to Tue 09/28/2021
0930 Continuous 1000

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

(Import)

EFISHKIL-WOOD_ST__345_F38

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

(Import)

PLSNTVLE-DUNWODIE_345_W89

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

(Import)

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Wed 09/29/2021 to Wed 09/29/2021
0130 Continuous 0200

UPDATED by CONED 06/08/2021

Work scheduled by: ConEd

UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

KINTIGH_-STA_255_345_SH1-39

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-KINTIGH_345_NS1-38

FWD

Wed 09/29/2021 to Wed 12/01/2021
0500 Continuous 1900

Work scheduled by: NYPA

(Import)
DYSINGER EAST **1400 MW**
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

W49TH_ST_345KV_6

FWD

Wed 10/13/2021 to Wed 10/13/2021
2230 Continuous 2300

Work scheduled by: ConEd

(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

FWD

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030

Work scheduled by: ConEd

(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

FWD

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

FWD

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100

Work scheduled by: ConEd

(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W78

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Thu 10/14/2021 to Sat 11/20/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_5

Thu 10/14/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0001		0200	
Work scheduled by:			
			SPR/DUN-SOUTH 3200 MW
			Impacts Total Transfer Capability 1400 MW
			TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W85			FWD
Sat 10/16/2021	to	Sat 10/16/2021	(Import)
0030	Continuous	0100	
Work scheduled by: ConEd			
			UPNY CONED 7550 MW
			Impacts Total Transfer Capability 265 MW
			TTC with All Lines In Service 7815 MW
DUNWODIE-MOTTHAVN_345_71			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_3			FWD
Sat 10/16/2021	to	Mon 10/18/2021	(Import)
0101	Continuous	0200	
Work scheduled by: ConEd			
			SPR/DUN-SOUTH 3800 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
LEEDS__-HURLYAVE_345_301			FWD
Mon 10/18/2021	to	Fri 11/19/2021	(Import)
0800	Continuous	1600	
Work scheduled by: CHGE			
			UPNY CONED 4100 MW
			Impacts Total Transfer Capability 3715 MW
			TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 4350 MW
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
RAMAPO__-BUCHAN_N_345_Y94			FWD
Wed 10/20/2021	to	Thu 10/21/2021	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 7580 MW
			Impacts Total Transfer Capability 235 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97					FWD
Mon 11/01/2021	to	Fri 12/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
SCH-IMO-NYISO_LIMIT_1750					FWD
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Import)
Work scheduled by: IESO					SCH - OH - NY 2050 MW
					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1600					REV
Mon 11/01/2021	to	Fri 12/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>
0001	Continuous	2359			(Export)
Work scheduled by: IESO					SCH - OH - NY 1900 MW
					Impacts Total Transfer Capability 100 MW
					TTC with All Lines In Service 2000 MW
LINDN_CG-LNDVFT___345_V-3022					FWD REV
Tue 11/02/2021	to	Fri 11/05/2021			(Import) (Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM					Impacts Total Transfer Capability 315 MW 315 MW
					TTC with All Lines In Service 315 MW 315 MW
MILLWOOD_345KV_18					FWD
Wed 11/03/2021	to	Wed 11/10/2021			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W98					FWD
Wed 11/03/2021	to	Tue 11/09/2021			(Import)
0201	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
LADENTWN-BUCHAN_S_345_Y88					FWD
Wed 11/03/2021	to	Tue 11/09/2021			(Import)
0201	Continuous	0200		UPNY CONED	7560 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 255 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021 **UPDATED** by CONED 06/30/2021
 0001 Continuous 0300

Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTDAM_230_30 & MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
 0100 1730

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021
 0100 Continuous 1859

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021
 0100 Continuous 1859

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

MARCY_765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021
 0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1750 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 3150 MW

MARCY_765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021
 0100 Continuous 1859

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 MOSES SOUTH **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

MASSENA_-MARCY_765_MSU1

Mon 11/15/2021 to Tue 11/30/2021 **UPDATED** by NYISO 06/03/2021
 0100 Continuous 1859

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY 765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	UPDATED	by NYISO	06/03/2021
0100	Continuous	1859			
Work scheduled by: NYPA				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MASSENA -MARCY 765_MSU1				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	UPDATED	by NYISO	06/03/2021
0100	Continuous	1859			
Work scheduled by: NYPA				SCH - HQ - NY	475 MW 1000 MW
				Impacts Total Transfer Capability	1025 MW 0 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MASSENA -MARCY 765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	UPDATED	by NYISO	06/03/2021
0100	Continuous	1859			
Work scheduled by: NYPA				SCH - HQ_CEDARS	90 MW
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				MOSES SOUTH	500 MW
				Impacts Total Transfer Capability	2650 MW
				TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ - NY	850 MW 0 MW
				Impacts Total Transfer Capability	650 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ_CEDARS	90 MW
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021			
0100		1859			
Work scheduled by:				SCH - HQ_CEDARS	90 MW
				Impacts Total Transfer Capability	109 MW
				TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>STLAWRNC-MOSES__230_L33P & MOSES__-MASSENA_230_MMS1 & MOSES__- MASSENA_230_MMS2</p> <p>Mon 11/15/2021 to Tue 11/30/2021 0100 1859</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import) 90 MW Impacts Total Transfer Capability 109 MW TTC with All Lines In Service 199 MW</p>
<p>MILLWOOD-EASTVIEW_345_W85</p> <p>Fri 11/19/2021 to Fri 11/19/2021 UPDATED by CE 06/28/2021 0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import) 7550 MW Impacts Total Transfer Capability 265 MW TTC with All Lines In Service 7815 MW</p>
<p>EASTVIEW-SPRNBK__345_W78</p> <p>Fri 11/19/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import) 4350 MW Impacts Total Transfer Capability 3465 MW TTC with All Lines In Service 7815 MW</p>
<p>DUNWODIE-MOTTHAVN_345_72</p> <p>Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import) 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>DUNWODIE_345KV_8</p> <p>Sat 11/20/2021 to Wed 11/24/2021 UPDATED by CONED 06/07/2021 0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import) 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4</p> <p>Wed 11/24/2021 to Sun 11/28/2021 0001 0200</p> <p>Work scheduled by:</p>	<p style="text-align: right;">FWD (Import) 3800 MW Impacts Total Transfer Capability 800 MW TTC with All Lines In Service 4600 MW</p>
<p>MILLWOOD-EASTVIEW_345_W85</p> <p>Wed 11/24/2021 to Wed 11/24/2021 UPDATED by CE 06/28/2021 0130 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import) 7550 MW Impacts Total Transfer Capability 265 MW TTC with All Lines In Service 7815 MW</p>

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_3				FWD	
Wed 11/24/2021	to	Sun 11/28/2021		(Import)	
0201	Continuous	0100	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
SPRNBRK__345KV_RNS4				FWD	
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0300	Continuous	0330	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
SPRNBRK_-W49TH_ST_345_M52				FWD	
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0300	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
NIAGARA_-PACKARD__230_61				FWD	REV
Tue 11/30/2021	to	Mon 12/06/2021		(Import)	(Export)
0615	Continuous	1900	SCH - OH - NY	1200 MW	1850 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1100 MW	150 MW
			TTC with All Lines In Service	2300 MW	2000 MW
SPRNBRK__345KV_RNS4				FWD	
Wed 12/01/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
MOSES__-ADIRNDCK_230_MAL				FWD	
Wed 12/01/2021	to	Tue 05/31/2022		(Import)	
0700	Continuous	1300	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Thu 12/02/2021 to Thu 01/13/2022
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 12/07/2021 to Fri 12/10/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Sun 12/12/2021 to Tue 12/14/2021 **UPDATED by CE 07/21/2021**
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 12/12/2021 to Tue 12/14/2021 **UPDATED by CE 07/21/2021**
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 12/12/2021 to Tue 12/14/2021 **UPDATED by CE 07/21/2021**
 2000 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93				FWD	
Wed 12/22/2021	to	Thu 12/23/2021		(Import)	
0001	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW	
			TTC with All Lines In Service	7815 MW	
EASTVIEW-SPRNBK_345_W79				FWD	
Wed 12/22/2021	to	Thu 12/23/2021		(Import)	
0001	Continuous	0200	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW	
			TTC with All Lines In Service	7815 MW	
FRASER_345_FRASER SVC				FWD	
Tue 01/04/2022	to	Mon 02/28/2022	<u>UPDATED</u> <u>by NYPA</u> <u>05/25/2021</u>	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA_-PACKARD_230_61				FWD	REV
Mon 01/17/2022	to	Fri 01/21/2022		(Import)	(Export)
0615	Continuous	1900	SCH - OH - NY	1200 MW	1850 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1100 MW	150 MW
			TTC with All Lines In Service	2300 MW	2000 MW
FRASANNX-COOPERS_345_UCC2-41				FWD	
Mon 02/07/2022	to	Sat 02/12/2022		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	
MARCY_-FRASANNX_345_UCC2-41				FWD	
Mon 02/07/2022	to	Sat 02/12/2022		(Import)	
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	
ATHENS_-PLSNTVLY_345_91				FWD	
Sat 02/12/2022	to	Wed 02/16/2022	<u>UPDATED</u> <u>by NGRID</u> <u>05/07/2021</u>	(Import)	
0600	Continuous	1900	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-STA_255__345_NH2

Sat 02/26/2022 to Mon 02/28/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

PORTER__-ROTTDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY__-FRASANX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

SPRNBRK_-TREMONT__345_X28

Tue 04/05/2022 to Wed 04/06/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **4200 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBRK__345_W79

Wed 04/06/2022 to Thu 04/07/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL -CLAY 345_1			FWD
Mon 04/11/2022	to	Fri 04/15/2022	(Import)
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
PORTER -ROTTDAM 230_30			FWD
Wed 04/13/2022	to	Tue 12/31/2030	(Import)
0600	Continuous	2359	CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 170 MW
			TTC with All Lines In Service 2975 MW
PANNELL -CLAY 345_2			FWD
Mon 04/18/2022	to	Fri 04/22/2022	(Import)
0700	Continuous	1530	WEST CENTRAL 1300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
EDIC -FRASER 345_EF24-40			FWD
Thu 04/21/2022	to	Tue 06/14/2022	(Import)
0700	Continuous	1530	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4			FWD
Sat 04/23/2022	to	Tue 04/26/2022	(Import)
0001		2200	UPNY CONED 3800 MW
Work scheduled by:			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW
PLSNTVLY-WOOD_ST 345_F31			FWD
Wed 04/27/2022	to	Fri 04/29/2022	(Import)
0001	Continuous	2200	UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3815 MW
			TTC with All Lines In Service 7815 MW
NIAGARA 345_230_AT4			REV
Fri 04/29/2022	to	Fri 04/29/2022	(Export)
0500	Continuous	1700	SCH - OH - NY 1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 250 MW
			TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer Capability	Start Date	End Date	Time	Work Scheduled by	Transfer Capability	Impact	TTC
BUCHAN_N-EASTVIEW_345_W93	Mon 05/02/2022	Mon 05/02/2022	0001 Continuous 0030	ConEd	4350 MW	3465 MW	7815 MW
					UPNY CONED		
					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service		7815 MW
EASTVIEW-SPRNBK_345_W79	Mon 05/02/2022	Thu 05/05/2022	0001 Continuous 0200	ConEd	4350 MW	3465 MW	7815 MW
					UPNY CONED		
					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service		7815 MW
ROCHESTR-PANNELL_345_RP2	Mon 05/02/2022	Fri 05/06/2022	0500 Continuous 1700	NYPA	2300 MW	850 MW	3150 MW
					DYSINGER EAST		
					Impacts Total Transfer Capability	850 MW	
					TTC with All Lines In Service		3150 MW
N.SCTLND-ALPS_345_2	Mon 05/02/2022	Mon 05/09/2022	0600 Daily 1800	NGrid	750 MW	650 MW	1400 MW
					SCH - NE - NY		
					Impacts Total Transfer Capability	650 MW	
					TTC with All Lines In Service		1400 MW
N.SCTLND-ALPS_345_2	Mon 05/02/2022	Mon 05/09/2022	0600 Daily 1800	NGrid	100 MW	100 MW	200 MW
					SCH - NPX_1385		
					Impacts Total Transfer Capability	100 MW	
					TTC with All Lines In Service		200 MW
SPRNBK_-TREMONT_345_X28	Tue 05/03/2022	Mon 05/09/2022	0001 Continuous 0300	ConEd	4200 MW	400 MW	4600 MW
					SPR/DUN-SOUTH		
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service		4600 MW
BUCHAN_N-EASTVIEW_345_W93	Thu 05/05/2022	Thu 05/05/2022	0130 Continuous 0200	ConEd	4350 MW	3465 MW	7815 MW
					UPNY CONED		
					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service		7815 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED** **by PJM** **11/19/2020**
 0800 Continuous 1600
 Work scheduled by: PJM
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED** **by PJM** **11/19/2020**
 0800 Continuous 1600
 Work scheduled by: PJM
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL_-CLAY___345_1

Mon 09/12/2022 to Fri 09/16/2022
 0700 Continuous 1530
 Work scheduled by: NYPA
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
 0700 Continuous 1530
 Work scheduled by: NYPA
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 **UPDATED** **by CONED** **09/17/2020**
 0001 Continuous 0030
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 **UPDATED** **by CONED** **09/17/2020**
 0001 Continuous 2200
 Work scheduled by: ConEd
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PANNELL_-CLAY___345_2

Mon 09/19/2022 to Fri 09/23/2022
 0700 Continuous 1530
 Work scheduled by: NYPA
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Friday ,July 23, 2021 to Sunday ,January 22, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5

FWD

Wed 09/21/2022 to Wed 09/21/2022 UPDATED by CONED 09/17/2020
 2130 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK_-W49TH_ST_345_M51

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK__345KV_RNS5

FWD

Sat 10/01/2022 to Mon 10/17/2022 UPDATED by CONED 08/01/2020
 0001 Continuous 0300

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW