

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 01/15/2018	to	Tue 11/30/2021				(Import) (Export)
0001		2359				SCH - PJ - NY 2000 MW 1150 MW
Work scheduled by:					Impacts Total Transfer Capability	250 MW 100 MW
					TTC with All Lines In Service	2250 MW 1250 MW
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Tue 11/30/2021	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/26/2021</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Mon 10/31/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>07/08/2021</u>	
0456	Continuous	1600				SCH - OH - NY
Work scheduled by: IESO					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Tue 02/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>01/12/2021</u>	(Import)
1807	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
SCH-IMO-NYISO_LIMIT_1600					FWD	
Sat 05/01/2021	to	Sun 10/31/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Import)
0001	Continuous	2359				SCH - OH - NY 1900 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	1950 MW
EGRDNCTY_345_138_AT1					FWD	
Fri 08/06/2021	to	Thu 10/07/2021	<u>UPDATED</u>	<u>by LI</u>	<u>10/07/2021</u>	(Import)
1939	Continuous	1333				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2						FWD
Fri 08/06/2021	to	Thu 10/07/2021	<u>UPDATED</u>	<u>by LI</u>	<u>10/07/2021</u>	(Import)
1939	Continuous	1333				CONED - LIPA 1250 MW
Work scheduled by: LI						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SPRNBRK_-EGRDNCTR_345_Y49						FWD
Fri 08/06/2021	to	Thu 10/07/2021	<u>UPDATED</u>	<u>by LI</u>	<u>10/07/2021</u>	(Import)
1953	Continuous	1333				CONED - LIPA 775 MW
Work scheduled by: LI						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
MOSES_-ADIRNDCK_230_MA2						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				SCH - OH - NY 1700 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Export)
0600	Continuous	1300				SCH - OH - NY 1500 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD
Tue 09/07/2021	to	Fri 10/22/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>10/07/2021</u>	(Import)
0700	Continuous	2359				SCH - HQ_CEDARS 80 MW
Work scheduled by: HQ						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 190 MW
E13THSTA-FARRAGUT_345_46						FWD
Wed 09/15/2021	to	Fri 10/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2021</u>	(Import)
0001	Continuous	0500				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55					FWD	
Wed 09/15/2021	to	Fri 10/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2021</u>	(Import)
0001	Continuous	0500				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PORTER__-ROTTRDAM_230_30					FWD	
Wed 09/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/31/2021</u>	(Import)
0700	Continuous	1730				2805 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	170 MW
					TTC with All Lines In Service	2975 MW
EDIC___-N.SCTLND_345_14					FWD	
Thu 09/16/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/31/2021</u>	(Import)
0600	Continuous	1830				1670 MW
Work scheduled by: NGrid					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC___-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30					FWD	
Thu 09/16/2021	to	Sun 11/14/2021				(Import)
0600		1830				1500 MW
Work scheduled by:					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47						
Sat 09/18/2021	to	Fri 11/05/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>10/08/2021</u>	
0800	Continuous	1600				
Work scheduled by: PJM					SCH - PJ - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
SCH-NYISO-NE_LIMIT_600						
Sun 09/26/2021	to	Sat 10/23/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	REV
0701	Daily	2300				(Export)
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
LEEDS___-HURLYAVE_345_301					FWD	
Mon 09/27/2021	to	Mon 10/11/2021	<u>UPDATED</u>	<u>by CH</u>	<u>10/09/2021</u>	(Import)
0800	Continuous	0659				4100 MW
Work scheduled by: CHGE					UPNY CONED	
					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS ___ 345KV_R395					FWD	
Thu 09/30/2021	to	Thu 10/07/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>10/06/2021</u>	(Import)
0900	Continuous	1800				UPNY CONED 3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW	
					TTC with All Lines In Service 7815 MW	
NIAGARA -STA_255__345_NH2					FWD	
Sat 10/02/2021	to	Sun 10/17/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>10/02/2021</u>	(Import)
0500	Continuous	1900				DYSINGER EAST 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 1750 MW	
					TTC with All Lines In Service 3150 MW	
SCH-NE-NYISO_LIMIT_300					FWD	
Sat 10/02/2021	to	Sun 10/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	(Import)
2301	Daily	0700				SCH - NE - NY 500 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 900 MW	
					TTC with All Lines In Service 1400 MW	
SCH-NYISO-NE_LIMIT_1200					REV	
Sat 10/02/2021	to	Sun 10/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	(Export)
2301	Daily	0700				SCH - NE - NY 1400 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 200 MW	
					TTC with All Lines In Service 1600 MW	
CHAT_DC_GC1					FWD	
Sun 10/03/2021	to	Tue 11/23/2021				(Import)
0500	Continuous	2000				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 300 MW	
					TTC with All Lines In Service 3150 MW	
CHAT_DC_GC1					REV	
Sun 10/03/2021	to	Tue 11/23/2021				(Export)
0500	Continuous	2000				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW	
					TTC with All Lines In Service 1000 MW	
SCH-NE-NYISO_LIMIT_600					FWD	
Sun 10/03/2021	to	Mon 10/18/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	(Import)
0701	Daily	2300				SCH - NE - NY 800 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability 600 MW	
					TTC with All Lines In Service 1400 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_2-15			FWD	
Mon 10/04/2021	to Sat 10/30/2021	UPDATED	by NYPA	08/16/2021
0700	Continuous 1730			
Work scheduled by: NYPA			OSWEGO EXPORT	4850 MW
			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	5250 MW
OSWEGO -ELBRIDGE 345_17			FWD	
Mon 10/04/2021	to Mon 10/04/2021	EXTENDED	by NGRID	10/07/2021
0800	Continuous 0830			
Work scheduled by: NGrid			OSWEGO EXPORT	5250 MW
			Impacts Total Transfer Capability	0 MW
		ARR: 75	TTC with All Lines In Service	5250 MW
FRASER 345_FRASER SVC			FWD	
Mon 10/04/2021	to Wed 10/06/2021			
0800	Continuous 1700		CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG			Impacts Total Transfer Capability	40 MW
			TTC with All Lines In Service	2975 MW
ELBRIDGE-LAFAYTTE 345_17-LE			FWD	
Mon 10/04/2021	to Sat 10/09/2021	EXTENDED	by NGRID	10/07/2021
0800	Continuous 1630			
Work scheduled by: NGrid			OSWEGO EXPORT	5250 MW
			Impacts Total Transfer Capability	0 MW
		ARR: 75	TTC with All Lines In Service	5250 MW
NRTH1385-NOR HBR 138_601			FWD	REV
Wed 10/06/2021	to Thu 10/07/2021	UPDATED	by ISONE	10/07/2021
0900	Continuous 2359			
Work scheduled by: ISONE			SCH - NPX_1385	100 MW 100 MW
			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_602			FWD	REV
Wed 10/06/2021	to Thu 10/07/2021			
0900	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_603			FWD	REV
Wed 10/06/2021	to Thu 10/07/2021			
0900	2359		SCH - NPX_1385	0 MW 0 MW
Work scheduled by:			Impacts Total Transfer Capability	200 MW 200 MW
			TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR__138_602					FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED	by ISONE	10/07/2021	(Import) (Export)
0900	Continuous	2359				
Work scheduled by: ISONE					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_602 & NRTH1385-NOR HBR__138_603					FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021				(Import) (Export)
0900		2359				
Work scheduled by:					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NOR HBR__138_603					FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED	by ISONE	10/07/2021	(Import) (Export)
0900	Continuous	2359				
Work scheduled by: ISONE					SCH - NPX_1385	100 MW 100 MW
					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
NRTH1385-NRTHPORT_138_NNC					FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED	by ISONE	10/07/2021	(Import) (Export)
0900	Continuous	2359				
Work scheduled by: ISONE					SCH - NPX_1385	0 MW 0 MW
					Impacts Total Transfer Capability	200 MW 200 MW
					TTC with All Lines In Service	200 MW 200 MW
SCH-HQ-NYISO_LIMIT_1200					FWD	
Thu 10/07/2021	to	Tue 11/23/2021				(Import)
0001	Continuous	2000				
Work scheduled by: HQ					SCH - HQ - NY	1200 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_6					FWD	
Fri 10/08/2021	to	Fri 10/08/2021	UPDATED	by CONED	10/03/2021	(Import)
0430	Continuous	0500				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
LEEDS__345KV_R94301					FWD	
Fri 10/08/2021	to	Mon 10/11/2021	UPDATED	by CH	10/09/2021	(Import)
1530	Continuous	0659				
Work scheduled by: CHGE					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sat 10/09/2021 to Sun 10/10/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EFISHKIL-WOOD_ST_345_F38

Sat 10/09/2021 to Sun 10/10/2021 **UPDATED by CONED 09/24/2021**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Sat 10/09/2021 to Sun 10/10/2021 **UPDATED by CONED 09/24/2021**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Sat 10/09/2021 to Sun 10/10/2021 **UPDATED by CONED 09/24/2021**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7210 MW**
 Impacts Total Transfer Capability 605 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 10/09/2021 to Sat 10/09/2021 **CANCELLED by NGrid 10/09/2021**
 0800 Daily 0830
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

LEEDS_-PLSNTVLY_345_92

Sat 10/09/2021 to Sat 10/09/2021 **CANCELLED by NGrid 10/09/2021**
 0800 Daily 1500
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 10/09/2021 to Sat 10/09/2021 **CANCELLED by NGrid 10/09/2021**
 1430 Daily 1500
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
OSWEGO__ -ELBRIDGE_345_17						(Import)
Sat 10/09/2021	to	Sat 10/09/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>10/07/2021</u>	
1600	Continuous	1630				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid					ARR: 75	Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
<hr/>						FWD
SCH-IMO-NYISO_LIMIT_600						(Import)
Mon 10/11/2021	to	Fri 10/15/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>10/07/2021</u>	
0500	Continuous	1300				SCH - OH - NY 900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 1950 MW
<hr/>						REV
SCH-NYISO-IMO_LIMIT_500						(Export)
Mon 10/11/2021	to	Fri 10/15/2021	<u>UPDATED</u>	<u>by IESO</u>	<u>10/07/2021</u>	
0500	Continuous	1300				SCH - OH - NY 800 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 900 MW
						TTC with All Lines In Service 1700 MW
<hr/>						FWD
LEEDS____345KV_R94301						(Import)
Mon 10/11/2021	to	Mon 10/11/2021	<u>UPDATED</u>	<u>by CH</u>	<u>10/09/2021</u>	
0700	Continuous	0800				UPNY CONED 3800 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
<hr/>						FWD
LEEDS__ -HURLYAVE_345_301						(Import)
Mon 10/11/2021	to	Fri 10/29/2021	<u>UPDATED</u>	<u>by CH</u>	<u>10/09/2021</u>	
0700	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3715 MW
						TTC with All Lines In Service 7815 MW
<hr/>						FWD
EFISHKIL-WOOD_ST_345_F38						(Import)
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
<hr/>						FWD
PLSNTVLE-DUNWODIE_345_W89						(Import)
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	
0130	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)
0130	Continuous	0200				UPNY CONED 7210 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Tue 10/12/2021	to	Tue 10/12/2021	<u>UPDATED</u>	<u>by CE</u>	<u>10/02/2021</u>	(Import)
0201	Continuous	0230				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBRK_345_W79					FWD	
Tue 10/12/2021	to	Wed 10/13/2021	<u>UPDATED</u>	<u>by CE</u>	<u>10/02/2021</u>	(Import)
0201	Continuous	2200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
CEDARS_-ROSEMNTB_115_2/22					FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/06/2021</u>	(Import) (Export)
0500	Continuous	2359				SCH - HQ_CEDARS 95 MW 40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW 60 MW
					TTC with All Lines In Service	190 MW 100 MW
DENNISON-ROSEMNTB_115_2/22					FWD	REV
Tue 10/12/2021	to	Fri 10/15/2021	<u>EXTENDED</u>	<u>by HQ</u>	<u>10/06/2021</u>	(Import) (Export)
0500	Continuous	2359				SCH - HQ_CEDARS 95 MW 40 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	95 MW 60 MW
					TTC with All Lines In Service	190 MW 100 MW
SCH-NE-NYISO_LIMIT_100					FWD	
Tue 10/12/2021	to	Wed 10/20/2021				(Import)
2300	Daily	0659				SCH - NE - NY 300 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1400 MW
W49TH_ST_345KV_5					FWD	
Wed 10/13/2021	to	Fri 10/15/2021				(Import)
0001	Continuous	0100				SCH - PJM_HTP 300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Wed 10/13/2021 to Fri 10/15/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 10/13/2021 to Wed 10/13/2021 **UPDATED by CE 10/02/2021**
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED by CONED 08/04/2021**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021 **UPDATED by CONED 08/04/2021**
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBRK_345_W78

Thu 10/14/2021 to Sat 10/16/2021
 0001 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7					FWD
Thu 10/14/2021	to	Sun 11/28/2021			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SPRNBRK_-DUNWODIE_345_W75					FWD
Thu 10/14/2021	to	Sun 11/28/2021			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SPRNBRK__345KV_RNS3					FWD
Thu 10/14/2021	to	Sun 11/28/2021			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
SCH-NYISO-HQ_LIMIT_300					REV
Thu 10/14/2021	to	Sun 10/17/2021	UPDATED	by HQ	10/07/2021
0600	Daily	1800			(Export)
Work scheduled by: HQ					SCH - HQ - NY 300 MW
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1000 MW
SCH-NYISO-HQ_LIMIT_300					REV
Thu 10/14/2021	to	Wed 10/20/2021	CANCELLED	by HQ	10/07/2021
0600	Continuous	1800			(Export)
Work scheduled by: HQ					SCH - HQ - NY 300 MW
					Impacts Total Transfer Capability 700 MW
					TTC with All Lines In Service 1000 MW
OSWEGO_-VOLNEY__345_12					FWD
Thu 10/14/2021	to	Thu 10/14/2021			(Import)
1100	Daily(No Weekends)	1400		OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
SPRNBRK__345KV_RS3 & SPRNBRK__345KV_RS4					FWD
Sat 10/16/2021	to	Tue 10/19/2021			(Import)
0001		0200		SPR/DUN-SOUTH	3200 MW
Work scheduled by:					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
 0030 Continuous 0100
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_71

Sat 10/16/2021 to Mon 10/18/2021 **UPDATED by CE 10/01/2021**
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Sat 10/16/2021 to Mon 10/18/2021 **UPDATED by CE 10/01/2021**
 0101 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

CLAY - INDPDNCE_345_26

Sat 10/16/2021 to Sat 10/16/2021
 0800 Daily 1000
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **5000 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 5250 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
 0001 0200
 Work scheduled by:

FWD
 (Import)
 MOSES SOUTH **2550 MW**
 Impacts Total Transfer Capability 600 MW
 TTC with All Lines In Service 3150 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
 0001 0200
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - HQ - NY **1370 MW 0 MW**
 Impacts Total Transfer Capability 130 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

CHAT_DC_GC2

Sun 10/17/2021 to Sun 10/17/2021
 0001 Continuous 0200
 Work scheduled by: HQ

FWD
 (Import)
 MOSES SOUTH **2850 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Day	Work Scheduled by	Impact	TTC	REV
CHAT_DC_GC2	Sun 10/17/2021	Sun 10/17/2021	0001	Continuous	HQ	SCH - HQ - NY	500 MW	(Export)
						Impacts Total Transfer Capability	500 MW	
						TTC with All Lines In Service	1000 MW	
SCH-HQ-NYISO_LIMIT_1150	Sun 10/17/2021	Sun 10/17/2021	0001	Continuous	HQ	SCH - HQ - NY	1150 MW	(Import)
						Impacts Total Transfer Capability	350 MW	
						TTC with All Lines In Service	1500 MW	
CEDARS__-ROSEMNTA_115_1/11	Mon 10/18/2021	Thu 10/21/2021	0500	Continuous	HQ	SCH - HQ_CEDARS	95 MW	(Import) (Export)
						Impacts Total Transfer Capability	95 MW	60 MW
						TTC with All Lines In Service	190 MW	100 MW
DENNISON-ROSEMNTA_115_1/11	Mon 10/18/2021	Thu 10/21/2021	0500	Continuous	HQ	SCH - HQ_CEDARS	95 MW	(Import) (Export)
						Impacts Total Transfer Capability	95 MW	60 MW
						TTC with All Lines In Service	190 MW	100 MW
NIAGARA_-KINTIGH_345_NS1-38	Mon 10/18/2021	Sat 12/04/2021	0500	Continuous	NYPA	DYSINGER EAST	1400 MW	(Import)
						Impacts Total Transfer Capability	1750 MW	
						TTC with All Lines In Service	3150 MW	
SCH-NE-NYISO_LIMIT_600	Mon 10/18/2021	Tue 10/19/2021	2301	Daily	ISONE	SCH - NE - NY	800 MW	(Import)
						Impacts Total Transfer Capability	600 MW	
						TTC with All Lines In Service	1400 MW	
SCH-NE-NYISO_LIMIT_600	Tue 10/19/2021	Sat 10/23/2021	0701	Daily	ISONE	SCH - NE - NY	800 MW	(Import)
						Impacts Total Transfer Capability	600 MW	
						TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900					FWD	
Thu 10/21/2021	to	Fri 10/29/2021			(Import)	
1700	Continuous	1600		SCH - NE - NY	1100 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	1400 MW
SCH-NE-NYISO_LIMIT_600					FWD	
Sun 10/24/2021	to	Sun 10/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	(Import)
0701	Daily	1600		SCH - NE - NY	800 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_600						REV
Sun 10/24/2021	to	Sun 10/24/2021	<u>UPDATED</u>	<u>by ISONE</u>	<u>10/02/2021</u>	(Export)
0701	Daily	1600		SCH - NE - NY	800 MW	
Work scheduled by: ISONE					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	1600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/25/2021	to	Sun 11/21/2021			(Import)	(Export)
0700	Continuous	1600		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
LEEDS___345KV_R94301					FWD	
Fri 10/29/2021	to	Fri 10/29/2021	<u>UPDATED</u>	<u>by CH</u>	<u>10/09/2021</u>	(Import)
1500	Continuous	1600		UPNY CONED	3800 MW	
Work scheduled by: CHGE					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
W49TH_ST_345KV_7					FWD	
Sat 10/30/2021	to	Sat 10/30/2021			(Import)	
0001	Continuous	0030		SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_5					FWD	
Sat 10/30/2021	to	Sun 12/05/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0001	Continuous	0300		SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS ___-ATHENS___ 345_95					FWD	
Sat 10/30/2021	to	Sat 10/30/2021			(Import)	
0800	Daily(No Weekends)	1500		UPNY CONED	3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
LEEDS___ 345KV_R395					FWD	
Sat 10/30/2021	to	Sat 10/30/2021			(Import)	
0800	Daily(No Weekends)	1500		UPNY CONED	3800 MW	
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_S-MILLWOOD_345_W97					FWD	
Mon 11/01/2021	to	Fri 12/10/2021	UPDATED	by CE	09/10/2021	
0001	Continuous	0200				
Work scheduled by: ConEd					UPNY CONED	7680 MW
					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
SCH-IMO-NYISO_LIMIT_1750					FWD	
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019	
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	2050 MW
					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	2300 MW
SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Fri 12/31/2021	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359				
Work scheduled by: IESO					SCH - OH - NY	1900 MW
					Impacts Total Transfer Capability	100 MW
					TTC with All Lines In Service	2000 MW
W49TH_ST_345KV_7					FWD	
Tue 11/02/2021	to	Tue 11/02/2021				(Import)
0200	Continuous	0230				
Work scheduled by: ConEd					SCH - PJM_HTP	300 MW
					Impacts Total Transfer Capability	360 MW
					TTC with All Lines In Service	660 MW
LINDN_CG-LNDVFT___ 345_V-3022					FWD	REV
Tue 11/02/2021	to	Fri 11/05/2021				(Import) (Export)
0800	Continuous	1500				
Work scheduled by: PJM					SCH - PJM_VFT	0 MW 0 MW
					Impacts Total Transfer Capability	315 MW 315 MW
					TTC with All Lines In Service	315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Wed 11/03/2021 to Fri 11/12/2021
 0001 Continuous 1800
 Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 11/03/2021 to Tue 11/09/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
 (Import)
 UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021
 1601 Continuous 0800
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SHORE_RD_345_138_BK 1

Mon 11/08/2021 to Wed 11/10/2021
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Thu 11/11/2021 to Fri 11/12/2021
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CONED 06/30/2021

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS _____ 345_393			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NE - NY	1100 MW 1700 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW 0 MW
			TTC with All Lines In Service	1400 MW 1700 MW
ARR: 78				
BERKSHIR-ALPS _____ 345_393			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
ARR: 78				
BERKSHIR-ALPS _____ 345_393 & BERKSHIR-NORTHFLD_345_312			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700		1600	SCH - NE - NY	1100 MW 1700 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW 0 MW
			TTC with All Lines In Service	1400 MW 1700 MW
ARR: 78				
BERKSHIR-NORTHFLD_345_312			FWD	
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	
0700	Continuous	1600	SCH - NE - NY	1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW 100 MW
			TTC with All Lines In Service	200 MW 200 MW
SCH-NE-NYISO_LIMIT_800			FWD	
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	
0700	Continuous	1600	SCH - NE - NY	1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700				REV
Sun 11/14/2021	to	Wed 11/24/2021		(Export)
0700	Continuous	1600	SCH - NE - NY	900 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MASSENA_-MARCY_____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021		(Import)	
0100		1730	CENTRAL EAST - VC	1500 MW	
Work scheduled by:			Impacts Total Transfer Capability	1475 MW	
			TTC with All Lines In Service	2975 MW	
CHATGUAY-MASSENA__765_7040				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		MOSES SOUTH	1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1600 MW	
			TTC with All Lines In Service	3150 MW	
CHATGUAY-MASSENA__765_7040				FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		SCH - HQ - NY	0 MW 0 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1500 MW	1000 MW
			TTC with All Lines In Service	1500 MW	1000 MW
MARCY_____765_345_AT1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		MOSES SOUTH	1750 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	3150 MW	
MARCY_____765_345_AT2				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		MOSES SOUTH	1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
MASSENA_-MARCY_____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1305 MW	
			TTC with All Lines In Service	2975 MW	
MASSENA_-MARCY_____765_MSU1				FWD	
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>
0100	Continuous	1859		MOSES SOUTH	500 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	2650 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

					FWD	REV
					(Import)	(Export)
MASSENA -MARCY 765_MSU1						
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	
0100	Continuous	1859				
Work scheduled by: NYPA					SCH - HQ - NY	475 MW
					Impacts Total Transfer Capability	1025 MW
					TTC with All Lines In Service	1500 MW
						1000 MW
MASSENA -MARCY 765_MSU1						
Mon 11/15/2021	to	Tue 11/30/2021	<u>UPDATED</u>	<u>by NYISO</u>	<u>06/03/2021</u>	
0100	Continuous	1859				
Work scheduled by: NYPA					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA -MARCY 765_MSU1 & CHATGUAY-MASSENA 765_7040						
Mon 11/15/2021	to	Tue 11/30/2021				
0100		1859				
Work scheduled by:					MOSES SOUTH	500 MW
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						
Mon 11/15/2021	to	Tue 11/30/2021				
0100		1859				
Work scheduled by:					SCH - HQ - NY	850 MW
					Impacts Total Transfer Capability	650 MW
					TTC with All Lines In Service	1500 MW
						1000 MW
MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						
Mon 11/15/2021	to	Tue 11/30/2021				
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MASSENA -MARCY 765_MSU1						
Mon 11/15/2021	to	Tue 11/30/2021				
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES 230_L33P & MOSES -MASSENA 230_MMS1 & MOSES -MASSENA 230_MMS2						
Mon 11/15/2021	to	Tue 11/30/2021				
0100		1859				
Work scheduled by:					SCH - HQ_CEDARS	90 MW
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 11/17/2021 to Wed 11/17/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CE 10/01/2021

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Wed 11/17/2021 to Sun 11/21/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 10/01/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Wed 11/17/2021 to Sun 11/21/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 10/01/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W78

Wed 11/17/2021 to Sun 11/21/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CE 10/01/2021

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Sat 11/20/2021 to Sat 11/20/2021
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

MILLWOOD-EASTVIEW_345_W85

Sun 11/21/2021 to Sun 11/21/2021
 0130 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CE 10/01/2021

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Mon 11/22/2021 to Sun 11/28/2021
 0001 0200
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71						FWD
Mon 11/22/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CE</u>	<u>10/01/2021</u>	(Import)
0201	Continuous	0100				3800 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_3						FWD
Mon 11/22/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CE</u>	<u>10/01/2021</u>	(Import)
0201	Continuous	0100				3800 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
W49TH_ST_345KV_7						FWD
Thu 11/25/2021	to	Fri 12/03/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0001	Continuous	0200				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
SPRNBRK__345KV_RNS4						FWD
Sun 11/28/2021	to	Sun 11/28/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0300	Continuous	0330				3200 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
SPRNBRK_-W49TH_ST_345_M52						FWD
Sun 11/28/2021	to	Wed 12/01/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>06/20/2021</u>	(Import)
0300	Continuous	0200				3200 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				0 MW
Work scheduled by: PJM						SCH - PJM_NEPTUNE
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501						FWD
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	(Import)
0600	Continuous	1600				0 MW
Work scheduled by: PJM						SCH - PJM_NEPTUNE
						Impacts Total Transfer Capability 660 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD		
NEWBRDGE_345_138_BK_2						(Import)		
Mon 11/29/2021	to	Fri 12/17/2021	<u>UPDATED</u>	<u>by PJM</u>	<u>09/15/2021</u>	SCH - PJM_NEPTUNE	375 MW	
0600	Continuous	1600				Impacts Total Transfer Capability	285 MW	
Work scheduled by: PJM						TTC with All Lines In Service	660 MW	
BERKSHIR-ALPS_345_393						FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)	
0700	Continuous	1600				SCH - NE - NY	1100 MW	1700 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	300 MW	0 MW
						TTC with All Lines In Service	1400 MW	1700 MW
								ARR: 78
BERKSHIR-ALPS_345_393						FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)	
0700	Continuous	1600				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
								ARR: 78
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312						FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)	
0700		1600				SCH - NE - NY	1100 MW	1700 MW
Work scheduled by:						Impacts Total Transfer Capability	300 MW	0 MW
						TTC with All Lines In Service	1400 MW	1700 MW
								ARR: 78
BERKSHIR-NORTHFLD_345_312						FWD		
Mon 11/29/2021	to	Sat 12/18/2021				(Import)		
0700	Continuous	1600				SCH - NE - NY	1300 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	
						TTC with All Lines In Service	1400 MW	
BERKSHIR-NORTHFLD_345_312						FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021				(Import)	(Export)	
0700	Continuous	1600				SCH - NPX_1385	100 MW	100 MW
Work scheduled by: ISONE						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
SCH-NE-NYISO_LIMIT_800						FWD		
Mon 11/29/2021	to	Sat 12/18/2021				(Import)		
0700	Continuous	1600				SCH - NE - NY	1000 MW	
Work scheduled by: ISONE						Impacts Total Transfer Capability	400 MW	
						TTC with All Lines In Service	1400 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Mon 11/29/2021 to Sat 12/18/2021
 0700 Continuous 1600
 Work scheduled by: ISONE

REV
 (Export)
900 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 1700 MW

HURLYAVE-ROSETON_345_303

Mon 11/29/2021 to Sun 12/05/2021 **UPDATED by CH 10/07/2021**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
4100 MW
 UPNY CONED
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

NIAGARA -PACKARD_230_61

Tue 11/30/2021 to Mon 12/06/2021
 0615 Continuous 1900
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
1200 MW 1850 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 1100 MW 150 MW
 TTC with All Lines In Service 2300 MW 2000 MW

SPRNBRK_345KV_RNS4

Wed 12/01/2021 to Wed 12/01/2021 **UPDATED by CONED 06/20/2021**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MOSES -ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022
 0700 Continuous 1300
 Work scheduled by: NYPA

FWD
 (Import)
2300 MW
 MOSES SOUTH
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SPRNBRK_345KV_RNS4

Fri 12/03/2021 to Sat 12/04/2021
 0001 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBRK -W49TH_ST_345_M52

Fri 12/03/2021 to Sat 12/18/2021
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
3200 MW
 SPR/DUN-SOUTH
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Fri 12/03/2021 to Fri 12/03/2021
0700 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

MILLWOOD 345KV_18

Mon 12/06/2021 to Fri 12/10/2021
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

W49TH_ST 345KV_5

Mon 12/06/2021 to Sat 12/18/2021
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

MARCY 345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

BUCHAN_S-MILLWOOD 345_W98

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

LADENTWN-BUCHAN_S 345_Y88

Tue 12/07/2021 to Fri 12/10/2021
0201 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 09/10/2021

FWD
(Import)
UPNY CONED **7560 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 7815 MW

SPRNBRK 345KV_RNS4

Mon 12/13/2021 to Tue 12/14/2021
0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303				FWD	
Mon 12/13/2021	to	Wed 12/22/2021		(Import)	
0700	Continuous	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	3715 MW	
			TTC with All Lines In Service	7815 MW	
SPRNBRK__345KV_RNS4				FWD	
Sat 12/18/2021	to	Sat 12/18/2021		(Import)	
0130	Continuous	0200	SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	1400 MW	
			TTC with All Lines In Service	4600 MW	
FRASER__345_FRASER SVC				FWD	
Tue 01/04/2022	to	Mon 02/28/2022	<u>UPDATED</u> <u>by NYPA</u> <u>05/25/2021</u>	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA_-PACKARD__230_61				FWD	REV
Mon 01/17/2022	to	Fri 01/21/2022		(Import)	(Export)
0615	Continuous	1900	SCH - OH - NY	1200 MW	1850 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	1100 MW	150 MW
			TTC with All Lines In Service	2300 MW	2000 MW
S.RIPLEY-DUNKIRK__230_68					
Tue 01/18/2022	to	Fri 02/04/2022	<u>UPDATED</u> <u>by NGRID</u> <u>09/24/2021</u>		
0700	Continuous	1730	SCH - PJ - NY		
Work scheduled by: NGrid			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
NIAGARA_-STA_255__345_NH2				FWD	
Fri 01/21/2022	to	Fri 03/04/2022	<u>UPDATED</u> <u>by NYPA</u> <u>08/20/2021</u>	(Import)	
0500	Continuous	1900	DYSINGER EAST	1700 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	1450 MW	
			TTC with All Lines In Service	3150 MW	
ATHENS_-PLSNTVLY_345_91				FWD	
Sat 02/12/2022	to	Wed 02/16/2022	<u>UPDATED</u> <u>by NGRID</u> <u>05/07/2021</u>	(Import)	
0600	Continuous	1900	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Tue 02/22/2022 **UPDATED by CONED 08/31/2021**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Tue 02/22/2022 **UPDATED by CONED 08/31/2021**
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230 31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

N. SCTLND-LEEDS 345 93

Tue 03/01/2022 to Tue 03/15/2022
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC -N. SCTLND 345 14

Tue 03/01/2022 to Tue 04/12/2022
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC -N. SCTLND 345 14 & PORTER -ROTTRDAM 230 31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY -FRASANX 345 UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS_____345_2				FWD	
Tue 03/01/2022	to	Tue 05/24/2022		(Import)	
0700	Continuous	1900	SCH - NE - NY	900 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	500 MW	
			TTC with All Lines In Service	1400 MW	
N. SCTLND-ALPS_____345_2				FWD	REV
Tue 03/01/2022	to	Tue 05/24/2022		(Import)	(Export)
0700	Continuous	1900	SCH - NPX_1385	100 MW	100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	100 MW	100 MW
			TTC with All Lines In Service	200 MW	200 MW
GOETHALS_345KV_5					
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>03/26/2021</u>
0001	Continuous	0200	STATEN ISLAND		
Work scheduled by: ConEd			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
LINDEN__-GOETHALS_230_A2253					
Sat 03/05/2022	to	Mon 04/04/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>03/26/2021</u>
0001	Continuous	0200	SCH - PJ - NY		
Work scheduled by: ConEd			Impacts Total Transfer Capability		
			TTC with All Lines In Service		
INDPDNCE-SCRIBA___345_25					
Thu 03/10/2022	to	Wed 03/16/2022		FWD	
0800	Continuous	1800	OSWEGO EXPORT	5250 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW	
			TTC with All Lines In Service	5250 MW	
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					
Thu 03/17/2022	to	Sun 03/20/2022		FWD	
0100		2200	UPNY CONED	3800 MW	
Work scheduled by:			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
PLSNTVLY-WOOD_ST__345_F30					
Mon 03/21/2022	to	Wed 03/23/2022		FWD	
0001	Continuous	2200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64					FWD		
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2021</u>	(Import)	
0130	Continuous	0200				4350 MW	
Work scheduled by: ConEd					UPNY CONED		
					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service	7815 MW	
SPRNBK__345KV_RNS5					FWD		
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2021</u>	(Import)	
0130	Continuous	0200				3200 MW	
Work scheduled by: ConEd					SPR/DUN-SOUTH		
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service	4600 MW	
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD		
Sat 03/26/2022	to	Mon 03/28/2022				(Import)	
0001		2200				3800 MW	
Work scheduled by:					UPNY CONED		
					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	
ATHENS__-PLSNTVLY_345_91					FWD		
Sat 03/26/2022	to	Sun 05/01/2022				(Import)	
0001	Continuous	2200				3800 MW	
Work scheduled by: ConEd					UPNY CONED		
					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	
PLSNTVLY_345KV_RNS4					FWD		
Sat 03/26/2022	to	Sun 05/01/2022				(Import)	
0001	Continuous	2200				3800 MW	
Work scheduled by: ConEd					UPNY CONED		
					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	
PLSNTVLY-WOOD_ST__345_F31					FWD		
Tue 03/29/2022	to	Wed 03/30/2022				(Import)	
0001	Continuous	2200				4000 MW	
Work scheduled by: ConEd					UPNY CONED		
					Impacts Total Transfer Capability	3815 MW	
					TTC with All Lines In Service	7815 MW	
LINDN_CG-LNDVFT__345_V-3022					FWD	REV	
Sun 04/03/2022	to	Sat 04/09/2022				(Import)	(Export)
1400	Continuous	1400				0 MW	0 MW
Work scheduled by: PJM					SCH - PJM_VFT		
					Impacts Total Transfer Capability	315 MW	315 MW
					TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28					FWD
Tue 04/05/2022	to	Wed 04/06/2022			(Import)
0201	Continuous	0300		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW
					TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Wed 04/06/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/19/2021</u>	(Import)
0301	Continuous	0330		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79					FWD
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/19/2021</u>	(Import)
0301	Continuous	0300		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/19/2021</u>	(Import)
0230	Continuous	0300		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W64					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)
0301	Continuous	0330		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
SPRNBK__345KV_RNS5					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)
0301	Continuous	0330		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99					FWD
Thu 04/07/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/31/2021</u>	(Import)
0301	Continuous	2200		UPNY CONED	7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_ 345_1				FWD
Mon 04/11/2022	to	Fri 04/15/2022		(Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
PORTER_-ROTTDAM_230_30				FWD
Wed 04/13/2022	to	Tue 12/31/2030		(Import)
0600	Continuous	2359	CENTRAL EAST - VC	2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW
PANNELL_-CLAY_ 345_2				FWD
Mon 04/18/2022	to	Fri 04/22/2022		(Import)
0700	Continuous	1530	WEST CENTRAL	1300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 950 MW
				TTC with All Lines In Service 2250 MW
EDIC_-FRASER_ 345_EF24-40				FWD
Thu 04/21/2022	to	Tue 06/14/2022		(Import)
0700	Continuous	1530	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 475 MW
				TTC with All Lines In Service 2975 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4				FWD
Sat 04/23/2022	to	Tue 04/26/2022		(Import)
0001		2200	UPNY CONED	3800 MW
Work scheduled by:				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK_ 345_W64				FWD
Tue 04/26/2022	to	Tue 04/26/2022	UPDATED by CONED 08/31/2021	(Import)
2130	Continuous	2200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
SPRNBK_ 345KV_RNS5				FWD
Tue 04/26/2022	to	Tue 04/26/2022	UPDATED by CONED 08/31/2021	(Import)
2130	Continuous	2200	SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31				FWD
Wed 04/27/2022	to	Fri 04/29/2022		(Import)
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3815 MW
				TTC with All Lines In Service 7815 MW
NIAGARA__345_230_AT4				REV
Fri 04/29/2022	to	Fri 04/29/2022		(Export)
0500	Continuous	1700	SCH - OH - NY	1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 2000 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Mon 05/02/2022	to	Mon 05/02/2022		(Import)
0001	Continuous	0030	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79				FWD
Mon 05/02/2022	to	Thu 05/05/2022		(Import)
0001	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
ROCHESTR-PANNELL__345_RP2				FWD
Mon 05/02/2022	to	Fri 05/06/2022		(Import)
0500	Continuous	1700	DYSINGER EAST	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Thu 05/05/2022	to	Thu 05/05/2022		(Import)
0130	Continuous	0200	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
SPRNBK_-TREMONT__345_X28				FWD
Fri 05/06/2022	to	Mon 05/09/2022	UPDATED by CONED 08/19/2021	(Import)
0201	Continuous	1800	SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC					FWD	
Mon 05/09/2022	to	Fri 05/13/2022			(Import)	
0800	Continuous	1700		CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYSEG					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 05/16/2022	to	Fri 05/27/2022			(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
HOMRC_NY-MAINS_NY_345_47						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
HOMR_NYW-PIERC_NY_345_48						
Fri 05/20/2022	to	Fri 05/27/2022	UPDATED	by PJM	11/19/2020	
0800	Continuous	1600			SCH - PJ - NY	
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NIAGARA_-PACKARD_230_62					FWD	REV
Sat 06/18/2022	to	Sat 06/18/2022			(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	700 MW	1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1250 MW 150 MW
					TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345_230_AT4					FWD	REV
Tue 06/28/2022	to	Wed 06/29/2022			(Import)	(Export)
0500	Continuous	1700		SCH - OH - NY	1900 MW	1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW 300 MW
					TTC with All Lines In Service	1950 MW 1700 MW
BECK___-NIAGARA_230_PA27						
Tue 07/05/2022	to	Sat 07/09/2022			SCH - OH - NY	
0500	Continuous	2100			Impacts Total Transfer Capability	
Work scheduled by: NYPA					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

(Import)

Work scheduled by: NYPA

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_1

FWD

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_-GILBOA____345_GF5-35

FWD

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS5

FWD

Mon 09/19/2022 to Mon 09/19/2022 **UPDATED by CONED 09/17/2020**
0001 Continuous 0030

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

FWD

Mon 09/19/2022 to Wed 09/21/2022 **UPDATED by CONED 09/17/2020**
0001 Continuous 2200

(Import)

Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY____345_2

FWD

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

(Import)

Work scheduled by: NYPA

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK__345KV_RNS5					FWD	
Wed 09/21/2022	to	Wed 09/21/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>09/17/2020</u>	(Import)
2130	Continuous	2200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK_-W49TH_ST_345_M51					FWD	
Sat 10/01/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/01/2020</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK__345KV_RNS5					FWD	
Sat 10/01/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/01/2020</u>	(Import)
0001	Continuous	0300				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022				(Import) (Export)
0600	Continuous	1800				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,October 09, 2021 to Monday ,April 10, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2			FWD
Mon 10/10/2022	to	Fri 10/14/2022	(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI			Impacts Total Transfer Capability 285 MW
			TTC with All Lines In Service 660 MW
GILBOA -N.SCTLND_345_GNS-1			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500	Continuous	1900	CENTRAL EAST - VC 2520 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 455 MW
			TTC with All Lines In Service 2975 MW
LEEDS 345KV_R94301			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500	Continuous	1900	UPNY CONED 3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW
MARCY -N.SCTLND_345_18			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500	Continuous	1900	CENTRAL EAST - VC 1470 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 1505 MW
			TTC with All Lines In Service 2975 MW
N.SCTLND-LEEDS 345_94			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500	Continuous	1900	CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 325 MW
			TTC with All Lines In Service 2975 MW
PORTER -ROTTRDAM_230_30 & MARCY -N.SCTLND_345_18			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500		1900	CENTRAL EAST - VC 1300 MW
Work scheduled by:			Impacts Total Transfer Capability 1675 MW
			TTC with All Lines In Service 2975 MW
PORTER -ROTTRDAM_230_31 & MARCY -N.SCTLND_345_18			FWD
Mon 10/31/2022	to	Mon 11/28/2022	(Import)
0500		1900	CENTRAL EAST - VC 1300 MW
Work scheduled by:			Impacts Total Transfer Capability 1675 MW
			TTC with All Lines In Service 2975 MW

ARR: 19