

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_ - FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 11/30/2021
0001 Continuous 2359

EXT FORCE by CONED 05/26/2021

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

2050 MW

HUDSONP_ - FARRAGUT_345_B3402 & MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021
0001 2359

Work scheduled by:

SCH - PJ - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2250 MW

FWD REV
(Import) (Export)

2000 MW 1150 MW

100 MW

1250 MW

MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 11/30/2021
0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

2050 MW

STLAWRNC-MOSES_ 230_L33P

Mon 04/30/2018 to Mon 10/31/2022
0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Tue 02/01/2022
1807 Continuous 2359

Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

375 MW

SCH-IMO-NYISO_LIMIT_1600

Sat 05/01/2021 to Sun 10/31/2021
0001 Continuous 2359

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

FWD
(Import)

1900 MW

EGRDNCTY_345_138_AT1

Fri 08/06/2021 to Thu 10/07/2021
1939 Continuous 1333

Work scheduled by: LI

CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

1250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2						FWD
Fri 08/06/2021	to	Thu 10/07/2021	<u>UPDATED</u>	<u>by LI</u>	<u>10/07/2021</u>	(Import)
1939	Continuous	1333				1250 MW
Work scheduled by: LI						CONED - LIPA
						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1500 MW
SPRNBRK_-EGRDNCTR_345_Y49						FWD
Fri 08/06/2021	to	Thu 10/07/2021	<u>UPDATED</u>	<u>by LI</u>	<u>10/07/2021</u>	(Import)
1953	Continuous	1333				775 MW
Work scheduled by: LI						CONED - LIPA
						Impacts Total Transfer Capability 725 MW
						TTC with All Lines In Service 1500 MW
MOSES_-ADIRNDCK_230_MA2						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				2100 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1400						FWD
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Import)
0600	Continuous	1300				1700 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 250 MW
						TTC with All Lines In Service 1950 MW
SCH-NYISO-IMO_LIMIT_1200						REV
Tue 09/07/2021	to	Sun 11/14/2021	<u>UPDATED</u>	<u>by NYPA</u>	<u>09/01/2021</u>	(Export)
0600	Continuous	1300				1500 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 200 MW
						TTC with All Lines In Service 1700 MW
SCH-HQ_CEDARS-NYISO_LIMIT_80						FWD
Tue 09/07/2021	to	Fri 10/22/2021	<u>UPDATED</u>	<u>by HQ</u>	<u>10/07/2021</u>	(Import)
0700	Continuous	2359				80 MW
Work scheduled by: HQ						SCH - HQ_CEDARS
						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 190 MW
E13THSTA-FARRAGUT_345_46						FWD
Wed 09/15/2021	to	Fri 10/08/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>10/03/2021</u>	(Import)
0001	Continuous	0500				3800 MW
Work scheduled by: ConEd						SPR/DUN-SOUTH
						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M55

FWD

Wed 09/15/2021 to Fri 10/08/2021

UPDATED

by CONED

10/03/2021

0001 Continuous 0500

Work scheduled by: ConEd

SPR/DUN-SOUTH

(Import)

3800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

PORTER_-ROTTDAM_230_30

FWD

Wed 09/15/2021 to Tue 11/30/2021

UPDATED

by NGRID

08/31/2021

0700 Continuous 1730

Work scheduled by: NGrid

CENTRAL EAST - VC

(Import)

2805 MW

Impacts Total Transfer Capability 170 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14

FWD

Thu 09/16/2021 to Sun 11/14/2021

UPDATED

by NGRID

08/31/2021

0600 Continuous 1830

Work scheduled by: NGrid

CENTRAL EAST - VC

(Import)

1670 MW

Impacts Total Transfer Capability 1305 MW

TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

FWD

Thu 09/16/2021 to Sun 11/14/2021

0600 1830

Work scheduled by:

CENTRAL EAST - VC

(Import)

1500 MW

Impacts Total Transfer Capability 1475 MW

TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Sat 09/18/2021 to Fri 11/05/2021

UPDATED

by PJM

10/08/2021

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

SCH-NYISO-NE_LIMIT_600

REV

Sun 09/26/2021 to Sat 10/23/2021

UPDATED

by ISONE

10/02/2021

0701 Daily 2300

Work scheduled by: ISONE

SCH - NE - NY

(Export)

800 MW

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 1600 MW

LEEDS_-HURLYAVE_345_301

FWD

Mon 09/27/2021 to Sun 10/10/2021

UPDATED

by CH

10/09/2021

0800 Continuous 0133

Work scheduled by: CHGE

UPNY CONED

(Import)

4100 MW

Impacts Total Transfer Capability 3715 MW

TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R395					FWD	
Thu 09/30/2021	to	Thu 10/07/2021	EXTENDED	by NGRID	10/06/2021	(Import)
0900	Continuous	1800				
Work scheduled by: NGrid					UPNY CONED	3800 MW
					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
NIAGARA_-STA_255__345_NH2					FWD	
Sat 10/02/2021	to	Sun 10/17/2021	UPDATED	by NYPA	10/02/2021	(Import)
0500	Continuous	1900				
Work scheduled by: NYPA					DYSINGER EAST	1400 MW
					Impacts Total Transfer Capability	1750 MW
					TTC with All Lines In Service	3150 MW
SCH-NE-NYISO_LIMIT_300					FWD	
Sat 10/02/2021	to	Sun 10/24/2021	UPDATED	by ISONE	10/02/2021	(Import)
2301	Daily	0700				
Work scheduled by: ISONE					SCH - NE - NY	500 MW
					Impacts Total Transfer Capability	900 MW
					TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_1200					REV	
Sat 10/02/2021	to	Sun 10/24/2021	UPDATED	by ISONE	10/02/2021	(Export)
2301	Daily	0700				
Work scheduled by: ISONE					SCH - NE - NY	1400 MW
					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1600 MW
CHAT_DC_GC1					FWD	
Sun 10/03/2021	to	Tue 11/23/2021				(Import)
0500	Continuous	2000				
Work scheduled by: HQ					MOSES SOUTH	2850 MW
					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 10/03/2021	to	Tue 11/23/2021				(Export)
0500	Continuous	2000				
Work scheduled by: HQ					SCH - HQ - NY	500 MW
					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
SCH-NE-NYISO_LIMIT_600					FWD	
Sun 10/03/2021	to	Mon 10/18/2021	UPDATED	by ISONE	10/02/2021	(Import)
0701	Daily	2300				
Work scheduled by: ISONE					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY - EDIC 345_2-15						FWD		
Mon 10/04/2021	to	Sat 10/30/2021	UPDATED	by NYPA	08/16/2021	(Import)		
0700	Continuous	1730				4850 MW		
OSWEGO EXPORT								
Impacts Total Transfer Capability								
TTC with All Lines In Service								
Work scheduled by: NYPA						400 MW		
						5250 MW		
FRASER 345_FRASER SVC						FWD		
Mon 10/04/2021	to	Wed 10/06/2021				(Import)		
0800	Continuous	1700				2935 MW		
CENTRAL EAST - VC								
Impacts Total Transfer Capability								
Work scheduled by: NYSEG						40 MW		
						2975 MW		
ELBRIDGE-LAFAYTTE 345_17-LE						FWD		
Mon 10/04/2021	to	Sat 10/09/2021	EXTENDED	by NGRID	10/07/2021	(Import)		
0800	Continuous	1630	ARR: 75			5250 MW		
OSWEGO EXPORT								
Impacts Total Transfer Capability								
TTC with All Lines In Service								
Work scheduled by: NGrid						0 MW		
						5250 MW		
NRTH1385-NOR HBR 138_601						FWD	REV	
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED	by ISONE	10/07/2021	(Import)	(Export)	
0900	Continuous	2359				100 MW	100 MW	
SCH - NPX_1385								
Impacts Total Transfer Capability								
TTC with All Lines In Service								
Work scheduled by: ISONE						100 MW	100 MW	
						200 MW	200 MW	
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_602						FWD	REV	
Wed 10/06/2021	to	Thu 10/07/2021				(Import)	(Export)	
0900		2359				0 MW	0 MW	
SCH - NPX_1385								
Impacts Total Transfer Capability								
Work scheduled by:						200 MW	200 MW	
						200 MW	200 MW	
NRTH1385-NOR HBR 138_601 & NRTH1385-NOR HBR 138_603						FWD	REV	
Wed 10/06/2021	to	Thu 10/07/2021				(Import)	(Export)	
0900		2359				0 MW	0 MW	
SCH - NPX_1385								
Impacts Total Transfer Capability								
Work scheduled by:						200 MW	200 MW	
						200 MW	200 MW	
NRTH1385-NOR HBR 138_602						FWD	REV	
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED	by ISONE	10/07/2021	(Import)	(Export)	
0900	Continuous	2359				100 MW	100 MW	
SCH - NPX_1385								
Impacts Total Transfer Capability								
TTC with All Lines In Service								
Work scheduled by: ISONE						100 MW	100 MW	
						200 MW	200 MW	

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NOR HBR_138_602 & NRTH1385-NOR HBR_138_603				FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021		(Import)	(Export)
0900		2359		0 MW	0 MW
Work scheduled by:				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NOR HBR_138_603				FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED by ISONE 10/07/2021	(Import)	(Export)
0900	Continuous	2359		100 MW	100 MW
Work scheduled by: ISONE				SCH - NPX_1385	
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	200 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Wed 10/06/2021	to	Thu 10/07/2021	UPDATED by ISONE 10/07/2021	(Import)	(Export)
0900	Continuous	2359		0 MW	0 MW
Work scheduled by: ISONE				SCH - NPX_1385	
				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	200 MW
SCH-HQ-NYISO_LIMIT_1200				FWD	
Thu 10/07/2021	to	Tue 11/23/2021		(Import)	
0001	Continuous	2000		1200 MW	
Work scheduled by: HQ				SCH - HQ - NY	
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_6				FWD	
Fri 10/08/2021	to	Fri 10/08/2021	UPDATED by CONED 10/03/2021	(Import)	
0430	Continuous	0500		300 MW	
Work scheduled by: ConEd				SCH - PJM_HTP	
				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW
LEEDS_345KV_R94301				FWD	
Fri 10/08/2021	to	Sun 10/10/2021	UPDATED by CH 10/09/2021	(Import)	
1530	Continuous	0132		3800 MW	
Work scheduled by: CHGE				UPNY CONED	
				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
W49TH_ST-E13THSTA_345_M54				FWD	
Sat 10/09/2021	to	Sun 10/10/2021		(Import)	
0001	Continuous	0200		3800 MW	
Work scheduled by: ConEd				SPR/DUN-SOUTH	
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EFISHKIL-WOOD_ST_345_F38						FWD
Sat 10/09/2021	to	Sun 10/10/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
PLSNTVLE-DUNWODIE_345_W89						FWD
Sat 10/09/2021	to	Sun 10/10/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
WOOD_ST_-PLSNTVLE_345_Y86						FWD
Sat 10/09/2021	to	Sun 10/10/2021	<u>UPDATED</u>	<u>by CONED</u>	<u>09/24/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 7210 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 605 MW
						TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS5						FWD
Sat 10/09/2021	to	Sat 10/09/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>10/09/2021</u>	(Import)
0800	Daily	0830				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
LEEDS___-PLSNTVLY_345_92						FWD
Sat 10/09/2021	to	Sat 10/09/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>10/09/2021</u>	(Import)
0800	Daily	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS5						FWD
Sat 10/09/2021	to	Sat 10/09/2021	<u>CANCELLED</u>	<u>by NGrid</u>	<u>10/09/2021</u>	(Import)
1430	Daily	1500				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
OSWEGO___-ELBRIDGE_345_17						FWD
Sat 10/09/2021	to	Sat 10/09/2021	<u>EXTENDED</u>	<u>by NGRID</u>	<u>10/07/2021</u>	(Import)
1600	Continuous	1630				OSWEGO EXPORT 5250 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
						ARR: 75

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_600

Mon 10/11/2021 to Fri 10/15/2021
0500 Continuous 1300

UPDATED by IESO 10/07/2021

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1950 MW

FWD
(Import)
900 MW

SCH-NYISO-IMO_LIMIT_500

Mon 10/11/2021 to Fri 10/15/2021
0500 Continuous 1300

UPDATED by IESO 10/07/2021

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1700 MW

REV
(Export)
800 MW

LEEDS____345KV_R94301

Mon 10/11/2021 to Mon 10/11/2021
0700 Continuous 0800

UPDATED by CH 10/09/2021

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)
3800 MW

LEEDS____-HURLYAVE_345_301

Mon 10/11/2021 to Fri 10/29/2021
0700 Continuous 1600

UPDATED by CH 10/09/2021

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)
4100 MW

EFISHKIL-WOOD_ST_345_F38

Tue 10/12/2021 to Tue 10/12/2021
0130 Continuous 0200

UPDATED by CONED 09/24/2021

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)
4000 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 10/12/2021 to Tue 10/12/2021
0130 Continuous 0200

UPDATED by CONED 09/24/2021

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)
4000 MW

WOOD_ST_-PLSNTVLE_345_Y86

Tue 10/12/2021 to Tue 10/12/2021
0130 Continuous 0200

UPDATED by CONED 09/24/2021

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)
7210 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Tue 10/12/2021 to Tue 10/12/2021
0201 Continuous 0230
Work scheduled by: ConEd

UPDATED by CE 10/02/2021

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

EASTVIEW-SPRNBK_345_W79

Tue 10/12/2021 to Wed 10/13/2021
0201 Continuous 2200
Work scheduled by: ConEd

UPDATED by CE 10/02/2021

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

CEDARS_-ROSEMNTB_115_2/22

Tue 10/12/2021 to Fri 10/15/2021
0500 Continuous 2359
Work scheduled by: HQ

EXTENDED by HQ 10/06/2021

SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

FWD REV
(Import) (Export)

DENNISON-ROSEMNTB_115_2/22

Tue 10/12/2021 to Fri 10/15/2021
0500 Continuous 2359
Work scheduled by: HQ

EXTENDED by HQ 10/06/2021

SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

FWD REV
(Import) (Export)

SCH-NE-NYISO_LIMIT_100

Tue 10/12/2021 to Wed 10/20/2021
2300 Daily 0659
Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

FWD
(Import)

W49TH_ST_345KV_5

Wed 10/13/2021 to Fri 10/15/2021
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST_345KV_7

Wed 10/13/2021 to Fri 10/15/2021
0001 Continuous 0100
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93

Wed 10/13/2021 to Wed 10/13/2021
2130 Continuous 2200
Work scheduled by: ConEd

UPDATED by CE 10/02/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Thu 10/14/2021 to Thu 10/14/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-MOTTHAVN_345_72

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by CONED 08/04/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

UPDATED by CONED 08/04/2021

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W78

Thu 10/14/2021 to Sat 10/16/2021
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_5

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_7

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_ -DUNWODIE_345_W75

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS3

Thu 10/14/2021 to Sun 11/28/2021
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SCH-NYISO-HQ_LIMIT_300

Thu 10/14/2021 to Sun 10/17/2021 **UPDATED by HQ 10/07/2021**
0600 Daily 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_300

Thu 10/14/2021 to Wed 10/20/2021 **CANCELLED by HQ 10/07/2021**
0600 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **300 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1000 MW

OSWEGO_ -VOLNEY_345_12

Thu 10/14/2021 to Thu 10/14/2021
1100 Daily(No Weekends) 1400
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Sat 10/16/2021 to Tue 10/19/2021
0001 0200
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W85

Sat 10/16/2021 to Sat 10/16/2021
0030 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71					FWD	
Sat 10/16/2021	to	Mon 10/18/2021	UPDATED	by CE	10/01/2021	(Import)
0101	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3					FWD	
Sat 10/16/2021	to	Mon 10/18/2021	UPDATED	by CE	10/01/2021	(Import)
0101	Continuous	0200				
Work scheduled by: ConEd					SPR/DUN-SOUTH	3800 MW
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
CLAY____-INDPDNCE_345_26					FWD	
Sat 10/16/2021	to	Sat 10/16/2021				(Import)
0800	Daily	1000			OSWEGO EXPORT	5000 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	5250 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 10/17/2021	to	Sun 10/17/2021				(Import)
0001		0200			MOSES SOUTH	2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD REV	
Sun 10/17/2021	to	Sun 10/17/2021				(Import) (Export)
0001		0200			SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2					FWD	
Sun 10/17/2021	to	Sun 10/17/2021				(Import)
0001	Continuous	0200			MOSES SOUTH	2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV	
Sun 10/17/2021	to	Sun 10/17/2021				(Export)
0001	Continuous	0200			SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ-NYISO_LIMIT_1150

Sun 10/17/2021 to Sun 10/17/2021
0001 Continuous 0200
Work scheduled by: HQ

FWD
(Import)
1150 MW
SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

CEDARS - ROSEMNTA_115_1/11

Mon 10/18/2021 to Thu 10/21/2021
0500 Continuous 2359
Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

DENNISON-ROSEMNTA_115_1/11

Mon 10/18/2021 to Thu 10/21/2021
0500 Continuous 2359
Work scheduled by: HQ

FWD REV
(Import) (Export)
95 MW 40 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 95 MW 60 MW
TTC with All Lines In Service 190 MW 100 MW

NIAGARA - KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/04/2021 **UPDATED by NYPA 08/20/2021**
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
1400 MW
DYSINGER EAST
Impacts Total Transfer Capability 1750 MW
TTC with All Lines In Service 3150 MW

SCH-NE-NYISO_LIMIT_600

Mon 10/18/2021 to Tue 10/19/2021 **UPDATED by ISONE 10/02/2021**
2301 Daily 0700
Work scheduled by: ISONE

FWD
(Import)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_600

Tue 10/19/2021 to Sat 10/23/2021 **UPDATED by ISONE 10/02/2021**
0701 Daily 2300
Work scheduled by: ISONE

FWD
(Import)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

ROTTDAM-EASTOVER_230_38

Wed 10/20/2021 to Wed 10/20/2021
0730 Daily(No Weekends) 1059
Work scheduled by: NGrid

REV
(Export)
1400 MW
SCH - NE - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

ARR: 77

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_900

Thu 10/21/2021 to Fri 10/29/2021
1700 Continuous 1600
Work scheduled by: ISONE

FWD
(Import)
1100 MW
SCH - NE - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_600

Sun 10/24/2021 to Sun 10/24/2021 **UPDATED by ISONE 10/02/2021**
0701 Daily 1600
Work scheduled by: ISONE

FWD
(Import)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_600

Sun 10/24/2021 to Sun 10/24/2021 **UPDATED by ISONE 10/02/2021**
0701 Daily 1600
Work scheduled by: ISONE

REV
(Export)
800 MW
SCH - NE - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1600 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/25/2021 to Sun 11/21/2021
0700 Continuous 1600
Work scheduled by: ISONE

FWD REV
(Import) (Export)
0 MW 0 MW
SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

LEEDS_345KV_R94301

Fri 10/29/2021 to Fri 10/29/2021 **UPDATED by CH 10/09/2021**
1500 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST_345KV_7

Sat 10/30/2021 to Sat 10/30/2021
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Sat 10/30/2021 to Sun 12/05/2021 **UPDATED by CONED 06/20/2021**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
300 MW
SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___-ATHENS___345_95

Sat 10/30/2021 to Sat 10/30/2021
0800 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS___345KV_R395

Sat 10/30/2021 to Sat 10/30/2021
0800 Daily(No Weekends) 1500
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Mon 11/01/2021 to Fri 12/10/2021 **UPDATED by CE 09/10/2021**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **2050 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Fri 12/31/2021 **UPDATED by IESO 05/03/2019**
0001 Continuous 2359
Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

W49TH_ST_345KV_7

Tue 11/02/2021 to Tue 11/02/2021
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

LINDN_CG-LNDVFT___345_V-3022

Tue 11/02/2021 to Fri 11/05/2021
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

FWD

Wed 11/03/2021 to Fri 11/12/2021
0001 Continuous 1800

UPDATED

by CE

09/10/2021

UPNY CONED

(Import)

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

BUCHAN_S-MILLWOOD_345_W98

FWD

Wed 11/03/2021 to Tue 11/09/2021
0201 Continuous 0200

UPDATED

by CE

09/10/2021

UPNY CONED

(Import)

7680 MW

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

LADENTWN-BUCHAN_S_345_Y88

FWD

Wed 11/03/2021 to Tue 11/09/2021
0201 Continuous 0200

UPDATED

by CE

09/10/2021

UPNY CONED

(Import)

7560 MW

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

HOMRC_NY-MAINS_NY_345_47

Fri 11/05/2021 to Mon 11/08/2021
1601 Continuous 0800

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: PJM

SHORE_RD_345_138_BK 1

FWD

Mon 11/08/2021 to Wed 11/10/2021
0001 Continuous 2359

CONED - LIPA

(Import)

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

SHORE_RD_345_138_BK 2

FWD

Thu 11/11/2021 to Fri 11/12/2021
0001 Continuous 2359

CONED - LIPA

(Import)

1350 MW

Impacts Total Transfer Capability 150 MW

TTC with All Lines In Service 1500 MW

Work scheduled by: LI

GOETHALS_345KV_5

Fri 11/12/2021 to Tue 11/16/2021
0001 Continuous 0300

UPDATED

by CONED

06/30/2021

STATEN ISLAND

Impacts Total Transfer Capability

TTC with All Lines In Service

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BERKSHIR-ALPS_____345_393			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NE - NY	1100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	300 MW
ARR: 78			TTC with All Lines In Service	1400 MW
BERKSHIR-ALPS_____345_393			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
ARR: 78			TTC with All Lines In Service	200 MW
BERKSHIR-ALPS_____345_393 & BERKSHIR-NORTHFLD_345_312			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700		1600	SCH - NE - NY	1100 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW
ARR: 78			TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312			FWD	
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	
0700	Continuous	1600	SCH - NE - NY	1300 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	1400 MW
BERKSHIR-NORTHFLD_345_312			FWD	REV
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	(Export)
0700	Continuous	1600	SCH - NPX_1385	100 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	100 MW
			TTC with All Lines In Service	200 MW
SCH-NE-NYISO_LIMIT_800			FWD	
Sun 11/14/2021	to	Wed 11/24/2021	(Import)	
0700	Continuous	1600	SCH - NE - NY	1000 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	1400 MW
SCH-NYISO-NE_LIMIT_700				REV
Sun 11/14/2021	to	Wed 11/24/2021		(Export)
0700	Continuous	1600	SCH - NE - NY	900 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__ -ROTTRDAM_230_30 & MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA_765_7040

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

	FWD	REV
(Import) (Export)		
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

MARCY____765_345_AT1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

ARR: 19

FWD
(Import)
MOSES SOUTH **1750 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 3150 MW

MARCY____765_345_AT2

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

ARR: 19

FWD
(Import)
MOSES SOUTH **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

MASSENA_-MARCY____765_MSU1

Mon 11/15/2021 to Tue 11/30/2021
0100 Continuous 1859

Work scheduled by: NYPA

UPDATED by NYISO 06/03/2021

FWD
(Import)
MOSES SOUTH **500 MW**
Impacts Total Transfer Capability 2650 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_-MARCY___765_MSU1					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import)	(Export)
0100	Continuous	1859			475 MW	1000 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1025 MW 0 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MASSENA_-MARCY___765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021	UPDATED	by NYISO 06/03/2021	(Import)	
0100	Continuous	1859			90 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
MASSENA_-MARCY___765_MSU1 & CHATGUAY-MASSENA_765_7040					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			500 MW	
Work scheduled by:					MOSES SOUTH	
					Impacts Total Transfer Capability	2650 MW
					TTC with All Lines In Service	3150 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	REV
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	(Export)
0100		1859			850 MW	0 MW
Work scheduled by:					SCH - HQ - NY	
					Impacts Total Transfer Capability	650 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MASSENA_-MARCY___765_MSU1					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW
STLAWRNC-MOSES___230_L33P & MOSES___-MASSENA_230_MMS1 & MOSES___-MASSENA_230_MMS2					FWD	
Mon 11/15/2021	to	Tue 11/30/2021			(Import)	
0100		1859			90 MW	
Work scheduled by:					SCH - HQ_CEDARS	
					Impacts Total Transfer Capability	109 MW
					TTC with All Lines In Service	199 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Wed 11/17/2021 to Wed 11/17/2021
0001 Continuous 0030

UPDATED

by CE

10/01/2021

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

7550 MW

DUNWODIE-MOTTHAVN_345_72

Wed 11/17/2021 to Sun 11/21/2021
0001 Continuous 0200

UPDATED

by CONED

10/01/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_8

Wed 11/17/2021 to Sun 11/21/2021
0001 Continuous 0200

UPDATED

by CONED

10/01/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

EASTVIEW-SPRNBK_345_W78

Wed 11/17/2021 to Sun 11/21/2021
0001 Continuous 0200

UPDATED

by CE

10/01/2021

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

W49TH_ST_345KV_7

Sat 11/20/2021 to Sat 11/20/2021
0001 Continuous 0030

UPDATED

by CONED

06/20/2021

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

MILLWOOD-EASTVIEW_345_W85

Sun 11/21/2021 to Sun 11/21/2021
0130 Continuous 0200

UPDATED

by CE

10/01/2021

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

7550 MW

SPRNBK_345KV_RS3 & SPRNBK_345KV_RS4

Mon 11/22/2021 to Sun 11/28/2021
0001 0200

Work scheduled by:

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Mon 11/22/2021 to Sun 11/28/2021
0201 Continuous 0100

UPDATED

by CE

10/01/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_3

Mon 11/22/2021 to Sun 11/28/2021
0201 Continuous 0100

UPDATED

by CE

10/01/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

W49TH_ST_345KV_7

Thu 11/25/2021 to Fri 12/03/2021
0001 Continuous 0200

UPDATED

by CONED

06/20/2021

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

SPRNBRK_345KV_RNS4

Sun 11/28/2021 to Sun 11/28/2021
0300 Continuous 0330

UPDATED

by CONED

06/20/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3200 MW

SPRNBRK_-W49TH_ST_345_M52

Sun 11/28/2021 to Wed 12/01/2021
0300 Continuous 0200

UPDATED

by CONED

06/20/2021

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3200 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATED

by PJM

09/15/2021

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 11/29/2021 to Fri 12/17/2021
0600 Continuous 1600

UPDATED

by PJM

09/15/2021

Work scheduled by: PJM

SCH - PJM_NEPTUNE

Impacts Total Transfer Capability 660 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

0 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2					FWD		
Mon 11/29/2021	to	Fri 12/17/2021	UPDATED	by PJM	09/15/2021	(Import)	
0600	Continuous	1600				375 MW	
Work scheduled by: PJM					SCH - PJM_NEPTUNE	285 MW	
					Impacts Total Transfer Capability	660 MW	
					TTC with All Lines In Service		
BERKSHIR-ALPS_345_393					FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021			(Import)	(Export)	
0700	Continuous	1600			1100 MW	1700 MW	
Work scheduled by: ISONE					SCH - NE - NY	300 MW	0 MW
					Impacts Total Transfer Capability	1400 MW	1700 MW
					TTC with All Lines In Service		
BERKSHIR-ALPS_345_393					FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021			(Import)	(Export)	
0700	Continuous	1600			100 MW	100 MW	
Work scheduled by: ISONE					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
BERKSHIR-ALPS_345_393 & BERKSHIR-NORTHFLD_345_312					FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021			(Import)	(Export)	
0700		1600			1100 MW	1700 MW	
Work scheduled by:					SCH - NE - NY	300 MW	0 MW
					Impacts Total Transfer Capability	1400 MW	1700 MW
					TTC with All Lines In Service		
BERKSHIR-NORTHFLD_345_312					FWD		
Mon 11/29/2021	to	Sat 12/18/2021			(Import)		
0700	Continuous	1600			1300 MW		
Work scheduled by: ISONE					SCH - NE - NY	100 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		
BERKSHIR-NORTHFLD_345_312					FWD	REV	
Mon 11/29/2021	to	Sat 12/18/2021			(Import)	(Export)	
0700	Continuous	1600			100 MW	100 MW	
Work scheduled by: ISONE					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	200 MW	200 MW
					TTC with All Lines In Service		
SCH-NE-NYISO_LIMIT_800					FWD		
Mon 11/29/2021	to	Sat 12/18/2021			(Import)		
0700	Continuous	1600			1000 MW		
Work scheduled by: ISONE					SCH - NE - NY	400 MW	
					Impacts Total Transfer Capability	1400 MW	
					TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-NE_LIMIT_700

Mon 11/29/2021 to Sat 12/18/2021
0700 Continuous 1600
Work scheduled by: ISONE

REV
(Export)
900 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1700 MW

HURLYAVE-ROSETON_345_303

Mon 11/29/2021 to Sun 12/05/2021
0800 Continuous 1600
Work scheduled by: CHGE

UPDATED by CH 10/07/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NIAGARA -PACKARD_230_61

Tue 11/30/2021 to Mon 12/06/2021
0615 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

SPRNBRK_345KV_RNS4

Wed 12/01/2021 to Wed 12/01/2021
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 06/20/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MOSES -ADIRNDCK_230_MA1

Wed 12/01/2021 to Tue 05/31/2022
0700 Continuous 1300
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SPRNBRK_345KV_RNS4

Fri 12/03/2021 to Sat 12/04/2021
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK -W49TH_ST_345_M52

Fri 12/03/2021 to Sat 12/18/2021
0201 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

Fri 12/03/2021 to Fri 12/03/2021

0700 Daily(No Weekends) 1000

Work scheduled by: NGrid

ARR: 19&16

OSWEGO EXPORT

Impacts Total Transfer Capability 0 MW

TTC with All Lines In Service 5250 MW

FWD

(Import)

5250 MW

MILLWOOD_345KV_18

Mon 12/06/2021 to Fri 12/10/2021

0001 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

UPNY CONED

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

W49TH_ST_345KV_5

Mon 12/06/2021 to Sat 12/18/2021

0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

MARCY___345KV_CSC

Mon 12/06/2021 to Fri 12/17/2021

0700 Continuous 1730

Work scheduled by: NYPA

CENTRAL EAST - VC

Impacts Total Transfer Capability 50 MW

TTC with All Lines In Service 2975 MW

FWD

(Import)

2925 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

UPNY CONED

Impacts Total Transfer Capability 135 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

7680 MW

LADENTWN-BUCHAN_S_345_Y88

Tue 12/07/2021 to Fri 12/10/2021

0201 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

09/10/2021

UPNY CONED

Impacts Total Transfer Capability 255 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

7560 MW

SPRNBRK_345KV_RNS4

Mon 12/13/2021 to Tue 12/14/2021

0001 Continuous 1800

Work scheduled by: ConEd

SPR/DUN-SOUTH

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3200 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 12/13/2021 to Wed 12/22/2021
0700 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS4

Sat 12/18/2021 to Sat 12/18/2021
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

Tue 01/04/2022 to Mon 02/28/2022 **UPDATED by NYPA 05/25/2021**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NIAGARA_-PACKARD__230_61

Mon 01/17/2022 to Fri 01/21/2022
0615 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
SCH - OH - NY **1200 MW 1850 MW**
Impacts Total Transfer Capability 1100 MW 150 MW
TTC with All Lines In Service 2300 MW 2000 MW

S.RIPLEY-DUNKIRK__230_68

Tue 01/18/2022 to Fri 02/04/2022 **UPDATED by NGRID 09/24/2021**
0700 Continuous 1730
Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-STA_255__345_NH2

Fri 01/21/2022 to Fri 03/04/2022 **UPDATED by NYPA 08/20/2021**
0500 Continuous 1900
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

ATHENS_-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022 **UPDATED by NGRID 05/07/2021**
0600 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS - PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

Tue 02/22/2022 to Tue 02/22/2022 **UPDATED by CONED 08/31/2021**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 02/22/2022 to Tue 02/22/2022 **UPDATED by CONED 08/31/2021**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-EDIC___345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER___-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_93

Tue 03/01/2022 to Tue 03/15/2022
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER___-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS___345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY___-FRASANX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS____345_2

Tue 03/01/2022 to Tue 05/24/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
900 MW
SCH - NE - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N. SCTLND-ALPS____345_2

Tue 03/01/2022 to Tue 05/24/2022
0700 Continuous 1900
Work scheduled by: NGrid

FWD REV
(Import) (Export)
100 MW 100 MW
SCH - NPX_1385
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN__ -GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED by CONED 03/26/2021**
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

INDPDNCE-SCRIBA____345_25

Thu 03/10/2022 to Wed 03/16/2022
0800 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200
Work scheduled by:

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
0001 2200
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT__345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_ - TREMONT_ 345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

BUCHAN_N-EASTVIEW_345_W93

Wed 04/06/2022 to Wed 04/06/2022
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_ 345_W79

Wed 04/06/2022 to Thu 04/07/2022
0301 Continuous 0300
Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 04/07/2022 to Thu 04/07/2022
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CONED 08/19/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_ 345_W64

Thu 04/07/2022 to Thu 04/07/2022
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_ 345KV_RNS5

Thu 04/07/2022 to Thu 04/07/2022
0301 Continuous 0330
Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Thu 04/07/2022 to Tue 04/26/2022
0301 Continuous 2200
Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL - CLAY 345_1

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

PORTER - ROTTRDAM 230_30

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PANNELL - CLAY 345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

EDIC - FRASER 345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK 345_W64

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK 345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022 **UPDATED by CONED 08/31/2021**
2130 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31

FWD

Wed 04/27/2022 to Fri 04/29/2022

(Import)

0001 Continuous 2200

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

NIAGARA__345_230_AT4

REV

Fri 04/29/2022 to Fri 04/29/2022

(Export)

0500 Continuous 1700

SCH - OH - NY

1750 MW

Impacts Total Transfer Capability 250 MW

TTC with All Lines In Service 2000 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Mon 05/02/2022 to Mon 05/02/2022

(Import)

0001 Continuous 0030

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

EASTVIEW-SPRNBK__345_W79

FWD

Mon 05/02/2022 to Thu 05/05/2022

(Import)

0001 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

ROCHESTR-PANNELL__345_RP2

FWD

Mon 05/02/2022 to Fri 05/06/2022

(Import)

0500 Continuous 1700

DYSINGER EAST

2300 MW

Impacts Total Transfer Capability 850 MW

TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

BUCHAN_N-EASTVIEW_345_W93

FWD

Thu 05/05/2022 to Thu 05/05/2022

(Import)

0130 Continuous 0200

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

Work scheduled by: ConEd

SPRNBK_-TREMONT__345_X28

FWD

Fri 05/06/2022 to Mon 05/09/2022

(Import)

0201 Continuous 1800

UPDATED

by CONED 08/19/2021

SPR/DUN-SOUTH

4200 MW

Impacts Total Transfer Capability 400 MW

TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_-PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1900 MW 1400 MW**
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

BECK___-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK__345KV_RNS5

Mon 09/19/2022 to Mon 09/19/2022 **UPDATED by CONED 09/17/2020**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_-W49TH_ST_345_M51

Mon 09/19/2022 to Wed 09/21/2022 **UPDATED by CONED 09/17/2020**
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PANNELL_-CLAY____345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

Wed 09/21/2022 to Wed 09/21/2022
2130 Continuous 2200
Work scheduled by: ConEd

UPDATED by CONED 09/17/2020

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

SPRNBK_-W49TH_ST_345_M51

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

SPRNBK__345KV_RNS5

Sat 10/01/2022 to Mon 10/17/2022
0001 Continuous 0300
Work scheduled by: ConEd

UPDATED by CONED 08/01/2020

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3200 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

0 MW 0 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

0 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

0 MW

NEWBRDGE_345_138_BK_1

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600
Work scheduled by: LI

SCH - PJM_NEPTUNE
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

375 MW

NYISO TRANSFER LIMITATIONS

Monday ,October 11, 2021 to Wednesday, April 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/10/2022 to Fri 10/14/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

LEEDS____345KV_R94301

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY____-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS____345_94

Mon 10/31/2022 to Mon 11/28/2022
0500 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY____-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY____-N.SCTLND_345_18

Mon 10/31/2022 to Mon 11/28/2022
0500 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW