

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 **EXT FORCE** **by CONED** **01/04/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 **EXT FORCE** **by CONED** **01/04/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 **EXT FORCE** **by IESO** **11/04/2021**
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 **EXT FORCE** **by LI** **12/10/2021**
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 **UPDATED** **by NYPA** **01/08/2022**
 0500 Continuous 2359
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						100 MW
						2000 MW
KINTIGH_STA_255_345_SH1-39						FWD
Wed 12/08/2021	to	Sat 12/31/2022	UPDATED	by RGE	01/08/2022	(Import)
2000	Continuous	2359				1700 MW
Work scheduled by: NYSEG						1450 MW
						3150 MW
DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1						FWD
Tue 12/14/2021	to	Mon 01/10/2022				(Import)
1129		1600				2650 MW
Work scheduled by:						500 MW
						3150 MW
DYSINGER-STA_255_345_DH1						FWD
Tue 12/14/2021	to	Mon 01/10/2022	FORCED	by NYISO	01/08/2022	(Import)
1129	Continuous	1600				2550 MW
Work scheduled by: NYISO						600 MW
						3150 MW
MOSES_ADIRNDCK_230_MAI						FWD
Mon 01/03/2022	to	Mon 01/10/2022	UPDATED	by NYPA	01/07/2022	(Import)
0700	Continuous	1600				2300 MW
Work scheduled by: NYPA						850 MW
						3150 MW
SCH-IMO-NYISO_LIMIT_1550						FWD
Mon 01/03/2022	to	Sat 04/30/2022				(Import)
0700	Continuous	2359				1850 MW
Work scheduled by: IESO						450 MW
						2300 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Mon 01/03/2022	to	Sat 04/30/2022				(Export)
0700	Continuous	2359				1700 MW
Work scheduled by: IESO						300 MW
						2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Tue 01/04/2022 to Tue 01/04/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

CANCELLED by ConEd 01/04/2022

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Tue 01/04/2022 to Tue 01/04/2022
 0001 Continuous 0300
 Work scheduled by: ConEd

CANCELLED by ConEd 01/04/2022

FWD
 (Import)
300 MW
 SCH - PJM_HTP
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SAND_BAR-PLATSBURG_115_PV20

Tue 01/04/2022 to Fri 01/07/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

by NYPA 01/08/2022

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_700

Tue 01/04/2022 to Thu 01/06/2022
 2300 Continuous 0659
 Work scheduled by: NGrid

UPDATED by ISONE 12/31/2021

FWD
 (Import)
900 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 01/04/2022 to Thu 01/06/2022
 2300 Continuous 0659
 Work scheduled by: NGrid

UPDATED by ISONE 12/31/2021

REV
 (Export)
1500 MW
 SCH - NE - NY
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1800 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 01/05/2022 to Wed 01/05/2022
 0800 Continuous 1700
 Work scheduled by: HQ

FWD
 (Import)
80 MW
 SCH - HQ_CEDARS
 Impacts Total Transfer Capability 199 MW
 TTC with All Lines In Service 279 MW

HOPATCON-RAMAPO_500_5018

Thu 01/06/2022 to Sat 01/08/2022
 0200 Continuous 1900
 Work scheduled by: PJM

FWD REV
 (Import) (Export)
1650 MW 1200 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 1200 MW 1000 MW
 TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018			FWD
Thu 01/06/2022	to	Sat 01/08/2022	(Import)
0200	Continuous	1900	UPNY CONED 7480 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 335 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
RAMAPO___345_345_PAR3500			FWD REV
Thu 01/06/2022	to	Sat 01/08/2022	(Import) (Export)
0200	Continuous	1900	SCH - PJ - NY 2500 MW 1250 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 350 MW 950 MW
			TTC with All Lines In Service 2850 MW 2200 MW
<hr/>			
RAMAPO___345_345_PAR4500			FWD REV
Thu 01/06/2022	to	Sat 01/08/2022	(Import) (Export)
0200	Continuous	1900	SCH - PJ - NY 2500 MW 1250 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 350 MW 950 MW
			TTC with All Lines In Service 2850 MW 2200 MW
<hr/>			
RAMAPO___500_345_BK 1500			FWD REV
Thu 01/06/2022	to	Sat 01/08/2022	(Import) (Export)
0200	Continuous	1900	SCH - PJ - NY 1650 MW 1200 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 1200 MW 1000 MW
			TTC with All Lines In Service 2850 MW 2200 MW
<hr/>			
RAMAPO___500_345_BK 1500			FWD
Thu 01/06/2022	to	Sat 01/08/2022	(Import)
0200	Continuous	1900	UPNY CONED 7480 MW
Work scheduled by: PJM			Impacts Total Transfer Capability 335 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
W49TH_ST_345KV_5			FWD
Fri 01/07/2022	to	Fri 01/07/2022	(Import)
0001	Continuous	0030	SCH - PJM_HTP 300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
W49TH_ST_345KV_7			FWD
Fri 01/07/2022	to	Fri 01/07/2022	(Import)
0001	Continuous	0030	SCH - PJM_HTP 300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Fri 01/07/2022 to Fri 01/07/2022
 2230 Continuous 2300
 Work scheduled by: ConEd

CANCELLED by **ConEd** **01/06/2022**

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 01/07/2022 to Fri 01/07/2022
 2230 Continuous 2300
 Work scheduled by: ConEd

CANCELLED by **ConEd** **01/06/2022**

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NIAGARA_-ROBNSNRD_230_64

Mon 01/10/2022 to Mon 01/10/2022
 0600 Continuous 0700
 Work scheduled by: NYSEG

UPDATED by **NYSEG** **01/07/2022**

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

NIAGARA_-ROBNSNRD_230_64

Wed 01/12/2022 to Wed 01/12/2022
 0500 Daily 0600
 Work scheduled by: NYSEG

UPDATED by **NYSEG** **01/06/2022**

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

HURLYAVE-ROSETON__345_303

Wed 01/12/2022 to Sat 01/22/2022
 0600 Continuous 1600
 Work scheduled by: CHGE

UPDATED by **NYISO** **01/06/2022**

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

NIAGARA_-ROBNSNRD_230_64

Wed 01/12/2022 to Wed 01/12/2022
 1500 Daily 1600
 Work scheduled by: NYSEG

UPDATED by **NYSEG** **01/06/2022**

REV
 (Export)
 SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 01/13/2022 to Tue 01/18/2022
 0600 Daily 2000
 Work scheduled by: NYISO

FWD
 (Import)
 SCH - OH - NY **1300 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_LIMIT_500						REV	
Thu 01/13/2022	to	Thu 01/13/2022				(Export)	
0700	Continuous	1900			SCH - HQ - NY	500 MW	
Work scheduled by: HQ						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHATGUAY-MASSENA_765_7040						FWD	
Thu 01/13/2022	to	Sun 01/16/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/06/2022</u>	(Import)	
0700	Continuous	1530			MOSES SOUTH	1550 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1600 MW
						TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA_765_7040						FWD	REV
Thu 01/13/2022	to	Sun 01/16/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/06/2022</u>	(Import)	(Export)
0700	Continuous	1530			SCH - HQ - NY	0 MW	0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1500 MW 1000 MW
						TTC with All Lines In Service	1500 MW 1000 MW
MOSES_-ADIRNDCK_230_MA1						FWD	
Thu 01/13/2022	to	Mon 02/28/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/07/2022</u>	(Import)	
0700	Continuous	1600			MOSES SOUTH	2300 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	850 MW
						TTC with All Lines In Service	3150 MW
W49TH_ST_345KV_5						FWD	
Sun 01/16/2022	to	Sun 01/16/2022	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/06/2022</u>	(Import)	
0001	Continuous	0030			SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_7						FWD	
Sun 01/16/2022	to	Sun 01/16/2022	<u>CANCELLED</u>	<u>by ConEd</u>	<u>01/06/2022</u>	(Import)	
0001	Continuous	0030			SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
DYSINGER-KINTIGH_345_38						FWD	
Mon 01/17/2022	to	Thu 01/20/2022				(Import)	
0500	Continuous	1900			DYSINGER EAST	2500 MW	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

S.RIPLEY-DUNKIRK_230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

Work scheduled by: NGrid

CANCELLED by NGRID 09/24/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1000

Wed 01/19/2022 to Wed 01/19/2022
0600 Daily 1900

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2300 MW

W49TH_ST_345KV_5

Wed 01/19/2022 to Thu 01/20/2022
2300 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/04/2022

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Wed 01/19/2022 to Thu 01/20/2022
2300 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/04/2022

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_5

Fri 01/21/2022 to Fri 01/21/2022
0130 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/06/2022

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 01/21/2022 to Fri 01/21/2022
0130 Continuous 0200

Work scheduled by: ConEd

CANCELLED by ConEd 01/06/2022

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-STA_255__345_NH2

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

Work scheduled by: NYPA

UPDATED by NYPA 08/20/2021

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255__345_NH2 & KINTIGH_-STA_255__345_SH1-39

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

OAKDALE_-FRASER__345_32

Tue 01/25/2022 to Wed 01/26/2022
0700 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Thu 01/27/2022 to Fri 01/28/2022
0001 Continuous 0100

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST__345_F30

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F30				FWD	
Wed 02/02/2022	to	Wed 02/02/2022		(Import)	
1930	Continuous	2000	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW	
			TTC with All Lines In Service	7815 MW	
PLSNTVLY_345KV_RNS5				FWD	
Wed 02/02/2022	to	Wed 02/02/2022		(Import)	
1930	Continuous	2000	UPNY CONED	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
NIAGARA -PACKARD_230_61				FWD	REV
Thu 02/03/2022	to	Sat 02/12/2022	<u>UPDATED</u>	(Import)	(Export)
0615	Continuous	1900	<u>by NGRID</u>	SCH - OH - NY	1400 MW 1850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	900 MW 150 MW
				TTC with All Lines In Service	2300 MW 2000 MW
MARCY -N.SCTLND_345_18				FWD	
Tue 02/08/2022	to	Wed 02/09/2022		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	1470 MW
Work scheduled by: NYPA			ARR: 19	Impacts Total Transfer Capability	1505 MW
				TTC with All Lines In Service	2975 MW
PLSNTVLY_345KV_RNS4				FWD	
Sat 02/12/2022	to	Sat 02/12/2022	<u>UPDATED</u>	(Import)	
0600	Continuous	0630	<u>by CONED</u>	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
ATHENS -PLSNTVLY_345_91				FWD	
Sat 02/12/2022	to	Wed 02/16/2022	<u>UPDATED</u>	(Import)	
0600	Continuous	1900	<u>by CONED</u>	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93				FWD	
Sun 02/13/2022	to	Mon 02/14/2022		(Import)	
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94					FWD
Sun 02/13/2022	to	Mon 02/14/2022			(Import)
0001	Continuous	0200		UPNY CONED	7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
MILLWOOD_345KV_18					FWD
Mon 02/14/2022	to	Tue 02/15/2022			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EDIC__-FRASER__345_EF24-40					FWD
Mon 02/14/2022	to	Tue 02/22/2022	UPDATED	by NYSEG	01/04/2022
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
EASTVIEW-SPRNBK__345_W78					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
MILLWOOD-EASTVIEW_345_W85					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		UPNY CONED	7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW
SPRNBK__345KV_RNS3					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLY_345KV_RNS4					FWD
Wed 02/16/2022	to	Wed 02/16/2022	UPDATED	by CONED	11/12/2021
1830	Continuous	1900		UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022 UPDATED by NYISO 11/15/2021
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Tue 02/22/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

Sun 02/27/2022 to Wed 03/02/2022
 0201 Continuous 2230
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022
 0500 Continuous 1900
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-LEEDS ___ 345_93					FWD	
Tue 03/01/2022	to	Mon 03/28/2022	UPDATED	by NGRID <u>11/15/2021</u>	(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
EDIC ___ -N. SCTLND_345_14					FWD	
Tue 03/01/2022	to	Tue 04/12/2022	UPDATED	by NGRID <u>11/15/2021</u>	(Import)	
0700	Continuous	1900			CENTRAL EAST - VC	1670 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC ___ -N. SCTLND_345_14 & PORTER ___ -ROTTDAM_230_31					FWD	
Tue 03/01/2022	to	Tue 04/12/2022			(Import)	
0700		1900			CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
FRASANX-COOPERS ___ 345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
						ARR: 19
MARCY ___ -FRASANX_345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022			(Import)	
0700	Continuous	1530			CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	475 MW
					TTC with All Lines In Service	2975 MW
						ARR: 19
N. SCTLND-ALPS ___ 345_2					FWD	
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID <u>11/15/2021</u>	(Import)	
0700	Continuous	1900			SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1400 MW
N. SCTLND-ALPS ___ 345_2					FWD	REV
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID <u>11/15/2021</u>	(Import)	(Export)
0700	Continuous	1900			SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED** **by CONED** **03/26/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED** **by CONED** **03/26/2021**
 0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN_-GOETHALS_230_A2253 & MARION_-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022
 0800 Continuous 1800

Work scheduled by: NGrid

FWD
 (Import)

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)

DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
 0100 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 08/31/2021**
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022 **UPDATED by CE 01/03/2022**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022 **UPDATED by CE 01/03/2022**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31			FWD	
Tue 03/29/2022	to	Wed 03/30/2022	(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
DUNWODIE_345KV_6			FWD	
Thu 03/31/2022	to	Sat 04/02/2022	(Import)	
2100	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8			FWD	
Thu 03/31/2022	to	Sat 04/02/2022	(Import)	
2100	Continuous	0300	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W90			FWD	
Thu 03/31/2022	to	Tue 04/05/2022	(Import)	
2100	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y87			FWD	
Thu 03/31/2022	to	Tue 04/05/2022	(Import)	
2100	Continuous	2200	UPNY CONED	7260 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	555 MW
			TTC with All Lines In Service	7815 MW
LINDN_CG-LNDVFT__345_V-3022			FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022	(Import)	(Export)
1400	Continuous	1400	SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW 315 MW
			TTC with All Lines In Service	315 MW 315 MW
SPRNBK_-TREMONT__345_X28			FWD	
Tue 04/05/2022	to	Wed 04/06/2022	(Import)	
0201	Continuous	0300	SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD
Tue 04/05/2022	to	Tue 04/05/2022			(Import)
2130	Continuous	2200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Tue 04/05/2022	to	Tue 04/05/2022			(Import)
2130	Continuous	2200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Wed 04/06/2022	to	Wed 04/06/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>
0301	Continuous	0330		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79					FWD
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>
0301	Continuous	0300		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>
0230	Continuous	0300		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W64					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2021</u>
0301	Continuous	0330		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
SPRNBK__345KV_RNS5					FWD
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/31/2021</u>
0301	Continuous	0330		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Thu 04/07/2022 to Tue 04/26/2022
 0301 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Mon 04/11/2022 to Thu 04/28/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PANNELL -CLAY_345_1

Mon 04/11/2022 to Fri 04/15/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022
 0001 Continuous 0259
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

PANNELL -CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022
 0601 Continuous 0759
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40		FWD
Thu 04/21/2022	to Tue 06/14/2022	(Import)
0700	Continuous 1530	CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 475 MW
		TTC with All Lines In Service 2975 MW
MARCY 345KV_CSC		FWD
Fri 04/22/2022	to Sat 04/23/2022	(Import)
0700	Continuous 1730	CENTRAL EAST - VC 2925 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 50 MW
		TTC with All Lines In Service 2975 MW
SCH-NE-NYISO_LIMIT_700		FWD
Fri 04/22/2022	to Sun 04/24/2022	(Import)
1601	Continuous 1800	SCH - NE - NY 900 MW
Work scheduled by: ISONE		Impacts Total Transfer Capability 500 MW
		TTC with All Lines In Service 1400 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4		FWD
Sat 04/23/2022	to Tue 04/26/2022	(Import)
0001	2200	UPNY CONED 3800 MW
Work scheduled by:		Impacts Total Transfer Capability 4015 MW
		TTC with All Lines In Service 7815 MW
ROCHESTR-PANNELL_345_RP1		FWD
Mon 04/25/2022	to Fri 04/29/2022	(Import)
0500	Continuous 1700	DYSINGER EAST 2300 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 850 MW
		TTC with All Lines In Service 3150 MW
SAND_BAR-PLATSBRG_115_PV20		FWD
Mon 04/25/2022	to Fri 04/29/2022	(Import)
0700	Continuous 1530	SCH - NE - NY
Work scheduled by: NYPA		Impacts Total Transfer Capability
		TTC with All Lines In Service
EASTVIEW-SPRNBK_345_W64		FWD
Tue 04/26/2022	to Tue 04/26/2022	(Import)
2130	Continuous 2200	UPNY CONED 4350 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 3465 MW
		TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5				FWD
Tue 04/26/2022	to	Tue 04/26/2022	<u>UPDATED</u> <u>by CONED</u> <u>08/31/2021</u>	(Import)
2130	Continuous	2200		SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
PLSNTVLY-WOOD_ST__345_F31				FWD
Wed 04/27/2022	to	Fri 04/29/2022		(Import)
0001	Continuous	2200		UPNY CONED 4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3815 MW
				TTC with All Lines In Service 7815 MW
NIAGARA__345_230_AT4				REV
Fri 04/29/2022	to	Fri 04/29/2022		(Export)
0500	Continuous	1700		SCH - OH - NY 1750 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 250 MW
				TTC with All Lines In Service 2000 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Mon 05/02/2022	to	Mon 05/02/2022		(Import)
0001	Continuous	0030		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK__345_W79				FWD
Mon 05/02/2022	to	Thu 05/05/2022		(Import)
0001	Continuous	0200		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
ROCHESTR-PANNELL__345_RP2				FWD
Mon 05/02/2022	to	Fri 05/06/2022		(Import)
0500	Continuous	1700		DYSINGER EAST 2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 850 MW
				TTC with All Lines In Service 3150 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Thu 05/05/2022	to	Thu 05/05/2022		(Import)
0130	Continuous	0200		UPNY CONED 4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-TREMONT__345_X28				FWD	
Fri 05/06/2022	to	Mon 05/09/2022	UPDATED	by CONED	08/19/2021
0201	Continuous	1800		SPR/DUN-SOUTH	4200 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	4600 MW
FRASER__345_FRASER SVC				FWD	
Mon 05/09/2022	to	Fri 05/13/2022		CENTRAL EAST - VC	2935 MW
0800	Continuous	1700		Impacts Total Transfer Capability	40 MW
Work scheduled by: NYSEG				TTC with All Lines In Service	2975 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
Fri 05/13/2022	to	Fri 05/13/2022		UPNY CONED	4000 MW
0200	Continuous	0230		Impacts Total Transfer Capability	3815 MW
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW
EFISHKIL-WOOD_ST__345_F38				FWD	
Fri 05/13/2022	to	Fri 05/13/2022		UPNY CONED	4000 MW
0200	Continuous	0430		Impacts Total Transfer Capability	3815 MW
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86				FWD	
Fri 05/13/2022	to	Fri 05/13/2022		UPNY CONED	7210 MW
0200	Continuous	0430		Impacts Total Transfer Capability	605 MW
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
Fri 05/13/2022	to	Fri 05/13/2022		UPNY CONED	4000 MW
0400	Continuous	0430		Impacts Total Transfer Capability	3815 MW
Work scheduled by: ConEd				TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 05/16/2022	to	Fri 05/27/2022		(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022 **UPDATED by PJM 11/19/2020**
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

MARCY -EDIC 345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
 0700 Continuous 1730
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PORTER -ROTTDAM_230_30 & VOLNEY -MARCY 345_19

Sat 05/21/2022 to Sat 05/21/2022
 0700 1730
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19			FWD	
Sat 05/21/2022	to	Sat 05/21/2022	(Import)	
0700		1730	CENTRAL EAST - VC	2655 MW
Work scheduled by:			Impacts Total Transfer Capability	320 MW
			TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19			FWD	
Sat 05/21/2022	to	Sat 05/21/2022	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	150 MW
			TTC with All Lines In Service	2975 MW
VOLNEY__-MARCY____345_19			FWD	
Sat 05/21/2022	to	Sat 05/21/2022	(Import)	
0700	Continuous	1730	OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	350 MW
			TTC with All Lines In Service	5250 MW
MOSES__-ADIRNDCK_230_MA2			FWD	
Wed 06/01/2022	to	Tue 11/29/2022	(Import)	
0700	Continuous	1800	MOSES SOUTH	2100 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1050 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_-DYSINGER_345_ND1			FWD	
Mon 06/13/2022	to	Fri 06/17/2022	(Import)	
0500	Continuous	2100	DYSINGER EAST	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	3150 MW
NIAGARA_-PACKARD_230_62			FWD	REV
Sat 06/18/2022	to	Sat 06/18/2022	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	700 MW 1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1250 MW 150 MW
			TTC with All Lines In Service	1950 MW 1700 MW
NIAGARA_345_230_AT4			FWD	REV
Tue 06/28/2022	to	Wed 06/29/2022	(Import)	(Export)
0500	Continuous	1700	SCH - OH - NY	1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	50 MW 300 MW
			TTC with All Lines In Service	1950 MW 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 230_PA27

Tue 07/05/2022 to Sat 07/09/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA -DYSINGER 345_ND1

Mon 07/11/2022 to Fri 07/15/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL 345_RP1

Mon 07/25/2022 to Fri 07/29/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

MARCY -EDIC 345_UE1-7

Sat 08/06/2022 to Sat 08/06/2022
 0500 Continuous 1830
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

PORTER -ROTTRDAM 230_30 & VOLNEY -MARCY 345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 1830
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

PORTER -ROTTRDAM 230_31 & VOLNEY -MARCY 345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 1830
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

VOLNEY -MARCY 345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 Continuous 1830
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBURG 115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROSETON -ROCKTVRN 345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY 345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL -CLAY 345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER -GILBOA 345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL -CLAY 345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7					FWD	
Mon 09/19/2022	to	Sat 10/08/2022			(Import)	
0700	Continuous	1530		OSWEGO EXPORT		5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
ARR: 19&16						
NIAGARA -DYSINGER 345 ND1					FWD	
Mon 09/26/2022	to	Fri 09/30/2022			(Import)	
0500	Continuous	1700		DYSINGER EAST		2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3150 MW
SHOR NPX-SHOREHAM 138 CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE -DUFFYAVE 345 NEPTUNE					FWD	
Mon 10/10/2022	to	Fri 10/14/2022			(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE		0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE 345 501					FWD	
Mon 10/10/2022	to	Fri 10/14/2022			(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE		0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE 345 138 BK 1					FWD	
Mon 10/10/2022	to	Fri 10/14/2022			(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE		375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE 345 138 BK 2					FWD	
Mon 10/10/2022	to	Fri 10/14/2022			(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE		375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -N.SCTLND_345_14				FWD
Mon 10/10/2022	to	Mon 10/31/2022		(Import)
0700	Continuous	1530	CENTRAL EAST - VC	1670 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1305 MW
				TTC with All Lines In Service 2975 MW
EDIC -N.SCTLND_345_14 & PORTER -ROTTRDAM_230_30				FWD
Mon 10/10/2022	to	Mon 10/31/2022		(Import)
0700		1530	CENTRAL EAST - VC	1500 MW
Work scheduled by:				Impacts Total Transfer Capability 1475 MW
				TTC with All Lines In Service 2975 MW
EDIC -N.SCTLND_345_14 & PORTER -ROTTRDAM_230_31				FWD
Mon 10/10/2022	to	Mon 10/31/2022		(Import)
0700		1530	CENTRAL EAST - VC	1500 MW
Work scheduled by:				Impacts Total Transfer Capability 1475 MW
				TTC with All Lines In Service 2975 MW
GILBOA -N.SCTLND_345_GNS-1				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0500	Continuous	1900		CENTRAL EAST - VC 2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 455 MW
				TTC with All Lines In Service 2975 MW
LEEDS 345KV_R94301				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0500	Continuous	1900		UPNY CONED 3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
MARCY -N.SCTLND_345_18				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0500	Continuous	1900		CENTRAL EAST - VC 1470 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1505 MW
ARR: 19				TTC with All Lines In Service 2975 MW
N.SCTLND-LEEDS 345_94				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0500	Continuous	1900		CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 09, 2022 to Tuesday ,July 11, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
 0500 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
 0500 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAL

Wed 11/30/2022 to Wed 03/01/2023
 0700 Continuous 1100

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER__345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
 0600 Continuous 1800

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW