

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_ - FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HUDSONP_ - FARRAGUT_345_B3402 & MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022

0001 2359

Work scheduled by:

	FWD (Import)	REV (Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022

0001 Continuous 2359

Work scheduled by: ConEd

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

STLAWRNC-MOSES_ 230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021

0456 Continuous 1600

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021

1807 Continuous 2359

Work scheduled by: LI

	FWD (Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_ - KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 01/08/2022

0500 Continuous 2359

Work scheduled by: NYPA

	FWD (Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019

0001 Continuous 2359

Work scheduled by: IESO

	FWD (Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600

Mon 11/01/2021 to Sat 04/30/2022
0001 Continuous 2359
Work scheduled by: IESO

UPDATED by IESO 05/03/2019

SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

REV
(Export)

KINTIGH_-STA_255_345_SH1-39

Wed 12/08/2021 to Sat 12/31/2022
2000 Continuous 2359
Work scheduled by: NYSEG

UPDATED by RGE 01/08/2022

FWD
(Import)
DYSINGER EAST 1700 MW
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1

Tue 12/14/2021 to Mon 01/10/2022
1129 1600
Work scheduled by:

FWD
(Import)
DYSINGER EAST 2650 MW
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

DYSINGER-STA_255_345_DH1

Tue 12/14/2021 to Mon 01/10/2022
1129 Continuous 1600
Work scheduled by: NYISO

FORCED by NYISO 01/08/2022

FWD
(Import)
DYSINGER EAST 2550 MW
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

MOSES_-ADIRNDCK_230_MA1

Mon 01/03/2022 to Mon 01/10/2022
0700 Continuous 1600
Work scheduled by: NYPA

UPDATED by NYPA 01/07/2022

FWD
(Import)
MOSES SOUTH 2300 MW
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SCH-IMO-NYISO_LIMIT_1550

Mon 01/03/2022 to Mon 01/10/2022
0700 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 01/10/2022

FWD
(Import)
SCH - OH - NY 1850 MW
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1400

Mon 01/03/2022 to Mon 01/10/2022
0700 Continuous 1600
Work scheduled by: IESO

UPDATED by IESO 01/10/2022

REV
(Export)
SCH - OH - NY 1700 MW
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Tue 01/04/2022 to Fri 01/07/2022
0700 Continuous 1530

by NYPA 01/08/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

Work scheduled by: NYPA

SCH-NE-NYISO_LIMIT_700

Tue 01/04/2022 to Thu 01/06/2022
2300 Continuous 0659

UPDATED by ISONE 12/31/2021

FWD
(Import)
SCH - NE - NY
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

Work scheduled by: NGrid

SCH-NYISO-NE_LIMIT_1300

Tue 01/04/2022 to Thu 01/06/2022
2300 Continuous 0659

UPDATED by ISONE 12/31/2021

REV
(Export)
SCH - NE - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 1800 MW

Work scheduled by: NGrid

SCH-HQ_CEDARS-NYISO_LIMIT_80

Wed 01/05/2022 to Wed 01/05/2022
0800 Continuous 1700

FWD
(Import)
SCH - HQ_CEDARS
Impacts Total Transfer Capability 80 MW
TTC with All Lines In Service 199 MW

Work scheduled by: HQ

HOPATCON-RAMAPO_500_5018

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900

FWD REV
(Import) (Export)
SCH - PJ - NY
Impacts Total Transfer Capability 1650 MW 1200 MW
TTC with All Lines In Service 1200 MW 1000 MW

Work scheduled by: PJM

HOPATCON-RAMAPO_500_5018

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900

FWD
(Import)
UPNY CONED
Impacts Total Transfer Capability 7480 MW
TTC with All Lines In Service 335 MW

Work scheduled by: PJM

RAMAPO_345_345_PAR3500

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900

FWD REV
(Import) (Export)
SCH - PJ - NY
Impacts Total Transfer Capability 2500 MW 1250 MW
TTC with All Lines In Service 350 MW 950 MW

Work scheduled by: PJM

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___345_345_PAR4500

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1250 MW
Impacts Total Transfer Capability	350 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900
Work scheduled by: PJM

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___500_345_BK 1500

Thu 01/06/2022 to Sat 01/08/2022
0200 Continuous 1900
Work scheduled by: PJM

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

W49TH_ST_345KV_5

Fri 01/07/2022 to Fri 01/07/2022 **CANCELLED** **by ConEd** **01/06/2022**
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Fri 01/07/2022 to Fri 01/07/2022 **CANCELLED** **by ConEd** **01/06/2022**
0001 Continuous 0030
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_5

Fri 01/07/2022 to Fri 01/07/2022 **CANCELLED** **by ConEd** **01/06/2022**
2230 Continuous 2300
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Fri 01/07/2022 to Fri 01/07/2022 **CANCELLED** **by ConEd** **01/06/2022**
2230 Continuous 2300
Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-ROBNSNRD_230_64						REV
Mon 01/10/2022	to	Mon 01/10/2022	UPDATED	by NYSEG	01/07/2022	(Export)
0600	Continuous	0700				1900 MW
Work scheduled by: NYSEG						100 MW
						2000 MW
SPRNBRK_-W49TH_ST_345_M51						FWD
Mon 01/10/2022	to	Wed 01/12/2022				(Import)
1553	Continuous	2359				3200 MW
Work scheduled by: ConEd						1400 MW
						4600 MW
NIAGARA_-ROBNSNRD_230_64						REV
Wed 01/12/2022	to	Wed 01/12/2022	UPDATED	by NYSEG	01/06/2022	(Export)
0500	Daily	0600				1900 MW
Work scheduled by: NYSEG						100 MW
						2000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD REV
Wed 01/12/2022	to	Wed 01/12/2022				(Import) (Export)
1300		1800				850 MW 0 MW
Work scheduled by:						650 MW 1000 MW
						1500 MW 1000 MW
MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD
Wed 01/12/2022	to	Wed 01/12/2022				(Import)
1300		1800				90 MW
Work scheduled by:						189 MW
						279 MW
STLAWRNC-MOSES_230_L33P & MOSES_-MASSENA_230_MMS1 & MOSES_-MASSENA_230_MMS2						FWD
Wed 01/12/2022	to	Wed 01/12/2022				(Import)
1300		1800				90 MW
Work scheduled by:						189 MW
						279 MW
DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255_345_DH1						FWD
Wed 01/12/2022	to	Sun 01/16/2022				(Import)
1300		1900				2650 MW
Work scheduled by:						500 MW
						3150 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Wed 01/12/2022 to Sat 01/22/2022
1300 Continuous 1600
Work scheduled by: CHGE

UPDATED **by NYISO** **01/06/2022**

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255__345_DH1

Wed 01/12/2022 to Mon 01/24/2022
1300 Continuous 2359
Work scheduled by: NYISO

FORCED **by NYISO** **01/08/2022**

FWD
(Import)
DYSINGER EAST **2550 MW**
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-ROBNSNRD_230_64

Wed 01/12/2022 to Wed 01/12/2022
1500 Daily 1600
Work scheduled by: NYSEG

UPDATED **by NYSEG** **01/06/2022**

REV
(Export)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2000 MW

SCH-IMO-NYISO_LIMIT_1000

Thu 01/13/2022 to Tue 01/18/2022
0600 Daily 2000
Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2300 MW

SCH-NYISO-HQ_LIMIT_500

Thu 01/13/2022 to Thu 01/13/2022
0700 Continuous 1900
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHATGUAY-MASSENA__765_7040

Thu 01/13/2022 to Sun 01/16/2022
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED **by NYPA** **01/06/2022**

FWD
(Import)
MOSES SOUTH **1550 MW**
Impacts Total Transfer Capability 1600 MW
TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Thu 01/13/2022 to Sun 01/16/2022
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED **by NYPA** **01/06/2022**

	FWD	REV
	(Import)	(Export)
SCH - HQ - NY	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Thu 01/13/2022 to Mon 02/28/2022
0700 Continuous 1600

UPDATED

by NYPA

01/07/2022

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

2300 MW

SCH-IMO-NYISO_LIMIT_1550

Thu 01/13/2022 to Mon 02/28/2022
0700 Continuous 1600

UPDATED

by IESO

01/10/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 2300 MW

FWD

(Import)

1850 MW

SCH-NYISO-IMO_LIMIT_1400

Thu 01/13/2022 to Mon 02/28/2022
0700 Continuous 1600

UPDATED

by IESO

01/10/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 2000 MW

REV

(Export)

1700 MW

W49TH_ST_345KV_5

Sun 01/16/2022 to Sun 01/16/2022
0001 Continuous 0030

CANCELLED

by ConEd

01/06/2022

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

W49TH_ST_345KV_7

Sun 01/16/2022 to Sun 01/16/2022
0001 Continuous 0030

CANCELLED

by ConEd

01/06/2022

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

DYSINGER-KINTIGH_345_38

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYSEG

DYSINGER EAST
Impacts Total Transfer Capability 650 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

2500 MW

NIAGARA_-DYSINGER_345_ND1

Mon 01/17/2022 to Thu 01/20/2022
0500 Continuous 1900

Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

FWD

(Import)

2650 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

UPDATED by NGRID 09/24/2021

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1000

Wed 01/19/2022 to Wed 01/19/2022
0600 Daily 1900

Work scheduled by: NYISO

FWD
(Import)
SCH - OH - NY **1300 MW**
Impacts Total Transfer Capability 1000 MW
TTC with All Lines In Service 2300 MW

W49TH_ST_345KV_5

Fri 01/21/2022 to Fri 01/21/2022
0130 Continuous 0200

CANCELLED by ConEd 01/06/2022

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 01/21/2022 to Fri 01/21/2022
0130 Continuous 0200

CANCELLED by ConEd 01/06/2022

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NIAGARA_-STA_255_345_NH2 & DYSINGER-STA_255_345_DH1

Fri 01/21/2022 to Mon 01/24/2022
0500 2359

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2

Fri 01/21/2022 to Fri 03/04/2022
0500 Continuous 1900

EXTENDED by NYPA 01/10/2022

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **1700 MW**
Impacts Total Transfer Capability 1450 MW
TTC with All Lines In Service 3150 MW

NIAGARA_-STA_255_345_NH2 & KINTIGH_-STA_255_345_SH1-39

Fri 01/21/2022 to Fri 03/04/2022
0500 1900

Work scheduled by:

FWD
(Import)
DYSINGER EAST **1250 MW**
Impacts Total Transfer Capability 1900 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
0500 Continuous 1900
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

OAKDALE - FRASER_345_32

Tue 01/25/2022 to Wed 01/26/2022
0700 Continuous 1600
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

E13THSTA-FARRAGUT_345_45

Thu 01/27/2022 to Fri 01/28/2022
0001 Continuous 0100
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 02/02/2022 to Wed 02/02/2022
1930 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__ -PACKARD__ 230_61

Thu 02/03/2022 to Sat 02/12/2022
0615 Continuous 1900

UPDATED by NGRID 12/03/2021

Work scheduled by: NGrid

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1400 MW	1850 MW
Impacts Total Transfer Capability	900 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

MARCY__ -N.SCTLND 345_18

Tue 02/08/2022 to Wed 02/09/2022
0700 Continuous 1530

ARR: 19

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	1470 MW
Impacts Total Transfer Capability	1505 MW
TTC with All Lines In Service	2975 MW

PLSNTVLY_345KV_RNS4

Sat 02/12/2022 to Sat 02/12/2022
0600 Continuous 0630

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

ATHENS__ -PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

RAMAPO__ -BUCHAN_N_345_Y94

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7580 MW
Impacts Total Transfer Capability	235 MW
TTC with All Lines In Service	7815 MW

MILLWOOD_345KV_18

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC - FRASER 345 EF24-40						FWD
Mon 02/14/2022	to	Tue 02/22/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>01/04/2022</u>	(Import)
0700	Continuous	1530				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
EASTVIEW-SPRNBK 345 W78						FWD
Tue 02/15/2022	to	Wed 02/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/07/2022</u>	(Import)
0201	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3465 MW
						TTC with All Lines In Service 7815 MW
MILLWOOD-EASTVIEW 345 W85						FWD
Tue 02/15/2022	to	Wed 02/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/07/2022</u>	(Import)
0201	Continuous	0200				UPNY CONED 7550 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 265 MW
						TTC with All Lines In Service 7815 MW
SPRNBK 345KV_RNS3						FWD
Tue 02/15/2022	to	Wed 02/16/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/07/2022</u>	(Import)
0201	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLY 345KV_RNS4						FWD
Wed 02/16/2022	to	Wed 02/16/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>11/12/2021</u>	(Import)
1830	Continuous	1900				UPNY CONED 3800 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
PLSNTVLY 345KV_RN5 & PLSNTVLY 345KV_RN4						FWD
Thu 02/17/2022	to	Sat 02/19/2022				(Import)
0001		2200				UPNY CONED 3800 MW
Work scheduled by:						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
LEEDS - PLSNTVLY 345 92						FWD
Thu 02/17/2022	to	Fri 03/25/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>11/15/2021</u>	(Import)
0001	Continuous	2200				UPNY CONED 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

FWD

Thu 02/17/2022 to Fri 03/25/2022

UPDATED

by NYISO 11/15/2021

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

3800 MW

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

4000 MW

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK_345_W64

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

Work scheduled by: ConEd

UPNY CONED

7550 MW

Impacts Total Transfer Capability 265 MW

TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Sun 02/20/2022 to Mon 02/21/2022

(Import)

2000 Continuous 2359

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

FWD

Tue 02/22/2022 to Tue 02/22/2022

UPDATED

by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED

4350 MW

Impacts Total Transfer Capability 3465 MW

TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

FWD

Tue 02/22/2022 to Tue 02/22/2022

UPDATED

by CONED 08/31/2021

(Import)

0001 Continuous 0030

Work scheduled by: ConEd

SPR/DUN-SOUTH

3200 MW

Impacts Total Transfer Capability 1400 MW

TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022
0001 Continuous 0200

UPDATED by CONED 08/31/2021

Work scheduled by: ConEd

FWD
(Import)
7550 MW
UPNY CONED
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MARCY - EDIC 345 UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
5250 MW
OSWEGO EXPORT
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

W49TH_ST-E13THSTA_345_M54

Sun 02/27/2022 to Wed 03/02/2022
0201 Continuous 2230

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022
0500 Continuous 1900

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER - ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
0600 Continuous 2359

Work scheduled by: NGrid

FWD
(Import)
2805 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

N. SCTLND-LEEDS 345_93

Tue 03/01/2022 to Mon 03/28/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD
(Import)
2650 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC - N. SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD
(Import)
1670 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & PORTER____-ROTTDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
0700 1900

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

FRASANX-COOPERS____345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY____-FRASANX_345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

N.SCTLND-ALPS____345_2

Tue 03/01/2022 to Fri 06/24/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 11/15/2021

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

LINDEN____-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 03/26/2021

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__ -GOETHALS_230_A2253 & HUDSONP_ -FARRAGUT_345_B3402			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	2850 MW
LINDEN__ -GOETHALS_230_A2253 & HUDSONP_ -FARRAGUT_345_B3402 & MARION__ - FARRAGUT_345_C3403			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	2850 MW
LINDEN__ -GOETHALS_230_A2253 & MARION__ - FARRAGUT_345_C3403			FWD	REV
Sat 03/05/2022	to	Mon 04/04/2022	(Import)	(Export)
0001		0200	SCH - PJ - NY	2550 MW
Work scheduled by:			Impacts Total Transfer Capability	300 MW
			TTC with All Lines In Service	2850 MW
INDPDNCE - SCRIBA__ 345_25			FWD	
Thu 03/10/2022	to	Wed 03/16/2022	(Import)	
0800	Continuous	1800	OSWEGO EXPORT	5250 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability	0 MW
			TTC with All Lines In Service	5250 MW
NIAGARA_ -DYSINGER_345_ND1			FWD	
Fri 03/11/2022	to	Fri 03/11/2022	(Import)	
0500	Continuous	1700	DYSINGER EAST	2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW
			TTC with All Lines In Service	3150 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4			FWD	
Thu 03/17/2022	to	Sun 03/20/2022	(Import)	
0100		2200	UPNY CONED	3800 MW
Work scheduled by:			Impacts Total Transfer Capability	4015 MW
			TTC with All Lines In Service	7815 MW
PLSNTVLY-WOOD_ST__ 345_F30			FWD	
Mon 03/21/2022	to	Wed 03/23/2022	(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200

UPDATED

by CONED 08/31/2021

Work scheduled by: ConEd

FWD
(Import)
4350 MW
UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200

UPDATED

by CONED 08/31/2021

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
0001 2200

Work scheduled by:

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

UPDATED

by CE 01/03/2022

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022
0001 Continuous 2200

UPDATED

by CE 01/03/2022

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F31

Tue 03/29/2022 to Wed 03/30/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

Thu 03/31/2022 to Sat 04/02/2022
2100 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_8

Thu 03/31/2022 to Sat 04/02/2022
2100 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W90

Thu 03/31/2022 to Tue 04/05/2022
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST-PLSNTVLE_345_Y87

Thu 03/31/2022 to Tue 04/05/2022
2100 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

LINDN_CG-LNDVFT_345_V-3022

Sun 04/03/2022 to Sat 04/09/2022
1400 Continuous 1400
Work scheduled by: PJM

FWD	REV
(Import)	(Export)
SCH - PJM_VFT 0 MW	0 MW
Impacts Total Transfer Capability 315 MW	315 MW
TTC with All Lines In Service 315 MW	315 MW

SPRNBK-TREMONT_345_X28

Tue 04/05/2022 to Wed 04/06/2022
0201 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Tue 04/05/2022 to Tue 04/05/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Tue 04/05/2022 to Tue 04/05/2022
2130 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_N-EASTVIEW_345_W93					FWD
Wed 04/06/2022	to	Wed 04/06/2022	UPDATED	by CONED 08/19/2021	(Import)
0301	Continuous	0330			
Work scheduled by: ConEd					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK_345_W79					FWD
Wed 04/06/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/19/2021	(Import)
0301	Continuous	0300			
Work scheduled by: ConEd					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/19/2021	(Import)
0230	Continuous	0300			
Work scheduled by: ConEd					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EASTVIEW-SPRNBK_345_W64					FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/31/2021	(Import)
0301	Continuous	0330			
Work scheduled by: ConEd					UPNY CONED 4350 MW
					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
SPRNBK_345KV_RNS5					FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	by CONED 08/31/2021	(Import)
0301	Continuous	0330			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3200 MW
					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99					FWD
Thu 04/07/2022	to	Tue 04/26/2022	UPDATED	by CONED 08/31/2021	(Import)
0301	Continuous	2200			
Work scheduled by: ConEd					UPNY CONED 7550 MW
					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW
MOTTHAVN-RAINEY_345_Q12					FWD
Mon 04/11/2022	to	Thu 04/28/2022			(Import)
0001	Continuous	0200			
Work scheduled by: ConEd					SPR/DUN-SOUTH 3800 MW
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_ -CLAY_____345_1

Mon 04/11/2022 to Fri 04/15/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022
0001 Continuous 0259
Work scheduled by: ConEd

STATEN ISLAND
Impacts Total Transfer Capability
TTC with All Lines In Service

PORTER_ -ROTTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
0600 Continuous 2359
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

PANNELL_ -CLAY_____345_2

Mon 04/18/2022 to Fri 04/22/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022
0601 Continuous 0759
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

EDIC_____ -FRASER_____345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY_____345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022

1601 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022

0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/25/2022 to Fri 04/29/2022

0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022

0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W64

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022

2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 08/31/2021

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 04/27/2022 to Fri 04/29/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

REV
(Export)
1750 MW
SCH - OH - NY
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 2000 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 05/02/2022 to Mon 05/02/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W79

Mon 05/02/2022 to Thu 05/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL__345_RP2

Mon 05/02/2022 to Fri 05/06/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

BUCHAN_N-EASTVIEW_345_W93

Thu 05/05/2022 to Thu 05/05/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK_-TREMONT__345_X28

Fri 05/06/2022 to Mon 05/09/2022
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

FRASER__345_FRASER SVC

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST_345_F38

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST-PLSNTVLE_345_Y86

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

Fri 05/13/2022 to Fri 05/13/2022
0400 Continuous 0430
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/16/2022 to Fri 05/27/2022
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

DUNWODIE-MOTTHAVN_345_71

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Thu 05/19/2022 to Fri 05/20/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 05/20/2022 to Fri 05/27/2022
0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 11/19/2020

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

MARCY__-EDIC____345_UE1-7

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 1730

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__-MARCY____345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__ -MARCY__ 345_19

Sat 05/21/2022 to Sat 05/21/2022
0700 Continuous 1730

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

MOSES__ -ADIRNDCK_230_MA2

Wed 06/01/2022 to Tue 11/29/2022
0700 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NIAGARA_ -DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NIAGARA_ -PACKARD_230_62

Sat 06/18/2022 to Sat 06/18/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 700 MW	1550 MW
Impacts Total Transfer Capability 1250 MW	150 MW
TTC with All Lines In Service 1950 MW	1700 MW

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD	REV
(Import)	(Export)
SCH - OH - NY 1900 MW	1400 MW
Impacts Total Transfer Capability 50 MW	300 MW
TTC with All Lines In Service 1950 MW	1700 MW

BECK__ -NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
0500 Continuous 2100

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA_ -DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY__ -EDIC__ 345 UE1-7

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER__ -ROTTDAM_230_30 & VOLNEY__ -MARCY__ 345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER__ -ROTTDAM_230_31 & VOLNEY__ -MARCY__ 345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY__ -MARCY__ 345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY__ -MARCY__ 345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROSETON_ -ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PANNELL_ -CLAY_345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_ -GILBOA_345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL_ -CLAY_345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY_ -EDIC_345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NIAGARA_ -DYSINGER_345_ND1

Mon 09/26/2022 to Fri 09/30/2022
0500 Continuous 1700
Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				
Work scheduled by: LI					SCH - NPX_CSC	0 MW
					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD	
Mon 10/10/2022	to	Fri 10/14/2022				(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
EDIC____-N.SCTLND_345_14					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	1670 MW
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC____-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700		1530				
Work scheduled by:					CENTRAL EAST - VC	1500 MW
					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Monday , January 10, 2022 to Wednesday, July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___ -N.SCTLND_345_14 & PORTER___ -ROTTDAM_230_31					FWD
Mon 10/10/2022	to	Mon 10/31/2022			(Import)
0700		1530		CENTRAL EAST - VC	1500 MW
Work scheduled by:					Impacts Total Transfer Capability 1475 MW
					TTC with All Lines In Service 2975 MW
GILBOA___ -N.SCTLND_345_GNS-1					FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID 12/29/2021	(Import)
0500	Continuous	1900			CENTRAL EAST - VC 2520 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 455 MW
					TTC with All Lines In Service 2975 MW
LEEDS___ 345KV_R94301					FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID 12/29/2021	(Import)
0500	Continuous	1900			UPNY CONED 3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW
MARCY___ -N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID 12/29/2021	(Import)
0500	Continuous	1900			CENTRAL EAST - VC 1470 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1505 MW
					TTC with All Lines In Service 2975 MW
N.SCTLND-LEEDS___ 345_94					FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID 12/29/2021	(Import)
0500	Continuous	1900			CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
PORTER___ -ROTTDAM_230_30 & MARCY___ -N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022			(Import)
0500		1900			CENTRAL EAST - VC 1300 MW
Work scheduled by:					Impacts Total Transfer Capability 1675 MW
					TTC with All Lines In Service 2975 MW
PORTER___ -ROTTDAM_230_31 & MARCY___ -N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022			(Import)
0500		1900			CENTRAL EAST - VC 1300 MW
Work scheduled by:					Impacts Total Transfer Capability 1675 MW
					TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Monday ,January 10, 2022 to Wednesday,July 12, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA1

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

FWD	REV
(Import)	(Export)
SCH - NPX_CSC 0 MW	0 MW
Impacts Total Transfer Capability 330 MW	330 MW
TTC with All Lines In Service 330 MW	330 MW