

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 EXT FORCE by CONED 01/04/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 EXT FORCE by IESO 11/04/2021
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 EXT FORCE by LI 12/10/2021
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 UPDATED by NYPA 01/08/2022
 0500 Continuous 2359
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 UPDATED by IESO 05/03/2019
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	UPDATED	by IESO	05/03/2019	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						100 MW
						2000 MW
KINTIGH_-STA_255__345_SH1-39						FWD
Wed 12/08/2021	to	Sat 12/31/2022	UPDATED	by RGE	01/08/2022	(Import)
2000	Continuous	2359				1700 MW
Work scheduled by: NYSEG						1450 MW
						3150 MW
DYSINGER-KINTIGH_345_39 & DYSINGER-STA_255__345_DH1						FWD
Tue 12/14/2021	to	Mon 01/10/2022				(Import)
1129		1600				2650 MW
Work scheduled by:						500 MW
						3150 MW
DYSINGER-STA_255__345_DH1						FWD
Tue 12/14/2021	to	Mon 01/10/2022	FORCED	by NYISO	01/08/2022	(Import)
1129	Continuous	1600				2550 MW
Work scheduled by: NYISO						600 MW
						3150 MW
MOSES__-ADIRNDCK_230_MAI						FWD
Mon 01/03/2022	to	Mon 01/10/2022	UPDATED	by NYPA	01/07/2022	(Import)
0700	Continuous	1600				2300 MW
Work scheduled by: NYPA						850 MW
						3150 MW
SCH-IMO-NYISO_LIMIT_1550						FWD
Mon 01/03/2022	to	Mon 01/10/2022	UPDATED	by IESO	01/10/2022	(Import)
0700	Continuous	1600				1850 MW
Work scheduled by: IESO						450 MW
						2300 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Mon 01/03/2022	to	Mon 01/10/2022	UPDATED	by IESO	01/10/2022	(Export)
0700	Continuous	1600				1700 MW
Work scheduled by: IESO						300 MW
						2000 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
HOPATCON-RAMAPO ___500_5018		FWD	REV
Thu 01/06/2022 to Sat 01/08/2022		(Import) (Export)	
0200 Continuous 1900		SCH - PJ - NY	1650 MW 1200 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	1200 MW 1000 MW
		TTC with All Lines In Service	2850 MW 2200 MW
<hr/>			
HOPATCON-RAMAPO ___500_5018		FWD	
Thu 01/06/2022 to Sat 01/08/2022		(Import)	
0200 Continuous 1900		UPNY CONED	7480 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	335 MW
		TTC with All Lines In Service	7815 MW
<hr/>			
RAMAPO ___345_345_PAR3500		FWD	REV
Thu 01/06/2022 to Sat 01/08/2022		(Import) (Export)	
0200 Continuous 1900		SCH - PJ - NY	2500 MW 1250 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	350 MW 950 MW
		TTC with All Lines In Service	2850 MW 2200 MW
<hr/>			
RAMAPO ___345_345_PAR4500		FWD	REV
Thu 01/06/2022 to Sat 01/08/2022		(Import) (Export)	
0200 Continuous 1900		SCH - PJ - NY	2500 MW 1250 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	350 MW 950 MW
		TTC with All Lines In Service	2850 MW 2200 MW
<hr/>			
RAMAPO ___500_345_BK 1500		FWD	REV
Thu 01/06/2022 to Sat 01/08/2022		(Import) (Export)	
0200 Continuous 1900		SCH - PJ - NY	1650 MW 1200 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	1200 MW 1000 MW
		TTC with All Lines In Service	2850 MW 2200 MW
<hr/>			
RAMAPO ___500_345_BK 1500		FWD	
Thu 01/06/2022 to Sat 01/08/2022		(Import)	
0200 Continuous 1900		UPNY CONED	7480 MW
Work scheduled by: PJM		Impacts Total Transfer Capability	335 MW
		TTC with All Lines In Service	7815 MW
<hr/>			
NIAGARA _ -ROBNSNRD_230_64			REV
Mon 01/10/2022 to Mon 01/10/2022		(Export)	
0600 Continuous 0700	UPDATED	by NYSEG	1900 MW
Work scheduled by: NYSEG		SCH - OH - NY	100 MW
		Impacts Total Transfer Capability	2000 MW
		TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
<p>SPRNBK_-W49TH_ST_345_M51</p> <p>Mon 01/10/2022 to Thu 01/13/2022</p> <p>1553 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>		
<hr/>			
<p>DUNWODIE-SHORE_RD_345_Y50</p> <p>Tue 01/11/2022 to Sat 01/15/2022</p> <p>1838 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>CONED - LIPA 800 MW</p> <p>Impacts Total Transfer Capability 700 MW</p> <p>TTC with All Lines In Service 1500 MW</p>		
<hr/>			
<p>SHORE_RD_345_138_BK 1</p> <p>Tue 01/11/2022 to Sat 01/15/2022</p> <p>1838 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>CONED - LIPA 1350 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 1500 MW</p>		
<hr/>			
<p>SHORE_RD_345_138_BK 2</p> <p>Tue 01/11/2022 to Sat 01/15/2022</p> <p>1839 Continuous 2359</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>CONED - LIPA 1350 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 1500 MW</p>		
<hr/>			
<p>HURLYAVE-ROSETON__345_303</p> <p>Wed 01/12/2022 to Sat 01/22/2022</p> <p>1300 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD (Import)</p> <p><u>CANCELLED</u> by <u>CHGE</u> <u>01/12/2022</u></p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 3715 MW</p> <p>TTC with All Lines In Service 7815 MW</p>		
<hr/>			
<p>SCH-IMO-NYISO_LIMIT_1000</p> <p>Thu 01/13/2022 to Tue 01/18/2022</p> <p>0600 Daily 2000</p> <p>Work scheduled by: NYISO</p>	<p style="text-align: right;">FWD (Import)</p> <p>SCH - OH - NY 1300 MW</p> <p>Impacts Total Transfer Capability 1000 MW</p> <p>TTC with All Lines In Service 2300 MW</p>		
<hr/>			
<p>SCH-NYISO-HQ_LIMIT_500</p> <p>Thu 01/13/2022 to Thu 01/13/2022</p> <p>0700 Continuous 1900</p> <p>Work scheduled by: HQ</p>	<p style="text-align: right;">REV (Export)</p> <p>SCH - HQ - NY 500 MW</p> <p>Impacts Total Transfer Capability 500 MW</p> <p>TTC with All Lines In Service 1000 MW</p>		

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES ___ -ADIRNDCK_230_MA1						FWD
Thu 01/13/2022	to	Mon 02/28/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>01/07/2022</u>	(Import)
0700	Continuous	1600				2300 MW
Work scheduled by: NYPA						MOSES SOUTH
						Impacts Total Transfer Capability 850 MW
						TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1550						FWD
Thu 01/13/2022	to	Mon 02/28/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>01/10/2022</u>	(Import)
0700	Continuous	1600				1850 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 450 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1400						REV
Thu 01/13/2022	to	Mon 02/28/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>01/10/2022</u>	(Export)
0700	Continuous	1600				1700 MW
Work scheduled by: IESO						SCH - OH - NY
						Impacts Total Transfer Capability 300 MW
						TTC with All Lines In Service 2000 MW
W49TH_ST_345KV_5						FWD
Fri 01/14/2022	to	Fri 01/14/2022				(Import)
0001	Continuous	0030				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7						FWD
Fri 01/14/2022	to	Fri 01/14/2022				(Import)
0001	Continuous	0030				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_5						FWD
Sat 01/15/2022	to	Sat 01/15/2022				(Import)
0130	Continuous	0200				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7						FWD
Sat 01/15/2022	to	Sat 01/15/2022				(Import)
0130	Continuous	0200				300 MW
Work scheduled by: ConEd						SCH - PJM_HTP
						Impacts Total Transfer Capability 360 MW
						TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1300						FWD
Sun 01/16/2022	to	Mon 01/17/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>01/13/2022</u>	(Import)
0700	Continuous	1700				1600 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1300						REV
Sun 01/16/2022	to	Mon 01/17/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>01/13/2022</u>	(Export)
0700	Continuous	1700				1600 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 400 MW
						TTC with All Lines In Service 2000 MW
CHATGUAY-MASSENA_765_7040						FWD
Mon 01/17/2022	to	Thu 01/20/2022	<u>CANCELLED</u>	<u>by NYPA</u>	<u>01/13/2022</u>	(Import)
0700	Continuous	1530				1550 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1600 MW
						TTC with All Lines In Service 3150 MW
CHATGUAY-MASSENA_765_7040						FWD REV
Mon 01/17/2022	to	Thu 01/20/2022	<u>CANCELLED</u>	<u>by NYPA</u>	<u>01/13/2022</u>	(Import) (Export)
0700	Continuous	1530				0 MW 0 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 1500 MW 1000 MW
						TTC with All Lines In Service 1500 MW 1000 MW
S.RIPLEY-DUNKIRK_230_68						
Tue 01/18/2022	to	Fri 02/04/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>09/24/2021</u>	
0700	Continuous	1730				
Work scheduled by: NGrid						SCH - PJ - NY
						Impacts Total Transfer Capability
						TTC with All Lines In Service
BECK_-NIAGARA_345_PA301						FWD REV
Tue 01/18/2022	to	Fri 06/17/2022				(Import) (Export)
0700	Continuous	1700				1100 MW 950 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 1200 MW 1050 MW
						TTC with All Lines In Service 2300 MW 2000 MW
SCH-IMO-NYISO_LIMIT_1000						FWD
Wed 01/19/2022	to	Wed 01/19/2022				(Import)
0600	Daily	1900				1300 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 1000 MW
						TTC with All Lines In Service 2300 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14				FWD
Wed 01/19/2022	to	Wed 01/19/2022		(Import)
0630	Daily	1700	CENTRAL EAST - VC	1670 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1305 MW
				TTC with All Lines In Service 2975 MW
W49TH_ST_345KV_5				FWD
Sun 01/23/2022	to	Sun 01/23/2022		(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7				FWD
Sun 01/23/2022	to	Sun 01/23/2022		(Import)
0001	Continuous	0030	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
FIVEMILE-STOLLERD_345_29				
Mon 01/24/2022	to	Sun 01/30/2022		
0500	Continuous	1900	SCH - PJ - NY	
Work scheduled by: PJM				Impacts Total Transfer Capability
				TTC with All Lines In Service
DYSINGER-KINTIGH__345_38				FWD
Tue 01/25/2022	to	Fri 01/28/2022	UPDATED	(Import)
0500	Continuous	1900	by NYPA	
Work scheduled by: NYSEG				01/11/2022
				DYSINGER EAST 2500 MW
				Impacts Total Transfer Capability 650 MW
				TTC with All Lines In Service 3150 MW
NIAGARA_-DYSINGER_345_ND1				FWD
Tue 01/25/2022	to	Fri 01/28/2022	UPDATED	(Import)
0500	Continuous	1900	by NYPA	
Work scheduled by: NYPA				01/11/2022
				DYSINGER EAST 2650 MW
				Impacts Total Transfer Capability 500 MW
				TTC with All Lines In Service 3150 MW
OAKDALE_-FRASER__345_32				FWD
Tue 01/25/2022	to	Wed 01/26/2022		(Import)
0700	Continuous	1600	CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 325 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
E13THSTA-FARRAGUT_345_45			FWD
Thu 01/27/2022	to	Fri 01/28/2022	(Import)
0001	Continuous	0100	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
W49TH_ST_345KV_5			FWD
Fri 01/28/2022	to	Fri 01/28/2022	(Import)
0130	Continuous	0200	SCH - PJM_HTP 300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
W49TH_ST_345KV_7			FWD
Fri 01/28/2022	to	Fri 01/28/2022	(Import)
0130	Continuous	0200	SCH - PJM_HTP 300 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW
<hr/>			
PLSNTVLY-WOOD_ST_345_F30			FWD
Sat 01/29/2022	to	Sat 01/29/2022	(Import)
0001	Continuous	0030	CANCELLED by ConEd 01/13/2022 UPNY CONED 4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 3815 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
PLSNTVLY_345KV_RNS5			FWD
Sat 01/29/2022	to	Sat 01/29/2022	(Import)
0001	Continuous	0030	CANCELLED by ConEd 01/13/2022 UPNY CONED 3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
NIAGARA_-STA_255_345_NH2			FWD
Sat 01/29/2022	to	Sat 03/12/2022	(Import)
0500	Continuous	1900	EXTENDED by NYPA 01/10/2022 DYSINGER EAST 1700 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1450 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
NIAGARA_-STA_255_345_NH2 & KINTIGH_-STA_255_345_SH1-39			FWD
Sat 01/29/2022	to	Sat 03/12/2022	(Import)
0500		1900	DYSINGER EAST 1250 MW
Work scheduled by:			Impacts Total Transfer Capability 1900 MW
			TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F30				FWD
Wed 02/02/2022	to	Wed 02/02/2022	CANCELLED <u>by ConEd</u> <u>01/13/2022</u>	(Import)
1930	Continuous	2000		4000 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3815 MW
				TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS5				FWD
Wed 02/02/2022	to	Wed 02/02/2022	CANCELLED <u>by ConEd</u> <u>01/13/2022</u>	(Import)
1930	Continuous	2000		3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
NIAGARA_-PACKARD__230_61				FWD
Thu 02/03/2022	to	Sat 02/12/2022	UPDATED <u>by NGRID</u> <u>12/03/2021</u>	REV
0615	Continuous	1900		(Import) (Export)
Work scheduled by: NGrid				1400 MW 1850 MW
				Impacts Total Transfer Capability 900 MW 150 MW
				TTC with All Lines In Service 2300 MW 2000 MW
MARCY_-N.SCTLND_345_18				FWD
Tue 02/08/2022	to	Wed 02/09/2022		(Import)
0700	Continuous	1530		1470 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 1505 MW
ARR: 19				TTC with All Lines In Service 2975 MW
PLSNTVLY_345KV_RNS4				FWD
Sat 02/12/2022	to	Sat 02/12/2022	UPDATED <u>by CONED</u> <u>11/12/2021</u>	(Import)
0600	Continuous	0630		3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
ATHENS_-PLSNTVLY_345_91				FWD
Sat 02/12/2022	to	Wed 02/16/2022	UPDATED <u>by CONED</u> <u>11/12/2021</u>	(Import)
0600	Continuous	1900		3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93				FWD
Sun 02/13/2022	to	Mon 02/14/2022		(Import)
0001	Continuous	0200		4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__-BUCHAN_N_345_Y94					FWD
Sun 02/13/2022	to	Mon 02/14/2022			(Import)
0001	Continuous	0200		UPNY CONED	7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service 7815 MW
MILLWOOD_345KV_18					FWD
Mon 02/14/2022	to	Tue 02/15/2022			(Import)
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
EDIC__-FRASER__345_EF24-40					FWD
Mon 02/14/2022	to	Tue 02/22/2022	UPDATED	by NYSEG	01/04/2022
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service 2975 MW
EASTVIEW-SPRNBRK__345_W78					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW
					TTC with All Lines In Service 7815 MW
MILLWOOD-EASTVIEW_345_W85					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		UPNY CONED	7550 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 265 MW
					TTC with All Lines In Service 7815 MW
SPRNBRK__345KV_RNS3					FWD
Tue 02/15/2022	to	Wed 02/16/2022	UPDATED	by CE	01/07/2022
0201	Continuous	0200		SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
PLSNTVLY_345KV_RNS4					FWD
Wed 02/16/2022	to	Wed 02/16/2022	UPDATED	by CONED	11/12/2021
1830	Continuous	1900		UPNY CONED	3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 4015 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022 **UPDATED by NYISO 11/15/2021**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022 **UPDATED by NYISO 11/15/2021**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Sun 02/20/2022 to Mon 02/21/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022
 2000 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022
 2000 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022
 2000 Continuous 2359

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64				FWD
Tue 02/22/2022	to	Wed 02/23/2022	UPDATED	(Import)
0001	Continuous	0030	by CONED	01/13/2022
Work scheduled by: ConEd				UPNY CONED 4350 MW
				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
SPRNBK__345KV_RNS5				FWD
Tue 02/22/2022	to	Wed 02/23/2022	UPDATED	(Import)
0001	Continuous	0030	by CONED	01/13/2022
Work scheduled by: ConEd				SPR/DUN-SOUTH 3200 MW
				Impacts Total Transfer Capability 1400 MW
				TTC with All Lines In Service 4600 MW
MILLWOOD-EASTVIEW_345_W99				FWD
Tue 02/22/2022	to	Mon 03/21/2022	UPDATED	(Import)
0001	Continuous	0200	by CONED	01/13/2022
Work scheduled by: ConEd				UPNY CONED 7550 MW
				Impacts Total Transfer Capability 265 MW
				TTC with All Lines In Service 7815 MW
MARCY__-EDIC__345_UE1-7				FWD
Wed 02/23/2022	to	Mon 02/28/2022		(Import)
0700	Continuous	1530		OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
				ARR: 19&16
W49TH_ST-E13THSTA_345_M54				FWD
Sun 02/27/2022	to	Wed 03/02/2022		(Import)
0201	Continuous	2230		SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
FIVEMILE-STOLLERD_345_29				
Tue 03/01/2022	to	Tue 04/12/2022		
0500	Continuous	1900		SCH - PJ - NY
Work scheduled by: NYSEG				Impacts Total Transfer Capability
				TTC with All Lines In Service
PORTER__-ROTTRDAM_230_31				FWD
Tue 03/01/2022	to	Tue 12/31/2030		(Import)
0600	Continuous	2359		CENTRAL EAST - VC 2805 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 170 MW
				TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-LEEDS ___ 345_93					FWD	
Tue 03/01/2022	to	Mon 03/28/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 325 MW
						TTC with All Lines In Service 2975 MW
EDIC ___ -N. SCTLND_345_14					FWD	
Tue 03/01/2022	to	Tue 04/12/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				CENTRAL EAST - VC 1670 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 1305 MW
						TTC with All Lines In Service 2975 MW
EDIC ___ -N. SCTLND_345_14 & PORTER ___ -ROTTDAM_230_31					FWD	
Tue 03/01/2022	to	Tue 04/12/2022				(Import)
0700		1900				CENTRAL EAST - VC 1500 MW
Work scheduled by:						Impacts Total Transfer Capability 1475 MW
						TTC with All Lines In Service 2975 MW
FRASANX-COOPERS ___ 345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022				(Import)
0700	Continuous	1530				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
MARCY ___ -FRASANX_345_UCC2-41					FWD	
Tue 03/01/2022	to	Wed 04/20/2022				(Import)
0700	Continuous	1530				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
						TTC with All Lines In Service 2975 MW
N. SCTLND-ALPS ___ 345_2					FWD	
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID	11/15/2021	(Import)
0700	Continuous	1900				SCH - NE - NY 900 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1400 MW
N. SCTLND-ALPS ___ 345_2					FWD	REV
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID	11/15/2021	(Import) (Export)
0700	Continuous	1900				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED** by CONED 03/26/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 **UPDATED** by CONED 03/26/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

Work scheduled by:

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

Work scheduled by:

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

Work scheduled by:

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022
 0800 Continuous 1800

FWD
 (Import)

OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

Work scheduled by: NGrid

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022 **CANCELLED** by NYPA 01/13/2022
 0500 Continuous 1700

FWD
 (Import)

DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3150 MW

Work scheduled by: NYPA

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
 0100 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST__345_F30

Mon 03/21/2022 to Wed 03/23/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

EASTVIEW-SPRNBK__345_W64

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 01/13/2022**
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Mon 03/21/2022 to Mon 03/21/2022 **UPDATED by CONED 01/13/2022**
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 03/26/2022 to Mon 03/28/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 03/26/2022 to Sun 05/01/2022 **UPDATED by CE 01/03/2022**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 03/26/2022 to Sun 05/01/2022 **UPDATED by CE 01/03/2022**
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST__345_F31				FWD	
Tue 03/29/2022	to	Wed 03/30/2022		(Import)	
0001	Continuous	2200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW	
			TTC with All Lines In Service	7815 MW	
DUNWODIE_345KV_6				FWD	
Thu 03/31/2022	to	Sat 04/02/2022		(Import)	
2100	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD	
Thu 03/31/2022	to	Sat 04/02/2022		(Import)	
2100	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
PLSNTVLE-DUNWODIE_345_W90				FWD	
Thu 03/31/2022	to	Tue 04/05/2022		(Import)	
2100	Continuous	2200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW	
			TTC with All Lines In Service	7815 MW	
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Thu 03/31/2022	to	Tue 04/05/2022		(Import)	
2100	Continuous	2200	UPNY CONED	7260 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	555 MW	
			TTC with All Lines In Service	7815 MW	
LINDN_CG-LNDVFT__345_V-3022				FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022		(Import)	(Export)
1400	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
SPRNBK_-TREMONT__345_X28				FWD	
Tue 04/05/2022	to	Wed 04/06/2022	UPDATED	by CE	01/12/2022
0201	Continuous	0300	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>				
DUNWODIE_345KV_6				FWD
Tue 04/05/2022	to	Tue 04/05/2022		(Import)
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<hr/>				
DUNWODIE_345KV_8				FWD
Tue 04/05/2022	to	Tue 04/05/2022		(Import)
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
<hr/>				
BUCHAN_N-EASTVIEW_345_W93				FWD
Wed 04/06/2022	to	Wed 04/06/2022	UPDATED	(Import)
0301	Continuous	0330	by CONED	
Work scheduled by: ConEd			08/19/2021	
			UPNY CONED	4350 MW
			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<hr/>				
EASTVIEW-SPRNBK__345_W79				FWD
Wed 04/06/2022	to	Thu 04/07/2022	UPDATED	(Import)
0301	Continuous	0300	by CONED	
Work scheduled by: ConEd			08/19/2021	
			UPNY CONED	4350 MW
			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<hr/>				
BUCHAN_N-EASTVIEW_345_W93				FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	(Import)
0230	Continuous	0300	by CONED	
Work scheduled by: ConEd			08/19/2021	
			UPNY CONED	4350 MW
			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<hr/>				
EASTVIEW-SPRNBK__345_W64				FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	(Import)
0301	Continuous	0330	by CONED	
Work scheduled by: ConEd			01/13/2022	
			UPNY CONED	4350 MW
			Impacts Total Transfer Capability	3465 MW
			TTC with All Lines In Service	7815 MW
<hr/>				
SPRNBK__345KV_RNS5				FWD
Thu 04/07/2022	to	Thu 04/07/2022	UPDATED	(Import)
0301	Continuous	0330	by CONED	
Work scheduled by: ConEd			01/13/2022	
			SPR/DUN-SOUTH	3200 MW
			Impacts Total Transfer Capability	1400 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Thu 04/07/2022 to Tue 04/26/2022
 0301 Continuous 2200
 Work scheduled by: ConEd

UPDATED by CONED 01/13/2022

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY_345_Q12

Mon 04/11/2022 to Thu 04/28/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PANNELL -CLAY_345_1

Mon 04/11/2022 to Fri 04/15/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022
 0001 Continuous 0259
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTRDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

PANNELL -CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022
 0601 Continuous 0759
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -FRASER 345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

MARCY 345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022
1601 Continuous 1800

Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **900 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1400 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
0001 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/25/2022 to Fri 04/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W64

Tue 04/26/2022 to Tue 04/26/2022
2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 01/13/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SPRNBK__345KV_RNS5			FWD
Tue 04/26/2022	to	Tue 04/26/2022	(Import)
2130	Continuous	2200	3200 MW
Work scheduled by: ConEd			
		SPR/DUN-SOUTH	3200 MW
		Impacts Total Transfer Capability	1400 MW
		TTC with All Lines In Service	4600 MW
<hr/>			
PLSNTVLY-WOOD_ST__345_F31			FWD
Wed 04/27/2022	to	Fri 04/29/2022	(Import)
0001	Continuous	2200	4000 MW
Work scheduled by: ConEd			
		UPNY CONED	4000 MW
		Impacts Total Transfer Capability	3815 MW
		TTC with All Lines In Service	7815 MW
<hr/>			
NIAGARA__345_230_AT4			REV
Fri 04/29/2022	to	Fri 04/29/2022	(Export)
0500	Continuous	1700	1750 MW
Work scheduled by: NYPA			
		SCH - OH - NY	1750 MW
		Impacts Total Transfer Capability	250 MW
		TTC with All Lines In Service	2000 MW
<hr/>			
BUCHAN_N-EASTVIEW_345_W93			FWD
Mon 05/02/2022	to	Mon 05/02/2022	(Import)
0001	Continuous	0030	4350 MW
Work scheduled by: ConEd			
		UPNY CONED	4350 MW
		Impacts Total Transfer Capability	3465 MW
		TTC with All Lines In Service	7815 MW
<hr/>			
EASTVIEW-SPRNBK__345_W79			FWD
Mon 05/02/2022	to	Thu 05/05/2022	(Import)
0001	Continuous	0200	4350 MW
Work scheduled by: ConEd			
		UPNY CONED	4350 MW
		Impacts Total Transfer Capability	3465 MW
		TTC with All Lines In Service	7815 MW
<hr/>			
ROCHESTR-PANNELL__345_RP2			FWD
Mon 05/02/2022	to	Fri 05/06/2022	(Import)
0500	Continuous	1700	2300 MW
Work scheduled by: NYPA			
		DYSINGER EAST	2300 MW
		Impacts Total Transfer Capability	850 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
BUCHAN_N-EASTVIEW_345_W93			FWD
Thu 05/05/2022	to	Thu 05/05/2022	(Import)
0130	Continuous	0200	4350 MW
Work scheduled by: ConEd			
		UPNY CONED	4350 MW
		Impacts Total Transfer Capability	3465 MW
		TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						
SPRNBK_-TREMONT__345_X28					FWD	
Fri 05/06/2022	to	Mon 05/09/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0201	Continuous	1800				4200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	4200 MW
					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	4600 MW
<hr/>						
FRASER__345_FRASER SVC						FWD
Mon 05/09/2022	to	Fri 05/13/2022				(Import)
0800	Continuous	1700				2935 MW
Work scheduled by: NYSEG					CENTRAL EAST - VC	2935 MW
					Impacts Total Transfer Capability	40 MW
					TTC with All Lines In Service	2975 MW
<hr/>						
HURLYAVE-ROSETON__345_303						FWD
Mon 05/09/2022	to	Fri 06/10/2022	<u>CANCELLED</u>	<u>by CHGE</u>	<u>01/11/2022</u>	(Import)
0800	Continuous	1600				4100 MW
Work scheduled by: CHGE					UPNY CONED	4100 MW
					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
PLSNTVLE-DUNWODIE_345_W89						FWD
Fri 05/13/2022	to	Fri 05/13/2022				(Import)
0200	Continuous	0230				4000 MW
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
EFISHKIL-WOOD_ST__345_F38						FWD
Fri 05/13/2022	to	Fri 05/13/2022				(Import)
0200	Continuous	0430				4000 MW
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
WOOD_ST_-PLSNTVLE_345_Y86						FWD
Fri 05/13/2022	to	Fri 05/13/2022				(Import)
0200	Continuous	0430				7210 MW
Work scheduled by: ConEd					UPNY CONED	7210 MW
					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
PLSNTVLE-DUNWODIE_345_W89						FWD
Fri 05/13/2022	to	Fri 05/13/2022				(Import)
0400	Continuous	0430				4000 MW
Work scheduled by: ConEd					UPNY CONED	4000 MW
					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC		FWD	REV
		(Import)	(Export)
Mon 05/16/2022	to Fri 05/27/2022		
0600	Continuous 1800	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI		Impacts Total Transfer Capability	330 MW 330 MW
		TTC with All Lines In Service	330 MW 330 MW
DUNWODIE-MOTTHAVN_345_71		FWD	
		(Import)	
Thu 05/19/2022	to Fri 05/20/2022		
0001	Continuous 0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3		FWD	
		(Import)	
Thu 05/19/2022	to Fri 05/20/2022		
0001	Continuous 0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5		FWD	
		(Import)	
Thu 05/19/2022	to Fri 05/20/2022		
0001	Continuous 0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability	800 MW
		TTC with All Lines In Service	4600 MW
MARCY__-EDIC____345_UE1-7		FWD	
		(Import)	
Sat 05/21/2022	to Sat 05/21/2022		
0700	Continuous 1730	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	5250 MW
PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY____345_19		FWD	
		(Import)	
Sat 05/21/2022	to Sat 05/21/2022		
0700	1730	CENTRAL EAST - VC	2655 MW
Work scheduled by:		Impacts Total Transfer Capability	320 MW
		TTC with All Lines In Service	2975 MW
PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY____345_19		FWD	
		(Import)	
Sat 05/21/2022	to Sat 05/21/2022		
0700	1730	CENTRAL EAST - VC	2655 MW
Work scheduled by:		Impacts Total Transfer Capability	320 MW
		TTC with All Lines In Service	2975 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>VOLNEY__-MARCY__345_19</p> <p>Sat 05/21/2022 to Sat 05/21/2022 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>ARR: 19</p>	<p>FWD (Import)</p> <p>CENTRAL EAST - VC 2825 MW</p> <p>Impacts Total Transfer Capability 150 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>VOLNEY__-MARCY__345_19</p> <p>Sat 05/21/2022 to Sat 05/21/2022 0700 Continuous 1730</p> <p>Work scheduled by: NYPA</p>	<p>ARR: 19</p>	<p>FWD (Import)</p> <p>OSWEGO EXPORT 4900 MW</p> <p>Impacts Total Transfer Capability 350 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>MOSES__-ADIRNDCK_230_MA2</p> <p>Wed 06/01/2022 to Tue 11/29/2022 0700 Continuous 1800</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>MOSES SOUTH 2100 MW</p> <p>Impacts Total Transfer Capability 1050 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>NIAGARA_-DYSINGER_345_ND1</p> <p>Mon 06/13/2022 to Fri 06/17/2022 0500 Continuous 2100</p> <p>Work scheduled by: NYPA</p>		<p>FWD (Import)</p> <p>DYSINGER EAST 2650 MW</p> <p>Impacts Total Transfer Capability 500 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>NIAGARA_-PACKARD__230_62</p> <p>Sat 06/18/2022 to Sat 06/18/2022 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>		<p>FWD REV (Import) (Export)</p> <p>SCH - OH - NY 700 MW 1550 MW</p> <p>Impacts Total Transfer Capability 1250 MW 150 MW</p> <p>TTC with All Lines In Service 1950 MW 1700 MW</p>
<p>NIAGARA_345_230_AT4</p> <p>Tue 06/28/2022 to Wed 06/29/2022 0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>		<p>FWD REV (Import) (Export)</p> <p>SCH - OH - NY 1900 MW 1400 MW</p> <p>Impacts Total Transfer Capability 50 MW 300 MW</p> <p>TTC with All Lines In Service 1950 MW 1700 MW</p>
<p>BECK__-NIAGARA_230_PA27</p> <p>Tue 07/05/2022 to Sat 07/09/2022 0500 Continuous 2100</p> <p>Work scheduled by: NYPA</p>		<p>SCH - OH - NY</p> <p>Impacts Total Transfer Capability</p> <p>TTC with All Lines In Service</p>

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

ROCHESTR-PANNELL_345_RP1

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

MARCY_-EDIC_345_UE1-7

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

PORTER_-ROTTDAM_230_30 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

PORTER_-ROTTDAM_230_31 & VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 1830

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2655 MW**
Impacts Total Transfer Capability 320 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 08/06/2022 to Sat 08/06/2022
0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 3415 MW
 TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PANNELL_-CLAY_____345_1

Mon 09/12/2022 to Fri 09/16/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

FRASER_-GILBOA___345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

Mon 09/19/2022 to Fri 09/23/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

MARCY_-EDIC_____345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1					FWD
Mon 09/26/2022	to	Fri 09/30/2022			(Import)
0500	Continuous	1700		DYSINGER EAST	2650 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 3150 MW
EGRDNCTY_345_138_AT1					FWD
Sat 10/01/2022	to	Wed 05/31/2023			(Import)
0001	Continuous	2359		CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
EGRDNCTY_345_138_AT2					FWD
Sat 10/01/2022	to	Wed 05/31/2023			(Import)
0001	Continuous	2359		CONED - LIPA	1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service 1500 MW
SPRNBRK_-EGRDNCTR_345_Y49					FWD
Sat 10/01/2022	to	Wed 05/31/2023			(Import)
0001	Continuous	2359		CONED - LIPA	775 MW
Work scheduled by: LI					Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service 1500 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD REV
Mon 10/03/2022	to	Fri 10/21/2022	UPDATED	by LI	01/07/2022
1000	Continuous	1500			(Import) (Export)
Work scheduled by: LI					SCH - NPX_CSC 0 MW 0 MW
					Impacts Total Transfer Capability 330 MW 330 MW
					TTC with All Lines In Service 330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD
Mon 10/10/2022	to	Fri 10/14/2022	CANCELLED	by LI	01/13/2022
0600	Continuous	1600			(Import)
Work scheduled by: LI					SCH - PJM_NEPTUNE 0 MW
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD
Mon 10/10/2022	to	Fri 10/14/2022	CANCELLED	by LI	01/13/2022
0600	Continuous	1600			(Import)
Work scheduled by: LI					SCH - PJM_NEPTUNE 0 MW
					Impacts Total Transfer Capability 660 MW
					TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	CANCELLED	by LI	01/13/2022	(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	CANCELLED	by LI	01/13/2022	(Import)
0600	Continuous	1600				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
EDIC__-N.SCTLND_345_14					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700	Continuous	1530				CENTRAL EAST - VC 1670 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW
EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_30					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700		1530				CENTRAL EAST - VC 1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
EDIC__-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700		1530				CENTRAL EAST - VC 1500 MW
Work scheduled by:					Impacts Total Transfer Capability	1475 MW
					TTC with All Lines In Service	2975 MW
GILBOA__-N.SCTLND_345_GNS-1					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021	(Import)
0500	Continuous	1900				CENTRAL EAST - VC 2520 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	455 MW
					TTC with All Lines In Service	2975 MW
LEEDS__345KV_R94301					FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021	(Import)
0500	Continuous	1900				UPNY CONED 3800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Thursday ,January 13, 2022 to Saturday ,July 15, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)
0500	Continuous	1900			CENTRAL EAST - VC 1470 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 1505 MW
					TTC with All Lines In Service 2975 MW
N.SCTLND-LEEDS___345_94					FWD
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u> <u>12/29/2021</u>	(Import)
0500	Continuous	1900			CENTRAL EAST - VC 2650 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
PORTER__-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022			(Import)
0500		1900			CENTRAL EAST - VC 1300 MW
Work scheduled by:					Impacts Total Transfer Capability 1675 MW
					TTC with All Lines In Service 2975 MW
PORTER__-ROTTRDAM_230_31 & MARCY___-N.SCTLND_345_18					FWD
Tue 11/01/2022	to	Tue 12/06/2022			(Import)
0500		1900			CENTRAL EAST - VC 1300 MW
Work scheduled by:					Impacts Total Transfer Capability 1675 MW
					TTC with All Lines In Service 2975 MW
MOSES___-ADIRNDCK_230_MA1					FWD
Wed 11/30/2022	to	Wed 03/01/2023			(Import)
0700	Continuous	1100			MOSES SOUTH 2300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
FRASER___345_FRASER SVC					FWD
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u>	<u>by NYPA</u> <u>12/30/2021</u>	(Import)
0700	Continuous	1730			CENTRAL EAST - VC 2935 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 40 MW
					TTC with All Lines In Service 2975 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD
Mon 05/01/2023	to	Fri 05/05/2023			(Import) (Export)
0600	Continuous	1800			SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability 330 MW 330 MW
					TTC with All Lines In Service 330 MW 330 MW