

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sun 07/31/2022 **EXT FORCE** **by CONED** **01/04/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022
 0001 2359
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sun 07/31/2022 **EXT FORCE** **by CONED** **01/04/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

STLAWRNC-MOSES_230_L33P

Mon 04/30/2018 to Tue 05/31/2022 **EXT FORCE** **by IESO** **11/04/2021**
 0456 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NEWBRDGE_345_138_BK_1

Wed 09/02/2020 to Mon 08/01/2022 **EXT FORCE** **by LI** **12/10/2021**
 1807 Continuous 2359
 Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NIAGARA_-KINTIGH_345_NS1-38

Mon 10/18/2021 to Sat 12/31/2022 **UPDATED** **by NYPA** **01/08/2022**
 0500 Continuous 2359
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	1700 MW
Impacts Total Transfer Capability	1450 MW
TTC with All Lines In Service	3150 MW

SCH-IMO-NYISO_LIMIT_1750

Mon 11/01/2021 to Sat 04/30/2022 **UPDATED** **by IESO** **05/03/2019**
 0001 Continuous 2359
 Work scheduled by: IESO

	FWD
	(Import)
SCH - OH - NY	2050 MW
Impacts Total Transfer Capability	250 MW
TTC with All Lines In Service	2300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1600						REV
Mon 11/01/2021	to	Sat 04/30/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>05/03/2019</u>	(Export)
0001	Continuous	2359				1900 MW
Work scheduled by: IESO						Impacts Total Transfer Capability 100 MW
						TTC with All Lines In Service 2000 MW
KINTIGH_STA_255_345_SH1-39						FWD
Wed 12/08/2021	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by RGE</u>	<u>01/08/2022</u>	(Import)
2000	Continuous	2359				1700 MW
Work scheduled by: NYSEG						Impacts Total Transfer Capability 1450 MW
						TTC with All Lines In Service 3150 MW
SPRNBK_W49TH_ST_345_M51						FWD
Mon 01/10/2022	to	Thu 01/13/2022				(Import)
1553	Continuous	2359				3200 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1400 MW
						TTC with All Lines In Service 4600 MW
DUNWODIE-SHORE_RD_345_Y50						FWD
Tue 01/11/2022	to	Sun 01/16/2022				(Import)
1838	Continuous	0600				800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 700 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 1						FWD
Tue 01/11/2022	to	Sun 01/16/2022				(Import)
1838	Continuous	0600				1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2						FWD
Tue 01/11/2022	to	Sun 01/16/2022				(Import)
1839	Continuous	0600				1350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 150 MW
						TTC with All Lines In Service 1500 MW
HURLYAVE-ROSETON_345_303						FWD
Wed 01/12/2022	to	Sat 01/22/2022	<u>CANCELLED</u>	<u>by CHGE</u>	<u>01/12/2022</u>	(Import)
1300	Continuous	1600				4100 MW
Work scheduled by: CHGE						Impacts Total Transfer Capability 3715 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1000					FWD
Thu 01/13/2022	to	Tue 01/18/2022			(Import)
0600	Daily	2000		SCH - OH - NY	1300 MW
Work scheduled by: NYISO					Impacts Total Transfer Capability 1000 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-HQ_LIMIT_500					REV
Thu 01/13/2022	to	Thu 01/13/2022			(Export)
0700	Continuous	1900		SCH - HQ - NY	500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1000 MW
MOSES__-ADIRNDCK_230_MA1					FWD
Thu 01/13/2022	to	Mon 02/28/2022	UPDATED	by NYPA	01/07/2022
0700	Continuous	1600			
Work scheduled by: NYPA					(Import)
					MOSES SOUTH 2300 MW
					Impacts Total Transfer Capability 850 MW
					TTC with All Lines In Service 3150 MW
SCH-IMO-NYISO_LIMIT_1550					FWD
Thu 01/13/2022	to	Mon 02/28/2022	UPDATED	by IESO	01/10/2022
0700	Continuous	1600			
Work scheduled by: IESO					(Import)
					SCH - OH - NY 1850 MW
					Impacts Total Transfer Capability 450 MW
					TTC with All Lines In Service 2300 MW
SCH-NYISO-IMO_LIMIT_1400					REV
Thu 01/13/2022	to	Mon 02/28/2022	UPDATED	by IESO	01/10/2022
0700	Continuous	1600			
Work scheduled by: IESO					(Export)
					SCH - OH - NY 1700 MW
					Impacts Total Transfer Capability 300 MW
					TTC with All Lines In Service 2000 MW
W49TH_ST_345KV_5					FWD
Fri 01/14/2022	to	Fri 01/14/2022			(Import)
0001	Continuous	0030		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
W49TH_ST_345KV_7					FWD
Fri 01/14/2022	to	Fri 01/14/2022			(Import)
0001	Continuous	0030		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 01/15/2022 to Sat 01/15/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Sat 01/15/2022 to Sat 01/15/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

SCH-IMO-NYISO_LIMIT_1300

Sun 01/16/2022 to Mon 01/17/2022 **CANCELLED by IESO 01/16/2022**
 0700 Continuous 1700
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1600 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 2300 MW

SCH-NYISO-IMO_LIMIT_1300

Sun 01/16/2022 to Mon 01/17/2022 **CANCELLED by IESO 01/16/2022**
 0700 Continuous 1700
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1600 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 2000 MW

CHATGUAY-MASSENA__765_7040

Mon 01/17/2022 to Thu 01/20/2022 **CANCELLED by NYPA 01/13/2022**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

CHATGUAY-MASSENA__765_7040

Mon 01/17/2022 to Thu 01/20/2022 **CANCELLED by NYPA 01/13/2022**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - HQ - NY **0 MW 0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

FIVEMILE-STOLLERD_345_29

Tue 01/18/2022 to Fri 01/21/2022
 0700 Continuous 1800
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

S.RIPLEY-DUNKIRK__230_68

Tue 01/18/2022 to Fri 02/04/2022
0700 Continuous 1730

CANCELLED by NGrid 01/14/2022

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BECK____-NIAGARA__345_PA301

Tue 01/18/2022 to Fri 06/17/2022
0700 Continuous 1700

Work scheduled by: IESO

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1100 MW	950 MW
Impacts Total Transfer Capability	1200 MW	1050 MW
TTC with All Lines In Service	2300 MW	2000 MW

SCH-IMO-NYISO_LIMIT_1000

Wed 01/19/2022 to Fri 01/21/2022
0600 Daily 1900

Work scheduled by: NYISO

	FWD
	(Import)
SCH - OH - NY	1300 MW
Impacts Total Transfer Capability	1000 MW
TTC with All Lines In Service	2300 MW

EDIC____-N.SCTLND_345_14

Wed 01/19/2022 to Wed 01/19/2022
0630 Daily 1700

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	1670 MW
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

E13THSTA-FARRAGUT_345_45

Sat 01/22/2022 to Mon 01/24/2022
0001 Continuous 0200

UPDATED by CONED 01/14/2022

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

W49TH_ST_345KV_5

Sun 01/23/2022 to Sun 01/23/2022
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

W49TH_ST_345KV_7

Sun 01/23/2022 to Sun 01/23/2022
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Mon 01/24/2022 to Sun 01/30/2022
 0500 Continuous 1900
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

DYSINGER-KINTIGH_345_38

Tue 01/25/2022 to Fri 01/28/2022 **UPDATED by NYPA 01/11/2022**
 0500 Continuous 1900
 Work scheduled by: NYSEG

FWD
 (Import)
 DYSINGER EAST **2500 MW**
 Impacts Total Transfer Capability 650 MW
 TTC with All Lines In Service 3150 MW

NIAGARA_-DYSINGER_345_ND1

Tue 01/25/2022 to Fri 01/28/2022 **UPDATED by NYPA 01/11/2022**
 0500 Continuous 1900
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2650 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3150 MW

OAKDALE_-FRASER_345_32

Tue 01/25/2022 to Wed 01/26/2022
 0700 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_5

Fri 01/28/2022 to Fri 01/28/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

Fri 01/28/2022 to Fri 01/28/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

PLSNTVLY-WOOD_ST_345_F30

Sat 01/29/2022 to Sat 01/29/2022 **CANCELLED by ConEd 01/13/2022**
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sat 01/29/2022 to Sat 01/29/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

CANCELLED by ConEd 01/13/2022

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NIAGARA -STA_255_345_NH2

Sat 01/29/2022 to Sat 03/12/2022
 0500 Continuous 1900
 Work scheduled by: NYPA

EXTENDED by NYPA 01/10/2022

FWD
 (Import)
 DYSINGER EAST **1700 MW**
 Impacts Total Transfer Capability 1450 MW
 TTC with All Lines In Service 3150 MW

NIAGARA -STA_255_345_NH2 & KINTIGH -STA_255_345_SH1-39

Sat 01/29/2022 to Sat 03/12/2022
 0500 1900
 Work scheduled by:

FWD
 (Import)
 DYSINGER EAST **1250 MW**
 Impacts Total Transfer Capability 1900 MW
 TTC with All Lines In Service 3150 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 02/02/2022 to Wed 02/02/2022
 1930 Continuous 2000
 Work scheduled by: ConEd

CANCELLED by ConEd 01/13/2022

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Wed 02/02/2022 to Wed 02/02/2022
 1930 Continuous 2000
 Work scheduled by: ConEd

CANCELLED by ConEd 01/13/2022

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

NIAGARA -PACKARD_230_61

Thu 02/03/2022 to Sat 02/12/2022
 0615 Continuous 1900
 Work scheduled by: NGrid

UPDATED by NGRID 12/03/2021

FWD REV
 (Import) (Export)
 SCH - OH - NY **1400 MW 1850 MW**
 Impacts Total Transfer Capability 900 MW 150 MW
 TTC with All Lines In Service 2300 MW 2000 MW

MARCY -N.SCTLND_345_18

Tue 02/08/2022 to Wed 02/09/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **1470 MW**
 Impacts Total Transfer Capability 1505 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sat 02/12/2022 to Sat 02/12/2022
0600 Continuous 0630

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 02/12/2022 to Wed 02/16/2022
0600 Continuous 1900

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Sun 02/13/2022 to Mon 02/14/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7580 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Mon 02/14/2022 to Tue 02/15/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

EDIC_-FRASER_345_EF24-40

Mon 02/14/2022 to Tue 02/22/2022
0700 Continuous 1530

UPDATED by NYSEG 01/04/2022

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

EASTVIEW-SPRBRK_345_W78

Tue 02/15/2022 to Wed 02/16/2022
0201 Continuous 0200

UPDATED by CE 01/07/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W85

Tue 02/15/2022 to Wed 02/16/2022
0201 Continuous 0200

UPDATED by CE 01/07/2022

Work scheduled by: ConEd

FWD
(Import)
7550 MW
UPNY CONED
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS3

Tue 02/15/2022 to Wed 02/16/2022
0201 Continuous 0200

UPDATED by CE 01/07/2022

Work scheduled by: ConEd

FWD
(Import)
3800 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Wed 02/16/2022 to Wed 02/16/2022
1830 Continuous 1900

UPDATED by CONED 11/12/2021

Work scheduled by: NGrid

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 02/17/2022 to Sat 02/19/2022
0001 2200

Work scheduled by:

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

UPDATED by NYISO 11/15/2021

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Thu 02/17/2022 to Fri 03/25/2022
0001 Continuous 2200

UPDATED by NYISO 11/15/2021

Work scheduled by: ConEd

FWD
(Import)
3800 MW
UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Sun 02/20/2022 to Mon 02/21/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

Seasonal Limits

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sun 02/20/2022 to Mon 02/21/2022
2000 Continuous 2359

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Tue 02/22/2022 to Wed 02/23/2022 **UPDATED by CONED 01/13/2022**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 02/22/2022 to Wed 02/23/2022 **UPDATED by CONED 01/13/2022**
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Tue 02/22/2022 to Mon 03/21/2022 **UPDATED by CONED 01/13/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

MARCY__-EDIC__345_UE1-7

Wed 02/23/2022 to Mon 02/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Sun 02/27/2022 to Wed 03/02/2022
 0201 Continuous 2230
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FIVEMILE-STOLLERD_345_29

Tue 03/01/2022 to Tue 04/12/2022
 0500 Continuous 1900
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_93

Tue 03/01/2022 to Mon 03/28/2022 **UPDATED by NGRID 11/15/2021**
 0700 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14

Tue 03/01/2022 to Tue 04/12/2022 **UPDATED by NGRID 11/15/2021**
 0700 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **1670 MW**
 Impacts Total Transfer Capability 1305 MW
 TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER__-ROTTRDAM_230_31

Tue 03/01/2022 to Tue 04/12/2022
 0700 1900
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

FRASANX-COOPERS__345_UCC2-41

Tue 03/01/2022 to Wed 04/20/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41					FWD
Tue 03/01/2022	to	Wed 04/20/2022			(Import)
0700	Continuous	1530		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 475 MW
ARR: 19					TTC with All Lines In Service 2975 MW
N. SCTLND-ALPS_____345_2					FWD
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID 11/15/2021	(Import)
0700	Continuous	1900		SCH - NE - NY	900 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 500 MW
					TTC with All Lines In Service 1400 MW
N. SCTLND-ALPS_____345_2					FWD
Tue 03/01/2022	to	Fri 06/24/2022	UPDATED	by NGRID 11/15/2021	(Import) (Export)
0700	Continuous	1900		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service 200 MW 200 MW
W49TH_ST_345KV_5					FWD
Fri 03/04/2022	to	Fri 03/04/2022			(Import)
0001	Continuous	0031		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service 660 MW
SPRNBK__345KV_RNS4					FWD
Fri 03/04/2022	to	Sat 03/05/2022			(Import)
0001	Continuous	1800		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
SPRNBK_-W49TH_ST_345_M52					FWD
Fri 03/04/2022	to	Sat 03/19/2022			(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 1400 MW
					TTC with All Lines In Service 4600 MW
GOETHALS_345KV_5					
Sat 03/05/2022	to	Mon 04/04/2022	UPDATED	by CONED 03/26/2021	
0001	Continuous	0200		STATEN ISLAND	
Work scheduled by: ConEd					Impacts Total Transfer Capability
					TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253

Sat 03/05/2022 to Mon 04/04/2022 UPDATED by CONED 03/26/2021
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN__-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Sat 03/05/2022 to Mon 04/04/2022
 0001 0200
 Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2550 MW	1900 MW
Impacts Total Transfer Capability	300 MW	300 MW
TTC with All Lines In Service	2850 MW	2200 MW

W49TH_ST_345KV_5

Mon 03/07/2022 to Sat 03/19/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD
	(Import)
SCH - PJM_HTP	300 MW
Impacts Total Transfer Capability	360 MW
TTC with All Lines In Service	660 MW

SPRNBRK__345KV_RNS4

Thu 03/10/2022 to Tue 03/15/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3200 MW
Impacts Total Transfer Capability	1400 MW
TTC with All Lines In Service	4600 MW

INDPDNCE-SCRIBA__345_25

Thu 03/10/2022 to Wed 03/16/2022
 0800 Continuous 1800
 Work scheduled by: NGrid

	FWD
	(Import)
OSWEGO EXPORT	5250 MW
Impacts Total Transfer Capability	0 MW
TTC with All Lines In Service	5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1

Fri 03/11/2022 to Fri 03/11/2022
0500 Continuous 1700

Work scheduled by: NYPA

CANCELLED by NYPA 01/13/2022

FWD
(Import)
DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 03/17/2022 to Sun 03/20/2022
0100 2200

Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY-WOOD_ST_345_F30

Mon 03/21/2022 to Wed 03/23/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Mon 03/21/2022 to Sat 03/26/2022
0001 Continuous 0300

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

EASTVIEW-SPRNBK_345_W64

Mon 03/21/2022 to Mon 03/21/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 01/13/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD	
Mon 03/21/2022	to	Mon 03/21/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>01/13/2022</u>	(Import)
0130	Continuous	0200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD	
Sat 03/26/2022	to	Mon 03/28/2022				(Import)
0001		2200				UPNY CONED 3800 MW
Work scheduled by:					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
ATHENS__-PLSNTVLY_345_91					FWD	
Sat 03/26/2022	to	Sun 05/01/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/03/2022</u>	(Import)
0001	Continuous	2200				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS4					FWD	
Sat 03/26/2022	to	Sun 05/01/2022	<u>UPDATED</u>	<u>by CE</u>	<u>01/03/2022</u>	(Import)
0001	Continuous	2200				UPNY CONED 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
PLSNTVLY-WOOD_ST__345_F31					FWD	
Tue 03/29/2022	to	Wed 03/30/2022				(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
DUNWODIE_345KV_6					FWD	
Thu 03/31/2022	to	Sat 04/02/2022				(Import)
2100	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8					FWD	
Thu 03/31/2022	to	Sat 04/02/2022				(Import)
2100	Continuous	0300				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W90				FWD	
Thu 03/31/2022	to	Tue 04/05/2022		(Import)	
2100	Continuous	2200	UPNY CONED	4000 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW	
			TTC with All Lines In Service	7815 MW	
WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Thu 03/31/2022	to	Tue 04/05/2022		(Import)	
2100	Continuous	2200	UPNY CONED	7260 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	555 MW	
			TTC with All Lines In Service	7815 MW	
LINDN_CG-LNDVFT__345_V-3022				FWD	REV
Sun 04/03/2022	to	Sat 04/09/2022		(Import)	(Export)
1400	Continuous	1400	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
SPRNBK_-TREMONT__345_X28				FWD	
Tue 04/05/2022	to	Wed 04/06/2022	UPDATED by CE 01/12/2022	(Import)	
0201	Continuous	0300	SPR/DUN-SOUTH	4200 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	400 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_6				FWD	
Tue 04/05/2022	to	Tue 04/05/2022		(Import)	
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_8				FWD	
Tue 04/05/2022	to	Tue 04/05/2022		(Import)	
2130	Continuous	2200	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
BUCHAN_N-EASTVIEW_345_W93				FWD	
Wed 04/06/2022	to	Wed 04/06/2022	UPDATED by CONED 08/19/2021	(Import)	
0301	Continuous	0330	UPNY CONED	4350 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	3465 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79					FWD	
Wed 04/06/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0301	Continuous	0300				4350 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/19/2021</u>	(Import)
0230	Continuous	0300				4350 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
EASTVIEW-SPRNBK__345_W64					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>01/13/2022</u>	(Import)
0301	Continuous	0330				4350 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW
SPRNBK__345KV_RNS5					FWD	
Thu 04/07/2022	to	Thu 04/07/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>01/13/2022</u>	(Import)
0301	Continuous	0330				3200 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
MILLWOOD-EASTVIEW_345_W99					FWD	
Thu 04/07/2022	to	Tue 04/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>01/13/2022</u>	(Import)
0301	Continuous	2200				7550 MW
Work scheduled by: ConEd					UPNY CONED	
					Impacts Total Transfer Capability	265 MW
					TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY__345_Q12					FWD	
Mon 04/11/2022	to	Thu 04/28/2022				(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
PANNELL_-CLAY____345_1					FWD	
Mon 04/11/2022	to	Fri 04/15/2022				(Import)
0700	Continuous	1530				1300 MW
Work scheduled by: NYPA					WEST CENTRAL	
					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5

Wed 04/13/2022 to Fri 05/13/2022
 0001 Continuous 0259
 Work scheduled by: ConEd

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PORTER_-ROTTDAM_230_30

Wed 04/13/2022 to Tue 12/31/2030
 0600 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_345_2

Mon 04/18/2022 to Fri 04/22/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

SCH-NE-NYISO_LIMIT_700

Tue 04/19/2022 to Fri 04/22/2022
 0601 Continuous 0759
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

EDIC_-FRASER_345_EF24-40

Thu 04/21/2022 to Tue 06/14/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2500 MW**
 Impacts Total Transfer Capability 475 MW
 TTC with All Lines In Service 2975 MW

MARCY_345KV_CSC

Fri 04/22/2022 to Sat 04/23/2022
 0700 Continuous 1730
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2925 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_700

Fri 04/22/2022 to Sun 04/24/2022
 1601 Continuous 1800
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **900 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Sat 04/23/2022 to Tue 04/26/2022
 0001 2200

Work scheduled by:

FWD
 (Import)
UPNY CONED 3800 MW
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL_345_RP1

Mon 04/25/2022 to Fri 04/29/2022
 0500 Continuous 1700

Work scheduled by: NYPA

FWD
 (Import)
DYSINGER EAST 2300 MW
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

SAND_BAR-PLATSBRG_115_PV20

Mon 04/25/2022 to Fri 04/29/2022
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

EASTVIEW-SPRNBRK_345_W64

Tue 04/26/2022 to Tue 04/26/2022
 2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 01/13/2022

FWD
 (Import)
UPNY CONED 4350 MW
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

Tue 04/26/2022 to Tue 04/26/2022
 2130 Continuous 2200

Work scheduled by: ConEd

UPDATED by CONED 01/13/2022

FWD
 (Import)
SPR/DUN-SOUTH 3200 MW
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY-WOOD_ST_345_F31

Wed 04/27/2022 to Fri 04/29/2022
 0001 Continuous 2200

Work scheduled by: ConEd

FWD
 (Import)
UPNY CONED 4000 MW
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NIAGARA_345_230_AT4

Fri 04/29/2022 to Fri 04/29/2022
 0500 Continuous 1700

Work scheduled by: NYPA

REV
 (Export)
SCH - OH - NY 1750 MW
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2000 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>BUCHAN_N-EASTVIEW_345_W93</p> <p>Mon 05/02/2022 to Mon 05/02/2022</p> <p>0001 Continuous 0030</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 3465 MW</p> <p>TTC with All Lines In Service 7815 MW</p>
<p>EASTVIEW-SPRNBK__345_W79</p> <p>Mon 05/02/2022 to Thu 05/05/2022</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 3465 MW</p> <p>TTC with All Lines In Service 7815 MW</p>
<p>ROCHESTR-PANNELL__345_RP2</p> <p>Mon 05/02/2022 to Fri 05/06/2022</p> <p>0500 Continuous 1700</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>DYSINGER EAST 2300 MW</p> <p>Impacts Total Transfer Capability 850 MW</p> <p>TTC with All Lines In Service 3150 MW</p>
<p>BUCHAN_N-EASTVIEW_345_W93</p> <p>Thu 05/05/2022 to Thu 05/05/2022</p> <p>0130 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPNY CONED 4350 MW</p> <p>Impacts Total Transfer Capability 3465 MW</p> <p>TTC with All Lines In Service 7815 MW</p>
<p>SPRNBK_-TREMONT__345_X28</p> <p>Fri 05/06/2022 to Mon 05/09/2022</p> <p>0201 Continuous 1800</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>UPDATED by CONED 08/19/2021</p> <p>SPR/DUN-SOUTH 4200 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>FRASER__345_FRASER SVC</p> <p>Mon 05/09/2022 to Fri 05/13/2022</p> <p>0800 Continuous 1700</p> <p>Work scheduled by: NYSEG</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CENTRAL EAST - VC 2935 MW</p> <p>Impacts Total Transfer Capability 40 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>HURLYAVE-ROSETON__345_303</p> <p>Mon 05/09/2022 to Fri 06/10/2022</p> <p>0800 Continuous 1600</p> <p>Work scheduled by: CHGE</p>	<p style="text-align: right;">FWD</p> <p style="text-align: right;">(Import)</p> <p>CANCELLED by CHGE 01/11/2022</p> <p>UPNY CONED 4100 MW</p> <p>Impacts Total Transfer Capability 3715 MW</p> <p>TTC with All Lines In Service 7815 MW</p>

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89			FWD	
Fri 05/13/2022	to	Fri 05/13/2022	(Import)	
0200	Continuous	0230	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
EFISHKIL-WOOD_ST__345_F38			FWD	
Fri 05/13/2022	to	Fri 05/13/2022	(Import)	
0200	Continuous	0430	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86			FWD	
Fri 05/13/2022	to	Fri 05/13/2022	(Import)	
0200	Continuous	0430	UPNY CONED	7210 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	605 MW
			TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W89			FWD	
Fri 05/13/2022	to	Fri 05/13/2022	(Import)	
0400	Continuous	0430	UPNY CONED	4000 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	3815 MW
			TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC			FWD	REV
Mon 05/16/2022	to	Fri 05/27/2022	(Import)	(Export)
0600	Continuous	1800	SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW 330 MW
			TTC with All Lines In Service	330 MW 330 MW
DUNWODIE-MOTTHAVN_345_71			FWD	
Thu 05/19/2022	to	Fri 05/20/2022	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3			FWD	
Thu 05/19/2022	to	Fri 05/20/2022	(Import)	
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW
			TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5		FWD
Thu 05/19/2022	to Fri 05/20/2022	(Import)
0001	Continuous 0200	SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd		Impacts Total Transfer Capability 800 MW
		TTC with All Lines In Service 4600 MW
MARCY -EDIC 345 UE1-7		FWD
Sat 05/21/2022	to Sat 05/21/2022	(Import)
0700	Continuous 1730	OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 0 MW
ARR: 19&16		TTC with All Lines In Service 5250 MW
PORTER -ROTTRDAM_230_30 & VOLNEY -MARCY 345_19		FWD
Sat 05/21/2022	to Sat 05/21/2022	(Import)
0700	1730	CENTRAL EAST - VC 2655 MW
Work scheduled by:		Impacts Total Transfer Capability 320 MW
		TTC with All Lines In Service 2975 MW
PORTER -ROTTRDAM_230_31 & VOLNEY -MARCY 345_19		FWD
Sat 05/21/2022	to Sat 05/21/2022	(Import)
0700	1730	CENTRAL EAST - VC 2655 MW
Work scheduled by:		Impacts Total Transfer Capability 320 MW
		TTC with All Lines In Service 2975 MW
VOLNEY -MARCY 345_19		FWD
Sat 05/21/2022	to Sat 05/21/2022	(Import)
0700	Continuous 1730	CENTRAL EAST - VC 2825 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 150 MW
ARR: 19		TTC with All Lines In Service 2975 MW
VOLNEY -MARCY 345_19		FWD
Sat 05/21/2022	to Sat 05/21/2022	(Import)
0700	Continuous 1730	OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 350 MW
ARR: 19		TTC with All Lines In Service 5250 MW
MOSES -ADIRNDCK_230_MA2		FWD
Wed 06/01/2022	to Tue 11/29/2022	(Import)
0700	Continuous 1800	MOSES SOUTH 2100 MW
Work scheduled by: NYPA		Impacts Total Transfer Capability 1050 MW
		TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND1			FWD
Mon 06/13/2022	to	Fri 06/17/2022	(Import)
0500	Continuous	2100	DYSINGER EAST 2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 3150 MW
NIAGARA_-PACKARD_230_62			FWD REV
Sat 06/18/2022	to	Sat 06/18/2022	(Import) (Export)
0500	Continuous	1700	SCH - OH - NY 700 MW 1550 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1250 MW 150 MW
			TTC with All Lines In Service 1950 MW 1700 MW
NIAGARA_345_230_AT4			FWD REV
Tue 06/28/2022	to	Wed 06/29/2022	(Import) (Export)
0500	Continuous	1700	SCH - OH - NY 1900 MW 1400 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 50 MW 300 MW
			TTC with All Lines In Service 1950 MW 1700 MW
BECK_-NIAGARA_230_PA27			
Tue 07/05/2022	to	Sat 07/09/2022	
0500	Continuous	2100	SCH - OH - NY
Work scheduled by: NYPA			Impacts Total Transfer Capability
			TTC with All Lines In Service
NIAGARA_-DYSINGER_345_ND1			FWD
Mon 07/11/2022	to	Fri 07/15/2022	(Import)
0500	Continuous	1700	DYSINGER EAST 2650 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 3150 MW
ROCHESTR-PANNELL_345_RP1			FWD
Mon 07/25/2022	to	Fri 07/29/2022	(Import)
0500	Continuous	2100	DYSINGER EAST 2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
MARCY_-EDIC_345_UE1-7			FWD
Sat 08/06/2022	to	Sat 08/06/2022	(Import)
0500	Continuous	1830	OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 5250 MW

ARR: 19&16

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

 PORTER__-ROTTRDAM_230_30 & VOLNEY__-MARCY___345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 1830

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

 PORTER__-ROTTRDAM_230_31 & VOLNEY__-MARCY___345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 1830

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **2655 MW**
 Impacts Total Transfer Capability 320 MW
 TTC with All Lines In Service 2975 MW

 VOLNEY__-MARCY___345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2825 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 2975 MW

 VOLNEY__-MARCY___345_19

Sat 08/06/2022 to Sat 08/06/2022
 0500 Continuous 1830

Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

 SAND_BAR-PLATSBRG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

 ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 3415 MW
 TTC with All Lines In Service 7815 MW

 MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_1

Mon 09/12/2022 to Fri 09/16/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FRASER_-GILBOA_____345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

PANNELL_-CLAY_____345_2

Mon 09/19/2022 to Fri 09/23/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MARCY_-EDIC_____345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NIAGARA_-DYSINGER_345_ND1

Mon 09/26/2022 to Fri 09/30/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2650 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3150 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

FWD

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023			(Import)	
0001	Continuous	2359		CONED - LIPA	775 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				
Work scheduled by: LI					SCH - NPX_CSC	0 MW 0 MW
					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	<u>CANCELLED</u>	<u>by LI</u>	<u>01/13/2022</u>	(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	<u>CANCELLED</u>	<u>by LI</u>	<u>01/13/2022</u>	(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	0 MW
					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	<u>CANCELLED</u>	<u>by LI</u>	<u>01/13/2022</u>	(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2					FWD	
Mon 10/10/2022	to	Fri 10/14/2022	<u>CANCELLED</u>	<u>by LI</u>	<u>01/13/2022</u>	(Import)
0600	Continuous	1600				
Work scheduled by: LI					SCH - PJM_NEPTUNE	375 MW
					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
EDIC_-N.SCTLND_345_14					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700	Continuous	1530				
Work scheduled by: NYPA					CENTRAL EAST - VC	1670 MW
					Impacts Total Transfer Capability	1305 MW
					TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC___-N.SCTLND_345_14 & PORTER___-ROTTRDAM_230_30

Mon 10/10/2022 to Mon 10/31/2022
 0700 1530

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

EDIC___-N.SCTLND_345_14 & PORTER___-ROTTRDAM_230_31

Mon 10/10/2022 to Mon 10/31/2022
 0700 1530

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

GILBOA___-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
 0500 Continuous 1900

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2520 MW**
 Impacts Total Transfer Capability 455 MW
 TTC with All Lines In Service 2975 MW

LEEDS___345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
 0500 Continuous 1900

Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

MARCY___-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
 0500 Continuous 1900

Work scheduled by: NGrid

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **1470 MW**
 Impacts Total Transfer Capability 1505 MW
 TTC with All Lines In Service 2975 MW

N.SCTLND-LEEDS___345_94

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
 0500 Continuous 1900

Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

PORTER___-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
 0500 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,January 16, 2022 to Tuesday ,July 18, 2023

CENTRAL EAST	3100MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6500MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3150MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTDRAM_230_31 & MARCY__-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
 0500 1900

Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1300 MW**
 Impacts Total Transfer Capability 1675 MW
 TTC with All Lines In Service 2975 MW

MOSES__-ADIRNDCK_230_MAI

Wed 11/30/2022 to Wed 03/01/2023
 0700 Continuous 1100

Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER__345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**
 0700 Continuous 1730

Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2935 MW**
 Impacts Total Transfer Capability 40 MW
 TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
 0600 Continuous 1800

Work scheduled by: LI

FWD REV
 (Import) (Export)
 SCH - NPX_CSC **0 MW 0 MW**
 Impacts Total Transfer Capability 330 MW 330 MW
 TTC with All Lines In Service 330 MW 330 MW