

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Sun 07/31/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/04/2022</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 01/15/2018	to	Sun 07/31/2022				(Import) (Export)
0001		2359				SCH - PJ - NY 2000 MW 1150 MW
Work scheduled by:					Impacts Total Transfer Capability	250 MW 100 MW
					TTC with All Lines In Service	2250 MW 1250 MW
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Sun 07/31/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>01/04/2022</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Mon 07/25/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>11/04/2021</u>	
0456	Continuous	0800				SCH - OH - NY
Work scheduled by: IESO					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Mon 08/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>12/10/2021</u>	(Import)
1807	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
BECK_-NIAGARA_345_PA301					FWD	REV
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/29/2022</u>	(Import) (Export)
0700	Continuous	1700				SCH - OH - NY 900 MW 800 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	1050 MW 900 MW
					TTC with All Lines In Service	1950 MW 1700 MW
MOSES_-ADIRNDCK_230_MAL					FWD	
Mon 02/28/2022	to	Sat 05/14/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/28/2022</u>	(Import)
0700	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS_____345_2					FWD	
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/02/2022</u>	(Import)
0700	Continuous	1900				750 MW
Work scheduled by: NGrid					SCH - NE - NY	Impacts Total Transfer Capability 650 MW
					TTC with All Lines In Service	1400 MW
N. SCTLND-ALPS_____345_2					FWD	REV
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/02/2022</u>	(Import) (Export)
0700	Continuous	1900				100 MW 100 MW
Work scheduled by: NGrid					SCH - NPX_1385	Impacts Total Transfer Capability 100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
EGRDNCTY_345_138_AT1					FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)
2148	Continuous	2359				1250 MW
Work scheduled by: ConEd					CONED - LIPA	Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)
2148	Continuous	2359				1250 MW
Work scheduled by: ConEd					CONED - LIPA	Impacts Total Transfer Capability 250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)
2148	Continuous	2359				775 MW
Work scheduled by: ConEd					CONED - LIPA	Impacts Total Transfer Capability 725 MW
					TTC with All Lines In Service	1500 MW
W49TH_ST_345KV_6					FWD	
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0809	Continuous	2359				300 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 360 MW
					TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8					FWD	
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0811	Continuous	2359				450 MW
Work scheduled by: ConEd					SCH - PJM_HTP	Impacts Total Transfer Capability 210 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 **EXTENDED** by NYSEG 04/06/2022
 0500 Continuous 2359
 Work scheduled by: NYSEG
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ATHENS_-PLSNTVLY_345_91

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 to 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1150 MW
Impacts Total Transfer Capability	250 MW	100 MW
TTC with All Lines In Service	2250 MW	1250 MW

EDIC___-FRASER___345_EF24-40

Fri 04/22/2022 to Tue 06/14/2022 **UPDATED by NJYPA 04/19/2022**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2275 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	2585 MW

GORDONRD-N.SCTLND_345_55

Wed 04/27/2022 to Wed 06/08/2022
1122 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2045 MW
Impacts Total Transfer Capability	540 MW
TTC with All Lines In Service	2585 MW

GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Wed 06/15/2022
1122 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2535 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14

Wed 04/27/2022 to Tue 05/24/2022
1130 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	1695 MW
Impacts Total Transfer Capability	890 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Tue 05/24/2022
1130 to 0800

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 to 0800

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTRDAM_230_30 & GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 0800

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 Continuous 0800

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

ROTTRDAM-EASTOVER_230_38

Thu 04/28/2022 to Fri 05/06/2022 EXTENDED by NGRID 05/03/2022
0900 Continuous 1600

Work scheduled by: NGrid **ARR: 77**

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

SCH-IMO-NYISO_LIMIT_500

Sun 05/01/2022 to Fri 06/17/2022 UPDATED by NYISO 04/29/2022
0001 Continuous 1700

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1400

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1600

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
SCH-NYISO-IMO_LIMIT_1400			REV
Sun 05/01/2022	to	Mon 07/25/2022	(Export)
0001	Continuous	0800	1700 MW
Work scheduled by: IESO			
		SCH - OH - NY	1700 MW
		Impacts Total Transfer Capability	0 MW
		TTC with All Lines In Service	1700 MW
<hr/>			
CHAT_DC_GC2			FWD
Sun 05/01/2022	to	Sat 06/04/2022	(Import)
0500	Continuous	2200	2850 MW
Work scheduled by: HQ			
		MOSES SOUTH	2850 MW
		Impacts Total Transfer Capability	300 MW
		TTC with All Lines In Service	3150 MW
<hr/>			
CHAT_DC_GC2			REV
Sun 05/01/2022	to	Sat 06/04/2022	(Export)
0500	Continuous	2200	500 MW
Work scheduled by: HQ			
		SCH - HQ - NY	500 MW
		Impacts Total Transfer Capability	500 MW
		TTC with All Lines In Service	1000 MW
<hr/>			
SCH-NYISO-HQ_LIMIT_500			REV
Sun 05/01/2022	to	Sat 06/04/2022	(Export)
0500	Continuous	2200	500 MW
Work scheduled by: HQ			
		SCH - HQ - NY	500 MW
		Impacts Total Transfer Capability	500 MW
		TTC with All Lines In Service	1000 MW
<hr/>			
SCH-HQ_CEDARS-NYISO_LIMIT_220			FWD
Mon 05/02/2022	to	Fri 05/20/2022	(Import)
0200	Continuous	0200	220 MW
Work scheduled by: HQ			
		SCH - HQ_CEDARS	220 MW
		Impacts Total Transfer Capability	50 MW
		TTC with All Lines In Service	270 MW
<hr/>			
ROCHESTR-PANNELL_345_RP2			FWD
Mon 05/02/2022	to	Fri 05/06/2022	(Import)
0500	Continuous	1700	2300 MW
Work scheduled by: NYPA			
		DYSINGER EAST	2300 MW
		Impacts Total Transfer Capability	900 MW
		TTC with All Lines In Service	3200 MW
<hr/>			
SCH-NYISO-NE_LIMIT_1200			REV
Mon 05/02/2022	to	Fri 05/13/2022	(Export)
0600	Continuous	1800	1400 MW
Work scheduled by: ISONE			
		SCH - NE - NY	1400 MW
		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	1600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD	
Tue 05/03/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>04/28/2022</u>	(Import)
0700	Continuous	1500				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Tue 05/03/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>04/28/2022</u>	(Export)
0700	Continuous	1500				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Tue 05/03/2022	to	Fri 05/06/2022				(Import)
0700		1500				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Tue 05/03/2022	to	Fri 05/06/2022				(Import) (Export)
0700		1500				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHATGUAY-MASSENA__765_7040					FWD	
Tue 05/03/2022	to	Fri 05/06/2022				(Import)
0700	Continuous	1530				MOSES SOUTH 1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Tue 05/03/2022	to	Fri 05/06/2022				(Import) (Export)
0700	Continuous	1530				SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 05/05/2022	to	Thu 05/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0001	Continuous	0030				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_160					FWD	
Thu 05/05/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by NYIOS</u>	<u>05/03/2022</u>	(Import)
0001	Continuous	1600				SCH - HQ_CEDARS 160 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 110 MW	
					TTC with All Lines In Service 270 MW	
EASTVIEW-SPRNBK__345_W79					FWD	
Thu 05/05/2022	to	Mon 05/09/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	
					TTC with All Lines In Service 7815 MW	
SCH-NYISO-PJM_LIMIT_500					REV	
Mon 05/09/2022	to	Fri 05/20/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/07/2022</u>	(Export)
0001	Continuous	1700				SCH - PJ - NY 800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 450 MW	
					TTC with All Lines In Service 1250 MW	
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 05/09/2022	to	Mon 05/09/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0130	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	
					TTC with All Lines In Service 7815 MW	
SPRNBK_-TREMONT__345_X28					FWD	
Mon 05/09/2022	to	Sat 05/14/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/03/2022</u>	(Import)
0201	Continuous	0300				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
E13THSTA-FARRAGUT_345_46					FWD	
Mon 05/09/2022	to	Tue 05/24/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/26/2022</u>	(Import)
0301	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_20					FWD	
Mon 05/09/2022	to	Fri 05/13/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>05/02/2022</u>	(Import)
0800	Continuous	1630				SCH - HQ_CEDARS 20 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 270 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER___345_FRASER SVC

FWD

Mon 05/09/2022 to Fri 05/13/2022
0800 Continuous 1700

(Import)

Work scheduled by: NYSEG

CENTRAL EAST - VC **2550 MW**
Impacts Total Transfer Capability 35 MW
TTC with All Lines In Service 2585 MW

RAMAPO__-LADENTWN_345_W72

FWD

Tue 05/10/2022 to Wed 05/11/2022
0700 Continuous 1900

(Import)

Work scheduled by: ORU

UPDATED by CE 02/23/2022

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

SAND_BAR-PLATSBRG_115_PV20

Thu 05/12/2022 to Tue 05/17/2022
0700 Continuous 1730

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EFISHKIL-WOOD_ST__345_F38

FWD

Thu 05/12/2022 to Sun 05/15/2022
2100 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Thu 05/12/2022 to Sun 05/15/2022
2100 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

FWD

Thu 05/12/2022 to Sun 05/15/2022
2100 Continuous 0300

(Import)

Work scheduled by: ConEd

UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W89

FWD

Fri 05/13/2022 to Fri 05/13/2022
0200 Continuous 0230

(Import)

Work scheduled by: ConEd

CANCELLED by ConEd 05/03/2022

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Transfer ID	Start Date	End Date	Status	By	Effective Date	Zone	Capacity (MW)	Impact	TTC
EFISHKIL-WOOD_ST__345_F38	Fri 05/13/2022	Fri 05/13/2022	CANCELLED	by ConEd	05/03/2022	UPNY CONED	4000 MW	3815 MW	7815 MW
0200 Continuous 0430 Work scheduled by: ConEd									
WOOD_ST_-PLSNTVLE_345_Y86	Fri 05/13/2022	Fri 05/13/2022	CANCELLED	by ConEd	05/03/2022	UPNY CONED	7210 MW	605 MW	7815 MW
0200 Continuous 0430 Work scheduled by: ConEd									
PLSNTVLE-DUNWODIE_345_W89	Fri 05/13/2022	Fri 05/13/2022	CANCELLED	by ConEd	05/03/2022	UPNY CONED	4000 MW	3815 MW	7815 MW
0400 Continuous 0430 Work scheduled by: ConEd									
SHOR_NPX-SHOREHAM_138_CSC	Mon 05/16/2022	Sat 05/21/2022	UPDATED	by LI	02/10/2022	SCH - NPX_CSC	0 MW	330 MW	330 MW
0600 Continuous 2000 Work scheduled by: LI									
MOSES__-ADIRNDCK_230_MA2	Mon 05/16/2022	Wed 05/25/2022	UPDATED	by NYPA	05/04/2022	MOSES SOUTH	2100 MW	1050 MW	3150 MW
0700 Continuous 1930 Work scheduled by: NYPA									
HOMR_NYW-PIERC_NY_345_48	Mon 05/16/2022	Fri 05/20/2022				SCH - PJ - NY			
0800 Continuous 1500 Work scheduled by: PJM									
DENNISON-ROSEMNTA_115_1/11	Mon 05/16/2022	Fri 05/20/2022				SCH - HQ_CEDARS	95 MW	175 MW	100 MW
0800 Continuous 1630 Work scheduled by: NGrid									

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

FWD

Wed 05/18/2022 to Sat 05/21/2022
0001 2200

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

Work scheduled by:

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 05/19/2022 to Fri 05/20/2022 **CANCELLED by ConEd 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE-MOTTHAVN_345_71

FWD

Thu 05/19/2022 to Fri 05/20/2022 **UPDATED by CONED 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022 **CANCELLED by ConEd 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_3

FWD

Thu 05/19/2022 to Fri 05/20/2022 **UPDATED by CONED 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022 **CANCELLED by ConEd 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

DUNWODIE_345KV_5

FWD

Thu 05/19/2022 to Fri 05/20/2022 **UPDATED by CONED 05/03/2022**
0001 Continuous 0200

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

Work scheduled by: ConEd

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q11

Sat 05/21/2022 to Tue 05/24/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MARCY___-EDIC___345_UE1-7

Sat 05/21/2022 to Sun 05/22/2022 **UPDATED by NYPA 04/07/2022**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19&16**

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

VOLNEY___-MARCYS___345_19

Sat 05/21/2022 to Sun 05/22/2022 **UPDATED by NYPA 04/07/2022**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2475 MW**
 Impacts Total Transfer Capability 110 MW
 TTC with All Lines In Service 2585 MW

VOLNEY___-MARCYS___345_19

Sat 05/21/2022 to Sun 05/22/2022 **UPDATED by NYPA 04/07/2022**
 0500 Continuous 1730
 Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 OSWEGO EXPORT **4900 MW**
 Impacts Total Transfer Capability 350 MW
 TTC with All Lines In Service 5250 MW

VOLNEY___-MARCYS___345_19 & GORDONRD-ROTTDAM_230_30

Sat 05/21/2022 to Sun 05/22/2022
 0500 1730
 Work scheduled by: **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2425 MW**
 Impacts Total Transfer Capability 160 MW
 TTC with All Lines In Service 2585 MW

VOLNEY___-MARCYS___345_19 & GORDONRD-ROTTDAM_230_31

Sat 05/21/2022 to Sun 05/22/2022
 0500 1730
 Work scheduled by: **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2425 MW**
 Impacts Total Transfer Capability 160 MW
 TTC with All Lines In Service 2585 MW

PLSNTVLY-WOOD_ST___345_F31

Sun 05/22/2022 to Tue 05/24/2022 **UPDATED by CONED 04/28/2022**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-SHORE_RD_345_Y50

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

CANCELLED by ConEd 05/04/2022

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

CANCELLED by ConEd 05/04/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

CANCELLED by ConEd 05/04/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK 1

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

CANCELLED by ConEd 05/04/2022

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 05/23/2022 to Sun 05/29/2022
0001 Continuous 0200

CANCELLED by ConEd 05/04/2022

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MOTTHAVN-RAINEY_345_Q12

Tue 05/24/2022 to Sat 05/28/2022
0201 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Wed 05/25/2022 to Fri 05/27/2022
0001 Continuous 2200

UPDATED by CE 04/28/2022

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **350 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

						FWD	REV
						(Import)	(Export)
CRICKVLY-PLSNTVLY_345_F84							
Wed 05/25/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/28/2022</u>		
0001	Continuous	2200				SCH - NPX_1385	100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW
						TTC with All Lines In Service	200 MW
BUCHAN_S-MILLWOOD_345_W97							
Fri 05/27/2022	to	Sat 05/28/2022					FWD
0001	Continuous	0200				UPNY CONED	7680 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	135 MW
						TTC with All Lines In Service	7815 MW
MARCY__-EDIC____345_UE1-7							
Sat 05/28/2022	to	Sun 05/29/2022					FWD
0600	Continuous	1830				OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	0 MW
						TTC with All Lines In Service	5250 MW
ARR: 19&16							
DUNWODIE_345KV_3							
Sun 05/29/2022	to	Sun 05/29/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/12/2022</u>		FWD
0201	Continuous	1800				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_4							
Sun 05/29/2022	to	Sun 05/29/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/12/2022</u>		FWD
0201	Continuous	1800				SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW
						TTC with All Lines In Service	4600 MW
PLSNTVLE-DUNWODIE_345_W89							
Sun 05/29/2022	to	Sun 05/29/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/12/2022</u>		FWD
0201	Continuous	1800				UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW
						TTC with All Lines In Service	7815 MW
MOSES__-ADIRNDCK_230_MA2							
Tue 05/31/2022	to	Thu 09/15/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>		FWD
0500	Continuous	1930				MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
 0730 Continuous 1600
 Work scheduled by: NGrid

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **500 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

REV
 (Export)
 SCH - NE - NY **1100 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 1600 MW

ADIRNDCK-PORTER_230_12

Wed 06/01/2022 to Tue 11/15/2022
 0700 Continuous 1700
 Work scheduled by: NGrid

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1150 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **400 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1400 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

OAKDALE -FRASER 345_32

Wed 06/15/2022 to Fri 06/17/2022
0800 Continuous 1600

Work scheduled by: NYSEG

FWD
(Import)

CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

MARCY -EDIC 345_UE1-7

Sat 06/18/2022 to Sun 06/19/2022
0600 Continuous 1830

Work scheduled by: NYPA

FWD
(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

ARR: 19&16

NIAGARA -PACKARD 230_62

Mon 06/20/2022 to Sun 06/26/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)

UPDATED by NYPA 04/19/2022
SCH - OH - NY **700 MW 1550 MW**
Impacts Total Transfer Capability 1250 MW 150 MW
TTC with All Lines In Service 1950 MW 1700 MW

SAND BAR-PLATSBRG 115_PV20

Tue 06/21/2022 to Thu 06/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_400

Tue 06/21/2022 to Thu 06/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)

SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 06/21/2022 to Thu 06/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

REV
(Export)

SCH - NE - NY **1500 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

FRASER -GILBOA 345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)

CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
 0700 Continuous 0759
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
 1501 Continuous 1700
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

BECK___-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD
	(Import)
DYSINGER EAST	2700 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	3200 MW

HURLYAVE-ROSETON_345_303

Mon 07/11/2022 to Fri 07/22/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

02/14/2022

	FWD
	(Import)
UPNY CONED	4100 MW
Impacts Total Transfer Capability	3715 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ROCHESTR-PANNELL__345_RP1

FWD

Mon 07/25/2022 to Fri 07/29/2022
0500 Continuous 2100

(Import)

DYSINGER EAST **2300 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

FRASANNX-COOPERS__345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

(Import)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

MARCY__-FRASANNX_345_UCC2-41

FWD

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

(Import)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

NIAGARA_-DYSINGER_345_ND2

FWD

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

(Import)

DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

Work scheduled by: NYPA

MARCY__-EDIC____345_UE1-7

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19&16

VOLNEY__-MARCY____345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

(Import)

CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

Work scheduled by: NYPA

ARR: 19

VOLNEY__-MARCY____345_19

FWD

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

(Import)

OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

Work scheduled by: NYPA

ARR: 19

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY__-FRASANX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD

(Import)

CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD

(Import)

UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FRASER__-GILBOA__345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

MOSES__-ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022
1931 Continuous 1800

Work scheduled by: NYPA

UPDATED by NYPA 05/04/2022

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7					FWD	
Mon 09/19/2022	to	Sat 10/08/2022			(Import)	
0700	Continuous	1530		OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA			ARR: 19&16	Impacts Total Transfer Capability	0 MW	
					TTC with All Lines In Service	5250 MW
LEEDS -HURLYAVE 345 301					FWD	
Mon 09/19/2022	to	Fri 10/21/2022			(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW	
Work scheduled by: CHGE			10/04/2021	Impacts Total Transfer Capability	3715 MW	
					TTC with All Lines In Service	7815 MW
EGRDNCTY 345 138 AT1					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED 03/10/2022	(Import)	
0001	Continuous	2359		CONED - LIPA	1250 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW
EGRDNCTY 345 138 AT2					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED 03/10/2022	(Import)	
0001	Continuous	2359		CONED - LIPA	1250 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW
SPRNBK -EGRDNCTR 345 Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED 03/10/2022	(Import)	
0001	Continuous	2359		CONED - LIPA	775 MW	
Work scheduled by: LI				Impacts Total Transfer Capability	725 MW	
					TTC with All Lines In Service	1500 MW
CLRKSCRN-OAKDALE 345 36					FWD	
Mon 10/03/2022	to	Fri 10/07/2022	UPDATED	by NYSEG 04/20/2022	(Import)	
0830	Continuous	1530		CENTRAL EAST - VC	2450 MW	
Work scheduled by: NYSEG				Impacts Total Transfer Capability	135 MW	
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM 138 CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	UPDATED	by LI 01/07/2022	(Import)	(Export)
1000	Continuous	1500		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW	330 MW
					TTC with All Lines In Service	330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC -GORDONRD_345_14

Mon 10/10/2022 to Mon 10/31/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **1695 MW**
Impacts Total Transfer Capability 890 MW
TTC with All Lines In Service 2585 MW

NIAGARA -DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022 **UPDATED by NYPA 02/10/2022**
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

PANNELL -CLAY_345_1

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

HURLYAVE-ROSETON_345_303

Mon 10/24/2022 to Fri 11/04/2022 **UPDATED by CH 04/13/2022**
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL -CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16				FWD
Tue 11/01/2022	to	Thu 11/03/2022		(Import)
0600	Continuous	1900	OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 5250 MW
NEPTUNE -DUFFYAVE 345_NEPTUNE				FWD
Tue 11/01/2022	to	Sat 11/19/2022		(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE-DUFFYAVE 345_501				FWD
Tue 11/01/2022	to	Sat 11/19/2022		(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI				Impacts Total Transfer Capability 660 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE 345_138_BK_1				FWD
Tue 11/01/2022	to	Sat 11/19/2022		(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
NEWBRDGE 345_138_BK_2				FWD
Tue 11/01/2022	to	Sat 11/19/2022		(Import)
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 660 MW
GILBOA -N.SCTLND 345_GNS-1				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0700	Continuous	1900	CENTRAL EAST - VC	2300 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 285 MW
				TTC with All Lines In Service 2585 MW
LEEDS 345KV_R94301				FWD
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED by NGRID 12/29/2021	(Import)
0700	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u> <u>by NGRID</u> <u>12/29/2021</u>	(Import)	
0700	Continuous	1900		CENTRAL EAST - VC	1400 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1185 MW
				TTC with All Lines In Service	2585 MW
LINDN_CG-LNDVFT_345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
LEEDS -HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	3715 MW
				TTC with All Lines In Service	7815 MW
MOSES -ADIRNDCK_230_MA1				FWD	
Wed 11/30/2022	to	Wed 03/01/2023		(Import)	
0700	Continuous	1100		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
CLAY -EDIC_345_1-16				FWD	
Fri 12/30/2022	to	Sat 12/31/2022		(Import)	
0600	Continuous	1900		OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FRASER_345_FRASER SVC				FWD	
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u> <u>by NYPA</u> <u>12/30/2021</u>	(Import)	
0700	Continuous	1730		CENTRAL EAST - VC	2550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	35 MW
				TTC with All Lines In Service	2585 MW
PLSNTVLY_345KV_RNS4				FWD	
Sat 04/01/2023	to	Sat 04/01/2023		(Import)	
0700	Continuous	0730		UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

FWD

(Import) (Export)

SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Sunday ,May 08, 2022 to Tuesday ,November 07, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW