

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Zone	Start	End	Reason	By	Effective Date	SCH	FWD	REV
HUDSONP_-FARRAGUT_345_B3402	Mon 01/15/2018	Sun 07/31/2022	EXT FORCE	by CONED	01/04/2022	PJ - NY	(Import)	
0001	Continuous	2359					2050 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW	
						TTC with All Lines In Service	2250 MW	
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403	Mon 01/15/2018	Sun 07/31/2022				PJ - NY	(Import)	(Export)
0001		2359					2000 MW	1150 MW
Work scheduled by:						Impacts Total Transfer Capability	250 MW	100 MW
						TTC with All Lines In Service	2250 MW	1250 MW
MARION_-FARRAGUT_345_C3403	Mon 01/15/2018	Sun 07/31/2022	EXT FORCE	by CONED	01/04/2022	PJ - NY	(Import)	
0001	Continuous	2359					2050 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	200 MW	
						TTC with All Lines In Service	2250 MW	
STLAWRNC-MOSES_230_L33P	Mon 04/30/2018	Mon 07/25/2022	EXT FORCE	by IESO	11/04/2021	OH - NY		
0456	Continuous	0800						
Work scheduled by: IESO						Impacts Total Transfer Capability		
						TTC with All Lines In Service		
NEWBRDGE_345_138_BK_1	Wed 09/02/2020	Mon 08/01/2022	EXT FORCE	by LI	12/10/2021	PJM_NEPTUNE	(Import)	
1807	Continuous	2359					375 MW	
Work scheduled by: LI						Impacts Total Transfer Capability	285 MW	
						TTC with All Lines In Service	660 MW	
BECK_-NIAGARA_345_PA301	Wed 02/09/2022	Fri 06/17/2022	UPDATED	by NYISO	04/29/2022	OH - NY	(Import)	(Export)
0700	Continuous	1700					900 MW	800 MW
Work scheduled by: IESO						Impacts Total Transfer Capability	1050 MW	900 MW
						TTC with All Lines In Service	1950 MW	1700 MW
MOSES_-ADIRNDCK_230_MAL	Mon 02/28/2022	Sat 05/14/2022	UPDATED	by NYPA	04/28/2022	MOSES SOUTH	(Import)	
0700	Continuous	1300					2100 MW	
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW	
						TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD	
N. SCTLND-ALPS	345_2					(Import)	
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/02/2022</u>		
0700	Continuous	1900				SCH - NE - NY	750 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	650 MW
						TTC with All Lines In Service	1400 MW
<hr/>							
N. SCTLND-ALPS	345_2					FWD	REV
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/02/2022</u>	(Import)	(Export)
0700	Continuous	1900				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability	100 MW 100 MW
						TTC with All Lines In Service	200 MW 200 MW
<hr/>							
EGRDNCTY_345_138_AT1						FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
<hr/>							
EGRDNCTY_345_138_AT2						FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
<hr/>							
SPRNBRK_-EGRDNCTR_345_Y49						FWD	
Sat 03/12/2022	to	Wed 05/25/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
<hr/>							
W49TH_ST_345KV_6						FWD	
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)	
0809	Continuous	2359				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
<hr/>							
W49TH_ST_345KV_8						FWD	
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)	
0811	Continuous	2359				SCH - PJM_HTP	450 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	210 MW
						TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 **EXTENDED** by NYSEG 04/06/2022
 0500 Continuous 2359
 Work scheduled by: NYSEG
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ATHENS_-PLSNTVLY_345_91

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 to 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1150 MW
Impacts Total Transfer Capability	250 MW	100 MW
TTC with All Lines In Service	2250 MW	1250 MW

EDIC____-FRASER____345_EF24-40

Fri 04/22/2022 to Tue 06/14/2022 **UPDATED by NJYPA 04/19/2022**
0700 Continuous 1530

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2275 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	2585 MW

GORDONRD-N.SCTLND_345_55

Wed 04/27/2022 to Wed 06/08/2022
1122 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2045 MW
Impacts Total Transfer Capability	540 MW
TTC with All Lines In Service	2585 MW

GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Wed 06/15/2022
1122 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2535 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2585 MW

EDIC____-GORDONRD_345_14

Wed 04/27/2022 to Tue 05/24/2022
1130 Continuous 0800

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	1695 MW
Impacts Total Transfer Capability	890 MW
TTC with All Lines In Service	2585 MW

EDIC____-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Tue 05/24/2022
1130 to 0800

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

EDIC____-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 to 0800

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday, November 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTDAM_230_30 & GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 0800

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Tue 05/24/2022
1130 Continuous 0800

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

ROTTDAM-EASTOVER_230_38

Thu 04/28/2022 to Fri 05/06/2022 **EXTENDED** **by NGRID** **05/03/2022**
0900 Continuous 1600

Work scheduled by: NGrid **ARR: 77**

REV
(Export)
SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

SCH-IMO-NYISO_LIMIT_500

Sun 05/01/2022 to Fri 06/17/2022 **UPDATED** **by NYISO** **04/29/2022**
0001 Continuous 1700

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1400

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1600

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1400			REV
Sun 05/01/2022	to	Mon 07/25/2022	(Export)
0001	Continuous	0800	1700 MW
Work scheduled by: IESO			Impacts Total Transfer Capability 0 MW
			TTC with All Lines In Service 1700 MW
CHAT_DC_GC2			FWD
Sun 05/01/2022	to	Sat 06/04/2022	(Import)
0500	Continuous	2200	2850 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 300 MW
			TTC with All Lines In Service 3150 MW
CHAT_DC_GC2			REV
Sun 05/01/2022	to	Sat 06/04/2022	(Export)
0500	Continuous	2200	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
SCH-NYISO-HQ_LIMIT_500			REV
Sun 05/01/2022	to	Sat 06/04/2022	(Export)
0500	Continuous	2200	500 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1000 MW
SCH-HQ_CEDARS-NYISO_LIMIT_220			FWD
Mon 05/02/2022	to	Fri 05/20/2022	(Import)
0200	Continuous	0200	220 MW
Work scheduled by: HQ			Impacts Total Transfer Capability 50 MW
			TTC with All Lines In Service 270 MW
ROCHESTR-PANNELL_345_RP2			FWD
Mon 05/02/2022	to	Fri 05/06/2022	(Import)
0500	Continuous	1700	2300 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 900 MW
			TTC with All Lines In Service 3200 MW
SCH-NYISO-NE_LIMIT_1200			REV
Mon 05/02/2022	to	Fri 05/13/2022	(Export)
0600	Continuous	1800	1400 MW
Work scheduled by: ISONE			Impacts Total Transfer Capability 200 MW
			TTC with All Lines In Service 1600 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1					FWD	
Tue 05/03/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>04/28/2022</u>	(Import)
0700	Continuous	1500				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Tue 05/03/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>04/28/2022</u>	(Export)
0700	Continuous	1500				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Tue 05/03/2022	to	Fri 05/06/2022				(Import)
0700		1500				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Tue 05/03/2022	to	Fri 05/06/2022				(Import) (Export)
0700		1500				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
CHATGUAY-MASSENA__765_7040					FWD	
Tue 05/03/2022	to	Fri 05/06/2022				(Import)
0700	Continuous	1530				MOSES SOUTH 1550 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	3150 MW
CHATGUAY-MASSENA__765_7040					FWD	REV
Tue 05/03/2022	to	Fri 05/06/2022				(Import) (Export)
0700	Continuous	1530				SCH - HQ - NY 0 MW 0 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1500 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Thu 05/05/2022	to	Thu 05/05/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0001	Continuous	0030				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3465 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday, November 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-HQ_CEDARS-NYISO_LIMIT_160					FWD	
Thu 05/05/2022	to	Fri 05/06/2022	<u>UPDATED</u>	<u>by NYIOS</u>	<u>05/03/2022</u>	(Import)
0001	Continuous	1600				SCH - HQ_CEDARS 160 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 110 MW	
					TTC with All Lines In Service 270 MW	
EASTVIEW-SPRNBK__345_W79					FWD	
Thu 05/05/2022	to	Mon 05/09/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	
					TTC with All Lines In Service 7815 MW	
SCH-NYISO-PJM_LIMIT_500					REV	
Mon 05/09/2022	to	Fri 05/20/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/07/2022</u>	(Export)
0001	Continuous	1700				SCH - PJ - NY 800 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 450 MW	
					TTC with All Lines In Service 1250 MW	
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 05/09/2022	to	Mon 05/09/2022	<u>UPDATED</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)
0130	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	
					TTC with All Lines In Service 7815 MW	
SPRNBK_-TREMONT__345_X28					FWD	
Mon 05/09/2022	to	Sat 05/14/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/03/2022</u>	(Import)
0201	Continuous	0300				SPR/DUN-SOUTH 4200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 400 MW	
					TTC with All Lines In Service 4600 MW	
E13THSTA-FARRAGUT_345_46					FWD	
Mon 05/09/2022	to	Tue 05/24/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/26/2022</u>	(Import)
0301	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 800 MW	
					TTC with All Lines In Service 4600 MW	
SCH-HQ_CEDARS-NYISO_LIMIT_20					FWD	
Mon 05/09/2022	to	Fri 05/13/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>05/02/2022</u>	(Import)
0800	Continuous	1630				SCH - HQ_CEDARS 20 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability 250 MW	
					TTC with All Lines In Service 270 MW	

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__345_FRASER SVC					FWD	
Mon 05/09/2022	to	Fri 05/13/2022	CANCELLED	by NYSEG	05/09/2022	(Import)
0800	Continuous	1700				CENTRAL EAST - VC 2550 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability 35 MW	TTC with All Lines In Service 2585 MW
RAMAPO__-LADENTWN_345_W72					FWD	
Tue 05/10/2022	to	Wed 05/11/2022	UPDATED	by CE	02/23/2022	(Import)
0700	Continuous	1900				UPNY CONED 4400 MW
Work scheduled by: ORU					Impacts Total Transfer Capability 3415 MW	TTC with All Lines In Service 7815 MW
SAND_BAR-PLATSBRG_115_PV20						
Thu 05/12/2022	to	Tue 05/17/2022	UPDATED	by NYISO	05/09/2022	SCH - NE - NY
0700	Continuous	1730				Impacts Total Transfer Capability
Work scheduled by: NYPA					TTC with All Lines In Service	
SCH-NE-NYISO_LIMIT_400					FWD	
Thu 05/12/2022	to	Tue 05/17/2022	UPDATED	by NYISO	05/09/2022	(Import)
0700	Continuous	1730				SCH - NE - NY 600 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 800 MW	TTC with All Lines In Service 1400 MW
SCH-NYISO-NE_LIMIT_1300					REV	
Thu 05/12/2022	to	Tue 05/17/2022	UPDATED	by NYISO	05/09/2022	(Export)
0700	Continuous	1730				SCH - NE - NY 1500 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 100 MW	TTC with All Lines In Service 1600 MW
EFISHKIL-WOOD_ST__345_F38					FWD	
Thu 05/12/2022	to	Sun 05/15/2022				(Import)
2100	Continuous	0300				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	TTC with All Lines In Service 7815 MW
PLSNTVLE-DUNWODIE_345_W89					FWD	
Thu 05/12/2022	to	Sun 05/15/2022				(Import)
2100	Continuous	0300				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3815 MW	TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Thu 05/12/2022	to	Sun 05/15/2022			(Import)	
2100	Continuous	0300		UPNY CONED	7210 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 05/16/2022	to	Sat 05/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>02/10/2022</u>	(Import) (Export)
0600	Continuous	2000		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 05/16/2022	to	Wed 05/25/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/04/2022</u>	(Import)
0700	Continuous	1930		MOSES SOUTH	2100 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
HOMR_NYW-PIERC_NY_345_48						
Mon 05/16/2022	to	Fri 05/20/2022				
0800	Continuous	1500		SCH - PJ - NY		
Work scheduled by: PJM					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
DENNISON-ROSEMNTA_115_1/11					FWD	REV
Mon 05/16/2022	to	Fri 05/20/2022			(Import) (Export)	
0800	Continuous	1630		SCH - HQ_CEDARS	95 MW	40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	175 MW 60 MW
					TTC with All Lines In Service	270 MW 100 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4					FWD	
Wed 05/18/2022	to	Sat 05/21/2022			(Import)	
0001		2200		UPNY CONED	3800 MW	
Work scheduled by:					Impacts Total Transfer Capability	4015 MW
					TTC with All Lines In Service	7815 MW
SCH-NE-NYISO_LIMIT_100					FWD	
Wed 05/18/2022	to	Sat 05/21/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/09/2022</u>	(Import)
0001	Continuous	2200		SCH - NE - NY	300 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1100 MW
					TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE-MOTTHAVN_345_71					FWD	
Thu 05/19/2022	to	Fri 05/20/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/03/2022</u>	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_3					FWD	
Thu 05/19/2022	to	Fri 05/20/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/03/2022</u>	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_5					FWD	
Thu 05/19/2022	to	Fri 05/20/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/03/2022</u>	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MOTTHAVN-RAINEY___345_Q11					FWD	
Sat 05/21/2022	to	Tue 05/24/2022	<u>CANCELLED</u>	<u>by ConEd</u>	<u>05/09/2022</u>	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	
					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
MARCY___-EDIC___345_UE1-7					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				5250 MW
Work scheduled by: NYPA					OSWEGO EXPORT	
					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
					ARR: 19&16	
VOLNEY___-MARCY___345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				2475 MW
Work scheduled by: NYPA					CENTRAL EAST - VC	
					Impacts Total Transfer Capability	110 MW
					TTC with All Lines In Service	2585 MW
					ARR: 19	
VOLNEY___-MARCY___345_19					FWD	
Sat 05/21/2022	to	Sun 05/22/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/07/2022</u>	(Import)
0500	Continuous	1730				4900 MW
Work scheduled by: NYPA					OSWEGO EXPORT	
					Impacts Total Transfer Capability	350 MW
					TTC with All Lines In Service	5250 MW
					ARR: 19	

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19 & GORDONRD-ROTTDAM_230_30

Sat 05/21/2022 to Sun 05/22/2022
0500 1730

Work scheduled by: **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

VOLNEY__-MARCY___345_19 & GORDONRD-ROTTDAM_230_31

Sat 05/21/2022 to Sun 05/22/2022
0500 1730

Work scheduled by: **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

PLSNTVLY-WOOD_ST__345_F31

Sun 05/22/2022 to Tue 05/24/2022 **UPDATED by CONED 04/28/2022**
0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 05/23/2022 to Sun 05/29/2022 **CANCELLED by ConEd 05/04/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

DUNWODIE_345KV_4

Mon 05/23/2022 to Sun 05/29/2022 **CANCELLED by ConEd 05/04/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 05/23/2022 to Sun 05/29/2022 **CANCELLED by ConEd 05/04/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SHORE_RD_345_138_BK_1

Mon 05/23/2022 to Sun 05/29/2022 **CANCELLED by ConEd 05/04/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2					FWD	
Mon 05/23/2022	to	Sun 05/29/2022	CANCELLED	by ConEd	05/04/2022	(Import)
0001	Continuous	0200				CONED - LIPA 1350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	150 MW
					TTC with All Lines In Service	1500 MW
MOTTHAVN-RAINEY_345_Q12					FWD	
Tue 05/24/2022	to	Sat 05/28/2022				(Import)
0201	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Wed 05/25/2022	to	Fri 05/27/2022	UPDATED	by CE	04/28/2022	(Import)
0001	Continuous	2200				SCH - NE - NY 350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	REV
Wed 05/25/2022	to	Fri 05/27/2022	UPDATED	by CE	04/28/2022	(Import) (Export)
0001	Continuous	2200				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	100 MW 100 MW
					TTC with All Lines In Service	200 MW 200 MW
BUCHAN_S-MILLWOOD_345_W97					FWD	
Fri 05/27/2022	to	Sat 05/28/2022				(Import)
0001	Continuous	0200				UPNY CONED 7680 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	7815 MW
MARCY_-EDIC_345_UE1-7					FWD	
Sat 05/28/2022	to	Sun 05/29/2022				(Import)
0600	Continuous	1830				OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	0 MW
					TTC with All Lines In Service	5250 MW
DUNWODIE_345KV_3					FWD	
Sun 05/29/2022	to	Sun 05/29/2022	UPDATED	by CE	04/12/2022	(Import)
0201	Continuous	1800				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	800 MW
					TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

PLSNTVLE-DUNWODIE_345_W89

Sun 05/29/2022 to Sun 05/29/2022
0201 Continuous 1800

Work scheduled by: ConEd

UPDATED by CE 04/12/2022

UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

MOSES__-ADIRNDCK_230_MA2

Tue 05/31/2022 to Thu 09/15/2022
0500 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 05/04/2022

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)

SCH-NE-NYISO_LIMIT_300

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

REV
(Export)

ADIRNDCK-PORTER__230_12

Wed 06/01/2022 to Tue 11/15/2022
0700 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
 (Import)
 SCH - NE - NY **1150 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022
 0700 Continuous 1600
 Work scheduled by: ISONE

UPDATED by ISONE 03/04/2022

FWD
 (Import)
 SCH - NE - NY **400 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1400 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

OAKDALE_-FRASER___345_32

Wed 06/15/2022 to Fri 06/17/2022
 0800 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2450 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 2585 MW

MARCY_-EDIC___345_UE1-7

Sat 06/18/2022 to Sun 06/19/2022
 0600 Continuous 1830
 Work scheduled by: NYPA

ARR: 19&16

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

NIAGARA_-PACKARD___230_62

Mon 06/20/2022 to Sun 06/26/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

UPDATED by NYPA 04/19/2022

FWD REV
 (Import) (Export)
 SCH - OH - NY **700 MW 1550 MW**
 Impacts Total Transfer Capability 1250 MW 150 MW
 TTC with All Lines In Service 1950 MW 1700 MW

SAND_BAR-PLATSBRG_115_PV20

Tue 06/21/2022 to Thu 06/23/2022
 0700 Continuous 1730
 Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_400

Tue 06/21/2022 to Thu 06/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

FWD
(Import)
SCH - NE - NY 600 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_1300

Tue 06/21/2022 to Thu 06/23/2022
0700 Continuous 1730

Work scheduled by: NYPA

REV
(Export)
SCH - NE - NY 1500 MW
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1600 MW

FRASER -GILBOA 345_GF5-35

Tue 06/21/2022 to Sun 06/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC 2450 MW
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

BEAR SWP-EASTOVER_230_E205W

Mon 06/27/2022 to Tue 06/28/2022
0700 Continuous 0759

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NIAGARA 345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY 1900 MW 1400 MW
Impacts Total Transfer Capability 50 MW 300 MW
TTC with All Lines In Service 1950 MW 1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
0800 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
1501 Continuous 1700

Work scheduled by: ISONE

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA 230_PA27

Tue 07/05/2022 to Sat 07/09/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA -DYSINGER 345_ND1

Mon 07/11/2022 to Fri 07/15/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

HURLYAVE-ROSETON 345_303

Mon 07/11/2022 to Fri 07/22/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

02/14/2022

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

ROCHESTR-PANNELL 345_RP1

Mon 07/25/2022 to Fri 07/29/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 3200 MW

FRASANNX-COOPERS 345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
 0700 Continuous 1700
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 2585 MW

MARCY -FRASANNX 345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
 0700 Continuous 1700
 Work scheduled by: NYPA

ARR: 19

FWD
 (Import)
 CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 2585 MW

NIAGARA -DYSINGER 345_ND2

Mon 08/01/2022 to Fri 08/05/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7					FWD
Sat 08/06/2022	to	Sun 08/07/2022	UPDATED	by NYPA 04/07/2022	(Import)
0500	Continuous	1830			OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA			ARR: 19&16		Impacts Total Transfer Capability 0 MW
					TTC with All Lines In Service 5250 MW
VOLNEY -MARCY 345 19					FWD
Sat 08/06/2022	to	Sun 08/07/2022	UPDATED	by NYPA 04/07/2022	(Import)
0500	Continuous	1830			CENTRAL EAST - VC 2475 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability 110 MW
					TTC with All Lines In Service 2585 MW
VOLNEY -MARCY 345 19					FWD
Sat 08/06/2022	to	Sun 08/07/2022	UPDATED	by NYPA 04/07/2022	(Import)
0500	Continuous	1830			OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability 350 MW
					TTC with All Lines In Service 5250 MW
FRASANX-COOPERS 345 UCC2-41					FWD
Mon 08/08/2022	to	Fri 09/09/2022			(Import)
0700	Continuous	1700			CENTRAL EAST - VC 2275 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability 310 MW
					TTC with All Lines In Service 2585 MW
MARCY -FRASANX 345 UCC2-41					FWD
Mon 08/08/2022	to	Fri 09/09/2022			(Import)
0700	Continuous	1700			CENTRAL EAST - VC 2275 MW
Work scheduled by: NYPA			ARR: 19		Impacts Total Transfer Capability 310 MW
					TTC with All Lines In Service 2585 MW
SAND_BAR-PLATSBRG 115 PV20					
Mon 08/22/2022	to	Fri 08/26/2022			SCH - NE - NY
0700	Continuous	1530			Impacts Total Transfer Capability
Work scheduled by: NYPA					TTC with All Lines In Service
ROSETON -ROCKTVRN 345 311					FWD
Mon 08/29/2022	to	Fri 09/09/2022			(Import)
0800	Continuous	1600			UPNY CONED 4400 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3415 MW
					TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FRASER__-GILBOA___345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2450 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 2585 MW

MOSES___-ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022 **UPDATED by NYPA 05/04/2022**
 1931 Continuous 1800
 Work scheduled by: NYPA

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MARCY___-EDIC_____345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022
 0700 Continuous 1530
 Work scheduled by: NYPA **ARR: 19&16**

FWD
 (Import)
 OSWEGO EXPORT **5250 MW**
 Impacts Total Transfer Capability 0 MW
 TTC with All Lines In Service 5250 MW

LEEDS___-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022 **10/04/2021**
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED by CONED 03/10/2022**
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED by CONED 03/10/2022**
 0001 Continuous 2359
 Work scheduled by: LI

FWD
 (Import)
 CONED - LIPA **1250 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
CLRKSCRN-OAKDALE_345_36					FWD	
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/20/2022</u>	(Import)
0830	Continuous	1530				CENTRAL EAST - VC 2450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
EDIC_-GORDONRD_345_14					FWD	
Mon 10/10/2022	to	Mon 10/31/2022				(Import)
0700	Continuous	1530				CENTRAL EAST - VC 1695 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	890 MW
					TTC with All Lines In Service	2585 MW
NIAGARA_-DYSINGER_345_ND1					FWD	
Mon 10/17/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2022</u>	(Import)
0500	Continuous	1700				DYSINGER EAST 2700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3200 MW
PANNELL_-CLAY_345_1					FWD	
Mon 10/24/2022	to	Fri 10/28/2022				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON_345_303					FWD	
Mon 10/24/2022	to	Fri 11/04/2022	<u>UPDATED</u>	<u>by CH</u>	<u>04/13/2022</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday, November 08, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

FWD
(Import)
SCH - PJ - NY **2200 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2250 MW

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD	
Tue 11/01/2022	to	Sat 11/19/2022		(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/29/2021</u>
0700	Continuous	1900	CENTRAL EAST - VC	2300 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	2585 MW	
LEEDS___345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/29/2021</u>
0700	Continuous	1900	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>12/29/2021</u>
0700	Continuous	1900	CENTRAL EAST - VC	1400 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	1185 MW	
			TTC with All Lines In Service	2585 MW	
			ARR: 19		
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
LEEDS___-HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022		(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	3715 MW	
			TTC with All Lines In Service	7815 MW	
MOSES___-ADIRNDCK_230_MAL				FWD	
Wed 11/30/2022	to	Wed 03/01/2023		(Import)	
0700	Continuous	1100	MOSES SOUTH	2300 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	850 MW	
			TTC with All Lines In Service	3150 MW	

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY -EDIC 345_1-16				FWD
Fri 12/30/2022	to	Sat 12/31/2022	UPDATED by NGRID 05/09/2022	(Import)
0600	Continuous	1900	OSWEGO EXPORT	4850 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 400 MW
				TTC with All Lines In Service 5250 MW
FRASER 345_FRASER SVC				FWD
Tue 01/03/2023	to	Tue 02/28/2023	UPDATED by NYPA 12/30/2021	(Import)
0700	Continuous	1730	CENTRAL EAST - VC	2550 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 35 MW
				TTC with All Lines In Service 2585 MW
PLSNTVLY_345KV_RNS4				FWD
Sat 04/01/2023	to	Sat 04/01/2023		(Import)
0700	Continuous	0730	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
ATHENS -PLSNTVLY_345_91				FWD
Sat 04/01/2023	to	Sat 04/15/2023		(Import)
0700	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS4				FWD
Sat 04/15/2023	to	Sat 04/15/2023		(Import)
1830	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
PLSNTVLY_345KV_RNS5				FWD
Sun 04/16/2023	to	Sun 04/16/2023		(Import)
0700	Continuous	0730	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW
LEEDS -PLSNTVLY_345_92				FWD
Sun 04/16/2023	to	Sun 04/30/2023		(Import)
0700	Continuous	1900	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 4015 MW
				TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Monday ,May 09, 2022 to Wednesday,November 08, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW