

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402					FWD	
Mon 01/15/2018	to	Sat 12/31/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/14/2022</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403					FWD	REV
Mon 01/15/2018	to	Sat 12/31/2022				(Import) (Export)
0001		2359				SCH - PJ - NY 2000 MW 1150 MW
Work scheduled by:					Impacts Total Transfer Capability	250 MW 100 MW
					TTC with All Lines In Service	2250 MW 1250 MW
MARION_-FARRAGUT_345_C3403					FWD	
Mon 01/15/2018	to	Sat 12/31/2022	<u>EXT FORCE</u>	<u>by CONED</u>	<u>05/14/2022</u>	(Import)
0001	Continuous	2359				SCH - PJ - NY 2050 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	2250 MW
STLAWRNC-MOSES_230_L33P						
Mon 04/30/2018	to	Mon 07/25/2022	<u>EXT FORCE</u>	<u>by IESO</u>	<u>11/04/2021</u>	
0456	Continuous	0800				SCH - OH - NY
Work scheduled by: IESO					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
NEWBRDGE_345_138_BK_1					FWD	
Wed 09/02/2020	to	Mon 08/01/2022	<u>EXT FORCE</u>	<u>by LI</u>	<u>12/10/2021</u>	(Import)
1807	Continuous	2359				SCH - PJM_NEPTUNE 375 MW
Work scheduled by: LI					Impacts Total Transfer Capability	285 MW
					TTC with All Lines In Service	660 MW
BECK_-NIAGARA_345_PA301					FWD	REV
Wed 02/09/2022	to	Fri 06/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>04/29/2022</u>	(Import) (Export)
0700	Continuous	1700				SCH - OH - NY 900 MW 800 MW
Work scheduled by: IESO					Impacts Total Transfer Capability	1050 MW 900 MW
					TTC with All Lines In Service	1950 MW 1700 MW
MOSES_-ADIRNDCK_230_MAL					FWD	
Mon 02/28/2022	to	Sat 05/14/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>04/28/2022</u>	(Import)
0700	Continuous	1300				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS_____345_2					FWD		
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/17/2022</u>	(Import)	
0700	Continuous	1900				SCH - NE - NY	750 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	650 MW	
					TTC with All Lines In Service	1400 MW	
N. SCTLND-ALPS_____345_2					FWD	REV	
Tue 03/08/2022	to	Fri 06/03/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/17/2022</u>	(Import) (Export)	
0700	Continuous	1900				SCH - NPX_1385	100 MW 100 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
EGRDNCTY_345_138_AT1					FWD		
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	
EGRDNCTY_345_138_AT2					FWD		
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	1250 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	250 MW	
					TTC with All Lines In Service	1500 MW	
SPRNBK_-EGRDNCTR_345_Y49					FWD		
Sat 03/12/2022	to	Fri 06/10/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/04/2022</u>	(Import)	
2148	Continuous	2359				CONED - LIPA	775 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	725 MW	
					TTC with All Lines In Service	1500 MW	
W49TH_ST_345KV_6					FWD		
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)	
0809	Continuous	2359				SCH - PJM_HTP	300 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	360 MW	
					TTC with All Lines In Service	660 MW	
W49TH_ST_345KV_8					FWD		
Mon 03/21/2022	to	Sat 06/11/2022	<u>EXT FORCE</u>	<u>by CE</u>	<u>05/02/2022</u>	(Import)	
0811	Continuous	2359				SCH - PJM_HTP	450 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	210 MW	
					TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FIVEMILE-STOLLERD_345_29

Fri 04/01/2022 to Tue 12/31/2030 **EXTENDED** by NYSEG 04/06/2022
 0500 Continuous 2359
 Work scheduled by: NYSEG
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ATHENS_-PLSNTVLY_345_91

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Mon 04/18/2022 to Tue 05/24/2022 **EXTENDED** by CE 04/28/2022
 0001 Continuous 2200
 Work scheduled by: ConEd
 FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

GOETHALS_345KV_5

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

LINDEN_-GOETHALS_230_A2253

Wed 04/20/2022 to Fri 05/20/2022
 0301 Continuous 0300
 Work scheduled by: ConEd
 FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

LINDEN_-GOETHALS_230_A2253 & HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
 0301 0300
 Work scheduled by:
 FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 100 MW
 TTC with All Lines In Service 2250 MW 1250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDEN__-GOETHALS_230_A2253 & MARION__-FARRAGUT_345_C3403

Wed 04/20/2022 to Fri 05/20/2022
0301 0300

Work scheduled by:

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2000 MW	1150 MW
Impacts Total Transfer Capability	250 MW	100 MW
TTC with All Lines In Service	2250 MW	1250 MW

EDIC___-FRASER___345_EF24-40

Fri 04/22/2022 to Thu 05/12/2022 **UPDATED by NJYPA 04/19/2022**
0700 Continuous 1416

Work scheduled by: NYPA

	FWD
	(Import)
CENTRAL EAST - VC	2275 MW
Impacts Total Transfer Capability	310 MW
TTC with All Lines In Service	2585 MW

GORDONRD-N.SCTLND_345_55

Wed 04/27/2022 to Mon 10/31/2022 **EXT FORCE by NYISO 05/17/2022**
1122 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2045 MW
Impacts Total Transfer Capability	540 MW
TTC with All Lines In Service	2585 MW

GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Mon 10/31/2022 **EXT FORCE by NYISO 05/17/2022**
1122 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	2535 MW
Impacts Total Transfer Capability	50 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14

Wed 04/27/2022 to Mon 10/31/2022 **EXT FORCE by NYISO 05/17/2022**
1130 Continuous 2359

Work scheduled by: NYISO

	FWD
	(Import)
CENTRAL EAST - VC	1695 MW
Impacts Total Transfer Capability	890 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_30

Wed 04/27/2022 to Mon 10/31/2022
1130 2359

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

EDIC___-GORDONRD_345_14 & GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Mon 10/31/2022
1130 2359

Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1645 MW
Impacts Total Transfer Capability	940 MW
TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-ROTTRDAM_230_30 & GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Mon 10/31/2022
1130 2359

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **2485 MW**
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 2585 MW

GORDONRD-ROTTRDAM_230_31

Wed 04/27/2022 to Mon 10/31/2022 **EXT FORCE by NYISO 05/17/2022**
1130 Continuous 2359

Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2535 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2585 MW

SCH-IMO-NYISO_LIMIT_500

Sun 05/01/2022 to Fri 06/17/2022 **UPDATED by NYISO 04/29/2022**
0001 Continuous 1700

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **800 MW**
Impacts Total Transfer Capability 1150 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1400

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1950 MW

SCH-IMO-NYISO_LIMIT_1600

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

FWD
(Import)
SCH - OH - NY **1900 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1950 MW

SCH-NYISO-IMO_LIMIT_1200

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1500 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1700 MW

SCH-NYISO-IMO_LIMIT_1400

Sun 05/01/2022 to Mon 07/25/2022
0001 Continuous 0800

Work scheduled by: IESO

REV
(Export)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 05/01/2022 to Sat 06/04/2022
0500 Continuous 2200

Work scheduled by: HQ

FWD

(Import)

MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 05/01/2022 to Sat 06/04/2022
0500 Continuous 2200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-NYISO-HQ_LIMIT_500

Sun 05/01/2022 to Sat 06/04/2022
0500 Continuous 2200

Work scheduled by: HQ

REV

(Export)

SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ_CEDARS-NYISO_LIMIT_220

Mon 05/02/2022 to Fri 05/20/2022
0200 Continuous 0200

Work scheduled by: HQ

FWD

(Import)

SCH - HQ_CEDARS **220 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 270 MW

SCH-NYISO-NE_LIMIT_1200

Mon 05/02/2022 to Fri 05/13/2022 **UPDATED by ISONE 05/05/2022**
0600 Continuous 1800

Work scheduled by: ISONE

REV

(Export)

SCH - NE - NY **1400 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1600 MW

SCH-NYISO-PJM_LIMIT_500

Mon 05/09/2022 to Fri 05/20/2022 **UPDATED by NYISO 05/07/2022**
0001 Continuous 1700

Work scheduled by: NGrid

REV

(Export)

SCH - PJ - NY **800 MW**
Impacts Total Transfer Capability 450 MW
TTC with All Lines In Service 1250 MW

SPRNBRK_-TREMONT__345_X28

Mon 05/09/2022 to Sat 05/14/2022 **UPDATED by CONED 05/03/2022**
0201 Continuous 0300

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **4200 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46					FWD	
Mon 05/09/2022	to	Sat 06/04/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>05/10/2022</u>	(Import)
0301	Continuous	0200				3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH	800 MW
					Impacts Total Transfer Capability	4600 MW
					TTC with All Lines In Service	
SCH-HQ_CEDARS-NYISO_LIMIT_20					FWD	
Mon 05/09/2022	to	Thu 05/12/2022	<u>UPDATED</u>	<u>by HQ</u>	<u>05/02/2022</u>	(Import)
0800	Continuous	1357				20 MW
Work scheduled by: NGrid					SCH - HQ_CEDARS	250 MW
					Impacts Total Transfer Capability	270 MW
					TTC with All Lines In Service	
SCH-NYISO-NE_LIMIT_1300					REV	
Thu 05/12/2022	to	Fri 05/13/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/09/2022</u>	(Export)
0700	Continuous	2359				1500 MW
Work scheduled by: NYPA					SCH - NE - NY	100 MW
					Impacts Total Transfer Capability	1600 MW
					TTC with All Lines In Service	
SAND_BAR-PLATSBRG_115_PV20						
Thu 05/12/2022	to	Tue 05/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/09/2022</u>	
0700	Continuous	1730				
Work scheduled by: NYPA					SCH - NE - NY	
					Impacts Total Transfer Capability	
					TTC with All Lines In Service	
SCH-NE-NYISO_LIMIT_400					FWD	
Thu 05/12/2022	to	Tue 05/17/2022	<u>UPDATED</u>	<u>by NYISO</u>	<u>05/09/2022</u>	(Import)
0700	Continuous	1730				600 MW
Work scheduled by: NYPA					SCH - NE - NY	800 MW
					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	
SCRIBA_-VOLNEY_345_21					FWD	
Thu 05/12/2022	to	Fri 05/13/2022	<u>FORCED</u>	<u>by NGRID</u>	<u>05/10/2022</u>	(Import)
1800	Daily(No Weekends)	0400				5250 MW
Work scheduled by: NGrid					OSWEGO EXPORT	0 MW
					Impacts Total Transfer Capability	5250 MW
					TTC with All Lines In Service	
EFISHKIL-WOOD_ST_345_F38					FWD	
Thu 05/12/2022	to	Sun 05/15/2022	<u>CANCELLED</u>	<u>by ConEd</u>	<u>05/13/2022</u>	(Import)
2100	Continuous	0300				4000 MW
Work scheduled by: ConEd					UPNY CONED	3815 MW
					Impacts Total Transfer Capability	7815 MW
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89					FWD	
Thu 05/12/2022	to	Sun 05/15/2022	CANCELLED	by ConEd	05/13/2022	(Import)
2100	Continuous	0300				UPNY CONED 4000 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	3815 MW
					TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Thu 05/12/2022	to	Sun 05/15/2022	CANCELLED	by ConEd	05/13/2022	(Import)
2100	Continuous	0300				UPNY CONED 7210 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	605 MW
					TTC with All Lines In Service	7815 MW
SCH-NYISO-NE_LIMIT_1200						REV
Sat 05/14/2022	to	Tue 05/17/2022	UPDATED	by NYISO	05/09/2022	(Export)
0001	Continuous	1730				SCH - NE - NY 1400 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1600 MW
MOSES_-ADIRNDCK_230_MA2					FWD	
Mon 05/16/2022	to	Wed 05/25/2022	UPDATED	by NYPA	05/04/2022	(Import)
0500	Continuous	1930				MOSES SOUTH 2100 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	1050 MW
					TTC with All Lines In Service	3150 MW
SCH-NYISO-NE_LIMIT_1200						REV
Mon 05/16/2022	to	Tue 05/17/2022	CANCELLED	by ISONE	05/12/2022	(Export)
0600	Continuous	1800				SCH - NE - NY 1400 MW
Work scheduled by: ISONE					Impacts Total Transfer Capability	200 MW
					TTC with All Lines In Service	1600 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 05/16/2022	to	Sat 05/21/2022	UPDATED	by LI	02/10/2022	(Import) (Export)
0600	Continuous	2000				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
DENNISON-ROSEMNTA_115_1/11					FWD	REV
Mon 05/16/2022	to	Fri 05/20/2022				(Import) (Export)
0800	Continuous	1630				SCH - HQ_CEDARS 95 MW 40 MW
Work scheduled by: NGrid					Impacts Total Transfer Capability	175 MW 60 MW
					TTC with All Lines In Service	270 MW 100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMR_NYW-PIERC_NY_345_48

Tue 05/17/2022 to Sat 05/21/2022
 0800 Continuous 1500
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

DUNWODIE-MOTTHAVN_345_71

Wed 05/18/2022 to Fri 05/20/2022 **UPDATED** **by CONED** **05/10/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_3

Wed 05/18/2022 to Fri 05/20/2022 **UPDATED** **by CONED** **05/10/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Wed 05/18/2022 to Fri 05/20/2022 **UPDATED** **by CONED** **05/10/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Wed 05/18/2022 to Sat 05/21/2022
 0001 2200
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

SCH-NE-NYISO_LIMIT_100

Wed 05/18/2022 to Sat 05/21/2022 **UPDATED** **by NYISO** **05/09/2022**
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - NE - NY **300 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 1400 MW

SCH-NYISO-IMO_LIMIT_400

Wed 05/18/2022 to Fri 06/17/2022 **FORCED** **by IESO** **05/05/2022**
 0001 Continuous 1700
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **700 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1700 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY-WOOD_ST_345_F31					FWD	
Sun 05/22/2022	to	Tue 05/24/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>04/28/2022</u>	(Import)
0001	Continuous	2200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
						TTC with All Lines In Service 7815 MW
MOTHAVN-RAINEY_345_Q12					FWD	
Tue 05/24/2022	to	Sat 05/28/2022				(Import)
0201	Continuous	0200				SPR/DUN-SOUTH 3800 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	
Wed 05/25/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/28/2022</u>	(Import)
0001	Continuous	2200				SCH - NE - NY 350 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 1050 MW
						TTC with All Lines In Service 1400 MW
CRICKVLY-PLSNTVLY_345_F84					FWD	REV
Wed 05/25/2022	to	Fri 05/27/2022	<u>UPDATED</u>	<u>by CE</u>	<u>04/28/2022</u>	(Import) (Export)
0001	Continuous	2200				SCH - NPX_1385 100 MW 100 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
MARCY_-EDIC_345_UE1-7					FWD	
Wed 05/25/2022	to	Wed 05/25/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/13/2022</u>	(Import)
0500	Continuous	1730				OSWEGO EXPORT 5250 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 0 MW
						TTC with All Lines In Service 5250 MW
VOLNEY_-MARC_345_19					FWD	
Wed 05/25/2022	to	Wed 05/25/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/13/2022</u>	(Import)
0500	Continuous	1730				CENTRAL EAST - VC 2475 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 110 MW
						TTC with All Lines In Service 2585 MW
VOLNEY_-MARC_345_19					FWD	
Wed 05/25/2022	to	Wed 05/25/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>05/13/2022</u>	(Import)
0500	Continuous	1730				OSWEGO EXPORT 4900 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19 & GORDONRD-ROTTDAM_230_30

Wed 05/25/2022 to Wed 05/25/2022
0500 1730

Work scheduled by: ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

VOLNEY -MARCY 345_19 & GORDONRD-ROTTDAM_230_31

Wed 05/25/2022 to Wed 05/25/2022
0500 1730

Work scheduled by: ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

BUCHAN_S-MILLWOOD_345_W97

Fri 05/27/2022 to Sat 05/28/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MARCY -EDIC 345_UE1-7

Sat 05/28/2022 to Sun 05/29/2022
0600 Continuous 1830

Work scheduled by: NYPA ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

DUNWODIE_345KV_3

Sun 05/29/2022 to Sun 05/29/2022 **UPDATED by CE 04/12/2022**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Sun 05/29/2022 to Sun 05/29/2022 **UPDATED by CE 04/12/2022**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Sun 05/29/2022 to Sun 05/29/2022 **UPDATED by CE 04/12/2022**
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

FWD

Tue 05/31/2022 to Thu 09/15/2022
0500 Continuous 1930

UPDATED by NYPA 05/04/2022

(Import)

Work scheduled by: NYPA

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

PIERCBRK-FIVEMILE_345_37

Tue 05/31/2022 to Wed 06/01/2022
0730 Continuous 1600

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NE-NYISO_LIMIT_300

FWD

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

UPDATED by ISONE 03/04/2022

(Import)

Work scheduled by: ISONE

SCH - NE - NY **500 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 1400 MW

SCH-NYISO-NE_LIMIT_900

REV

Wed 06/01/2022 to Wed 06/08/2022
0700 Continuous 1600

UPDATED by ISONE 03/04/2022

(Export)

Work scheduled by: ISONE

SCH - NE - NY **1100 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1600 MW

ADIRNDCK-PORTER___230_12

FWD

Wed 06/01/2022 to Tue 11/15/2022
0700 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

HUDSONTP-W49TH_ST_345_Y56

FWD

Sat 06/04/2022 to Sun 06/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_7

FWD

Sat 06/04/2022 to Sun 06/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 06/04/2022 to Mon 06/06/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Sat 06/04/2022 to Mon 06/06/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sat 06/04/2022 to Mon 06/06/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FROST_BR-LONG_MTN_345_352

Thu 06/09/2022 to Sat 06/18/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **1150 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 1400 MW

SCH-NE-NYISO_LIMIT_200

Thu 06/09/2022 to Sat 06/18/2022 **UPDATED by ISONE 03/04/2022**
 0700 Continuous 1600
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **400 MW**
 Impacts Total Transfer Capability 1000 MW
 TTC with All Lines In Service 1400 MW

NIAGARA_-DYSINGER_345_ND1

Mon 06/13/2022 to Fri 06/17/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

OAKDALE_-FRASER__345_32

Wed 06/15/2022 to Fri 06/17/2022
 0800 Continuous 1600
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2450 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY -EDIC 345 UE1-7				FWD	
Sat 06/18/2022	to	Sun 06/19/2022		(Import)	
0600	Continuous	1830	OSWEGO EXPORT	5250 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	0 MW	
			TTC with All Lines In Service	5250 MW	
ARR: 19&16					
NIAGARA -PACKARD 230 62				FWD	REV
Mon 06/20/2022	to	Sun 06/26/2022	<u>UPDATED</u>	(Import)	(Export)
0500	Continuous	1700	<u>by NYPA</u>	700 MW	1550 MW
Work scheduled by: NYPA			<u>04/19/2022</u>	Impacts Total Transfer Capability	1250 MW 150 MW
			SCH - OH - NY	TTC with All Lines In Service	1950 MW 1700 MW
SAND BAR-PLATSBURG 115 PV20					
Tue 06/21/2022	to	Thu 06/23/2022		SCH - NE - NY	
0700	Continuous	1730		Impacts Total Transfer Capability	
Work scheduled by: NYPA				TTC with All Lines In Service	
SCH-NE-NYISO LIMIT 400				FWD	
Tue 06/21/2022	to	Thu 06/23/2022		(Import)	
0700	Continuous	1730		SCH - NE - NY	600 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW
SCH-NYISO-NE LIMIT 1300					REV
Tue 06/21/2022	to	Thu 06/23/2022		(Export)	
0700	Continuous	1730		SCH - NE - NY	1500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	1600 MW
FRASER -GILBOA 345 GF5-35				FWD	
Tue 06/21/2022	to	Sun 06/26/2022		(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2450 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	135 MW
				TTC with All Lines In Service	2585 MW
BEAR SWP-EASTOVER 230 E205W					
Mon 06/27/2022	to	Tue 06/28/2022		SCH - NE - NY	
0700	Continuous	0759		Impacts Total Transfer Capability	
Work scheduled by: ISONE				TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Tue 06/28/2022 to Wed 06/29/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1900 MW	1400 MW
Impacts Total Transfer Capability	50 MW	300 MW
TTC with All Lines In Service	1950 MW	1700 MW

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Tue 06/28/2022
 0800 Daily(No Weekends) 1500
 Work scheduled by: NGrid

SCH - NE - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

BEAR SWP-EASTOVER_230_E205W

Tue 06/28/2022 to Thu 06/30/2022
 1501 Continuous 1700
 Work scheduled by: ISONE

SCH - NE - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

BECK____-NIAGARA_230_PA27

Tue 07/05/2022 to Sat 07/09/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NIAGARA_-DYSINGER_345_ND1

Mon 07/11/2022 to Fri 07/15/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

	FWD	
	(Import)	
DYSINGER EAST	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

HURLYAVE-ROSETON__345_303

Mon 07/11/2022 to Fri 07/22/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

	FWD	
	(Import)	
UPNY CONED	4100 MW	
Impacts Total Transfer Capability	3715 MW	
TTC with All Lines In Service	7815 MW	

ROCHESTR-PANNELL__345_RP1

Mon 07/25/2022 to Fri 07/29/2022
 0500 Continuous 2100
 Work scheduled by: NYPA

	FWD	
	(Import)	
DYSINGER EAST	2300 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASANX-COOPERS__345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

MARCY__-FRASANX_345_UCC2-41

Mon 07/25/2022 to Fri 08/05/2022
0700 Continuous 1700

Work scheduled by: NYPA

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2275 MW**
Impacts Total Transfer Capability 310 MW
TTC with All Lines In Service 2585 MW

NIAGARA_-DYSINGER_345_ND2

Mon 08/01/2022 to Fri 08/05/2022
0500 Continuous 1700

Work scheduled by: NYPA

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

MARCY__-EDIC____345_UE1-7

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 05/13/2022

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 05/13/2022

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2475 MW**
Impacts Total Transfer Capability 110 MW
TTC with All Lines In Service 2585 MW

VOLNEY__-MARCY____345_19

Sat 08/06/2022 to Sun 08/07/2022
0500 Continuous 1830

Work scheduled by: NYPA

UPDATED by NYPA 05/13/2022

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

VOLNEY__-MARCY____345_19 & GORDONRD-ROTTRDAM_230_30

Sat 08/06/2022 to Sun 08/07/2022
0500 1830

Work scheduled by:

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2425 MW**
Impacts Total Transfer Capability 160 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY__-MARCY___345_19 & GORDONRD-ROTTDAM_230_31

Sat 08/06/2022 to Sun 08/07/2022
 0500 1830

Work scheduled by: **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2425 MW**
 Impacts Total Transfer Capability 160 MW
 TTC with All Lines In Service 2585 MW

FRASANNX-COOPERS__345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
 0700 Continuous 1700

Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 2585 MW

MARCY__-FRASANNX_345_UCC2-41

Mon 08/08/2022 to Fri 09/09/2022
 0700 Continuous 1700

Work scheduled by: NYPA **ARR: 19**

FWD
 (Import)
 CENTRAL EAST - VC **2275 MW**
 Impacts Total Transfer Capability 310 MW
 TTC with All Lines In Service 2585 MW

STLAWRNC-MOSES___230_L34P

Mon 08/15/2022 to Fri 08/19/2022
 0400 Continuous 1700

Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
 0700 Continuous 1530

Work scheduled by: NYPA

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 3415 MW
 TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2450 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 2585 MW

MOSES -ADIRNDCK 230_MA2

Thu 09/15/2022 to Tue 11/29/2022
1931 Continuous 1800

Work scheduled by: NYPA

UPDATED by NYPA 05/04/2022

FWD

(Import)

MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MARCY -EDIC 345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022
0700 Continuous 1530

Work scheduled by: NYPA

ARR: 19&16

FWD

(Import)

OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

LEEDS -HURLYAVE 345_301

Mon 09/19/2022 to Fri 10/21/2022
0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD

(Import)

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

EGRDNCTY 345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY 345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD

(Import)

CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBRK -EGRDNCTR 345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

Work scheduled by: LI

UPDATED by CONED 03/10/2022

FWD

(Import)

CONED - LIPA **775 MW**
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLRKSCRN-OAKDALE__345_36					FWD	
Mon 10/03/2022	to	Fri 10/07/2022	<u>UPDATED</u>	<u>by NYSEG</u>	<u>04/20/2022</u>	(Import)
0830	Continuous	1530				CENTRAL EAST - VC 2450 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	135 MW
					TTC with All Lines In Service	2585 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by LI</u>	<u>01/07/2022</u>	(Import) (Export)
1000	Continuous	1500				SCH - NPX_CSC 0 MW 0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW 330 MW
					TTC with All Lines In Service	330 MW 330 MW
NIAGARA_-DYSINGER_345_ND1					FWD	
Mon 10/17/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2022</u>	(Import)
0500	Continuous	1700				DYSINGER EAST 2700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	3200 MW
PANNELL_-CLAY____345_1					FWD	
Mon 10/24/2022	to	Fri 10/28/2022				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability	950 MW
					TTC with All Lines In Service	2250 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 10/24/2022	to	Fri 11/04/2022	<u>UPDATED</u>	<u>by CH</u>	<u>04/13/2022</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability	3715 MW
					TTC with All Lines In Service	7815 MW
MAINESBG-WATRCURE_345_30					FWD	
Tue 10/25/2022	to	Tue 10/25/2022				(Import)
0800	Daily	1500				SCH - PJ - NY 2200 MW
Work scheduled by: NYSEG					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2250 MW
WATRCURE-OAKDALE__345_31						
Thu 10/27/2022	to	Thu 10/27/2022				
0800	Daily	1500				SCH - PJ - NY
Work scheduled by: NYSEG					Impacts Total Transfer Capability	
					TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PANNELL_-CLAY_____345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY_-EDIC_____345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 12/29/2021

FWD
(Import)
CENTRAL EAST - VC **2300 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS___345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021
0700	Continuous	1900			
Work scheduled by: NGrid				UPNY CONED	3800 MW
				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021
0700	Continuous	1900			
Work scheduled by: NGrid				ARR: 19	
				CENTRAL EAST - VC	1400 MW
				Impacts Total Transfer Capability	1185 MW
				TTC with All Lines In Service	2585 MW
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022			
0800	Continuous	1500			
Work scheduled by: PJM				SCH - PJM_VFT	0 MW 0 MW
				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
LEEDS___-HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022			
0800	Continuous	1600			
Work scheduled by: CHGE				UPNY CONED	4100 MW
				Impacts Total Transfer Capability	3715 MW
				TTC with All Lines In Service	7815 MW
MOSES___-ADIRNDCK_230_MA1				FWD	
Wed 11/30/2022	to	Wed 03/01/2023			
0700	Continuous	1100			
Work scheduled by: NYPA				MOSES SOUTH	2300 MW
				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
CLAY___-EDIC___345_1-16				FWD	
Fri 12/30/2022	to	Sat 12/31/2022	UPDATED	by NGRID	05/09/2022
0600	Continuous	1900			
Work scheduled by: NGrid				OSWEGO EXPORT	4850 MW
				Impacts Total Transfer Capability	400 MW
				TTC with All Lines In Service	5250 MW
FRASER___345_FRASER SVC				FWD	
Tue 01/03/2023	to	Tue 02/28/2023	UPDATED	by NYPA	12/30/2021
0700	Continuous	1730			
Work scheduled by: NYPA				CENTRAL EAST - VC	2550 MW
				Impacts Total Transfer Capability	35 MW
				TTC with All Lines In Service	2585 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,May 17, 2022 to Thursday ,November 16, 2023

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2585MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800

Work scheduled by: LI

	FWD	REV
	(Import)	(Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	0 MW
Impacts Total Transfer Capability	660 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

	FWD
	(Import)
SCH - PJM_NEPTUNE	375 MW
Impacts Total Transfer Capability	285 MW
TTC with All Lines In Service	660 MW