

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 **EXT FORCE by CONED 08/06/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
 0001 2359
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 **EXT FORCE by CONED 08/06/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022 **UPDATED by NYISO 06/30/2022**
 1130 Continuous 1000
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1500

Wed 07/20/2022 to Mon 08/15/2022 **EXTENDED by IESO 07/28/2022**
 0001 Continuous 0400
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1800 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 08/15/2022 **UPDATED by IESO 07/27/2022**
 1600 Continuous 0359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255_345_DH2

Tue 08/09/2022 to Wed 08/10/2022
 2000 1000
 Work scheduled by:

FWD
 (Import)
 DYSINGER EAST **2500 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2				FWD	
Tue 08/09/2022	to	Thu 08/11/2022	UPDATED	by NYISO	08/07/2022
2000	Continuous	1000		DYSINGER EAST	2850 MW
Work scheduled by: NT				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	3200 MW
NIAGARA_-DYSINGER_345_ND2				FWD	
Tue 08/09/2022	to	Thu 08/11/2022	UPDATED	by NYISO	08/07/2022
2000	Continuous	1000		DYSINGER EAST	2700 MW
Work scheduled by: NT				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	3200 MW
SCH-IMO-NYISO_LIMIT_1400				FWD	
Wed 08/10/2022	to	Mon 08/22/2022		by IESO	08/12/2022
0800	Continuous	0759		SCH - OH - NY	1700 MW
Work scheduled by: IESO				Impacts Total Transfer Capability	200 MW
				TTC with All Lines In Service	1900 MW
NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2				FWD	
Wed 08/10/2022	to	Thu 08/11/2022			
2000		1000		DYSINGER EAST	2500 MW
Work scheduled by:				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	3200 MW
BECK___-NIAGARA_345_PA301				FWD	REV
Thu 08/11/2022	to	Sun 08/14/2022			
0500	Continuous	1900		SCH - OH - NY	900 MW 800 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1000 MW 750 MW
				TTC with All Lines In Service	1900 MW 1550 MW
MOSES___-ADIRNDCK_230_MA2				FWD	
Thu 08/11/2022	to	Thu 09/15/2022	UPDATED	by NYPA	08/05/2022
0500	Continuous	1100		MOSES SOUTH	2100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	1050 MW
				TTC with All Lines In Service	3150 MW
FRASANNX-COOPERS__345_UCC2-41				FWD	
Thu 08/11/2022	to	Fri 09/09/2022	UPDATED	by NYPA	08/05/2022
0700	Continuous	1700		CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	475 MW
				TTC with All Lines In Service	2975 MW
				ARR: 19	

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___-FRASANNX_345_UCC2-41					FWD	
Thu 08/11/2022	to	Fri 09/09/2022	UPDATED	by NYPA	08/05/2022	(Import)
0700	Continuous	1700				CENTRAL EAST - VC 2500 MW
Work scheduled by: NYPA					ARR: 19	Impacts Total Transfer Capability 475 MW
					TTC with All Lines In Service	2975 MW
MARCY_SO_SERIES_COMP_I/S					FWD	
Thu 08/11/2022	to	Fri 09/09/2022				(Import)
0711	Continuous	1700				CENTRAL EAST - VC 2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability 235 MW
					TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47						
Thu 08/11/2022	to	Mon 09/12/2022	FORCED	by NYSEG	08/12/2022	SCH - PJ - NY
2219	Continuous	2359				Impacts Total Transfer Capability
Work scheduled by: NYSEG						TTC with All Lines In Service
PLSNTVLE-DUNWODIE_345_W89					FWD	
Fri 08/12/2022	to	Fri 08/12/2022				(Import)
0001	Continuous	0030				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service	7815 MW
EFISHKIL-WOOD_ST_345_F38					FWD	
Fri 08/12/2022	to	Mon 08/15/2022				(Import)
0001	Continuous	0200				UPNY CONED 4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 3815 MW
					TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86					FWD	
Fri 08/12/2022	to	Mon 08/15/2022				(Import)
0001	Continuous	0200				UPNY CONED 7210 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability 605 MW
					TTC with All Lines In Service	7815 MW
NIAGARA_-PACKARD_230_61					REV	
Fri 08/12/2022	to	Fri 08/12/2022				(Export)
1100	Daily(No Weekends)	1500				SCH - OH - NY 1350 MW
Work scheduled by: NGrid						Impacts Total Transfer Capability 200 MW
					TTC with All Lines In Service	1550 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Mon 08/15/2022 to Mon 08/15/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

STLAWRNC-MOSES_230_L34P

Mon 08/15/2022 to Tue 04/18/2023 **EXTENDED** **by IESO** **05/18/2022**
 0400 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-NYISO-HQ_LIMIT_800

Mon 08/15/2022 to Tue 08/16/2022
 0600 Continuous 1800
 Work scheduled by: HQ

REV
 (Export)
 SCH - HQ - NY **800 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1000 MW

SCH-IMO-NYISO_LIMIT_1300

Mon 08/15/2022 to Mon 08/15/2022 **UPDATED** **by IESO** **08/12/2022**
 0700 Continuous 1759
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1600 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1900 MW

SCH-NYISO-IMO_LIMIT_1200

Mon 08/15/2022 to Mon 08/15/2022 **UPDATED** **by IESO** **08/12/2022**
 0700 Continuous 1759
 Work scheduled by: IESO

REV
 (Export)
 SCH - OH - NY **1500 MW**
 Impacts Total Transfer Capability 50 MW
 TTC with All Lines In Service 1550 MW

BECK_-PACKARD_230_BP76

Wed 08/17/2022 to Wed 08/17/2022 **UPDATED** **by NGRID** **08/06/2022**
 0800 Daily(No Weekends) 1159
 Work scheduled by: NGrid

FWD REV
 (Import) (Export)
 SCH - OH - NY **1500 MW 1000 MW**
 Impacts Total Transfer Capability 400 MW 550 MW
 TTC with All Lines In Service 1900 MW 1550 MW

SCH-IMO-NYISO_LIMIT_1300

Wed 08/17/2022 to Sun 08/21/2022 **UPDATED** **by IESO** **08/12/2022**
 1200 Continuous 1659
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1600 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

Wed 08/17/2022 to Sun 08/21/2022
1200 Continuous 1659

Work scheduled by: IESO

UPDATED by IESO 08/12/2022

SCH - OH - NY
Impacts Total Transfer Capability 1500 MW
TTC with All Lines In Service 50 MW
1550 MW

REV
(Export)

SCH-NYISO-HQ_LIMIT_800

Mon 08/22/2022 to Tue 08/23/2022
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 200 MW
1000 MW

REV
(Export)

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED by NYPA 08/12/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Sat 08/27/2022 to Sat 08/27/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH 3800 MW
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP 300 MW
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED 4400 MW
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022				FWD	REV
				(Import)	(Export)
Tue 08/30/2022	to	Tue 08/30/2022			
0500	Continuous	1800		1250 MW	1100 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	650 MW 450 MW
				TTC with All Lines In Service	1900 MW 1550 MW
EFISHKIL-WOOD_ST_345_F38				FWD	
				(Import)	
Thu 09/01/2022	to	Sat 09/03/2022			
0001	Continuous	2200		4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W89				FWD	
				(Import)	
Thu 09/01/2022	to	Sat 09/03/2022			
0001	Continuous	2200		4000 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
WOOD_ST_-PLSNTVLE_345_Y86				FWD	
				(Import)	
Thu 09/01/2022	to	Sat 09/03/2022			
0001	Continuous	2200		7210 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	605 MW
				TTC with All Lines In Service	7815 MW
MOTTHAVN-RAINEY_345_Q12				FWD	
				(Import)	
Thu 09/01/2022	to	Mon 09/05/2022	<u>UPDATED</u> <u>by CE</u> <u>06/14/2022</u>		
0001	Continuous	0200		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_6				FWD	
				(Import)	
Mon 09/05/2022	to	Wed 09/07/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/27/2022</u>		
0001	Continuous	0300		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
DUNWODIE_345KV_8				FWD	
				(Import)	
Mon 09/05/2022	to	Wed 09/07/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/27/2022</u>		
0001	Continuous	0300		3800 MW	
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87				FWD	
Mon 09/05/2022	to	Fri 09/09/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/27/2022</u>
0001	Continuous	2200			
Work scheduled by: ConEd					
				UPNY CONED	7260 MW
				Impacts Total Transfer Capability	555 MW
				TTC with All Lines In Service	7815 MW
PLSNTVLE-DUNWODIE_345_W90				FWD	
Mon 09/05/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/27/2022</u>
0001	Continuous	0200			
Work scheduled by: ConEd					
				UPNY CONED	4000 MW
				Impacts Total Transfer Capability	3815 MW
				TTC with All Lines In Service	7815 MW
NRTH1385-NRTHPORT_138_NNC				FWD	REV
Tue 09/06/2022	to	Sat 09/10/2022			
0500	Continuous	1700			
Work scheduled by: ISONE					
				SCH - NPX_1385	0 MW 0 MW
				Impacts Total Transfer Capability	200 MW 200 MW
				TTC with All Lines In Service	200 MW 200 MW
SCH-HQ_CEDARS-NYISO_LIMIT_240				FWD	
Tue 09/06/2022	to	Thu 09/29/2022			
0500	Continuous	2200			
Work scheduled by: HQ					
				SCH - HQ_CEDARS	240 MW
				Impacts Total Transfer Capability	30 MW
				TTC with All Lines In Service	270 MW
SCH-NYISO-HQ_CEDARS_LIMIT_0					REV
Tue 09/06/2022	to	Thu 09/29/2022			
0500	Continuous	2200			
Work scheduled by: HQ					
				SCH - HQ_CEDARS	0 MW
				Impacts Total Transfer Capability	100 MW
				TTC with All Lines In Service	100 MW
S.RIPLEY-DUNKIRK_230_68					
Tue 09/06/2022	to	Tue 09/06/2022			
0730	Continuous	1800			
Work scheduled by: NGrid					
				SCH - PJ - NY	
				Impacts Total Transfer Capability	
				TTC with All Lines In Service	
EDIC____-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S				FWD	
Thu 09/08/2022	to	Fri 09/09/2022			
0700		1700			
Work scheduled by:					
				CENTRAL EAST - VC	1435 MW
				Impacts Total Transfer Capability	1540 MW
				TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31				FWD
Thu 09/08/2022	to	Mon 09/12/2022		(Import)
0700		1000	CENTRAL EAST - VC	1500 MW
Work scheduled by:				Impacts Total Transfer Capability 1475 MW
				TTC with All Lines In Service 2975 MW
EDIC____-N.SCTLND_345_14				FWD
Thu 09/08/2022	to	Tue 12/31/2030	<u>UPDATED</u> <u>by NGRID</u> <u>06/30/2022</u>	(Import)
0700	Continuous	2359	CENTRAL EAST - VC	1670 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability 1305 MW
				TTC with All Lines In Service 2975 MW
DUNWODIE_345KV_6				FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/27/2022</u>	(Import)
0130	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8				FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/27/2022</u>	(Import)
0130	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
WOOD_ST_-PLSNTVLE_345_Y87				FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/27/2022</u>	(Import)
0130	Continuous	0200	UPNY CONED	7260 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 555 MW
				TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W97				FWD
Sat 09/10/2022	to	Sun 09/11/2022		(Import)
0201	Continuous	2200	UPNY CONED	7680 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 135 MW
				TTC with All Lines In Service 7815 MW
SPRNBRK__345KV_RNS3				FWD
Mon 09/12/2022	to	Wed 09/14/2022		(Import)
0201	Continuous	1800	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>					
FRASER	-GILBOA	345_GF5-35		FWD	
Mon 09/12/2022	to	Sun 09/18/2022	UPDATED	by NYPA	08/02/2022
0700	Continuous	1530			
Work scheduled by: NYPA				CENTRAL EAST - VC	2650 MW
				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
<hr/>					
EDIC	-N.SCTLND	345_14	& PORTER	-ROTTRDAM	230_30
Mon 09/12/2022	to	Tue 12/31/2030			
1200		2359			
Work scheduled by:				CENTRAL EAST - VC	1500 MW
				Impacts Total Transfer Capability	1475 MW
				TTC with All Lines In Service	2975 MW
<hr/>					
PORTER	-ROTTRDAM	230_30			
Mon 09/12/2022	to	Tue 12/31/2030			
1200	Continuous	2359			
Work scheduled by: NGrid				CENTRAL EAST - VC	2805 MW
				Impacts Total Transfer Capability	170 MW
				TTC with All Lines In Service	2975 MW
<hr/>					
SCH-NE-NYISO	LIMIT	500			
Wed 09/14/2022	to	Wed 09/14/2022			
0600	Continuous	1800			
Work scheduled by: ISONE				SCH - NE - NY	700 MW
				Impacts Total Transfer Capability	700 MW
				TTC with All Lines In Service	1400 MW
<hr/>					
W49TH_ST-E13THSTA	345_M54				
Thu 09/15/2022	to	Thu 09/15/2022			
0001	Continuous	0031			
Work scheduled by: ConEd				SPR/DUN-SOUTH	3800 MW
				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	4600 MW
<hr/>					
SPRNBK	345KV_RS3	& SPRNBK	345KV_RS4		
Thu 09/15/2022	to	Fri 09/16/2022			
0001		0300			
Work scheduled by:				SPR/DUN-SOUTH	3200 MW
				Impacts Total Transfer Capability	1400 MW
				TTC with All Lines In Service	4600 MW
<hr/>					
CRICKVLY-PLSNTVLY	345_F84				
Thu 09/15/2022	to	Sat 09/17/2022			
0001	Continuous	2200			
Work scheduled by: ConEd				SCH - NE - NY	300 MW
				Impacts Total Transfer Capability	1100 MW
				TTC with All Lines In Service	1400 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Work ID	Start Date	End Date	Time	Work Scheduled by	Transfer Capability	FWD	REV
CRICKVLY-PLSNTVLY_345_F84	Thu 09/15/2022	Sat 09/17/2022	0001 Continuous 2200	ConEd	SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4	Thu 09/15/2022	Fri 10/14/2022	0001 0200		UPNY CONED	3800 MW	
					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	
MOSES -ADIRNDCK_230_MA2	Thu 09/15/2022	Tue 11/29/2022	1101 Continuous 1800	NYPA	MOSES SOUTH	2100 MW	
					Impacts Total Transfer Capability	1050 MW	
					TTC with All Lines In Service	3150 MW	
EASTVIEW-SPRNBK_345_W78	Fri 09/16/2022	Mon 09/19/2022	2100 Continuous 0200	ConEd	UPNY CONED	4350 MW	
					Impacts Total Transfer Capability	3465 MW	
					TTC with All Lines In Service	7815 MW	
MILLWOOD-EASTVIEW_345_W85	Fri 09/16/2022	Mon 09/19/2022	2100 Continuous 0200	ConEd	UPNY CONED	7550 MW	
					Impacts Total Transfer Capability	265 MW	
					TTC with All Lines In Service	7815 MW	
SPRNBK_345KV_RNS3	Fri 09/16/2022	Mon 09/19/2022	2100 Continuous 0200	ConEd	SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	
DUNWODIE_345KV_4	Mon 09/19/2022	Mon 09/19/2022	0001 Continuous 0030	ConEd	SPR/DUN-SOUTH	3800 MW	
					Impacts Total Transfer Capability	800 MW	
					TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6				FWD
Mon 09/19/2022	to	Mon 09/19/2022		(Import)
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW
DUNWODIE-SHORE_RD_345_Y50				FWD
Mon 09/19/2022	to	Sun 09/25/2022		(Import)
0001	Continuous	0200	CONED - LIPA	800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 700 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 1				FWD
Mon 09/19/2022	to	Sun 09/25/2022		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2				FWD
Mon 09/19/2022	to	Sun 09/25/2022		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
MILLWOOD_345KV_18				FWD
Mon 09/19/2022	to	Mon 09/19/2022	<u>EXTENDED</u> by CONED <u>07/22/2022</u>	(Import)
0201	Continuous	0230	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
FRASER_345_FRASER SVC				FWD
Mon 09/19/2022	to	Tue 09/27/2022		(Import)
0600	Continuous	1700	CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 40 MW
				TTC with All Lines In Service 2975 MW
MARCY_-EDIC_345_UE1-7				FWD
Mon 09/19/2022	to	Sat 10/08/2022	<u>UPDATED</u> by NYPA <u>08/10/2022</u>	(Import)
0600	Continuous	1930	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 09/19/2022 to Thu 09/29/2022
 0800 Continuous 1630
 Work scheduled by: NYSEG

FWD
 (Import)
 CENTRAL EAST - VC **2720 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

10/04/2021

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Fri 09/23/2022 to Fri 09/23/2022
 2130 Continuous 2200
 Work scheduled by: ConEd

EXTENDED by CONED 07/22/2022

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_4

Sat 09/24/2022 to Sun 09/25/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/24/2022 to Sun 09/25/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 09/24/2022 to Mon 09/26/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Sat 09/24/2022 to Mon 09/26/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 09/24/2022 to Tue 09/27/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

ADIRNDCK-PORTER__230_12

Mon 09/26/2022 to Wed 11/30/2022
 0630 Continuous 1700
 Work scheduled by: NGrid

FWD
 (Import)
 MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

Tue 09/27/2022 to Tue 09/27/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
 0201 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7550 MW**
 Impacts Total Transfer Capability 265 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5					FWD	
Thu 09/29/2022	to	Sat 10/01/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/08/2022</u>	(Import)
0001	Continuous	0200				SPR/DUN-SOUTH 3200 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
EGRDNCTY_345_138_AT1					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC1					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1					REV	
Sun 10/02/2022	to	Sun 10/02/2022				(Export)
0001	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001		0200				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2				FWD	REV
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	(Export)
0001		0200		SCH - HQ - NY	1370 MW 0 MW
Work scheduled by:				Impacts Total Transfer Capability	130 MW 1000 MW
				TTC with All Lines In Service	1500 MW 1000 MW
CHAT_DC_GC2				FWD	
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	
0001	Continuous	0200		MOSES SOUTH	2850 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
Sun 10/02/2022	to	Sun 10/02/2022			(Export)
0001	Continuous	0200		SCH - HQ - NY	500 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150				FWD	
Sun 10/02/2022	to	Sun 10/02/2022		(Import)	
0001	Continuous	0200		SCH - HQ - NY	1150 MW
Work scheduled by: HQ				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
CLRKSCRN-OAKDALE__345_36				FWD	
Mon 10/03/2022	to	Fri 10/07/2022	UPDATED by NYSEG 04/20/2022	(Import)	
0830	Continuous	1530		CENTRAL EAST - VC	2650 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
Mon 10/03/2022	to	Fri 10/21/2022	UPDATED by LI 01/07/2022	(Import)	(Export)
1000	Continuous	1500		SCH - NPX_CSC	0 MW 0 MW
Work scheduled by: LI				Impacts Total Transfer Capability	330 MW 330 MW
				TTC with All Lines In Service	330 MW 330 MW
W49TH_ST_345KV_7				FWD	
Tue 10/04/2022	to	Tue 10/04/2022		(Import)	
0201	Continuous	0230		SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
 0201 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 10/08/2022 to Sat 10/08/2022
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/08/2022 to Sat 10/08/2022
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79					FWD	
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)
0001	Continuous	0031				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	TTC with All Lines In Service 7815 MW
BUCHAN_N-EASTVIEW_345_W93					FWD	
Mon 10/17/2022	to	Sat 11/26/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)
0001	Continuous	0200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	TTC with All Lines In Service 7815 MW
NIAGARA_-DYSINGER_345_ND1					FWD	
Mon 10/17/2022	to	Fri 10/21/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>02/10/2022</u>	(Import)
0500	Continuous	1700				DYSINGER EAST 2700 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 500 MW	TTC with All Lines In Service 3200 MW
EASTVIEW-SPRNBK__345_W79					FWD	
Mon 10/17/2022	to	Mon 10/17/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)
2130	Continuous	2200				UPNY CONED 4350 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 3465 MW	TTC with All Lines In Service 7815 MW
RAMAPO__-BUCHAN_N_345_Y94					FWD	
Tue 10/18/2022	to	Sun 10/30/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>06/18/2022</u>	(Import)
0001	Continuous	0200				UPNY CONED 7580 MW
Work scheduled by: ConEd					Impacts Total Transfer Capability 235 MW	TTC with All Lines In Service 7815 MW
PANNELL_-CLAY_____345_1					FWD	
Mon 10/24/2022	to	Fri 10/28/2022				(Import)
0700	Continuous	1530				WEST CENTRAL 1300 MW
Work scheduled by: NYPA					Impacts Total Transfer Capability 950 MW	TTC with All Lines In Service 2250 MW
HURLYAVE-ROSETON__345_303					FWD	
Mon 10/24/2022	to	Fri 11/04/2022	<u>UPDATED</u>	<u>by CH</u>	<u>04/13/2022</u>	(Import)
0800	Continuous	1600				UPNY CONED 4100 MW
Work scheduled by: CHGE					Impacts Total Transfer Capability 3715 MW	TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
 0800 Daily 1500
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
 0800 Daily 1500
 Work scheduled by: NYSEG

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

PANNELL_-CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

CLAY_-EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022 **UPDATED by NGRID 05/09/2022**
 0600 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
 0600 Continuous 1600
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
 0600 Continuous 1600
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
 0600 Continuous 1600
 Work scheduled by: LI

FWD
 (Import)
 SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD	
Tue 11/01/2022	to	Sat 11/19/2022		(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u> by NGRID <u>12/29/2021</u>	(Import)	
0700	Continuous	1900	CENTRAL EAST - VC	2520 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	455 MW	
			TTC with All Lines In Service	2975 MW	
LEEDS___345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u> by NGRID <u>12/29/2021</u>	(Import)	
0700	Continuous	1900	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	<u>UPDATED</u> by NGRID <u>12/29/2021</u>	(Import)	
0700	Continuous	1900	CENTRAL EAST - VC	1470 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	1505 MW	
			TTC with All Lines In Service	2975 MW	
PORTER__-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022		(Import)	
0700		1900	CENTRAL EAST - VC	1300 MW	
Work scheduled by:			Impacts Total Transfer Capability	1675 MW	
			TTC with All Lines In Service	2975 MW	
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW
LEEDS___-HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022		(Import)	
0800	Continuous	1600	UPNY CONED	4100 MW	
Work scheduled by: CHGE			Impacts Total Transfer Capability	3715 MW	
			TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CE 06/30/2022

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

UPDATED by CE 06/30/2022

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
 0800 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJ - NY **2300 MW**
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2850 MW

W49TH_ST-E13THSTA_345_M54

Tue 11/15/2022 to Thu 11/17/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

Mon 11/21/2022 to Fri 12/09/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022
 0800 Continuous 1600
 Work scheduled by: PJM

UPDATED by PJM 08/09/2022

FWD
 (Import)
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
EASTVIEW-SPRNBK__345_W79			FWD
Sat 11/26/2022	to	Sat 11/26/2022	(Import)
0130	Continuous	0200	
Work scheduled by: ConEd			
		<u>UPDATED</u> <u>by CONED</u> <u>06/18/2022</u>	UPNY CONED 4350 MW
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
BUCHAN_S-MILLWOOD_345_W98			FWD
Tue 11/29/2022	to	Thu 12/01/2022	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 7680 MW
			Impacts Total Transfer Capability 135 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
MILLWOOD_345KV_18			FWD
Tue 11/29/2022	to	Thu 12/01/2022	(Import)
0001	Continuous	0200	
Work scheduled by: ConEd			
			UPNY CONED 4350 MW
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
MOSES__-ADIRNDCK_230_MA1			FWD
Wed 11/30/2022	to	Wed 03/01/2023	(Import)
0700	Continuous	1100	
Work scheduled by: NYPA			
			MOSES SOUTH 2300 MW
			Impacts Total Transfer Capability 850 MW
			TTC with All Lines In Service 3150 MW
<hr/>			
CRICKVLY-PLSNTVLY_345_F84			FWD
Thu 12/01/2022	to	Thu 12/15/2022	(Import)
0001	Continuous	2200	
Work scheduled by: ConEd			
			SCH - NE - NY 600 MW
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 1400 MW
<hr/>			
CRICKVLY-PLSNTVLY_345_F84			FWD REV
Thu 12/01/2022	to	Thu 12/15/2022	(Import) (Export)
0001	Continuous	2200	
Work scheduled by: ConEd			
			SCH - NPX_1385 100 MW 100 MW
			Impacts Total Transfer Capability 100 MW 100 MW
			TTC with All Lines In Service 200 MW 200 MW
<hr/>			
MILLWOOD_345KV_18			FWD
Fri 12/02/2022	to	Mon 12/12/2022	(Import)
0001	Continuous	1800	
Work scheduled by: ConEd			
			UPNY CONED 4350 MW
			Impacts Total Transfer Capability 3465 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **5200 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by:

FWD

(Import)

TOTAL EAST **5100 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 6000 MW

RAMAPO___345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Location	Start Date	End Date	Time	Day	Work Scheduled by	SCH	FWD (Import)	REV (Export)
RAMAPO_500_345_BK	12/12/2022	12/16/2022	0001	Continuous	ConEd	PJ - NY	1650 MW	1200 MW
						Impacts Total Transfer Capability	1200 MW	1000 MW
						TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO_500_345_BK	12/12/2022	12/16/2022	0001	Continuous	ConEd	UPNY CONED	7480 MW	
						Impacts Total Transfer Capability	335 MW	
						TTC with All Lines In Service	7815 MW	
W49TH_ST-E13THSTA_345_M54	12/13/2022	12/14/2022	0001	Continuous	ConEd	SPR/DUN-SOUTH	3800 MW	
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
CRICKVLY-PLSNTVLY_345_F83	12/16/2022	12/31/2022	0001	Continuous	ConEd	SCH - NE - NY	600 MW	
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	1400 MW	
CRICKVLY-PLSNTVLY_345_F83	12/16/2022	12/31/2022	0001	Continuous	ConEd	SCH - NPX_1385	100 MW	100 MW
						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
HOMRC_NY-MAINS_NY_345_47	12/22/2022	12/22/2022	0800	Continuous	PJM	SCH - PJ - NY		
						Impacts Total Transfer Capability		
						TTC with All Lines In Service		
W49TH_ST-E13THSTA_345_M54	12/25/2022	12/25/2022	0130	Continuous	ConEd	SPR/DUN-SOUTH	3800 MW	
						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY _____ -EDIC _____ 345_1-16			FWD
Fri 12/30/2022 to Sat 12/31/2022	UPDATED	by NGRID	(Import)
0600 Continuous 1900			OSWEGO EXPORT 4850 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 400 MW
			TTC with All Lines In Service 5250 MW
<hr/>			
FRASER _____ 345_FRASER SVC			FWD
Tue 01/03/2023 to Tue 02/28/2023	UPDATED	by NYPA	(Import)
0700 Continuous 1730			CENTRAL EAST - VC 2935 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 40 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
NIAGARA _____ -PACKARD _____ 230_62			FWD REV
Mon 01/09/2023 to Fri 01/20/2023			(Import) (Export)
0500 Continuous 1900			SCH - OH - NY 900 MW 1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability 1400 MW 150 MW
			TTC with All Lines In Service 2300 MW 2000 MW
<hr/>			
EDIC _____ -FRASER _____ 345_EF24-40			FWD
Wed 03/01/2023 to Sat 04/15/2023			(Import)
0600 Continuous 1800			CENTRAL EAST - VC 2500 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 475 MW
			TTC with All Lines In Service 2975 MW
<hr/>			
N.SCTLND-ALPS _____ 345_2			FWD
Mon 03/27/2023 to Fri 05/19/2023	UPDATED	by NGRID	(Import)
0700 Continuous 1900			SCH - NE - NY 900 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 500 MW
			TTC with All Lines In Service 1400 MW
<hr/>			
N.SCTLND-ALPS _____ 345_2			FWD REV
Mon 03/27/2023 to Fri 05/19/2023	UPDATED	by NGRID	(Import) (Export)
0700 Continuous 1900			SCH - NPX_1385 100 MW 100 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 100 MW 100 MW
			TTC with All Lines In Service 200 MW 200 MW
<hr/>			
PLSNTVLY _____ 345KV_RNS4			FWD
Sat 04/01/2023 to Sat 04/01/2023			(Import)
0700 Continuous 0730			UPNY CONED 3800 MW
Work scheduled by: NGrid			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__345_Q12

Thu 04/13/2023 to Sat 04/22/2023 **UPDATED by CE 06/14/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
 1830 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
 0700 Continuous 0730
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

CLAY__-EDIC__345_2-15

Mon 04/17/2023 to Fri 04/28/2023
 0600 Continuous 1800
 Work scheduled by: NGrid

FWD
 (Import)
 OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

PANNELL_-CLAY__345_1

Mon 04/24/2023 to Fri 04/28/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>			
MOTTHAVN-RAINEY	345_Q12		FWD
Tue 04/25/2023	to	Tue 04/25/2023	(Import)
0130	Continuous	0200	3800 MW
Work scheduled by: ConEd			SPR/DUN-SOUTH
			Impacts Total Transfer Capability 800 MW
			TTC with All Lines In Service 4600 MW
<hr/>			
PLSNTVLY	345KV_RNS5		FWD
Sun 04/30/2023	to	Sun 04/30/2023	(Import)
1830	Continuous	1900	3800 MW
Work scheduled by: NGrid			UPNY CONED
			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
SHOR_NPX-SHOREHAM	138_CSC		FWD REV
Mon 05/01/2023	to	Fri 05/05/2023	(Import) (Export)
0600	Continuous	1800	0 MW 0 MW
Work scheduled by: LI			SCH - NPX_CSC
			Impacts Total Transfer Capability 330 MW 330 MW
			TTC with All Lines In Service 330 MW 330 MW
<hr/>			
PANNELL	-CLAY	345_2	FWD
Mon 05/01/2023	to	Fri 05/05/2023	(Import)
0700	Continuous	1530	1300 MW
Work scheduled by: NYPA			WEST CENTRAL
			Impacts Total Transfer Capability 950 MW
			TTC with All Lines In Service 2250 MW
<hr/>			
PLSNTVLY-WOOD_ST	345_F30		FWD
Wed 05/03/2023	to	Mon 05/15/2023	(Import)
0001	Continuous	2200	4000 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 3815 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
PLSNTVLY	345KV_RNS5		FWD
Wed 05/03/2023	to	Mon 05/15/2023	(Import)
0001	Continuous	2200	3800 MW
Work scheduled by: ConEd			UPNY CONED
			Impacts Total Transfer Capability 4015 MW
			TTC with All Lines In Service 7815 MW
<hr/>			
W49TH_ST	345KV_6		FWD
Sat 05/06/2023	to	Sat 05/06/2023	(Import)
0001	Continuous	0030	300 MW
Work scheduled by: ConEd			SCH - PJM_HTP
			Impacts Total Transfer Capability 360 MW
			TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY_345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER -GILBOA 345_GF5-35					FWD	
Mon 09/11/2023	to	Sun 09/17/2023			(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2650 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	325 MW
					TTC with All Lines In Service	2975 MW
SPRNBRK -W49TH_ST_345_M51					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
SPRNBRK 345KV_RNS5					FWD	
Fri 09/15/2023	to	Mon 10/23/2023	<u>UPDATED</u>	<u>by CE</u>	<u>08/10/2022</u>	(Import)
0001	Continuous	0200		SPR/DUN-SOUTH	3200 MW	
Work scheduled by: ConEd					Impacts Total Transfer Capability	1400 MW
					TTC with All Lines In Service	4600 MW
CLAY -EDIC 345_2-15					FWD	
Mon 09/18/2023	to	Fri 09/22/2023			(Import)	
0700	Continuous	1530		OSWEGO EXPORT	4850 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	400 MW
					TTC with All Lines In Service	5250 MW
MARCY 345KV_CSC					FWD	
Mon 09/25/2023	to	Sat 10/07/2023			(Import)	
0700	Continuous	1530		CENTRAL EAST - VC	2925 MW	
Work scheduled by: NYPA					Impacts Total Transfer Capability	50 MW
					TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC					FWD	REV
Mon 10/02/2023	to	Fri 10/06/2023			(Import)	(Export)
0600	Continuous	1800		SCH - NPX_CSC	0 MW	0 MW
Work scheduled by: LI					Impacts Total Transfer Capability	330 MW
					TTC with All Lines In Service	330 MW
NEPTUNE -DUFFYAVE_345_NEPTUNE					FWD	
Mon 10/09/2023	to	Fri 10/13/2023			(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	0 MW	
Work scheduled by: LI					Impacts Total Transfer Capability	660 MW
					TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Saturday ,August 13, 2022 to Monday ,February 12, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service