

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_ - FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
2050 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_ - FARRAGUT_345_B3402 & MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
 0001 2359
 Work scheduled by:

FWD REV
 (Import) (Export)
2000 MW 1150 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 EXT FORCE by CONED 08/06/2022
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
2050 MW
 SCH - PJ - NY
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD - ROTTRDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022 UPDATED by NYISO 06/30/2022
 1130 Continuous 1000
 Work scheduled by: NYISO

FWD
 (Import)
2805 MW
 CENTRAL EAST - VC
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1500

Wed 07/20/2022 to Mon 08/15/2022 EXTENDED by IESO 07/28/2022
 0001 Continuous 0400
 Work scheduled by: IESO

FWD
 (Import)
1800 MW
 SCH - OH - NY
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Mon 08/15/2022 UPDATED by IESO 07/27/2022
 1600 Continuous 0359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NIAGARA_ - DYSINGER_345_ND2 & DYSINGER-STA_255_345_DH2

Tue 08/09/2022 to Wed 08/10/2022
 2000 1000
 Work scheduled by:

FWD
 (Import)
2500 MW
 DYSINGER EAST
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255__345_DH2

Tue 08/09/2022 to Thu 08/11/2022
2000 Continuous 1000
Work scheduled by: NT

UPDATED by NYISO 08/07/2022

FWD
(Import)
DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NIAGARA_-DYSINGER_345_ND2

Tue 08/09/2022 to Thu 08/11/2022
2000 Continuous 1000
Work scheduled by: NT

UPDATED by NYISO 08/07/2022

FWD
(Import)
DYSINGER EAST **2700 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 08/22/2022
0800 Continuous 0759
Work scheduled by: IESO

by IESO 08/12/2022

FWD
(Import)
SCH - OH - NY **1700 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

Wed 08/10/2022 to Thu 08/11/2022
2000 1000
Work scheduled by:

FWD
(Import)
DYSINGER EAST **2500 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 3200 MW

BECK___-NIAGARA_345_PA301

Thu 08/11/2022 to Sun 08/14/2022
0500 Continuous 1900
Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **900 MW 800 MW**
Impacts Total Transfer Capability 1000 MW 750 MW
TTC with All Lines In Service 1900 MW 1550 MW

MOSES___-ADIRNDCK_230_MA2

Thu 08/11/2022 to Thu 09/15/2022
0500 Continuous 1100
Work scheduled by: NYPA

UPDATED by NYPA 08/05/2022

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FRASANNX-COOPERS__345_UCC2-41

Thu 08/11/2022 to Fri 09/09/2022
0700 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 08/05/2022

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2500 MW**
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___ - FRASANNX_345_UCC2-41

Thu 08/11/2022 to Fri 09/09/2022
0700 Continuous 1700

UPDATED

by NYPA

08/05/2022

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

MARCY_SO_SERIES_COMP_I/S

Thu 08/11/2022 to Fri 09/09/2022
0711 Continuous 1700

Work scheduled by: NYISO

CENTRAL EAST - VC
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Mon 09/12/2022
2219 Continuous 2359

FORCED

by NYSEG

08/12/2022

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLE-DUNWODIE_345_W89

Fri 08/12/2022 to Fri 08/12/2022
0001 Continuous 0030

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

EFISHKIL-WOOD_ST_345_F38

Fri 08/12/2022 to Tue 08/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

WOOD_ST_-PLSNTVLE_345_Y86

Fri 08/12/2022 to Tue 08/16/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

NIAGARA_-PACKARD_230_61

Fri 08/12/2022 to Fri 08/12/2022
1100 Daily(No Weekends) 1500

Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

STLAWRNC-MOSES____230_L34P

Mon 08/15/2022 to Tue 04/18/2023
0400 Continuous 2359

EXTENDED by IESO 05/18/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

SCH-NYISO-HQ_LIMIT_800

Mon 08/15/2022 to Tue 08/16/2022
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
800 MW
200 MW
1000 MW

SCH-IMO-NYISO_LIMIT_1300

Mon 08/15/2022 to Mon 08/15/2022
0700 Continuous 1759

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
1600 MW
300 MW
1900 MW

SCH-NYISO-IMO_LIMIT_1200

Mon 08/15/2022 to Mon 08/15/2022
0700 Continuous 1759

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

REV
(Export)
1500 MW
50 MW
1550 MW

PLSNTVLE-DUNWODIE_345_W89

Tue 08/16/2022 to Tue 08/16/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
4000 MW
3815 MW
7815 MW

BECK____-PACKARD_230_BP76

Wed 08/17/2022 to Wed 08/17/2022
0800 Daily(No Weekends) 1159

UPDATED by NGRID 08/06/2022

Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD REV
(Import) (Export)
1500 MW 1000 MW
400 MW 550 MW
1900 MW 1550 MW

SCH-IMO-NYISO_LIMIT_1300

Wed 08/17/2022 to Sun 08/21/2022
1200 Continuous 1659

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD
(Import)
1600 MW
300 MW
1900 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_LIMIT_1200

Wed 08/17/2022 to Sun 08/21/2022
1200 Continuous 1659
Work scheduled by: IESO

UPDATED by IESO 08/12/2022

SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1550 MW

REV
(Export)

SCH-NYISO-HQ_LIMIT_800

Mon 08/22/2022 to Tue 08/23/2022
0600 Continuous 1800
Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530
Work scheduled by: NYPA

UPDATED by NYPA 08/12/2022

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Sat 08/27/2022 to Sat 08/27/2022
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022
0130 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

ROSETON - ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600
Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 08/30/2022 to Tue 08/30/2022
0500 Continuous 1800

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	1250 MW	1100 MW
Impacts Total Transfer Capability	650 MW	450 MW
TTC with All Lines In Service	1900 MW	1550 MW

EFISHKIL-WOOD_ST_345_F38

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	3815 MW
TTC with All Lines In Service	7815 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	4000 MW
Impacts Total Transfer Capability	3815 MW
TTC with All Lines In Service	7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 09/01/2022 to Sat 09/03/2022
0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7210 MW
Impacts Total Transfer Capability	605 MW
TTC with All Lines In Service	7815 MW

MOTTHAVN-RAINEY_345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPDATED by CE 06/14/2022

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_6

Mon 09/05/2022 to Wed 09/07/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 06/27/2022

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_8

Mon 09/05/2022 to Wed 09/07/2022
0001 Continuous 0300

Work scheduled by: ConEd

UPDATED by CONED 06/27/2022

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

WOOD_ST_-PLSNTVLE_345_Y87

Mon 09/05/2022 to Fri 09/09/2022
0001 Continuous 2200

UPDATED by CONED 06/27/2022

Work scheduled by: ConEd

FWD
(Import)
7260 MW
UPNY CONED
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 09/05/2022 to Sat 09/10/2022
0001 Continuous 0200

UPDATED by CONED 06/27/2022

Work scheduled by: ConEd

FWD
(Import)
4000 MW
UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NRTH1385-NRTHPORT_138_NNC

Tue 09/06/2022 to Sat 09/10/2022
0500 Continuous 1700

Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

FWD
(Import)
240 MW
SCH - HQ_CEDARS
Impacts Total Transfer Capability 30 MW
TTC with All Lines In Service 270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

		REV
		(Export)
SCH - HQ_CEDARS		0 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		100 MW

S.RIPLEY-DUNKIRK_230_68

Tue 09/06/2022 to Tue 09/06/2022
0730 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC_-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S

Thu 09/08/2022 to Fri 09/09/2022
0700 1700

Work scheduled by:

FWD
(Import)
1435 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 1540 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTDAM_230_31

Thu 09/08/2022 to Mon 09/12/2022
0700 1000

Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/08/2022 to Tue 12/31/2030
0700 Continuous 2359

Work scheduled by: NGrid

UPDATED by NGRID 06/30/2022

FWD
(Import)
CENTRAL EAST - VC **1670 MW**
Impacts Total Transfer Capability 1305 MW
TTC with All Lines In Service 2975 MW

DUNWODIE_345KV_6

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/27/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/27/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/10/2022 to Sat 09/10/2022
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/27/2022

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Sat 09/10/2022 to Sun 09/11/2022
0201 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS3

Mon 09/12/2022 to Wed 09/14/2022
0201 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022
0700 Continuous 1530

Work scheduled by: NYPA

UPDATED

by NYPA

08/02/2022

FWD

(Import)

CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

EDIC__ -N.SCTLND_345_14 & PORTER__ -ROTTDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 2359

Work scheduled by:

FWD

(Import)

CENTRAL EAST - VC **1500 MW**
Impacts Total Transfer Capability 1475 MW
TTC with All Lines In Service 2975 MW

PORTER__ -ROTTDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 Continuous 2359

Work scheduled by: NGrid

FWD

(Import)

CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_500

Wed 09/14/2022 to Wed 09/14/2022
0600 Continuous 1800

Work scheduled by: ISONE

FWD

(Import)

SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

W49TH_ST-E13THSTA_345_M54

Thu 09/15/2022 to Thu 09/15/2022
0001 Continuous 0031

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

SPRNBK__ 345KV_RS3 & SPRNBK__ 345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
0001 0300

Work scheduled by:

FWD

(Import)

SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
0001 Continuous 2200

Work scheduled by: ConEd

FWD

(Import)

SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022

0001 0200

Work scheduled by:

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

MOSES -ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022

1101 Continuous 1800

Work scheduled by: NYPA

	FWD
	(Import)
MOSES SOUTH	2100 MW
Impacts Total Transfer Capability	1050 MW
TTC with All Lines In Service	3150 MW

EASTVIEW-SPRNBK_345_W78

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

	FWD
	(Import)
UPNY CONED	4350 MW
Impacts Total Transfer Capability	3465 MW
TTC with All Lines In Service	7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

	FWD
	(Import)
UPNY CONED	7550 MW
Impacts Total Transfer Capability	265 MW
TTC with All Lines In Service	7815 MW

SPRNBK_345KV_RNS3

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

DUNWODIE_345KV_4

Mon 09/19/2022 to Mon 09/19/2022

0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/19/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 1

Mon 09/19/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 09/19/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MILLWOOD_345KV_18

Mon 09/19/2022 to Mon 09/19/2022 **EXTENDED by CONED 07/22/2022**
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FRASER_345_FRASER SVC

Mon 09/19/2022 to Tue 09/27/2022
0600 Continuous 1700
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345 UE1-7

Mon 09/19/2022 to Sat 10/08/2022 **UPDATED by NYPA 08/10/2022**
0600 Continuous 1930
Work scheduled by: NYPA **ARR: 19&16**

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

COOPERS_-DOLSONAV_345_CCDA42

Mon 09/19/2022 to Thu 09/29/2022
0800 Continuous 1630
Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022
0800 Continuous 1600
Work scheduled by: CHGE

10/04/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Fri 09/23/2022 to Fri 09/23/2022
2130 Continuous 2200
Work scheduled by: ConEd

EXTENDED by CONED 07/22/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_4

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBRK_345KV_RNS5

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W64

Sat 09/24/2022 to Tue 09/27/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

ADIRNDCK-PORTER__230_12

Mon 09/26/2022 to Wed 11/30/2022
0630 Continuous 1700
Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
0201 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK__345KV_RNS5

Thu 09/29/2022 to Sat 10/01/2022
0001 Continuous 0200

UPDATED by CONED 06/08/2022

Work scheduled by: ConEd

FWD
(Import)
3200 MW
SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
1250 MW
CONED - LIPA
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

SPRNBK_-EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
0001 Continuous 2359

UPDATED by CONED 03/10/2022

Work scheduled by: LI

FWD
(Import)
775 MW
CONED - LIPA
Impacts Total Transfer Capability 725 MW
TTC with All Lines In Service 1500 MW

CHAT_DC_GC1

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
2850 MW
MOSES SOUTH
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC1

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
500 MW
SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

CHAT_DC_GC1 & CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 0200

Work scheduled by:

FWD
(Import)
2550 MW
MOSES SOUTH
Impacts Total Transfer Capability 600 MW
TTC with All Lines In Service 3150 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC1 & CHAT_DC_GC2				FWD	REV
				(Import)	(Export)
Sun 10/02/2022	to	Sun 10/02/2022			
0001		0200			
Work scheduled by:				SCH - HQ - NY	1370 MW
				Impacts Total Transfer Capability	130 MW
				TTC with All Lines In Service	1500 MW
CHAT_DC_GC2				FWD	
				(Import)	
Sun 10/02/2022	to	Sun 10/02/2022			
0001	Continuous	0200			
Work scheduled by: HQ				MOSES SOUTH	2850 MW
				Impacts Total Transfer Capability	300 MW
				TTC with All Lines In Service	3150 MW
CHAT_DC_GC2					REV
					(Export)
Sun 10/02/2022	to	Sun 10/02/2022			
0001	Continuous	0200			
Work scheduled by: HQ				SCH - HQ - NY	500 MW
				Impacts Total Transfer Capability	500 MW
				TTC with All Lines In Service	1000 MW
SCH-HQ-NYISO_LIMIT_1150				FWD	
				(Import)	
Sun 10/02/2022	to	Sun 10/02/2022			
0001	Continuous	0200			
Work scheduled by: HQ				SCH - HQ - NY	1150 MW
				Impacts Total Transfer Capability	350 MW
				TTC with All Lines In Service	1500 MW
CLRKSCRN-OAKDALE__345_36				FWD	
				(Import)	
Mon 10/03/2022	to	Fri 10/07/2022	UPDATED by NYSEG 04/20/2022		
0830	Continuous	1530			
Work scheduled by: NYSEG				CENTRAL EAST - VC	2650 MW
				Impacts Total Transfer Capability	325 MW
				TTC with All Lines In Service	2975 MW
SHOR_NPX-SHOREHAM_138_CSC				FWD	REV
				(Import)	(Export)
Mon 10/03/2022	to	Fri 10/21/2022	UPDATED by LI 01/07/2022		
1000	Continuous	1500			
Work scheduled by: LI				SCH - NPX_CSC	0 MW
				Impacts Total Transfer Capability	330 MW
				TTC with All Lines In Service	330 MW
W49TH_ST_345KV_7				FWD	
				(Import)	
Tue 10/04/2022	to	Tue 10/04/2022			
0201	Continuous	0230			
Work scheduled by: ConEd				SCH - PJM_HTP	300 MW
				Impacts Total Transfer Capability	360 MW
				TTC with All Lines In Service	660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022
0001 Continuous 0031
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Sat 11/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700
Work scheduled by: NYPA

UPDATED by NYPA 02/10/2022

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

FWD
(Import)

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022
2130 Continuous 2200
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

RAMAPO__-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

PANNELL_-CLAY____345_1

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

HURLYAVE-ROSETON__345_303

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600
Work scheduled by: CHGE

UPDATED by CH 04/13/2022

UPNY CONED
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL -CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY -EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA__-N.SCTLND_345_GNS-1

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

LEEDS___345KV_R94301

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MARCY___-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022 **UPDATED by NGRID 12/29/2021**
0700 Continuous 1900
Work scheduled by: NGrid **ARR: 19**

FWD
(Import)
CENTRAL EAST - VC **1470 MW**
Impacts Total Transfer Capability 1505 MW
TTC with All Lines In Service 2975 MW

PORTER__-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18

Tue 11/01/2022 to Tue 12/06/2022
0700 1900
Work scheduled by:

FWD
(Import)
CENTRAL EAST - VC **1300 MW**
Impacts Total Transfer Capability 1675 MW
TTC with All Lines In Service 2975 MW

LINDN_CG-LNDVFT___345_V-3022

Tue 11/01/2022 to Fri 11/04/2022
0800 Continuous 1500
Work scheduled by: PJM

FWD REV
(Import) (Export)
SCH - PJM_VFT **0 MW 0 MW**
Impacts Total Transfer Capability 315 MW 315 MW
TTC with All Lines In Service 315 MW 315 MW

LEEDS___-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
0800 Continuous 1600
Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 06/30/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300
Work scheduled by: ConEd

UPDATED by CE 06/30/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

FWD
(Import)

2300 MW

W49TH_ST-E13THSTA_345_M54

Tue 11/15/2022 to Thu 11/17/2022
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

7580 MW

E13THSTA-FARRAGUT_345_45

Mon 11/21/2022 to Fri 12/09/2022
0001 Continuous 0200
Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022
0800 Continuous 1600
Work scheduled by: PJM

UPDATED by PJM 08/09/2022

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Sat 11/26/2022 to Sat 11/26/2022
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CONED 06/18/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MA1

Wed 11/30/2022 to Wed 03/01/2023
0700 Continuous 1100
Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Thu 12/15/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Thu 12/15/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022
0001 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
TOTAL EAST **5200 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022
0001 2000
Work scheduled by:

FWD
(Import)
TOTAL EAST **5100 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 6000 MW

RAMAPO___345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022

0001 Continuous 2000

Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

W49TH_ST-E13THSTA_345_M54

Tue 12/13/2022 to Wed 12/14/2022

0001 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022

0001 Continuous 2200

Work scheduled by: ConEd

	FWD
	(Import)
SCH - NE - NY	600 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022

0001 Continuous 2200

Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022

0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Sun 12/25/2022 to Sun 12/25/2022

0130 Continuous 0200

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CLAY____-EDIC____345_1-16					FWD		
Fri 12/30/2022	to	Sat 12/31/2022	UPDATED	by NGRID	05/09/2022	(Import)	
0600	Continuous	1900					
Work scheduled by: NGrid					OSWEGO EXPORT	4850 MW	
					Impacts Total Transfer Capability	400 MW	
					TTC with All Lines In Service	5250 MW	
FRASER____345_FRASER SVC					FWD		
Tue 01/03/2023	to	Tue 02/28/2023	UPDATED	by NYPA	12/30/2021	(Import)	
0700	Continuous	1730					
Work scheduled by: NYPA					CENTRAL EAST - VC	2935 MW	
					Impacts Total Transfer Capability	40 MW	
					TTC with All Lines In Service	2975 MW	
NIAGARA_-PACKARD____230_62					FWD		
Mon 01/09/2023	to	Fri 01/20/2023				(Import)	REV
0500	Continuous	1900					
Work scheduled by: NYPA					SCH - OH - NY	900 MW	1850 MW
					Impacts Total Transfer Capability	1400 MW	150 MW
					TTC with All Lines In Service	2300 MW	2000 MW
EDIC____-FRASER____345_EF24-40					FWD		
Wed 03/01/2023	to	Sat 04/15/2023				(Import)	
0600	Continuous	1800					
Work scheduled by: NGrid					CENTRAL EAST - VC	2500 MW	
					Impacts Total Transfer Capability	475 MW	
					TTC with All Lines In Service	2975 MW	
N.SCTLND-ALPS____345_2					FWD		
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED	by NGRID	06/16/2022	(Import)	
0700	Continuous	1900					
Work scheduled by: NGrid					SCH - NE - NY	900 MW	
					Impacts Total Transfer Capability	500 MW	
					TTC with All Lines In Service	1400 MW	
N.SCTLND-ALPS____345_2					FWD		
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED	by NGRID	06/16/2022	(Import)	REV
0700	Continuous	1900					
Work scheduled by: NGrid					SCH - NPX_1385	100 MW	100 MW
					Impacts Total Transfer Capability	100 MW	100 MW
					TTC with All Lines In Service	200 MW	200 MW
PLSNTVLY_345KV_RNS4					FWD		
Sat 04/01/2023	to	Sat 04/01/2023				(Import)	
0700	Continuous	0730					
Work scheduled by: NGrid					UPNY CONED	3800 MW	
					Impacts Total Transfer Capability	4015 MW	
					TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__ -PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__ 345_Q12

Thu 04/13/2023 to Sat 04/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__ -PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CLAY__ -EDIC__ 345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY__ 345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Tue 04/25/2023 to Tue 04/25/2023
0130 Continuous 0200

Work scheduled by: ConEd

UPDATED

by CE

06/14/2022

SPR/DUN-SOUTH

Impacts Total Transfer Capability 800 MW

TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

3800 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800

Work scheduled by: LI

SCH - NPX_CSC

Impacts Total Transfer Capability 330 MW 330 MW

TTC with All Lines In Service 330 MW 330 MW

FWD

(Import) (Export)

0 MW 0 MW

PANNELL_-CLAY___345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL

Impacts Total Transfer Capability 950 MW

TTC with All Lines In Service 2250 MW

FWD

(Import)

1300 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 3815 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

4000 MW

PLSNTVLY_345KV_RNS5

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200

Work scheduled by: ConEd

UPNY CONED

Impacts Total Transfer Capability 4015 MW

TTC with All Lines In Service 7815 MW

FWD

(Import)

3800 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

SCH - PJM_HTP

Impacts Total Transfer Capability 360 MW

TTC with All Lines In Service 660 MW

FWD

(Import)

300 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY___345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER__ -GILBOA__ 345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBRK__ -W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBRK__ 345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY__ -EDIC__ 345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

MARCY__ 345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Sunday ,August 14, 2022 to Tuesday ,February 13, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023 **UPDATED by PJM 01/11/2022**
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service