

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_ - FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023
0001 Continuous 2359

EXT FORCE by CONED 08/06/2022

Work scheduled by: ConEd

FWD
(Import)
2050 MW
SCH - PJ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

HUDSONP_ - FARRAGUT_345_B3402 & MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
0001 2359

Work scheduled by:

FWD REV
(Import) (Export)
2000 MW 1150 MW
SCH - PJ - NY
Impacts Total Transfer Capability 250 MW 50 MW
TTC with All Lines In Service 2250 MW 1200 MW

MARION_ - FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
0001 Continuous 2359

EXT FORCE by CONED 08/06/2022

Work scheduled by: ConEd

FWD
(Import)
2050 MW
SCH - PJ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 2250 MW

GORDONRD - ROTTRDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022
1130 Continuous 1000

UPDATED by NYISO 06/30/2022

Work scheduled by: NYISO

FWD
(Import)
2805 MW
CENTRAL EAST - VC
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1500

Wed 07/20/2022 to Mon 08/15/2022
0001 Continuous 0400

EXTENDED by IESO 07/28/2022

Work scheduled by: IESO

FWD
(Import)
1800 MW
SCH - OH - NY
Impacts Total Transfer Capability 100 MW
TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Sun 10/02/2022
1600 Continuous 2359

EXTENDED by IESO 08/15/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

DYSINGER-STA_255_345_DH2

Tue 08/09/2022 to Thu 08/11/2022
2000 Continuous 1000

UPDATED by NYISO 08/07/2022

Work scheduled by: NT

FWD
(Import)
2850 MW
DYSINGER EAST
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2

Tue 08/09/2022 to Thu 08/11/2022
2000 Continuous 1000

UPDATED

by NYISO 08/07/2022

Work scheduled by: NT

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

FWD
(Import)

2700 MW

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 08/22/2022
0800 Continuous 0759

by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)

1700 MW

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255_345_DH2

Wed 08/10/2022 to Thu 08/11/2022
2000 1000

Work scheduled by:

DYSINGER EAST
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 3200 MW

FWD
(Import)

2500 MW

BECK_-NIAGARA_345_PA301

Thu 08/11/2022 to Sun 08/14/2022
0500 Continuous 1900

Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability 1000 MW 750 MW
TTC with All Lines In Service 1900 MW 1550 MW

FWD REV
(Import) (Export)

900 MW 800 MW

MOSES_-ADIRNDCK_230_MA2

Thu 08/11/2022 to Thu 09/15/2022
0500 Continuous 1100

UPDATED

by NYPA 08/05/2022

Work scheduled by: NYPA

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

2100 MW

FRASANNX-COOPERS_345_UCC2-41

Thu 08/11/2022 to Fri 09/09/2022
0700 Continuous 1700

UPDATED

by NYPA 08/05/2022

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2500 MW

MARCY_-FRASANNX_345_UCC2-41

Thu 08/11/2022 to Fri 09/09/2022
0700 Continuous 1700

UPDATED

by NYPA 08/05/2022

Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC
Impacts Total Transfer Capability 475 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

2500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY_SO_SERIES_COMP_I/S

Thu 08/11/2022 to Fri 09/09/2022
0711 Continuous 1700
Work scheduled by: NYISO

FWD
(Import)
CENTRAL EAST - VC **2740 MW**
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 2975 MW

HOMRC_NY-MAINS_NY_345_47

Thu 08/11/2022 to Fri 09/02/2022 **FORCED** **by NYSEG** **08/16/2022**
2219 Continuous 1600
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PLSNTVLE-DUNWODIE_345_W89

Fri 08/12/2022 to Fri 08/12/2022 **UPDATED** **by CONED** **08/16/2022**
0001 Continuous 0030
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

EFISHKIL-WOOD_ST_345_F38

Fri 08/12/2022 to Mon 08/15/2022 **UPDATED** **by CONED** **08/16/2022**
0001 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Fri 08/12/2022 to Mon 08/15/2022 **UPDATED** **by CONED** **08/16/2022**
0001 Continuous 0259
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

NIAGARA_-PACKARD_230_61

Fri 08/12/2022 to Fri 08/12/2022
1100 Daily(No Weekends) 1500
Work scheduled by: NGrid

REV
(Export)
SCH - OH - NY **1350 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1550 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/15/2022 to Tue 08/16/2022
0600 Continuous 1800
Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **800 MW**
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-IMO-NYISO_LIMIT_1300

Mon 08/15/2022 to Mon 08/15/2022
0700 Continuous 1759

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)
1600 MW

SCH-NYISO-IMO_LIMIT_1200

Mon 08/15/2022 to Mon 08/15/2022
0700 Continuous 1759

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1550 MW

REV
(Export)
1500 MW

SCH-NYISO-HQ_LIMIT_800

Wed 08/17/2022 to Thu 08/18/2022
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)
800 MW

BECK - PACKARD_230_BP76

Wed 08/17/2022 to Wed 08/17/2022
0800 Daily(No Weekends) 1159

UPDATED by NGRID 08/06/2022

Work scheduled by: NGrid

SCH - OH - NY
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 1900 MW

FWD
(Import) (Export)
1500 MW 1000 MW

SCH-IMO-NYISO_LIMIT_1300

Wed 08/17/2022 to Sun 08/21/2022
1200 Continuous 1659

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 1900 MW

FWD
(Import)
1600 MW

SCH-NYISO-IMO_LIMIT_1200

Wed 08/17/2022 to Sun 08/21/2022
1200 Continuous 1659

UPDATED by IESO 08/12/2022

Work scheduled by: IESO

SCH - OH - NY
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 1550 MW

REV
(Export)
1500 MW

SCH-NYISO-HQ_LIMIT_800

Mon 08/22/2022 to Tue 08/23/2022
0600 Continuous 1800

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 200 MW
TTC with All Lines In Service 1000 MW

REV
(Export)
800 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBURG_115_PV20

Mon 08/22/2022 to Fri 08/26/2022
0700 Continuous 1530

UPDATED

by NYPA

08/12/2022

Work scheduled by: NYPA

SCH - NE - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST_345KV_6

Sat 08/27/2022 to Sat 08/27/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
0800 Continuous 1600

Work scheduled by: CHGE

FWD
(Import)
UPNY CONED **4400 MW**
Impacts Total Transfer Capability 3415 MW
TTC with All Lines In Service 7815 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 08/30/2022 to Tue 08/30/2022
0500 Continuous 1800

Work scheduled by: NYPA

FWD REV
(Import) (Export)
SCH - OH - NY **1250 MW 1100 MW**
Impacts Total Transfer Capability 650 MW 450 MW
TTC with All Lines In Service 1900 MW 1550 MW

EFISHKIL-WOOD_ST_345_F38

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

Work scheduled by: ConEd

EXTENDED

by CE

08/15/2022

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

UPDATED

by CE

06/14/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

EXTENDED

by CE

08/15/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4000 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

EXTENDED

by CE

08/15/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7210 MW

DUNWODIE_345KV_6

Mon 09/05/2022 to Wed 09/07/2022
0201 Continuous 0300

UPDATED

by CONED

08/15/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_8

Mon 09/05/2022 to Wed 09/07/2022
0201 Continuous 0300

UPDATED

by CONED

08/15/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 09/05/2022 to Fri 09/09/2022
0201 Continuous 2200

UPDATED

by CONED

08/15/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7260 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 09/05/2022 to Sat 09/10/2022
0201 Continuous 0200

UPDATED

by CONED

08/15/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4000 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Tue 09/06/2022 to Sat 09/10/2022
0500 Continuous 1700

Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

	FWD (Import)
SCH - HQ_CEDARS	240 MW
Impacts Total Transfer Capability	30 MW
TTC with All Lines In Service	270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
0500 Continuous 2200

Work scheduled by: HQ

	REV (Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	100 MW

S.RIPLEY-DUNKIRK_230_68

Tue 09/06/2022 to Tue 09/06/2022
0730 Continuous 1800

Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC____-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S

Thu 09/08/2022 to Fri 09/09/2022
0700 1700

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	1435 MW
Impacts Total Transfer Capability	1540 MW
TTC with All Lines In Service	2975 MW

EDIC____-N.SCTLND_345_14 & GORDONRD-ROTTRDAM_230_31

Thu 09/08/2022 to Mon 09/12/2022
0700 1000

Work scheduled by:

	FWD (Import)
CENTRAL EAST - VC	1500 MW
Impacts Total Transfer Capability	1475 MW
TTC with All Lines In Service	2975 MW

EDIC____-N.SCTLND_345_14

Thu 09/08/2022 to Tue 12/31/2030
0700 Continuous 2359

Work scheduled by: NGrid

UPDATED by NGRID 06/30/2022

	FWD (Import)
CENTRAL EAST - VC	1670 MW
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6					FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/15/2022</u>	(Import)
0130	Continuous	0200			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
DUNWODIE_345KV_8					FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/15/2022</u>	(Import)
0130	Continuous	0200			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
WOOD_ST_-PLSNTVLE_345_Y87					FWD
Sat 09/10/2022	to	Sat 09/10/2022	<u>UPDATED</u>	<u>by CONED</u> <u>08/15/2022</u>	(Import)
0130	Continuous	0200			7260 MW
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 555 MW
					TTC with All Lines In Service 7815 MW
BUCHAN_S-MILLWOOD_345_W97					FWD
Sat 09/10/2022	to	Sun 09/11/2022			(Import)
0201	Continuous	2200			7680 MW
Work scheduled by: ConEd					UPNY CONED
					Impacts Total Transfer Capability 135 MW
					TTC with All Lines In Service 7815 MW
SPRNBK_345KV_RNS3					FWD
Mon 09/12/2022	to	Wed 09/14/2022			(Import)
0201	Continuous	1800			3800 MW
Work scheduled by: ConEd					SPR/DUN-SOUTH
					Impacts Total Transfer Capability 800 MW
					TTC with All Lines In Service 4600 MW
FRASER_-GILBOA_345_GF5-35					FWD
Mon 09/12/2022	to	Sun 09/18/2022	<u>UPDATED</u>	<u>by NYPA</u> <u>08/02/2022</u>	(Import)
0700	Continuous	1530			2650 MW
Work scheduled by: NYPA					CENTRAL EAST - VC
					Impacts Total Transfer Capability 325 MW
					TTC with All Lines In Service 2975 MW
EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30					FWD
Mon 09/12/2022	to	Tue 12/31/2030			(Import)
1200		2359			1500 MW
Work scheduled by:					CENTRAL EAST - VC
					Impacts Total Transfer Capability 1475 MW
					TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__ -ROTTRDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
1200 Continuous 2359
Work scheduled by: NGrid

FWD
(Import)
CENTRAL EAST - VC **2805 MW**
Impacts Total Transfer Capability 170 MW
TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_500

Wed 09/14/2022 to Wed 09/14/2022
0600 Continuous 1800
Work scheduled by: ISONE

FWD
(Import)
SCH - NE - NY **700 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1400 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
0001 0300
Work scheduled by:

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **300 MW**
Impacts Total Transfer Capability 1100 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022
0001 0200
Work scheduled by:

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

W49TH_ST-E13THSTA_345_M54

Thu 09/15/2022 to Sat 12/24/2022 **UPDATED by CE 08/15/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES___-ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022

1101 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W78

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

Fri 09/16/2022 to Mon 09/19/2022

2100 Continuous 0200

Work scheduled by: ConEd

UPDATED by CONED 06/25/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/19/2022 to Mon 09/19/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 09/19/2022 to Mon 09/19/2022

0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/19/2022 to Sun 09/25/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1

Mon 09/19/2022 to Sun 09/25/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

SHORE_RD_345_138_BK 2

Mon 09/19/2022 to Sun 09/25/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **1350 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 1500 MW

MILLWOOD_345KV_18

Mon 09/19/2022 to Mon 09/19/2022

0201 Continuous 0230

Work scheduled by: ConEd

EXTENDED by CONED 07/22/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FRASER_345_FRASER SVC

Mon 09/19/2022 to Tue 09/27/2022

0600 Continuous 1700

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

MARCY_-EDIC_345_UE1-7

Mon 09/19/2022 to Sat 10/08/2022

0600 Continuous 1930

Work scheduled by: NYPA

UPDATED by NYPA 08/10/2022

ARR: 19&16

FWD
(Import)
OSWEGO EXPORT **5250 MW**
Impacts Total Transfer Capability 0 MW
TTC with All Lines In Service 5250 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 09/19/2022 to Thu 09/29/2022

0800 Continuous 1630

Work scheduled by: NYSEG

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

LEEDS_-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022

0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Fri 09/23/2022 to Fri 09/23/2022
2130 Continuous 2200

Work scheduled by: ConEd

EXTENDED by CONED 07/22/2022

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

DUNWODIE_345KV_4

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

DUNWODIE_345KV_6

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

MILLWOOD-EASTVIEW_345_W99

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

SPRNBK_345KV_RNS5

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

EASTVIEW-SPRNBK_345_W64

Sat 09/24/2022 to Tue 09/27/2022
0001 Continuous 0200

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

ADIRNDCK-PORTER_230_12

Mon 09/26/2022 to Wed 11/30/2022
0630 Continuous 1700

Work scheduled by: NGrid

MOSES SOUTH
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD-EASTVIEW_345_W99

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
0201 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK_345_W64

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS5

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023 **UPDATED by CONED 03/10/2022**
0001 Continuous 2359
Work scheduled by: LI

FWD
(Import)
CONED - LIPA **1250 MW**
Impacts Total Transfer Capability 250 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT2						FWD	
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED	03/10/2022	(Import)	
0001	Continuous	2359				1250 MW	
Work scheduled by: LI						CONED - LIPA	
						Impacts Total Transfer Capability	250 MW
						TTC with All Lines In Service	1500 MW
SPRNBK_ -EGRDNCTR_345_Y49						FWD	
Sat 10/01/2022	to	Wed 05/31/2023	UPDATED	by CONED	03/10/2022	(Import)	
0001	Continuous	2359				775 MW	
Work scheduled by: LI						CONED - LIPA	
						Impacts Total Transfer Capability	725 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC1						FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)	
0001	Continuous	0200				2850 MW	
Work scheduled by: HQ						MOSES SOUTH	
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1							REV
Sun 10/02/2022	to	Sun 10/02/2022				(Export)	
0001	Continuous	0200				500 MW	
Work scheduled by: HQ						SCH - HQ - NY	
						Impacts Total Transfer Capability	500 MW
						TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)	
0001		0200				2550 MW	
Work scheduled by:						MOSES SOUTH	
						Impacts Total Transfer Capability	600 MW
						TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2						FWD	REV
Sun 10/02/2022	to	Sun 10/02/2022				(Import)	(Export)
0001		0200				1370 MW	0 MW
Work scheduled by:						SCH - HQ - NY	
						Impacts Total Transfer Capability	130 MW
						TTC with All Lines In Service	1500 MW
CHAT_DC_GC2						FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)	
0001	Continuous	0200				2850 MW	
Work scheduled by: HQ						MOSES SOUTH	
						Impacts Total Transfer Capability	300 MW
						TTC with All Lines In Service	3150 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

REV
(Export)

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

SCH - HQ - NY
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

FWD
(Import)

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Tue 04/18/2023
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 08/15/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CLRKSCRN-OAKDALE_345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

CENTRAL EAST - VC
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

LEEDS_345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

CENTRAL EAST - VC
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

FWD
(Import)

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW
TTC with All Lines In Service 330 MW

FWD REV
(Import) (Export)

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230

Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
0201 Continuous 0230
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
0201 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022 **UPDATED by CE 06/30/2022**
0001 Continuous 0300
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 10/08/2022 to Sat 10/08/2022
1730 Continuous 1800
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022
0001 Continuous 0031

UPDATED

by CONED 06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Sat 11/26/2022
0001 Continuous 0200

UPDATED

by CONED 06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022
0500 Continuous 1700

UPDATED

by NYPA 02/10/2022

Work scheduled by: NYPA

DYSINGER EAST
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 3200 MW

FWD

(Import)

2700 MW

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022
2130 Continuous 2200

UPDATED

by CONED 06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

RAMAPO__-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022
0001 Continuous 0200

UPDATED

by CONED 06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7580 MW

PANNELL_-CLAY____345_1

Mon 10/24/2022 to Fri 10/28/2022
0700 Continuous 1530

Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD

(Import)

1300 MW

HURLYAVE-ROSETON__345_303

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600

UPDATED

by CH 04/13/2022

Work scheduled by: CHGE

UPNY CONED
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4100 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE_345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500
Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL -CLAY_345_2

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY -EDIC_345_1-16

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900
Work scheduled by: NGrid

UPDATED by NGRID 05/09/2022

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE -DUFFYAVE_345_NEPTUNE

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2				FWD	
Tue 11/01/2022	to	Sat 11/19/2022		(Import)	
0600	Continuous	1600		SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI				Impacts Total Transfer Capability	285 MW
				TTC with All Lines In Service	660 MW
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	(Import)	
0700	Continuous	1900	by NGRID 12/29/2021	CENTRAL EAST - VC	2520 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	455 MW
				TTC with All Lines In Service	2975 MW
LEEDS____345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	(Import)	
0700	Continuous	1900	by NGRID 12/29/2021	UPNY CONED	3800 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	4015 MW
				TTC with All Lines In Service	7815 MW
MARCY____-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	(Import)	
0700	Continuous	1900	by NGRID 12/29/2021	CENTRAL EAST - VC	1470 MW
Work scheduled by: NGrid				Impacts Total Transfer Capability	1505 MW
				TTC with All Lines In Service	2975 MW
PORTER__-ROTTDRDAM_230_30 & MARCY____-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022		(Import)	
0700		1900		CENTRAL EAST - VC	1300 MW
Work scheduled by:				Impacts Total Transfer Capability	1675 MW
				TTC with All Lines In Service	2975 MW
LINDN_CG-LNDVFT____345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500		SCH - PJM_VFT	0 MW 0 MW
Work scheduled by: PJM				Impacts Total Transfer Capability	315 MW 315 MW
				TTC with All Lines In Service	315 MW 315 MW
LEEDS____-HURLYAVE_345_301				FWD	
Mon 11/07/2022	to	Fri 12/09/2022		(Import)	
0800	Continuous	1600		UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability	3715 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300

UPDATED

by CE

06/30/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022
0230 Continuous 0300

UPDATED

by CE

06/30/2022

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
0800 Continuous 1600

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability 550 MW
TTC with All Lines In Service 2850 MW

FWD

(Import)

2300 MW

RAMAPO_-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022
0001 Continuous 0200

UPDATED

by CONED

06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 235 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

7580 MW

E13THSTA-FARRAGUT_345_45

Mon 11/21/2022 to Fri 12/09/2022
0001 Continuous 0200

Work scheduled by: ConEd

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD

(Import)

3800 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022
0800 Continuous 1600

UPDATED

by PJM

08/09/2022

Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EASTVIEW-SPRNBK_345_W79

Sat 11/26/2022 to Sat 11/26/2022
0130 Continuous 0200

UPDATED

by CONED

06/18/2022

Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

FWD

(Import)

4350 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W98

Tue 11/29/2022 to Thu 12/01/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7680 MW**
Impacts Total Transfer Capability 135 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Tue 11/29/2022 to Thu 12/01/2022

0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MOSES__-ADIRNDCK_230_MA1

Wed 11/30/2022 to Wed 03/01/2023

0700 Continuous 1100

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2300 MW**
Impacts Total Transfer Capability 850 MW
TTC with All Lines In Service 3150 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Thu 12/15/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 12/01/2022 to Thu 12/15/2022

0001 Continuous 2200

Work scheduled by: ConEd

FWD REV
(Import) (Export)
SCH - NPX_1385 **100 MW 100 MW**
Impacts Total Transfer Capability 100 MW 100 MW
TTC with All Lines In Service 200 MW 200 MW

MILLWOOD_345KV_18

Fri 12/02/2022 to Mon 12/12/2022

0001 Continuous 1800

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MARCY__345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022

0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD
	(Import)
TOTAL EAST	5200 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD
	(Import)
UPNY CONED	7480 MW
Impacts Total Transfer Capability	335 MW
TTC with All Lines In Service	7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022
0001 2000
Work scheduled by:

	FWD
	(Import)
TOTAL EAST	5100 MW
Impacts Total Transfer Capability	900 MW
TTC with All Lines In Service	6000 MW

RAMAPO___345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1250 MW
Impacts Total Transfer Capability	350 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	2500 MW	1250 MW
Impacts Total Transfer Capability	350 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

	FWD	REV
	(Import)	(Export)
SCH - PJ - NY	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO___500_345_BK 1500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000
Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD
(Import)
SCH - NE - NY **600 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F83

Fri 12/16/2022 to Sat 12/31/2022
0001 Continuous 2200
Work scheduled by: ConEd

FWD	REV
(Import)	(Export)
SCH - NPX_1385 100 MW	100 MW
Impacts Total Transfer Capability 100 MW	100 MW
TTC with All Lines In Service 200 MW	200 MW

HOMRC_NY-MAINS_NY_345_47

Thu 12/22/2022 to Thu 12/22/2022
0800 Continuous 1600
Work scheduled by: PJM

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

W49TH_ST-E13THSTA_345_M54

Sun 12/25/2022 to Sun 12/25/2022 **UPDATED by CE 08/15/2022**
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY___-EDIC___345_1-16

Fri 12/30/2022 to Sat 12/31/2022 **UPDATED by NGRID 05/09/2022**
0600 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER___345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023 **UPDATED by NYPA 12/30/2021**
0700 Continuous 1730
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2935 MW**
Impacts Total Transfer Capability 40 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_ -PACKARD_ 230_62

Mon 01/09/2023 to Fri 01/20/2023
0500 Continuous 1900

Work scheduled by: NYPA

	FWD	REV
	(Import)	(Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1400 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023
0001 Continuous 0030

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023
0230 Continuous 0300

Work scheduled by: ConEd

	FWD
	(Import)
SPR/DUN-SOUTH	3800 MW
Impacts Total Transfer Capability	800 MW
TTC with All Lines In Service	4600 MW

EDIC_ -FRASER_ 345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023
0600 Continuous 1800

Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	2500 MW
Impacts Total Transfer Capability	475 MW
TTC with All Lines In Service	2975 MW

N.SCTLND-ALPS_ 345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

	FWD
	(Import)
SCH - NE - NY	900 MW
Impacts Total Transfer Capability	500 MW
TTC with All Lines In Service	1400 MW

N.SCTLND-ALPS_ 345_2

Mon 03/27/2023 to Fri 05/19/2023
0700 Continuous 1900

Work scheduled by: NGrid

UPDATED by NGRID 06/16/2022

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	100 MW	100 MW
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	200 MW	200 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
0700 Continuous 0730

Work scheduled by: NGrid

	FWD
	(Import)
UPNY CONED	3800 MW
Impacts Total Transfer Capability	4015 MW
TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ATHENS__ -PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

MOTTHAVN-RAINEY__ 345_Q12

Thu 04/13/2023 to Sat 04/22/2023
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
1830 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS__ -PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900
Work scheduled by: NGrid

FWD
(Import)
UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

CLAY__ -EDIC__ 345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800
Work scheduled by: NGrid

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL_-CLAY__ 345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Tue 04/25/2023 to Tue 04/25/2023
0130 Continuous 0200
Work scheduled by: ConEd

UPDATED by CE 06/14/2022

SPR/DUN-SOUTH
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

FWD
(Import)

3800 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900
Work scheduled by: NGrid

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

3800 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
0600 Continuous 1800
Work scheduled by: LI

SCH - NPX_CSC
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

FWD REV
(Import) (Export)

0 MW 0 MW

PANNELL_-CLAY___345_2

Mon 05/01/2023 to Fri 05/05/2023
0700 Continuous 1530
Work scheduled by: NYPA

WEST CENTRAL
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

FWD
(Import)

1300 MW

PLSNTVLY-WOOD_ST_345_F30

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

4000 MW

PLSNTVLY_345KV_RNS5

Wed 05/03/2023 to Mon 05/15/2023
0001 Continuous 2200
Work scheduled by: ConEd

UPNY CONED
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

FWD
(Import)

3800 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

FWD
(Import)

300 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MARCY_345KV_CSC

Sat 05/06/2023 to Sun 05/07/2023
0600 Continuous 1830

Work scheduled by: NYPA

CANCELLED by NYPA 08/16/2022

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/06/2023 to Sun 05/07/2023
0600 Continuous 1830

Work scheduled by: NYPA

CANCELLED by NYPA 08/16/2022

ARR: 19

FWD
(Import)
CENTRAL EAST - VC **2825 MW**
Impacts Total Transfer Capability 150 MW
TTC with All Lines In Service 2975 MW

VOLNEY_-MARCY_345_19

Sat 05/06/2023 to Sun 05/07/2023
0600 Continuous 1830

Work scheduled by: NYPA

CANCELLED by NYPA 08/16/2022

ARR: 19

FWD
(Import)
OSWEGO EXPORT **4900 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 5250 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

COOPERS_-DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2720 MW**
Impacts Total Transfer Capability 255 MW
TTC with All Lines In Service 2975 MW

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **300 MW**
Impacts Total Transfer Capability 360 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
0130 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SCH - PJM_HTP **450 MW**
Impacts Total Transfer Capability 210 MW
TTC with All Lines In Service 660 MW

MOTTHAVN-RAINEY_345_Q11

Wed 05/17/2023 to Sat 05/20/2023
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_1-16

Mon 09/11/2023 to Fri 09/15/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

SPRNBK_-W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK_345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023 **UPDATED by CE 08/10/2022**
0001 Continuous 0200
Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

CLAY_-EDIC_345_2-15

Mon 09/18/2023 to Fri 09/22/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY____345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
0600 Continuous 1800
Work scheduled by: LI

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
0600 Continuous 1600
Work scheduled by: LI

FWD
(Import)
SCH - PJM_NEPTUNE **375 MW**
Impacts Total Transfer Capability 285 MW
TTC with All Lines In Service 660 MW

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
0700 Continuous 1530
Work scheduled by: NYPA

FWD
(Import)
CENTRAL EAST - VC **2520 MW**
Impacts Total Transfer Capability 455 MW
TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Tuesday ,August 16, 2022 to Thursday ,February 15, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

Mon 11/27/2023 to Fri 12/01/2023

0500 Continuous 1900

Work scheduled by: ConEd

SCH - OH - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

REV

(Export)

1750 MW

250 MW

2000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023

0800 Continuous 1600

Work scheduled by: PJM

UPDATED

by PJM

01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023

0800 Continuous 1600

Work scheduled by: PJM

UPDATED

by PJM

01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service