

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023 **EXT FORCE by CONED 08/06/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

HUDSONP_-FARRAGUT_345_B3402 & MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
 0001 2359
 Work scheduled by:

FWD REV
 (Import) (Export)
 SCH - PJ - NY **2000 MW 1150 MW**
 Impacts Total Transfer Capability 250 MW 50 MW
 TTC with All Lines In Service 2250 MW 1200 MW

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023 **EXT FORCE by CONED 08/06/2022**
 0001 Continuous 2359
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJ - NY **2050 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 2250 MW

GORDONRD-ROTTDAM_230_31

Wed 04/27/2022 to Mon 09/12/2022 **UPDATED by NYISO 06/30/2022**
 1130 Continuous 1000
 Work scheduled by: NYISO

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-IMO-NYISO_LIMIT_1500

Wed 07/20/2022 to Mon 08/15/2022 **EXTENDED by IESO 07/28/2022**
 0001 Continuous 0400
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1800 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1900 MW

STLAWRNC-MOSES_230_L34P

Sat 07/30/2022 to Sun 10/02/2022 **EXTENDED by IESO 08/15/2022**
 1600 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

SCH-IMO-NYISO_LIMIT_1400

Wed 08/10/2022 to Mon 08/22/2022 **by IESO 08/12/2022**
 0800 Continuous 0759
 Work scheduled by: IESO

FWD
 (Import)
 SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1900 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK -NIAGARA_345_PA301						FWD	REV
Thu 08/11/2022 to Sun 08/14/2022						(Import) (Export)	
0500	Continuous	1900			SCH - OH - NY	900 MW	800 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1000 MW 750 MW
						TTC with All Lines In Service	1900 MW 1550 MW
MOSES -ADIRNDCK_230_MA2						FWD	
Thu 08/11/2022 to Thu 09/15/2022						(Import)	
0500	Continuous	1100	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/05/2022</u>	MOSES SOUTH	2100 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	1050 MW
						TTC with All Lines In Service	3150 MW
FRASANX-COOPERS_345_UCC2-41						FWD	
Thu 08/11/2022 to Fri 09/09/2022						(Import)	
0700	Continuous	1700	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/05/2022</u>	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY -FRASANX_345_UCC2-41						FWD	
Thu 08/11/2022 to Fri 09/09/2022						(Import)	
0700	Continuous	1700	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/05/2022</u>	CENTRAL EAST - VC	2500 MW
Work scheduled by: NYPA						Impacts Total Transfer Capability	475 MW
						TTC with All Lines In Service	2975 MW
MARCY_SO_SERIES_COMP_I/S						FWD	
Thu 08/11/2022 to Fri 09/09/2022						(Import)	
0711	Continuous	1700				CENTRAL EAST - VC	2740 MW
Work scheduled by: NYISO						Impacts Total Transfer Capability	235 MW
						TTC with All Lines In Service	2975 MW
HOMRC_NY-MAINS_NY_345_47							
Thu 08/11/2022 to Fri 09/02/2022							
2219	Continuous	1600	<u>FORCED</u>	<u>by NYSEG</u>	<u>08/16/2022</u>	SCH - PJ - NY	
Work scheduled by: NYSEG						Impacts Total Transfer Capability	
						TTC with All Lines In Service	
PLSNTVLE-DUNWODIE_345_W89						FWD	
Fri 08/12/2022 to Fri 08/12/2022						(Import)	
0001	Continuous	0030	<u>UPDATED</u>	<u>by CONED</u>	<u>08/16/2022</u>	UPNY CONED	4000 MW
Work scheduled by: ConEd						Impacts Total Transfer Capability	3815 MW
						TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<hr/>						FWD
EFISHKIL-WOOD_ST__345_F38						(Import)
Fri 08/12/2022	to	Mon 08/15/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/16/2022</u>	
0001	Continuous	0259				4000 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability
						3815 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
WOOD_ST_-PLSNTVLE_345_Y86						FWD
						(Import)
Fri 08/12/2022	to	Mon 08/15/2022	<u>UPDATED</u>	<u>by CONED</u>	<u>08/16/2022</u>	
0001	Continuous	0259				7210 MW
Work scheduled by: ConEd					UPNY CONED	Impacts Total Transfer Capability
						605 MW
					TTC with All Lines In Service	7815 MW
<hr/>						
NIAGARA_-PACKARD__230_61						REV
						(Export)
Fri 08/12/2022	to	Fri 08/12/2022				
1100	Daily(No Weekends)	1500				1350 MW
Work scheduled by: NGrid					SCH - OH - NY	Impacts Total Transfer Capability
						200 MW
					TTC with All Lines In Service	1550 MW
<hr/>						
SCH-NYISO-HQ_LIMIT_800						REV
						(Export)
Mon 08/15/2022	to	Tue 08/16/2022				
0600	Continuous	1800				800 MW
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability
						200 MW
					TTC with All Lines In Service	1000 MW
<hr/>						
SCH-IMO-NYISO_LIMIT_1300						FWD
						(Import)
Mon 08/15/2022	to	Mon 08/15/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>08/12/2022</u>	
0700	Continuous	1759				1600 MW
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability
						300 MW
					TTC with All Lines In Service	1900 MW
<hr/>						
SCH-NYISO-IMO_LIMIT_1200						REV
						(Export)
Mon 08/15/2022	to	Mon 08/15/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>08/12/2022</u>	
0700	Continuous	1759				1500 MW
Work scheduled by: IESO					SCH - OH - NY	Impacts Total Transfer Capability
						50 MW
					TTC with All Lines In Service	1550 MW
<hr/>						
SCH-NYISO-HQ_LIMIT_800						REV
						(Export)
Wed 08/17/2022	to	Thu 08/18/2022				
0600	Continuous	1800				800 MW
Work scheduled by: HQ					SCH - HQ - NY	Impacts Total Transfer Capability
						200 MW
					TTC with All Lines In Service	1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK	-PACKARD	230	BP76				FWD	REV	
							(Import)	(Export)	
Wed 08/17/2022	to	Wed 08/17/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>08/06/2022</u>	SCH - OH - NY	1500 MW	1000 MW	
0800	Daily(No Weekends)	1159				Impacts Total Transfer Capability	400 MW	550 MW	
Work scheduled by: NGrid							TTC with All Lines In Service	1900 MW	1550 MW
SCH-IMO-NYISO_LIMIT_1300							FWD		
							(Import)		
Wed 08/17/2022	to	Sun 08/21/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>08/12/2022</u>	SCH - OH - NY	1600 MW		
1200	Continuous	1659				Impacts Total Transfer Capability	300 MW		
Work scheduled by: IESO							TTC with All Lines In Service	1900 MW	
SCH-NYISO-IMO_LIMIT_1200								REV	
								(Export)	
Wed 08/17/2022	to	Sun 08/21/2022	<u>UPDATED</u>	<u>by IESO</u>	<u>08/12/2022</u>	SCH - OH - NY		1500 MW	
1200	Continuous	1659				Impacts Total Transfer Capability		50 MW	
Work scheduled by: IESO							TTC with All Lines In Service		1550 MW
SCH-NYISO-HQ_LIMIT_800								REV	
								(Export)	
Mon 08/22/2022	to	Tue 08/23/2022	<u>CANCELLED</u>	<u>by HQ</u>	<u>08/17/2022</u>	SCH - HQ - NY		800 MW	
0600	Continuous	1800				Impacts Total Transfer Capability		200 MW	
Work scheduled by: HQ							TTC with All Lines In Service		1000 MW
SAND_BAR-PLATSBRG_115_PV20									
Mon 08/22/2022	to	Fri 08/26/2022	<u>UPDATED</u>	<u>by NYPA</u>	<u>08/12/2022</u>	SCH - NE - NY			
0700	Continuous	1530				Impacts Total Transfer Capability			
Work scheduled by: NYPA							TTC with All Lines In Service		
DYSINGER-STA_255_345_DH2							FWD		
							(Import)		
Tue 08/23/2022	to	Tue 08/23/2022				DYSINGER EAST	2850 MW		
0800	Continuous	1800				Impacts Total Transfer Capability	350 MW		
Work scheduled by: NT							TTC with All Lines In Service	3200 MW	
NIAGARA_-DYSINGER_345_ND2							FWD		
							(Import)		
Tue 08/23/2022	to	Tue 08/23/2022				DYSINGER EAST	2700 MW		
0800	Continuous	1800				Impacts Total Transfer Capability	500 MW		
Work scheduled by: NT							TTC with All Lines In Service	3200 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_-DYSINGER_345_ND2 & DYSINGER-STA_255__345_DH2

Tue 08/23/2022 to Tue 08/23/2022
 0800 1800

Work scheduled by:

FWD
 (Import)
 DYSINGER EAST **2500 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 3200 MW

W49TH_ST_345KV_6

Sat 08/27/2022 to Sat 08/27/2022
 0001 Continuous 0030

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST-E13THSTA_345_M55

Sat 08/27/2022 to Mon 08/29/2022
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_6

Mon 08/29/2022 to Mon 08/29/2022
 0130 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

ROSETON_-ROCKTVRN_345_311

Mon 08/29/2022 to Fri 09/09/2022
 0800 Continuous 1600

Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4400 MW**
 Impacts Total Transfer Capability 3415 MW
 TTC with All Lines In Service 7815 MW

SCH-NYISO-IMO_NIAGARA_CB_3022

Tue 08/30/2022 to Tue 08/30/2022 **CANCELLED by NYPA 08/17/2022**
 0500 Continuous 1800

Work scheduled by: NYPA

FWD REV
 (Import) (Export)
 SCH - OH - NY **1250 MW 1100 MW**
 Impacts Total Transfer Capability 650 MW 450 MW
 TTC with All Lines In Service 1900 MW 1550 MW

EFISHKIL-WOOD_ST__345_F38

Thu 09/01/2022 to Mon 09/05/2022 **EXTENDED by CE 08/15/2022**
 0001 Continuous 0200

Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4000 MW**
 Impacts Total Transfer Capability 3815 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOTTHAVN-RAINEY___345_Q12

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

UPDATED by CE 06/14/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLE-DUNWODIE_345_W89

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

EXTENDED by CE 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

WOOD_ST_-PLSNTVLE_345_Y86

Thu 09/01/2022 to Mon 09/05/2022
0001 Continuous 0200

EXTENDED by CE 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7210 MW**
Impacts Total Transfer Capability 605 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_6

Mon 09/05/2022 to Wed 09/07/2022
0201 Continuous 0300

UPDATED by CONED 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Mon 09/05/2022 to Wed 09/07/2022
0201 Continuous 0300

UPDATED by CONED 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Mon 09/05/2022 to Fri 09/09/2022
0201 Continuous 2200

UPDATED by CONED 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7260 MW**
Impacts Total Transfer Capability 555 MW
TTC with All Lines In Service 7815 MW

PLSNTVLE-DUNWODIE_345_W90

Mon 09/05/2022 to Sat 09/10/2022
0201 Continuous 0200

UPDATED by CONED 08/15/2022

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4000 MW**
Impacts Total Transfer Capability 3815 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NRTHPORT_138_NNC

Tue 09/06/2022 to Sat 09/10/2022
 0500 Continuous 1700
 Work scheduled by: ISONE

	FWD	REV
	(Import)	(Export)
SCH - NPX_1385	0 MW	0 MW
Impacts Total Transfer Capability	200 MW	200 MW
TTC with All Lines In Service	200 MW	200 MW

SCH-HQ_CEDARS-NYISO_LIMIT_240

Tue 09/06/2022 to Thu 09/29/2022
 0500 Continuous 2200
 Work scheduled by: HQ

	FWD
	(Import)
SCH - HQ_CEDARS	240 MW
Impacts Total Transfer Capability	30 MW
TTC with All Lines In Service	270 MW

SCH-NYISO-HQ_CEDARS_LIMIT_0

Tue 09/06/2022 to Thu 09/29/2022
 0500 Continuous 2200
 Work scheduled by: HQ

	REV
	(Export)
SCH - HQ_CEDARS	0 MW
Impacts Total Transfer Capability	100 MW
TTC with All Lines In Service	100 MW

S.RIPLEY-DUNKIRK_230_68

Tue 09/06/2022 to Tue 09/06/2022
 0730 Continuous 1800
 Work scheduled by: NGrid

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

EDIC___-N.SCTLND_345_14 & MARCY_SO_SERIES_COMP_I/S

Thu 09/08/2022 to Fri 09/09/2022
 0700 1700
 Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1435 MW
Impacts Total Transfer Capability	1540 MW
TTC with All Lines In Service	2975 MW

EDIC___-N.SCTLND_345_14 & GORDONRD-ROTTRDAM_230_31

Thu 09/08/2022 to Mon 09/12/2022
 0700 1000
 Work scheduled by:

	FWD
	(Import)
CENTRAL EAST - VC	1500 MW
Impacts Total Transfer Capability	1475 MW
TTC with All Lines In Service	2975 MW

EDIC___-N.SCTLND_345_14

Thu 09/08/2022 to Tue 12/31/2030 **UPDATED by NGRID 06/30/2022**
 0700 Continuous 2359
 Work scheduled by: NGrid

	FWD
	(Import)
CENTRAL EAST - VC	1670 MW
Impacts Total Transfer Capability	1305 MW
TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_6

Sat 09/10/2022 to Sat 09/10/2022 **UPDATED** **by CONED** **08/15/2022**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_8

Sat 09/10/2022 to Sat 09/10/2022 **UPDATED** **by CONED** **08/15/2022**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

WOOD_ST_-PLSNTVLE_345_Y87

Sat 09/10/2022 to Sat 09/10/2022 **UPDATED** **by CONED** **08/15/2022**
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7260 MW**
 Impacts Total Transfer Capability 555 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_S-MILLWOOD_345_W97

Sat 09/10/2022 to Sun 09/11/2022
 0201 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7680 MW**
 Impacts Total Transfer Capability 135 MW
 TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS3

Mon 09/12/2022 to Wed 09/14/2022
 0201 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FRASER_-GILBOA_345_GF5-35

Mon 09/12/2022 to Sun 09/18/2022 **UPDATED** **by NYPA** **08/02/2022**
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 CENTRAL EAST - VC **2650 MW**
 Impacts Total Transfer Capability 325 MW
 TTC with All Lines In Service 2975 MW

EDIC_-N.SCTLND_345_14 & PORTER_-ROTTDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
 1200 2359
 Work scheduled by:

FWD
 (Import)
 CENTRAL EAST - VC **1500 MW**
 Impacts Total Transfer Capability 1475 MW
 TTC with All Lines In Service 2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PORTER__-ROTTRDAM_230_30

Mon 09/12/2022 to Tue 12/31/2030
 1200 Continuous 2359
 Work scheduled by: NGrid

FWD
 (Import)
 CENTRAL EAST - VC **2805 MW**
 Impacts Total Transfer Capability 170 MW
 TTC with All Lines In Service 2975 MW

SCH-NE-NYISO_LIMIT_500

Wed 09/14/2022 to Wed 09/14/2022
 0600 Continuous 1800
 Work scheduled by: ISONE

FWD
 (Import)
 SCH - NE - NY **700 MW**
 Impacts Total Transfer Capability 700 MW
 TTC with All Lines In Service 1400 MW

SPRNBK__345KV_RS3 & SPRNBK__345KV_RS4

Thu 09/15/2022 to Fri 09/16/2022
 0001 0300
 Work scheduled by:

FWD
 (Import)
 SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - NE - NY **300 MW**
 Impacts Total Transfer Capability 1100 MW
 TTC with All Lines In Service 1400 MW

CRICKVLY-PLSNTVLY_345_F84

Thu 09/15/2022 to Sat 09/17/2022
 0001 Continuous 2200
 Work scheduled by: ConEd

FWD REV
 (Import) (Export)
 SCH - NPX_1385 **100 MW 100 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 200 MW 200 MW

PLSNTVLY_345KV_RN5 & PLSNTVLY_345KV_RN4

Thu 09/15/2022 to Fri 10/14/2022
 0001 0200
 Work scheduled by:

FWD
 (Import)
 UPNY CONED **3800 MW**
 Impacts Total Transfer Capability 4015 MW
 TTC with All Lines In Service 7815 MW

W49TH_ST-E13THSTA_345_M54

Thu 09/15/2022 to Sat 12/24/2022 **UPDATED by CE 08/15/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES -ADIRNDCK_230_MA2

Thu 09/15/2022 to Tue 11/29/2022
1101 Continuous 1800

Work scheduled by: NYPA

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

EASTVIEW-SPRNBK_345_W78

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W85

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK_345KV_RNS3

Fri 09/16/2022 to Mon 09/19/2022 UPDATED by CONED 06/25/2022
2100 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_4

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Mon 09/19/2022 to Mon 09/19/2022
0001 Continuous 0030

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE-SHORE_RD_345_Y50

Mon 09/19/2022 to Sun 09/25/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
CONED - LIPA **800 MW**
Impacts Total Transfer Capability 700 MW
TTC with All Lines In Service 1500 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 1				FWD
Mon 09/19/2022	to	Sun 09/25/2022		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
SHORE_RD_345_138_BK 2				FWD
Mon 09/19/2022	to	Sun 09/25/2022		(Import)
0001	Continuous	0200	CONED - LIPA	1350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 1500 MW
MILLWOOD_345KV_18				FWD
Mon 09/19/2022	to	Mon 09/19/2022	<u>EXTENDED</u> <u>by CONED</u> <u>07/22/2022</u>	(Import)
0201	Continuous	0230	UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 3465 MW
				TTC with All Lines In Service 7815 MW
FRASER_345_FRASER SVC				FWD
Mon 09/19/2022	to	Tue 09/27/2022		(Import)
0600	Continuous	1700	CENTRAL EAST - VC	2935 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 40 MW
				TTC with All Lines In Service 2975 MW
MARCY_-EDIC_345_UE1-7				FWD
Mon 09/19/2022	to	Sat 10/08/2022	<u>UPDATED</u> <u>by NYPA</u> <u>08/10/2022</u>	(Import)
0600	Continuous	1930	OSWEGO EXPORT	5250 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 0 MW
				TTC with All Lines In Service 5250 MW
COOPERS_-DOLSONAV_345_CCDA42				FWD
Mon 09/19/2022	to	Thu 09/29/2022		(Import)
0800	Continuous	1630	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYSEG				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
HURLYAVE-ROSETON_345_303				FWD
Mon 09/19/2022	to	Fri 10/21/2022	<u>08/12/2022</u>	(Import)
0800	Continuous	1600	UPNY CONED	4100 MW
Work scheduled by: CHGE				Impacts Total Transfer Capability 3715 MW
				TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-HURLYAVE_345_301

Mon 09/19/2022 to Fri 10/21/2022
0800 Continuous 1600

Work scheduled by: CHGE

10/04/2021

FWD
(Import)
UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Fri 09/23/2022 to Fri 09/23/2022
2130 Continuous 2200

Work scheduled by: ConEd

EXTENDED by CONED 07/22/2022

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_4

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_6

Sat 09/24/2022 to Sun 09/25/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

MILLWOOD-EASTVIEW_345_W99

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Sat 09/24/2022 to Mon 09/26/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Sat 09/24/2022 to Tue 09/27/2022
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Mon 09/26/2022 to Wed 11/30/2022
0630 Continuous 1700

Work scheduled by: NGrid

FWD
(Import)
MOSES SOUTH **2100 MW**
Impacts Total Transfer Capability 1050 MW
TTC with All Lines In Service 3150 MW

MILLWOOD-EASTVIEW_345_W99

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Tue 09/27/2022 to Tue 09/27/2022
0130 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

SPRNBK__345KV_RNS4

Tue 09/27/2022 to Tue 09/27/2022
0201 Continuous 2200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

EASTVIEW-SPRNBK__345_W64

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **4350 MW**
Impacts Total Transfer Capability 3465 MW
TTC with All Lines In Service 7815 MW

MILLWOOD-EASTVIEW_345_W99

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
UPNY CONED **7550 MW**
Impacts Total Transfer Capability 265 MW
TTC with All Lines In Service 7815 MW

SPRNBK__345KV_RNS5

Thu 09/29/2022 to Sat 10/01/2022 **UPDATED by CONED 06/08/2022**
0001 Continuous 0200

Work scheduled by: ConEd

FWD
(Import)
SPR/DUN-SOUTH **3200 MW**
Impacts Total Transfer Capability 1400 MW
TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EGRDNCTY_345_138_AT1					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
EGRDNCTY_345_138_AT2					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 1250 MW
Work scheduled by: LI					Impacts Total Transfer Capability	250 MW
					TTC with All Lines In Service	1500 MW
SPRNBK_-EGRDNCTR_345_Y49					FWD	
Sat 10/01/2022	to	Wed 05/31/2023	<u>UPDATED</u>	<u>by CONED</u>	<u>03/10/2022</u>	(Import)
0001	Continuous	2359				CONED - LIPA 775 MW
Work scheduled by: LI					Impacts Total Transfer Capability	725 MW
					TTC with All Lines In Service	1500 MW
CHAT_DC_GC1					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001	Continuous	0200				MOSES SOUTH 2850 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	300 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1						REV
Sun 10/02/2022	to	Sun 10/02/2022				(Export)
0001	Continuous	0200				SCH - HQ - NY 500 MW
Work scheduled by: HQ					Impacts Total Transfer Capability	500 MW
					TTC with All Lines In Service	1000 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	
Sun 10/02/2022	to	Sun 10/02/2022				(Import)
0001		0200				MOSES SOUTH 2550 MW
Work scheduled by:					Impacts Total Transfer Capability	600 MW
					TTC with All Lines In Service	3150 MW
CHAT_DC_GC1 & CHAT_DC_GC2					FWD	REV
Sun 10/02/2022	to	Sun 10/02/2022				(Import) (Export)
0001		0200				SCH - HQ - NY 1370 MW 0 MW
Work scheduled by:					Impacts Total Transfer Capability	130 MW 1000 MW
					TTC with All Lines In Service	1500 MW 1000 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
MOSES SOUTH **2850 MW**
Impacts Total Transfer Capability 300 MW
TTC with All Lines In Service 3150 MW

CHAT_DC_GC2

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

REV
(Export)
SCH - HQ - NY **500 MW**
Impacts Total Transfer Capability 500 MW
TTC with All Lines In Service 1000 MW

SCH-HQ-NYISO_LIMIT_1150

Sun 10/02/2022 to Sun 10/02/2022
0001 Continuous 0200

Work scheduled by: HQ

FWD
(Import)
SCH - HQ - NY **1150 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 1500 MW

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Tue 04/18/2023
0001 Continuous 2359

Work scheduled by: IESO

UPDATED by IESO 08/15/2022

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

CLRKSCRN-OAKDALE_345_36

Mon 10/03/2022 to Fri 10/07/2022
0830 Continuous 1530

Work scheduled by: NYSEG

UPDATED by NYSEG 04/20/2022

FWD
(Import)
CENTRAL EAST - VC **2650 MW**
Impacts Total Transfer Capability 325 MW
TTC with All Lines In Service 2975 MW

LEEDS_345_LEEDS SVC

Mon 10/03/2022 to Fri 10/07/2022
0900 Continuous 1200

Work scheduled by: NGrid

UPDATED by NGRID 08/15/2022

FWD
(Import)
CENTRAL EAST - VC **2950 MW**
Impacts Total Transfer Capability 25 MW
TTC with All Lines In Service 2975 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/03/2022 to Fri 10/21/2022
1000 Continuous 1500

Work scheduled by: LI

UPDATED by LI 01/07/2022

FWD REV
(Import) (Export)
SCH - NPX_CSC **0 MW 0 MW**
Impacts Total Transfer Capability 330 MW 330 MW
TTC with All Lines In Service 330 MW 330 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_7

Tue 10/04/2022 to Tue 10/04/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Tue 10/04/2022 to Tue 10/04/2022
 0201 Continuous 0230
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

HUDSONTP-W49TH_ST_345_Y56

Tue 10/04/2022 to Sat 10/08/2022
 0201 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

DUNWODIE_345KV_3

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 10/06/2022 to Sun 10/16/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE-MOTTHAVN_345_71

Thu 10/06/2022 to Thu 11/10/2022 **UPDATED by CE 06/30/2022**
 0001 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

W49TH_ST_345KV_7

Sat 10/08/2022 to Sat 10/08/2022
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 10/08/2022 to Sat 10/08/2022
 1730 Continuous 1800
 Work scheduled by: ConEd

FWD
 (Import)
 SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 06/18/2022
 0001 Continuous 0031
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

BUCHAN_N-EASTVIEW_345_W93

Mon 10/17/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

NIAGARA_-DYSINGER_345_ND1

Mon 10/17/2022 to Fri 10/21/2022 UPDATED by NYPA 02/10/2022
 0500 Continuous 1700
 Work scheduled by: NYPA

FWD
 (Import)
 DYSINGER EAST **2700 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3200 MW

EASTVIEW-SPRNBK__345_W79

Mon 10/17/2022 to Mon 10/17/2022 UPDATED by CONED 06/18/2022
 2130 Continuous 2200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

RAMAPO_-BUCHAN_N_345_Y94

Tue 10/18/2022 to Sun 10/30/2022 UPDATED by CONED 06/18/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

PANNELL_-CLAY_____345_1

Mon 10/24/2022 to Fri 10/28/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

FWD
 (Import)
 WEST CENTRAL **1300 MW**
 Impacts Total Transfer Capability 950 MW
 TTC with All Lines In Service 2250 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

FWD

Mon 10/24/2022 to Fri 11/04/2022
0800 Continuous 1600

UPDATED by CH 04/13/2022

(Import)

Work scheduled by: CHGE

UPNY CONED **4100 MW**
Impacts Total Transfer Capability 3715 MW
TTC with All Lines In Service 7815 MW

MAINESBG-WATRCURE_345_30

Tue 10/25/2022 to Tue 10/25/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

WATRCURE-OAKDALE__345_31

Thu 10/27/2022 to Thu 10/27/2022
0800 Daily 1500

Work scheduled by: NYSEG

SCH - PJ - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

PANNELL_-CLAY____345_2

FWD

Mon 10/31/2022 to Fri 11/04/2022
0700 Continuous 1530

Work scheduled by: NYPA

(Import)
WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

CLAY____-EDIC____345_1-16

FWD

Tue 11/01/2022 to Thu 11/03/2022
0600 Continuous 1900

UPDATED by NGRID 05/09/2022

Work scheduled by: NGrid

(Import)
OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

FWD

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NEWBRDGE-DUFFYAVE_345_501

FWD

Tue 11/01/2022 to Sat 11/19/2022
0600 Continuous 1600

Work scheduled by: LI

(Import)
SCH - PJM_NEPTUNE **0 MW**
Impacts Total Transfer Capability 660 MW
TTC with All Lines In Service 660 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1				FWD	
Tue 11/01/2022	to	Sat 11/19/2022		(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
NEWBRDGE_345_138_BK_2				FWD	
Tue 11/01/2022	to	Sat 11/19/2022		(Import)	
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW	
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW	
			TTC with All Lines In Service	660 MW	
GILBOA__-N.SCTLND_345_GNS-1				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021
0700	Continuous	1900	CENTRAL EAST - VC	2520 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	455 MW	
			TTC with All Lines In Service	2975 MW	
LEEDS___345KV_R94301				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021
0700	Continuous	1900	UPNY CONED	3800 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	4015 MW	
			TTC with All Lines In Service	7815 MW	
MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022	UPDATED	by NGRID	12/29/2021
0700	Continuous	1900	CENTRAL EAST - VC	1470 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	1505 MW	
			TTC with All Lines In Service	2975 MW	
PORTER__-ROTTRDAM_230_30 & MARCY___-N.SCTLND_345_18				FWD	
Tue 11/01/2022	to	Tue 12/06/2022		(Import)	
0700		1900	CENTRAL EAST - VC	1300 MW	
Work scheduled by:			Impacts Total Transfer Capability	1675 MW	
			TTC with All Lines In Service	2975 MW	
LINDN_CG-LNDVFT___345_V-3022				FWD	REV
Tue 11/01/2022	to	Fri 11/04/2022		(Import)	(Export)
0800	Continuous	1500	SCH - PJM_VFT	0 MW	0 MW
Work scheduled by: PJM			Impacts Total Transfer Capability	315 MW	315 MW
			TTC with All Lines In Service	315 MW	315 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-HURLYAVE_345_301

Mon 11/07/2022 to Fri 12/09/2022
 0800 Continuous 1600
 Work scheduled by: CHGE

FWD
 (Import)
 UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

DUNWODIE_345KV_3

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

DUNWODIE_345KV_5

Thu 11/10/2022 to Thu 11/10/2022 UPDATED by CE 06/30/2022
 0230 Continuous 0300
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MAINESBG-WATRCURE_345_30

Thu 11/10/2022 to Thu 11/10/2022
 0800 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJ - NY **2300 MW**
 Impacts Total Transfer Capability 550 MW
 TTC with All Lines In Service 2850 MW

RAMAPO__-BUCHAN_N_345_Y94

Mon 11/21/2022 to Sat 11/26/2022 UPDATED by CONED 06/18/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 UPNY CONED **7580 MW**
 Impacts Total Transfer Capability 235 MW
 TTC with All Lines In Service 7815 MW

E13THSTA-FARRAGUT_345_45

Mon 11/21/2022 to Fri 12/09/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD
 (Import)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

HOMRC_NY-MAINS_NY_345_47

Wed 11/23/2022 to Wed 11/23/2022 UPDATED by PJM 08/09/2022
 0800 Continuous 1600
 Work scheduled by: PJM

FWD
 (Import)
 SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

EASTVIEW-SPRNBK__345_W79				FWD	
Sat 11/26/2022	to	Sat 11/26/2022	<u>UPDATED</u> <u>by CONED</u> <u>06/18/2022</u>	(Import)	
0130	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW
BUCHAN_S-MILLWOOD_345_W98				FWD	
Tue 11/29/2022	to	Thu 12/01/2022		(Import)	
0001	Continuous	0200		UPNY CONED	7680 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	135 MW
				TTC with All Lines In Service	7815 MW
MILLWOOD_345KV_18				FWD	
Tue 11/29/2022	to	Thu 12/01/2022		(Import)	
0001	Continuous	0200		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW
MOSES__-ADIRNDCK_230_MA1				FWD	
Wed 11/30/2022	to	Wed 03/01/2023		(Import)	
0700	Continuous	1100		MOSES SOUTH	2300 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability	850 MW
				TTC with All Lines In Service	3150 MW
CRICKVLY-PLSNTVLY_345_F84				FWD	
Thu 12/01/2022	to	Thu 12/15/2022		(Import)	
0001	Continuous	2200		SCH - NE - NY	600 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	800 MW
				TTC with All Lines In Service	1400 MW
CRICKVLY-PLSNTVLY_345_F84				FWD	REV
Thu 12/01/2022	to	Thu 12/15/2022		(Import)	(Export)
0001	Continuous	2200		SCH - NPX_1385	100 MW 100 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	100 MW 100 MW
				TTC with All Lines In Service	200 MW 200 MW
MILLWOOD_345KV_18				FWD	
Fri 12/02/2022	to	Mon 12/12/2022		(Import)	
0001	Continuous	1800		UPNY CONED	4350 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability	3465 MW
				TTC with All Lines In Service	7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY___345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

CENTRAL EAST - VC **2925 MW**
Impacts Total Transfer Capability 50 MW
TTC with All Lines In Service 2975 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **1650 MW 1200 MW**
Impacts Total Transfer Capability 1200 MW 1000 MW
TTC with All Lines In Service 2850 MW 2200 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

TOTAL EAST **5200 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 6000 MW

HOPATCON-RAMAPO___500_5018

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import)

UPNY CONED **7480 MW**
Impacts Total Transfer Capability 335 MW
TTC with All Lines In Service 7815 MW

HOPATCON-RAMAPO___500_5018 & MARCY___345KV_CSC

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by:

FWD

(Import)

TOTAL EAST **5100 MW**
Impacts Total Transfer Capability 900 MW
TTC with All Lines In Service 6000 MW

RAMAPO___345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

RAMAPO___345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022
0001 Continuous 2000

Work scheduled by: ConEd

FWD

(Import) (Export)

SCH - PJ - NY **2500 MW 1250 MW**
Impacts Total Transfer Capability 350 MW 950 MW
TTC with All Lines In Service 2850 MW 2200 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Area	Start	End	Time	Work	SCH	FWD	REV	
RAMAPO___500_345_BK 1500								
Mon 12/12/2022	to	Fri 12/16/2022				(Import)	(Export)	
0001	Continuous	2000			SCH - PJ - NY	1650 MW	1200 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	1200 MW	1000 MW
						TTC with All Lines In Service	2850 MW	2200 MW
RAMAPO___500_345_BK 1500								
Mon 12/12/2022	to	Fri 12/16/2022				(Import)		
0001	Continuous	2000			UPNY CONED	7480 MW		
Work scheduled by: ConEd						Impacts Total Transfer Capability	335 MW	
						TTC with All Lines In Service	7815 MW	
CRICKVLY-PLSNTVLY_345_F83								
Fri 12/16/2022	to	Sat 12/31/2022				(Import)		
0001	Continuous	2200			SCH - NE - NY	600 MW		
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	1400 MW	
CRICKVLY-PLSNTVLY_345_F83								
Fri 12/16/2022	to	Sat 12/31/2022				(Import)	(Export)	
0001	Continuous	2200			SCH - NPX_1385	100 MW	100 MW	
Work scheduled by: ConEd						Impacts Total Transfer Capability	100 MW	100 MW
						TTC with All Lines In Service	200 MW	200 MW
HOMRC_NY-MAINS_NY_345_47								
Thu 12/22/2022	to	Thu 12/22/2022						
0800	Continuous	1600			SCH - PJ - NY			
Work scheduled by: PJM						Impacts Total Transfer Capability		
						TTC with All Lines In Service		
W49TH_ST-E13THSTA_345_M54								
Sun 12/25/2022	to	Sun 12/25/2022	<u>UPDATED</u>	<u>by CE</u>	<u>08/15/2022</u>	(Import)		
0130	Continuous	0200			SPR/DUN-SOUTH	3800 MW		
Work scheduled by: ConEd						Impacts Total Transfer Capability	800 MW	
						TTC with All Lines In Service	4600 MW	
CLAY___-EDIC___345_1-16								
Fri 12/30/2022	to	Sat 12/31/2022	<u>UPDATED</u>	<u>by NGRID</u>	<u>05/09/2022</u>	(Import)		
0600	Continuous	1900			OSWEGO EXPORT	4850 MW		
Work scheduled by: NGrid						Impacts Total Transfer Capability	400 MW	
						TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_46				FWD	
Mon 01/02/2023	to	Wed 01/04/2023		(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
FRASER_345_FRASER SVC				FWD	
Tue 01/03/2023	to	Tue 02/28/2023	<u>UPDATED</u> <u>by NYPA</u> <u>12/30/2021</u>	(Import)	
0700	Continuous	1730	CENTRAL EAST - VC	2935 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	40 MW	
			TTC with All Lines In Service	2975 MW	
NIAGARA -PACKARD_230_62				FWD	REV
Mon 01/09/2023	to	Fri 01/20/2023		(Import)	(Export)
0500	Continuous	1900	SCH - OH - NY	900 MW	1850 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	1400 MW	150 MW
			TTC with All Lines In Service	2300 MW	2000 MW
E13THSTA-FARRAGUT_345_46				FWD	
Fri 01/27/2023	to	Wed 02/01/2023		(Import)	
0001	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
E13THSTA-FARRAGUT_345_45				FWD	
Wed 02/08/2023	to	Wed 02/08/2023		(Import)	
0001	Continuous	0030	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
E13THSTA-FARRAGUT_345_45				FWD	
Wed 02/22/2023	to	Wed 02/22/2023		(Import)	
0230	Continuous	0300	SPR/DUN-SOUTH	3800 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	800 MW	
			TTC with All Lines In Service	4600 MW	
EDIC -FRASER_345_EF24-40				FWD	
Wed 03/01/2023	to	Sat 04/15/2023		(Import)	
0600	Continuous	1800	CENTRAL EAST - VC	2500 MW	
Work scheduled by: NGrid			Impacts Total Transfer Capability	475 MW	
			TTC with All Lines In Service	2975 MW	

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N. SCTLND-ALPS _____ 345_2					FWD	
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED	by NGRID	06/16/2022	(Import)
0700	Continuous	1900				900 MW
Work scheduled by: NGrid				SCH - NE - NY		Impacts Total Transfer Capability 500 MW
						TTC with All Lines In Service 1400 MW
N. SCTLND-ALPS _____ 345_2					FWD	REV
Mon 03/27/2023	to	Fri 05/19/2023	UPDATED	by NGRID	06/16/2022	(Import) (Export)
0700	Continuous	1900				100 MW 100 MW
Work scheduled by: NGrid				SCH - NPX_1385		Impacts Total Transfer Capability 100 MW 100 MW
						TTC with All Lines In Service 200 MW 200 MW
PLSNTVLY_345KV_RNS4					FWD	
Sat 04/01/2023	to	Sat 04/01/2023				(Import)
0700	Continuous	0730				3800 MW
Work scheduled by: NGrid				UPNY CONED		Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
ATHENS ___- PLSNTVLY_345_91					FWD	
Sat 04/01/2023	to	Sat 04/15/2023				(Import)
0700	Continuous	1900				3800 MW
Work scheduled by: NGrid				UPNY CONED		Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW
DYSINGER-STA_255_345_DH1					FWD	
Mon 04/10/2023	to	Fri 04/14/2023				(Import)
0500	Continuous	2000				2850 MW
Work scheduled by: NYPA				DYSINGER EAST		Impacts Total Transfer Capability 350 MW
						TTC with All Lines In Service 3200 MW
MOTTHAVN-RAINEY _____ 345_Q12					FWD	
Thu 04/13/2023	to	Sat 04/22/2023	UPDATED	by CE	06/14/2022	(Import)
0001	Continuous	0200				3800 MW
Work scheduled by: ConEd				SPR/DUN-SOUTH		Impacts Total Transfer Capability 800 MW
						TTC with All Lines In Service 4600 MW
PLSNTVLY_345KV_RNS4					FWD	
Sat 04/15/2023	to	Sat 04/15/2023				(Import)
1830	Continuous	1900				3800 MW
Work scheduled by: NGrid				UPNY CONED		Impacts Total Transfer Capability 4015 MW
						TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

Seasonal Limits

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
0700 Continuous 0730

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

LEEDS - PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
0700 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023
0500 Continuous 2000

Work scheduled by: NYPA

FWD

(Import)

DYSINGER EAST **2850 MW**
Impacts Total Transfer Capability 350 MW
TTC with All Lines In Service 3200 MW

CLAY - EDIC 345_2-15

Mon 04/17/2023 to Fri 04/28/2023
0600 Continuous 1800

Work scheduled by: NGrid

FWD

(Import)

OSWEGO EXPORT **4850 MW**
Impacts Total Transfer Capability 400 MW
TTC with All Lines In Service 5250 MW

PANNELL - CLAY 345_1

Mon 04/24/2023 to Fri 04/28/2023
0700 Continuous 1530

Work scheduled by: NYPA

FWD

(Import)

WEST CENTRAL **1300 MW**
Impacts Total Transfer Capability 950 MW
TTC with All Lines In Service 2250 MW

MOTTHAVN-RAINEY 345_Q12

Tue 04/25/2023 to Tue 04/25/2023 **UPDATED by CE 06/14/2022**
0130 Continuous 0200

Work scheduled by: ConEd

FWD

(Import)

SPR/DUN-SOUTH **3800 MW**
Impacts Total Transfer Capability 800 MW
TTC with All Lines In Service 4600 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
1830 Continuous 1900

Work scheduled by: NGrid

FWD

(Import)

UPNY CONED **3800 MW**
Impacts Total Transfer Capability 4015 MW
TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

Event Name	Start Date	End Date	Time	Duration	Work Scheduled by	Transfer Direction	Value
SHOR_NPX-SHOREHAM_138_CSC	Mon 05/01/2023	Fri 05/05/2023	0600	1800	LI	FWD (Import)	0 MW
						SCH - NPX_CSC	0 MW
						Impacts Total Transfer Capability	330 MW
						TTC with All Lines In Service	330 MW
PANNELL_-CLAY_345_2	Mon 05/01/2023	Fri 05/05/2023	0700	1530	NYPA	FWD (Import)	1300 MW
						WEST CENTRAL	1300 MW
						Impacts Total Transfer Capability	950 MW
						TTC with All Lines In Service	2250 MW
PLSNTVLY-WOOD_ST_345_F30	Wed 05/03/2023	Mon 05/15/2023	0001	2200	ConEd	FWD (Import)	4000 MW
						UPNY CONED	4000 MW
						Impacts Total Transfer Capability	3815 MW
						TTC with All Lines In Service	7815 MW
PLSNTVLY_345KV_RNS5	Wed 05/03/2023	Mon 05/15/2023	0001	2200	ConEd	FWD (Import)	3800 MW
						UPNY CONED	3800 MW
						Impacts Total Transfer Capability	4015 MW
						TTC with All Lines In Service	7815 MW
W49TH_ST_345KV_6	Sat 05/06/2023	Sat 05/06/2023	0001	0030	ConEd	FWD (Import)	300 MW
						SCH - PJM_HTP	300 MW
						Impacts Total Transfer Capability	360 MW
						TTC with All Lines In Service	660 MW
W49TH_ST_345KV_8	Sat 05/06/2023	Sat 05/06/2023	0001	0030	ConEd	FWD (Import)	450 MW
						SCH - PJM_HTP	450 MW
						Impacts Total Transfer Capability	210 MW
						TTC with All Lines In Service	660 MW
MARCY_345KV_CSC	Sat 05/06/2023	Sun 05/07/2023	0600	1830	NYPA	FWD (Import)	2925 MW
						CANCELLED by NYPA 08/16/2022	
						CENTRAL EAST - VC	2925 MW
						Impacts Total Transfer Capability	50 MW
						TTC with All Lines In Service	2975 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

VOLNEY -MARCY 345_19				FWD
Sat 05/06/2023	to	Sun 05/07/2023	CANCELLED by NYPA 08/16/2022	(Import)
0600	Continuous	1830	CENTRAL EAST - VC	2825 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 150 MW
				TTC with All Lines In Service 2975 MW
VOLNEY -MARCY 345_19				FWD
Sat 05/06/2023	to	Sun 05/07/2023	CANCELLED by NYPA 08/16/2022	(Import)
0600	Continuous	1830	OSWEGO EXPORT	4900 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 350 MW
				TTC with All Lines In Service 5250 MW
DOLSONAV-ROCKTVRN 345_DART44				FWD
Mon 05/08/2023	to	Sat 05/13/2023		(Import)
0700	Continuous	1530	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
COOPERS -DOLSONAV 345_CCDA42				FWD
Mon 05/08/2023	to	Sun 05/21/2023		(Import)
0700	Continuous	1530	CENTRAL EAST - VC	2720 MW
Work scheduled by: NYPA				Impacts Total Transfer Capability 255 MW
				TTC with All Lines In Service 2975 MW
W49TH_ST 345KV_6				FWD
Sat 05/13/2023	to	Sat 05/13/2023		(Import)
0130	Continuous	0200	SCH - PJM_HTP	300 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 360 MW
				TTC with All Lines In Service 660 MW
W49TH_ST 345KV_8				FWD
Sat 05/13/2023	to	Sat 05/13/2023		(Import)
0130	Continuous	0200	SCH - PJM_HTP	450 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 210 MW
				TTC with All Lines In Service 660 MW
MOTTHAVN-RAINEY 345_Q11				FWD
Wed 05/17/2023	to	Sat 05/20/2023		(Import)
0001	Continuous	0200	SPR/DUN-SOUTH	3800 MW
Work scheduled by: ConEd				Impacts Total Transfer Capability 800 MW
				TTC with All Lines In Service 4600 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

<p>CLAY -EDIC 345_1-16</p> <p>Mon 09/11/2023 to Fri 09/15/2023</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4850 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>FRASER -GILBOA 345_GF5-35</p> <p>Mon 09/11/2023 to Sun 09/17/2023</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2650 MW</p> <p>Impacts Total Transfer Capability 325 MW</p> <p>TTC with All Lines In Service 2975 MW</p>
<p>SPRNBRK -W49TH_ST_345_M51</p> <p>Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>SPRNBRK 345KV_RNS5</p> <p>Fri 09/15/2023 to Mon 10/23/2023 UPDATED by CE 08/10/2022</p> <p>0001 Continuous 0200</p> <p>Work scheduled by: ConEd</p>	<p style="text-align: right;">FWD (Import)</p> <p>SPR/DUN-SOUTH 3200 MW</p> <p>Impacts Total Transfer Capability 1400 MW</p> <p>TTC with All Lines In Service 4600 MW</p>
<p>CLAY -EDIC 345_2-15</p> <p>Mon 09/18/2023 to Fri 09/22/2023</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>OSWEGO EXPORT 4850 MW</p> <p>Impacts Total Transfer Capability 400 MW</p> <p>TTC with All Lines In Service 5250 MW</p>
<p>NIAGARA -DYSINGER 345_ND2</p> <p>Mon 09/25/2023 to Fri 09/29/2023</p> <p>0500 Continuous 2000</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>DYSINGER EAST 2700 MW</p> <p>Impacts Total Transfer Capability 500 MW</p> <p>TTC with All Lines In Service 3200 MW</p>
<p>MARCY 345KV_CSC</p> <p>Mon 09/25/2023 to Sat 10/07/2023</p> <p>0700 Continuous 1530</p> <p>Work scheduled by: NYPA</p>	<p style="text-align: right;">FWD (Import)</p> <p>CENTRAL EAST - VC 2925 MW</p> <p>Impacts Total Transfer Capability 50 MW</p> <p>TTC with All Lines In Service 2975 MW</p>

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

			FWD	REV
			(Import)	(Export)
SHOR_NPX-SHOREHAM_138_CSC				
Mon 10/02/2023	to	Fri 10/06/2023		
0600	Continuous	1800	SCH - NPX_CSC	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	330 MW
			TTC with All Lines In Service	330 MW
NEPTUNE_-DUFFYAVE_345_NEPTUNE				
Mon 10/09/2023	to	Fri 10/13/2023		
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE-DUFFYAVE_345_501				
Mon 10/09/2023	to	Fri 10/13/2023		
0600	Continuous	1600	SCH - PJM_NEPTUNE	0 MW
Work scheduled by: LI			Impacts Total Transfer Capability	660 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_1				
Mon 10/09/2023	to	Fri 10/13/2023		
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
NEWBRDGE_345_138_BK_2				
Mon 10/09/2023	to	Fri 10/13/2023		
0600	Continuous	1600	SCH - PJM_NEPTUNE	375 MW
Work scheduled by: LI			Impacts Total Transfer Capability	285 MW
			TTC with All Lines In Service	660 MW
GILBOA_-N.SCTLND_345_GNS-1				
Mon 10/09/2023	to	Fri 10/13/2023		
0700	Continuous	1530	CENTRAL EAST - VC	2520 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	455 MW
			TTC with All Lines In Service	2975 MW
NIAGARA_-PACKARD_230_61				
Fri 10/13/2023	to	Fri 10/13/2023		
0500	Continuous	1900	SCH - OH - NY	1350 MW
Work scheduled by: NYPA			Impacts Total Transfer Capability	200 MW
			TTC with All Lines In Service	1550 MW

NYISO TRANSFER LIMITATIONS

Wednesday, August 17, 2022 to Friday, February 16, 2024

CENTRAL EAST	2650MW
CENTRAL EAST - VC	2975MW
TOTAL EAST	6000MW
UPNY CONED	7815MW
SPR/DUN-SOUTH	4600MW
DYSINGER EAST	3200MW
MOSES SOUTH	3150MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA__345_230_AT4

REV

Mon 11/27/2023 to Fri 12/01/2023
 0500 Continuous 1900

Work scheduled by: ConEd

SCH - OH - NY

(Export)

1750 MW

Impacts Total Transfer Capability

250 MW

TTC with All Lines In Service

2000 MW

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600

Work scheduled by: PJM

UPDATED by PJM 01/11/2022

SCH - PJ - NY

Impacts Total Transfer Capability

TTC with All Lines In Service