

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Tue 01/31/2023
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 08/06/2022 16:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Tue 01/31/2023
 0001 2359
 Work scheduled by:

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2550 MW 1900 MW
 300 MW 300 MW
 2850 MW 2200 MW

EGRDNCTY_345_138_AT1

Sat 10/01/2022 to Wed 05/31/2023
 0001 Continuous 2359
 Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

EGRDNCTY_345_138_AT2

Sat 10/01/2022 to Wed 05/31/2023
 0001 Continuous 2359
 Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_EGRDNCTR_345_Y49

Sat 10/01/2022 to Wed 05/31/2023
 0001 Continuous 2359
 Work scheduled by: LI

UPDATED by ConEd 10/01/2022 09:02

CONED - LIPA **775 MW**
 Impacts Total Transfer Capability 725 MW
 TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L34P

Mon 10/03/2022 to Mon 09/25/2023
 1800 Continuous 0800
 Work scheduled by: IESO

UPDATED by IESO 10/04/2022 16:51

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

SCH-IMO-NYISO_LIMIT_1600

Tue 11/01/2022 to Sun 04/30/2023
 0001 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY **1900 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 2300 MW

FWD (Import) REV (Export)

SCH-NYISO-IMO_LIMIT_1400

Tue 11/01/2022 to Sun 04/30/2023
 0001 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY **1700 MW**
 Impacts Total Transfer Capability 300 MW
 TTC with All Lines In Service 2000 MW

FWD (Import) REV (Export)

CLAY_EDIC_345_1-16

Tue 11/01/2022 to Wed 01/04/2023
 0600 Continuous 1900
 Work scheduled by: NGrid

UPDATED by NGrid 07/05/2022 10:37

OSWEGO EXPORT **4850 MW**
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 5250 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Mon 11/14/2022 to Thu 01/12/2023
 0200 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 10/05/2022 15:32

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NE-NYISO_LIMIT_1000

Tue 11/29/2022 to Mon 12/19/2022
 2300 Daily 0659
 Work scheduled by: ISONE

UPDATED by ISONE 11/29/2022 07:24

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1200 MW	
TTC with All Lines In Service	200 MW	
	1400 MW	

CHASLAKE-PORTER__230_11

Thu 12/01/2022 to Thu 12/22/2022
 0630 Continuous 1700
 Work scheduled by: NGrid

MOSES SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	2300 MW	
TTC with All Lines In Service	850 MW	
	3150 MW	

MOSES__-ADIRNDCK_230_MA1

Thu 12/01/2022 to Thu 12/22/2022
 0701 Continuous 1900
 Work scheduled by: NYPA

UPDATED by NYPA 09/02/2022 14:08

MOSES SOUTH	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	2300 MW	
TTC with All Lines In Service	850 MW	
	3150 MW	

CRICKVLY-PLSNTVLY_345_F84

Sun 12/04/2022 to Mon 12/12/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/04/2022 09:12

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	600 MW	
TTC with All Lines In Service	800 MW	
	1400 MW	

CRICKVLY-PLSNTVLY_345_F84

Sun 12/04/2022 to Mon 12/12/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/04/2022 09:12

SCH - NPX_1385	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	100 MW	100 MW
	200 MW	200 MW

MILLWOOD_345KV_18

Sun 12/04/2022 to Mon 12/12/2022
 0001 Continuous 1800
 Work scheduled by: ConEd

UPDATED by ConEd 11/19/2022 07:42

UPNY CONED	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	4350 MW	
TTC with All Lines In Service	3465 MW	
	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-PACKARD_230_BP76

Mon 12/05/2022 to Fri 12/23/2022
 0600 Continuous 1700
 Work scheduled by: IESO

UPDATED by IESO 12/05/2022 09:43

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	1400 MW
550 MW	600 MW
2300 MW	2000 MW

SCH-IMO-NYISO_LIMIT_950

Mon 12/05/2022 to Fri 12/23/2022
 0600 Continuous 1700
 Work scheduled by: IESO

UPDATED by IESO 12/05/2022 09:43

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1250 MW	
1050 MW	
2300 MW	

SCH-NYISO-IMO_LIMIT_800

Mon 12/05/2022 to Fri 12/23/2022
 0600 Continuous 1700
 Work scheduled by: IESO

UPDATED by IESO 12/05/2022 09:43

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	1100 MW
	900 MW
	2000 MW

SCH-NYISO-IMO_LIMIT_700

Mon 12/05/2022 to Fri 12/09/2022
 0700 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	1000 MW
	1000 MW
	2000 MW

SCH-NYISO-IMO_LIMIT_500

Mon 12/05/2022 to Fri 12/16/2022
 0800 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	800 MW
	1200 MW
	2000 MW

FRASER_-COOPERS_345_33

Wed 12/07/2022 to Wed 12/07/2022
 0700 Continuous 1700
 Work scheduled by: NYSEG

CENTRAL EAST - VC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
2335 MW	
250 MW	
2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Wed 12/07/2022 to Tue 12/20/2022
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2535 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	2585 MW	

MARCY__345KV_CSC , MARCY_SO_SERIES_COMP_I/S

Wed 12/07/2022 to Wed 12/07/2022
 1400 1500
 Work scheduled by:

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2315 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	2585 MW	

MARCY_SO_SERIES_COMP_I/S

Wed 12/07/2022 to Wed 12/07/2022
 1400 Continuous 1500
 Work scheduled by: NYPA

UPDATED by NYISO 12/05/2022 10:03

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2360 MW	
Impacts Total Transfer Capability	225 MW	
TTC with All Lines In Service	2585 MW	

LAFAYTTE-CLRKSCRN_345_4-46

Thu 12/08/2022 to Fri 12/16/2022
 0800 Continuous 1600
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2450 MW	
Impacts Total Transfer Capability	135 MW	
TTC with All Lines In Service	2585 MW	

SPRNBK_-TREMONT_345_X28

Fri 12/09/2022 to Fri 12/09/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_-TREMONT_345_X28

Fri 12/09/2022 to Fri 12/09/2022
 1730 Continuous 1800
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	4200 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOPATCON-RAMAPO__500_5018

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

TOTAL EAST	FWD (Import)	REV (Export)
	5200 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	6000 MW	

HOPATCON-RAMAPO__500_5018

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

SCH - PJ - NY	FWD (Import)	REV (Export)
	1650 MW	1200 MW
Impacts Total Transfer Capability	1200 MW	1000 MW
TTC with All Lines In Service	2850 MW	2200 MW

HOPATCON-RAMAPO__500_5018

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

UPNY CONED	FWD (Import)	REV (Export)
	7480 MW	
Impacts Total Transfer Capability	335 MW	
TTC with All Lines In Service	7815 MW	

MARCY__345KV_CSC , HOPATCON-RAMAPO__500_5018

Mon 12/12/2022 to Fri 12/16/2022
 0001 2000
 Work scheduled by:

UPDATED by ConEd 12/01/2022 06:57

TOTAL EAST	FWD (Import)	REV (Export)
	5100 MW	
Impacts Total Transfer Capability	900 MW	
TTC with All Lines In Service	6000 MW	

RAMAPO__345_345_PAR3500

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

SCH - PJ - NY	FWD (Import)	REV (Export)
	2500 MW	1250 MW
Impacts Total Transfer Capability	350 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

RAMAPO__345_345_PAR4500

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

SCH - PJ - NY	FWD (Import)	REV (Export)
	2500 MW	1250 MW
Impacts Total Transfer Capability	350 MW	950 MW
TTC with All Lines In Service	2850 MW	2200 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

RAMAPO__500_345_BK_1500

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1650 MW	1200 MW
1200 MW	1000 MW
2850 MW	2200 MW

RAMAPO__500_345_BK_1500

Mon 12/12/2022 to Fri 12/16/2022
 0001 Continuous 2000
 Work scheduled by: ConEd

UPDATED by ConEd 12/01/2022 06:57

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
7480 MW	
335 MW	
7815 MW	

CRICKVLY-PLSNTVLY_345_F83

Thu 12/15/2022 to Fri 12/23/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/04/2022 09:08

SCH - NPX_1385
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
100 MW	100 MW
100 MW	100 MW
200 MW	200 MW

CRICKVLY-PLSNTVLY_345_F83

Thu 12/15/2022 to Fri 12/23/2022
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/04/2022 09:08

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
600 MW	
800 MW	
1400 MW	

SCH-NE-NYISO_LIMIT_900

Thu 12/15/2022 to Fri 12/16/2022
 0800 Continuous 1200
 Work scheduled by: ISONE

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
1100 MW	
300 MW	
1400 MW	

DUNWODIE_345KV_3

Sat 12/17/2022 to Sat 12/17/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4				
Sat 12/17/2022	to	Sat 12/17/2022	SPR/DUN-SOUTH	FWD (Import) REV (Export)
0001	Continuous	0030	Impacts Total Transfer Capability	3800 MW
Work scheduled by: ConEd			TTC with All Lines In Service	800 MW
				4600 MW
PLSNTVLE-DUNWODIE_345_W89				
Sat 12/17/2022	to	Sat 12/17/2022	UPNY CONED	FWD (Import) REV (Export)
0001	Continuous	0030	Impacts Total Transfer Capability	4000 MW
Work scheduled by: ConEd			TTC with All Lines In Service	3815 MW
				7815 MW
COOPERS_-MIDDLETP_345_CCRT34				
Sat 12/17/2022	to	Sun 12/18/2022	CENTRAL EAST - VC	FWD (Import) REV (Export)
0800	Continuous	1630	Impacts Total Transfer Capability	2485 MW
Work scheduled by: NYSEG			TTC with All Lines In Service	100 MW
				2585 MW
DUNWODIE_345KV_3				
Sat 12/17/2022	to	Sat 12/17/2022	SPR/DUN-SOUTH	FWD (Import) REV (Export)
1730	Continuous	1800	Impacts Total Transfer Capability	3800 MW
Work scheduled by: ConEd			TTC with All Lines In Service	800 MW
				4600 MW
DUNWODIE_345KV_4				
Sat 12/17/2022	to	Sat 12/17/2022	SPR/DUN-SOUTH	FWD (Import) REV (Export)
1730	Continuous	1800	Impacts Total Transfer Capability	3800 MW
Work scheduled by: ConEd			TTC with All Lines In Service	800 MW
				4600 MW
PLSNTVLE-DUNWODIE_345_W89				
Sat 12/17/2022	to	Sat 12/17/2022	UPNY CONED	FWD (Import) REV (Export)
1730	Continuous	1800	Impacts Total Transfer Capability	4000 MW
Work scheduled by: ConEd			TTC with All Lines In Service	3815 MW
				7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FRASER_-COOPERS_345_33

Mon 12/19/2022 to Fri 12/23/2022
 0600 Continuous 1659
 Work scheduled by: NYSEG

FWD (Import) REV (Export)
 CENTRAL EAST - VC **2335 MW**
 Impacts Total Transfer Capability 250 MW
 TTC with All Lines In Service 2585 MW

E13THSTA-FARRAGUT_345_45

Thu 12/22/2022 to Fri 12/30/2022
 0001 Continuous 0200
 Work scheduled by: ConEd

FWD (Import) REV (Export)
 SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

MILLWOOD_345KV_18

Tue 12/27/2022 to Tue 12/27/2022
 0001 Continuous 0030
 Work scheduled by: ConEd

FWD (Import) REV (Export)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

MILLWOOD_345KV_18

Fri 12/30/2022 to Fri 12/30/2022
 0130 Continuous 0200
 Work scheduled by: ConEd

FWD (Import) REV (Export)
 UPNY CONED **4350 MW**
 Impacts Total Transfer Capability 3465 MW
 TTC with All Lines In Service 7815 MW

CHASLAKE-PORTER_230_11

Tue 01/03/2023 to Sat 07/15/2023
 0630 Continuous 1730
 Work scheduled by: NGrid

FWD (Import) REV (Export)
 MOSES SOUTH **2300 MW**
 Impacts Total Transfer Capability 850 MW
 TTC with All Lines In Service 3150 MW

FRASER_345_FRASER SVC

Tue 01/03/2023 to Tue 02/28/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 12/30/2021 15:43

FWD (Import) REV (Export)
 CENTRAL EAST - VC **2550 MW**
 Impacts Total Transfer Capability 35 MW
 TTC with All Lines In Service 2585 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MOSES__-ADIRNDCK_230_MA1

Tue 01/03/2023 to Wed 03/01/2023
 0700 Continuous 1059
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

SCH-NE-NYISO_LIMIT_700

Tue 01/03/2023 to Sun 01/15/2023
 0830 Daily 1200
 Work scheduled by: ISONE

	FWD (Import)	REV (Export)
SCH - NE - NY	900 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	1400 MW	

NIAGARA_-ROBNSNRD_230_64

Wed 01/04/2023 to Wed 01/04/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	2000 MW	

FITZPTRK-EDIC___345_FE-1

Thu 01/05/2023 to Sat 01/07/2023
 0700 Continuous 1700
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC___345_FE-1

Thu 01/05/2023 to Sat 01/07/2023
 0700 Continuous 1700
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2480 MW	
Impacts Total Transfer Capability	105 MW	
TTC with All Lines In Service	2585 MW	

BUCHAN_S-MILLWOOD_345_W98

Mon 01/09/2023 to Wed 01/11/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7680 MW	
Impacts Total Transfer Capability	135 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MILLWOOD_345KV_18

Mon 01/09/2023 to Wed 01/11/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4350 MW	
Impacts Total Transfer Capability	3465 MW	
TTC with All Lines In Service	7815 MW	

NIAGARA_PACKARD_230_62

Mon 01/09/2023 to Fri 01/20/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	900 MW	1850 MW
Impacts Total Transfer Capability	1400 MW	150 MW
TTC with All Lines In Service	2300 MW	2000 MW

E13THSTA-FARRAGUT_345_46

Wed 01/18/2023 to Fri 01/20/2023
 0201 Continuous 0100
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Mon 01/23/2023 to Mon 02/27/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/14/2022 16:50

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 02/06/2023 to Tue 02/21/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	7560 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	7815 MW	

E13THSTA-FARRAGUT_345_45

Wed 02/08/2023 to Wed 02/08/2023
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_7

Sun 02/19/2023 to Mon 02/27/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/14/2022 16:50

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-MOTTHAVN_345_72

Sun 02/19/2023 to Mon 02/27/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 11/14/2022 16:50

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_45

Wed 02/22/2023 to Wed 02/22/2023
 0230 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

E13THSTA-FARRAGUT_345_46

Wed 02/22/2023 to Mon 02/27/2023
 0301 Continuous 0300
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

MARCY__-EDIC___345_UE1-7

Wed 02/22/2023 to Thu 02/23/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

ARR: 19,16

OSWEGO EXPORT	FWD (Import)	REV (Export)
	5250 MW	
Impacts Total Transfer Capability	0 MW	
TTC with All Lines In Service	5250 MW	

FITZPTRK-EDIC___345_FE-1

Mon 02/27/2023 to Tue 02/28/2023
 0700 Continuous 1700
 Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	4800 MW	
Impacts Total Transfer Capability	450 MW	
TTC with All Lines In Service	5250 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

FITZPTRK-EDIC__345_FE-1

Mon 02/27/2023 to Tue 02/28/2023
 0700 Continuous 1700
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2480 MW	
Impacts Total Transfer Capability	105 MW	
TTC with All Lines In Service	2585 MW	

EDIC__-FRASER__345_EF24-40

Wed 03/01/2023 to Sat 04/15/2023
 0600 Continuous 1800
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2275 MW	
Impacts Total Transfer Capability	310 MW	
TTC with All Lines In Service	2585 MW	

MOSES__-ADIRNDCK_230_MA1

Wed 03/01/2023 to Fri 05/26/2023
 1101 Continuous 1930
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	2300 MW	
Impacts Total Transfer Capability	850 MW	
TTC with All Lines In Service	3150 MW	

NIAGARA_-ROBNSNRD_230_64

Mon 03/06/2023 to Fri 03/17/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY	1900 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	2000 MW	

MAINESBG-WATRCURE_345_30

Thu 03/09/2023 to Thu 03/09/2023
 0800 Continuous 1600
 Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJ - NY	2300 MW	
Impacts Total Transfer Capability	550 MW	
TTC with All Lines In Service	2850 MW	

COOPERS_-MIDDLETP_345_CCRT34

Mon 03/13/2023 to Fri 03/17/2023
 0700 Continuous 0759
 Work scheduled by: NYSEG

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2485 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	2585 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GORDONRD-N.SCTLND_345_55

Mon 03/20/2023 to Wed 04/19/2023
 0700 Continuous 1400
 Work scheduled by: LS

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2045 MW	
Impacts Total Transfer Capability	540 MW	
TTC with All Lines In Service	2585 MW	

HOMRC_NY-MAINS_NY_345_47

Thu 03/23/2023 to Thu 03/23/2023
 0800 Continuous 1600
 Work scheduled by: PJM

UPDATED by PJM 11/04/2022 13:09

SCH - PJ - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

SPRNBK_345KV_RNS4

Sun 03/26/2023 to Tue 03/28/2023
 0001 Continuous 0100
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_-W49TH_ST_345_M52

Sun 03/26/2023 to Tue 03/28/2023
 0001 Continuous 0100
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_5

Sun 03/26/2023 to Tue 03/28/2023
 0001 Continuous 0100
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

LADENTWN-BUCHAN_S_345_Y88

Mon 03/27/2023 to Mon 03/27/2023
 0600 Continuous 0630
 Work scheduled by: ORU

UPNY CONED	FWD (Import)	REV (Export)
	7560 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

N.SCTLND-ALPS__345_2

Mon 03/27/2023 to Fri 05/19/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

UPDATED by NGrid 07/05/2022 10:45

SCH - NE - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
900 MW
 500 MW
 1400 MW

N.SCTLND-ALPS__345_2

Mon 03/27/2023 to Fri 05/19/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

UPDATED by NGrid 07/05/2022 10:45

SCH - NPX_1385
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
100 MW **100 MW**
 100 MW 100 MW
 200 MW 200 MW

MOTTHAVN-RAINEY__345_Q12

Wed 03/29/2023 to Sun 04/30/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 09/05/2022 07:25

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 03/29/2023 to Wed 03/29/2023
 2030 Continuous 2100
 Work scheduled by: ORU

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
7560 MW
 255 MW
 7815 MW

ATHENS_-PLSNTVLY_345_91

Sat 04/01/2023 to Sat 04/15/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 4015 MW
 7815 MW

PLSNTVLY_345KV_RNS4

Sat 04/01/2023 to Sat 04/01/2023
 0700 Continuous 0730
 Work scheduled by: NGrid

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 4015 MW
 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LINDN_CG-LNDVFT__345_V-3022

Sun 04/09/2023 to Sat 04/15/2023
 1400 Continuous 1400
 Work scheduled by: PJM

	FWD (Import)	REV (Export)
SCH - PJM_VFT	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

DYSINGER-STA_255_345_DH1

Mon 04/10/2023 to Fri 04/14/2023
 0500 Continuous 2000
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

DUNWODIE_345KV_3

Wed 04/12/2023 to Wed 04/12/2023
 0201 Continuous 0230
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_4

Wed 04/12/2023 to Wed 04/12/2023
 0201 Continuous 0230
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

PLSNTVLE-DUNWODIE_345_W89

Wed 04/12/2023 to Wed 04/12/2023
 0201 Continuous 0230
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	4000 MW	
Impacts Total Transfer Capability	3815 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY_345KV_RNS4

Sat 04/15/2023 to Sat 04/15/2023
 1830 Continuous 1900
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
UPNY CONED	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LEEDS__-PLSNTVLY_345_92

Sun 04/16/2023 to Sun 04/30/2023
 0700 Continuous 1900
 Work scheduled by: NGrid

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

PLSNTVLY_345KV_RNS5

Sun 04/16/2023 to Sun 04/16/2023
 0700 Continuous 0730
 Work scheduled by: NGrid

UPNY CONED	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	4015 MW	
TTC with All Lines In Service	7815 MW	

DYSINGER-STA_255_345_DH2

Mon 04/17/2023 to Fri 04/21/2023
 0500 Continuous 2000
 Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

CLAY__-EDIC__345_2-15

Mon 04/17/2023 to Fri 04/28/2023
 0600 Continuous 1800
 Work scheduled by: NGrid

OSWEGO EXPORT	FWD (Import)	REV (Export)
	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

DUNWODIE_345KV_3

Thu 04/20/2023 to Thu 04/20/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_4

Thu 04/20/2023 to Thu 04/20/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

PLSNTVLE-DUNWODIE_345_W89

Thu 04/20/2023 to Thu 04/20/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
4000 MW
 3815 MW
 7815 MW

HOMRC_NY-MAINS_NY_345_47

Fri 04/21/2023 to Fri 04/21/2023
 0800 Continuous 1600
 Work scheduled by: PJM

UPDATED by PJM 11/23/2022 14:30

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
 3815 MW
 7815 MW

PANNELL_-CLAY___345_1

Mon 04/24/2023 to Fri 04/28/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
 950 MW
 2250 MW

PLSNTVLY_345KV_RNS5

Sun 04/30/2023 to Sun 04/30/2023
 1830 Continuous 1900
 Work scheduled by: NGrid

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 4015 MW
 7815 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/01/2023 to Fri 05/05/2023
 0600 Continuous 1800
 Work scheduled by: LI

SCH - NPX_CSC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
 330 MW 330 MW
 330 MW 330 MW

PANNELL_-CLAY___345_2

Mon 05/01/2023 to Fri 05/05/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

WEST CENTRAL
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1300 MW
 950 MW
 2250 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NIAGARA_ROBNSNRD_230_64

Fri 05/05/2023 to Fri 05/05/2023
 0500 Continuous 1700
 Work scheduled by: NYPA

SCH - OH - NY **1400 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1550 MW

W49TH_ST_345KV_6

Sat 05/06/2023 to Sat 05/06/2023
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

W49TH_ST_345KV_8

Sat 05/06/2023 to Sat 05/06/2023
 0001 Continuous 0030
 Work scheduled by: ConEd

SCH - PJM_HTP **450 MW**
 Impacts Total Transfer Capability 210 MW
 TTC with All Lines In Service 660 MW

COOPERS_DOLSONAV_345_CCDA42

Mon 05/08/2023 to Sun 05/21/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2585 MW

DOLSONAV-ROCKTVRN_345_DART44

Mon 05/08/2023 to Sat 05/13/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **2485 MW**
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 2585 MW

LADENTWN-BUCHAN_S_345_Y88

Wed 05/10/2023 to Wed 05/10/2023
 0600 Continuous 0630
 Work scheduled by: ORU

UPNY CONED **7560 MW**
 Impacts Total Transfer Capability 255 MW
 TTC with All Lines In Service 7815 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

LADENTWVN-BUCHAN_S_345_Y88

Wed 05/10/2023 to Wed 05/10/2023
 2030 Continuous 2100
 Work scheduled by: ORU

	FWD (Import)	REV (Export)
UPNY CONED	7560 MW	
Impacts Total Transfer Capability	255 MW	
TTC with All Lines In Service	7815 MW	

W49TH_ST_345KV_6

Sat 05/13/2023 to Sat 05/13/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Sat 05/13/2023 to Sat 05/13/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	450 MW	
Impacts Total Transfer Capability	210 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_6

Mon 05/15/2023 to Mon 05/15/2023
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST-E13THSTA_345_M55

Mon 05/15/2023 to Wed 05/17/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

MOTTHAVN-RAINEY__345_Q11

Wed 05/17/2023 to Sat 05/20/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_6

Wed 05/17/2023 to Wed 05/17/2023
 0130 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

BECK__-NIAGARA_230_PA27

Tue 05/30/2023 to Fri 06/02/2023
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NIAGARA_PACKARD_230_62

Mon 06/26/2023 to Fri 06/30/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

NIAGARA_345_230_AT4

Wed 06/28/2023 to Thu 06/29/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

SCH-IMO_NY_NIAG_CB_3122_W/BB

Mon 07/17/2023 to Fri 07/28/2023
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability 100 MW
 TTC with All Lines In Service 1900 MW

FWD (Import) REV (Export)

NIAGARA_345_230_AT4

Mon 08/21/2023 to Fri 08/25/2023
 0500 Continuous 2100
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability 400 MW
 TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

ADIRNDCK-PORTER__230_12

Tue 08/22/2023 to Tue 08/22/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

ADIRNDCK-CHASLAKE_230_13

Wed 08/23/2023 to Wed 08/23/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

CLAY__EDIC__345_1-16

Mon 09/11/2023 to Fri 09/15/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

OSWEGO EXPORT	FWD (Import)	REV (Export)
	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

FRASER__GILBOA__345_GF5-35

Mon 09/11/2023 to Sun 09/17/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2450 MW	
Impacts Total Transfer Capability	135 MW	
TTC with All Lines In Service	2585 MW	

SPRNBK__345KV_RNS5

Fri 09/15/2023 to Mon 10/23/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK__W49TH_ST_345_M51

Fri 09/15/2023 to Mon 10/23/2023
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 08/10/2022 13:51

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHASLAKE-PORTER__230_11

Sat 09/16/2023 to Sun 10/15/2023
 0630 Continuous 1730
 Work scheduled by: NGrid

	FWD (Import)	REV (Export)
MOSES SOUTH	2100 MW	
Impacts Total Transfer Capability	1050 MW	
TTC with All Lines In Service	3150 MW	

CLAY__-EDIC__345_2-15

Mon 09/18/2023 to Fri 09/22/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
OSWEGO EXPORT	4850 MW	
Impacts Total Transfer Capability	400 MW	
TTC with All Lines In Service	5250 MW	

NIAGARA_-DYSINGER_345_ND2

Mon 09/25/2023 to Fri 09/29/2023
 0500 Continuous 2000
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
DYSINGER EAST	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

MARCY__345KV_CSC

Mon 09/25/2023 to Sat 10/07/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	2535 MW	
Impacts Total Transfer Capability	50 MW	
TTC with All Lines In Service	2585 MW	

SHOR_NPX-SHOREHAM_138_CSC

Mon 10/02/2023 to Fri 10/06/2023
 0600 Continuous 1800
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - NPX_CSC	0 MW	0 MW
Impacts Total Transfer Capability	330 MW	330 MW
TTC with All Lines In Service	330 MW	330 MW

NEPTUNE_-DUFFYAVE_345_NEPTUNE

Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600
 Work scheduled by: LI

	FWD (Import)	REV (Export)
SCH - PJM_NEPTUNE	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_1

Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE_345_138_BK_2

Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE **375 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NEWBRDGE-DUFFYAVE_345_501

Mon 10/09/2023 to Fri 10/13/2023
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

GILBOA_-N.SCTLND_345_GNS-1

Mon 10/09/2023 to Fri 10/13/2023
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **2300 MW**
 Impacts Total Transfer Capability 285 MW
 TTC with All Lines In Service 2585 MW

FWD (Import) REV (Export)

NIAGARA_-PACKARD_230_61

Fri 10/13/2023 to Fri 10/13/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY **1350 MW**
 Impacts Total Transfer Capability 200 MW
 TTC with All Lines In Service 1550 MW

FWD (Import) REV (Export)

ADIRNDCK-CHASLAKE_230_13

Mon 10/16/2023 to Tue 11/14/2023
 0630 Continuous 1730
 Work scheduled by: NGrid

UPDATED by NGrid 11/07/2022 15:17

MOSES SOUTH **2100 MW**
 Impacts Total Transfer Capability 1050 MW
 TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HURLYAVE-ROSETON__345_303

Mon 11/13/2023 to Fri 12/22/2023
 0800 Continuous 1600
 Work scheduled by: CHGE

UPNY CONED **4100 MW**
 Impacts Total Transfer Capability 3715 MW
 TTC with All Lines In Service 7815 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

SCH - HQ - NY **0 MW** **0 MW**
 Impacts Total Transfer Capability 1500 MW 1000 MW
 TTC with All Lines In Service 1500 MW 1000 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA__765_7040

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

MOSES SOUTH **1550 MW**
 Impacts Total Transfer Capability 1600 MW
 TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

CHATGUAY-MASSENA__765_7040 , MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 1730
 Work scheduled by:

MOSES SOUTH **500 MW**
 Impacts Total Transfer Capability 2650 MW
 TTC with All Lines In Service 3150 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

CENTRAL EAST - VC **1720 MW**
 Impacts Total Transfer Capability 865 MW
 TTC with All Lines In Service 2585 MW

FWD (Import) REV (Export)

MASSENA-MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

SCH - HQ_CEDARS **90 MW**
 Impacts Total Transfer Capability 189 MW
 TTC with All Lines In Service 279 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA -MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ - NY	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA -MARCY__765_MSU1

Wed 11/15/2023 to Mon 11/27/2023
 0700 Continuous 1730
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2650 MW	
TTC with All Lines In Service	3150 MW	

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
 0700 1530
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	90 MW	
Impacts Total Transfer Capability	189 MW	
TTC with All Lines In Service	279 MW	

MOSES__-MASSENA_230_MMS1 , MOSES__-MASSENA_230_MMS2

Wed 11/15/2023 to Mon 11/20/2023
 0700 1530
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ - NY	850 MW	0 MW
Impacts Total Transfer Capability	650 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

NIAGARA_345_230_AT4

Mon 11/27/2023 to Fri 12/01/2023
 0500 Continuous 1900
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - OH - NY		1750 MW
Impacts Total Transfer Capability		250 MW
TTC with All Lines In Service		2000 MW

HOMR_NYW-PIERC_NY_345_48

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600
 Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

	FWD (Import)	REV (Export)
SCH - PJ - NY		
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Tuesday, December 6, 2022 to Wednesday, June 5, 2024

CENTRAL EAST	2650 MW
CENTRAL EAST - VC	2585 MW
TOTAL EAST	6000 MW
UPNY CONED	7815 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3150 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HOMRC_NY-MAINS_NY_345_47

Fri 12/08/2023 to Fri 12/15/2023
 0800 Continuous 1600
 Work scheduled by: PJM

UPDATED by PJM 07/28/2022 14:08

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST_345KV_6

Mon 01/08/2024 to Mon 02/19/2024
 0001 Continuous 0201
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
 350 MW
 660 MW

W49TH_ST-E13THSTA_345_M55

Mon 01/08/2024 to Mon 02/19/2024
 0001 Continuous 0201
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

W49TH_ST_345KV_8

Sat 02/03/2024 to Mon 02/19/2024
 0001 Continuous 0201
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
310 MW
 350 MW
 660 MW

SHOR_NPX-SHOREHAM_138_CSC

Mon 05/06/2024 to Fri 05/10/2024
 0600 Continuous 1800
 Work scheduled by: LI

SCH - NPX_CSC
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
0 MW **0 MW**
 330 MW 330 MW
 330 MW 330 MW