

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403

Mon 01/15/2018 to Sat 08/01/2026
 0001 Continuous 2359
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

MARION_-FARRAGUT_345_C3403 , HUDSONP_-FARRAGUT_345_B3402

Mon 01/15/2018 to Sat 08/01/2026
 0001 2359
 Work scheduled by:

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2400 MW 2400 MW
 100 MW 250 MW
 2500 MW 2650 MW

HAVERSTK-ADIRNDCK_345_HA1

Tue 08/19/2025 to Fri 03/27/2026
 1128 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 01/21/2026 16:09

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
 1100 MW
 3400 MW

MARCY_-ADIRNDCK_345_12

Tue 08/19/2025 to Sat 03/28/2026
 1129 Continuous 1730
 Work scheduled by: NYPA

UPDATED by NYPA 11/04/2025 10:05

MOSES SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW
 1100 MW
 3400 MW

SCH-IMO-NYISO_LIMIT_1900

Sat 11/01/2025 to Thu 04/30/2026
 0001 Continuous 2359
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2200 MW
 300 MW
 2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__345KV_CSC

Fri 12/05/2025 to Sat 04/04/2026
 1541 Continuous 2359
 Work scheduled by: NYPA

EXT FORCED by NYPA 03/11/2026 13:13

CENTRAL EAST - VC **3650 MW**
 Impacts Total Transfer Capability 75 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

HERTELHQ-ASTANNEX_345_G180

Tue 02/10/2026 to Sun 05/31/2026
 1121 Continuous 2359
 Work scheduled by: NYISO

SCH - HQ_CHPE **0 MW**
 Impacts Total Transfer Capability 1250 MW
 TTC with All Lines In Service 1250 MW

FWD (Import) REV (Export)

NRTH1385-NOR HBR_138_601

Thu 02/26/2026 to Fri 05/15/2026
 0600 Continuous 1500
 Work scheduled by: LI

SCH - NPX_1385 **60 MW 60 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 160 MW 160 MW

FWD (Import) REV (Export)

NRTH1385-NOR HBR_138_602

Thu 02/26/2026 to Fri 05/15/2026
 0600 Continuous 1500
 Work scheduled by: LI

SCH - NPX_1385 **60 MW 60 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 160 MW 160 MW

FWD (Import) REV (Export)

NRTH1385-NOR HBR_138_603

Thu 02/26/2026 to Fri 05/15/2026
 0600 Continuous 1500
 Work scheduled by: LI

SCH - NPX_1385 **60 MW 60 MW**
 Impacts Total Transfer Capability 100 MW 100 MW
 TTC with All Lines In Service 160 MW 160 MW

FWD (Import) REV (Export)

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_602

Thu 02/26/2026 to Fri 05/15/2026
 0600 1500
 Work scheduled by:

SCH - NPX_1385 **0 MW 0 MW**
 Impacts Total Transfer Capability 160 MW 160 MW
 TTC with All Lines In Service 160 MW 160 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NRTH1385-NORHBR_138_601 , NRTH1385-NORHBR_138_603

Thu 02/26/2026 to Fri 05/15/2026
 0600 1500
 Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NORHBR_138_602 , NRTH1385-NORHBR_138_603

Thu 02/26/2026 to Fri 05/15/2026
 0600 1500
 Work scheduled by:

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

NRTH1385-NRTHPORT_138_NNC

Thu 02/26/2026 to Fri 05/15/2026
 0600 Continuous 1500
 Work scheduled by: LI

SCH - NPX_1385	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	160 MW	160 MW
TTC with All Lines In Service	160 MW	160 MW

DYSINGER-STA_255_345_DH2

Mon 03/02/2026 to Sat 03/28/2026
 0500 Continuous 1900
 Work scheduled by: NYPA

EXTENDED by NYPA 06/17/2025 15:09

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

WOOD_ST_PLSNTVLE_345_Y86

Tue 03/03/2026 to Fri 03/13/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7820 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	8210 MW	

SCH-HQ_CEDARS-NYISO_LIMIT_40

Mon 03/09/2026 to Thu 03/26/2026
 0700 Continuous 1900
 Work scheduled by: HQ

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	40 MW	
Impacts Total Transfer Capability	239 MW	
TTC with All Lines In Service	279 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SCH-NYISO-HQ_CEDARS_LIMIT_0

Mon 03/09/2026 to Thu 03/26/2026
 0700 Continuous 1900
 Work scheduled by: HQ

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS		0 MW
Impacts Total Transfer Capability		100 MW
TTC with All Lines In Service		100 MW

CEDARS__ROSEMNTA_115_1/11

Mon 03/09/2026 to Mon 03/30/2026
 1113 Continuous 1730
 Work scheduled by: HQ

FORCED by HQ 03/09/2026 16:05

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

DENNISON-ROSEMNTA_115_1/11

Tue 03/10/2026 to Mon 03/30/2026
 0600 Continuous 1730
 Work scheduled by: NGrid

UPDATED by NYISO 03/05/2026 11:47

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	95 MW	100 MW
Impacts Total Transfer Capability	184 MW	0 MW
TTC with All Lines In Service	279 MW	100 MW

SCH-HQ_CEDARS-NYISO_LIMIT_80

Tue 03/10/2026 to Mon 03/30/2026
 0600 Continuous 1730
 Work scheduled by: NGrid

UPDATED by NYISO 03/05/2026 11:47

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	80 MW	
Impacts Total Transfer Capability	199 MW	
TTC with All Lines In Service	279 MW	

FRASER__345_FRASER SVC

Tue 03/10/2026 to Tue 03/31/2026
 1834 Continuous 2359
 Work scheduled by: NYSEG

FORCED by NYSEG 03/11/2026 10:05

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	3655 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	3725 MW	

SCH-IMO_NY_NIAG_SOUTH_BUS_W/BB

Fri 03/13/2026 to Fri 03/13/2026
 0500 Continuous 1900
 Work scheduled by: NYPA

UPDATED by NYPA 01/15/2026 11:02

	FWD (Import)	REV (Export)
SCH - OH - NY	1550 MW	1450 MW
Impacts Total Transfer Capability	950 MW	400 MW
TTC with All Lines In Service	2500 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA302

Mon 03/16/2026 to Fri 03/20/2026
 0630 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

MARCY__-FRASANX_345_UCC2-41

Wed 03/18/2026 to Thu 03/26/2026 UPDATED by NGrid 01/21/2026 15:38
 0600 Continuous 2100
 Work scheduled by: NGrid
 ARR: 19

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3225 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

SCH-NYISO-HQ_LIMIT_800

Mon 03/23/2026 to Wed 03/25/2026
 0500 Continuous 1800
 Work scheduled by: HQ

SCH - HQ - NY	FWD (Import)	REV (Export)
		800 MW
Impacts Total Transfer Capability		200 MW
TTC with All Lines In Service		1000 MW

WOOD_ST_-PLSNTVLE_345_Y86

Wed 03/25/2026 to Tue 04/28/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	7820 MW	
Impacts Total Transfer Capability	390 MW	
TTC with All Lines In Service	8210 MW	

DYSINGER-STA_255_345_DH1

Sun 03/29/2026 to Mon 04/20/2026 UPDATED by NYPA 02/23/2026 11:15
 0500 Continuous 2100
 Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2850 MW	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

DUNWODIE_345KV_3

Mon 03/30/2026 to Mon 03/30/2026
 0130 Continuous 2359
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_4

Mon 03/30/2026 to Mon 03/30/2026
 0130 Continuous 2359
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

OSWEGO_COMPLEX_AVR_O/S

Tue 03/31/2026 to Sun 09/13/2026
 0001 Continuous 2359 FORCED by NGrid 01/27/2025 10:33
 Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3640 MW	
Impacts Total Transfer Capability	85 MW	
TTC with All Lines In Service	3725 MW	

SPRNBK_345KV_RNS3

Mon 04/06/2026 to Tue 04/07/2026
 0001 Continuous 2130
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

LINDN_CG-LNDVFT_345_V-3022

Mon 04/06/2026 to Sat 04/11/2026
 0800 Continuous 1500
 Work scheduled by: ConEd

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

SHORE_RD_345_138_BK 1

Wed 04/08/2026 to Wed 04/08/2026
 0100 Continuous 2359
 Work scheduled by: LI

CONED - LIPA	FWD (Import)	REV (Export)
	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

BECK__-NIAGARA_345_PA302

Wed 04/08/2026 to Wed 04/08/2026
 0900 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DYSINGER-STA_255_345_DH1 , NIAGARA_-DYSINGER_345_ND1

Thu 04/09/2026 to Thu 04/09/2026
 0500 to 1900
 Work scheduled by:

DYSINGER EAST	FWD (Import)	REV (Export)
	2500 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	3200 MW	

NIAGARA_-DYSINGER_345_ND1

Thu 04/09/2026 to Thu 04/09/2026
 0500 Continuous to 1900
 Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

FRASER_345_FRASER SVC

Mon 04/13/2026 to Fri 04/17/2026
 0700 Continuous to 1500
 Work scheduled by: NYSEG

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3655 MW	
Impacts Total Transfer Capability	70 MW	
TTC with All Lines In Service	3725 MW	

WATRCURE-OAKDALE_345_31

Mon 04/13/2026 to Fri 05/08/2026
 0700 Continuous to 1500
 Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	2400 MW	2400 MW
Impacts Total Transfer Capability	100 MW	250 MW
TTC with All Lines In Service	2500 MW	2650 MW

MARCY_765_345_AT2

Tue 04/14/2026 to Thu 04/16/2026
 0600 Continuous to 1730
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	3400 MW	

BECK_-NIAGARA_345_PA301

Tue 04/14/2026 to Tue 04/14/2026
 0900 Continuous to 1700
 Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BECK__-NIAGARA_345_PA301

Wed 04/15/2026 to Thu 04/16/2026
 0900 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
	1150 MW	1000 MW
Impacts Total Transfer Capability	1350 MW	850 MW
TTC with All Lines In Service	2500 MW	1850 MW

DYSINGER-STA_255_345_DH1 , NIAGARA_-DYSINGER_345_ND2

Thu 04/16/2026 to Thu 04/16/2026
 0500 1800
 Work scheduled by:

DYSINGER EAST	FWD (Import)	REV (Export)
	2500 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	3200 MW	

NIAGARA_-DYSINGER_345_ND2

Thu 04/16/2026 to Thu 04/16/2026
 0500 Continuous 1800
 Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	2700 MW	
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3200 MW	

LINDN_CG-LNDVFT__345_V-3022

Thu 04/16/2026 to Thu 04/16/2026
 1200 Continuous 1500
 Work scheduled by: PJM

SCH - PJM_VFT	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	315 MW	315 MW
TTC with All Lines In Service	315 MW	315 MW

MOSES__-WILLIS__230_MW1 , HAVERSTK-WILLISNX_345_HW2

Sun 04/19/2026 to Sun 04/26/2026
 0700 1730
 Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	279 MW	
TTC with All Lines In Service	279 MW	

SPRNBRK_-UNIONHBS_345_Y49

Mon 04/20/2026 to Sun 05/03/2026
 0001 Continuous 0259
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA	FWD (Import)	REV (Export)
	775 MW	
Impacts Total Transfer Capability	725 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

UNIONDHB_345_138_AT1

Mon 04/20/2026 to Sun 05/03/2026
 0001 Continuous 0259
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

UNIONDHB_345_138_AT2

Mon 04/20/2026 to Sun 05/03/2026
 0001 Continuous 0259
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1250 MW
 250 MW
 1500 MW

DYSINGER-STA_255_345_DH2

Tue 04/21/2026 to Sun 05/03/2026
 0500 Continuous 2100
 Work scheduled by: NYPA

UPDATED by NYPA 02/23/2026 11:10

DYSINGER EAST
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2850 MW
 350 MW
 3200 MW

BECK__-NIAGARA_345_PA302

Tue 04/21/2026 to Wed 04/22/2026
 0900 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
1150 MW 1000 MW
 1350 MW 850 MW
 2500 MW 1850 MW

PIERCBRK-FIVEMILE_345_37

Thu 04/23/2026 to Fri 05/08/2026
 0800 Continuous 1600
 Work scheduled by: PJM

SCH - PJ - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2300 MW 2300 MW
 200 MW 350 MW
 2500 MW 2650 MW

BECK__-NIAGARA_230_PA27

Thu 04/23/2026 to Thu 04/23/2026
 0900 Continuous 1700
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
2050 MW
 450 MW
 2500 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_3

Fri 04/24/2026 to Fri 04/24/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Fri 04/24/2026 to Fri 04/24/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

BECK__-NIAGARA_345_PA301

Mon 04/27/2026 to Fri 05/01/2026
 0630 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY **1150 MW 1000 MW**
 Impacts Total Transfer Capability 1350 MW 850 MW
 TTC with All Lines In Service 2500 MW 1850 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Tue 04/28/2026 to Tue 04/28/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_4

Tue 04/28/2026 to Tue 04/28/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

GOETHALS_345KV_5

Sat 05/02/2026 to Fri 05/08/2026
 0001 Continuous 0300
 Work scheduled by: ConEd

UPDATED by ConEd 03/05/2026 15:19

STATEN ISLAND
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHOR_NPX-SHOREHAM_138_CSC

Sun 05/03/2026 to Fri 05/15/2026
0700 Continuous 1800
Work scheduled by: ISONE

UPDATED by ISONE 02/18/2026 11:51

SCH - NPX_CSC

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
330 MW	330 MW
330 MW	330 MW

CHATGUAY-MASSENA_765_7040

Sun 05/03/2026 to Wed 05/06/2026
2301 Continuous 0259
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
1500 MW	1000 MW
1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Sun 05/03/2026 to Wed 05/06/2026
2301 Continuous 0259
Work scheduled by: NYPA

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	
1650 MW	
3400 MW	

MARCY__765_345_AT1

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1750 MW	
1650 MW	
3400 MW	

MARCY__765_345_AT2

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
1700 MW	
1700 MW	
3400 MW	

MASSENA -MARCY__765_MSU1

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY

Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import)	REV (Export)
475 MW	1000 MW
1025 MW	0 MW
1500 MW	1000 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

CENTRAL EAST - VC	2595 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1130 MW		
TTC with All Lines In Service	3725 MW		

MASSENA_MARCY__765_MSU1

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ_CEDARS	190 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	80 MW		
TTC with All Lines In Service	270 MW		

MASSENA_MARCY__765_MSU1

Mon 05/04/2026 to Wed 05/06/2026
0001 Continuous 0130
Work scheduled by: NYPA

MOSES SOUTH	500 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	2900 MW		
TTC with All Lines In Service	3400 MW		

MASSENA_MARCY__765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Mon 05/04/2026 to Wed 05/06/2026
0001 0130
Work scheduled by:

SCH - HQ_CEDARS	0 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	270 MW		
TTC with All Lines In Service	270 MW		

MASSENA_MARCY__765_MSU1 , CHASLAKE-PORTER__230_11

Mon 05/04/2026 to Wed 05/06/2026
0001 0130
Work scheduled by:

SCH - HQ_CEDARS	0 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	270 MW		
TTC with All Lines In Service	270 MW		

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Mon 05/04/2026 to Wed 05/06/2026
0001 0130
Work scheduled by:

MOSES SOUTH	500 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	2900 MW		
TTC with All Lines In Service	3400 MW		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA2				
Mon 05/04/2026	to	Wed 05/06/2026	SCH - HQ_CEDARS	FWD (Import) REV (Export)
0001		0130	Impacts Total Transfer Capability	0 MW
Work scheduled by:			TTC with All Lines In Service	270 MW
<hr style="border-top: 1px dashed black;"/>				
MASSENA_MARCY__765_MSU1 , MOSES__-WILLIS__230_MW1				
Mon 05/04/2026	to	Wed 05/06/2026	SCH - HQ_CEDARS	FWD (Import) REV (Export)
0001		0130	Impacts Total Transfer Capability	0 MW
Work scheduled by:			TTC with All Lines In Service	270 MW
<hr style="border-top: 1px dashed black;"/>				
BECK__-NIAGARA__230_PA27				
Mon 05/04/2026	to	Fri 05/08/2026	SCH - OH - NY	FWD (Import) REV (Export)
0900	Continuous	1700	Impacts Total Transfer Capability	1900 MW 1650 MW
Work scheduled by: IESO			TTC with All Lines In Service	100 MW -50 MW
<hr style="border-top: 1px dashed black;"/>				
MARCY__-FRASANNX_345_UCC2-41				
Wed 05/06/2026	to	Fri 05/29/2026	CENTRAL EAST - VC	FWD (Import) REV (Export)
0700	Continuous	1530	Impacts Total Transfer Capability	3225 MW
Work scheduled by: NYPA			TTC with All Lines In Service	500 MW
ARR: 19				
<hr style="border-top: 1px dashed black;"/>				
BECK__-PACKARD__230_BP76				
Sun 05/10/2026	to	Fri 05/15/2026	SCH - OH - NY	FWD (Import) REV (Export)
0530	Continuous	1600	Impacts Total Transfer Capability	1600 MW 1050 MW
Work scheduled by: IESO			TTC with All Lines In Service	400 MW 550 MW
<u>UPDATED by IESO 01/21/2026 07:51</u>				
<hr style="border-top: 1px dashed black;"/>				
FIVEMILE-ESTOLERD_345_29				
Mon 05/11/2026	to	Thu 06/25/2026	SCH - PJ - NY	FWD (Import) REV (Export)
0500	Continuous	1800	Impacts Total Transfer Capability	2000 MW 1050 MW
Work scheduled by: NGrid			TTC with All Lines In Service	200 MW 150 MW
<hr style="border-top: 1px dashed black;"/>				

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/11/2026 to Fri 05/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	0 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_1

Mon 05/11/2026 to Fri 05/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	375 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE_345_138_BK_2

Mon 05/11/2026 to Fri 05/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	375 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 05/11/2026 to Fri 05/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	0 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

DYSINGER-STA_255_345_DH1

Tue 05/12/2026 to Sun 05/31/2026
 0500 Continuous 2100
 Work scheduled by: NYPA

DYSINGER EAST	2850 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

MILLWOOD-EASTVIEW_345_W99

Fri 05/15/2026 to Sat 05/16/2026
 0001 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED	8015 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5				
Fri 05/15/2026	to	Fri 05/15/2026	SCH - PJM_HTP	FWD (Import) REV (Export)
0001	Continuous	0030	Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd			TTC with All Lines In Service	360 MW
				660 MW
W49TH_ST_345KV_7				
Fri 05/15/2026	to	Fri 05/15/2026	SCH - PJM_HTP	FWD (Import) REV (Export)
0001	Continuous	0030	Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd			TTC with All Lines In Service	360 MW
				660 MW
SPRNBRK_345KV_RNS5				
Fri 05/15/2026	to	Fri 05/15/2026	SPR/DUN-SOUTH	FWD (Import) REV (Export)
0201	Continuous	0230	Impacts Total Transfer Capability	3200 MW
Work scheduled by: ConEd			TTC with All Lines In Service	1400 MW
				4600 MW
SPRNBRK_W49TH_ST_345_M51				
Fri 05/15/2026	to	Mon 06/01/2026	SPR/DUN-SOUTH	FWD (Import) REV (Export)
0201	Continuous	0200	Impacts Total Transfer Capability	3200 MW
Work scheduled by: ConEd			TTC with All Lines In Service	1400 MW
				4600 MW
W49TH_ST_345KV_5				
Fri 05/15/2026	to	Fri 05/15/2026	SCH - PJM_HTP	FWD (Import) REV (Export)
1430	Continuous	1500	Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd			TTC with All Lines In Service	360 MW
				660 MW
W49TH_ST_345KV_7				
Fri 05/15/2026	to	Fri 05/15/2026	SCH - PJM_HTP	FWD (Import) REV (Export)
1430	Continuous	1500	Impacts Total Transfer Capability	300 MW
Work scheduled by: ConEd			TTC with All Lines In Service	360 MW
				660 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_5

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Sat 05/16/2026 to Sat 05/16/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

DUNWODIE_345KV_4

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_6

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE-SHORE_RD_345_Y50

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

	FWD (Import)	REV (Export)
CONED - LIPA	800 MW	
Impacts Total Transfer Capability	700 MW	
TTC with All Lines In Service	1500 MW	

SHORE_RD_345_138_BK 1

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

	FWD (Import)	REV (Export)
CONED - LIPA	1350 MW	
Impacts Total Transfer Capability	150 MW	
TTC with All Lines In Service	1500 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SHORE_RD_345_138_BK 2

Sat 05/16/2026 to Thu 05/28/2026
 0201 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA **1350 MW**
 Impacts Total Transfer Capability 150 MW
 TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_5

Mon 05/18/2026 to Mon 05/18/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

W49TH_ST_345KV_7

Mon 05/18/2026 to Mon 05/18/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SCH - PJM_HTP **300 MW**
 Impacts Total Transfer Capability 360 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

ROCHESTR-PANNELL_345_RP2

Mon 05/18/2026 to Fri 05/22/2026
 0700 Continuous 1500
 Work scheduled by: RGE

DYSINGER EAST **2300 MW**
 Impacts Total Transfer Capability 900 MW
 TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

NIAGARA_345_230_AT4

Tue 05/26/2026 to Sat 05/30/2026
 0500 Continuous 1900
 Work scheduled by: NYPA

SCH - OH - NY **1900 MW** **1200 MW**
 Impacts Total Transfer Capability 100 MW 400 MW
 TTC with All Lines In Service 2000 MW 1600 MW

FWD (Import) REV (Export)

SPRNBRK_345KV_RNS5

Mon 06/01/2026 to Mon 06/01/2026
 0130 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

HUDSONTP-W49TH_ST_345_Y56

Mon 06/01/2026 to Fri 06/05/2026
 0600 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Mon 06/01/2026 to Mon 06/01/2026
 0600 Continuous 0630
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Mon 06/01/2026 to Mon 06/01/2026
 0600 Continuous 0630
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

MARCY__345KV_CSC

Mon 06/01/2026 to Sun 06/14/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3650 MW	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

LEEDS__HURLYAVE_345_301

Mon 06/01/2026 to Fri 07/03/2026
 0800 Continuous 1600
 Work scheduled by: CHGE

UPDATED by CHGE 01/16/2026 09:18

UPNY CONED	FWD (Import)	REV (Export)
	8120 MW	
Impacts Total Transfer Capability	90 MW	
TTC with All Lines In Service	8210 MW	

SAND_BAR-PLATSBRG_115_PV20

Tue 06/02/2026 to Wed 06/03/2026
 0600 Continuous 1700
 Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Tue 06/02/2026 to Wed 06/03/2026
 0600 Continuous 1700
 Work scheduled by: ISONE

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3625 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

MOTHAVN-RAINEY__345_Q11

Thu 06/04/2026 to Sun 06/07/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

W49TH_ST_345KV_7

Fri 06/05/2026 to Fri 06/05/2026
 1530 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_8

Fri 06/05/2026 to Fri 06/05/2026
 1530 Continuous 1600
 Work scheduled by: ConEd

SCH - PJM_HTP	FWD (Import)	REV (Export)
	300 MW	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

MAINESBG-WATRCURE_345_30

Wed 06/10/2026 to Fri 06/12/2026
 0700 Continuous 1500
 Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	1600 MW	1050 MW
Impacts Total Transfer Capability	600 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

INGHAM_C_115_115_PAR 2

Mon 06/22/2026 to Sat 08/29/2026
 0500 Continuous 1900
 Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3605 MW	
Impacts Total Transfer Capability	120 MW	
TTC with All Lines In Service	3725 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20				FWD (Import) REV (Export)
Mon 06/22/2026	to	Fri 06/26/2026	SCH - NE - NY	
0900	Continuous	1630	Impacts Total Transfer Capability	
Work scheduled by: NYPA			TTC with All Lines In Service	
SAND_BAR-PLATSBRG_115_PV20				FWD (Import) REV (Export)
Mon 06/22/2026	to	Fri 06/26/2026	CENTRAL EAST - VC	
0900	Continuous	1630	Impacts Total Transfer Capability	3625 MW
Work scheduled by: NYPA			TTC with All Lines In Service	100 MW
				3725 MW
SAND_BAR-PLATSBRG_115_PV20				FWD (Import) REV (Export)
Mon 07/06/2026	to	Fri 07/10/2026	SCH - NE - NY	
0900	Continuous	1630	Impacts Total Transfer Capability	
Work scheduled by: NYPA			TTC with All Lines In Service	
SAND_BAR-PLATSBRG_115_PV20				FWD (Import) REV (Export)
Mon 07/06/2026	to	Fri 07/10/2026	CENTRAL EAST - VC	
0900	Continuous	1630	Impacts Total Transfer Capability	3625 MW
Work scheduled by: NYPA			TTC with All Lines In Service	100 MW
				3725 MW
DYSINGER-STA_255_345_DH2				FWD (Import) REV (Export)
Tue 08/25/2026	to	Wed 09/02/2026	DYSINGER EAST	
0500	Continuous	1900	Impacts Total Transfer Capability	2850 MW
Work scheduled by: NYPA			TTC with All Lines In Service	350 MW
				3200 MW
MARION_-FARRAGUT_345_C3403				FWD (Import) REV (Export)
Sat 09/05/2026	to	Sat 09/05/2026	SCH - PJ - NY	
0201	Continuous	2359	Impacts Total Transfer Capability	
Work scheduled by: ConEd			TTC with All Lines In Service	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

E13THSTA-FARRAGUT_345_45

Wed 09/09/2026 to Fri 09/11/2026
 0001 Continuous 1830
 Work scheduled by: ConEd

SPR/DUN-SOUTH	3800 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

MARCY__765_345_AT1

Wed 09/09/2026 to Thu 09/10/2026
 0700 Continuous 1530
 Work scheduled by: NYPA
 ARR: 19

MOSES SOUTH	1750 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

W49TH_ST-E13THSTA_345_M54

Fri 09/11/2026 to Fri 09/11/2026
 0001 Continuous 1830
 Work scheduled by: ConEd

SPR/DUN-SOUTH	3800 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

MARCY__765_345_AT2

Fri 09/11/2026 to Sat 09/12/2026
 0700 Continuous 1530
 Work scheduled by: NYPA
 ARR: 19

MOSES SOUTH	1700 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	3400 MW	

HUDSONTP-W49TH_ST_345_Y56

Sat 09/12/2026 to Sat 09/26/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP	0 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

W49TH_ST_345KV_7

Sat 09/12/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP	300 MW	FWD (Import) REV (Export)
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Sat 09/12/2026 to Sat 09/26/2026
0001 Continuous 0200
Work scheduled by: ConEd

SCH - PJM_HTP
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
360 MW
660 MW

STLAWRNC-MOSES_230_L34P

Mon 09/14/2026 to Fri 09/18/2026
0600 Continuous 1630
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)

DUNWODIE_345KV_7

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE_345KV_8

Tue 09/15/2026 to Tue 09/15/2026
0001 Continuous 0030
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

DUNWODIE-MOTTHAVN_345_72

Tue 09/15/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
800 MW
4600 MW

BECK_-NIAGARA_230_PA27

Tue 09/15/2026 to Tue 11/17/2026
0500 Continuous 2330
Work scheduled by: NYPA

SCH - OH - NY
Impacts Total Transfer Capability
TTC with All Lines In Service

FWD (Import) REV (Export)
1900 MW 1650 MW
100 MW -50 MW
2000 MW 1600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MARCY__FRASANNX_345_UCC2-41				FWD (Import)	REV (Export)
Tue 09/15/2026	to	Tue 09/29/2026			
0700	Continuous	1530	CENTRAL EAST - VC	3225 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	500 MW	
			TTC with All Lines In Service	3725 MW	
PLSNTVLY-EFISHKIL_345_F37				FWD (Import)	REV (Export)
Wed 09/16/2026	to	Thu 10/22/2026			
0001	Continuous	0200	<u>UPDATED by ConEd 01/21/2026 13:57</u>	UPNY CONED	8195 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	15 MW	
			TTC with All Lines In Service	8210 MW	
WOOD_ST_PLSNTVLE_345_Y87				FWD (Import)	REV (Export)
Wed 09/16/2026	to	Wed 09/16/2026			
0001	Continuous	0030	<u>UPDATED by ConEd 01/21/2026 13:57</u>	UPNY CONED	7795 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	415 MW	
			TTC with All Lines In Service	8210 MW	
DYSINGER-STA_255_345_DH2				FWD (Import)	REV (Export)
Wed 09/16/2026	to	Sat 10/10/2026			
0500	Continuous	1900	DYSINGER EAST	2850 MW	
Work scheduled by: NYPA			Impacts Total Transfer Capability	350 MW	
			TTC with All Lines In Service	3200 MW	
WOOD_ST_PLSNTVLE_345_Y87				FWD (Import)	REV (Export)
Fri 09/18/2026	to	Fri 09/18/2026			
0130	Continuous	0200	<u>UPDATED by ConEd 01/21/2026 13:57</u>	UPNY CONED	7795 MW
Work scheduled by: ConEd			Impacts Total Transfer Capability	415 MW	
			TTC with All Lines In Service	8210 MW	
W49TH_ST_345KV_5				FWD (Import)	REV (Export)
Sat 09/26/2026	to	Thu 12/24/2026			
0201	Continuous	2359	SCH - PJM_HTP	300 MW	
Work scheduled by: ConEd			Impacts Total Transfer Capability	360 MW	
			TTC with All Lines In Service	660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

GOETHALS_345KV_5					
Mon 09/28/2026	to	Sat 10/03/2026	STATEN ISLAND	FWD (Import)	REV (Export)
0001	Continuous	0300	Impacts Total Transfer Capability		
Work scheduled by: ConEd			TTC with All Lines In Service		
PANNELL_-CLAY_345_1					
Mon 09/28/2026	to	Fri 10/02/2026	WEST CENTRAL	FWD (Import)	REV (Export)
0700	Continuous	1530	Impacts Total Transfer Capability	1300 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	950 MW	
				2250 MW	
PANNELL_-CLAY_345_2					
Mon 10/05/2026	to	Fri 10/09/2026	WEST CENTRAL	FWD (Import)	REV (Export)
0700	Continuous	1530	Impacts Total Transfer Capability	1300 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	950 MW	
				2250 MW	
DYSINGER-STA_255_345_DH1					
Sun 10/11/2026	to	Wed 11/04/2026	DYSINGER EAST	FWD (Import)	REV (Export)
0500	Continuous	2100	Impacts Total Transfer Capability	2850 MW	
Work scheduled by: NYPA			TTC with All Lines In Service	350 MW	
				3200 MW	
NEPTUNE_-DUFFYAVE_345_NEPTUNE					
Mon 10/12/2026	to	Thu 10/15/2026	SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
0600	Continuous	1600	Impacts Total Transfer Capability	0 MW	
Work scheduled by: LI			TTC with All Lines In Service	660 MW	
				660 MW	
NEWBRDGE_345_138_BK_1					
Mon 10/12/2026	to	Thu 10/15/2026	SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
0600	Continuous	1600	Impacts Total Transfer Capability	375 MW	
Work scheduled by: LI			TTC with All Lines In Service	285 MW	
				660 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

NEWBRDGE_345_138_BK_2

Mon 10/12/2026 to Thu 10/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	375 MW	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

NEWBRDGE-DUFFYAVE_345_501

Mon 10/12/2026 to Thu 10/15/2026
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	0 MW	0 MW
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY__765_345_AT1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY__765_345_AT2

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	3400 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

SCH - HQ - NY	475 MW	REV (Export)
Impacts Total Transfer Capability	1025 MW	1000 MW
TTC with All Lines In Service	1500 MW	0 MW

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

CENTRAL EAST - VC	2595 MW	REV (Export)
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

SCH - HQ_CEDARS	190 MW	REV (Export)
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1

Wed 10/14/2026 to Wed 10/28/2026
 0001 Continuous 2359
 Work scheduled by: NYPA

MOSES SOUTH	500 MW	REV (Export)
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Wed 10/14/2026 to Wed 10/28/2026
 0001 2359
 Work scheduled by:

SCH - HQ_CEDARS	0 MW	REV (Export)
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1 , CHASLAKE-PORTER__230_11

Wed 10/14/2026 to Wed 10/28/2026
 0001 2359
 Work scheduled by:

SCH - HQ_CEDARS	0 MW	REV (Export)
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Wed 10/14/2026 to Wed 10/28/2026
 0001 2359
 Work scheduled by:

MOSES SOUTH	FWD (Import)	REV (Export)
	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-ADIRNDCK_230_MA2

Wed 10/14/2026 to Wed 10/28/2026
 0001 2359
 Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1 , MOSES__-WILLIS__230_MW1

Wed 10/14/2026 to Wed 10/28/2026
 0001 2359
 Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

WOOD_ST_PLSNTVLE_345_Y87

Wed 10/14/2026 to Wed 10/14/2026
 0001 Continuous 0030
 Work scheduled by: ConEd UPDATED by ConEd 01/21/2026 13:57

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

WOOD_ST_PLSNTVLE_345_Y87

Sat 10/17/2026 to Sat 10/17/2026
 0130 Continuous 0200
 Work scheduled by: ConEd UPDATED by ConEd 01/21/2026 13:57

UPNY CONED	FWD (Import)	REV (Export)
	7795 MW	
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

SAND_BAR-PLATSBRG_115_PV20

Wed 10/21/2026 to Thu 10/22/2026
 0601 Continuous 1600
 Work scheduled by: ISONE

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SAND_BAR-PLATSBRG_115_PV20

Wed 10/21/2026 to Thu 10/22/2026
0601 Continuous 1600
Work scheduled by: ISONE

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	3625 MW	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

SAND_BAR-PLATSBRG_115_PV20 , MASSENA -MARCY___765_MSU1

Wed 10/21/2026 to Thu 10/22/2026
0601 1600
Work scheduled by:

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

ROSETON_EFISHKIL_345_RFK305

Mon 10/26/2026 to Fri 11/06/2026
0700 Continuous 1530
Work scheduled by: NYPA

UPNY CONED	FWD (Import)	REV (Export)
	7470 MW	
Impacts Total Transfer Capability	740 MW	
TTC with All Lines In Service	8210 MW	

DUNWODIE_345KV_7

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

DUNWODIE_345KV_8

Wed 10/28/2026 to Thu 10/29/2026
0001 Continuous 0200
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

STLAWRNC-MOSES___230_L34P

Thu 10/29/2026 to Fri 11/13/2026
0900 Continuous 1600
Work scheduled by: IESO

SCH - OH - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

DUNWODIE_345KV_5

Mon 11/02/2026 to Mon 11/02/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by ConEd 03/11/2026 15:36

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

DUNWODIE-MOTTHAVN_345_71

Mon 11/02/2026 to Mon 12/14/2026
 0001 Continuous 0200
 Work scheduled by: ConEd

UPDATED by ConEd 03/11/2026 15:36

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

DUNWODIE_345KV_3

Mon 11/02/2026 to Mon 11/02/2026
 0230 Continuous 0259
 Work scheduled by: ConEd

UPDATED by ConEd 03/11/2026 15:36

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
3800 MW	
800 MW	
4600 MW	

LINDN_CG-LNDVFT_345_V-3022

Mon 11/02/2026 to Sat 11/07/2026
 0800 Continuous 1900
 Work scheduled by: PJM

SCH - PJM_VFT
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
0 MW	0 MW
315 MW	315 MW
315 MW	315 MW

ROSETON_EFISHKIL_345_RFK305

Fri 11/06/2026 to Fri 11/13/2026
 1600 Continuous 1600
 Work scheduled by: CHGE

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
7470 MW	
740 MW	
8210 MW	

MILLWOOD-EASTVIEW_345_W99

Mon 11/09/2026 to Mon 11/09/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

UPNY CONED
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import)	REV (Export)
8015 MW	
195 MW	
8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBRK_345KV_RNS5

Mon 11/09/2026 to Mon 11/09/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

STLAWRNC-MOSES_230_L33P

Mon 11/16/2026 to Fri 11/20/2026
 0600 Continuous 1630
 Work scheduled by: NYPA

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

BECK_-NIAGARA_230_PA27

Mon 11/23/2026 to Fri 11/27/2026
 0630 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY **2050 MW**
 Impacts Total Transfer Capability 450 MW
 TTC with All Lines In Service 2500 MW

FWD (Import) REV (Export)

EDIC_-FRASER_345_EF24-40

Mon 11/30/2026 to Sun 12/06/2026
 0700 Continuous 1530
 Work scheduled by: NYPA

CENTRAL EAST - VC **3225 MW**
 Impacts Total Transfer Capability 500 MW
 TTC with All Lines In Service 3725 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Fri 12/04/2026 to Fri 12/04/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

UPDATED by ConEd 03/11/2026 15:36

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Fri 12/04/2026 to Fri 12/04/2026
 0101 Continuous 0130
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST-E13THSTA_345_M54

Thu 12/10/2026 to Thu 12/10/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_3

Sat 12/12/2026 to Mon 12/14/2026
 0001 Continuous 0200 UPDATED by ConEd 03/11/2026 15:36
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

DUNWODIE_345KV_5

Sat 12/12/2026 to Mon 12/14/2026
 0001 Continuous 0200 UPDATED by ConEd 03/11/2026 15:36
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3800 MW**
 Impacts Total Transfer Capability 800 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

MILLWOOD-EASTVIEW_345_W99

Wed 12/23/2026 to Wed 12/23/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

UPNY CONED **8015 MW**
 Impacts Total Transfer Capability 195 MW
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

SPRNBK_345KV_RNS5

Wed 12/23/2026 to Wed 12/23/2026
 2130 Continuous 2200
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**
 Impacts Total Transfer Capability 1400 MW
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

HUDSONTP-W49TH_ST_345_Y56

Fri 12/25/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP **0 MW**
 Impacts Total Transfer Capability 660 MW
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

W49TH_ST_345KV_8

Fri 12/25/2026 to Tue 01/12/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

SCH - PJM_HTP
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
300 MW
 360 MW
 660 MW

STLAWRNC-MOSES__230_L34P

Fri 12/25/2026 to Fri 12/25/2026
 0800 Continuous 1600
 Work scheduled by: IESO

SCH - OH - NY
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)

W49TH_ST-E13THSTA_345_M54

Sun 12/27/2026 to Sun 12/27/2026
 0001 Continuous 0030
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

W49TH_ST-E13THSTA_345_M54

Wed 12/30/2026 to Wed 12/30/2026
 0030 Continuous 0100
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Mon 02/08/2027 to Tue 02/09/2027
 0001 0200
 Work scheduled by:

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3800 MW
 800 MW
 4600 MW

SPRNBK_345KV_RNS5

Tue 02/09/2027 to Fri 02/19/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH
 Impacts Total Transfer Capability
 TTC with All Lines In Service

FWD (Import) REV (Export)
3200 MW
 1400 MW
 4600 MW

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

SPRNBK_W49TH_ST_345_M51

Tue 02/09/2027 to Fri 02/19/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Mon 03/01/2027 to Wed 03/03/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

SPRNBK_345KV_RS3 , SPRNBK_345KV_RS4

Thu 03/11/2027 to Sun 03/14/2027
 0001 0100
 Work scheduled by:

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3800 MW	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_345KV_RNS5

Sun 03/14/2027 to Wed 03/17/2027
 0101 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

SPRNBK_W49TH_ST_345_M51

Sun 03/14/2027 to Wed 03/17/2027
 0101 Continuous 0200
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	3200 MW	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Sun 04/04/2027
 0001 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	8175 MW	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

BUCHAN_S-MILLWOOD_345_W97

Sun 04/04/2027 to Wed 04/07/2027
 0201 Continuous 0200
 Work scheduled by: ConEd

UPNY CONED	8175 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	35 MW		
TTC with All Lines In Service	8210 MW		

NEPTUNE_DUFFYAVE_345_NEPTUNE

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	0 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	660 MW		
TTC with All Lines In Service	660 MW		

NEWBRDGE_345_138_BK_1

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	375 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	285 MW		
TTC with All Lines In Service	660 MW		

NEWBRDGE_345_138_BK_2

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	375 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	285 MW		
TTC with All Lines In Service	660 MW		

NEWBRDGE-DUFFYAVE_345_501

Mon 05/10/2027 to Fri 05/14/2027
 0600 Continuous 1600
 Work scheduled by: LI

SCH - PJM_NEPTUNE	0 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	660 MW		
TTC with All Lines In Service	660 MW		

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

SCH - HQ - NY	0 MW	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1500 MW	1000 MW	
TTC with All Lines In Service	1500 MW	1000 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY_765_345_AT1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1750 MW	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

MARCY_765_345_AT2

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

ARR: 19

MOSES SOUTH	FWD (Import)	REV (Export)
	1700 MW	
Impacts Total Transfer Capability	1700 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_-MARCY_765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	475 MW	1000 MW
Impacts Total Transfer Capability	1025 MW	0 MW
TTC with All Lines In Service	1500 MW	1000 MW

MASSENA_-MARCY_765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	2595 MW	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

MASSENA_-MARCY_765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
0001 Continuous 0130
Work scheduled by: NYPA

SCH - HQ_CEDARS	FWD (Import)	REV (Export)
	190 MW	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

NYISO TRANSFER LIMITATIONS

Seasonal Limits

Thursday, March 12, 2026 to Saturday, September 11, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.

MASSENA_MARCY__765_MSU1

Tue 05/25/2027 to Sat 05/29/2027
 0001 Continuous 0130
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , ADIRNDCK-CHASLAKE_230_13

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1 , CHASLAKE-PORTER__230_11

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1 , CHATGUAY-MASSENA_765_7040

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	500 MW	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

MASSENA_MARCY__765_MSU1 , MOSES__ADIRNDCK_230_MA2

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	

MASSENA_MARCY__765_MSU1 , MOSES__WILLIS__230_MW1

Tue 05/25/2027 to Sat 05/29/2027
 0001 0130
 Work scheduled by:

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	0 MW	
Impacts Total Transfer Capability	270 MW	
TTC with All Lines In Service	270 MW	