

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Sat 08/01/2026  
 0001 Continuous 2359  
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**MARION\_-FARRAGUT\_345\_C3403**

Mon 01/15/2018 to Sat 08/01/2026  
 0001 Continuous 2359  
 Work scheduled by: ConEd

EXT FORCED by ConEd 03/11/2024 11:26

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**MARION\_-FARRAGUT\_345\_C3403 , HUDSONP\_-FARRAGUT\_345\_B3402**

Mon 01/15/2018 to Sat 08/01/2026  
 0001 2359  
 Work scheduled by:

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)  
**2000 MW    1050 MW**  
 200 MW    150 MW  
 2200 MW    1200 MW

**SCH-IMO-NYISO\_LIMIT\_1900**

Sat 11/01/2025 to Thu 04/30/2026  
 0001 Continuous 2359  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)  
**2200 MW**  
 300 MW  
 2500 MW

**DYSINGER-GRAHAM\_\_345\_DG1**

Tue 02/10/2026 to Sun 05/31/2026  
 1122 Continuous 2100  
 Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**GRAHAM\_-STA\_255\_345\_GH1-43**

Tue 02/10/2026 to Sun 05/31/2026  
 1122 Continuous 2100  
 Work scheduled by: NYISO

FORCED by NYISO 03/21/2026 14:33

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**NRTH1385-NOR HBR\_138\_601**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 Continuous 1500  
 Work scheduled by: LI

SCH - NPX_1385	<b>25 MW</b>	<b>25 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

**NRTH1385-NOR HBR\_138\_602**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 Continuous 1500  
 Work scheduled by: LI

SCH - NPX_1385	<b>25 MW</b>	<b>25 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

**NRTH1385-NOR HBR\_138\_603**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 Continuous 1500  
 Work scheduled by: LI

SCH - NPX_1385	<b>25 MW</b>	<b>25 MW</b>
Impacts Total Transfer Capability	100 MW	100 MW
TTC with All Lines In Service	125 MW	125 MW

**NRTH1385-NORHBR\_138\_601 , NRTH1385-NORHBR\_138\_602**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 1500  
 Work scheduled by:

SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

**NRTH1385-NORHBR\_138\_601 , NRTH1385-NORHBR\_138\_603**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 1500  
 Work scheduled by:

SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

**NRTH1385-NORHBR\_138\_602 , NRTH1385-NORHBR\_138\_603**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 1500  
 Work scheduled by:

SCH - NPX_1385	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	125 MW	125 MW
TTC with All Lines In Service	125 MW	125 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**NRTH1385-NRTHPORT\_138\_NNC**

Thu 02/26/2026 to Fri 05/15/2026  
 0600 Continuous 1500  
 Work scheduled by: LI

SCH - NPX\_1385

FWD (Import) REV (Export)

Impacts Total Transfer Capability 0 MW 0 MW  
 TTC with All Lines In Service 125 MW 125 MW

**MARCY\_\_FRASANNX\_345\_UCC2-41**

Thu 03/26/2026 to Thu 04/30/2026 UPDATED by NYISO 04/28/2026 15:28  
 2101 Continuous 0659 ARR: 19  
 Work scheduled by: NYISO

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability 3225 MW  
 TTC with All Lines In Service 500 MW 3725 MW

**WOOD\_ST\_PLSNTVLE\_345\_Y86**

Mon 03/30/2026 to Sun 05/03/2026 EXTENDED by ConEd 04/25/2026 14:09  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPNY CONED

FWD (Import) REV (Export)

Impacts Total Transfer Capability 7820 MW  
 TTC with All Lines In Service 390 MW 8210 MW

**OSWEGO\_COMPLEX\_AVR\_O/S**

Sat 04/04/2026 to Sun 09/13/2026 FORCED by NGrid 01/27/2025 10:33  
 0800 Continuous 0000  
 Work scheduled by: NGrid

CENTRAL EAST - VC

FWD (Import) REV (Export)

Impacts Total Transfer Capability 3640 MW  
 TTC with All Lines In Service 85 MW 3725 MW

**WATRCURE-OAKDALE\_345\_31**

Wed 04/15/2026 to Fri 05/15/2026 EXTENDED by NYSEG 04/09/2026 10:23  
 0700 Continuous 1500  
 Work scheduled by: NYSEG

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability 2000 MW 1050 MW  
 TTC with All Lines In Service 200 MW 150 MW  
 2200 MW 1200 MW

**SCH-PJM-NYISO\_LIMIT\_1500**

Fri 04/17/2026 to Fri 05/15/2026 EXTENDED by NYSEG 04/09/2026 10:23  
 0001 Continuous 1500  
 Work scheduled by: NYSEG

SCH - PJ - NY

FWD (Import) REV (Export)

Impacts Total Transfer Capability 1800 MW  
 TTC with All Lines In Service 400 MW 2200 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**SCH-NYISO-HQ\_CEDARS\_LIMIT\_0**

Fri 04/17/2026 to Sat 05/30/2026  
1900 Continuous 1700  
Work scheduled by: HQ

EXT FORCED by HQ 04/22/2026 14:24

SCH - HQ\_CEDARS  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>0 MW</b>
	100 MW
	100 MW

**W49TH\_ST\_345KV\_5**

Sat 04/18/2026 to Tue 05/05/2026  
0021 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>300 MW</b>
	360 MW
	660 MW

**W49TH\_ST\_345KV\_7**

Sat 04/18/2026 to Tue 05/05/2026  
0021 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>300 MW</b>
	360 MW
	660 MW

**SCH-IMO-NYISO\_LIMIT\_1700**

Sun 04/19/2026 to Fri 05/01/2026  
0630 Continuous 1600  
Work scheduled by: IESO

UPDATED by IESO 04/16/2026 10:25

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>2000 MW</b>
	0 MW
	2000 MW

**SCH-NYISO-IMO\_LIMIT\_1400**

Sun 04/19/2026 to Fri 05/01/2026  
0630 Continuous 1600  
Work scheduled by: IESO

UPDATED by IESO 04/16/2026 10:25

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>1700 MW</b>
	-100 MW
	1600 MW

**SPRNBRK\_UNIONHBS\_345\_Y49**

Mon 04/20/2026 to Sun 05/03/2026  
0101 Continuous 0259  
Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>775 MW</b>
	725 MW
	1500 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**UNIONDHB\_345\_138\_AT1**

Mon 04/20/2026 to Sun 05/03/2026  
 0101 Continuous 0259  
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**1250 MW**  
 250 MW  
 1500 MW

**UNIONDHB\_345\_138\_AT2**

Mon 04/20/2026 to Sun 05/03/2026  
 0101 Continuous 0259  
 Work scheduled by: ConEd

UPDATED by LI 01/28/2026 15:52

CONED - LIPA  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**1250 MW**  
 250 MW  
 1500 MW

**DYSINGER-BYRON\_\_345\_DB2**

Tue 04/21/2026 to Sun 05/03/2026  
 0500 Continuous 2100  
 Work scheduled by: NYPA

UPDATED by NYPA 02/23/2026 11:10

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**2850 MW**  
 350 MW  
 3200 MW

**DYSINGER-BYRON\_\_345\_DB2 , DYSINGER-GRAHAM\_\_345\_DG1**

Tue 04/21/2026 to Sun 05/03/2026  
 0500 2100  
 Work scheduled by:

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**DYSINGER-BYRON\_\_345\_DB2 , GRAHAM\_-STA\_255\_345\_GH1-43**

Tue 04/21/2026 to Sun 05/03/2026  
 0500 2100  
 Work scheduled by:

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**STA\_255\_-BYRON\_\_345\_BH2-50**

Tue 04/21/2026 to Sun 05/03/2026  
 0500 Continuous 2100  
 Work scheduled by: NYPA

UPDATED by NYPA 02/23/2026 11:10

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**2850 MW**  
 350 MW  
 3200 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

<b>STA_255_-BYRON_345_BH2-50 , DYSINGER-GRAHAM_345_DG1</b>		FWD (Import)	REV (Export)
Tue 04/21/2026 to Sun 05/03/2026	DYSINGER EAST		
0500 to 2100	Impacts Total Transfer Capability		
Work scheduled by:	TTC with All Lines In Service		
<hr style="border-top: 1px dashed black;"/>			
<b>STA_255_-BYRON_345_BH2-50 , GRAHAM_-STA_255_345_GH1-43</b>		FWD (Import)	REV (Export)
Tue 04/21/2026 to Sun 05/03/2026	DYSINGER EAST		
0500 to 2100	Impacts Total Transfer Capability		
Work scheduled by:	TTC with All Lines In Service		
<hr style="border-top: 1px dashed black;"/>			
<b>SCH-HQ_CEDARS-NYISO_LIMIT_220</b>		FWD (Import)	REV (Export)
Tue 04/21/2026 to Sat 05/30/2026	SCH - HQ_CEDARS		
1900 Continuous 1700	Impacts Total Transfer Capability	<b>220 MW</b>	
Work scheduled by: HQ	TTC with All Lines In Service	50 MW	
		270 MW	
	<u>EXT FORCED by HQ, 04/22/2026 14:24</u>		
<hr style="border-top: 1px dashed black;"/>			
<b>BECK_-NIAGARA_345_PA301</b>		FWD (Import)	REV (Export)
Mon 04/27/2026 to Fri 05/01/2026	SCH - OH - NY		
0630 Continuous 1600	Impacts Total Transfer Capability	<b>1000 MW</b>	<b>850 MW</b>
Work scheduled by: IESO	TTC with All Lines In Service	1000 MW	750 MW
		2000 MW	1600 MW
	<u>UPDATED by IESO 04/16/2026 10:25</u>		
<hr style="border-top: 1px dashed black;"/>			
<b>PIERCBRK-FIVEMILE_345_37</b>		FWD (Import)	REV (Export)
Tue 04/28/2026 to Wed 05/13/2026	SCH - PJ - NY		
0800 Continuous 1600	Impacts Total Transfer Capability	<b>2000 MW</b>	<b>1050 MW</b>
Work scheduled by: PJM	TTC with All Lines In Service	200 MW	150 MW
		2200 MW	1200 MW
	<u>CANCELLED by TO 04/27/2026 14:04</u>		
<hr style="border-top: 1px dashed black;"/>			
<b>SCH-HQ_CEDARS-NYISO_LIMIT_180</b>		FWD (Import)	REV (Export)
Wed 04/29/2026 to Thu 04/30/2026	SCH - HQ_CEDARS		
0600 Continuous 1900	Impacts Total Transfer Capability	<b>180 MW</b>	
Work scheduled by: HQ	TTC with All Lines In Service	99 MW	
		279 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**VOLNEY\_-MARCY\_345\_19**

Thu 04/30/2026 to Thu 04/30/2026  
 0700 Daily(No Weekends) 1300  
 Work scheduled by: NGrid

FORCED by NGrid 04/29/2026 09:02

ARR: 19

OSWEGO EXPORT

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**5250 MW**  
 0 MW  
 5250 MW

**VOLNEY\_-MARCY\_345\_19**

Thu 04/30/2026 to Thu 04/30/2026  
 0700 Daily(No Weekends) 1300  
 Work scheduled by: NGrid

FORCED by NGrid 04/29/2026 09:02

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3525 MW**  
 200 MW  
 3725 MW

**MARCY\_-FRASANX\_345\_UCC2-41**

Thu 04/30/2026 to Sat 05/02/2026  
 1301 Continuous 0800  
 Work scheduled by: NYISO

UPDATED by NYISO 04/28/2026 15:28

ARR: 19

CENTRAL EAST - VC

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3225 MW**  
 500 MW  
 3725 MW

**SCH-NYISO-HQ\_LIMIT\_0**

Sat 05/02/2026 to Sat 05/02/2026  
 0600 Continuous 2200  
 Work scheduled by: HQ

SCH - HQ - NY

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
 1000 MW  
 1000 MW

**DUNWODIE\_345KV\_3**

Sun 05/03/2026 to Sun 05/03/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**DUNWODIE\_345KV\_4**

Sun 05/03/2026 to Sun 05/03/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

<b>CHAT_DC_GC1</b>									
Sun 05/03/2026	to	Wed 05/06/2026		SCH - HQ - NY			FWD (Import)	REV (Export)	
0100	Continuous	2000		Impacts Total Transfer Capability					<b>500 MW</b>
Work scheduled by: HQ				TTC with All Lines In Service					1000 MW
<b>CHAT_DC_GC1 , CHAT_DC_GC2</b>									
Sun 05/03/2026	to	Wed 05/06/2026		SCH - HQ - NY			FWD (Import)	REV (Export)	
0100		2000		Impacts Total Transfer Capability					<b>1370 MW</b>
Work scheduled by:				TTC with All Lines In Service			130 MW	1000 MW	
<b>CHAT_DC_GC2</b>									
Sun 05/03/2026	to	Wed 05/06/2026		SCH - HQ - NY			FWD (Import)	REV (Export)	
0100	Continuous	2000		Impacts Total Transfer Capability					<b>500 MW</b>
Work scheduled by: HQ				TTC with All Lines In Service					1000 MW
<b>CHATGUAY-MASSENA_765_7040</b>									
Sun 05/03/2026	to	Wed 05/06/2026		SCH - HQ - NY			FWD (Import)	REV (Export)	
0100	Continuous	0200	<u>UPDATED by HQ, 03/31/2026 08:32</u>	Impacts Total Transfer Capability					<b>0 MW</b>
Work scheduled by: NYPA				TTC with All Lines In Service			1500 MW	1000 MW	
<b>CHATGUAY-MASSENA_765_7040</b>									
Sun 05/03/2026	to	Wed 05/06/2026		MOSES SOUTH			FWD (Import)	REV (Export)	
0100	Continuous	0200	<u>UPDATED by HQ, 03/31/2026 08:32</u>	Impacts Total Transfer Capability					<b>1750 MW</b>
Work scheduled by: NYPA				TTC with All Lines In Service			1650 MW		
<b>DUNWODIE_345KV_7</b>									
Sun 05/03/2026	to	Sun 05/03/2026		SPR/DUN-SOUTH			FWD (Import)	REV (Export)	
0100	Continuous	0200		Impacts Total Transfer Capability					<b>3800 MW</b>
Work scheduled by: ConEd				TTC with All Lines In Service			800 MW		

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**SCH-HQ-NYISO\_LIMIT\_900**

Sun 05/03/2026 to Wed 05/06/2026  
 0100 Continuous 2000  
 Work scheduled by: HQ

SCH - HQ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>900 MW</b>	
600 MW	
1500 MW	

**SCH-NYISO-HQ\_LIMIT\_0**

Sun 05/03/2026 to Wed 05/06/2026  
 0100 Continuous 2000  
 Work scheduled by: HQ

SCH - HQ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
	<b>0 MW</b>
	1000 MW
	1000 MW

**WOOD\_ST\_PLSNTVLE\_345\_Y86**

Sun 05/03/2026 to Sat 05/09/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd EXTENDED by ConEd 04/25/2026 14:38

UPNY CONED  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>7820 MW</b>	
390 MW	
8210 MW	

**SHOR\_NPX-SHOREHAM\_138\_CSC**

Sun 05/03/2026 to Fri 05/15/2026  
 0700 Continuous 1800  
 Work scheduled by: ISONE UPDATED by ISONE 02/18/2026 11:51

SCH - NPX\_CSC  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>0 MW</b>	<b>0 MW</b>
330 MW	330 MW
330 MW	330 MW

**SCH-HQ\_CEDARS-NYISO\_LIMIT\_180**

Mon 05/04/2026 to Tue 05/05/2026  
 0600 Continuous 1900  
 Work scheduled by: HQ

SCH - HQ\_CEDARS  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>180 MW</b>	
90 MW	
270 MW	

**BECK\_\_-NIAGARA\_230\_PA27**

Mon 05/04/2026 to Fri 05/08/2026  
 0900 Continuous 1700  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>1900 MW</b>	
100 MW	
2000 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

<b>HOPATCON-RAMAPO__500_5018</b>				
Thu 05/07/2026	to	Sat 05/09/2026	SCH - PJ - NY	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>1000 MW</b> <b>1050 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	1200 MW    150 MW
				2200 MW    1200 MW
<b>HOPATCON-RAMAPO__500_5018</b>				
Thu 05/07/2026	to	Sat 05/09/2026	UPNY CONED	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>8015 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	195 MW
				8210 MW
<b>HOPATCON-RAMAPO__500_5018</b>				
Thu 05/07/2026	to	Sat 05/09/2026	TOTAL EAST	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>6800 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	750 MW
				7550 MW
<b>RAMAPO__345_345_PAR3500</b>				
Thu 05/07/2026	to	Sat 05/09/2026	SCH - PJ - NY	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>1350 MW</b> <b>1050 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	850 MW    150 MW
				2200 MW    1200 MW
<b>RAMAPO__345_345_PAR4500</b>				
Thu 05/07/2026	to	Sat 05/09/2026	SCH - PJ - NY	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>1350 MW</b> <b>1050 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	850 MW    150 MW
				2200 MW    1200 MW
<b>RAMAPO__500_345_BK 1500</b>				
Thu 05/07/2026	to	Sat 05/09/2026	SCH - PJ - NY	FWD (Import)    REV (Export)
0001	Continuous	1800	Impacts Total Transfer Capability	<b>1000 MW</b> <b>1050 MW</b>
Work scheduled by: ConEd			TTC with All Lines In Service	1200 MW    150 MW
				2200 MW    1200 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**RAMAPO\_\_500\_345\_BK 1500**

Thu 05/07/2026 to Sat 05/09/2026  
 0001 Continuous 1800  
 Work scheduled by: ConEd

UPNY CONED	<b>8015 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

**MARCY\_\_FRASANX\_345\_UCC2-41**

Thu 05/07/2026 to Sat 05/30/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA  
 ARR: 19

CENTRAL EAST - VC	<b>3225 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	500 MW	
TTC with All Lines In Service	3725 MW	

**DUNWODIE\_345KV\_3**

Sat 05/09/2026 to Sat 05/09/2026  
 0130 Continuous 0200  
 Work scheduled by: ConEd  
EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH	<b>3800 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

**DUNWODIE\_345KV\_4**

Sat 05/09/2026 to Sat 05/09/2026  
 0130 Continuous 0200  
 Work scheduled by: ConEd  
EXTENDED by ConEd 04/25/2026 14:38

SPR/DUN-SOUTH	<b>3800 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

**RAMAPO\_\_BUCHAN\_N\_345\_Y94**

Sat 05/09/2026 to Sun 05/10/2026  
 1801 Continuous 1300  
 Work scheduled by: ConEd  
UPDATED by ConEd 04/27/2026 08:01

UPNY CONED	<b>7795 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

**BECK\_\_PACKARD\_230\_BP76**

Sun 05/10/2026 to Fri 05/15/2026  
 0530 Continuous 1600  
 Work scheduled by: IESO  
UPDATED by NGrid 04/20/2026 11:53

SCH - OH - NY	<b>1600 MW</b>	FWD (Import) REV (Export)
Impacts Total Transfer Capability	400 MW	1050 MW
TTC with All Lines In Service	2000 MW	1600 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**NIAGARA\_345\_230\_AT4**

Mon 05/11/2026 to Sat 05/30/2026  
 0500 Continuous 1900  
 Work scheduled by: NYPA

SCH - OH - NY	FWD (Import)	REV (Export)
	<b>1900 MW</b>	<b>1200 MW</b>
Impacts Total Transfer Capability	100 MW	400 MW
TTC with All Lines In Service	2000 MW	1600 MW

**DYSINGER-STA\_255\_345\_DH1**

Tue 05/12/2026 to Sun 05/31/2026  
 0500 Continuous 2100  
 Work scheduled by: NYPA

DYSINGER EAST	FWD (Import)	REV (Export)
	<b>2850 MW</b>	
Impacts Total Transfer Capability	350 MW	
TTC with All Lines In Service	3200 MW	

**MILLWOOD-EASTVIEW\_345\_W85**

Thu 05/14/2026 to Thu 05/14/2026  
 0001 Continuous 2200  
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	<b>8015 MW</b>	
Impacts Total Transfer Capability	195 MW	
TTC with All Lines In Service	8210 MW	

**SPRNBRK\_345KV\_RNS3**

Thu 05/14/2026 to Thu 05/14/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

**RAMAPO\_-BUCHAN\_N\_345\_Y94**

Thu 05/14/2026 to Thu 05/14/2026  
 0330 Continuous 0400  
 Work scheduled by: ConEd

UPDATED by ConEd 04/27/2026 08:01

UPNY CONED	FWD (Import)	REV (Export)
	<b>7795 MW</b>	
Impacts Total Transfer Capability	415 MW	
TTC with All Lines In Service	8210 MW	

**SPRNBRK\_345KV\_RNS3**

Thu 05/14/2026 to Thu 05/14/2026  
 2130 Continuous 2200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH	FWD (Import)	REV (Export)
	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**MILLWOOD-EASTVIEW\_345\_W99**

Fri 05/15/2026 to Sat 05/16/2026  
 0001 Continuous 2200  
 Work scheduled by: ConEd

UPNY CONED **8015 MW**  
 Impacts Total Transfer Capability 195 MW  
 TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

**W49TH\_ST\_345KV\_5**

Fri 05/15/2026 to Fri 05/15/2026  
 0001 Continuous 0030 CANCELLED by TO 04/28/2026 15:14  
 Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**W49TH\_ST\_345KV\_7**

Fri 05/15/2026 to Fri 05/15/2026  
 0001 Continuous 0030 CANCELLED by TO 04/28/2026 15:14  
 Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**SPRNBK\_345KV\_RNS5**

Fri 05/15/2026 to Fri 05/15/2026  
 0201 Continuous 0230  
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

**SPRNBK\_W49TH\_ST\_345\_M51**

Fri 05/15/2026 to Mon 06/01/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH **3200 MW**  
 Impacts Total Transfer Capability 1400 MW  
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

**W49TH\_ST\_345KV\_5**

Fri 05/15/2026 to Fri 05/15/2026  
 1430 Continuous 1500 CANCELLED by TO 04/28/2026 15:14  
 Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**W49TH\_ST\_345KV\_7**

Fri 05/15/2026 to Fri 05/15/2026  
 1430 Continuous 1500  
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM\_HTP

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

**W49TH\_ST\_345KV\_5**

Sat 05/16/2026 to Sat 05/16/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM\_HTP

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

**W49TH\_ST\_345KV\_7**

Sat 05/16/2026 to Sat 05/16/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM\_HTP

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

**DUNWODIE\_345KV\_4**

Sat 05/16/2026 to Thu 05/28/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**DUNWODIE\_345KV\_6**

Sat 05/16/2026 to Thu 05/28/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

SPR/DUN-SOUTH

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**DUNWODIE-SHORE\_RD\_345\_Y50**

Sat 05/16/2026 to Thu 05/28/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA

Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**800 MW**  
 700 MW  
 1500 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**SHORE\_RD\_345\_138\_BK 1**

Sat 05/16/2026 to Thu 05/28/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**1350 MW**  
 150 MW  
 1500 MW

**SHORE\_RD\_345\_138\_BK 2**

Sat 05/16/2026 to Thu 05/28/2026  
 0201 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/01/2026 10:07

CONED - LIPA  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**1350 MW**  
 150 MW  
 1500 MW

**W49TH\_ST\_345KV\_5**

Mon 05/18/2026 to Mon 05/18/2026  
 0030 Continuous 0100  
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

**W49TH\_ST\_345KV\_7**

Mon 05/18/2026 to Mon 05/18/2026  
 0030 Continuous 0100  
 Work scheduled by: ConEd

CANCELLED by TO 04/28/2026 15:14

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

**BEAR SWP-EASTOVER\_230\_E205W**

Mon 05/18/2026 to Sat 05/23/2026  
 0630 Continuous 1800  
 Work scheduled by: NGrid

UPDATED by NGrid 04/24/2026 15:05

SCH - NE - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 900 MW  
 3200 MW

**ROCHESTR-PANNELL\_345\_RP2**

Mon 05/18/2026 to Fri 05/22/2026  
 0700 Continuous 1500  
 Work scheduled by: RGE

DYSINGER EAST  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**2300 MW**  
 900 MW  
 3200 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**GOETHALS\_345KV\_5**

Sun 05/24/2026 to Sat 05/30/2026  
 0001 Continuous 0300  
 Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**FIVEMILE-LIMELAKE\_345\_49**

Mon 05/25/2026 to Wed 07/08/2026  
 0500 Continuous 1800    UPDATED by NGrid 04/29/2026 15:23  
 Work scheduled by: NGrid

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**2000 MW    1050 MW**  
 200 MW    150 MW  
 2200 MW    1200 MW

**LIMELAKE-ESTOLERD\_345\_29**

Mon 05/25/2026 to Wed 07/08/2026  
 0500 Continuous 1800    UPDATED by NGrid 04/29/2026 15:23  
 Work scheduled by: NGrid

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**2000 MW    1050 MW**  
 200 MW    150 MW  
 2200 MW    1200 MW

**SPRNBK\_345KV\_RNS5**

Mon 06/01/2026 to Mon 06/01/2026  
 0130 Continuous 0200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**3200 MW**  
 1400 MW  
 4600 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Mon 06/01/2026 to Fri 06/05/2026  
 0600 Continuous 1600  
 Work scheduled by: ConEd

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**0 MW**  
 660 MW  
 660 MW

**W49TH\_ST\_345KV\_7**

Mon 06/01/2026 to Mon 06/01/2026  
 0600 Continuous 0630  
 Work scheduled by: ConEd

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import)    REV (Export)

**300 MW**  
 360 MW  
 660 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**W49TH\_ST\_345KV\_8**

Mon 06/01/2026 to Mon 06/01/2026  
 0600 Continuous 0630  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

**MARCY\_\_345KV\_CSC**

Mon 06/01/2026 to Sun 06/14/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>3650 MW</b>	
Impacts Total Transfer Capability	75 MW	
TTC with All Lines In Service	3725 MW	

**LEEDS\_-HURLYAVE\_345\_301**

Mon 06/01/2026 to Fri 07/03/2026  
 0800 Continuous 1600  
 Work scheduled by: CHGE

UPDATED by CHGE 01/16/2026 09:18

	FWD (Import)	REV (Export)
UPNY CONED	<b>8120 MW</b>	
Impacts Total Transfer Capability	90 MW	
TTC with All Lines In Service	8210 MW	

**MOTTHAVN-RAINEY\_\_345\_Q11**

Thu 06/04/2026 to Sun 06/07/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

EXTENDED by ConEd 04/20/2026 11:31

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

**W49TH\_ST\_345KV\_7**

Fri 06/05/2026 to Fri 06/05/2026  
 1530 Continuous 1600  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

**W49TH\_ST\_345KV\_8**

Fri 06/05/2026 to Fri 06/05/2026  
 1530 Continuous 1600  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SCH - PJM_HTP	<b>300 MW</b>	
Impacts Total Transfer Capability	360 MW	
TTC with All Lines In Service	660 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**MAINESBG-WATRCURE\_345\_30**

Wed 06/10/2026 to Fri 06/12/2026  
 0700 Continuous 1500  
 Work scheduled by: NYSEG

SCH - PJ - NY	FWD (Import)	REV (Export)
	<b>1600 MW</b>	<b>1050 MW</b>
Impacts Total Transfer Capability	600 MW	150 MW
TTC with All Lines In Service	2200 MW	1200 MW

**INGHAM\_C\_115\_115\_PAR 2**

Mon 06/22/2026 to Sat 08/29/2026  
 0500 Continuous 1900  
 Work scheduled by: NGrid

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3605 MW</b>	
Impacts Total Transfer Capability	120 MW	
TTC with All Lines In Service	3725 MW	

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 06/22/2026 to Fri 06/26/2026  
 0900 Continuous 1630  
 Work scheduled by: NYPA

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 06/22/2026 to Fri 06/26/2026  
 0900 Continuous 1630  
 Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3625 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 07/06/2026 to Fri 07/10/2026  
 0900 Continuous 1630  
 Work scheduled by: NYPA

SCH - NE - NY	FWD (Import)	REV (Export)
Impacts Total Transfer Capability		
TTC with All Lines In Service		

**SAND\_BAR-PLATSBRG\_115\_PV20**

Mon 07/06/2026 to Fri 07/10/2026  
 0900 Continuous 1630  
 Work scheduled by: NYPA

CENTRAL EAST - VC	FWD (Import)	REV (Export)
	<b>3625 MW</b>	
Impacts Total Transfer Capability	100 MW	
TTC with All Lines In Service	3725 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

<b>FIVEMILE-LIMELAKE_345_49</b>		FWD (Import)	REV (Export)
Thu 07/09/2026	to	Fri 10/02/2026	
0700	Continuous	1700	
Work scheduled by: NGrid		SCH - PJ - NY	<b>2000 MW</b>
		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	1200 MW
			<b>1050 MW</b>
			150 MW
			2200 MW
<hr style="border-top: 1px dashed black;"/>			
<b>LIMELAKE-ESTOLERD_345_29</b>		FWD (Import)	REV (Export)
Thu 07/09/2026	to	Fri 10/02/2026	
0700	Continuous	1700	
Work scheduled by: NGrid		SCH - PJ - NY	<b>2000 MW</b>
		Impacts Total Transfer Capability	200 MW
		TTC with All Lines In Service	1200 MW
			<b>1050 MW</b>
			150 MW
			2200 MW
<hr style="border-top: 1px dashed black;"/>			
<b>SAND_BAR-PLATSBRG_115_PV20</b>		FWD (Import)	REV (Export)
Tue 07/21/2026	to	Tue 07/21/2026	
1200	Continuous	1600	
Work scheduled by: ISONE		SCH - NE - NY	
		Impacts Total Transfer Capability	
		TTC with All Lines In Service	
<hr style="border-top: 1px dashed black;"/>			
<b>SAND_BAR-PLATSBRG_115_PV20</b>		FWD (Import)	REV (Export)
Tue 07/21/2026	to	Tue 07/21/2026	
1200	Continuous	1600	
Work scheduled by: ISONE		CENTRAL EAST - VC	<b>3625 MW</b>
		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	3725 MW
<hr style="border-top: 1px dashed black;"/>			
<b>SAND_BAR-PLATSBRG_115_PV20</b>		FWD (Import)	REV (Export)
Wed 07/22/2026	to	Fri 07/24/2026	
0700	Continuous	1500	
Work scheduled by: ISONE		SCH - NE - NY	
		Impacts Total Transfer Capability	
		TTC with All Lines In Service	
<hr style="border-top: 1px dashed black;"/>			
<b>SAND_BAR-PLATSBRG_115_PV20</b>		FWD (Import)	REV (Export)
Wed 07/22/2026	to	Fri 07/24/2026	
0700	Continuous	1500	
Work scheduled by: ISONE		CENTRAL EAST - VC	<b>3625 MW</b>
		Impacts Total Transfer Capability	100 MW
		TTC with All Lines In Service	3725 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**GOETHALS\_345KV\_5**

Sat 08/15/2026 to Sat 08/15/2026  
 0301 Continuous 0330  
 Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**GOETHALS\_345KV\_5**

Mon 08/17/2026 to Mon 08/17/2026  
 0630 Continuous 0700  
 Work scheduled by: ConEd

STATEN ISLAND  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**MARION\_-FARRAGUT\_345\_C3403**

Sat 09/05/2026 to Sat 09/05/2026  
 0201 Continuous 2359  
 Work scheduled by: ConEd

SCH - PJ - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**E13THSTA-FARRAGUT\_345\_45**

Wed 09/09/2026 to Fri 09/11/2026  
 0001 Continuous 1830  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**MARCY\_\_765\_345\_AT1**

Wed 09/09/2026 to Thu 09/10/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**1750 MW**  
 1650 MW  
 3400 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Fri 09/11/2026 to Fri 09/11/2026  
 0001 Continuous 1830  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**MARCY\_\_\_765\_345\_AT2**

Fri 09/11/2026 to Sat 09/12/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

ARR: 19

MOSES SOUTH **1700 MW**  
 Impacts Total Transfer Capability 1700 MW  
 TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

**HUDSONTP-W49TH\_ST\_345\_Y56**

Sat 09/12/2026 to Sat 09/26/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

SCH - PJM\_HTP **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**W49TH\_ST\_345KV\_7**

Sat 09/12/2026 to Tue 01/12/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**W49TH\_ST\_345KV\_8**

Sat 09/12/2026 to Sat 09/26/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

SCH - PJM\_HTP **300 MW**  
 Impacts Total Transfer Capability 360 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**DUNWODIE\_345KV\_7**

Mon 09/14/2026 to Tue 09/15/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

**DUNWODIE\_345KV\_8**

Mon 09/14/2026 to Tue 09/15/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH **3800 MW**  
 Impacts Total Transfer Capability 800 MW  
 TTC with All Lines In Service 4600 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**DUNWODIE-MOTTHAVN\_345\_72**

Mon 09/14/2026 to Thu 10/29/2026  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
800 MW  
4600 MW

**STLAWRNC-MOSES\_230\_L34P**

Mon 09/14/2026 to Fri 09/18/2026  
0600 Continuous 1630  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

**BECK\_-NIAGARA\_230\_PA27**

Tue 09/15/2026 to Tue 11/17/2026  
0500 Continuous 2330  
Work scheduled by: NYPA

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**1900 MW**  
100 MW  
2000 MW

**MARCY\_-FRASANNX\_345\_UCC2-41**

Tue 09/15/2026 to Tue 09/29/2026  
0700 Continuous 1530  
Work scheduled by: NYPA

ARR: 19

CENTRAL EAST - VC  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**3225 MW**  
500 MW  
3725 MW

**W49TH\_ST\_345KV\_5**

Sat 09/26/2026 to Thu 12/24/2026  
0201 Continuous 2359  
Work scheduled by: ConEd

SCH - PJM\_HTP  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
360 MW  
660 MW

**GOETHALS\_345KV\_5**

Mon 09/28/2026 to Sat 10/03/2026  
0001 Continuous 0300  
Work scheduled by: ConEd

STATEN ISLAND  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**PANNELL\_-CLAY\_345\_1**

Mon 09/28/2026 to Fri 10/02/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

**PANNELL\_-CLAY\_345\_2**

Mon 10/05/2026 to Fri 10/09/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

WEST CENTRAL **1300 MW**  
 Impacts Total Transfer Capability 950 MW  
 TTC with All Lines In Service 2250 MW

FWD (Import) REV (Export)

**DYSINGER-STA\_255\_345\_DH1**

Sun 10/11/2026 to Wed 11/04/2026  
 0500 Continuous 2100  
 Work scheduled by: NYPA

DYSINGER EAST **2850 MW**  
 Impacts Total Transfer Capability 350 MW  
 TTC with All Lines In Service 3200 MW

FWD (Import) REV (Export)

**NEPTUNE\_-DUFFYAVE\_345\_NEPTUNE**

Mon 10/12/2026 to Fri 10/16/2026  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM\_NEPTUNE **0 MW**  
 Impacts Total Transfer Capability 660 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**NEWBRDGE\_345\_138\_BK\_1**

Mon 10/12/2026 to Fri 10/16/2026  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

**NEWBRDGE\_345\_138\_BK\_2**

Mon 10/12/2026 to Fri 10/16/2026  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM\_NEPTUNE **375 MW**  
 Impacts Total Transfer Capability 285 MW  
 TTC with All Lines In Service 660 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 10/12/2026 to Fri 10/16/2026  
0600 Continuous 1600  
Work scheduled by: LI

	SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
		<b>0 MW</b>	
	Impacts Total Transfer Capability	660 MW	
	TTC with All Lines In Service	660 MW	

**CHATGUAY-MASSENA\_765\_7040**

Wed 10/14/2026 to Wed 10/28/2026  
0001 Continuous 2359  
Work scheduled by: NYPA

	SCH - HQ - NY	FWD (Import)	REV (Export)
		<b>0 MW</b>	<b>0 MW</b>
	Impacts Total Transfer Capability	1500 MW	1000 MW
	TTC with All Lines In Service	1500 MW	1000 MW

**CHATGUAY-MASSENA\_765\_7040**

Wed 10/14/2026 to Wed 10/28/2026  
0001 Continuous 2359  
Work scheduled by: NYPA

	MOSES SOUTH	FWD (Import)	REV (Export)
		<b>1750 MW</b>	
	Impacts Total Transfer Capability	1650 MW	
	TTC with All Lines In Service	3400 MW	

**MARCY\_\_765\_345\_AT1**

Wed 10/14/2026 to Wed 10/28/2026  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

	MOSES SOUTH	FWD (Import)	REV (Export)
		<b>1750 MW</b>	
	Impacts Total Transfer Capability	1650 MW	
	TTC with All Lines In Service	3400 MW	

**MARCY\_\_765\_345\_AT2**

Wed 10/14/2026 to Wed 10/28/2026  
0001 Continuous 2359  
Work scheduled by: NYPA

ARR: 19

	MOSES SOUTH	FWD (Import)	REV (Export)
		<b>1700 MW</b>	
	Impacts Total Transfer Capability	1700 MW	
	TTC with All Lines In Service	3400 MW	

**MASSENA -MARCY\_\_765\_MSU1**

Wed 10/14/2026 to Wed 10/28/2026  
0001 Continuous 2359  
Work scheduled by: NYPA

	SCH - HQ - NY	FWD (Import)	REV (Export)
		<b>475 MW</b>	<b>1000 MW</b>
	Impacts Total Transfer Capability	1025 MW	0 MW
	TTC with All Lines In Service	1500 MW	1000 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**MASSENA\_MARCY\_\_765\_MSU1**

Wed 10/14/2026 to Wed 10/28/2026  
 0001 Continuous 2359  
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
CENTRAL EAST - VC	<b>2595 MW</b>	
Impacts Total Transfer Capability	1130 MW	
TTC with All Lines In Service	3725 MW	

**MASSENA\_MARCY\_\_765\_MSU1**

Wed 10/14/2026 to Wed 10/28/2026  
 0001 Continuous 2359  
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
SCH - HQ_CEDARS	<b>190 MW</b>	
Impacts Total Transfer Capability	80 MW	
TTC with All Lines In Service	270 MW	

**MASSENA\_MARCY\_\_765\_MSU1**

Wed 10/14/2026 to Wed 10/28/2026  
 0001 Continuous 2359  
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>500 MW</b>	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

**MASSENA\_MARCY\_\_765\_MSU1 , CHATGUAY-MASSENA\_765\_7040**

Wed 10/14/2026 to Wed 10/28/2026  
 0001 Continuous 2359  
 Work scheduled by:

	FWD (Import)	REV (Export)
MOSES SOUTH	<b>500 MW</b>	
Impacts Total Transfer Capability	2900 MW	
TTC with All Lines In Service	3400 MW	

**ROSETON\_EFISHKIL\_345\_RFK305**

Mon 10/26/2026 to Fri 11/06/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

	FWD (Import)	REV (Export)
UPNY CONED	<b>7470 MW</b>	
Impacts Total Transfer Capability	740 MW	
TTC with All Lines In Service	8210 MW	

**DUNWODIE\_345KV\_7**

Wed 10/28/2026 to Thu 10/29/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**DUNWODIE\_345KV\_8**

Wed 10/28/2026 to Thu 10/29/2026  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 12/04/2025 14:30

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>3800 MW</b>	
800 MW	
4600 MW	

**STLAWRNC-MOSES\_230\_L34P**

Thu 10/29/2026 to Fri 11/13/2026  
0900 Continuous 1600  
Work scheduled by: IESO

SCH - OH - NY  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
--------------	--------------

**DUNWODIE\_345KV\_3**

Mon 11/02/2026 to Mon 11/02/2026  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>3800 MW</b>	
800 MW	
4600 MW	

**DUNWODIE\_345KV\_5**

Mon 11/02/2026 to Mon 11/02/2026  
0001 Continuous 2200  
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>3800 MW</b>	
800 MW	
4600 MW	

**DUNWODIE-MOTTHAVN\_345\_71**

Mon 11/02/2026 to Mon 12/14/2026  
0001 Continuous 0200  
Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>3800 MW</b>	
800 MW	
4600 MW	

**LINDN\_CG-LNDVFT\_345\_V-3022**

Mon 11/02/2026 to Sat 11/07/2026  
0800 Continuous 1900  
Work scheduled by: PJM

SCH - PJM\_VFT  
Impacts Total Transfer Capability  
TTC with All Lines In Service

FWD (Import)	REV (Export)
<b>0 MW</b>	<b>0 MW</b>
315 MW	315 MW
315 MW	315 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**ROSETON\_EFISHKIL\_345\_RFK305**

Fri 11/06/2026 to Fri 11/13/2026  
 1600 Continuous 1600  
 Work scheduled by: CHGE

UPNY CONED	<b>7470 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	740 MW		
TTC with All Lines In Service	8210 MW		

**MILLWOOD-EASTVIEW\_345\_W99**

Mon 11/09/2026 to Mon 11/09/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

UPNY CONED	<b>8015 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	195 MW		
TTC with All Lines In Service	8210 MW		

**SPRNBK\_345KV\_RNS5**

Mon 11/09/2026 to Mon 11/09/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

SPR/DUN-SOUTH	<b>3200 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	1400 MW		
TTC with All Lines In Service	4600 MW		

**BUCHAN\_S-MILLWOOD\_345\_W97**

Mon 11/16/2026 to Sat 11/28/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPNY CONED	<b>8175 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	35 MW		
TTC with All Lines In Service	8210 MW		

**BUCHAN\_S-MILLWOOD\_345\_W98**

Mon 11/16/2026 to Sat 11/28/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPNY CONED	<b>8175 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	35 MW		
TTC with All Lines In Service	8210 MW		

**LOVETT\_-BUCHAN\_S\_345\_Y88**

Mon 11/16/2026 to Sat 11/28/2026  
 0001 Continuous 2330  
 Work scheduled by: ConEd

UPNY CONED	<b>7960 MW</b>	FWD (Import)	REV (Export)
Impacts Total Transfer Capability	250 MW		
TTC with All Lines In Service	8210 MW		

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**STLAWRNC-MOSES\_\_230\_L33P**

Mon 11/16/2026 to Fri 11/20/2026  
 0600 Continuous 1630  
 Work scheduled by: NYPA

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**BECK\_\_-NIAGARA\_230\_PA27**

Mon 11/23/2026 to Fri 11/27/2026  
 0630 Continuous 1600  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**2050 MW**  
 450 MW  
 2500 MW

**EDIC\_\_-FRASER\_345\_EF24-40**

Mon 11/30/2026 to Sun 12/06/2026  
 0700 Continuous 1530  
 Work scheduled by: NYPA

CENTRAL EAST - VC  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3225 MW**  
 500 MW  
 3725 MW

**DUNWODIE\_345KV\_3**

Fri 12/04/2026 to Fri 12/04/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Fri 12/04/2026 to Fri 12/04/2026  
 0101 Continuous 0130  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Thu 12/10/2026 to Thu 12/10/2026  
 0030 Continuous 0100  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**DUNWODIE\_345KV\_3**

Sat 12/12/2026 to Mon 12/14/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**DUNWODIE\_345KV\_5**

Sat 12/12/2026 to Mon 12/14/2026  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPDATED by ConEd 03/27/2026 13:56

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3800 MW**  
 800 MW  
 4600 MW

**MILLWOOD-EASTVIEW\_345\_W99**

Wed 12/23/2026 to Wed 12/23/2026  
 2130 Continuous 2200  
 Work scheduled by: ConEd

UPNY CONED  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**8015 MW**  
 195 MW  
 8210 MW

**SPRNBK\_345KV\_RNS5**

Wed 12/23/2026 to Wed 12/23/2026  
 2130 Continuous 2200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**3200 MW**  
 1400 MW  
 4600 MW

**HUDSONTP-W49TH\_ST\_345\_Y56**

Fri 12/25/2026 to Tue 01/12/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**0 MW**  
 660 MW  
 660 MW

**W49TH\_ST\_345KV\_8**

Fri 12/25/2026 to Tue 01/12/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

SCH - PJM\_HTP  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)  
**300 MW**  
 360 MW  
 660 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**STLAWRNC-MOSES\_\_230\_L34P**

Fri 12/25/2026 to Fri 12/25/2026  
 0800 Continuous 1600  
 Work scheduled by: IESO

SCH - OH - NY  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**W49TH\_ST-E13THSTA\_345\_M54**

Sun 12/27/2026 to Sun 12/27/2026  
 0001 Continuous 0030  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

**W49TH\_ST-E13THSTA\_345\_M54**

Wed 12/30/2026 to Wed 12/30/2026  
 0030 Continuous 0100  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

**SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4**

Mon 02/08/2027 to Tue 02/09/2027  
 0001 Continuous 0200  
 Work scheduled by:

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3800 MW**  
 800 MW  
 4600 MW

**SPRNBK\_345KV\_RNS5**

Tue 02/09/2027 to Fri 02/19/2027  
 0201 Continuous 0200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3200 MW**  
 1400 MW  
 4600 MW

**SPRNBK\_-W49TH\_ST\_345\_M51**

Tue 02/09/2027 to Fri 02/19/2027  
 0201 Continuous 0200  
 Work scheduled by: ConEd

SPR/DUN-SOUTH  
 Impacts Total Transfer Capability  
 TTC with All Lines In Service

FWD (Import) REV (Export)

**3200 MW**  
 1400 MW  
 4600 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**BUCHAN\_S-MILLWOOD\_345\_W97**

Mon 03/01/2027 to Wed 03/03/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	<b>8175 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

**SPRNBK\_345KV\_RS3 , SPRNBK\_345KV\_RS4**

Thu 03/11/2027 to Sun 03/14/2027  
 0001 0100  
 Work scheduled by:

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3800 MW</b>	
Impacts Total Transfer Capability	800 MW	
TTC with All Lines In Service	4600 MW	

**SPRNBK\_345KV\_RNS5**

Sun 03/14/2027 to Wed 03/17/2027  
 0101 Continuous 0200  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3200 MW</b>	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

**SPRNBK\_-W49TH\_ST\_345\_M51**

Sun 03/14/2027 to Wed 03/17/2027  
 0101 Continuous 0200  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
SPR/DUN-SOUTH	<b>3200 MW</b>	
Impacts Total Transfer Capability	1400 MW	
TTC with All Lines In Service	4600 MW	

**BUCHAN\_S-MILLWOOD\_345\_W97**

Sun 04/04/2027 to Sun 04/04/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	<b>8175 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

**BUCHAN\_S-MILLWOOD\_345\_W97**

Sun 04/04/2027 to Wed 04/07/2027  
 0201 Continuous 0200  
 Work scheduled by: ConEd

	FWD (Import)	REV (Export)
UPNY CONED	<b>8175 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**NEPTUNE\_DUFFYAVE\_345\_NEPTUNE**

Mon 05/10/2027 to Fri 05/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE\_345\_138\_BK\_1**

Mon 05/10/2027 to Fri 05/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>375 MW</b>	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE\_345\_138\_BK\_2**

Mon 05/10/2027 to Fri 05/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>375 MW</b>	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 05/10/2027 to Fri 05/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

**CHATGUAY-MASSENA\_765\_7040**

Tue 05/25/2027 to Sat 05/29/2027  
 0001 Continuous 0130  
 Work scheduled by: NYPA

SCH - HQ - NY	FWD (Import)	REV (Export)
	<b>0 MW</b>	<b>0 MW</b>
Impacts Total Transfer Capability	1500 MW	1000 MW
TTC with All Lines In Service	1500 MW	1000 MW

**CHATGUAY-MASSENA\_765\_7040**

Tue 05/25/2027 to Sat 05/29/2027  
 0001 Continuous 0130  
 Work scheduled by: NYPA

MOSES SOUTH	FWD (Import)	REV (Export)
	<b>1750 MW</b>	
Impacts Total Transfer Capability	1650 MW	
TTC with All Lines In Service	3400 MW	

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

<b>MARCY___765_345_AT1</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		MOSES SOUTH	<b>1750 MW</b>
0001	Continuous	0130	ARR: 19	Impacts Total Transfer Capability	1650 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3400 MW
<b>MARCY___765_345_AT2</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		MOSES SOUTH	<b>1700 MW</b>
0001	Continuous	0130	ARR: 19	Impacts Total Transfer Capability	1700 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3400 MW
<b>MASSENA_-MARCY___765_MSU1</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		SCH - HQ - NY	<b>475 MW    1000 MW</b>
0001	Continuous	0130		Impacts Total Transfer Capability	1025 MW    0 MW
Work scheduled by: NYPA				TTC with All Lines In Service	1500 MW    1000 MW
<b>MASSENA_-MARCY___765_MSU1</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		CENTRAL EAST - VC	<b>2595 MW</b>
0001	Continuous	0130		Impacts Total Transfer Capability	1130 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3725 MW
<b>MASSENA_-MARCY___765_MSU1</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		SCH - HQ_CEDARS	<b>190 MW</b>
0001	Continuous	0130		Impacts Total Transfer Capability	80 MW
Work scheduled by: NYPA				TTC with All Lines In Service	270 MW
<b>MASSENA_-MARCY___765_MSU1</b>				FWD (Import)	REV (Export)
Tue 05/25/2027	to	Sat 05/29/2027		MOSES SOUTH	<b>500 MW</b>
0001	Continuous	0130		Impacts Total Transfer Capability	2900 MW
Work scheduled by: NYPA				TTC with All Lines In Service	3400 MW

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**MASSENA\_MARCY\_\_765\_MSU1 , CHATGUAY-MASSENA\_765\_7040**

Tue 05/25/2027 to Sat 05/29/2027  
0001 0130  
Work scheduled by:

MOSES SOUTH **500 MW**  
Impacts Total Transfer Capability 2900 MW  
TTC with All Lines In Service 3400 MW

FWD (Import) REV (Export)

**BUCHAN\_S-MILLWOOD\_345\_W97**

Mon 09/20/2027 to Mon 09/20/2027  
0001 Continuous 0030  
Work scheduled by: ConEd

UPNY CONED **8175 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

**BUCHAN\_S-MILLWOOD\_345\_W97**

Tue 09/21/2027 to Tue 09/21/2027  
0130 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED **8175 MW**  
Impacts Total Transfer Capability 35 MW  
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

**WOOD\_ST\_PLSNTVLE\_345\_Y87**

Mon 10/04/2027 to Sat 10/16/2027  
0001 Continuous 0200  
Work scheduled by: ConEd

UPNY CONED **7795 MW**  
Impacts Total Transfer Capability 415 MW  
TTC with All Lines In Service 8210 MW

FWD (Import) REV (Export)

**SPRNBRK\_UNIONHBS\_345\_Y49**

Mon 10/04/2027 to Fri 05/26/2028  
0800 Continuous 1530  
Work scheduled by: NYPA

CONED - LIPA **775 MW**  
Impacts Total Transfer Capability 725 MW  
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

**UNIONDHB\_345\_138\_AT1**

Mon 10/04/2027 to Fri 05/26/2028  
0800 Continuous 1530  
Work scheduled by: NYPA

CONED - LIPA **1250 MW**  
Impacts Total Transfer Capability 250 MW  
TTC with All Lines In Service 1500 MW

FWD (Import) REV (Export)

# NYISO TRANSFER LIMITATIONS

**Seasonal Limits**

Wednesday, April 29, 2026 to Thursday, October 28, 2027

CENTRAL EAST	7550 MW
CENTRAL EAST - VC	3725 MW
TOTAL EAST	7550 MW
UPNY CONED	8210 MW
SPR/DUN-SOUTH	4600 MW
DYSINGER EAST	3200 MW
MOSES SOUTH	3400 MW

**The Total Transfer Capabilities (TTCs) indicated in this report represent predicted values of transfer capability between NYISO LBMP zones as limited by either interface stability limits, voltage transfer limits, or individual transmission facility thermal limitations. Only those transmission facility outages that significantly impact NYISO transfer capability are reported. The DAM and HAM values of TTC may differ from the values indicated in this report due to unanticipated NYISO or external control area limitations.**

**UNIONDHB\_345\_138\_AT2**

Mon 10/04/2027 to Fri 05/26/2028  
 0800 Continuous 1530  
 Work scheduled by: NYPA

CONED - LIPA	FWD (Import)	REV (Export)
	<b>1250 MW</b>	
Impacts Total Transfer Capability	250 MW	
TTC with All Lines In Service	1500 MW	

**NEPTUNE\_DUFFYAVE\_345\_NEPTUNE**

Mon 10/11/2027 to Thu 10/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE\_345\_138\_BK\_1**

Mon 10/11/2027 to Thu 10/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>375 MW</b>	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE\_345\_138\_BK\_2**

Mon 10/11/2027 to Thu 10/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>375 MW</b>	
Impacts Total Transfer Capability	285 MW	
TTC with All Lines In Service	660 MW	

**NEWBRDGE-DUFFYAVE\_345\_501**

Mon 10/11/2027 to Thu 10/14/2027  
 0600 Continuous 1600  
 Work scheduled by: LI

SCH - PJM_NEPTUNE	FWD (Import)	REV (Export)
	<b>0 MW</b>	
Impacts Total Transfer Capability	660 MW	
TTC with All Lines In Service	660 MW	

**BUCHAN\_S-MILLWOOD\_345\_W97**

Sun 10/24/2027 to Wed 10/27/2027  
 0001 Continuous 0200  
 Work scheduled by: ConEd

UPNY CONED	FWD (Import)	REV (Export)
	<b>8175 MW</b>	
Impacts Total Transfer Capability	35 MW	
TTC with All Lines In Service	8210 MW	